

Federal Communications Commission

(REFERENCE COPY - Not for submission)

FCC Form 399: Reimbursement Request

Facility ID:	35911	Service: DCA	Call Sign:	KHPX-CD	Channel: 29 (UHF)
File Number:	000002	28511	-		
FRN: 00	09961889	Date Submitted:	02/08 /2021		

Applicant Name, Type, and Contact Information

Information

Applicant	Address	Phone	Email	Applicant Type
NEXSTAR INC.	Elizabeth Ryder 545 E. John Carpenter Freeway Suite 700 Irving, TX 75062 United States	+1 (972) 373- 8800	eryder@nexstar. tv	Corporation

Reimbursement Contact Name and Information Reimbursement Contact Information

Applicant	Address	Phone	Email
[Confidential]			

Preparer	Preparer Contact Name and Information			
Contact Information	Applicant	Address	Phone	Email
	Elizabeth Ryder General Counsel Nexstar Broadcasting, Inc.	Elizabeth Ryder 545 E. John Carpenter Freeway Suite 700 Irving, TX 75062	+1 (972) 373- 8800	eryder@nexstar. tv
		United States		

Broadcaster	Question	Response
Information and Transition Plan	Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information.	Yes
	Briefly describe transition plan	Replace transmitter and antenna using existing line. Acquire interim antenna and line for continued operation during construction and duration of the assigned phase. Map and analyze tower; design and implement modifications if required. See attached.

Transmitters	Section	Question	Response
	Transmitter Related Expenses	Do you have transmitter related expenses?	Yes

Primary	Existing Transmitter Information				
Fransmitter	Section	Question	Response		
	Existing Transmitter Description	Type of change	Purchase New		
		Use	Primary (Main)		
		Description of Use	N/A		
		Ownership	Owned		
		Owner	N/A		
		Site	N/A		
		Is this transmitter currently shared with another station?	No		
		Is this transmitter currently in operating condition?	Yes		
	Existing Transmitter	Manufacturer			
	Manufacturer and Type	Model	VLP-5000- 20U		
		Year	2015		
		Туре	Solid State		
		Solid State Cooling	Air Cooled		
		Solid State Power Capacity	0.02 kW		

Existing Transmitter Information

Primary	New Transmitter Costs				
Transmitter	Section	Question	Response		
	New Transmitter	Use	Primary (Main)		
		Change Type	Purchase New		
		Is this a request for upgraded equipment?	No		
		Manufacturer			
		Model	TBD		
		Transmitter Type	Solid State		
		Solid State Cooling	Air Cooled		
		Solid State Power capacity	0.08 kW		
		Justification for New Transmitter	The manufacturer of the existing transmitter advises that the transmitter cannot be retuned to the assigned channel. See attachment.		

Primary	Other Transmitter Costs						
Transmitter	Section	Question	Response				
	Electrical Service	Service Entrance (3 phases 800A 208V)	No				
		Switchgear (industrial 800 amp)	Yes				
		Transformer (480V)	No				
		Power	N/A				
		Rigid Conduit and Wiring	Yes				

	Size	1 inches
	Length	100.0 feet
	Other Electrical Service	No
	Description	N/A
HVAC Service	Does the replacement transmitter require HVAC Service?	No
	Туре	N/A
	Size	N/A
	Other Size	N/A
Transmitter Building Addition/Modification or Leasehold Improvement	Does the Transmitter Building require an addition, modification, other leashold improvement?	No
	Size	N/A
Channel 14 Costs	Is an RF Consulting Engineer needed?	N/A
	Is a channel 14 Mask Filer needed?	N/A
	Is additional field engineering time needed?	N/A
	Number of Days	N/A

Primary	Other Transmitter Cost Not Listed			
Transmitter	Name	Description		
	Additional Interior RF System	Small flex coax type N connectors and type N patch panels		

Antennas Section		Question	Response
Antenna Rela	ated Expenses	Do you have antenna related expenses?	Yes

Primary Antenna	Existing Antenna Information			
	Section	Question	Response	
	Existing Antenna Description	Type of change	Purchase New	
		Antenna Use	Primary (Main)	
		Description of Use	N/A	
		Ownership	Owned	
		Owner	N/A	
		Site	N/A	
		Is the existing antenna shared with another station or stations?	No	
		Is the existing antenna directional?	Yes	
		Is antenna in operating condition?	Yes	
		Is antenna located on or in close proximity to an antenna farm?	No	
	Existing Antenna	Class	Class A	
	Manufacturer and Type	Mounting	Side Mount	
		Antenna position in stack	Not in Stack	
		Polarization	Horizontal	
		Туре	Slotted Coaxial	
		Number of Stations Supported	N/A	
		Number of Panels	N/A	
		Design power capacity in use	N/A	
		Lower Limit	N/A	
		Upper Limit	N/A	
		Other Antenna Type	N/A	
		ERP: (Effective Radiated Power)	1.0 kW	

Manufacturer	
Model	ALP8L1- HSM
Year	2002

Antenna	Section	Question	Response
	New Antenna Description	Use	Primary (Main
		Description of Use	N/A
		Change Type	Purchase Nev
		Is this a request for upgraded equipment?	No
		Ownership	Owned
		Owner	N/A
		Is antenna shared?	No
		Is antenna directional?	Yes
		Will antenna be located on or in close proximity to an antenna farm?	No
	New Antenna	Class	Class A
	Manufacturer and Types	Mounting	Side Mount
		Antenna position in stack	Owned N/A No Yes No Class A
		Polarization	Horizontal
		Туре	
		Number of Stations Supported	N/A
		Number of Panels/Bays	N/A
		Lower Limit	N/A
		Upper Limit	N/A
		Design power capacity in use	N/A
		Other Antenna Type	N/A
		ERP: (Effective Radiated Power)	0.184 kW
		Manufacturer	
		Model	TLP-8F (SP)
		Year	2019

Other Antenna Costs

Primary Antenna

Section	Question	Response
Combiner for Shared Antenna	Do you need a Combiner for a Shared Antenna?	
	Туре	
	Number of channels supported	N/A
	Frequencies of channels supported	N/A
	Frequency	N/A
	Do you need a combiner output splitter /switcher for dual feed lines?	N/A
Elbow Complex	Do you require the separate purchase of the Elbow Complex?	No
	Broadband or Single Channel?	N/A
	Feed Line Size	N/A
Side Mount Brackets	Do you require the separate purchase of side mount brackets for a high power antenna?	Yes
Pattern Scatter Analysis	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	Yes
Sweep Test	Do you require the sweep testing of transmission line and antenna?	Yes

Other Antenna Cost Not Listed

Primary Antenna

Name	Description
Mounting Brackets	Mounting Brackets
UHF Filter	UHF Filter

Interim Antenna	New Antenna Costs				
	Section	Question	Response		
	New Antenna Description	Use	Interim		
		Description of Use	N/A		
		Change Type	Purchase New		
		Ownership	Owned		
		Owner	N/A		
		Is antenna shared?	No		
		Is antenna directional?	Yes		
		Will antenna be located on or in close proximity to an antenna farm?	No		
	New Antenna	Class	Class A		
	Manufacturer and Type	Mounting	Side Mount		
		Antenna position in stack	Not in Stack		
		Polarization	Horizontal		
		Туре	Slotted Coaxial		
		Number of Stations Supported	N/A		
		Number of Panels/Bays	N/A		
		Lower Limit	N/A		
		Upper Limit	N/A		
		Design power capacity in use	N/A		
		Other Antenna Type	N/A		
		ERP: (Effective Radiated Power)	1.0 kW		
		Manufacturer			
		Model	TBD		
		Year	2018		

An interim
antenna is
necessary
to keep
station on
the air
during
primary
antenna
replacemer
and for the
duration of
the
assigned
phase.
Station will
attempt to
rent if
renting is
available at
time of
acquisition.

Interim Other Antenna Costs

Antenna

Section	Question	Response
Elbow Complex	Do you require the separate purchase of the Elbow Complex?	No
	Broadband or Single Channel?	N/A
	Feed Line Size	N/A
Side Mount Brackets	Do you require the separate purchase of side mount brackets for an antenna?	Yes
Pattern Scatter Analysis	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	Yes
Sweep Test	Do you require the sweep testing of transmission line and antenna?	Yes

Interim Other Antenna Cost Not Listed

Antenna Information not provided.

Transmissior	n Seffien	Question	Response
	Transmission Line Related Expenses	Do you have transmission line related expenses?	Yes

Existing Transmission Line Primary Existing Transmission

ssior	Section	Question	Response
	Existing Transmission Line Description	Type of change	Utilize Existing
		Use	Utilize ExistingPrimary (Main)N/AOwnedN/AN/AN/A
		Description of Use	N/A
		Ownership	Owned
		Owner	N/A
		Site	N/A
		Is the existing transmission line shared with another station or stations?	No
		Is Transmission Line in operating condition?	Yes
	Existing Transmission	Manufacturer	Andrew
	Line Manufacturer and Type	Туре	
		Diameter	
		Other Diameter	N/A
		Segment Length	N/A
		Other Segment Length	N/A
		Number of parallel runs	1
		Length	450 feet per run

Primary Other Transmission Line Expenses Not Listed

Transmission	n Line	Description
	Sweep Tests	Sweep tests to checkout line on assigned channel

New Transmission Line

Interim Transmission

Question	Response
Use	Interim
Description of Use	N/A
Change Type	Purchase New
Туре	Flexible Foam
Diameter	1 5/8 inches
Segment Length	N/A
Other Segment Length	
Number of parallel runs	1
Length	420 feet per run
	UseDescription of UseChange TypeTypeDiameterSegment LengthOther Segment LengthNumber of parallel runs

Justification for New Transmission Line

Other Transmission Line Expenses Not Listed Transmission

Tower	Section	Question	Response
Equipment And Rigging Costs	Tower Equipment or Rigging Costs Changes	Do you have tower equipment or rigging costs changes?	Yes

Primary	Existing Tower			
Tower	Section	Question	Response	
	Existing Tower Description	Type of change	Modify Existing	
		Tower Use	Primary (Main)	
		Description of Use	N/A	
		Ownership	Owned	
		Is this tower consider Complex?	No	
		Is this tower currently shared with any other stations?	Yes	
		One or more FM, AM or TV radio broadcaster(s)	Yes	
		Others Types of Users	Yes	
		Is tower documented for structural analysis?	No	
		Is tower compliant with Rev G?	No	
	Existing Tower Structure Registration	Do you have a tower registration number?	No	
		ASR Number		
	Coordinates (NAD83 (Latitude (NAD83)	30° 36' 05.0"	

Longitude (NAD83)

Overall Structure Height

Support Structure Height

(AMSL)

Ground Elevation Above Mean Sea Level

N-

097° 39' 35.0" W-

499.99 feet

496.71 feet

859.90 feet

North American Datum

of 1983))

Structure Type	TOWER - Free Standing or Guyed Structure
Tower Owner	LIN TELEVISION OF TEXAS, L.P.
Date Constructed	12/07/2000

FM, AM or TV radio broadcasters. Facility ID's, Call Signs and Services of other broadcast stations with whom the tower is shared

Facility IDCall SignService35910KHPZ-CDDTV

Other Types of Users

Users

3 mwave antenna

Primary Tower Modification Costs

Tower

Section	Question	Response
Engineering Study	Please what type of engineering study is required, if any:	Study needed for undocumented /poorly documented tower
Tower Reinforcements	Please select whether tower reinforcements are needed:	Major Reinforcements needed

Primary Tower	Tower Rigging Costs			
	Section	Question	Response	
	Tower Rigging Costs	Complex Tower	N/A	
	Helicopter Services Required	Are helicopter services required?	No	

Other Tower Expenses Not Listed

PrimaryOther Tower ExpenseTowerInformation not provided.

Outside Professional	Section	Question	Response
	Services Costs Management Services Management Services	Do you require outside project management services?	Yes
		Number of Hours	299
		Explanation	Schedule and coordinate multiple vendors, complete progress reports, and update Schedule 399. Station does not have available personnel or personnel or personnel trained in project management for such complex projects. Internal accounting and Project management.
		Perform engineering study for new channel assignment and antenna development	Yes
		Prepare engineering section of Form FCC Construction Permit Application	Yes
		For Auxiliary Facility	No
		For Main Facility	Yes
		Prepare engineering section of Form FCC License to Cover Application	Yes
		For Auxiliary Facility	No
		For Main Facility	Yes

	Prepare request for Special Temporary Authority	Yes
	Quantity	1
	Do you have Distributed Transmission System engineering services?	N/A
	Critical Facility	N/A
	Terrain-Shielded Facility	N/A
Attorney and Other Outside Consulting	Prepare and file Form FCC Construction Permit Application	Yes
Services	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare and file Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	Yes
	Quantity	1
	NEPA Section 106 environmental review	No
	Environmental Assessment	No
	ASR Modification	No
	FAA Consultation (including preparation of FAA Form 7460)	No
	Negotiation of Lease and other Matter for Shared Locations	No
	Prepare or Review FCC Form 399 for Reimbursement	Yes
	Address transition timing and coordination issues w/ other stations and wireless providers	Yes
RF Field Engineering Services	Comprehensive coverage verification via field study	No

RF exposure measurements	No
Additional Field Engineering Service	Yes
Number of Days	17
Justification	It will be necessary to survey the site, plan the equipment, develop specifications for purchasing, and oversee multiple vendor RF projects. Station does not have available personnel or personnel trained in such services.

Other Professional Services Expenses Not Listed Professional Services rCostsided.

Other Expenses	Section	Question	Response
	AM Pattern Disturbance	Is an Impact Study needed?	No
		Is Remediation needed?	No
	Facility Expenses	Name	N/A
		Other Distributed Transmission System Expenses Not listed	N/A
	-	Name	N/A
		Is Notification of a Medical Facility required as a result of DTV broadcasting?	Yes
	Permit and Filing Costs	Local Zoning	No
		Non-zoning permits	Yes
		BLM or NFS Coordination	No
		FCC Construction Permit Minor Change	No
		FCC License to Cover Application	No
		FCC Special Temporary Authority Application	No
	Other Miscellaneous Expenses	Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)?	Yes
		Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs?	Yes
		Does this relocation require Equipment Storage?	Yes
		Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change?	Yes
		Does this relocation require MVPD Notification of a Channel Change?	Yes

Other Expenses Not Listed

Expenses Information not provided.

Transmitters

Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Transmitter TBD	\$72,200.00	\$39,000.00		\$0.00	
Additional Interior RF System	\$5,000.00	\$5,000.00	Small flex coax type N connectors and type N patch panels	N/A	N/A
1" Rigid Conduit and Wiring	\$1,000.00	\$1,000.00	N/A	N/A	N/A
Switchgear - industrial 800 amp	\$38,200.00	\$5,000.00	Sub-panel, breakers and labor to connect to transmitter rack	N/A	N/A
UHF - Air Cooled Solid State Transmitter 0.08 kW	\$28,000.00	\$28,000.00	Small rack- mounted transmitter, exciter and mask filter plus labor to install, setup and proof.	N/A	N/A
Sub-total	\$72,200.00	\$39,000.00	N/A	\$0.00	N/A
Total for all systems	\$920,485.00	\$795,355.00	N/A	\$58,224.43	N/A

Components

Information not provided.

Antennas

Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

					• • • •
Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Interim Antenna TBD	\$33,030.00	\$31,400.00		\$0.00	
UHF - Lower Power Side Mount, Class A One Station antenna basic	\$26,300.00	\$25,000.00	N/A	N/A	N/A
Sweep test of existing antenna	\$6,730.00	\$6,400.00	N/A	N/A	N/A
Primary Antenna TLP-8F (SP)	\$35,273.00	\$23,522.00		\$540.00	
UHF Filter	\$540.00	\$540.00	See Hitachi proposal P#4100D_FILTER- KHPX-012319	\$540.00	N/A
Mounting Brackets	\$1,703.00	\$1,703.00	See Dielectric quote DMS170-2	\$0.00	N/A
Sweep test of existing antenna	\$6,730.00	\$6,400.00	N/A	N/A	N/A

UHF - Lower Power Side Mount, Class A One Station antenna basic	\$26,300.00	\$14,879.00	See Dielectric quote DMS170-2 lines 1 & 2	\$0.00	N/A
Sub-total	\$68,303.00	\$54,922.00	N/A	\$540.00	N/A
Total for all systems	\$920,485.00	\$795,355.00	N/A	\$58,224.43	N/A

Components

Actual Information Description	File Name	
UHF - Lower Power Side Mount, Class A One Station antenna basic	Information not provided.	
Sweep test of existing antenna	Information not provided.	
UHF Filter	Component Description: Amount:	UHF Filter \$540.00
Mounting Brackets	Component Description: Amount:	Mounting brackets \$1,703.00
Sweep test of existing antenna	Information not provided.	
UHF - Lower Power Side Mount, Class A One Station antenna basic	Component Description: Amount:	Main antenna \$14,879.00

Transmission Line

Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Interim Transmission Line	\$10,080.00	\$9,660.00		\$0.00	
Flexible Foam Transmission Line - dielectric, 1 5 /8"	\$10,080.00	\$9,660.00	N/A	N/A	N/A
Primary Transmission Line	\$6,400.00	\$6,400.00		\$0.00	
Sweep Tests	\$6,400.00	\$6,400.00	N/A	N/A	N/A
Sub-total	\$16,480.00	\$16,060.00	N/A	\$0.00	N/A
Total for all systems	\$920,485.00	\$795,355.00	N/A	\$58,224.43	N/A

Components

Information not provided.

Tower Equipment and Rigging Costs

Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Tower TOWER	\$531,500.00	\$458,273.00		\$33,273.00	
Short Tower (less than 500')	\$84,200.00	\$33,273.00	See Coast to Coast proposal #04292001T	\$33,273.00	N/A
Tower mapping for an undocumented /poorly documented tower and preparation of documentation necessary for tower load study	\$26,300.00	\$25,000.00	N/A	N/A	N/A
Major tower reinforcement /modifications	\$421,000.00	\$400,000.00	N/A	N/A	N/A
Sub-total	\$531,500.00	\$458,273.00	N/A	\$33,273.00	N/A
Total for all systems	\$920,485.00	\$795,355.00	N/A	\$58,224.43	N/A

Components

Actual Information	
Description	File Name

Short Tower (less than 500')		
	Component Description:	Antenna
		installation,
	Amount:	balance due \$23,273.00
	Amount.	φ23,273.00
	Component Description:	Antenna
		installation
	Amount:	\$5,000.00
	Component Description: Amount:	Antenna installation retainer \$5,000.00
Tower mapping for an undocumented/poorly documented tower and preparation of documentation necessary for tower load study	Information not provided.	
Major tower reinforcement /modifications	Information not provided.	

Outside Professional Services

Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Outside Professional Services	\$111,952.00	\$107,600.00		\$19,303.00	
Project management of the transition	\$47,242.00	\$44,850.00	N/A	\$6,178.00	N/A
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	\$1,580.00	\$1,500.00	N/A	\$625.00	N/A
Additional Field Engineering Service, 17 Days	\$34,000.00	\$34,000.00	N/A	N/A	N/A
Attorney Fees - Prepare and File request for Special Temporary Authorization	\$3,680.00	\$3,500.00	N/A	N/A	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application	\$2,365.00	\$2,250.00	N/A	N/A	N/A

Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	\$5,260.00	\$5,000.00	N/A	N/A	N/A
Prepare request for Special Temporary Authorization	\$2,050.00	\$1,500.00	N/A	N/A	N/A
Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	\$3,155.00	\$3,000.00	N/A	\$3,000.00	N/A
Perform engineering study for new channel assignment and antenna development	\$7,360.00	\$7,000.00	N/A	\$7,000.00	N/A
Address transition timing and coordination issues w/ other stations and wireless	\$2,630.00	\$2,500.00	N/A	N/A	N/A
Prepare and or review reimbursement form	\$2,630.00	\$2,500.00	N/A	\$2,500.00	N/A
Sub-total	\$111,952.00	\$107,600.00	N/A	\$19,303.00	N/A
Total for all systems	\$920,485.00	\$795,355.00	N/A	\$58,224.43	N/A

Components

Actual Information Description	File Name	
Project management of the transition	Component Description:	Project management
	Amount:	services \$150.00
	Component Description:	Project management services
	Amount:	\$632.00
	Component Description:	Project management services
	Amount:	\$250.00
	Component Description:	Project management services Mar 2019
	Amount:	\$182.00
	Component Description:	Project management services 4.27.19 through 5.31.19
	Amount:	\$150.00
	Component Description:	Project management services 3.2.19
	Amount:	through 3.29.19 \$225.00
	Component Description:	Project management services
	Amount:	\$150.00

Component Description: Amount:	Project management services \$250.00
Component Description: Amount:	Project management services 9.29.18 through 10.26.18 \$375.00
Component Description: Amount:	Project management services Feb 2019 \$221.00
Component Description: Amount:	Project management services \$65.00
Component Description: Amount:	Project management services \$250.00
Component Description: Amount:	Project management services Apr 2019 \$78.00
Component Description: Amount:	Project management services \$300.00

Component Description: Amount:	Project management services, item 8 from invoice summary \$216.00
Component Description:	Project management services, item 1 from invoice summary \$900.00
	<i>4000,000</i>
Component Description: Amount:	Project management services \$459.00
Component Description:	Project management services 10.27.18
Amount:	through 11.30.18 \$300.00
Component Description:	Project management services 3.30.19
Amount:	through 4.26.19 \$150.00
Component Description:	Project management services 12.1.18 through 1.31.19
Amount:	\$300.00

	Component Description: Amount:	Prepare FCC Schedule 387, item 5 from invoice summary \$300.00
	Component Description: Amount:	Project management services 5.26.18 through 6.29.18 \$150.00
	Component Description:	Project management services 7.28.18 through 9.28.18
	Amount: Component Description:	\$75.00 Prepare FCC Schedule 387, item
	Amount:	7 from invoice summary \$150.00
	Component Description: Amount:	Prepare FCC Schedule 387, item 6 from invoice summary
	Component Description:	\$150.00 Project management
Dranara anginagring	Amount:	services Sep 2018 \$50.00
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	Component Description: Amount:	Prepare License to Cover Application \$625.00

Additional Field Engineering Service, 17 Days	Information not provided.	
Attorney Fees - Prepare and File request for Special Temporary Authorization	Information not provided.	
Attorney Fees -Prepare and File FCC Form 2100 (main), License to Cover Application	Information not provided.	
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	Information not provided.	
Prepare request for Special Temporary Authorization	Information not provided.	
Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	Component Description: Amount:	Prepare engineering section of FCC Form 2100, item 4 from invoice summary \$3,000.00
Perform engineering study for new channel assignment and antenna development	Component Description:	Perform engineering study for new channel assignment, item 3 from invoice summary \$7,000.00
Address transition timing and coordination issues w/ other stations and wireless	Information not provided.	

Prepare and or review reimbursement form	Component Description:	Prepare reimbursement form, item 2 from
	Amount:	invoice summary \$2,500.00

Other Expenses

Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Other Expenses	\$120,050.00	\$119,500.00		\$5,108.43	
Equipment Delivery and Handling Charges	\$25,000.00	\$25,000.00	N/A	\$4.43	N/A
Develop and air announcement of upcoming channel change	\$6,500.00	\$6,500.00	N/A	N/A	N/A
Equipment Storage	\$25,000.00	\$25,000.00	N/A	N/A	N/A
DTV Medical Facility Notification	\$11,550.00	\$11,000.00	N/A	\$5,104.00	N/A
MVPD Notification of Channel Change	\$2,000.00	\$2,000.00	N/A	N/A	N/A
Non-zoning permits	\$25,000.00	\$25,000.00	N/A	N/A	N/A
Disposal Costs (for equipment and other waste, net of any salvage value)	\$25,000.00	\$25,000.00	N/A	N/A	N/A
Sub-total	\$120,050.00	\$119,500.00	N/A	\$5,108.43	N/A
Total for all systems	\$920,485.00	\$795,355.00	N/A	\$58,224.43	N/A

Components

Description	File Name	
Equipment Delivery and Handling Charges	Component Description: Amount:	UHF Filter Shipping \$4.43
Develop and air announcement of upcoming channel change	Information not provided.	
Equipment Storage	Information not provided.	
DTV Medical Facility Notification	Component Description: Amount:	Notification of medical facilitie \$5,104.00
MVPD Notification of Channel Change	Information not provided.	
Non-zoning permits	Information not provided.	
Disposal Costs (for equipment and other waste, net of any salvage value)	Information not provided.	

Cost	Grand Total				
Information		Predetermined Cost Estimate	Estimated Cost	Actual Cost	
	Total for all systems	\$920,485.00	\$795,355.00	\$58,224.43	

Reimbursem	entestiatus	Response
	The facility has ceased operating on its pre- auction channel.	No
	Construction of final facilities or all necessary modifications are complete.	No
	All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator.	No

Certification	Section	Question	Response
	Submission of Estimated Expenses Statements	WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.	
		 The Authorized Person signing below certifies that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. 	
		2. The above-named entity acknowledges that all certifications and attached documentation are considered material representations.	
		3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.	

- 4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
- 7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.	
I declare, under penalty of perjury, that I am an authorized representative of the above- named applicant for the Authorization(s) specified above.	Elizabeth Ryder General Counsel
	02/08/2021

Certification	Section	Question	Response
	Submission of Actual Cost Documentation Statements	WILLFUL FALSE, FRAUDULENT, OR FICTITIOUS STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISIONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE AND/OR FRAUDULENT STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT (U.S. CODE, TITLE 31, SECTIONS 3729-3733).	
		 The Authorized Person signing below certifies and represents that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. 	
		2. The above-named entity certifies that the statements in this form and attached documentation are true, complete, and correct.	
		3. The above-named entity acknowledges that all certifications and attached documentation are considered material representations.	

- 4. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.
- 5. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster **Relocation Fund are** necessary to change channels (full power and Class A stations) and/or otherwise modify a television station's facility as a result of the spectrum repack (LPTV/TV Translator stations); or to minimize service disruption resulting from a repacked television station (FM stations); or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- 6. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 7. The above-named entity certifies that the cost information /documents submitted reflect costs actually incurred.

	 8. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission. 9. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a prerequisite for obtaining the payments herein requested. 	
an a nam	clare, under penalty of perjury, that I am authorized representative of the above- ned applicant for the Authorization(s)	Elizabeth Ryder General
spec	cified above.	Counsel

Attachments