Channel:



Federal Communications Commission

| (REFEF | RENCE COPY - No | t for submission | ı) | |
|----------|-----------------|------------------|------|---------|
| FCC | Form 399: | | | |
| Rein | nbursemen | t Request | t | |
| Facility | 74070-12-54244 | Service: DRT | Call | WSOC-TV |
| ıD | | | Sign | |

| ID: | | | Sign: | |
|-----------------|-------------|------------|------------|-------|
| 12 (High VHF) | File | 0000089082 | | |
| | Number: | | | |
| FRN: 0001842491 | Eligibility | Eligible | Date | 08/12 |
| | Status: | | Submitted: | /2020 |

Applicant Name, Type, and Contact Information

Applicant Information

| Applicant | Address | Phone | Email | Applicant Type |
|--|--|----------------------|--------------------------|---------------------------------|
| WSOC TELEVISION, LLC Doing Business As: WSOC TELEVISION, LLC | Director of Engineering 235 West 23rd Street CHARLOTTE, NC 28206 United States | +1 (704) 335-4732 | ted. hand@cmg. com | Limited Liability Company |

Reimbursement Contact Name and Information Reimbursement Contact Information

| Applicant | Address | Phone | Email |
|----------------|---------|-------|-------|
| [Confidential] | | | |

| Preparer Contact Information | Preparer Contact Name and Information | | | |
|------------------------------------|--|--|-------------------|------------------|
| | Applicant | Address | Phone | Email |
| | Ted Hand <i>WSOC-TV, LLC</i> | Ted Hand 235 West 23rd Street Charlotte, NC 28206 United States | +1 (704) 335-4732 | ted.hand@cmg.com |

| Broadcaster | Question | Response |
|--|--|---|
| Information and Transition Plan | Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information. | No |
| | Briefly describe transition plan | Install new antenna, mask filter, transmitter |

| Transmitters | Section | Question | Response |
|--------------|---------------------------------|---|----------|
| | Transmitter Related Expenses | Do you have transmitter related expenses? | Yes |

| Primary | Existing Transmitter Information | | | |
|-------------|-------------------------------------|--|-------------------|--|
| Transmitter | Section | Question | Response | |
| | Existing Transmitter Description | Type of change | Purchase New | |
| | | Use | Primary (Main) | |
| | | Ownership | Owned | |
| | | Is this transmitter currently shared with another station? | No | |
| | | Is this transmitter currently in operating condition? | Yes | |
| | Existing Transmitter | Manufacturer | | |
| | Manufacturer and Type | Model | UAX-1000T | |
| | | Year | 2009 | |
| | | Туре | Solid State | |
| | | Solid State Cooling | Air Cooled | |
| | | Solid State Power Capacity | 2 kW | |

Existing Transmitter Information

| Primary | New Transmitter Costs | | | |
|-------------|-----------------------|---|-------------------------------------|--|
| Transmitter | Section | Question | Response | |
| | New Transmitter | Use | Primary (Main) | |
| | | Change Type | Purchase New | |
| | | Is this a request for upgraded equipment? | No | |
| | | Manufacturer | | |
| | | Model | VAXTE- 2R37 | |
| | | Transmitter Type | Solid State | |
| | | Solid State Cooling | Air Cooled | |
| | | Solid State Power capacity | 2 kW | |
| | | Justification for New Transmitter | Channel moved from UHF to VHF | |

Other Transmitter Costs Primary Transmitter Section Question Response **Other Transmitter Costs** Does the transmitter installation require a No Transmitter Building Site Survey /Installation? **Electrical Service** Service Entrance (3 phases 800A 208V) No Switchgear (industrial 800 amp) No Transformer (480V) No **Rigid Conduit and Wiring** No Other Electrical Service No **HVAC Service** Does the replacement transmitter require No HVAC Service?

| Transmitter Building | Does the Transmitter Building require an | No |
|--------------------------|--|----|
| Addition/Modification or | addition, modification, other leashold | |
| Leasehold Improvement | improvement? | |
| | | |

| Primary | Other Transmitter Cost Not Listed | | | |
|-------------|-----------------------------------|--------------------------------|--|--|
| Transmitter | Name | Description | | |
| | Freight | Freight | | |
| | New Mask Filter | New Mask Filter for channel 12 | | |

| Antennas Section | | Question | Response |
|------------------|---------------|---------------------------------------|----------|
| Antenna Rela | ated Expenses | Do you have antenna related expenses? | Yes |

| Primary Antenna | Existing Antenna Information | | |
|--------------------|---|--|--------------------|
| | Section | Question | Response |
| | Existing Antenna Description | Type of change | Purchase New |
| | | Antenna Use | Primary (Main) |
| | | Ownership | Owned |
| | | Is the existing antenna shared with another station or stations? | No |
| | | Is the existing antenna directional? | Yes |
| | | Is antenna in operating condition? | Yes |
| | | Is antenna located on or in close proximity to an antenna farm? | No |
| | Existing Antenna Manufacturer and Type | Mounting | Side Mount |
| | | Antenna position in stack | Not in Stack |
| | | Polarization | Horizontal |
| | | Туре | Slotted Coaxial |
| | | ERP: (Effective Radiated Power) | 5.0 kW |
| | | Manufacturer | |
| | | Model | ALP-HSW- 36 |
| | | Year | 2009 |

Existing Antenna Information

| Primary Antenna | New Antenna Costs | | |
|--------------------|---------------------------------------|--|--------------------------|
| | Section | Question | Response |
| | New Antenna Description | Use | Primary (Main) |
| | | Change Type | Purchase New |
| | | Ownership | Owned |
| | | Is antenna shared? | No |
| | | Is antenna directional? | Yes |
| | | Will antenna be located on or in close proximity to an antenna farm? | No |
| | New Antenna Manufacturer and Types | Mounting | Side Mount |
| | | Antenna position in stack | Not in Stack |
| | | Polarization | Horizontal |
| | | Туре | Cross Dipole |
| | | ERP: (Effective Radiated Power) | 3.0 kW |
| | | Manufacturer | |
| | | Model | 4X1K523057 |
| | | Year | 2019 |
| | | Justification for New Antenna | Moved from UHF to VHF |

Primary Other Antenna Costs

| Antenna | | | |
|---------|---------------------|---|----------|
| | Section | Question | Response |
| | Elbow Complex | Do you require the separate purchase of the Elbow Complex? | No |
| | Side Mount Brackets | Do you require the separate purchase of side mount brackets for a high power antenna? | No |

| Pattern Scatter Analysis | Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna? | No |
|--------------------------|---|----|
| Sweep Test | Do you require the sweep testing of transmission line and antenna? | No |

Primary
AntennaOther Antenna Cost Not ListedInformation not provided.

| Transmission Seffien | Question | Response |
|---------------------------------------|---|----------|
| Transmission Line Related Expenses | Do you have transmission line related expenses? | No |

| Tower | Section | Question | Response |
|--------------------------------------|---|---|----------|
| Equipment And Rigging Costs | Tower Equipment or Rigging Costs Changes | Do you have tower equipment or rigging costs changes? | Yes |

| Primary Tower | Existing Tower | | |
|------------------|---|---|-------------------|
| | Section | Question | Response |
| | Existing Tower Description | Type of change | Move Equipment |
| | | Tower Use | Primary (Main) |
| | | Ownership | |
| | | Is this tower consider Complex? | No |
| | | Is this tower currently shared with any other stations? | |
| | | Is tower documented for structural analysis? | |
| | | Is tower compliant with Rev G? | |
| | Existing Tower Structure Registration | Do you have a tower registration number? | |
| | Coordinates (NAD83 (North American Datum of 1983)) | Latitude (NAD83) | |
| | | Longitude (NAD83) | |
| | | Overall Structure Height | |
| | | Support Structure Height | |
| | | Ground Elevation Above Mean Sea Level (AMSL) | |
| | | Structure Type | - |

| Tower Owner | |
|------------------|--|
| Date Constructed | |

Primary Tower Rigging Costs Question Response Tower Rigging Costs Complex Tower N/A Helicopter Services Are helicopter services required? No

Primary Other Tower Expenses Not Listed

Tower

| Name | Description |
|----------------------|----------------------------|
| SkyHi Communications | Remove and Install antenna |

| Outside Professional | Section | Question | Response |
|-------------------------|--|--|----------|
| | Services Costs Outside Project Management Services | Do you require outside project management services? | No |
| | Outside RF consulting Engineering Services | Perform engineering study for displacement application | No |
| | | Prepare engineering section of Form FCC Construction Permit Application | No |
| | | Prepare engineering section of Form FCC License to Cover Application | No |
| | | Prepare request for Special Temporary Authority | No |
| | | Prepare Form 601 | No |
| | Attorney and Other Outside Consulting Services | Prepare and file Form FCC Construction Permit Application | No |
| | | Prepare and file Form FCC License to Cover Application | No |
| | | Prepare request for Special Temporary Authority | No |
| | | Negotiation of Lease and other Matter for Shared Locations | No |
| | | Prepare or Review FCC Form 399 for Reimbursement | No |
| | | Form 399 assistance or other program management costs | No |
| | RF Field Engineering Services | Comprehensive coverage verification via field study | No |
| | | RF exposure measurements | No |
| | | Additional Field Engineering Service | No |

Outside Other Professional Services Expenses Not Listed Professional Services rootsided.

| Other Expenses | Section | Question | Response |
|-------------------|------------------------------------|--|----------|
| | AM Pattern Disturbance | Is an Impact Study needed? | No |
| | | Is Remediation needed? | No |
| | Permit and Filing Costs | FCC Construction Permit Major Change | No |
| | | FCC Construction Permit Minor Change | No |
| | | FCC License to Cover Application | No |
| | | FCC Special Temporary Authority Application | No |
| | Other Miscellaneous Expenses | Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)? | No |
| | | Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs? | No |
| | | Does this relocation require Equipment Storage? | No |
| | Point to Point Microwave (STL/ICR) | Frequency Coordination for Unidirection System | No |
| | | Frequency Coordination for Bi-Direction System | No |
| | | New Point to Point Microwave System | No |

Other Expenses Not Listed

Expenses

| Name | Description |
|---------------------|-------------------|
| Merrill Weiss Group | Engineering Study |

Transmitters

Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|--|--------------------------------|-------------------|------------------------------------|----------------|--------------------------------|
| Primary Transmitter VAXTE-2R37 | \$107,708.14 | \$44,658.06 | | \$44,658.06 | |
| Freight | \$3,073.04 | \$3,073.04 | N/A | \$3,073.04 | N/A |
| New Mask Filter | \$3,635.10 | \$3,635.10 | N/A | \$3,635.10 | based on actual invoices |
| High VHF - Air Cooled Solid State Transmitter 1.1 - 4.4 kW | \$101,000.00 | \$37,949.92 | N/A | \$37,949.92 | N/A |
| Sub-total | \$107,708.14 | \$44,658.06 | N/A | \$44,658.06 | N/A |
| Total for all systems | \$122,628.14 | \$68,402.60 | N/A | \$68,157.16 | N/A |

| Actual Information Description | File Name | |
|-----------------------------------|------------------------|-----------------|
| Freight | | |
| | Component Description: | Freight on |
| | | Transmitter |
| | Amount: | \$3,073.04 |
| New Mask Filter | | |
| | Component Description: | Mask Filter for |
| | | Channel 12 |
| | Amount: | \$3,635.10 |

| High VHF - Air Cooled Solid State Transmitter 1.1 - 4.4 kW | Component Description: | New VHF Transmitter |
|--|------------------------|------------------------|
| | Amount: | \$37,949.92 |
| | | |

Antennas

Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|---|--------------------------------|-------------------|------------------------------------|----------------|--------------------------------|
| Primary Antenna 4X1K523057 | \$1,120.00 | \$9,944.54 | | \$9,782.11 | |
| High-VHF, Low Power, Yagi/Cross- Dipole/Log Periodic Transmit Antenna | \$1,120.00 | \$9,944.54 | Based on actual invoice | \$9,782.11 | based on actual invoices |
| Sub-total | \$1,120.00 | \$9,944.54 | N/A | \$9,782.11 | N/A |
| Total for all systems | \$122,628.14 | \$68,402.60 | N/A | \$68,157.16 | N/A |

| Actual Information Description | File Name | |
|---|------------------------|------------------------------|
| High-VHF, Low Power, Yagi /Cross-Dipole/Log Periodic Transmit Antenna | Component Description: | Antenna including freight |
| | Amount: | cost \$9,782.11 |

Cost Transmission Line

Information Information not provided.

Tower Equipment and Rigging Costs

Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|-------------------------|--------------------------------|-------------------|------------------------------------|----------------|------------------------------|
| Primary Tower | \$7,500.00 | \$7,500.00 | | \$7,500.00 | |
| SkyHi Communications | \$7,500.00 | \$7,500.00 | N/A | \$7,500.00 | N/A |
| Sub-total | \$7,500.00 | \$7,500.00 | N/A | \$7,500.00 | N/A |
| Total for all systems | \$122,628.14 | \$68,402.60 | N/A | \$68,157.16 | N/A |

| Actual Information Description | File Name | |
|-----------------------------------|------------------------|--|
| SkyHi Communications | Component Description: | Tower work to remove old |
| | Amount: | antenna and install new one \$7,500.00 |
| | | |

Outside Professional Services

Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|-------------------------------------|--------------------------------|-------------------|------------------------------------|----------------|------------------------------|
| Outside Professional Services | \$0.00 | \$0.00 | | \$0.00 | |
| Sub-total | \$0.00 | \$0.00 | N/A | \$0.00 | N/A |
| Total for all systems | \$122,628.14 | \$68,402.60 | N/A | \$68,157.16 | N/A |

Components

Information not provided.

Other Expenses

Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|------------------------|--------------------------------|-------------------|--|----------------|------------------------------|
| Other Expenses | \$6,300.00 | \$6,300.00 | | \$6,216.99 | |
| Merrill Weiss Group | \$6,300.00 | \$6,300.00 | Engineering Study for Channel 12 | \$6,216.99 | N/A |
| Sub-total | \$6,300.00 | \$6,300.00 | N/A | \$6,216.99 | N/A |
| Total for all systems | \$122,628.14 | \$68,402.60 | N/A | \$68,157.16 | N/A |

| Actual Information Description | File Name | |
|-----------------------------------|------------------------|---|
| Merrill Weiss Group | | |
| | Component Description: | Engineering Study Shelby share of the invoice |
| | Amount: | \$6,216.99 |

| Grand Total | | | | | | |
|-----------------------|--------------------------------------|--------------------------------|---|--|--|--|
| | Predetermined Cost Estimate | Estimated Cost | Actual Cost | | | |
| Total for all systems | \$122,628.14 | \$68,402.60 | \$68,157.16 | | | |
| | Grand Total Total for all systems | Predetermined Cost Estimate | Predetermined Cost Estimate Estimated Cost | | | |

| Reimbursem | entestiatus | Response |
|------------|--|----------|
| | The facility has ceased operating on its pre- auction channel. | Yes |
| | Construction of final facilities or all necessary modifications are complete. | Yes |
| | All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator. | No |

| Certification | Section | Question | Response |
|---------------|--|---|----------|
| | Submission of Estimated Expenses Statements | WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT. | |
| | | The Authorized Person signing below certifies that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. The above-named | |
| | | entity acknowledges that all certifications and attached documentation are considered material representations. | |
| | | 3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount. | |
| | | | |

- 4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
- 7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

| 8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested. | |
|---|--|
| I declare, under penalty of perjury, that I am an authorized representative of the above- named applicant for the Authorization(s) specified above. | Ted Hand Director of Engineering /Operations 08/12/2020 |

| Certification | Section | Question | Response |
|---------------|---|---|----------|
| | Submission of Final Allocation or Accounting Information Statements | WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT. | |
| | | The Authorized Person signing below certifies and represents that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. The above- named entity acknowledges that all certifications and attached documentation are considered material representations. The above-named | |
| | | entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount. | |

| 3. | The above-named entity certifies that all costs identified as "actual costs" herein accurately represent the costs actually paid by the above- named entity, including any discounts, refunds, or rebates. | |
|---------------|---|--|
| 4. | The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund. | |
| 5. | The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission. | |
| 6. | The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested. | |
| an au name | are, under penalty of perjury, that I am thorized representative of the above- d applicant for the Authorization(s) ied above. | Ted Hand Director of Engineering /Operations |
| | | 08/12/2020 |

Attachments