



(REFERENCE COPY - Not for submission)

FCC Form 399: Reimbursement Request

Facility **39270** | Service: **DTV** | Call **WANE-TV** | Channel: **32 (UHF)** |
ID: | Sign:
File **000028711**
Number:
FRN: **0009961889** | Date **09/01**
Submitted: **/2020**

Applicant Information

Applicant Name, Type, and Contact Information

| Applicant | Address | Phone | Email | Applicant Type |
|-----------------------------------|---|-------------------|-------------------|----------------|
| NEXSTAR BROADCASTING, INC. | Elizabeth Ryder 545 E. John Carpenter Freeway Suite 700 Irving, TX 75062 United States | +1 (972) 373-8800 | eryder@nexstar.tv | Corporation |

Reimbursement Contact Information

Reimbursement Contact Name and Information

| Applicant | Address | Phone | Email |
|----------------|---------|-------|-------|
| [Confidential] | | | |

Preparer Contact Information

Preparer Contact Name and Information

| Applicant | Address | Phone | Email |
|---|---|-------------------|-------------------|
| Elizabeth Ryder <i>General Counsel</i> <i>Nexstar Broadcasting, Inc.</i> | Elizabeth Ryder 545 E. John Carpenter Freeway Suite 700 Irving, TX 75062 United States | +1 (972) 373-8800 | eryder@nexstar.tv |

**Broadcaster
Information
and
Transition
Plan**

| Question | Response |
|--|--|
| Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information. | No |
| Briefly describe transition plan | Replace transmitter and antenna using existing line. Acquire interim antenna and line for continued operation during construction and duration of the assigned phase. Map and analyze tower; design and implement modifications if required. See attached. |

Transmitters

| Section | Question | Response |
|------------------------------|---|----------|
| Transmitter Related Expenses | Do you have transmitter related expenses? | Yes |

**Primary
Transmitter**

Existing Transmitter Information

| Section | Question | Response |
|---|--|--------------------------|
| Existing Transmitter Description | Type of change | Purchase New |
| | Use | Primary (Main) |
| | Description of Use | N/A |
| | Ownership | Owned |
| | Owner | N/A |
| | Site | N/A |
| | Is this transmitter currently shared with another station? | No |
| | Is this transmitter currently in operating condition? | Yes |
| Existing Transmitter Manufacturer and Type | Manufacturer | |
| | Model | CTT-U- DCX2 |
| | Year | 2005 |
| | Type | Inductive Output Tube |
| | IOT Power Type | Two |
| | Power Capacity | 40 kW |

Primary Transmitter

New Transmitter Costs

| Section | Question | Response |
|------------------------|---|--|
| New Transmitter | Use | Primary (Main) |
| | Change Type | Purchase New |
| | Is this a request for upgraded equipment? | Yes |
| | Manufacturer | |
| | Model | THU9EVO-30 |
| | Transmitter Type | Solid State |
| | Solid State Cooling | Liquid Cooled |
| | Solid State Power capacity | 46 kW |
| | Justification for New Transmitter | The manufacturer of the existing IOT transmitter advises that the transmitter cannot be re-tuned to the assigned channel. The SS transmitter specified is one power step up from the required rated power. |

Primary Transmitter

Other Transmitter Costs

| Section | Question | Response |
|---------------------------|---------------------------------------|----------|
| Electrical Service | Service Entrance (3 phases 800A 208V) | No |
| | | |

| | | |
|--|---|------------|
| | Switchgear (industrial 800 amp) | Yes |
| | Transformer (480V) | Yes |
| | Power | 300 kVA |
| | Rigid Conduit and Wiring | Yes |
| | Size | 3 inches |
| | Length | 100.0 feet |
| | Other Electrical Service | No |
| | Description | N/A |
| HVAC Service | Does the replacement transmitter require HVAC Service? | No |
| | Type | N/A |
| | Size | N/A |
| | Other Size | N/A |
| Transmitter Building Addition/Modification or Leasehold Improvement | Does the Transmitter Building require an addition, modification, other leasehold improvement? | No |
| | Size | N/A |
| Channel 14 Costs | Is an RF Consulting Engineer needed? | N/A |
| | Is a channel 14 Mask Filer needed? | N/A |
| | Is additional field engineering time needed? | N/A |
| | Number of Days | N/A |

Primary Transmitter

Other Transmitter Cost Not Listed

| Name | Description |
|--|--|
| Additional Transmitter Costs | Additional Transmitter Costs |
| Transmitter Installation Services | Site survey, drawings, Proj. Management, Transmitter Installation & Commissioning / Proof. Transmitter Electrical Installation. Please see attached Land Communication Estimate 3 1051 |

Additional Interior RF System

Additional Interior RF System

Antennas

| Section | Question | Response |
|--------------------------|---------------------------------------|----------|
| Antenna Related Expenses | Do you have antenna related expenses? | Yes |

**Primary
Antenna**

Existing Antenna Information

| Section | Question | Response |
|---|--|--------------------|
| Existing Antenna Description | Type of change | Purchase New |
| | Antenna Use | Primary (Main) |
| | Description of Use | N/A |
| | Ownership | Owned |
| | Owner | N/A |
| | Site | N/A |
| | Is the existing antenna shared with another station or stations? | No |
| | Is the existing antenna directional? | Yes |
| | Is antenna in operating condition? | Yes |
| | Is antenna located on or in close proximity to an antenna farm? | No |
| Existing Antenna Manufacturer and Type | Class | Full Power |
| | Mounting | Side Mount |
| | Antenna position in stack | Not in Stack |
| | Polarization | Horizontal |
| | Type | Slotted Coaxial |
| | Number of Stations Supported | N/A |
| | Number of Panels | N/A |
| | Design power capacity in use | N/A |
| | Lower Limit | N/A |
| | Upper Limit | N/A |
| | Other Antenna Type | N/A |
| | ERP: (Effective Radiated Power) | 1000.0 kW |

| | |
|--------------|-----------------------------|
| Manufacturer | |
| Model | TFU- 24DSB-R (C) C200 |
| Year | 2005 |

**Primary
Antenna**

New Antenna Costs

| Section | Question | Response |
|---|--|-----------------------|
| New Antenna Description | Use | Primary (Main) |
| | Description of Use | N/A |
| | Change Type | Purchase New |
| | Is this a request for upgraded equipment? | Yes |
| | Ownership | Owned |
| | Owner | N/A |
| | Is antenna shared? | No |
| | Is antenna directional? | Yes |
| | Will antenna be located on or in close proximity to an antenna farm? | No |
| New Antenna Manufacturer and Types | Class | Full Power |
| | Mounting | Top Mount |
| | Antenna position in stack | Not in Stack |
| | Polarization | Elliptical |
| | Type | Slotted Coaxial |
| | Number of Stations Supported | N/A |
| | Number of Panels/Bays | N/A |
| | Lower Limit | N/A |
| | Upper Limit | N/A |
| | Design power capacity in use | N/A |
| | Other Antenna Type | N/A |
| | ERP: (Effective Radiated Power) | 1000.0 kW |
| | Manufacturer | |
| | Model | TFU-27ETT /VP C200 |

| | |
|-------------------------------|---|
| Year | 2018 |
| Justification for New Antenna | The existing primary antenna is a single channel slotted coaxial which cannot accommodate the assigned channel. |

Primary Antenna

Other Antenna Costs

| Section | Question | Response |
|------------------------------------|---|------------------------|
| Combiner for Shared Antenna | Do you need a Combiner for a Shared Antenna? | |
| | Type | |
| | Number of channels supported | N/A |
| | Frequencies of channels supported | N/A |
| | Frequency | N/A |
| | Do you need a combiner output splitter /switcher for dual feed lines? | N/A |
| Elbow Complex | Do you require the separate purchase of the Elbow Complex? | Yes |
| | Broadband or Single Channel? | Single Channel |
| | Feed Line Size | 6 1/8 inches inches |
| Side Mount Brackets | Do you require the separate purchase of side mount brackets for a high power antenna? | |
| Pattern Scatter Analysis | Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna? | Yes |

| | | |
|-------------------|--|-----|
| Sweep Test | Do you require the sweep testing of transmission line and antenna? | Yes |
|-------------------|--|-----|

**Primary
Antenna**

Other Antenna Cost Not Listed

| Name | Description |
|--------------------------|--------------------|
| Top Plate Adapter | Top Plate Adapter |

**Interim
Antenna**

New Antenna Costs

| Section | Question | Response |
|--|--|--------------------|
| New Antenna Description | Use | Interim |
| | Description of Use | N/A |
| | Change Type | Purchase New |
| | Ownership | Owned |
| | Owner | N/A |
| | Is antenna shared? | No |
| | Is antenna directional? | Yes |
| | Will antenna be located on or in close proximity to an antenna farm? | No |
| New Antenna Manufacturer and Type | Class | Full Power |
| | Mounting | Side Mount |
| | Antenna position in stack | Not in Stack |
| | Polarization | Horizontal |
| | Type | Slotted Coaxial |
| | Number of Stations Supported | N/A |
| | Number of Panels/Bays | N/A |
| | Lower Limit | N/A |
| | Upper Limit | N/A |
| | Design power capacity in use | N/A |
| | Other Antenna Type | N/A |
| | ERP: (Effective Radiated Power) | 1000.0 kW |
| | Manufacturer | |
| | Model | TFU-16WB S230 |
| Year | 2018 | |

| | |
|-------------------------------|--|
| Justification for New Antenna | An interim antenna is necessary to keep station on the air during primary antenna replacement and for the duration of the assigned phase. Station will attempt to rent if renting is available at time of acquisition. |
|-------------------------------|--|

Interim Antenna

Other Antenna Costs

| Section | Question | Response |
|---------------------------------|---|---------------|
| Elbow Complex | Do you require the separate purchase of the Elbow Complex? | Yes |
| | Broadband or Single Channel? | S |
| | Feed Line Size | 4 1/16 inches |
| Side Mount Brackets | Do you require the separate purchase of side mount brackets for an antenna? | Yes |
| Pattern Scatter Analysis | Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna? | Yes |
| Sweep Test | Do you require the sweep testing of transmission line and antenna? | Yes |

**Interim
Antenna**

Other Antenna Cost Not Listed

| Name | Description |
|------------------------------|--|
| Interim Antenna Costs | Interim antenna costs necessary to make borrowed interim antenna operable at the WANE tower site |

**Transmission
Line**

| Section | Question | Response |
|---------------------------------------|---|----------|
| Transmission Line Related Expenses | Do you have transmission line related expenses? | Yes |

**Primary
Transmission
Line**

Existing Transmission Line

| Section | Question | Response |
|---|--|----------------------|
| Existing Transmission Line Description | Type of change | Purchase New |
| | Use | Primary (Main) |
| | Description of Use | N/A |
| | Ownership | Owned |
| | Owner | N/A |
| | Site | N/A |
| | Is the existing transmission line shared with another station or stations? | No |
| | Is Transmission Line in operating condition? | Yes |
| Existing Transmission Line Manufacturer and Type | Manufacturer | |
| | Type | Rigid |
| | Diameter | 8 3/16 inches |
| | Other Diameter | N/A |
| | Segment Length | 20 inches |
| | Other Segment Length | N/A |
| | Number of parallel runs | 1 |
| | Length | 1070 feet per run |

**Primary
Transmission
Line**

New Transmission Line

| Section | Question | Response |
|------------------------------------|---|--|
| New Transmission Line Costs | Use | Primary (Main) |
| | Description of Use | N/A |
| | Change Type | Purchase New |
| | Is this a request for upgraded equipment? | No |
| | Type | Rigid |
| | Diameter | 6 1/8 inches |
| | Other Diameter | N/A |
| | Segment Length | 20 inches |
| | Other Segment Length | N/A |
| | Number of parallel runs | 1 |
| | Length | 1070 feet per run |
| | Justification for New Transmission Line | Tower structural analysis called for using smaller line (6 1/8") instead of existing line (8') |

**Primary
Transmission
Line**

Other Transmission Line Expenses Not Listed

Information not provided.

**Interim
Transmission
Line**

New Transmission Line

| Section | Question | Response |
|------------------------------------|---|--|
| New Transmission Line Costs | Use | Interim |
| | Description of Use | N/A |
| | Change Type | Purchase New |
| | Type | Flexible Air |
| | Diameter | 5 inches |
| | Segment Length | N/A |
| | Other Segment Length | |
| | Number of parallel runs | 1 |
| | Length | 920 feet per run |
| | Justification for New Transmission Line | An interim transmission line is necessary for the interim antenna to keep station on the air during primary antenna replacement and for the duration of the assigned phase. Station will attempt to rent if renting is available at time of acquisition. |

Interim **Other Transmission Line Expenses Not Listed**
Transmission information not provided.
Line

Tower Equipment And Rigging Costs

| Section | Question | Response |
|--|---|----------|
| Tower Equipment or Rigging Costs Changes | Do you have tower equipment or rigging costs changes? | Yes |

Primary Tower

Existing Tower

| Section | Question | Response |
|---|---|--|
| Existing Tower Description | Type of change | Modify Existing |
| | Tower Use | Primary (Main) |
| | Description of Use | N/A |
| | Ownership | Owned |
| | Is this tower consider Complex? | No |
| | Is this tower currently shared with any other stations? | No |
| | One or more FM, AM or TV radio broadcaster(s) | N/A |
| | Others Types of Users | N/A |
| | Is tower documented for structural analysis? | No |
| | Is tower compliant with Rev G? | No |
| Existing Tower Structure Registration | Do you have a tower registration number? | No |
| | ASR Number | |
| Coordinates (NAD83 (North American Datum of 1983)) | Latitude (NAD83) | 41° 05' 38.0" N- |
| | Longitude (NAD83) | 085° 10' 48.0" W- |
| | Overall Structure Height | 838.70 feet |
| | Support Structure Height | 780.60 feet |
| | Ground Elevation Above Mean Sea Level (AMSL) | 809.80 feet |
| | Structure Type | TOWER - Free Standing or Guyed Structure |

| | |
|------------------|-----------------------------|
| Tower Owner | LWWI BROADCASTING INC |
| Date Constructed | 08/01/1957 |

**Primary
Tower**

Tower Modification Costs

| Section | Question | Response |
|----------------------|--|--|
| Engineering Study | Please what type of engineering study is required, if any: | Study needed for undocumented /poorly documented tower |
| Tower Reinforcements | Please select whether tower reinforcements are needed: | Major Reinforcements needed |

**Primary
Tower**

Tower Rigging Costs

| Section | Question | Response |
|------------------------------|-----------------------------------|----------|
| Tower Rigging Costs | Complex Tower | N/A |
| Helicopter Services Required | Are helicopter services required? | No |

**Primary
Tower**

Other Tower Expenses Not Listed

| Name | Description |
|------------------------------|------------------------------|
| Tower Lead Paint Remediation | Tower Lead Paint Remediation |

Outside Professional Services Costs

| Section | Question | Response |
|--|---|--|
| <p>Outside Project Management Services</p> | <p>Do you require outside project management services?</p> | <p>Yes</p> |
| | <p>Number of Hours</p> | <p>283</p> |
| | <p>Explanation</p> | <p>Schedule and coordinate multiple vendors, complete progress reports, and update Schedule 399. Station does not have available personnel or personnel trained in project management for such complex projects. Internal accounting and Project management.</p> |
| <p>Outside RF consulting Engineering Services</p> | <p>Perform engineering study for new channel assignment and antenna development</p> | <p>Yes</p> |
| | <p>Prepare engineering section of Form FCC Construction Permit Application</p> | <p>Yes</p> |
| | <p>For Auxiliary Facility</p> | <p>No</p> |
| | <p>For Main Facility</p> | <p>Yes</p> |
| | <p>Prepare engineering section of Form FCC License to Cover Application</p> | <p>Yes</p> |
| | <p>For Auxiliary Facility</p> | <p>No</p> |
| | <p>For Main Facility</p> | <p>Yes</p> |

| | | |
|--|---|-----|
| | Prepare request for Special Temporary Authority | Yes |
| | Quantity | 1 |
| | Do you have Distributed Transmission System engineering services? | N/A |
| | Critical Facility | N/A |
| | Terrain-Shielded Facility | N/A |
| Attorney and Other Outside Consulting Services | Prepare and file Form FCC Construction Permit Application | Yes |
| | For Auxiliary Facility | No |
| | For Main Facility | Yes |
| | Prepare and file Form FCC License to Cover Application | Yes |
| | For Auxiliary Facility | No |
| | For Main Facility | Yes |
| | Prepare request for Special Temporary Authority | Yes |
| | Quantity | 1 |
| | NEPA Section 106 environmental review | No |
| | Environmental Assessment | No |
| | ASR Modification | No |
| | FAA Consultation (including preparation of FAA Form 7460) | No |
| | Negotiation of Lease and other Matter for Shared Locations | No |
| | Prepare or Review FCC Form 399 for Reimbursement | Yes |
| Address transition timing and coordination issues w/ other stations and wireless providers | Yes | |
| RF Field Engineering Services | Comprehensive coverage verification via field study | No |
| | | |

| | |
|--------------------------------------|---|
| RF exposure measurements | No |
| Additional Field Engineering Service | Yes |
| Number of Days | 17 |
| Justification | It will be necessary to survey the site, plan the equipment, develop specifications for purchasing, and oversee multiple vendor RF projects. Station does not have available personnel or personnel trained in such services. |

**Outside
Professional
Services
Costs**

Other Professional Services Expenses Not Listed

| Name | Description |
|---|---|
| Completion of FCC Form 1200 Request for Tolling Application | Completion of FCC Form 1200 Request for Tolling Application |

Other Expenses

| Section | Question | Response |
|-------------------------------------|--|----------|
| AM Pattern Disturbance | Is an Impact Study needed? | No |
| | Is Remediation needed? | No |
| Facility Expenses | Name | N/A |
| | Other Distributed Transmission System Expenses Not listed | N/A |
| | Name | N/A |
| | Is Notification of a Medical Facility required as a result of DTV broadcasting? | Yes |
| Permit and Filing Costs | Local Zoning | No |
| | Non-zoning permits | Yes |
| | BLM or NFS Coordination | No |
| | FCC Construction Permit Minor Change | No |
| | FCC License to Cover Application | No |
| | FCC Special Temporary Authority Application | No |
| Other Miscellaneous Expenses | Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)? | Yes |
| | Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs? | Yes |
| | Does this relocation require Equipment Storage? | Yes |
| | Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change? | Yes |
| | Does this relocation require MVPD Notification of a Channel Change? | Yes |

**Other
Expenses**

Other Expenses Not Listed

| Name | Description |
|--------------------|---|
| Sales Taxes | Sales and use tax on goods and services |

Cost Information

Transmitters

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|--|-----------------------------|---------------------|--|---------------------|---------------------------|
| Primary Transmitter THU9EVO-30 | \$1,734,807.00 | \$990,707.00 | | \$990,707.00 | |
| Additional Transmitter Costs | <i>\$36,657.00</i> | \$36,657.00 | See Rohde & Schwarz quote 238845.0 | \$36,657.00 | N/A |
| Additional Interior RF System | <i>\$0.00</i> | \$0.00 | See Transmitter installation services | N/A | N/A |
| Transmitter Installation Services | <i>\$144,950.00</i> | \$144,950.00 | Site survey, drawings, Proj. Management, Transmitter Installation & Commissioning / Proof. Transmitter Electrical Installation. Please see attached Land Communication Estimate 3 1051 | \$144,950.00 | N/A |
| 3" Rigid Conduit and Wiring (Cost per foot) | \$5,200.00 | \$0.00 | See Transmitter installation services | N/A | N/A |
| UHF - Liquid Cooled Solid State Transmitter 35 - 50 kW | \$1,473,000.00 | \$809,100.00 | See Rohde & Schwarz quote 183240.2 \$912,640 less upgrade cost (\$103,540) | \$809,100.00 | N/A |

| | | | | | |
|--|----------------|----------------|--|----------------|-----|
| Switchgear - industrial 800 amp | \$38,200.00 | \$0.00 | See Transmitter installation services | N/A | N/A |
| Transformer 3 phase /480v - 300 KVA | \$36,800.00 | \$0.00 | See transmitter installation services | N/A | N/A |
| Sub-total | \$1,734,807.00 | \$990,707.00 | N/A | \$990,707.00 | N/A |
| Total for all systems | \$4,286,837.20 | \$3,902,095.10 | N/A | \$2,698,301.37 | N/A |

Components

| Actual Information | |
|---|---|
| Description | File Name |
| Additional Transmitter Costs | <p>Component Description: Additional transmitter costs</p> <p>Amount: \$36,657.00</p> |
| Additional Interior RF System | Information not provided. |
| Transmitter Installation Services | <p>Component Description: Transmitter installation</p> <p>Amount: \$144,950.00</p> |
| 3" Rigid Conduit and Wiring (Cost per foot) | Information not provided. |

| | |
|---|--|
| <p>UHF - Liquid Cooled Solid State Transmitter 35 - 50 kW</p> | <p>Component Description: Transmitter, installment #2, less upgrade cost</p> <p>Amount: \$606,825.00</p> <p>Component Description: Transmitter, installment #1, less upgrade cost</p> <p>Amount: \$202,275.00</p> |
| <p>Switchgear - industrial 800 amp</p> | <p>Information not provided.</p> |
| <p>Transformer 3 phase/480v - 300 KVA</p> | <p>Information not provided.</p> |

Cost Information

Antennas

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|--|-----------------------------|---------------------|---|--------------------|---------------------------|
| Interim Antenna TFU-16WB S230 | \$329,144.20 | \$326,934.20 | | \$55,834.20 | |
| Interim Antenna Costs | <i>\$49,434.20</i> | \$49,434.20 | See Dielectric change orders 10.7.19 \$1250; 10.9.19 \$19200; 10.10.19 \$3514; 10.14.19 \$1302; Dielectric quote 1930144 \$24168.20 | \$49,434.20 | N/A |
| Pattern scatter analysis for side mount high/med power antennas (if not included in antenna base cost) | \$5,260.00 | \$5,000.00 | N/A | N/A | N/A |

| | | | | | |
|---|---------------------|---------------------|--|---------------------|-----|
| Side mount brackets for high power antennas (if not included in antenna base cost) | \$23,150.00 | \$22,000.00 | N/A | N/A | N/A |
| Elbow complex, single channel, at antenna input, per 4 1/16. feedline (if needed) | \$9,570.00 | \$9,100.00 | N/A | \$0.00 | N/A |
| Sweep test of existing antenna | \$6,730.00 | \$6,400.00 | N/A | \$6,400.00 | N/A |
| UHF - High Power, Side Mount, basic slot antenna, 1000 kW input, directional,, horizontally polarized | <i>\$235,000.00</i> | \$235,000.00 | Used High Power Top Mount for budget because side mount is only rated for 500 kW | N/A | N/A |
| Primary Antenna TFU-27ETT /VP C200 | \$333,965.00 | \$247,225.00 | | \$235,825.00 | |
| Top Plate Adapter | <i>\$20,175.00</i> | \$20,175.00 | See Dielectric change order 1697919 WANE July 1, 2019 | \$20,175.00 | N/A |

| | | | | | |
|--|----------------|----------------|---|----------------|-----|
| Pattern scatter analysis for side mount high/med power antennas (if not included in antenna base cost) | \$5,260.00 | \$5,000.00 | N/A | N/A | N/A |
| Elbow complex, single channel, at antenna input, per 6 1/8. feedline (if needed) | \$12,300.00 | \$10,710.00 | See Dielectric quote DMS142-4 | \$10,710.00 | N/A |
| Sweep test of existing antenna | \$6,730.00 | \$6,400.00 | N/A | N/A | N/A |
| UHF - High Power Top Mount (200-1000 kW), One station antenna , elliptically or circularly polarized | \$289,500.00 | \$204,940.00 | See Dielectric quote DMS142-4 less vpol | \$204,940.00 | N/A |
| Sub-total | \$663,109.20 | \$574,159.20 | N/A | \$291,659.20 | N/A |
| Total for all systems | \$4,286,837.20 | \$3,902,095.10 | N/A | \$2,698,301.37 | N/A |

Components

| Actual Information Description | File Name |
|--------------------------------|-----------|
|--------------------------------|-----------|

| | |
|--|---|
| Interim Antenna Costs | <p>Component Description: Interim antenna costs</p> <p>Amount: \$20,450.00</p> <p>Component Description: Interim antenna costs</p> <p>Amount: \$2,604.00</p> <p>Component Description: Interim antenna costs</p> <p>Amount: \$2,212.00</p> <p>Component Description: Interim antenna costs</p> <p>Amount: \$24,168.20</p> |
| Pattern scatter analysis for side mount high/med power antennas (if not included in antenna base cost) | Information not provided. |
| Side mount brackets for high power antennas (if not included in antenna base cost) | Information not provided. |
| Elbow complex, single channel, at antenna input, per 4 1/16. feedline (if needed) | Information not provided. |
| Sweep test of existing antenna | <p>Component Description: Interim antenna sweep test</p> <p>Amount: \$6,400.00</p> |
| UHF - High Power, Side Mount, basic slot antenna, 1000 kW input, directional,, horizontally polarized | Information not provided. |

| | |
|--|--|
| Top Plate Adapter | <p>Component Description: Top plate adapter Amount: \$20,175.00</p> |
| Pattern scatter analysis for side mount high/med power antennas (if not included in antenna base cost) | Information not provided. |
| Elbow complex, single channel, at antenna input, per 6 1/8. feedline (if needed) | <p>Component Description: Elbow complex, installment #1 Amount: \$4,819.50</p> <p>Component Description: Elbow complex, balance due Amount: \$1,071.00</p> <p>Component Description: Elbow complex, installment #2 Amount: \$4,819.50</p> |
| Sweep test of existing antenna | Information not provided. |
| UHF - High Power Top Mount (200-1000 kW), One station antenna , elliptically or circularly polarized | <p>Component Description: Main antenna, installment #2 Amount: \$92,223.00</p> <p>Component Description: Main antenna, balance due Amount: \$20,494.00</p> <p>Component Description: Main antenna, installment #1 Amount: \$92,223.00</p> |

Cost Information

Transmission Line

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|---|-----------------------------|-----------------------|-------------------------------|-----------------------|---------------------------|
| Interim Transmission Line | \$96,600.00 | \$92,000.00 | | \$0.00 | |
| Flexible Air Transmission Line - dielectric, 5" | \$96,600.00 | \$92,000.00 | N/A | N/A | N/A |
| Primary Transmission Line | \$216,140.00 | \$153,143.90 | | \$153,143.90 | |
| Rigid Transmission Line - copper, 6 1/8" | \$216,140.00 | \$153,143.90 | See Dielectric quote DMS142-4 | \$153,143.90 | N/A |
| Sub-total | \$312,740.00 | \$245,143.90 | N/A | \$153,143.90 | N/A |
| Total for all systems | \$4,286,837.20 | \$3,902,095.10 | N/A | \$2,698,301.37 | N/A |

Components

| Actual Information | |
|---|---------------------------|
| Description | File Name |
| Flexible Air Transmission Line - dielectric, 5" | Information not provided. |

Rigid Transmission Line -
copper, 6 1/8"

Component Description: Transmission line,
installment #1
Amount: \$68,914.76

Component Description: Transmission line,
balance due
Amount: \$15,314.38

Component Description: Transmission line,
installment #2
Amount: \$68,914.76

Cost Information

Tower Equipment and Rigging Costs

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|--|-----------------------------|-----------------------|--|-----------------------|---------------------------|
| Primary Tower TOWER | \$817,800.00 | \$1,398,096.00 | | \$1,086,352.00 | |
| Tower mapping for an undocumented /poorly documented tower and preparation of documentation necessary for tower load study | \$26,300.00 | \$25,000.00 | N/A | \$23,930.00 | N/A |
| Tower Lead Paint Remediation | <i>\$160,000.00</i> | \$160,000.00 | See phase 1, phase 2 and change order proposals from Shane Davis Tower Painting | \$42,000.00 | N/A |
| Tall Tower (greater than 500') | \$210,500.00 | \$320,285.00 | See Coast to Coast commitment letter and proposal #08161901T and Legacy Tower Services proposal WANE 28-19-1 | \$195,285.00 | N/A |

| | | | | | |
|--|----------------|----------------|---|----------------|-----|
| Major tower reinforcement /modifications | \$421,000.00 | \$892,811.00 | See FDH Infrastructure proposal for structural materials \$203,865; Coast to Coast proposal #08161902T for tower modifications \$676,899; FDH Infrastructure proposal for additional materials \$12,047 | \$825,137.00 | N/A |
| Sub-total | \$817,800.00 | \$1,398,096.00 | N/A | \$1,086,352.00 | N/A |
| Total for all systems | \$4,286,837.20 | \$3,902,095.10 | N/A | \$2,698,301.37 | N/A |

Components

| Actual Information Description | File Name |
|--------------------------------|-----------|
|--------------------------------|-----------|

Tower mapping for an undocumented/poorly documented tower and preparation of documentation necessary for tower load study

Component Description: Structural analysis, installment #2
Amount: \$3,250.00

Component Description: Structural analysis, installment #2
Amount: \$1,750.00

Component Description: Structural analysis
Amount: \$1,750.00

Component Description: Structural analysis, installment #1
Amount: \$3,250.00

Component Description: Structural analysis, balance due on completion.
Amount: \$6,965.00

Component Description: Structural analysis, installment #1
Amount: \$6,965.00

Tower Lead Paint
Remediation

Component Description: Tower lead paint
remediation,
installment #2
Amount: \$20,000.00

Component Description: Additional costs,
tower lead paint
remediation
Amount: \$33,000.00

Component Description: Tower lead paint
remediation
Amount: \$22,000.00

Tall Tower (greater than 500')

Component Description: Antenna installation, installment #2
Amount: \$54,526.00

Component Description: Deposit
Amount: \$10,000.00

Component Description: Interim antenna installation, installment #1
Amount: \$54,250.00

Component Description: Interim antenna installation, installment #2
Amount: \$25,000.00

Component Description: Antenna installation services, installment #1
Amount: \$51,509.00

Major tower reinforcement
/modifications

Component Description: Tower
modifications,
installment #3
Amount: \$200,000.00

Component Description: Tower
modifications,
installment #2
Amount: \$250,000.00

Component Description: Structural
modification
materials,
installment #2
Amount: \$101,932.50

Component Description: Structural
modification
materials,
installment #1
Amount: \$101,932.50

Component Description: Additional
structural
modification
materials
Amount: \$12,047.00

Component Description: Tower
modifications,
installment #1
Amount: \$159,225.00

Cost Information

Outside Professional Services

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|--|-----------------------------|---------------------|------------------------------|--------------------|---------------------------|
| Outside Professional Services | \$110,249.00 | \$106,450.00 | | \$54,332.50 | |
| Prepare engineering section of FCC Form 2100 (main), License to Cover Application | \$1,580.00 | \$1,500.00 | N/A | \$625.00 | N/A |
| Project management of the transition | \$44,714.00 | \$42,450.00 | N/A | \$38,457.50 | N/A |
| Prepare engineering section of FCC Form 2100 (main), Construction Permit Application | \$3,155.00 | \$3,000.00 | N/A | \$3,000.00 | N/A |
| Perform engineering study for new channel assignment and antenna development | \$7,360.00 | \$7,000.00 | N/A | \$7,000.00 | N/A |
| Address transition timing and coordination issues w/ other stations and wireless | \$2,630.00 | \$2,500.00 | N/A | N/A | N/A |

| | | | | | |
|--|--------------------|----------------|---|----------------|-----|
| Prepare and or review reimbursement form | \$2,630.00 | \$2,500.00 | N/A | \$2,500.00 | N/A |
| Completion of FCC Form 1200 Request for Tolling Application | <i>\$825.00</i> | \$825.00 | See hourly work done by Kessler Gehman and Associates | \$825.00 | N/A |
| Additional Field Engineering Service, 17 Days | <i>\$34,000.00</i> | \$34,000.00 | N/A | N/A | N/A |
| Attorney Fees - Prepare and File request for Special Temporary Authorization | \$3,680.00 | \$3,500.00 | N/A | N/A | N/A |
| Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application | \$2,365.00 | \$2,250.00 | N/A | N/A | N/A |
| Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application | \$5,260.00 | \$5,000.00 | N/A | N/A | N/A |
| Prepare request for Special Temporary Authorization | \$2,050.00 | \$1,925.00 | See related invoices for STA and STA Extension | \$1,925.00 | N/A |
| Sub-total | \$110,249.00 | \$106,450.00 | N/A | \$54,332.50 | N/A |
| Total for all systems | \$4,286,837.20 | \$3,902,095.10 | N/A | \$2,698,301.37 | N/A |

Components

| Actual Information | |
|---|---|
| Description | File Name |
| Prepare engineering section of FCC Form 2100 (main), License to Cover Application | Component Description: Prepare License to Cover |
| | Amount: \$625.00 |
| Project management of the transition | Component Description: Project management services |
| | Amount: \$250.00 |
| | Component Description: Project management services |
| | Amount: \$150.00 |
| | Component Description: Project management services Sep 2019 |
| | Amount: \$150.00 |
| | Component Description: Project management services Aug 2019 |
| | Amount: \$50.00 |
| | Component Description: Project management services 2.1.19 through 3.1.19 |
| | Amount: \$525.00 |

Component Description: Project Management for Structural Analysis and Tower Modifications including consultants Kessler and Gehman Associates. Services from January 27, 2018 through February 23, 2018.

Amount: \$1,725.00

Component Description: FCC Transition Study and Design

Amount: \$1,125.02

Component Description: Project management services 1.1.19 through 1.31.19

Amount: \$1,275.00

Component Description: Project management services Jul 2019

Amount: \$325.00

Component Description: See items 1, 5, 6, 7 on invoice summary

Amount: \$8,308.00

Component Description: Project management and other professional services from July 28, 2018 through September 28, 2018.

Amount: \$2,700.00

Component Description: Project management services Apr 2019

Amount: \$247.00

Component Description: Project management services 7.27.19 through 8.30.19

Amount: \$861.00

Component Description: Project management services Mar 2019

Amount: \$143.00

Component Description: Project management services

Amount: \$3,025.50

Component Description: Project Management for Structural Analysis and Tower Modifications for services from June 30, 2018 through July 27, 2018.

Amount: \$750.00

Component Description: Project management services 3.30.19 through 4.26.19
Amount: \$450.00

Component Description: FCC Transition Study and Design
Amount: \$750.00

Component Description: Project management services
Amount: \$150.00

Component Description: Amount due on Transition Study & Design;
Amount: \$3,452.66

Component Description: Project management services Feb 2019
Amount: \$214.50

Component Description: Project management services Jun 2019
Amount: \$50.00

Component Description: Project management services 12.1.18 through 12.31.18
Amount: \$450.00

Component Description: FCC Transition
Study and Design
Amount: \$600.00

Component Description: Project
management
services 4.27.19
through 5.31.19
Amount: \$1,275.00

Component Description: Project
management
services 10.27.18
through 11.30.18
Amount: \$1,500.00

Component Description: Project
management
services Oct 2019
Amount: \$120.00

Component Description: Project
management and
other professional
services from May
26. 2018 through
June 29, 2018
including services
provided by
consultants Kessler
and Gehman
Associates.
Amount: \$735.00

Component Description: No longer
requesting
reimbursement for
invoice 26694.
Please see revised
invoice 29382R.
Amount: (\$3,452.66)

Component Description: No longer requesting reimbursement for invoice 26981. Please see revised invoice 29382R.

Amount: (\$1,125.02)

Component Description: Project management services Oct 2018

Amount: \$75.00

Component Description: Transition study fee 64.2857% complete

Amount: \$13,500.00

Component Description: Project management services Aug 2019

Amount: \$130.00

Component Description: Project management services 6.29.19 through 7.26.19

Amount: \$6,438.50

Component Description: Project management services 6.1.19 through 6.28.19

Amount: \$975.00

Component Description: No longer requesting reimbursement for invoice 25771. Please see revised invoice 29382R.
Amount: (\$13,500.00)

Component Description: Project management services
Amount: \$1,906.00

Component Description: Project management services Jul 2019
Amount: \$100.00

Component Description: Project management services May 2019
Amount: \$78.00

Component Description: Project management services 3.2.19 through 3.29.19
Amount: \$375.00

Component Description: Project management services 8.31.19 through 9.27.19
Amount: \$711.00

Component Description: Project management services 09.29.18 through 10.26.18
Amount: \$825.00

| | |
|--|---|
| | <p>Component Description: Project management services Jan 2019</p> <p>Amount: \$65.00</p> |
| Prepare engineering section of FCC Form 2100 (main), Construction Permit Application | <p>Component Description: See item 4 from invoice summary</p> <p>Amount: \$3,000.00</p> |
| Perform engineering study for new channel assignment and antenna development | <p>Component Description: See item 3 from invoice summary</p> <p>Amount: \$7,000.00</p> |
| Address transition timing and coordination issues w/ other stations and wireless | Information not provided. |
| Prepare and or review reimbursement form | <p>Component Description: See item 2 from invoice summary</p> <p>Amount: \$2,500.00</p> |
| Completion of FCC Form 1200 Request for Tolling Application | <p>Component Description: Prepare Form 1200</p> <p>Amount: \$825.00</p> |
| Additional Field Engineering Service, 17 Days | Information not provided. |
| Attorney Fees - Prepare and File request for Special Temporary Authorization | Information not provided. |
| Attorney Fees -Prepare and File FCC Form 2100 (main), License to Cover Application | Information not provided. |

| | | | | | | | | | | | |
|---|---|-------------------------------|-------------|--|-----------|----------------|----------|-------------------------------|-------------|----------------|------------|
| <p>Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application</p> | <p>Information not provided.</p> | | | | | | | | | | |
| <p>Prepare request for Special Temporary Authorization</p> | <table> <tr> <td data-bbox="694 369 1141 403">Component Description:</td> <td data-bbox="1141 369 1428 403">Prepare STA</td> </tr> <tr> <td data-bbox="694 414 1141 448"></td> <td data-bbox="1141 414 1428 448">Extension</td> </tr> <tr> <td data-bbox="694 459 1141 492">Amount:</td> <td data-bbox="1141 459 1428 492">\$425.00</td> </tr> <tr> <td data-bbox="694 593 1141 627">Component Description:</td> <td data-bbox="1141 593 1428 627">Prepare STA</td> </tr> <tr> <td data-bbox="694 638 1141 672">Amount:</td> <td data-bbox="1141 638 1428 672">\$1,500.00</td> </tr> </table> | Component Description: | Prepare STA | | Extension | Amount: | \$425.00 | Component Description: | Prepare STA | Amount: | \$1,500.00 |
| Component Description: | Prepare STA | | | | | | | | | | |
| | Extension | | | | | | | | | | |
| Amount: | \$425.00 | | | | | | | | | | |
| Component Description: | Prepare STA | | | | | | | | | | |
| Amount: | \$1,500.00 | | | | | | | | | | |

Cost Information

Other Expenses

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|--|-----------------------------|---------------------|------------------------------|---------------------|---------------------------|
| Other Expenses | \$320,050.00 | \$319,500.00 | | \$122,106.77 | |
| Sales Taxes | <i>\$203,000.00</i> | \$203,000.00 | N/A | \$75,631.17 | N/A |
| MVPD Notification of Channel Change | <i>\$2,000.00</i> | \$2,000.00 | N/A | N/A | N/A |
| Develop and air announcement of upcoming channel change | <i>\$3,500.00</i> | \$3,500.00 | N/A | N/A | N/A |
| Equipment Storage | <i>\$25,000.00</i> | \$25,000.00 | N/A | N/A | N/A |
| Equipment Delivery and Handling Charges | <i>\$25,000.00</i> | \$25,000.00 | N/A | \$18,431.60 | N/A |
| Disposal Costs (for equipment and other waste, net of any salvage value) | <i>\$25,000.00</i> | \$25,000.00 | N/A | \$25,000.00 | N/A |
| Non-zoning permits | <i>\$25,000.00</i> | \$25,000.00 | N/A | N/A | N/A |
| DTV Medical Facility Notification | \$11,550.00 | \$11,000.00 | N/A | \$3,044.00 | N/A |
| Sub-total | \$320,050.00 | \$319,500.00 | N/A | \$122,106.77 | N/A |

| | | | | | |
|------------------------------|----------------|----------------|-----|----------------|-----|
| Total for all systems | \$4,286,837.20 | \$3,902,095.10 | N/A | \$2,698,301.37 | N/A |
|------------------------------|----------------|----------------|-----|----------------|-----|

Components

| Actual Information | |
|--------------------|-----------|
| Description | File Name |

| | |
|---|--|
| Sales Taxes | <p>Component Description: Sales tax due on shipping costs, invoice 841025</p> <p>Amount: \$147.65</p> <p>Component Description: Sales tax on interim antenna parts and shipping, invoice 623018</p> <p>Amount: \$242.96</p> <p>Component Description: Sales tax due on additional transmitter costs</p> <p>Amount: \$2,565.99</p> <p>Component Description: Sales tax due on interim antenna parts, invoice 618022</p> <p>Amount: \$1,691.77</p> <p>Component Description: Tax on transmitter, less tax on upgrade cost</p> <p>Amount: \$56,637.00</p> <p>Component Description: Sales tax due on antenna component</p> <p>Amount: \$14,345.80</p> |
| MVPD Notification of Channel Change | Information not provided. |
| Develop and air announcement of upcoming channel change | Information not provided. |

| | | |
|--|--|--|
| Equipment Storage | Information not provided. | |
| Equipment Delivery and Handling Charges | <p>Component Description:</p> <p>Amount:</p> | <p>Shipping costs for interim antenna parts</p> <p>\$9,946.42</p> |
| | <p>Component Description:</p> <p>Amount:</p> | <p>Shipping costs for interim antenna parts</p> <p>\$2,109.38</p> |
| | <p>Component Description:</p> <p>Amount:</p> | <p>Shipping costs for interim antenna parts</p> <p>\$1,238.67</p> |
| | <p>Component Description:</p> <p>Amount:</p> | <p>Freight and shipping on main antenna components</p> <p>\$2,109.38</p> |
| | <p>Component Description:</p> <p>Amount:</p> | <p>Shipping costs for interim antenna parts</p> <p>\$1,768.77</p> |
| | <p>Component Description:</p> <p>Amount:</p> | <p>Shipping on interim antenna parts</p> <p>\$1,258.98</p> |
| Disposal Costs (for equipment and other waste, net of any salvage value) | <p>Component Description:</p> <p>Amount:</p> | <p>Disposal services</p> <p>\$25,000.00</p> |
| Non-zoning permits | Information not provided. | |

| | |
|--------------------------------------|--|
| DTV Medical Facility Notification | Component Description: Notification of Medical Facilities Amount: \$3,044.00 |
|--------------------------------------|--|

Cost Information **Grand Total**

| | Predetermined Cost Estimate | Estimated Cost | Actual Cost |
|------------------------------|------------------------------------|-----------------------|--------------------|
| Total for all systems | \$4,286,837.20 | \$3,902,095.10 | \$2,698,301.37 |

Reimbursement Status

| Question | Response |
|--|-----------------|
| The facility has ceased operating on its pre-auction channel. | No |
| Construction of final facilities or all necessary modifications are complete. | No |
| All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator. | No |

| Certification | Section | Question | Response |
|---------------|---|---|----------|
| | <p>Submission of Estimated Expenses Statements</p> | <p>WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.</p> | |
| | | <ol style="list-style-type: none"> 1. The Authorized Person signing below certifies that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. 2. The above-named entity acknowledges that all certifications and attached documentation are considered material representations. 3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount. | |

4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
5. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.

**Elizabeth
Ryder**
*General
Counsel*

09/01/2020

| Certification | Section | Question | Response |
|---------------|--|--|----------|
| | <p>Submission of Actual Cost Documentation Statements</p> | <p>WILLFUL FALSE, FRAUDULENT, OR FICTITIOUS STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE AND/OR FRAUDULENT STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT (U.S. CODE, TITLE 31, SECTIONS 3729-3733).</p> | |
| | | <ol style="list-style-type: none"> 1. The Authorized Person signing below certifies and represents that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. 2. The above-named entity certifies that the statements in this form and attached documentation are true, complete, and correct. 3. The above-named entity acknowledges that all certifications and attached documentation are considered material representations. | |

4. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.
5. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (full power and Class A stations) and/or otherwise modify a television station's facility as a result of the spectrum repack (LPTV/TV Translator stations); or to minimize service disruption resulting from a repacked television station (FM stations); or to continue to carry the signal of a broadcaster that changes channels (MVPD) .
6. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
7. The above-named entity certifies that the cost information /documents submitted reflect costs actually incurred.

8. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

9. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a prerequisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.

**Elizabeth
Ryder**
*General
Counsel*

09/01/2020

Attachments