



(REFERENCE COPY - Not for submission)

# FCC Form 399: Reimbursement Request

Facility **56079** | Service: **DTV** | Call **KFXV** | Channel: **16 (UHF)** |  
ID: | Sign:  
File **0000028132**  
Number:  
FRN: **0001529627** | Date **10/08**  
Submitted: **/2020**

## Applicant Information

### Applicant Name, Type, and Contact Information

Applicant	Address	Phone	Email	Applicant Type
<b>ENTRAVISION HOLDINGS, LLC</b>	Mark Boelke 2425 OLYMPIC BOULEVARD SUITE 6000 West SANTA MONICA, CA 90404 United States	+1 (410) 447-3870	mboelke@entravision. com	Limited Liability Company

## Reimbursement Contact Information

### Reimbursement Contact Name and Information

Applicant	Address	Phone	Email
[Confidential]			

## Preparer Contact Information

### Preparer Contact Name and Information

Applicant	Address	Phone	Email
<b>Sam Hariton</b> <i>Widely, Inc.</i>	Sam Hariton 4031 University Drive Suite 100 Fairfax, VA 22030 United States	+1 (339) 222-8107	sam.hariton@widely.com

**Broadcaster  
Information  
and  
Transition  
Plan**

Question	Response
Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information.	No
Briefly describe transition plan	New upgraded transmitter to replace existing Comark Paragon transmitter. Discussed and verbally approved by Cindy Cavell. This is updated application bringing all previously unknown issues/factors to fruition.

**Transmitters**

Section	Question	Response
Transmitter Related Expenses	Do you have transmitter related expenses?	Yes

**Primary  
Transmitter**

**Existing Transmitter Information**

Section	Question	Response
<b>Existing Transmitter Description</b>	Type of change	Purchase New
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is this transmitter currently shared with another station?	No
	Is this transmitter currently in operating condition?	Yes
<b>Existing Transmitter Manufacturer and Type</b>	Manufacturer	
	Model	Paragon
	Year	2005
	Type	Inductive Output Tube
	IOT Power Type	Single
	Power Capacity	25 kW

**Primary  
Transmitter**

**New Transmitter Costs**

Section	Question	Response
New Transmitter	Use	Primary (Main)
	Change Type	Purchase New
	Is this a request for upgraded equipment?	Yes
	Manufacturer	
	Model	ULXTE-40
	Transmitter Type	Solid State
	Solid State Cooling	Liquid Cooled
	Solid State Power capacity	25.3 kW
	Justification for New Transmitter	New transmitter required for operation on repack channel

**Primary  
Transmitter**

**Other Transmitter Costs**

Section	Question	Response
Electrical Service	Service Entrance (3 phases 800A 208V)	No
	Switchgear (industrial 800 amp)	No
	Transformer (480V)	Yes
	Power	150 kVA
	Rigid Conduit and Wiring	Yes
	Size	3 inches
	Length	50.0 feet
	Other Electrical Service	No
	Description	N/A

<b>HVAC Service</b>	Does the replacement transmitter require HVAC Service?	No
	Type	N/A
	Size	N/A
	Other Size	N/A
<b>Transmitter Building Addition/Modification or Leasehold Improvement</b>	Does the Transmitter Building require an addition, modification, other leasehold improvement?	No
	Size	N/A
<b>Channel 14 Costs</b>	Is an RF Consulting Engineer needed?	N/A
	Is a channel 14 Mask Filer needed?	N/A
	Is additional field engineering time needed?	N/A
	Number of Days	N/A

**Primary Transmitter**

**Other Transmitter Cost Not Listed**

Name	Description
RF Plumbing Filters	8 pole filter and line installation from transmitter to feedline input

**Antennas**

Section	Question	Response
Antenna Related Expenses	Do you have antenna related expenses?	Yes

## Primary Antenna

### Existing Antenna Information

Section	Question	Response
Existing Antenna Description	Type of change	Purchase New
	Antenna Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing antenna shared with another station or stations?	No
	Is the existing antenna directional?	Yes
	Is antenna in operating condition?	Yes
	Is antenna located on or in close proximity to an antenna farm?	No
Existing Antenna Manufacturer and Type	Class	Full Power
	Mounting	Side Mount
	Antenna position in stack	Not in Stack
	Polarization	Horizontal
	Type	Slotted Coaxial
	Number of Stations Supported	N/A
	Number of Panels	N/A
	Design power capacity in use	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power)	1000.0 kW

Manufacturer	
Model	ATW20H4- HSPX-38H
Year	2005



Primary  
Antenna

New Antenna Costs

Section	Question	Response
New Antenna Description	Use	Primary (Main)
	Description of Use	N/A
	Change Type	Purchase New
	Is this a request for upgraded equipment?	Yes
	Ownership	Owned
	Owner	N/A
	Is antenna shared?	No
	Is antenna directional?	Yes
	Will antenna be located on or in close proximity to an antenna farm?	No
New Antenna Manufacturer and Types	Class	Full Power
	Mounting	Side Mount
	Antenna position in stack	Not in Stack
	Polarization	Elliptical
	Type	Slotted Coaxial
	Number of Stations Supported	N/A
	Number of Panels/Bays	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Design power capacity in use	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power) .....	618.0 kW
	Manufacturer	

Model	ATW15H4- ESPX-16H
Year	2017
Justification for New Antenna	Can not re-tune or use existing due to frequency change

## Primary Antenna

### Other Antenna Costs

Section	Question	Response
<b>Combiner for Shared Antenna</b>	Do you need a Combiner for a Shared Antenna?	
	Type	
	Number of channels supported	N/A
	Frequencies of channels supported	N/A
	Frequency	N/A
	Do you need a combiner output splitter /switcher for dual feed lines?	N/A
<b>Elbow Complex</b>	Do you require the separate purchase of the Elbow Complex?	Yes
	Broadband or Single Channel?	Single Channel
	Feed Line Size	6 1/8 inches inches
<b>Side Mount Brackets</b>	Do you require the separate purchase of side mount brackets for a high power antenna?	Yes
<b>Pattern Scatter Analysis</b>	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	No
<b>Sweep Test</b>	Do you require the sweep testing of transmission line and antenna?	Yes

**Primary  
Antenna**

**Other Antenna Cost Not Listed**  
Information not provided.

**Transmission Line**

Section	Question	Response
Transmission Line Related Expenses	Do you have transmission line related expenses?	Yes

**Primary**  
**Transmission Line**

**Existing Transmission Line**

Section	Question	Response
<b>Existing Transmission Line Description</b>	Type of change	Purchase New
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing transmission line shared with another station or stations?	No
	Is Transmission Line in operating condition?	Yes
<b>Existing Transmission Line Manufacturer and Type</b>	Manufacturer	
	Type	Rigid
	Diameter	6 1/8 inches
	Other Diameter	N/A
	Segment Length	20 inches
	Other Segment Length	N/A
	Number of parallel runs	1
	Length	1350 feet per run

Primary  
Transmission Line

New Transmission Line

Section	Question	Response
New Transmission Line Costs	Use	Primary (Main)
	Description of Use	N/A
	Change Type	Purchase New
	Is this a request for upgraded equipment?	No
	Type	Rigid
	Diameter	6 1/8 inches
	Other Diameter	N/A
	Segment Length	19 3/4 inches
	Other Segment Length	N/A
	Number of parallel runs	1
	Length	1350 feet per run
	Justification for New Transmission Line	ERI recommended for channel frequency

Primary  
Transmission Line

Other Transmission Line Expenses Not Listed

Information not provided.

**Tower  
Equipment  
And Rigging  
Costs**

Section	Question	Response
Tower Equipment or Rigging Costs Changes	Do you have tower equipment or rigging costs changes?	Yes

**Primary  
Tower**

**Existing Tower**

Section	Question	Response
Existing Tower Description	Type of change	Modify Existing
	Tower Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Is this tower consider Complex?	No
	Is this tower currently shared with any other stations?	Yes
	One or more FM, AM or TV radio broadcaster (s)	Yes
	Others Types of Users	No
	Is tower documented for structural analysis?	Yes
	Is tower compliant with Rev G?	No
Existing Tower Structure Registration	Do you have a tower registration number?	Yes
	ASR Number	1046272
Coordinates (NAD83 (North American Datum of 1983))	Latitude (NAD83)	26° 07' 15.0" N-
	Longitude (NAD83)	097° 49' 19.0" W-
	Overall Structure Height	1244.08 feet
	Support Structure Height	1200.12 feet
	Ground Elevation Above Mean Sea Level (AMSL)	51.84 feet

Structure Type	TOWER - Free Standing or Guyed Structure
Tower Owner	MBTV Texas Valley LLC
Date Constructed	10/01/1985

**FM, AM or TV radio  
broadcasters. Facility ID's, Call  
Signs and Services of other  
broadcast stations with whom  
the tower is shared**

Facility ID	Call Sign	Service
6662	KGBT-FM	FM

## Primary Tower

### Tower Modification Costs

Section	Question	Response
Engineering Study	Please what type of engineering study is required, if any:	Study needed for undocumented /poorly documented tower
Tower Reinforcements	Please select whether tower reinforcements are needed:	Major Reinforcements needed

## Primary Tower

### Tower Rigging Costs

Section	Question	Response
Tower Rigging Costs	Complex Tower	N/A
Helicopter Services Required	Are helicopter services required?	No



Primary  
Tower

Other Tower Expenses Not Listed

Name	Description
Reinforcing Analysis II	Second Reinforcement of Load Case II
Structural Anaysis I	Initial SA beginning of project
Reinforcing Analysis I	First Reinforcement of Load Case I
GEO Tech Report-Tower inspection	Field GEO foundation testing

**Outside  
Professional  
Services  
Costs**

Section	Question	Response
<b>Outside Project Management Services</b>	Do you require outside project management services?	Yes
	Number of Hours	595
	Explanation	reimbursement filing, expense tracking, vendor coordination, progress reporting, budget creation, budget review, budget tracking, daisy-chain monitoring and all other activities
<b>Outside RF consulting Engineering Services</b>	Perform engineering study for new channel assignment and antenna development	Yes
	Prepare engineering section of Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare engineering section of Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	Yes
	Quantity	1
	Do you have Distributed Transmission System engineering services?	N/A
	Critical Facility	N/A

	Terrain-Shielded Facility	N/A
<b>Attorney and Other Outside Consulting Services</b>	Prepare and file Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare and file Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	No
	Quantity	N/A
	NEPA Section 106 environmental review	No
	Environmental Assessment	No
	ASR Modification	No
	FAA Consultation (including preparation of FAA Form 7460)	No
	Negotiation of Lease and other Matter for Shared Locations	No
	Prepare or Review FCC Form 399 for Reimbursement	No
	Address transition timing and coordination issues w/ other stations and wireless providers	No
<b>RF Field Engineering Services</b>	Comprehensive coverage verification via field study	Yes
	RF exposure measurements	No
	Additional Field Engineering Service	No
	Number of Days	N/A
	Justification	N/A

**Outside  
Professional  
Services  
Costs**

**Other Professional Services Expenses Not Listed**

Name	Description
Comark Facility Planning	Manufacturer visit to prepare preliminary drawings for transmitter installation

## Other Expenses

Section	Question	Response
<b>AM Pattern Disturbance</b>	Is an Impact Study needed?	No
	Is Remediation needed?	No
<b>Facility Expenses</b>	Name	N/A
	Other Distributed Transmission System Expenses Not listed	N/A
	Name	N/A
	Is Notification of a Medical Facility required as a result of DTV broadcasting?	Yes
<b>Permit and Filing Costs</b>	Local Zoning	No
	Non-zoning permits	No
	BLM or NFS Coordination	No
	FCC Construction Permit Minor Change	Yes
	FCC License to Cover Application	Yes
	FCC Special Temporary Authority Application	No
<b>Other Miscellaneous Expenses</b>	Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)?	No
	Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs?	No
	Does this relocation require Equipment Storage?	No
	Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change?	Yes
	Does this relocation require MVPD Notification of a Channel Change?	Yes

## Other Expenses

### Other Expenses Not Listed

Information not provided.

## Cost Information

### Transmitters

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
<b>Primary Transmitter ULXTE-40</b>	<b>\$1,019,335.00</b>	<b>\$869,409.77</b>		<b>\$822,724.76</b>	
RF Plumbing Filters	<i>\$44,185.00</i>	\$44,185.00	N/A	\$0.00	N/A
3" Rigid Conduit and Wiring (Cost per foot)	\$2,600.00	\$2,500.00	N/A	\$0.00	N/A
Transformer 3 phase /480v - 150 KVA	\$25,550.00	\$7,856.63	please see attached GatesAir Quote Q-83178.	\$7,856.62	N/A
UHF - Liquid Cooled Solid State Transmitter 21 - 31 kW	\$947,000.00	\$814,868.14	please see Estimated Cost Justification KMBH-110-1st Primary Transmitter - UHF Liquid Cooled Solid State, 21-31 kW v0	\$814,868.14	N/A
<b>Sub-total</b>	<b>\$1,019,335.00</b>	<b>\$869,409.77</b>	<b>N/A</b>	<b>\$822,724.76</b>	<b>N/A</b>
<b>Total for all systems</b>	<b>\$2,406,876.11</b>	<b>\$2,184,187.64</b>	<b>N/A</b>	<b>\$1,747,888.80</b>	<b>N/A</b>

### Components

Actual Information	
Description	File Name
RF Plumbing Filters	Information not provided.
3" Rigid Conduit and Wiring (Cost per foot)	Information not provided.
Transformer 3 phase/480v - 150 KVA	<div> <div> <b>Component Description:</b>   <b>Amount:</b> </div> <div> KMBH-110-1st  Primary Transmitter  - 3 Phase, 480 Volt,  150 KVA  Transformer  \$3,928.31 </div> </div> <div> <div> <b>Component Description:</b>   <b>Amount:</b> </div> <div> KMBH-110-1st  Primary Transmitter  - 3 Phase, 480 Volt,  150 KVA  Transformer  \$3,928.31 </div> </div>
UHF - Liquid Cooled Solid State Transmitter 21 - 31 kW	<div> <div> <b>Component Description:</b>  <b>Amount:</b> </div> <div> A. Transmitter  \$410,229.05 </div> </div> <div> <div> <b>Component Description:</b>   <b>Amount:</b> </div> <div> "ULXTE-40  Transmitter per  Quote Q-83178"  \$404,639.09 </div> </div>

## Cost Information

### Antennas

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
<b>Primary Antenna ATW15H4-ESPX-16H</b>	<b>\$188,300.15</b>	<b>\$174,291.41</b>		<b>\$159,291.41</b>	
Side mount brackets for high power antennas (if not included in antenna base cost)	\$23,150.00	\$11,897.35	see Estimated Cost Justification KFXV-210-Primary Antenna - Side Mount Brackets v0	\$11,897.35	N/A
Elbow complex, single channel, at antenna input, per 6 1/8. feedline (if needed)	\$12,300.00	\$10,023.91	see Estimated Cost Justification KFXV-210-Primary Antenna - Elbow Complex v0	\$10,023.91	N/A
Sweep test of existing antenna	\$6,730.00	\$6,250.00	N/A	\$6,250.00	N/A
UHF - High Power, Side Mount, basic slot antenna, 618 kW input, directional,, elliptically or circularly polarized	<b><i>\$146,120.15</i></b>	\$146,120.15	Please see Electronics Research, Inc. proposal 20190930-899, plus proportional freight on invoice KMBH-55483	\$131,120.15	N/A



<b>Sub-total</b>	\$188,300.15	\$174,291.41	N/A	\$159,291.41	N/A
<b>Total for all systems</b>	\$2,406,876.11	\$2,184,187.64	N/A	\$1,747,888.80	N/A

**Components**

Actual Information	
Description	File Name
Side mount brackets for high power antennas (if not included in antenna base cost)	<b>Component Description:</b> KFXV-210-Primary Antenna - Side Mount Brackets
	<b>Amount:</b> \$3,491.40
	<b>Component Description:</b> KFXV-210-Primary Antenna - Side Mount Brackets
	<b>Amount:</b> \$3,491.40
	<b>Component Description:</b> KFXV-210-Primary Antenna - Side Mount Brackets
	<b>Amount:</b> \$3,491.40
	<b>Component Description:</b> KFXV-210-Primary Antenna - Side Mount Brackets
	<b>Amount:</b> \$1,423.15

Elbow complex, single  
channel, at antenna input, per  
6 1/8. feedline (if needed)

**Component Description:**

KFXV-210-Primary  
Antenna - Elbow  
Complex, 6 1/8"  
  
**Amount:** \$2,948.82

**Component Description:**

KFXV-210-Primary  
Antenna - Elbow  
Complex, 6 1/8"  
  
**Amount:** \$2,948.82

**Component Description:**

KFXV-210-Primary  
Antenna - Elbow  
Complex, 6 1/8"  
  
**Amount:** \$2,948.82

**Component Description:**

KFXV-210-Primary  
Antenna - Elbow  
Complex, 6 1/8"  
  
**Amount:** \$1,177.45

Sweep test of existing antenna		
	<b>Component Description:</b>	KFXV-210-Primary Antenna - Sweep Test
	<b>Amount:</b>	\$625.00
	<b>Component Description:</b>	KFXV-210-Primary Antenna - Sweep Test
	<b>Amount:</b>	\$1,875.00
	<b>Component Description:</b>	KFXV-210-Primary Antenna - Sweep Test
	<b>Amount:</b>	\$1,875.00
	<b>Component Description:</b>	KFXV-210-Primary Antenna - Sweep Test
	<b>Amount:</b>	\$1,875.00

UHF - High Power, Side Mount, basic slot antenna, 618 kW input, directional,, elliptically or circularly polarized		
	<b>Component Description:</b>	ANTENNA ATW15H4-ESPX-16H
	<b>Amount:</b>	\$15,562.85
	<b>Component Description:</b>	ANTENNA ATW15H4-ESPX-16H
	<b>Amount:</b>	\$38,519.10
	<b>Component Description:</b>	ANTENNA ATW15H4-ESPX-16H
	<b>Amount:</b>	\$38,519.10
	<b>Component Description:</b>	ANTENNA ATW15H4-ESPX-16H
	<b>Amount:</b>	\$38,519.10

Cost  
Information

Transmission Line

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Transmission Line	\$272,700.00	\$210,435.00		\$167,147.69	
Rigid Transmission Line - copper, 6 1/8"	\$272,700.00	\$210,435.00	ERI has bundled transmission line installation and tower structural work costs into one proposal. Copy attached Please see ERI proposal 20180415- 689 Rev B	\$167,147.69	N/A
Sub-total	\$272,700.00	\$210,435.00	N/A	\$167,147.69	N/A
Total for all systems	\$2,406,876.11	\$2,184,187.64	N/A	\$1,747,888.80	N/A

Components

Actual Information Description	File Name
-----------------------------------	-----------

Rigid Transmission Line -  
copper, 6 1/8"

**Component Description:** KFXV-310-Primary  
Transmission Line -  
6 1/8" Rigid Copper  
**Amount:** \$18,687.27

**Component Description:** KFXV-310-Primary  
Transmission Line -  
6 1/8" Rigid Copper  
**Amount:** \$46,141.74

**Component Description:** KFXV-310-Primary  
Transmission Line -  
6 1/8" Rigid Copper  
**Amount:** \$46,141.74

**Component Description:** UNEQUAL ELBOW  
**Amount:** \$10,035.20

**Component Description:** KFXV-310-Primary  
Transmission Line -  
6 1/8" Rigid Copper  
**Amount:** \$46,141.74

Cost  
Information

Tower Equipment and Rigging Costs

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost
Primary Tower TOWER	\$695,765.96	\$705,931.46		\$543,184.39
Major tower reinforcement /modifications	\$421,000.00	\$323,680.00	Please see Estimated Cost Justification KFXV-410- Existing Primary Tower - Major Tower Reinforcement_Modifications v0	\$233,260.00
Tall Tower (greater than 500')	\$210,500.00	\$317,985.50	see Estimated Cost Justification KFXV-410- Existing Primary Tower - Tower Rigging, Tall Tower v1	\$285,217.75
GEO Tech Report-Tower inspection	<i>\$20,700.00</i>	\$20,700.00	N/A	\$10,350.00
Structural Anaysis I	<i>\$6,650.00</i>	\$6,650.00	N/A	\$3,325.00
Reinforcing Analysis II	<i>\$3,500.00</i>	\$3,500.00	N/A	\$3,500.00
Tower mapping for an undocumented /poorly documented tower and preparation of documentation necessary for tower load study	\$26,300.00	\$26,300.00	N/A	\$415.68

Reinforcing Analysis I	<b>\$7,115.96</b>	\$7,115.96	Proposal 20180412-677 plus freight charge not part of the original proposal	\$7,115.96
<b>Sub-total</b>	\$695,765.96	\$705,931.46	N/A	\$543,184.39
<b>Total for all systems</b>	\$2,406,876.11	\$2,184,187.64	N/A	\$1,747,888.8

## Components

Actual Information	
Description	File Name
Major tower reinforcement /modifications	<p><b>Component Description:</b> For Station KMBH : 25% due upon completion of 75% of work for structural repairs and modifications</p> <p><b>Amount:</b> \$71,420.00</p> <p><b>Component Description:</b> LaFeria Tower</p> <p><b>Amount:</b> \$65,535.00</p> <p><b>Component Description:</b> Re: LaFeria Tower KMBH LaFeria,</p> <p><b>Amount:</b> \$19,000.00</p> <p><b>Component Description:</b> LaFeria Tower</p> <p><b>Amount:</b> \$65,536.00</p> <p><b>Component Description:</b> For Station KMBH : 50% deposit for structural repairs</p> <p><b>Amount:</b> \$142,840.00</p>



Tall Tower (greater than 500')	<table> <tr> <td data-bbox="740 174 1161 367"><b>Component Description:</b></td><td data-bbox="1161 174 1466 367">Re: LaFeria Tower KMHB in LaFeria, Texas: 25% due upon completion of job</td></tr> <tr> <td data-bbox="740 367 1161 443"><b>Amount:</b></td><td data-bbox="1161 367 1466 443">\$63,112.50</td></tr> <tr> <td data-bbox="740 510 1161 703"><b>Component Description:</b></td><td data-bbox="1161 510 1466 703">Re: LaFeria Tower KMHB in LaFeria, Texas:</td></tr> <tr> <td data-bbox="740 703 1161 779"><b>Amount:</b></td><td data-bbox="1161 703 1466 779">\$126,225.00</td></tr> <tr> <td data-bbox="740 846 1161 1039"><b>Component Description:</b></td><td data-bbox="1161 846 1466 1039">For station KMBH: Per PO RPKR- KMBH-19-1H: 50% deposit</td></tr> <tr> <td data-bbox="740 1039 1161 1115"><b>Amount:</b></td><td data-bbox="1161 1039 1466 1115">\$32,767.75</td></tr> <tr> <td data-bbox="740 1182 1161 1487"><b>Component Description:</b></td><td data-bbox="1161 1182 1466 1487">Rig tower with Gin Pole, remove top mount TV antenna, side mount TV antenna, associated transmission lines to each. Install new TV antenna and transmission line.</td></tr> <tr> <td data-bbox="740 1487 1161 1518"><b>Amount:</b></td><td data-bbox="1161 1487 1466 1518">\$63,112.50</td></tr> </table>	<b>Component Description:</b>	Re: LaFeria Tower KMHB in LaFeria, Texas: 25% due upon completion of job	<b>Amount:</b>	\$63,112.50	<b>Component Description:</b>	Re: LaFeria Tower KMHB in LaFeria, Texas:	<b>Amount:</b>	\$126,225.00	<b>Component Description:</b>	For station KMBH: Per PO RPKR- KMBH-19-1H: 50% deposit	<b>Amount:</b>	\$32,767.75	<b>Component Description:</b>	Rig tower with Gin Pole, remove top mount TV antenna, side mount TV antenna, associated transmission lines to each. Install new TV antenna and transmission line.	<b>Amount:</b>	\$63,112.50
<b>Component Description:</b>	Re: LaFeria Tower KMHB in LaFeria, Texas: 25% due upon completion of job																
<b>Amount:</b>	\$63,112.50																
<b>Component Description:</b>	Re: LaFeria Tower KMHB in LaFeria, Texas:																
<b>Amount:</b>	\$126,225.00																
<b>Component Description:</b>	For station KMBH: Per PO RPKR- KMBH-19-1H: 50% deposit																
<b>Amount:</b>	\$32,767.75																
<b>Component Description:</b>	Rig tower with Gin Pole, remove top mount TV antenna, side mount TV antenna, associated transmission lines to each. Install new TV antenna and transmission line.																
<b>Amount:</b>	\$63,112.50																
GEO Tech Report-Tower inspection	<table> <tr> <td data-bbox="740 1599 1161 1639"><b>Component Description:</b></td><td data-bbox="1161 1599 1466 1639">INVOICE</td></tr> <tr> <td data-bbox="740 1639 1161 1680"><b>Amount:</b></td><td data-bbox="1161 1639 1466 1680">\$10,350.00</td></tr> </table>	<b>Component Description:</b>	INVOICE	<b>Amount:</b>	\$10,350.00												
<b>Component Description:</b>	INVOICE																
<b>Amount:</b>	\$10,350.00																
Structural Anaysis I	<table> <tr> <td data-bbox="740 1814 1161 2020"><b>Component Description:</b></td><td data-bbox="1161 1814 1466 2020">Total Paid Invoice for Structural Analysis 1. 50% pd Jun 2017 Balance pd Jun2018 ach</td></tr> <tr> <td data-bbox="740 2020 1161 2096"><b>Amount:</b></td><td data-bbox="1161 2020 1466 2096">\$3,325.00</td></tr> </table>	<b>Component Description:</b>	Total Paid Invoice for Structural Analysis 1. 50% pd Jun 2017 Balance pd Jun2018 ach	<b>Amount:</b>	\$3,325.00												
<b>Component Description:</b>	Total Paid Invoice for Structural Analysis 1. 50% pd Jun 2017 Balance pd Jun2018 ach																
<b>Amount:</b>	\$3,325.00																

Reinforcing Analysis II	<div> <div>Component Description:</div> <div>ERI FINAL TOWER LOADING FOR FINAL EQUIPMENT LOADING</div> </div> <div> <div>Amount:</div> <div>\$3,500.00</div> </div>
Tower mapping for an undocumented/poorly documented tower and preparation of documentation necessary for tower load study	<div> <div>Component Description:</div> <div>Tower work to replace several bolts for integrity testing by ERI for tower study</div> </div> <div> <div>Amount:</div> <div>\$415.68</div> </div>
Reinforcing Analysis I	<div> <div>Component Description:</div> <div>Reinforcing Analysis</div> </div> <div> <div>Amount:</div> <div>\$3,564.96</div> </div> <div> <div>Component Description:</div> <div>1st Payment Reinforcing analysis and design.</div> </div> <div> <div>Amount:</div> <div>\$3,551.00</div> </div> <div> <div>Component Description:</div> <div>TOWER AND BOLT ANALYSES.</div> </div> <div> <div>Amount:</div> <div>\$3,564.96</div> </div>

Cost  
Information

Outside Professional Services

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Outside Professional Services	\$215,280.00	\$209,225.00		\$55,540.55	
Comark Facility Planning	<i>\$15,300.00</i>	\$15,300.00	N/A	\$15,300.00	N/A
Comprehensive coverage verification via field study, if needed	\$84,200.00	\$80,000.00	N/A	N/A	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application	\$2,365.00	\$2,250.00	N/A	N/A	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	\$5,260.00	\$5,000.00	N/A	N/A	N/A

Prepare request for Special Temporary Authorization	\$2,050.00	\$750.00	Please see KFXV RF Consulting Engineering Services - Prepare request for Special Temporary Authority Budget Justification Cover Letter	\$750.00	N/A
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	\$1,580.00	\$1,500.00	N/A	\$500.00	N/A
Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	\$3,155.00	\$3,000.00	N/A	\$2,750.00	N/A
Perform engineering study for new channel assignment and antenna development	\$7,360.00	\$1,750.00	Please see attached justification letter and du Treil invoice 243750	\$1,750.00	N/A
Project management of the transition	\$94,010.00	\$99,675.00	Please see attached Widelity Strategic Support Quote	\$34,490.55	N/A
<b>Sub-total</b>	\$215,280.00	\$209,225.00	N/A	\$55,540.55	N/A
<b>Total for all systems</b>	\$2,406,876.11	\$2,184,187.64	N/A	\$1,747,888.80	N/A

## Components

Actual Information Description	File Name
Comark Facility Planning	<div> <div>Component Description:</div> <div>Invoice for Hitachi /Comark for site design and installation design visit</div> <div>Amount:</div> <div>\$15,300.00</div> </div>
Comprehensive coverage verification via field study, if needed	Information not provided.
Attorney Fees -Prepare and File FCC Form 2100 (main), License to Cover Application	Information not provided.
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	Information not provided.
Prepare request for Special Temporary Authorization	<div> <div>Component Description:</div> <div>Prepare tech. portion of STA on Form 2100 Professional Services</div> <div>Amount:</div> <div>\$750.00</div> </div>
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	<div> <div>Component Description:</div> <div>Lic App.</div> <div>Amount:</div> <div>\$500.00</div> </div>
Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	<div> <div>Component Description:</div> <div>Professional Services</div> <div>Amount:</div> <div>\$2,750.00</div> </div>

Perform engineering study for new channel assignment and antenna development	<table><tr><td data-bbox="727 94 1165 257"><b>Component Description:</b></td><td data-bbox="1165 94 1473 257">Professional Services</td></tr><tr><td data-bbox="727 257 1165 347"><b>Amount:</b></td><td data-bbox="1165 257 1473 347">\$1,750.00</td></tr></table>	<b>Component Description:</b>	Professional Services	<b>Amount:</b>	\$1,750.00
<b>Component Description:</b>	Professional Services				
<b>Amount:</b>	\$1,750.00				

Project management of the transition

**Component Description:** Project Management  
**Amount:** \$2,625.45

**Component Description:** Project Management  
**Amount:** \$633.75

**Component Description:** Project Management  
**Amount:** \$2,550.70

**Component Description:** Project Management  
**Amount:** \$6,522.70

**Component Description:** Project Management  
**Amount:** \$3,815.95

**Component Description:** Project Management  
**Amount:** \$6,352.60

**Component Description:** Project Management  
**Amount:** \$5,692.25

**Component Description:** Project Management  
**Amount:** \$4,150.75

**Component Description:** Project Management  
**Amount:** \$2,146.40

Cost  
Information

Other Expenses

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Other Expenses	\$15,495.00	\$14,895.00		\$0.00	
FCC Filing Fees - Form 2100 license to cover application	\$335.00	\$325.00	N/A	N/A	N/A
FCC Filing Fees - Form 2100 minor change CP application	\$1,110.00	\$1,070.00	N/A	N/A	N/A
DTV Medical Facility Notification	\$11,550.00	\$11,000.00	N/A	N/A	N/A
MVPD Notification of Channel Change	<i>\$2,000.00</i>	\$2,000.00	N/A	N/A	N/A
Develop and air announcement of upcoming channel change	<i>\$500.00</i>	\$500.00	N/A	N/A	N/A
Sub-total	\$15,495.00	\$14,895.00	N/A	\$0.00	N/A
Total for all systems	\$2,406,876.11	\$2,184,187.64	N/A	\$1,747,888.80	N/A

Components

Information not provided.



**Cost  
Information**

**Grand Total**

	Predetermined Cost Estimate	Estimated Cost	Actual Cost
Total for all systems	\$2,406,876.11	\$2,184,187.64	\$1,747,888.80

**Reimbursement Status**

Question	Response
The facility has ceased operating on its pre-auction channel.	Yes
Construction of final facilities or all necessary modifications are complete.	No
All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator.	No

Certification	Section	Question	Response
	Submission of Estimated Expenses Statements	<p>WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a)(1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.</p>	
		<ol style="list-style-type: none"> <li>1. The Authorized Person signing below certifies that he/she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity.</li> <li>2. The above-named entity acknowledges that all certifications and attached documentation are considered material representations.</li> <li>3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.</li> </ol>	

4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
5. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

<p>8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.</p>	
<p>I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.</p>	<p><b>Manuel Cavazos , III</b>  .  <i>EVP-  Director of  Technology</i></p> <p>10/08/2020</p>

Certification	Section	Question	Response
	Submission of Actual Cost Documentation Statements	<p>WILLFUL FALSE, FRAUDULENT, OR FICTITIOUS STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND/OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a)(1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE AND/OR FRAUDULENT STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT (U.S. CODE, TITLE 31, SECTIONS 3729-3733).</p>	
		<ol style="list-style-type: none"> <li>1. The Authorized Person signing below certifies and represents that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity.</li> <li>2. The above-named entity certifies that the statements in this form and attached documentation are true, complete, and correct.</li> <li>3. The above-named entity acknowledges that all certifications and attached documentation are considered material representations.</li> <li>4. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.</li> </ol>	

5. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (full power and Class A stations) and/or otherwise modify a television station's facility as a result of the spectrum repack (LPTV/TV Translator stations); or to minimize service disruption resulting from a repacked television station (FM stations); or to continue to carry the signal of a broadcaster that changes channels (MVPD) .
6. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
7. The above-named entity certifies that the cost information /documents submitted reflect costs actually incurred.
8. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

<p>9. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a prerequisite for obtaining the payments herein requested.</p>	
<p>I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.</p>	<p><b>Manuel Cavazos , III</b>  .  <i>EVP - Director of Technology</i>    10/08/2020</p>

## Attachments