

Federal Communications Commission

(REFERENCE COPY - Not for submission)

FCC Form 399: Reimbursement Request

| Facility ID: File Number: | 39664 000002 | Service: DTV 28041 | Call Sign: | WCSH | Channel: 31 (UHF) |
|------------------------------------|-----------------|-----------------------|---------------|------|--------------------------|
| FRN: 00 | 30521983 | Date | 10/06 | | |
| | | Submitted: | /2020 | | |

Applicant Name, Type, and Contact Information

Applicant Information

| Applicant | Address | Phone | Email | Applicant Type |
|------------------------------|--|----------------------|------------------------|---------------------------------|
| PACIFIC AND SOUTHERN, LLC | Denise Branson, Sr. Paralegal TEGNA, Inc. 8350 Broad Street, Suite 2000 Tysons, VA 22102 United States | +1 (703) 873-6606 | dbranson@TEGNA. com | Limited Liability Company |

Reimbursement Contact Name and Information Reimbursement Contact Information

| Applicant | Address | Phone | Email |
|----------------|---------|-------|-------|
| [Confidential] | | | |

| Preparer | Preparer Contact Name and Information | | | | | |
|------------------------|---------------------------------------|---------------|---------------|----------------|--|--|
| Contact Information | Applicant | Address | Phone | Email | | |
| | Gary Davis | Gary Davis | +1 (404) 873- | gadavis@tegna. | | |
| | Regional Head of Technology and | 8350 Broad | 9199 | com | | |
| | Operations | Street | | | | |
| | TEGNA | Suite 2000 | | | | |
| | | Tysons, VA | | | | |
| | | 22102 | | | | |
| | | United States | | | | |

| Broadcaster | Question | Response |
|--|--|--|
| Information and Transition Plan | Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information. | No |
| | Briefly describe transition plan | WCSH will construct it's new assigned facility. this will require a new transmitter, antenna and interim antenna and line during the primary facility construction. |

| Transmitters | Section | Question | Response |
|--------------|---------------------------------|---|----------|
| | Transmitter Related Expenses | Do you have transmitter related expenses? | Yes |

| Primary | Existing Transmitter Information | | | | | |
|-------------|-------------------------------------|--|--------------------------|--|--|--|
| Transmitter | Section | Question | Response | | | |
| | Existing Transmitter Description | Type of change | Purchase New | | | |
| | | Use | Primary (Main) | | | |
| | | Description of Use | N/A | | | |
| | | Ownership | Owned | | | |
| | | Owner | N/A | | | |
| | | Site | N/A | | | |
| | | Is this transmitter currently shared with another station? | No | | | |
| | | Is this transmitter currently in operating condition? | Yes | | | |
| | Existing Transmitter | Manufacturer | | | | |
| | Manufacturer and Type | Model | CDP3200 P2 | | | |
| | | Year | 2001 | | | |
| | | Туре | Inductive Output Tube | | | |
| | | IOT Power Type | Тwo | | | |
| | | Power Capacity | 50 kW | | | |

Existing Transmitter Information

| Primary | New Transmitter Costs | | | | | |
|-------------|-----------------------|---|---|--|--|--|
| Transmitter | Section | Question | Response | | | |
| | New Transmitter | Use | Primary (Main) | | | |
| | | Change Type | Purchase New | | | |
| | | Is this a request for upgraded equipment? | Yes | | | |
| | | Manufacturer | | | | |
| | | Model | ULXTE 72 | | | |
| | | Transmitter Type | Solid State | | | |
| | | Solid State Cooling | Liquid Cooled | | | |
| | | Solid State Power capacity | 47.2 kW | | | |
| | | Justification for New Transmitter | Station has in excess of 10% TPO headroom and is eligible for a 1-Step- Up Allowance. Reimbursable TPO is 36.6 kW based on initial 90-day filing CP. This would require a ULXTE-60. A 1-Step-Up is the ULXTE- 72 and is therefore reimbursable. | | | |

| Primary | Other Transmitter Costs | | | | |
|-------------|-------------------------|---------------------------------------|----------|--|--|
| Transmitter | Section | Question | Response | | |
| | Electrical Service | Service Entrance (3 phases 800A 208V) | No | | |

| | Switchgear (industrial 800 amp) | No |
|---|--|---|
| | Transformer (480V) | No |
| | Power | N/A |
| | Rigid Conduit and Wiring | Yes |
| | Size | 3 inches |
| | Length | 100.0 feet |
| | Other Electrical Service | Yes |
| | Description | Additional electrical services required for transmitter installation, including heat exchangers, transformers, cooling pumps, etc. |
| HVAC Service | Does the replacement transmitter require HVAC Service? | No |
| | Туре | N/A |
| | Size | N/A |
| | Other Size | N/A |
| Transmitter Building Addition/Modification or Leasehold Improvement | Does the Transmitter Building require an addition, modification, other leashold improvement? | Yes |
| | Size | 100.0 square feet |
| Channel 14 Costs | Is an RF Consulting Engineer needed? | N/A |
| | Is a channel 14 Mask Filer needed? | N/A |
| | Is additional field engineering time needed? | N/A |
| | Number of Days | N/A |

Primary
TransmitterOther Transmitter Cost Not ListedInformation not provided.

| Antennas Section | | Question | Response |
|------------------|---------------|---------------------------------------|----------|
| Antenna Rela | ated Expenses | Do you have antenna related expenses? | Yes |

| Primary | Existing Antenna Information | | | | | |
|---------|---------------------------------|--|--------------------|--|--|--|
| Antenna | Section | Question | Response | | | |
| | Existing Antenna Description | Type of change | Purchase New | | | |
| | | Antenna Use | Primary (Main) | | | |
| | | Description of Use | N/A | | | |
| | | Ownership | Owned | | | |
| | | Owner | N/A | | | |
| | | Site | N/A | | | |
| | | Is the existing antenna shared with another station or stations? | No | | | |
| | | Is the existing antenna directional? | Yes | | | |
| | | Is antenna in operating condition? | Yes | | | |
| | | Is antenna located on or in close proximity to an antenna farm? | No | | | |
| | Existing Antenna | Class | Full Power | | | |
| | Manufacturer and Type | Mounting | Side Mount | | | |
| | | Antenna position in stack | Not in Stack | | | |
| | | Polarization | Horizontal | | | |
| | | Туре | Slotted Coaxial | | | |
| | | Number of Stations Supported | N/A | | | |
| | | Number of Panels | N/A | | | |
| | | Design power capacity in use | N/A | | | |
| | | Lower Limit | N/A | | | |
| | | Upper Limit | N/A | | | |
| | | Other Antenna Type | N/A | | | |
| | | ERP: (Effective Radiated Power) | 1000.0 kW | | | |

| Manufacturer | |
|--------------|--------------------------|
| Model | TFU- 28DSC-R 4C150 |
| Year | 2001 |

| Primary | New Antenna Costs | | | |
|---------|-------------------------|--|--------------------|--|
| Antenna | Section | Question | Response | |
| | New Antenna Description | Use | Primary (Main) | |
| | | Description of Use | N/A | |
| | | Change Type | Purchase New | |
| | | Is this a request for upgraded equipment? | Yes | |
| | | Ownership | Owned | |
| | | Owner | N/A | |
| | | Is antenna shared? | No | |
| | | Is antenna directional? | Yes | |
| | | Will antenna be located on or in close proximity to an antenna farm? | No | |
| | New Antenna | Class | Full Power | |
| | Manufacturer and Types | Mounting | Side Mount | |
| | | Antenna position in stack | Not in Stack | |
| | | Polarization | Elliptical | |
| | | Туре | Slotted Coaxial | |
| | | Number of Stations Supported | N/A | |
| | | Number of Panels/Bays | N/A | |
| | | Lower Limit | N/A | |
| | | Upper Limit | N/A | |
| | | Design power capacity in use | N/A | |
| | | Other Antenna Type | N/A | |
| | | ERP: (Effective Radiated Power) | 775.0 kW | |
| | | Manufacturer | | |
| | | | 1 | |

| Model | TFU-26DS0 /VP-R 4C150 |
|-------------------------------|--|
| Year | 2018 |
| Justification for New Antenna | Station's licensed horizontally polarized, side-mount main antenna cannot be re-tuned and must be replaced for new channel assignment |

Primary Other Antenna Costs

| Antenna | Section | Question | Response |
|-----------|--------------------------------|---|----------------------------|
| | Combiner for Shared Antenna | Do you need a Combiner for a Shared Antenna? | |
| | | Туре | |
| | | Number of channels supported | N/A |
| Elbow Com | | Frequencies of channels supported | N/A |
| | | Frequency | N/A |
| | | Do you need a combiner output splitter /switcher for dual feed lines? | N/A |
| | Elbow Complex | Do you require the separate purchase of the Elbow Complex? | Yes |
| | | Broadband or Single Channel? | Single Channel |
| | | Feed Line Size | 7 3/16 inches inches |

| Side Mount Brackets | Do you require the separate purchase of side mount brackets for a high power antenna? | Yes |
|--------------------------|---|-----|
| Pattern Scatter Analysis | Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna? | Yes |
| Sweep Test | Do you require the sweep testing of transmission line and antenna? | Yes |

| Primary | Other Antenna Cost Not Listed | |
|---------|-------------------------------|-------------|
| Antenna | Name | Description |
| | Shipping | \$6,800 |

| Interim | New Antenna Costs | | | |
|---------|-------------------------|--|---------------------|--|
| Antenna | Section | Question | Response | |
| | New Antenna Description | Use | Interim | |
| | | Description of Use | N/A | |
| | | Change Type | Purchase New | |
| | | Ownership | Owned | |
| | | Owner | N/A | |
| | | Is antenna shared? | No | |
| | | Is antenna directional? | Yes | |
| | | Will antenna be located on or in close proximity to an antenna farm? | No | |
| | New Antenna | Class | Full Power | |
| | Manufacturer and Type | Mounting | Side Mount | |
| | | Antenna position in stack | Not in Stack | |
| | | Polarization | Horizontal | |
| | | Туре | Broadband Slot | |
| | | Number of Stations Supported | 1 | |
| | | Number of Panels/Bays | 24 | |
| | | Lower Limit | 650.00 MHz | |
| | | Upper Limit | 656.00 MHz | |
| | | Design power capacity in use | 100.0 % | |
| | | Other Antenna Type | N/A | |
| | | ERP: (Effective Radiated Power) | 1000.0 kW | |
| | | Manufacturer | | |
| | | Model | TFU-24WB- R C160 | |
| | | Year | 2018 | |
| | | | | |

| Justification for New Antenna | An interim |
|-------------------------------|--------------|
| | antenna is |
| | necessary |
| | to keep |
| | station on |
| | air during |
| | primary |
| | antenna |
| | replaceme |
| | & for |
| | duration of |
| | assigned |
| | phase. TF |
| | 24WB cos |
| | is |
| | equivalent |
| | to a single |
| | channel sl |
| | interim |
| | antenna. A |
| | TFU-24WI |
| | is required |
| | to replicate |
| | existing |
| | coverage. |

Interim Other Antenna Costs

Antenna

| Section | Question | Response |
|--------------------------|---|--------------|
| Elbow Complex | Do you require the separate purchase of the Elbow Complex? | Yes |
| | Broadband or Single Channel? | В |
| | Feed Line Size | 6 1/8 inches |
| Side Mount Brackets | Do you require the separate purchase of side mount brackets for an antenna? | Yes |
| Pattern Scatter Analysis | Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna? | Yes |
| Sweep Test | Do you require the sweep testing of transmission line and antenna? | Yes |

| Interim Antenna | Other Antenna Cost Not Listed | |
|--------------------|-------------------------------|-------------|
| | Name | Description |
| | Shipping | \$5,400 |

| Transmissior | n Seffien | Question | Response |
|--------------|---------------------------------------|---|----------|
| | Transmission Line Related Expenses | Do you have transmission line related expenses? | Yes |

Existing Transmission Line Primary Existing Transmission

| smissio | n Line Section | Question | Response |
|--|---|--|---------------------|
| | Existing Transmission Line Description | Type of change | Utilize Existing |
| | | Use | Primary (Main) |
| | | Description of Use | N/A |
| | | Ownership | Owned |
| | | Owner | N/A |
| | | Site | N/A |
| Existing Transmission Line Manufacturer and Type | | Is the existing transmission line shared with another station or stations? | No |
| | | Is Transmission Line in operating condition? | Yes |
| | - | Manufacturer | Dielectric |
| | | Туре | Rigid |
| | | Diameter | 7 3/16 inches |
| | | Other Diameter | N/A |
| | | Segment Length | 20 inches |
| | | Other Segment Length | N/A |
| | | Number of parallel runs | 1 |
| | Length | 1400 feet per run | |

Primary Other Transmission Line Expenses Not Listed

| Transmission | n Line | Description |
|--------------|---------------|--|
| | TX Line Sweep | Sweep required to verify post-transition channel measures well on existing line. |

New Transmission Line

Interim Transmission

| Sion Section | Question | Response |
|-----------------------|-------------------------|----------------------|
| New Transmission Line | Use | Interim |
| Costs | Description of Use | N/A |
| | Change Type | Purchase New |
| | Туре | Rigid |
| | Diameter | 6 1/8 inches |
| | Segment Length | Broadband |
| | Other Segment Length | |
| | Number of parallel runs | 1 |
| | Length | 1250 feet per run |
| | | |

_

| Justification for New Transmission Line | Interim |
|---|----------------|
| | transmissio |
| | line is |
| | necessary |
| | to keep |
| | station on |
| | air during |
| | primary |
| | antenna |
| | replaceme |
| | & for |
| | duration of |
| | assigned |
| | phase. 6-1 |
| | /8" rigid line |
| | is required |
| | to provide |
| | required |
| | power ratir |
| | for |
| | replication |
| | ERP. |
| | |

measures well

| Interim | Other Transmission Line Expenses Not Listed | | |
|-------------|---|--------------------------------------|--|
| Transmissio | n Line | Description | |
| | TX Line Sweep | Sweep required to verify new TX line | |

| Tower | Section | Question | Response |
|--------------------------------------|---|---|----------|
| Equipment And Rigging Costs | Tower Equipment or Rigging Costs Changes | Do you have tower equipment or rigging costs changes? | Yes |

| Primary | Add Tower | | | | | |
|---------|---|---|----------------------|--|--|--|
| Tower | Section | Question | Response | | | |
| | Existing Tower Description | Type of change | Modify Existing | | | |
| | | Tower Use | Primary (Main) | | | |
| | | Description of Use | N/A | | | |
| | | Ownership | Owned | | | |
| | | Is this tower consider Complex? | No | | | |
| | | Is this tower currently shared with any other stations? | No | | | |
| | | One or more FM, AM or TV radio broadcaster(s) | N/A | | | |
| | | Others Types of Users | N/A | | | |
| | | Is tower documented for structural analysis? | No | | | |
| | | Is tower compliant with Rev G? | No | | | |
| | Existing Tower Structure | Do you have a tower registration number? | Yes | | | |
| | Registration | ASR Number | 1055705 | | | |
| | Coordinates (NAD83 (North American Datum of | Latitude (NAD83) | 43° 51' 30.0" N- | | | |
| | 1983)) | Longitude (NAD83) | 070° 42' 39.0" W- | | | |
| | | Overall Structure Height | 1304.77 feet | | | |
| | | Support Structure Height | 1304.77 feet | | | |
| | | Ground Elevation Above Mean Sea Level (AMSL) | 1228.33 feet | | | |
| | | | | | | |

| Structure Type | TOWER - Free Standing or Guyed Structure |
|------------------|--|
| Tower Owner | Pacific and Southern, LLC |
| Date Constructed | 01/01/1984 |

То Primarv

| - | - | - | - | | | | , |
|---|---|---|---|---|---|---|---|
| т | С |) | N | / | e | r | |

| Section | Question | Response | |
|----------------------|--|---|--|
| Engineering Study | Please what type of engineering study is required, if any: | Study needed for undocumented /poorly documented tower | |
| Tower Reinforcements | Please select whether tower reinforcements are needed: | Major Reinforcement needed | |

Tower Rigging Costs Primary

| Tower | Section | Question | Response |
|-------|---------------------------------|-----------------------------------|----------|
| | Tower Rigging Costs | Complex Tower | N/A |
| | Helicopter Services Required | Are helicopter services required? | No |

| Other Tower Expenses Not Listed | | |
|---------------------------------|-------------|--|
| Name | Description | |
| Insurance | Insurance | |
| | Name | |

| Outside | Section | Question | Response |
|--------------|--|--|--|
| Professional | Services Costs Outside Project Management Services | Do you require outside project management services? | Yes |
| | | Number of Hours | 850 |
| | | Explanation | Fewer PM tasks are needed & OES & 399 work are needed, so the PM total has been reduced to \$150x850hrs (\$127500), a new OES component has been created & funded with part of the \$ removed from PM,& "Prepare & or review reimbursement form" has been increased |
| | Outside RF consulting Engineering Services | Perform engineering study for new channel assignment and antenna development | Yes |
| | | Prepare engineering section of Form FCC Construction Permit Application | Yes |
| | | For Auxiliary Facility | No |
| | | For Main Facility | Yes |
| | | Prepare engineering section of Form FCC License to Cover Application | Yes |
| | | For Auxiliary Facility | No |
| | | For Main Facility | Yes |
| | | Prepare request for Special Temporary Authority | Yes |
| | | Quantity | 2 |

| | Do you have Distributed Transmission System engineering services? | N/A |
|--|--|-----|
| | Critical Facility | N/A |
| | Terrain-Shielded Facility | N/A |
| Attorney and Other Outside Consulting | Prepare and file Form FCC Construction Permit Application | Yes |
| Services | For Auxiliary Facility | No |
| | For Main Facility | Yes |
| | Prepare and file Form FCC License to Cover Application | Yes |
| | For Auxiliary Facility | No |
| | For Main Facility | Yes |
| | Prepare request for Special Temporary Authority | Yes |
| | Quantity | 2 |
| | NEPA Section 106 environmental review | No |
| | Environmental Assessment | No |
| | ASR Modification | Yes |
| | FAA Consultation (including preparation of FAA Form 7460) | Yes |
| | Negotiation of Lease and other Matter for Shared Locations | No |
| | Prepare or Review FCC Form 399 for Reimbursement | Yes |
| | Address transition timing and coordination issues w/ other stations and wireless providers | Yes |
| RF Field Engineering Services | Comprehensive coverage verification via field study | Yes |
| | RF exposure measurements | Yes |
| | Additional Field Engineering Service | Yes |
| | | |

| Justification | It will be |
|---------------|-----------------|
| | necessary to |
| | survey the |
| | site, plan the |
| | equipment, |
| | develop |
| | specifications |
| | for purchasing, |
| | & oversee |
| | multiple |
| | vendor RF |
| | projects. |
| | Station does |
| | not have |
| | available |
| | personnel or |
| | personnel |
| | trained in such |
| | services. |

Outside Other Professional Services Expenses Not Listed Professional Services Costs Description

| Other Legal Services | Other Legal Services related to the DTV Repack |
|----------------------------|--|
| Pre filing site review | outside engineering firm to review all sites |
| Other Engineering Services | Other Engineering Services related to the DTV Repack |

| Other | Section | Question | Response |
|----------|---------------------------------|--|----------|
| Expenses | AM Pattern Disturbance | Is an Impact Study needed? | No |
| | | Is Remediation needed? | No |
| | Facility Expenses | Name | N/A |
| | | Other Distributed Transmission System Expenses Not listed | N/A |
| | | Name | N/A |
| | | Is Notification of a Medical Facility required as a result of DTV broadcasting? | Yes |
| | Permit and Filing Costs | Local Zoning | Yes |
| | | Non-zoning permits | Yes |
| | | BLM or NFS Coordination | No |
| | | FCC Construction Permit Minor Change | Yes |
| | | FCC License to Cover Application | Yes |
| | | FCC Special Temporary Authority Application | Yes |
| | Other Miscellaneous Expenses | Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)? | Yes |
| | | Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs? | Yes |
| | | Does this relocation require Equipment Storage? | Yes |
| | | Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change? | Yes |
| | | Does this relocation require MVPD Notification of a Channel Change? | Yes |

Other Expenses Not Listed

Other Expenses

| Name | Description |
|------------------------------|------------------------------|
| Internal labor | Local and Corporate Labor |
| Tele-handler forklift rental | Tele-handler forklift rental |
| Insurance | Insurance |

Transmitters

Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| | | | Estimated | | |
|--|--------------------------------|-------------------|---|----------------|------------------------------|
| Description | Predetermined Cost Estimate | Estimated Cost | Cost Justification | Actual Cost | Actual Cost Justification |
| Primary Transmitter ULXTE 72 | \$1,567,800.00 | \$1,494,500.00 | | \$1,416,518.82 | |
| Other Building Addition Size: 100.0 | \$25,000.00 | \$25,000.00 | New pad required for heat exchangers, transformers, pumps, etc. Equipment must also be shielded. | \$0.00 | N/A |
| Other Electrical Service: Additional electrical services required for transmitter installation, including heat exchangers, transformers, cooling pumps, etc. | \$64,600.00 | \$64,600.00 | Additional electrical services required for transmitter installation, including heat exchangers, transformers, cooling pumps, etc. See attached /uploaded PDF file titled "ESM 31737 v1911115jgv1. pdf" | \$64,599.99 | N/A |
| UHF - Liquid Cooled Solid State Transmitter 35 - 50 kW | \$1,473,000.00 | \$1,400,000.00 | N/A | \$1,351,918.83 | N/A |

| 3" Rigid Conduit and Wiring (Cost per foot) | \$5,200.00 | \$4,900.00 | N/A | N/A | N/A |
|--|----------------|----------------|-----|----------------|-----|
| Sub-total | \$1,567,800.00 | \$1,494,500.00 | N/A | \$1,416,518.82 | N/A |
| Total for all systems | \$3,521,007.00 | \$3,421,117.10 | N/A | \$2,576,110.99 | N/A |

Components

| Actual Information Description | File Name | |
|--|-----------------------------------|---|
| Other Building Addition Size: 100.0 | Information not provided. | |
| Other Electrical Service: Additional electrical services required for transmitter installation, including heat exchangers, transformers, cooling pumps, etc. | Component Description: Amount: | ESM 32202 v191212jgv2 \$21,533.33 |
| pumps, etc. | Component Description: Amount: | ESM 32201 v200109pmv1 \$21,533.33 |
| | Component Description: Amount: | ESM 33051 v200217jgv1 \$21,533.33 |

| UHF - Liquid Cooled Solid State Transmitter 35 - 50 | | |
|--|--|---------------------|
| kW | Component Description: | Gates inv |
| κ v v | | #JW30004554-1 |
| | | Primary Transmitter |
| | | 50 pct pmt 1 |
| | | UL20181205jgv1 |
| | Amount: | \$669,675.56 |
| | Component Description: | Gates US0336382 |
| | •••••••••••••••••••••••••••••••••••••• | v200702pmv1 |
| | Amount: | \$92,475.70 |
| | Component Description: | Gates US0331813 |
| | | v1911125jgv1 |
| | Amount: | \$589,767.57 |
| 3" Rigid Conduit and Wiring (Cost per foot) | Information not provided. | |

Antennas

Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|--|--------------------------------|-------------------|------------------------------------|--------------|------------------------------|
| Interim Antenna TFU-24WB- R C160 | \$214,720.00 | \$212,280.00 | | \$157,589.94 | |
| Shipping | \$5,400.00 | \$5,400.00 | N/A | N/A | N/A |
| Pattern scatter analysis for side mount high/med power antennas (if not included in antenna base cost) | \$5,260.00 | \$5,000.00 | Per Widelity estimate | N/A | N/A |
| Side mount brackets for high power antennas (if not included in antenna base cost) | \$23,150.00 | \$22,000.00 | Per Widelity estimate | N/A | N/A |
| Elbow complex, broadband, at antenna input, per 6 1/8. feedline (if needed) | \$13,700.00 | \$13,000.00 | N/A | N/A | N/A |

| UHF - High Power, Side Mount, basic slot antenna, 24 bay,, 1000 kW input, directional,, horizontally polarized | \$160,480.00 | \$160,480.00 | N/A | \$155,089.94 | N/A |
|---|--------------|--------------|-----------------------------|--------------|-----|
| Sweep test of existing antenna | \$6,730.00 | \$6,400.00 | Per Dielectric quotes | \$2,500.00 | N/A |
| Primary Antenna TFU-26DSC /VP-R 4C150 | \$230,442.00 | \$228,002.00 | | \$187,532.10 | |
| Shipping | \$6,800.00 | \$6,800.00 | N/A | N/A | N/A |
| Pattern scatter analysis for side mount high/med power antennas (if not included in antenna base cost) | \$5,260.00 | \$5,000.00 | Per Widelity estimate | N/A | N/A |
| Side mount brackets for high | \$23,150.00 | \$22,000.00 | Per Widelity estimate | \$19,575.00 | N/A |

| Elbow complex, single channel, at antenna input, per 7 3/16. feedline (if needed) | \$13,900.00 | \$13,200.00 | Per Widelity estimate | \$9,268.20 | N/A |
|---|----------------|----------------|---|----------------|-----|
| Sweep test of existing antenna | \$6,730.00 | \$6,400.00 | per Widelity estimate | N/A | N/A |
| UHF - High Power, Side Mount, basic slot antenna, 775 kW input, directional,, elliptically or circularly polarized | \$95,257.55 | \$95,257.55 | N/A | \$79,344.45 | N/A |
| UHF - High Power, Side Mount, basic slot antenna, 775 kW input, directional,, horizontally polarized | \$79,344.45 | \$79,344.45 | ***System Notice: Estimate adjusted and locked because line has been superseded. ***Per Widelity estimate. | \$79,344.45 | N/A |
| Sub-total | \$445,162.00 | \$440,282.00 | N/A | \$345,122.04 | N/A |
| Total for all systems | \$3,521,007.00 | \$3,421,117.10 | N/A | \$2,576,110.99 | N/A |

Components

| Actual Information | |
|--------------------|-----------|
| Description | File Name |

| Shipping | Information not provided. |
|--|---------------------------|
| Pattern scatter analysis for side mount high/med power antennas (if not included in antenna base cost) | Information not provided. |
| Side mount brackets for high power antennas (if not included in antenna base cost) | Information not provided. |
| Elbow complex, broadband, at antenna input, per 6 1/8. feedline (if needed) | Information not provided. |

| UHF - High Power, Side Mount, basic slot antenna, 24 bay,, 1000 kW input, directional,, horizontally polarized | Component Description: Amount: | Die MAN00851 v190715jgv1 \$37,612.50 |
|--|-----------------------------------|--|
| | Component Description: Amount: | Die MAN00851 v190715jgv1 \$1,288.87 |
| | Component Description: Amount: | Die 637001 v200317pmv1 \$15,045.00 |
| | Component Description: Amount: | Die MAN00730 v190715jgv1 \$30,090.00 |
| | Component Description: Amount: | Die MAN01245 v190716jgv1 \$67,702.50 |
| | Component Description: Amount: | Die 676017 v200317pmv1 N/A |
| | Component Description: Amount: | Die MAN00730 v190715jgv1 \$1,031.10 |
| | Component Description: Amount: | Die MAN01245 v190716jgv1 \$2,319.97 |

| antenna | Component Description: | Inv 24619 WCSH Sweep |
|--|-----------------------------------|--|
| | Amount: | UL20180629jg v1 \$2,500.00 |
| Shipping | Information not provided. | |
| Pattern scatter analysis for side mount high/med power antennas (if not included in antenna base cost) | Information not provided. | |
| Side mount brackets for high power antennas (if | | |
| not included in antenna | Component Description: | Die MAN01343 v190805pmv1 |
| base cost) | Amount: | \$9,787.50 |
| | Component Description: Amount: | Die inv #MAN0084 Brackets pmt 1 UL20190220jgv1 \$9,787.50 |
| Elbow complex, single channel, at antenna input, | | |
| per 7 3/16. feedline (if | Component Description: | Die MAN01343 |
| needed) | Amount: | v190805pmv1 \$4,634.10 |
| | | • ,••• |
| | Component Description: | Die inv #MAN0084 |
| | | Elbow complex pm |
| | Amount: | 1 UL20190220jgv1 \$4,634.10 |
| | Anount. | ψ 1 ,004.10 |
| Sweep test of existing antenna | Information not provided. | |

| UHF - High Power, Side Mount, basic slot antenna, 775 kW input, directional,, elliptically or circularly polarized | Component Description: Amount: | Die MAN01343 v190805pmv1 \$78,570.90 |
|--|-----------------------------------|---|
| | Component Description: | Die MAN01343 |
| | Amount: | v190805pmv1 \$773.55 |
| UHF - High Power, Side Mount, basic slot antenna, 775 kW input, directional,, horizontally polarized | Component Description: Amount: | Die inv #MAN00849 Antenna pmt 1 UL20190220jgv1 \$78,570.90 |
| | Component Description: | Die inv #MAN0084 Fixed flange pmt 1 UL20190220jgv1 |
| | Amount: | \$773.55 |

Transmission Line

Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|---|--------------------------------|-------------------|------------------------------------|----------------|------------------------------|
| Interim Transmission Line | \$296,400.00 | \$282,650.00 | | \$156,928.69 | |
| TX Line Sweep | \$6,400.00 | \$6,400.00 | N/A | \$5,760.00 | N/A |
| Rigid Transmission Line - copper, 6 1 /8" broadband | \$290,000.00 | \$276,250.00 | N/A | \$151,168.69 | N/A |
| Primary Transmission Line | \$8,518.00 | \$8,518.00 | | \$7,666.20 | |
| TX Line Sweep | \$8,518.00 | \$8,518.00 | N/A | \$7,666.20 | N/A |
| Sub-total | \$304,918.00 | \$291,168.00 | N/A | \$164,594.89 | N/A |
| Total for all systems | \$3,521,007.00 | \$3,421,117.10 | N/A | \$2,576,110.99 | N/A |

Components

| Actual Information | |
|--------------------|-----------|
| Description | File Name |

| TX Line Sweep | | |
|---------------------------|-------------------------------|-----------------------------|
| | Component Description: | Die MAN00851 |
| | Amount: | v190715jgv1 \$1,600.00 |
| | | |
| | Component Description: | Die MAN00730 |
| | Amount: | v190715jgv1 \$1,280.00 |
| | Anount | φ1,200.00 |
| | Component Description: | Die MAN01245 |
| | | v190716jgv1 |
| | Amount: | \$2,880.00 |
| | Component Description: | Die 747020 |
| | Component Description: | v200603pmv2 |
| | Amount: | \$640.00 |
| Rigid Transmission Line - | | |
| copper, 6 1/8" broadband | Component Description: | Die 730017 |
| | A | v200702pmv1 |
| | Amount: | \$910.00 |
| | Component Description: | Die MAN00851 |
| | | v190715jgv1 |
| | Amount: | \$37,439.50 |
| | Component Description: | Die 705028 |
| | Component Description. | v200318pmv1 |
| | Amount: | \$2,583.15 |
| | Component Decovirtion. | |
| | Component Description: | Die 637001 v200317pmv1 |
| | Amount: | \$4,575.84 |
| | Component Descriptions | |
| | Component Description: | Die MAN00730 v190715jgv1 |
| | Amount: | \$29,951.60 |
| | | |

| Component Description: Amount: | Die 728030 v200325pmv1 \$343.70 |
|-----------------------------------|--|
| Component Description: Amount: | Die 747020 v200603pmv2 \$5,760.00 |
| Component Description: Amount: | Die 676017 v200407pmv2 \$1,546.65 |
| Component Description: Amount: | Die 728030 v200325pmv1 \$3,093.30 |
| Component Description: Amount: | Die 706014 v200629pmv1 \$3,162.00 |
| Component Description: Amount: | Die 676017 v200407pmv2 \$171.85 |
| Component Description: Amount: | Die MAN01245 v190716jgv1 \$67,391.10 |

| TX Line Sweep | | |
|---------------|------------------------|---|
| | Component Description: | Die inv #MAN00849 Trans test pmt 1 UL20190220jgv1 |
| | Amount: | \$953.10 |
| | Component Description: | Die MAN01343 v190805pmv1 |
| | Amount: | \$953.10 |
| | Component Description: | Die MAN01343 v190805pmv1 |
| | Amount: | \$2,880.00 |
| | Component Description: | Die inv #MAN00849 Sweep pmt 1 UL20190220jgv1 |
| | Amount: | \$2,880.00 |

Tower Equipment and Rigging Costs

Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| | | | Estimated | | |
|---|--------------------------------|-------------------|--|----------------|------------------------------|
| Description | Predetermined Cost Estimate | Estimated Cost | Cost Justification | Actual Cost | Actual Cost Justification |
| Primary Tower TOWER | \$669,300.00 | \$643,145.10 | | \$529,042.35 | |
| Major tower reinforcement /modifications | \$421,000.00 | \$400,000.00 | N/A | \$304,686.00 | N/A |
| Tall Tower (greater than 500') | \$210,500.00 | \$206,645.10 | Per Widelity estimate;see attached invoice and quote | \$206,645.10 | N/A |
| Insurance | \$11,500.00 | \$11,500.00 | See attached /uploaded PDF file titled "Tower Eng 3080 v191126jgv1. pdf" | \$9,846.25 | N/A |
| Tower mapping for an undocumented /poorly documented tower and preparation of documentation necessary for tower load study | \$26,300.00 | \$25,000.00 | N/A | \$7,865.00 | N/A |
| Sub-total | \$669,300.00 | \$643,145.10 | N/A | \$529,042.35 | N/A |
| Total for all systems | \$3,521,007.00 | \$3,421,117.10 | N/A | \$2,576,110.99 | N/A |

Components

| Actual Information Description | File Name | |
|---|-----------------------------------|---|
| Major tower reinforcement /modifications | Component Description: Amount: | TEC 3192 v200702pmv1 \$10,500.00 |
| | Component Description: Amount: | FDH SIN000486 v200127jgv2 \$134,325.50 |
| | Component Description: | Tower Eng inv #Final 2776 Structural Analysis UL20190402jgv1 |
| | Amount: | \$25,535.00 |
| | Component Description: Amount: | FDH SIN000929 v200127jgv2 \$134,325.50 |
| Tall Tower (greater than 500') | Component Description: | FDH SIN002481 v200702pmv1 |
| | Amount: | \$206,645.10 |
| Insurance | Component Description: | Tower Eng 3080 v191126jgv1 |
| | Amount: | \$9,846.25 |

| Tower mapping for an undocumented/poorly documented tower and preparation of documentation necessary for tower load study | Component Description: Amount: | TEC Final 3137 v191212jgv1 \$3,750.00 |
|--|-----------------------------------|---|
| | Component Description: | WCSH TI inv #0104904-IN |
| | | Structural Analysis UL20180831jg v2 |
| | Amount: | \$4,115.00 |
| | | |

Outside Professional Services

Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Co Justificat |
|-------------------------------------|--------------------------------|-------------------|--|-------------|-------------------------|
| Outside Professional Services | \$374,450.00 | \$393,250.00 | | \$64,565.16 | |
| Other Engineering Services | \$11,250.00 | \$11,250.00 | Fewer PM tasks are needed & OES & 399 work are needed, so the PM total has been reduced to \$150x850hrs (\$127500), a new OES component has been created & funded with part of the \$ removed from PM,& "Prepare & or review reimbursement form" has been increased | \$2,977.50 | N/A |
| Pre filing site review | \$23,000.00 | \$23,000.00 | N/A | N/A | N/A |
| Other Legal Services | \$10,000.00 | \$10,000.00 | Other Legal Services related to the DTV Repack | \$424.09 | N/A |

| Additional Field Engineering Service, 20 Days | \$50,000.00 | \$50,000.00 | \$2,500 per site visit including expenses x 20 days. It is necessary to survey the site, plan the equipment, develop specifications for purchasing, & oversee multiple vendor RF projects. Station does not have available personnel trained in such services. | N/A | N/A |
|---|-------------|-------------|--|-----|-----|
| RF Exposure Measurements | \$21,050.00 | \$20,000.00 | Per Widelity estimate | N/A | N/A |
| Comprehensive coverage verification via field study, if needed | \$84,200.00 | \$80,000.00 | Per Widelity estimate | N/A | N/A |
| FAA consultant, including cost of preparing FAA Form 7460 (Notice of Proposed Construction), if needed for height increase | \$2,105.00 | \$2,000.00 | N/A | N/A | N/A |
| ASR modification (prepare FCC Form 854) | \$2,105.00 | \$2,000.00 | N/A | N/A | N/A |

| Attorney Fees - Prepare and File request for Special Temporary Authorization | \$7,360.00 | \$7,000.00 | Per Widelity estimate | N/A | |
|---|------------|------------|--------------------------|-----|--|
| Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application | \$2,365.00 | \$2,250.00 | Per Widelity estimate | N/A | |
| Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application | \$5,260.00 | \$5,000.00 | Per Widelity estimate | N/A | |
| Prepare request for Special Temporary Authorization | \$4,100.00 | \$3,000.00 | Per Widelity estimate | N/A | |
| Prepare engineering section of FCC Form 2100 (main), License to Cover Application | \$1,580.00 | \$1,500.00 | per Widelity estimate | N/A | |
| Prepare engineering section of FCC Form 2100 (main), Construction Permit Application | \$3,155.00 | \$3,000.00 | Per Widelity estimate | N/A | |

| Perform engineering study for new channel assignment and antenna development | \$7,360.00 | \$7,000.00 | Per Widelity estimate | N/A | N/A |
|--|------------|-------------|--|-------------|-----|
| Address transition timing and coordination issues w/ other stations and wireless | \$2,630.00 | \$2,500.00 | N/A | N/A | N/A |
| Prepare and or review reimbursement form | \$2,630.00 | \$13,750.00 | Fewer PM tasks are needed & OES & 399 work are needed, so the PM total has been reduced to \$150x850hrs (\$127500), a new OES component has been created & funded with part of the \$ removed from PM,& "Prepare & or review reimbursement form" has been increased | \$11,727.50 | N/A |

| Project | \$134,300.00 | \$150,000.00 | It will be | \$49,436.07 | N/A |
|-----------------------|----------------|----------------|---------------|----------------|-----|
| management of | | | necessary to | | |
| the transition | | | schedule and | | |
| | | | coordinate | | |
| | | | multiple | | |
| | | | vendors, | | |
| | | | complete | | |
| | | | progress | | |
| | | | reports, and | | |
| | | | update | | |
| | | | Schedule | | |
| | | | 399s. Station | | |
| | | | does not have | | |
| | | | available | | |
| | | | personnel or | | |
| | | | personnel | | |
| | | | trained in | | |
| | | | project | | |
| | | | management | | |
| | | | for such | | |
| | | | complex | | |
| | | | projects. | | |
| Sub-total | \$374,450.00 | \$393,250.00 | N/A | \$64,565.16 | N/A |
| Total for all systems | \$3,521,007.00 | \$3,421,117.10 | N/A | \$2,576,110.99 | N/A |

Components

Actual Information Description File Name

| Other Engineering Services | | |
|----------------------------|---------------------------|-----------------------------------|
| | Component Description: | Osborn 38570 v200717pmv1 |
| | Amount: | \$1,890.00 |
| | Component Description: | Osborn inv #29834 |
| | | Other Eng Srvcs UL20190325jgv1 |
| | Amount: | \$1,087.50 |
| | Component Description: | Osborn 35807 |
| | Amount: | v191219jgv1 \$4,110.00 |
| Pre filing site review | Information not provided. | |

| Other Legal Services | | |
|--|---------------------------|-----------------------------|
| | Component Description: | Covington 60801032 |
| | | v190715jgv2 |
| | Amount: | \$70.43 |
| | | |
| | Component Description: | Covington |
| | | 60801029 |
| | | v190712jgv2 |
| | Amount: | \$144.71 |
| | Component Description | Covington |
| | Component Description: | Covington 60801029 |
| | | v190513pmv1 |
| | Amount: | \$164.44 |
| | | Ψιυτ.ττ |
| | Component Description: | Covington |
| | | 60801032 |
| | | v190530jgv2 |
| | Amount: | \$70.43 |
| | Component Description: | Covington |
| | component Description. | 60805585 |
| | | v190513pmv1 |
| | Amount: | \$34.53 |
| | Anount | ψ υ τ .υυ |
| | Component Description: | Covington inv |
| | | #60796723 Various |
| | | Legal |
| | | UL20181024jgv1 |
| | Amount: | \$174.42 |
| Additional Field Engineering Service, 20 Days | Information not provided. | |
| RF Exposure Measurements | Information not provided. | |
| Comprehensive coverage verification via field study, if needed | Information not provided. | |
| | | |

| FAA consultant, including cost of preparing FAA Form 7460 (Notice of Proposed Construction), if needed for height increase | Information not provided. |
|--|---------------------------|
| ASR modification (prepare FCC Form 854) | Information not provided. |
| Attorney Fees - Prepare and File request for Special Temporary Authorization | Information not provided. |
| Attorney Fees -Prepare and File FCC Form 2100 (main), License to Cover Application | Information not provided. |
| Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application | Information not provided. |
| Prepare request for Special Temporary Authorization | Information not provided. |
| Prepare engineering section of FCC Form 2100 (main), License to Cover Application | Information not provided. |
| Prepare engineering section of FCC Form 2100 (main), Construction Permit Application | Information not provided. |
| Perform engineering study for new channel assignment and antenna development | Information not provided. |
| Address transition timing and coordination issues w/ other stations and wireless | Information not provided. |
| Prepare and or review reimbursement form | |

| Component Description: Amount: | Osborn 32965 v190617pmv1 \$550.00 |
|-----------------------------------|---|
| Component Description: Amount: | Osborn 38962 v200717pmv1 \$675.00 |
| Component Description: Amount: | Osborn 36535 v200522jgv3 \$410.00 |
| Component Description: Amount: | Osborn 38310 v200724pmv1 \$645.00 |
| Component Description: Amount: | Osborn 36184 v191219jgv1 \$400.00 |
| Component Description: Amount: | Osborn 35393 v191219jgv1 \$1,400.00 |
| Component Description: Amount: | Osborn 33663 v190815jgv2 N/A |
| Component Description: Amount: | Osborn 33848 v191219jgv1 \$405.00 |
| Component Description: Amount: | Osborn 30002 v191219jgv1 \$422.50 |

| | Component Description: Amount: | Osborn 38570 v200717pmv1 \$1,375.00 |
|--------------------------------------|-----------------------------------|---|
| | Component Description: Amount: | Osborn 35807 v191219jgv1 \$635.00 |
| | Component Description: Amount: | Osborn 36540 v200507jgv2 N/A |
| | Component Description: Amount: | Osborn 34998 v191219jgv1 \$605.00 |
| | Component Description: Amount: | Osborn inv #28991 Amend 399 Form UL20190325jgv1 \$3,200.00 |
| | Component Description: Amount: | Osborn 34578 v190813jgv1 \$995.00 |
| | Component Description: Amount: | Osborn 32198 v191219jgv1 \$525.00 |
| | Component Description: Amount: | Osborn 31149 v191219jgv1 \$525.00 |
| Project management of the transition | Component Description: Amount: | Osborn 36562 v200710jgv2 \$1,185.00 |

| Component Description: Amount: | Osborn 32965 v190617pmv1 \$675.00 |
|-----------------------------------|---|
| Component Description: | Osborn inv #26020 Prof srvcs 170608 - 170728 UL20181107jg v1 |
| Amount: | \$19,453.07 |
| Component Description: Amount: | Osborn 36535 v200522jgv3 \$2,593.00 |
| Component Description: Amount: | Osborn 38310 v200724pmv1 \$280.00 |
| Component Description: Amount: | Osborn 30480 v191219jgv1 \$1,500.00 |
| Component Description: Amount: | Osborn 33663 v190815jgv2 \$1,425.00 |
| Component Description: Amount: | Osborn 31786 v191219jgv1 \$1,350.00 |
| Component Description: Amount: | Osborn 36184 v191219jgv1 \$2,025.00 |

| Component Description: Amount: | Osborn inv #28991 Proj mgt 180331- 180427 UL20190325jgv1 \$1,275.00 |
|-----------------------------------|---|
| Component Description: Amount: | Osborn 36535 v200513jgv2 N/A |
| Component Description: Amount: | Osborn 33848 v191219jgv1 \$1,800.00 |
| Component Description: Amount: | Osborn inv #28581 Proj mgt thru 180330 UL20190325jgv1 \$375.00 |
| Component Description: Amount: | Osborn 35393 v191219jgv1 \$2,449.00 |
| Component Description: Amount: | Osborn 31604 v191219jgv1 \$975.00 |
| Component Description: Amount: | Osborn 31149 v191219jgv1 \$1,425.00 |
| Component Description: | Inv 29205 WCSH Proj Mgt 180428- 180525 |
| Amount: | UL20180706jg v1 \$1,425.00 |

| Component Description: Amount: | Osborn 38570 v200717pmv1 \$300.00 |
|-----------------------------------|---|
| Component Description: Amount: | Osborn 34578 v190813jgv1 \$1,425.00 |
| Component Description: Amount: | Osborn 32824 v190614pmv1 \$1,575.00 |
| Component Description: Amount: | Osborn 33848 v200507jgv2 \$1,800.00 |
| Component Description: Amount: | Osborn 30002 v191219jgv1 \$1,050.00 |
| Component Description: Amount: | Osborn 34998 v191219jgv1 \$1,801.00 |
| Component Description: Amount: | Osborn 32198 v191219jgv1 \$1,275.00 |
| Component Description: Amount: | Osborn 36540 v200507jgv2 N/A |
| Component Description: Amount: | Osborn 35807 v191219jgv1 \$2,865.00 |

| Component Descripti | on: Osborn inv #29834 |
|---------------------|-----------------------|
| | Proj mgt 180526- |
| | 180629 |
| | UL20190325jgv1 |
| Amount: | \$1,800.00 |

Other Expenses

Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Co Justificati |
|--|--------------------------------|-------------------|---|-------------|--------------------------|
| Other Expenses | \$159,377.00 | \$158,772.00 | | \$56,267.73 | |
| Insurance | \$11,500.00 | \$11,500.00 | Insurance coverage. Please see the attached /uploaded PDF file titled "WCSH - TEC Services Agreement (9- 19-2019 TEC signed).pdf" | N/A | N/A |
| Tele-handler forklift rental | \$7,735.00 | \$7,735.00 | See attached / uploaded PDF file titled "WD Matthews PS107127 v191219jgv1. pdf" | \$7,735.00 | N/A |
| Internal labor | \$24,052.00 | \$24,052.00 | N/A | N/A | N/A |
| MVPD Notification of Channel Change | \$6,000.00 | \$6,000.00 | Execute communication plan to the MVPD's about the up coming changes and testing dates. | N/A | N/A |
| Develop and air announcement of upcoming channel change | \$6,000.00 | \$6,000.00 | 40 hours at \$150 per hour to shoot, edit, and post spot for audience awareness. | \$3,270.00 | N/A |

| Equipment Storage | \$15,000.00 | \$15,000.00 | Six months of storage per Dielectric rate card for 2 flatbeds of equipment. | \$9,018.75 | N/A |
|---|-------------|-------------|--|-------------|-----|
| Equipment Delivery and Handling Charges | \$25,000.00 | \$25,000.00 | N/A | \$21,895.18 | N/A |
| Disposal Costs (for equipment and other waste, net of any salvage value) | \$25,000.00 | \$25,000.00 | N/A | \$11,398.80 | N/A |
| Non-zoning permits | \$25,000.00 | \$25,000.00 | N/A | N/A | N/A |
| Local Zoning | \$900.00 | \$900.00 | 3 cents per hundred for construction permit. | N/A | N/A |
| FCC Filing Fees - Special Temporary Authorization request | \$195.00 | \$190.00 | N/A | N/A | N/A |
| FCC Filing Fees - Form 2100 license to cover application | \$335.00 | \$325.00 | N/A | N/A | N/A |
| FCC Filing Fees - Form 2100 minor change CP application | \$1,110.00 | \$1,070.00 | N/A | N/A | N/A |
| | | | | | |
| DTV Medical Facility Notification | \$11,550.00 | \$11,000.00 | Per Widelity estimate | \$2,950.00 | N/A |

| Total for all | \$3,521,007.00 | \$3,421,117.10 | N/A | \$2,576,110.99 | N/A |
|---------------|----------------|----------------|-----|----------------|-----|
| systems | | | | | |

Components

| Actual Information Description | File Name | |
|---|-----------------------------------|---|
| Insurance | Information not provided. | |
| Tele-handler forklift rental | Component Description: Amount: | WD Matthews PS108365 v200324pmv2 \$3,692.50 |
| | Component Description: Amount: | WD Matthews PS107127 v191219jgv1 \$4,042.50 |
| Internal labor | Information not provided. | |
| MVPD Notification of Channel Change | Information not provided. | |
| Develop and air announcement of upcoming channel change | Component Description: Amount: | 2C Media inv #203806 Creation of channel change announcement UL20181016jgv1 \$3,270.00 |
| Equipment Storage | Component Description: Amount: | Die 841022 v200730pmv1 \$3,900.00 |
| | Component Description: Amount: | Die 833002 v200713pmv1 \$5,118.75 |

| Equipment Delivery and Handling Charges | Component Description: Amount: | Gates US0336382 v200702pmv1 \$19,692.93 |
|--|-----------------------------------|---|
| | Component Description: | Die 841022 |
| | Amount: | v201006pmv2 \$789.75 |
| | Component Description: | Die 833002 v200713pmv1 |
| | Amount: | \$1,412.50 |
| | Component Description: | WD Matthews PS108365 v200218pmv1 |
| | Amount: | N/A |
| | | |

Disposal Costs (for equipmer waste, ne value)

| equipment and other waste, net of any salvage value) | Component Description: | N Pride inv #7910 Transmitter Demo |
|---|-----------------------------------|---|
| | Amount: | UL20190402jgv1 \$9,500.00 |
| | Component Description: Amount: | Pine Tree 2387663 v200107pmv1 \$469.12 |
| | Component Description: Amount: | Pine Tree 2354482 v191219pmv1 \$145.60 |
| | Component Description: Amount: | Pine Tree 2391971 v200122jgv1 \$524.72 |
| | Component Description: Amount: | Pine Tree 2424428 v200629pmv1 \$462.96 |
| | Component Description: Amount: | Pine Tree 2373227 v200214pmv2b \$156.00 |
| | Component Description: Amount: | Pine Tree 2324400 v191219pmv1 \$140.40 |
| Non-zoning permits | Information not provided. | |
| Local Zoning | Information not provided. | |
| FCC Filing Fees - Special Temporary Authorization request | Information not provided. | |

| FCC Filing Fees - Form 2100 license to cover application | Information not provided. | |
|--|---------------------------|------------------------------|
| FCC Filing Fees - Form 2100 minor change CP application | Information not provided. | |
| DTV Medical Facility Notification | Component Description: | RF Notif 1399 v200416pmv1 |
| | Amount: | \$2,950.00 |

| Cost Information | Grand Total | | | |
|---------------------|-----------------------|--------------------------------|----------------|----------------|
| | | Predetermined Cost Estimate | Estimated Cost | Actual Cost |
| | Total for all systems | \$3,521,007.00 | \$3,421,117.10 | \$2,576,110.99 |

| Reimbursem | entestiatus | Response |
|------------|--|----------|
| | The facility has ceased operating on its pre- auction channel. | Yes |
| | Construction of final facilities or all necessary modifications are complete. | No |
| | All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator. | No |

| Certification | Section | Question | Response |
|---------------|--|---|----------|
| | Submission of Estimated Expenses Statements | WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT. | |
| | | The Authorized Person signing below certifies that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. | |
| | | 2. The above-named entity acknowledges that all certifications and attached documentation are considered material representations. | |
| | | 3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount. | |
| | | | |

- 4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- 5. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
- 7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

| 8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested. | |
|---|---|
| I declare, under penalty of perjury, that I am an authorized representative of the above- named applicant for the Authorization(s) specified above. | Jeffrey C Gehman Engineering Associate 10/06/2020 |

Attachments