

(REFERENCE COPY - Not for submission)

FCC Form 399: Reimbursement Request

22591 Service: DTV Call **WLNE-TV** Channel: 24 (UHF) Facility ID:

Sign:

0000026593

Number:

File

FRN: 0028489094 Date 10/08

> Submitted: /2020

Applicant Information

Applicant Name, Type, and Contact Information

Applicant	Address	Phone	Email	Applicant Type
WLNE Providence License LLC Doing Business As: WLNE Providence License LLC	Andrew C. Carington 3102 West End Ave., Suite 400 Nashville, TN 37203 United States	+1 (629) 777- 5511	acarington@standardmedia.com	Limited Liability Company

Reimbursement Contact Name and Information Reimbursement Contact Information

Applicant	Address	Phone	Email	
[Confidential]				

Preparer Contact Information

Preparer Contact Name and Information

Applicant	Address	Phone	Email
Jessica T. Nyman FCC Counsel Pillsbury Winthrop Shaw Pittman LLP	Jessica Nyman 1200 Seventeenth Street, NW Washington, DC 20036 United States	+1 (202) 663-8810	jessica. nyman@pillsburylaw. com

Broadcaster Information and Transition Plan

Question	Response
Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information.	Yes
Briefly describe transition plan	Purchase transmitter, antenna, combiner, and transmission line. Current transmitter cannot be retuned to the new channel. Installation of interim antenna, transmission line, and combiner on co-located tower while main antenna is replaced.

Transmitters

S Section	Question	Response
Transmitter Related Expenses	Do you have transmitter related expenses?	Yes

Existing Transmitter Information

Section	Question	Response
Existing Transmitter Description	Type of change	Purchase New
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is this transmitter currently shared with another station?	No
	Is this transmitter currently in operating condition?	Yes
Existing Transmitter	Manufacturer	
Manufacturer and Type	Model	Sigma CD
	Year	2005
	Туре	Inductive Output Tube
	IOT Power Type	Two
	Power Capacity	40 kW

New Transmitter Costs

Section	Question	Response
New Transmitter	Use	Primary (Main)
	Change Type	Purchase New
	Is this a request for upgraded equipment?	Yes
	Manufacturer	
	Model	Maxiva Series ULXTE-30
	Transmitter Type	Solid State
	Solid State Cooling	Liquid Cooled
	Solid State Power capacity	19.2 kW
	Justification for New Transmitter	Current transmitter cannot be retuned to the new channel. Cost estimate of comparable IOT is significantly more than upgrade to solid state (see attachments). Estimates are from two different vendors because GatesAir does not make IOT transmitters.

Other Transmitter Costs

Section	Question	Response
Electrical Service	Service Entrance (3 phases 800A 208V)	No
	Switchgear (industrial 800 amp)	No
	Transformer (480V)	Yes
	Power	150 kVA
	Rigid Conduit and Wiring	No
	Size	N/A
	Length	N/A
	Other Electrical Service	Yes
	Description	Installation of parallel surge suppressor for 3PH WYE, installation of 208-240v pump module.
HVAC Service	Does the replacement transmitter require HVAC Service?	No
	Туре	N/A
	Size	N/A
	Other Size	N/A
Transmitter Building Addition/Modification or Leasehold Improvement	Does the Transmitter Building require an addition, modification, other leashold improvement?	No
	Size	N/A
Channel 14 Costs	Is an RF Consulting Engineer needed?	N/A
	Is a channel 14 Mask Filer needed?	N/A
	Is additional field engineering time needed?	N/A
	Number of Days	N/A

Other Transmitter Cost Not Listed

Name	Description
Transmitter Parts	See Graybar Invoice #9312508971
Mask Filter System	See GatesAir Proposal Q-60990
Installation and Proof	See GatesAir Proposal Q-60990

Antennas

Section	Question	Response
Antenna Related Expenses	Do you have antenna related expenses?	Yes

Existing Antenna Information

Section	Question	Response
Existing Antenna Description	Type of change	Purchase New
	Antenna Use	Primary (Main)
	Description of Use	N/A
	Ownership	Leased
	Owner	WJAR
	Site	N/A
	Is the existing antenna shared with another station or stations?	Yes
	Is the existing antenna directional?	Yes
	Is antenna in operating condition?	Yes
	Is antenna located on or in close proximity to an antenna farm?	No
Existing Antenna	Class	Full Power
Manufacturer and Type	Mounting	Side Mount
	Antenna position in stack	Not in Stack
	Polarization	Horizontal
	Туре	Slotted Coaxial
	Number of Stations Supported	N/A
	Number of Panels	N/A
	Design power capacity in use	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power)	350.0 kW

Manufacturer	
Model	RFU- 24DSB-R 4C170TC
Year	2005

Facility ID's and Call Signs of all stations with whom the antenna is shared.

Facility ID	Call Sign
50780	WJAR

New Antenna Costs

Section	Question	Response
New Antenna Description	Use	Primary (Main)
	Description of Use	N/A
	Change Type	Purchase New
	Is this a request for upgraded equipment?	Yes
	Ownership	Leased
	Owner	WJAR
	Is antenna shared?	Yes
	Is antenna directional?	Yes
	Will antenna be located on or in close proximity to an antenna farm?	No
New Antenna	Class	Full Power
Manufacturer and Types	Mounting	Side Mount
	Antenna position in stack	Not in Stack
	Polarization	Elliptical
	Туре	Slotted Coaxial
	Number of Stations Supported	N/A
	Number of Panels/Bays	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Design power capacity in use	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power)	220.0 kW
	Manufacturer	

Model	TFU- 21JCC-R 4C170DC
Year	2017
Justification for New Antenna	Present antenna cannot be tuned to new channel 24.

Other Antenna Costs

Section	Question	Response
Combiner for Shared Antenna	Do you need a Combiner for a Shared Antenna?	Yes
	Туре	New
	Number of channels supported	2
	Frequencies of channels supported	Upper and lower frequency
	Frequency	530.0 MHz - 542.0 MHz
	Do you need a combiner output splitter /switcher for dual feed lines?	No
Elbow Complex	Do you require the separate purchase of the Elbow Complex?	Yes
	Broadband or Single Channel?	Broadband
	Feed Line Size	6 1/8 inches inches
Side Mount Brackets	Do you require the separate purchase of side mount brackets for a high power antenna?	Yes
Pattern Scatter Analysis	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	No

Sweep Test	Do you require the sweep testing of	Yes
	transmission line and antenna?	

Other Antenna Cost Not Listed

Information not provided.

Interim Antenna

New Antenna Costs

Section	Question	Response
New Antenna Description	Use	Interim
	Description of Use	N/A
	Change Type	Purchase New
	Ownership	Owned
	Owner	N/A
	Is antenna shared?	Yes
	Is antenna directional?	No
	Will antenna be located on or in close proximity to an antenna farm?	No
New Antenna	Class	Full Power
Manufacturer and Type	Mounting	Side Moun
	Antenna position in stack	Not in Stac
	Polarization	Elliptical
	Туре	Slotted Coaxial
	Number of Stations Supported	N/A
	Number of Panels/Bays	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Design power capacity in use	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power)	350.0 kW
	Manufacturer	
	Model	TFU- 21JSC-R 04 DC

Year	2018
Justification for New Antenna	To keep WLNE on the air when the Primary old antenna is taken down and the new Primary put up. The interim antenna can be used for the new (24) channel or the old channel (50)

Interim Antenna

Other Antenna Costs

Section	Question	Response
Combiner for Shared Antenna	Do you need a Combiner for a Shared Antenna?	No
	Туре	
	Number of channels supported	N/A
	Frequencies of channels supported	N/A
	Frequency	N/A
	Do you need a combiner output splitter /switcher for dual feed lines?	N/A
Elbow Complex	Do you require the separate purchase of the Elbow Complex?	Yes
	Broadband or Single Channel?	В
	Feed Line Size	6 1/8 inches
Side Mount Brackets	Do you require the separate purchase of side mount brackets for an antenna?	Yes

Pattern Scatter Analysis	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	No
Sweep Test	Do you require the sweep testing of transmission line and antenna?	Yes

Interim Antenna

Other Antenna Cost Not Listed

Name	Description
Transmission Line - Other Related	Transmission Line Test 6-75
Rigid Transmission Line	Transmission Line 6-75 EIA Length 15 to 20 Feed Fixed

Transmission	effien	Question	Response
	Transmission Line Related Expenses	Do you have transmission line related expenses?	No

Tower
Equipment
And
Rigging
Costs

Section	Question	Response
Tower Equipment or Rigging Costs Changes	Do you have tower equipment or rigging costs changes?	Yes

Primary Tower

Existing Tower

Section	Question	Response
Existing Tower Description	Type of change	Move Equipment
	Tower Use	Primary (Main)
	Description of Use	N/A
	Ownership	Leased
	Is this tower consider Complex?	Terrain Constrained
	Is this tower currently shared with any other stations?	Yes
	One or more FM, AM or TV radio broadcaster(s)	Yes
	Others Types of Users	No
	Is tower documented for structural analysis?	Yes
	Is tower compliant with Rev G?	Unknown
Existing Tower Structure Registration	Do you have a tower registration number?	Yes
	ASR Number	1005123
Coordinates (NAD83 (North American Datum of	Latitude (NAD83)	41° 51' 55.4" N-
1983))		

Longitude (NAD83)	071° 17' 12.7" W-
Overall Structure Height	922.89 feet
Support Structure Height	872.04 feet
Ground Elevation Above Mean Sea Level (AMSL)	197.83 feet
Structure Type	LTOWER - Lattice Tower
Tower Owner	WJAR Licensee, LLC
Date Constructed	04/01/2013

FM, AM or TV radio broadcasters. Facility ID's, Call Signs and Services of other broadcast stations with whom the tower is shared

Facility ID	Call Sign	Service
70184	WRIW-CD	DTV
56092	WSBE-TV	DTV
50780	WJAR	DTV

Primary Tower

Tower Rigging Costs

Section	Question	Response
Tower Rigging Costs	Complex Tower	Terrain constrained
Helicopter Services Required	Are helicopter services required?	No

Primary Tower

Other Tower Expenses Not Listed

Name	Description
install aux. antenna	install interim antenna so old antenna can be taken down and new one put up

Outside Professional

LLC to a subsidiary of Standard Media Group LLC on 9 /5/2019, at which time the new licensee retained Dan	Section	Question	Response
Explanation Explanation WLNE-TV was sold by Citadel Communications LLC to a subsidiary of Standard Media Group LLC on 9 /5/2019, at which time the new licensee retained Dan Ackerman as an engineering consultant /project manager to assist with completion of the station's transition Outside RF consulting Perform engineering study for new channel assignment and antenna development Yes			Yes
Sold by Citadel Communications LLC to a subsidiary of Standard Media Group LLC on 9 /5/2019, at which time the new licensee retained Dan Ackerman as an engineering consultant /project manager to assist with completion of the station's transition Perform engineering study for new channel assignment and antenna development		Number of Hours	80
consulting Engineering Services assignment and antenna development Prepare engineering section of Form FCC Construction Permit Application Yes For Auxiliary Facility No For Main Facility Yes Prepare engineering section of Form FCC License to Cover Application Yes For Auxiliary Facility No		Explanation	sold by Citadel Communications LLC to a subsidiary of Standard Media Group LLC on 9 /5/2019, at which time the new licensee retained Dan Ackerman as an engineering consultant /project manager to assist with completion of the station's
Prepare engineering section of Form FCC Construction Permit Application For Auxiliary Facility No For Main Facility Prepare engineering section of Form FCC License to Cover Application For Auxiliary Facility No	consulting		Yes
For Main Facility Prepare engineering section of Form FCC License to Cover Application For Auxiliary Facility No			Yes
Prepare engineering section of Form FCC License to Cover Application For Auxiliary Facility No		For Auxiliary Facility	No
License to Cover Application For Auxiliary Facility No		For Main Facility	Yes
			Yes
For Main Facility Yes		For Auxiliary Facility	No
		For Main Facility	Yes
Prepare request for Special Temporary Yes Authority			Yes
Quantity 1		Quantity	1

	Do you have Distributed Transmission System engineering services?	N/A
	Critical Facility	N/A
	Terrain-Shielded Facility	N/A
Attorney and Other Outside Consulting	Prepare and file Form FCC Construction Permit Application	Yes
Services	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare and file Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	Yes
	Quantity	1
	NEPA Section 106 environmental review	No
	Environmental Assessment	No
	ASR Modification	No
	FAA Consultation (including preparation of FAA Form 7460)	No
	Negotiation of Lease and other Matter for Shared Locations	Yes
	Prepare or Review FCC Form 399 for Reimbursement	Yes
	Address transition timing and coordination issues w/ other stations and wireless providers	Yes
RF Field Engineering Services	Comprehensive coverage verification via field study	No
	RF exposure measurements	No
	Additional Field Engineering Service	No
	Number of Days	N/A

Justification N/A

Outside Professional

Other Professional Services Expenses Not Listed

Services Costs	Description
Additional Repack Legal Services Not Otherwise Specified in Form 399	6-2017 Pillsbury Invoice Breakout
Additional Repack Legal Services Not Otherwise Specified in Form 399	Non-Catalog Legal Services
Additional Repack Professional Services Not Otherwise Specified in Form 399	Arthur J. Gallagher Insurance/Risk Management Services
Additional Repack Legal Services Not Otherwise Specified in Form 399	4-2017 Pillsbury Invoice Breakout
Additional Repack Professional Services Not Otherwise Specified in Form 399	Non-Catalog Professional Services

Other Expenses

Section	Question	Response
AM Pattern Disturbance	Is an Impact Study needed?	Yes
	Is Remediation needed?	Yes
Facility Expenses	Name	N/A
	Other Distributed Transmission System Expenses Not listed	N/A
	Name	N/A
	Is Notification of a Medical Facility required as a result of DTV broadcasting?	Yes
Permit and Filing Costs	Local Zoning	Yes
	Non-zoning permits	No
	BLM or NFS Coordination	No
	FCC Construction Permit Minor Change	No
	FCC License to Cover Application	No
	FCC Special Temporary Authority Application	Yes
Other Miscellaneous Expenses	Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)?	Yes
	Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs?	No
	Does this relocation require Equipment Storage?	No
	Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change?	Yes
	Does this relocation require MVPD Notification of a Channel Change?	Yes

Other Expenses

Other Expenses Not Listed

Name	Description
Other Expenses	Antenna/Transmitter Freight Charges and Sales Tax

Cost Information

Transmitters

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description Cost Estimate Cost Justification Actual Cost Justification Primary \$779,768.27 \$744,518.27 \$555,210.08 Transmitter Maxiva						
Transmitter Maxiva Series ULXTE-30 ULXTE-30 \$25,550.00 \$24,300.00 N/A \$4,250.00 N/A Jabase (480v - 150 KVA \$30,395.25 \$30,395.25 N/A \$24,153.78 N/A Installation and Proof \$10,000.00 \$10,000.00 N/A \$4,309.03 N/A Cother Electrical Service: Installation of parallel surge suppressor for 3PH WYE, installation of parallel surge suppressor for 3PH WYE, installation Cooled Solid State Transmitter 14.2 - 20 kW \$684,000.00 \$650,000.00 N/A \$493,273.91 N/A Transmitter 14.2 - 20 kW \$1,430.00 \$1,430.00 N/A \$830.34 N/A Mask Filter System \$28,393.02 \$28,393.02 N/A \$28,393.02 N/A	Description			Cost	Actual Cost	Actual Cost Justification
3 phase /480v - 150 KVA Installation and Proof Other \$10,000.00 \$10,000.00 N/A \$4,309.03 N/A \$650,000.00 N/A \$493,273.91 N/A Liquid Cooled Solid State Transmitter 14.2 - 20 kW Mask Filter \$28,393.02 \$28,393.02 N/A	Primary Transmitter Maxiva Series ULXTE-30	\$779,768.27	\$744,518.27		\$555,210.08	
And Proof Other Electrical Service: Installation of parallel surge suppressor for 3PH WYE, installation of 208-240v pump module. UHF - Liquid Cooled Solid State Transmitter 14.2 - 20 kW Transmitter Parts Mask Filter System \$10,000.00 \$10,000.00 N/A \$4,309.03 N/A	3 phase /480v - 150	\$25,550.00	\$24,300.00	N/A	\$4,250.00	N/A
Electrical Service: Installation of parallel surge suppressor for 3PH WYE, installation of 208-240v pump module. UHF - \$684,000.00 \$650,000.00 N/A \$493,273.91 N/A Liquid Cooled Solid State Transmitter 14.2 - 20 kW Transmitter \$1,430.00 \$1,430.00 N/A \$830.34 N/A Parts Mask Filter \$28,393.02 \$28,393.02 N/A \$28,393.02 N/A		\$30,395.25	\$30,395.25	N/A	\$24,153.78	N/A
Liquid Cooled Solid State Transmitter 14.2 - 20 kW Transmitter Parts \$1,430.00 \$1,430.00 N/A \$830.34 N/A Mask Filter System \$28,393.02 \$28,393.02 N/A \$28,393.02 N/A	Electrical Service: Installation of parallel surge suppressor for 3PH WYE, installation of 208-240v pump	\$10,000.00	\$10,000.00	N/A	\$4,309.03	N/A
Parts Mask Filter \$28,393.02 \$28,393.02 N/A \$28,393.02 N/A System	Liquid Cooled Solid State Transmitter	\$684,000.00	\$650,000.00	N/A	\$493,273.91	N/A
System		\$1,430.00	\$1,430.00	N/A	\$830.34	N/A
Sub-total \$779,768.27 \$744,518.27 N/A \$555,210.08 N/A		\$28,393.02	\$28,393.02	N/A	\$28,393.02	N/A
	Sub-total	\$779,768.27	\$744,518.27	N/A	\$555,210.08	N/A

Total for all	\$2,038,839.78	\$1,317,886.54	N/A	\$930,844.95	N/A
systems					

Components

Actual Information Description	File Name	
Transformer 3 phase/480v - 150 KVA	Component Description: Amount:	Dielectric - 2 transformers (XFMR 6-50/6-75 UHF 3ST) \$4,250.00
Installation and Proof		
	Component Description:	Installation and Proof
	Amount:	\$14,022.03
	Component Description:	Installation and Proof
	Amount:	\$10,131.75
	Component Description:	Installation and Proof (remaining balance)
	Amount:	\$6,241.47

Other Electrical Service: Installation of parallel surge suppressor for 3PH WYE, installation of 208-240v pump module.

Component Description:

Amount:

Electrical

\$1,436.34

Component Description:

Amount:

Electrical

\$1,436.35

Component Description:

Electrical -

remaining balance

Amount: \$1,436.35

Component Description:

Amount:

Electrical

\$1,436.34

UHF - Liquid Cooled Solid State Transmitter 14.2 - 20 kW

Component Description:

ULXTE-30

Transmitter

Amount: \$144,703.39

Component Description:

ULXTE-30

Transmitter, Change Order

83858 (with

explanation of cost

and additional documentation) -Hose, Rubber 1.500" IDx100ft

\$1,186.35

Component Description:

Amount:

ULXTE-30

Transmitter (see

Change Order)

Amount: \$1,186.35

Component Description: Graybar transmitter

parts (Moved to

correct category)

Amount: N/A

Component Description: ULXTE-30

Transmitter (see Change Orders)

Amount: \$164,808.36

Component Description: ULXTE-30

Transmitter (accounting for remaining freight charges and sales

tax)

Amount: \$36,966.54

Component Description: Graybar transmitter

parts - 2nd order

(Removing Request)

Amount: N/A

Component Description: ULXTE-30

Transmitter

Amount: \$135,477.52

Component Description: ULXTE-30

Transmitter (see Proposal and Change Order Q-

80888)

Amount: \$174,940.11

Component Description: Change Order Q-

80915 (Dual Switch

Controller)

Amount: \$3,890.28

Transmitter Parts

Component Description: Graybar transmitter

equipment

Amount: \$830.34

Component Description:

Amount:

Mask Filter - remaining balance \$9,464.33

Component Description:
Amount:

Mask Filter System \$9,464.34

Component Description:
Amount:

Mask Filter System \$9,464.34

Component Description: Mask Filter System

Amount: \$9,464.33

Cost Information

Antennas

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Interim Antenna TFU- 21JSC-R 04 DC	\$274,417.00	\$205,006.00		\$181,026.40	
Rigid Transmission Line	\$1,719.00	\$1,719.00	N/A	\$1,719.00	N/A
Side mount brackets for high power antennas (if not included in antenna base cost)	\$23,150.00	\$16,425.00	N/A	\$14,782.50	N/A
Elbow complex, broadband, at antenna input, per 6 1 /8. feedline (if needed)	\$13,700.00	\$11,970.00	N/A	\$10,773.00	N/A
Transmission Line - Other Related	\$2,118.00	\$2,118.00	N/A	\$1,906.20	N/A
UHF - Lower Power Side Mount, One station antenna 200-500 kW, elliptically or circularly polarized	\$227,000.00	\$166,374.00	N/A	\$145,445.70	N/A
Sweep test of existing antenna	\$6,730.00	\$6,400.00	N/A	\$6,400.00	N/A

Primary Antenna TFU- 21JCC-R 4C170DC	\$354,780.00	\$121,400.00		\$0.00	
Side mount brackets for high power antennas (if not included in antenna base cost)	\$23,150.00	\$22,000.00	N/A	N/A	N/A
Elbow complex, broadband, at antenna input, per 6 1 /8. feedline (if needed)	\$13,700.00	\$13,000.00	N/A	N/A	N/A
New combiner, cost per channel (without antenna)	\$84,200.00	\$80,000.00	N/A	N/A	N/A
Sweep test of existing antenna	\$6,730.00	\$6,400.00	N/A	N/A	N/A
UHF - Lower Power Side Mount, One station antenna 200-500 kW, elliptically or circularly polarized	\$227,000.00	\$0.00	N/A	\$0.00	N/A
Sub-total	\$629,197.00	\$326,406.00	N/A	\$181,026.40	N/A
Total for all systems	\$2,038,839.78	\$1,317,886.54	N/A	\$930,844.95	N/A

Components

Description	File Name	
Rigid Transmission Line		
	Component Description:	Rigid
	Component Bosonption.	Transmission Lin
	Amount:	\$773.55
	Component Description:	Rigid
		Transmission Lin
		- balance
	Amount:	\$171.90
	Component Description:	Rigid
		Transmission Lin
	Amount:	\$773.55
Side mount brackets for		
high power antennas (if not	Component Description:	Side Mount
included in antenna base		Brackets
cost)	Amount:	\$7,391.25
	Component Description:	Side Mount
		Brackets
	Amount:	\$7,391.25
Elbow complex, broadband,		
at antenna input, per 6 1/8.	Component Description:	Elbow Complex k
feedline (if needed)	Amount:	\$5,386.50
		. ,
	Component Description:	Elbow Complex k
	Amount:	\$5,386.50

Transmission Line - Other Related	Component Description:	Transmission Line Test 6-75
	Amount:	\$953.10
	Component Description:	Transmission Line
	Amount:	Test 6-75 \$953.10
UHF - Lower Power Side Mount, One station antenna		
200-500 kW, elliptically or	Component Description:	Dielectric -
circularly polarized	Amount:	Antenna - Balance \$12,381.60
	Component Description:	Dielectric Side Mount Antenna
	Amount:	\$66,532.05
	Component Description:	Side Mount Antenna - VPOL included towards
	Amount:	antenna price \$66,532.05
	Component Description:	Dielectric - 2
		transformers
		(XFMR 6-50/6-75 UHF 3ST)
		(Updated
		component and
		moved invoice per 1-6-2020 email
		from repack
		administrator)
	Amount:	N/A

Sweep test of existing		
antenna	Component Description: Amount:	Sweep Test \$2,880.00
	Component Description: Amount:	Sweep Test - 10% Balance \$640.00
	Component Description: Amount:	Sweep Test \$2,880.00
Side mount brackets for high power antennas (if not included in antenna base cost)	Information not provided.	
Elbow complex, broadband, at antenna input, per 6 1/8. feedline (if needed)	Information not provided.	
New combiner, cost per channel (without antenna)	Information not provided.	
Sweep test of existing antenna	Information not provided.	
UHF - Lower Power Side Mount, One station antenna 200-500 kW, elliptically or circularly polarized	Information not provided.	

Cost Transmission Line

Information Information not provided.

Cost Information

Tower Equipment and Rigging Costs

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Tower LTOWER	\$421,000.00	\$0.00		\$0.00	
Complex Tower (includes, for example, those with candelabras and/or stacked antennas)	\$421,000.00	\$0.00	This is a shared site, and all costs are to be borne by WJAR (Fac. ID No. 50780). Please see WJAR's Form 399 to ensure consistency.	N/A	N/A
install aux. antenna	\$0.00	\$0.00	This is a shared site, and all costs are to be borne by WJAR (Fac. ID No. 50780). Please see WJAR's Form 399 to ensure consistency.	N/A	N/A
Sub-total	\$421,000.00	\$0.00	N/A	\$0.00	N/A
Total for all systems	\$2,038,839.78	\$1,317,886.54	N/A	\$930,844.95	N/A

Components

Information not provided.

Cost Information

Outside Professional Services

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

			Estimated		
Description	Predetermined Cost Estimate	Estimated Cost	Cost Justification	Actual Cost	Actual Cost Justification
Outside Professional Services	\$137,618.66	\$177,701.42		\$171,227.42	
Additional Repack Professional Services Not Otherwise Specified in Form 399	\$51,500.00	\$51,500.00	N/A	\$51,500.00	N/A
Additional Repack Legal Services Not Otherwise Specified in Form 399	\$23,308.66	\$23,308.66	N/A	\$23,308.66	N/A
Attorney Fees - Prepare and File request for Special Temporary Authorization	\$3,680.00	\$5,661.50	Additional cost incurred as set forth in attached invoices.	\$5,661.50	N/A
Attorney Fees - Negotiation of lease and other matters for shared locations	\$4,210.00	\$923.00	N/A	\$923.00	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application	\$2,365.00	\$2,250.00	N/A	\$276.00	N/A

Attorney Fees	\$5,260.00	\$6,502.56	***System	\$6,502.56	N/A
- Prepare and			Notice:		
File FCC Form			Estimate		
2100 (main),			adjusted		
Construction			and locked		
Permit			because		
Application			line has		
			been		
			superseded.		
			***Additional		
			expenses		
			were		
			incurred as		
			indicated in		
			the attached		
			invoices.		
Prepare	\$2,050.00	\$3,235.43	Additional	\$3,235.43	Additional
request for			expenses		expenses
Special			were		incurred as
Temporary			incurred as		detailed in
Authorization			detailed in		the
			attached		attached
			invoices,		invoices.
			including		
			the need to		
			file more		
			than one		
			STA due to		
			causes		
			beyond		
			licensee's		
			control		
			resulting		
			from use of		
			shared post-		
			repack		
			antenna.		
Prepare engineering	\$1,580.00	\$1,500.00	N/A	\$0.00	N/A
section of FCC					
Form 2100					
(main),					
License to					
_					
Cover Application					

Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	\$3,155.00	\$3,000.00	N/A	\$0.00	N/A
Perform engineering study for new channel assignment and antenna development	\$7,360.00	\$3,375.00	***System Notice: Estimate adjusted and locked because line has been superseded. ***	\$3,375.00	N/A
Address transition timing and coordination issues w/ other stations and wireless	\$2,630.00	\$3,351.50	Additional costs incurred as detailed in the attached invoices.	\$3,351.50	N/A
Prepare and or review reimbursement form	\$2,630.00	\$22,072.33	***System Notice: Estimate adjusted and locked because line has been superseded. ***Additional expenses incurred as detailed in the attached invoices.	\$22,072.33	Additional expenses incurred, as detailed in attached invoices.
Project management of the transition	\$12,640.00	\$15,750.88	Additional expenses incurred as detailed in attached invoices.	\$15,750.88	Additional expenses incurred as detailed in attached invoices.

- Prepare and	\$5,260.00	\$5,391.54	***System	\$5,391.54	Additional
•			Notice:		expenses
File FCC Form			Estimate		incurred as
2100 (main), Construction			adjusted and locked		detailed in attached
Permit			because		invoices.
Application			line has		111101003.
			been		
			superseded.		

Perform	\$7,360.00	\$125.00	***System	\$125.00	N/A
engineering			Notice:		
study for new			Estimate		
channel			adjusted		
assignment and antenna			and locked because		
development			line has		
,			been		
			superseded.		

Prepare and	\$2,630.00	\$29,754.02	***System	\$29,754.02	Additional
or review			Notice:		
					expenses
reimbursement			Estimate		incurred as
			Estimate adjusted		incurred as detailed in
reimbursement			Estimate adjusted and locked		incurred as detailed in the
reimbursement			Estimate adjusted		incurred as detailed in
reimbursement			Estimate adjusted and locked because		incurred as detailed in the attached
reimbursement			Estimate adjusted and locked because line has		incurred as detailed in the attached
reimbursement			Estimate adjusted and locked because line has been superseded. ***Additional		incurred as detailed in the attached
reimbursement			Estimate adjusted and locked because line has been superseded. ***Additional expenses		incurred as detailed in the attached
reimbursement			Estimate adjusted and locked because line has been superseded. ***Additional expenses incurred as		incurred as detailed in the attached
reimbursement			Estimate adjusted and locked because line has been superseded. ***Additional expenses incurred as detailed in		incurred as detailed in the attached
reimbursement			Estimate adjusted and locked because line has been superseded. ***Additional expenses incurred as		incurred as detailed in the attached
reimbursement	\$137,618.66	\$177,701.42	Estimate adjusted and locked because line has been superseded. ***Additional expenses incurred as detailed in attached	\$171,227.42	incurred as detailed in the attached

Components

Actual Information	
Description	File Name

Additional Repack Professional Services Not Otherwise Specified in Form 399

Component Description: Installation Floater

Policy - Extension to November 26,

2019

Amount: \$1,000.00

Component Description: Total Material and

Labor to Install New Electrical Work for Transmitter and Related Equipment

Amount: \$49,500.00

Component Description: Installation Floater

Policy (Federal Insurance Company (9/27/2019-10/26

/2019)

Amount: \$1,000.00

Component Description: Installation Floater

Policy - Extension to November 26,

2019

Amount: \$1,000.00

Component Description: Installation Floater

Policy (Federal Insurance Company (9/27/2019-10/26

/2019)

Amount: \$1,000.00

Additional Repack Legal Services Not Otherwise Specified in Form 399

Services such as review of quarterly transition status reports and other miscellaneous noncatalog legal fees

Amount: \$768.50

Component Description: Non-Catalog Legal

Services such as review of quarterly transition status reports and other miscellaneous noncatalog legal fees

Amount: \$98.00

Component Description: Non-Catalog Legal

Services such as review of quarterly transition status reports and other miscellaneous noncatalog legal fees

Amount: \$578.50

Component Description: Non-Catalog Legal

Services such as review of quarterly transition status reports and other miscellaneous noncatalog legal fees

Amount: \$35.50

Component Description: Non-catalog repack

legal services such as drafting and posting of station certification with viewer notice requirements.

Amount: \$377.65

Component Description: Non-Catalog Legal

Services such as review of quarterly transition status

reports

Amount: \$3,605.00

Component Description: Non-Catalog Legal

Services such as review of quarterly transition status reports and other miscellaneous noncatalog legal fees

Amount: \$721.50

Component Description: Non-Catalog Legal

Services such as review of quarterly transition status reports and other miscellaneous noncatalog legal fees

Amount: \$392.00

Component Description: Non-Catalog Legal

Services such as review of quarterly transition status reports and other miscellaneous noncatalog legal fees

Amount: \$784.00

Services such as preparation and review of quarterly transition status reports and other miscellaneous noncatalog legal fees

Amount: \$2,670.53

Component Description: Non-Catalog Legal

Services such as review of quarterly transition status reports and other miscellaneous noncatalog legal fees

Amount: \$390.50

Component Description: Non-Catalog Legal

Services such as review of quarterly transition status reports and other miscellaneous noncatalog legal fees

Amount: \$515.10

Component Description: Non-Catalog Legal

Services such as review of quarterly transition status reports and other miscellaneous noncatalog legal fees

Amount: \$178.00

Services such as review of quarterly transition status reports and other miscellaneous noncatalog legal fees

Amount: \$2,385.90

Component Description: Non-Catalog Legal

Services such as review of quarterly transition status reports and other miscellaneous noncatalog legal fees

Amount: \$934.50

Component Description: Non-Catalog Legal

Services such as review of quarterly transition status reports and other miscellaneous noncatalog legal fees

Amount: \$133.50

Component Description: Non-Catalog Legal

Services such as review of quarterly transition status reports and other miscellaneous noncatalog legal fees

Amount: \$5,719.44

Services such as review of quarterly transition status reports and other miscellaneous noncatalog legal fees

Amount: \$89.00

Component Description: Non-Catalog Legal

Services such as review of quarterly transition status reports and other miscellaneous noncatalog legal fees

Amount: \$44.50

Component Description: Non-Catalog Legal

Services such as review of quarterly transition status reports and other miscellaneous noncatalog legal fees

Amount: \$44.50

Component Description: Non-Catalog Legal

Services such as review of quarterly transition status reports and other miscellaneous noncatalog legal fees

\$489.50

Component Description: FCC Rules

Amount:

regarding repack; review coverage maps; FCC correspondence

Amount: \$1,708.39

Component Description: June Invoice from

Pillsbury revised 5-

9-18

Amount: \$7,617.27

Component Description: Non-Catalog Legal

Services such as review of quarterly transition status reports and other miscellaneous noncatalog legal fees

Amount: \$222.50

Component Description: Non-Catalog Legal

Services such as preparation and review of quarterly transition status reports and other miscellaneous noncatalog legal fees

Amount: \$377.65

Component Description: Non-Catalog Legal

Services such as review of quarterly transition status reports and other miscellaneous noncatalog legal fees

Amount: \$784.00

Component Description: Non-Catalog Legal

Services such as review of quarterly transition status reports and other miscellaneous noncatalog legal fees

Amount: \$178.00

	Component Description: Amount:	Non-Catalog Legal Services such as review of quarterly transition status reports and other miscellaneous non- catalog legal fees \$44.50
Attorney Fees - Prepare and File request for Special Temporary Authorization	Component Description: Amount:	Draft and file repack-related waiver/STA request; call and emails with client, engineers, and FCC staff relating to same. \$5,661.50
Attorney Fees - Negotiation of lease and other matters for shared locations	Component Description: Amount:	leased antenna and line on Rehoboth tower \$923.00
Attorney Fees -Prepare and File FCC Form 2100 (main), License to Cover Application	Component Description: Amount:	Work on Form 2100 License to Cover Application \$276.00

Attorney Fees - Prepare and File FCC Form 2100 **Review WLNE Component Description:** (main), Construction Construction Permit Permit Application Amount: \$255.06 **Component Description:** form 2100 and schedule 399 Amount: \$4,029.50 **Component Description:** Review and draft repack construction permit Amount: \$6,247.50 Prepare request for **Special Temporary Component Description:** Review of STA and Authorization correspondence regarding same. Amount: \$531.20 **Component Description:** Prepare engineering STA and submit filing fee. Amount: \$890.00 **Component Description:** Work on **Engineering STA** Request and related filing fees and reproduction costs Amount: \$1,814.23 Prepare engineering Information not provided. section of FCC Form 2100 (main), License to Cover Application Prepare engineering Information not provided. section of FCC Form 2100 (main), Construction Permit Application

Perform engineering study for new channel assignment and antenna development

Component Description: Engineering study

for new channel assignment and

antenna development

Amount: \$2,500.00

Component Description: Coverage studies

and map

Amount: \$375.00

Component Description: du Treil, Lundin,

Rackley 4-30-17

invoice

Amount: \$125.00

Component Description: Engineering Study

for New Channel
Assignment and

Antenna

Development

Amount: \$500.00

Component Description: WLNE updated

application to specify elliptical polarization

Amount: \$250.00

Address transition timing and coordination issues w/ Address repack **Component Description:** other stations and wireless transition and timing issues with colocated station and wireless \$3,306.50 Amount: **Component Description:** Address transition timing and coordination issues w/ other stations and wireless Amount: \$45.00 Prepare and or review reimbursement form **Component Description:** Work on Form 399 invoice review and reimbursement submissions; correspondence regarding same. Amount: \$7,560.48 **Component Description:** Work on Form 399 and correspondence regarding vendor invoices. Amount: \$307.80

Component Description: Prepare and/or

review

Reimbursement

form

Amount: \$740.60

Component Description: Work on Form 399

invoice review and reimbursement submissions; correspondence regarding same.

Amount: \$3,213.76

Component Description: Review and prepare

Form 399 invoices and reimbursement requests; respond to administrator emails regarding

same

Amount: \$2,326.91

Component Description: Work on Form 399;

correspondence regarding same.

Amount: \$606.74

Component Description: form 399

construction permit

Amount: \$852.00

Component Description: Work on Form 399

invoice review and reimbursement submissions; correspondence regarding same.

Amount: \$6,464.04

Project management of the		
transition	Component Description:	D. Ackerman Project Manager
		Hours Related to
		WLNE Repack after
	Amount:	Station Sale. \$3,076.80
	Amount.	ψ0,070.00
	Component Description:	D. Ackerman Travel
		and Expenses for
		WLNE Project Management after
		Station Sale.
	Amount:	\$12,674.08
Attorney Fees - Prepare and File FCC Form 2100	Component Description:	Correspondence
(main), Construction	Component Description.	Correspondence regarding WLNE
Permit Application		CP and potential
		need for
		modification work
	Amount:	on CP extension. \$1,267.00
	7 till dalla.	Ψ1,201.00
	Component Description:	Correspondence
		regarding CP
	A	modification.
	Amount:	\$95.04
	Component Description:	form 2100 and
		schedule 399
	Amount:	\$4,029.50
Perform engineering study		
for new channel	Component Description:	du Triel, Lundin,
assignment and antenna		Rackley 4-30-17
development		invoice
	Amount:	\$125.00
Prepare and or review		
reimbursement form		

Component Description: Legal fees for

review and submission of WLNE Form 399

and

correspondence with FCC staff regarding same.

Amount: \$8,556.00

Component Description: Prepare and file

post-assignment Form 1876 and validate in CORES II; emails with FCC staff regarding same

Amount: \$1,444.50

Component Description: Modification of

Form 399

Amount: \$745.50

Component Description: Prepare and/or

review

reimbursement form

Amount: \$543.40

Component Description: Prepare and or

review

reimbursement form

Amount: \$567.70

Component Description: Prepare and or

review

reimbursement form

Amount: \$172.90

Component Description: Prepare and or review

reimbursement form

Amount: \$3,699.00

Component Description: Form 399

Construction Permit

Amount: \$852.00

Component Description: Prepare and or

review

reimbursement form

Amount: \$532.70

Amount:

Component Description: Reimbursement

Questions \$1,044.12

Component Description: Prepare and or

review

reimbursement form

Amount: \$1,847.70

Component Description: Prepare and or

review

reimbursement form

Amount: \$178.00

Component Description: Prepare and/or

review

reimbursement form

Amount: \$74.10

Component Description: Prepare and or

review

reimbursement form

Amount: \$2,427.50

Component Description: Prepare and or review reimbursement form Amount: \$1,477.90 **Component Description:** Prepare and or review reimbursement form Amount: \$719.30 **Component Description:** Prepare and or review reimbursement form Amount: \$2,869.40 **Component Description:** Prepare and or review reimbursement form Amount: \$496.00 **Component Description:** Prepare and or review reimbursement form Amount: \$370.50 **Component Description:** Prepare and/or review Reimbursement form Amount: \$740.60

Component Description: Prepare and or

review

reimbursement form

Amount: \$325.30

Component Description: Prepare and or

review

reimbursement form

Amount: \$35.50

Component Description: Prepare and or

review

reimbursement form

Amount: \$1,230.60

Component Description: Prepare and or

review

reimbursement form

Amount: \$196.80

Component Description: Prepare and or

review

reimbursement form

Amount: \$199.60

Cost Information

Other Expenses

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Other Expenses	\$71,255.85	\$69,260.85		\$23,381.05	
Other Expenses	\$15,585.85	\$15,585.85	N/A	\$15,301.05	N/A
MVPD Notification of Channel Change	\$1,666.00	\$1,666.00	N/A	\$1,666.00	N/A
Develop and air announcement of upcoming channel change	\$2,319.00	\$2,319.00	N/A	\$2,319.00	N/A
Disposal Costs (for equipment and other waste, net of any salvage value)	\$10,000.00	\$10,000.00	N/A	N/A	N/A
Local Zoning	\$1,000.00	\$1,000.00	N/A	N/A	N/A
FCC Filing Fees - Special Temporary Authorization request	\$195.00	\$190.00	N/A	N/A	N/A
DTV Medical Facility Notification	\$11,550.00	\$11,000.00	N/A	\$4,095.00	N/A
AM Pattern Disturbance Remedy	\$21,050.00	\$20,000.00	N/A	N/A	N/A

AM Pattern Disturbance Impact study	\$7,890.00	\$7,500.00	N/A	N/A	N/A
Sub-total	\$71,255.85	\$69,260.85	N/A	\$23,381.05	N/A
Total for all systems	\$2,038,839.78	\$1,317,886.54	N/A	\$930,844.95	N/A

Components

Actual Information Description	File Name	
Other Expenses	Component Description:	Dielectric - Freight and Shipping (Rigid Transmission Line)
	Amount:	\$452.37
	Component Description:	Dielectric - MA Sales Tax on Invoice 635024 (2 transformers)
	Amount:	\$265.63
	Component Description:	Dielectric - MA Sales Tax on Invoice 648003 (Rigid Transmission Line)
	Amount:	\$107.44
	Component Description:	Dielectric - MA Sales Tax on Invoice 606046 (Antenna)
	Amount:	\$11,147.63

Component Description: Other transmitter

expenses

(Acetylene tank, oxygen tank, security deposit, delivery, and haz

mat)

Amount: \$284.80

Component Description: Dielectric Freight

and Shipping -

WLNE-TV Antenna

Amount: \$2,558.36

Component Description: Flat bed tow for

transmitter parts

Amount: \$285.00

Component Description: Dielectric - Freight

and Shipping

(Rigid

Transmission Line)

Amount: \$452.37

Component Description: Dielectric Freight

and Shipping -

WLNE-TV AUX

Amount: \$484.62

Component Description: Dielectric Freight

and Shipping - WLNE-TV AUX

.

Amount: \$484.62

MVPD Notification of Channel Change	Component Description: Amount:	MVPD Notification of Channel Change \$1,666.00
	Component Description: Amount:	MVPD Notification of Channel Change \$1,666.00
Develop and air announcement of upcoming channel change	Component Description: Amount:	Develop and air announcement of upcoming channel change \$2,319.00
Disposal Costs (for equipment and other waste, net of any salvage value)	Information not provided.	
Local Zoning	Information not provided.	
FCC Filing Fees - Special Temporary Authorization request	Information not provided.	
DTV Medical Facility Notification	Component Description: Amount:	Legal fees related to medical facility notifications \$345.00
	Component Description: Amount:	WLNE-TV Medical Notification Mailing \$3,750.00
AM Pattern Disturbance Remedy	Information not provided.	
AM Pattern Disturbance Impact study	Information not provided.	

Cost Information

Grand Total

	Predetermined Cost Estimate	Estimated Cost	Actual Cost
Total for all systems	\$2,038,839.78	\$1,317,886.54	\$930,844.95

Reimbursem	enrestiatus	Response
	The facility has ceased operating on its pre- auction channel.	Yes
	Construction of final facilities or all necessary modifications are complete.	No
	All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator.	No

Section Question Response

Submission of Estimated Expenses Statements

WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.

- 1. The Authorized
 Person signing
 below certifies that he
 /she is authorized to
 submit this TV
 Broadcaster
 Relocation Fund
 Reimbursement
 Form on behalf of
 the above-named
 entity.
- 2. The above-named entity acknowledges that all certifications and attached documentation are considered material representations.
- 3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.

- 4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- 5. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
- 7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the abovenamed applicant for the Authorization(s) specified above. Deborah
A.
McDermott
President
and CEO

10/08/2020

Section Question Response

Submission of Actual Cost Documentation Statements

WILLFUL FALSE, FRAUDULENT, OR FICTITIOUS STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISIONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE AND/OR FRAUDULENT STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT (U.S. CODE, TITLE 31, SECTIONS 3729-3733).

- 1. The Authorized
 Person signing
 below certifies and
 represents that he
 /she is authorized to
 submit this TV
 Broadcaster
 Relocation Fund
 Reimbursement
 Form on behalf of
 the above-named
 entity.
- The above-named entity certifies that the statements in this form and attached documentation are true, complete, and correct.
- The above-named entity acknowledges that all certifications and attached documentation are considered material representations.

- 4. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.
- 5. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (full power and Class A stations) and/or otherwise modify a television station's facility as a result of the spectrum repack (LPTV/TV Translator stations); or to minimize service disruption resulting from a repacked television station (FM stations); or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- 6. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 7. The above-named entity certifies that the cost information /documents submitted reflect costs actually incurred.

- 8. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.
- 9. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a prerequisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the abovenamed applicant for the Authorization(s) specified above. Deborah
A.
McDermott
President
and CEO

10/08/2020

Attachments