

(REFERENCE COPY - Not for submission)

# FCC Form 399: Reimbursement Request

Facility	<b>34211</b>	Service:	<b>DTV</b>	Call	<b>WKON</b>	Channel:	<b>24 (UHF)</b>
ID:				Sign:			
File	<b>0000026932</b>						
Number:							
FRN:	<b>0001790583</b>	Date	<b>10/21</b>				
		Submitted:	<b>/2020</b>				

## Applicant Information

### Applicant Name, Type, and Contact Information

Applicant	Address	Phone	Email	Applicant Type
<b>KENTUCKY AUTHORITY FOR EDUCATIONAL TV</b>	Shae Hopkins 600	+1 (859)	SHOPKINS@KET.ORG	Government Entity
Doing Business As:	COOPER DR	258-		
KENTUCKY AUTHORITY FOR EDUCATIONAL TV	LEXINGTON, KY 40502	7000		
	United States			

## Reimbursement Contact Information

### Reimbursement Contact Name and Information

Applicant	Address	Phone	Email
[Confidential]			

## Preparer Contact Information

### Preparer Contact Name and Information

Applicant	Address	Phone	Email
<b>Greg Best</b>	Greg Best	+1 (816) 792-	gbconsulting54@gmail.
<i>Greg Best Consulting, Inc.</i>	16100 Outlook Avenue	2913	com
	Stilwell, KS 66085		
	United States		

**Broadcaster  
Information  
and  
Transition  
Plan**

Question	Response
Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information.	No
Briefly describe transition plan	Please see attached repack plan exhibit.

**Transmitters**

Section	Question	Response
Transmitter Related Expenses	Do you have transmitter related expenses?	Yes

**Primary  
Transmitter**

**Existing Transmitter Information**

Section	Question	Response
<b>Existing Transmitter Description</b>	Type of change	Purchase New
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is this transmitter currently shared with another station?	No
	Is this transmitter currently in operating condition?	Yes
<b>Existing Transmitter Manufacturer and Type</b>	Manufacturer	
	Model	DHD20P1
	Year	2001
	Type	Solid State
	Solid State Cooling	Air Cooled
	Solid State Power Capacity	5 kW

**Primary  
Transmitter**

**New Transmitter Costs**

Section	Question	Response
New Transmitter	Use	Primary (Main)
	Change Type	Purchase New
	Is this a request for upgraded equipment?	No
	Manufacturer	
	Model	Maxiva UAXTE-8
	Transmitter Type	Solid State
	Solid State Cooling	Air Cooled
	Solid State Power capacity	5 kW
	Justification for New Transmitter	Pre-auction transmitter no longer supported by supplier; not re-tunable.

**Primary  
Transmitter**

**Other Transmitter Costs**

Section	Question	Response
Electrical Service	Service Entrance (3 phases 800A 208V)	Yes
	Switchgear (industrial 800 amp)	Yes
	Transformer (480V)	No
	Power	N/A
	Rigid Conduit and Wiring	Yes
	Size	3 inches
	Length	50.0 feet
	Other Electrical Service	No

	Description	N/A
<b>HVAC Service</b>	Does the replacement transmitter require HVAC Service?	No
	Type	N/A
	Size	N/A
	Other Size	N/A
<b>Transmitter Building Addition/Modification or Leasehold Improvement</b>	Does the Transmitter Building require an addition, modification, other leasehold improvement?	No
	Size	N/A
<b>Channel 14 Costs</b>	Is an RF Consulting Engineer needed?	N/A
	Is a channel 14 Mask Filer needed?	N/A
	Is additional field engineering time needed?	N/A
	Number of Days	N/A

**Primary  
Transmitter**

**Other Transmitter Cost Not Listed**

Information not provided.

**Antennas**

Section	Question	Response
Antenna Related Expenses	Do you have antenna related expenses?	Yes

**Primary  
Antenna**

**Existing Antenna Information**

Section	Question	Response
<b>Existing Antenna Description</b>	Type of change	Purchase New
	Antenna Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing antenna shared with another station or stations?	No
	Is the existing antenna directional?	Yes
	Is antenna in operating condition?	Yes
	Is antenna located on or in close proximity to an antenna farm?	No
<b>Existing Antenna Manufacturer and Type</b>	Class	Full Power
	Mounting	Side Mount
	Antenna position in stack	Not in Stack
	Polarization	Horizontal
	Type	Slotted Coaxial
	Number of Stations Supported	N/A
	Number of Panels	N/A
	Design power capacity in use	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power) .....	49.7 kW

Manufacturer	
Model	TLP-16B (44)
Year	2001



Primary  
Antenna

New Antenna Costs

Section	Question	Response
New Antenna Description	Use	Primary (Main)
	Description of Use	N/A
	Change Type	Purchase New
	Is this a request for upgraded equipment?	Yes
	Ownership	Owned
	Owner	N/A
	Is antenna shared?	No
	Is antenna directional?	No
	Will antenna be located on or in close proximity to an antenna farm?	No
New Antenna Manufacturer and Types	Class	Full Power
	Mounting	Top Mount
	Antenna position in stack	Not in Stack
	Polarization	Elliptical
	Type	Slotted Coaxial
	Number of Stations Supported	N/A
	Number of Panels/Bays	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Design power capacity in use	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power) .....	28.7 kW
	Manufacturer	

Model	ATW17H3-ETO-24H
Year	2019
Justification for New Antenna	Primary antenna is not broadband or able to be tuned to a new channel. New top mount reduces overall repack cost. Please see Repack Plan Exhibit for details.

## Primary Antenna

### Other Antenna Costs

Section	Question	Response
Combiner for Shared Antenna	Do you need a Combiner for a Shared Antenna?	
	Type	
	Number of channels supported	N/A
	Frequencies of channels supported	N/A
	Frequency	N/A
	Do you need a combiner output splitter /switcher for dual feed lines?	N/A
Elbow Complex	Do you require the separate purchase of the Elbow Complex?	Yes
	Broadband or Single Channel?	Single Channel

	Feed Line Size	4 1/16 inches inches
<b>Side Mount Brackets</b>	Do you require the separate purchase of side mount brackets for a high power antenna?	
<b>Pattern Scatter Analysis</b>	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	No
<b>Sweep Test</b>	Do you require the sweep testing of transmission line and antenna?	Yes

**Primary  
Antenna**

**Other Antenna Cost Not Listed**

Information not provided.

**Transmission Line**

Section	Question	Response
Transmission Line Related Expenses	Do you have transmission line related expenses?	Yes

**Primary**  
**Transmission Line**

**Existing Transmission Line**

Section	Question	Response
<b>Existing Transmission Line Description</b>	Type of change	Purchase New
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing transmission line shared with another station or stations?	No
	Is Transmission Line in operating condition?	Yes
<b>Existing Transmission Line Manufacturer and Type</b>	Manufacturer	
	Type	Flexible Air
	Diameter	4 inches
	Other Diameter	N/A
	Segment Length	N/A
	Other Segment Length	N/A
	Number of parallel runs	1
	Length	570 feet per run

**Primary  
Transmission Line**

**New Transmission Line**

Section	Question	Response
<b>New Transmission Line Costs</b>	Use	Primary (Main)
	Description of Use	N/A
	Change Type	Purchase New
	Is this a request for upgraded equipment?	Yes
	Type	Rigid
	Diameter	4 1/16 inches
	Other Diameter	N/A
	Segment Length	Broadband
	Other Segment Length	N/A
	Number of parallel runs	1
	Length	600 feet per run
	Justification for New Transmission Line	Installation of new line makes possible the operation of the current facility while the tower is rigged and the construction of the new facility is underway. See cover letter for transmission line.

Primary Transmission Line	Other Transmission Line Expenses Not Listed
Information not provided.	

**Tower  
Equipment  
And  
Rigging  
Costs**

Section	Question	Response
Tower Equipment or Rigging Costs Changes	Do you have tower equipment or rigging costs changes?	Yes

**Primary  
Tower**

**Existing Tower**

Section	Question	Response
Existing Tower Description	Type of change	Modify Existing
	Tower Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Is this tower consider Complex?	No
	Is this tower currently shared with any other stations?	No
	One or more FM, AM or TV radio broadcaster(s)	N/A
	Others Types of Users	N/A
	Is tower documented for structural analysis?	No
	Is tower compliant with Rev G?	No
Existing Tower Structure Registration	Do you have a tower registration number?	Yes
	ASR Number	1048215
Coordinates (NAD83 (North American Datum of 1983))	Latitude (NAD83)	38° 31' 32.0" N-
	Longitude (NAD83)	084° 48' 39.0" W-
	Overall Structure Height	600.71 feet
	Support Structure Height	558.72 feet
	Ground Elevation Above Mean Sea Level (AMSL)	958.32 feet
	Structure Type	TOWER - Free Standing or Guyed Structure



	Tower Owner	KENTUCKY AUTHORITY FOR EDUCATIONAL TELEVISION DBA = WKON
	Date Constructed	01/01/1968

### Primary Tower

#### Tower Modification Costs

Section	Question	Response
Engineering Study	Please what type of engineering study is required, if any:	Study needed for undocumented /poorly documented tower
Tower Reinforcements	Please select whether tower reinforcements are needed:	Minor Reinforcements needed

### Primary Tower

#### Tower Rigging Costs

Section	Question	Response
Tower Rigging Costs	Complex Tower	N/A
Helicopter Services Required	Are helicopter services required?	No

### Primary Tower

#### Other Tower Expenses Not Listed

Name	Description
Load Study	Structural engineering tower load study is required to design tower reinforcements and rigging.

**Outside  
Professional**

Section	Question	Response
<b>Services Costs Outside Project Management Services</b>	Do you require outside project management services?	Yes
	Number of Hours	80
	Explanation	KET Staff require outside services to manage the upgrades.
<b>Outside RF consulting Engineering Services</b>	Perform engineering study for new channel assignment and antenna development	Yes
	Prepare engineering section of Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare engineering section of Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	No
	Quantity	N/A
	Do you have Distributed Transmission System engineering services?	N/A
	Critical Facility	N/A
	Terrain-Shielded Facility	N/A
<b>Attorney and Other Outside Consulting Services</b>	Prepare and file Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare and file Form FCC License to Cover Application	Yes

	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	No
	Quantity	N/A
	NEPA Section 106 environmental review	No
	Environmental Assessment	No
	ASR Modification	Yes
	FAA Consultation (including preparation of FAA Form 7460)	Yes
	Negotiation of Lease and other Matter for Shared Locations	No
	Prepare or Review FCC Form 399 for Reimbursement	Yes
	Address transition timing and coordination issues w/ other stations and wireless providers	No
<b>RF Field Engineering Services</b>	Comprehensive coverage verification via field study	No
	RF exposure measurements	No
	Additional Field Engineering Service	No
	Number of Days	N/A
	Justification	N/A

**Outside Professional Services Costs**

**Other Professional Services Expenses Not Listed**

Name	Description
<b>Progress and Transition Reports</b>	progress and transition reports

## Other Expenses

Section	Question	Response
<b>AM Pattern Disturbance</b>	Is an Impact Study needed?	No
	Is Remediation needed?	No
<b>Facility Expenses</b>	Name	N/A
	Other Distributed Transmission System Expenses Not listed	N/A
	Name	N/A
	Is Notification of a Medical Facility required as a result of DTV broadcasting?	Yes
<b>Permit and Filing Costs</b>	Local Zoning	No
	Non-zoning permits	No
	BLM or NFS Coordination	No
	FCC Construction Permit Minor Change	No
	FCC License to Cover Application	No
	FCC Special Temporary Authority Application	No
<b>Other Miscellaneous Expenses</b>	Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)?	Yes
	Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs?	No
	Does this relocation require Equipment Storage?	Yes
	Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change?	Yes
	Does this relocation require MVPD Notification of a Channel Change?	Yes

**Other  
Expenses**

**Other Expenses Not Listed**

Name	Description
Internal Labor	FCC reimbursement clerk hired for repack reimbursement ONLY

Cost  
Information

Transmitters

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Transmitter Maxiva UAXTE-8	\$291,700.00	\$288,750.00		\$152,346.23	
Service entrance 3 phase/800 amp/208 volt	\$14,400.00	\$25,000.00	Estimated costs were based on catalog, and actual costs exceeded estimates.	\$24,830.10	N/A
UHF - Air Cooled Solid State Transmitter 4 - 6 kW	\$236,500.00	\$225,000.00	N/A	\$127,516.13	N/A
Switchgear - industrial 800 amp	\$38,200.00	\$36,300.00	N/A	N/A	N/A
3" Rigid Conduit and Wiring (Cost per foot)	\$2,600.00	\$2,450.00	N/A	N/A	N/A
Sub-total	\$291,700.00	\$288,750.00	N/A	\$152,346.23	N/A
Total for all systems	\$1,164,350.00	\$1,281,975.84	N/A	\$914,088.74	N/A

Components

Actual Information	
Description	File Name

Service entrance 3 phase  
/800 amp/208 volt

<b>Component Description:</b>	KET transmitter building electrical upgrade
<b>Amount:</b>	\$80.00

<b>Component Description:</b>	KET transmitter building electrical upgrade
<b>Amount:</b>	\$665.00

<b>Component Description:</b>	KET transmitter building electrical upgrade
<b>Amount:</b>	\$150.00

<b>Component Description:</b>	DECA Projects \$100k-\$500k (.3% of contract price) (includes eComm administration and support, and distribution services at the time of bidding.) Packs Inc contract
<b>Amount:</b>	\$500.00

<b>Component Description:</b>	KET transmitter building electrical upgrade
<b>Amount:</b>	\$50.00

<b>Component Description:</b>	KET transmitter building electrical upgrade
<b>Amount:</b>	\$30.00

<b>Component Description:</b>	KET transmitter building electrical upgrade
<b>Amount:</b>	\$60.00

<b>Component Description:</b>	KET transmitter building electrical upgrades
<b>Amount:</b>	\$21,372.35

<b>Component Description:</b>	KET Transmitter building electrical upgrade
<b>Amount:</b>	\$700.00

<b>Component Description:</b>	KET Transmitter building electrical upgrade
<b>Amount:</b>	\$764.25

<b>Component Description:</b>	KET transmitter building upgrade
<b>Amount:</b>	\$50.00

<b>Component Description:</b>	KET transmitter building electrical upgrade
<b>Amount:</b>	\$240.00

<b>Component Description:</b>	KET Transmitter building electrical upgrade
<b>Amount:</b>	\$100.00

<b>Component Description:</b>	KET Transmitter building electrical upgrade
<b>Amount:</b>	\$68.50



UHF - Air Cooled Solid State Transmitter 4 - 6 kW	<table> <tr> <td data-bbox="708 174 1023 210"><b>Component Description:</b></td><td data-bbox="1155 174 1374 405">eComm admin and support, distribution services at time of bidding -- GatesAir (RFP-48-19)</td></tr> <tr> <td data-bbox="708 416 823 452"><b>Amount:</b></td><td data-bbox="1155 416 1251 452">\$362.88</td></tr> <tr> <td data-bbox="708 555 1023 591"><b>Component Description:</b></td><td data-bbox="1155 555 1358 748">transmitter, rf system, electrical system, installation &amp; proof, freight</td></tr> <tr> <td data-bbox="708 759 823 795"><b>Amount:</b></td><td data-bbox="1155 759 1302 795">\$127,153.25</td></tr> </table>	<b>Component Description:</b>	eComm admin and support, distribution services at time of bidding -- GatesAir (RFP-48-19)	<b>Amount:</b>	\$362.88	<b>Component Description:</b>	transmitter, rf system, electrical system, installation & proof, freight	<b>Amount:</b>	\$127,153.25
<b>Component Description:</b>	eComm admin and support, distribution services at time of bidding -- GatesAir (RFP-48-19)								
<b>Amount:</b>	\$362.88								
<b>Component Description:</b>	transmitter, rf system, electrical system, installation & proof, freight								
<b>Amount:</b>	\$127,153.25								
Switchgear - industrial 800 amp	Information not provided.								
3" Rigid Conduit and Wiring (Cost per foot)	Information not provided.								

## Cost Information

### Antennas

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
<b>Primary Antenna ATW17H3-ETO-24H</b>	<b>\$305,800.00</b>	<b>\$256,600.00</b>		<b>\$147,483.75</b>	
UHF - High Power Top Mount (200-1000 kW), One station antenna , elliptically or circularly polarized	\$289,500.00	\$235,000.00	Cost estimate adjusted for reimbursement of horizontal-polarized antenna like the pre-repack primary antenna.	\$134,983.75	N/A
Sweep test of existing antenna	\$6,730.00	\$12,500.00	The additional cost for sweep is due to using existing line for the interim services that required sweep testing before using.	\$12,500.00	N/A
Elbow complex, single channel, at antenna input, per 4 1/16. feedline (if needed)	\$9,570.00	\$9,100.00	N/A	N/A	N/A
<b>Sub-total</b>	<b>\$305,800.00</b>	<b>\$256,600.00</b>	N/A	<b>\$147,483.75</b>	N/A

<b>Total for all systems</b>	\$1,164,350.00	\$1,281,975.84	N/A	\$914,088.74	N/A
------------------------------	----------------	----------------	-----	--------------	-----

## Components

Actual Information Description	File Name
UHF - High Power Top Mount (200-1000 kW), One station antenna , elliptically or circularly polarized	<b>Component Description:</b> antenna (less vpol) and replacement lighting 35% <b>Amount:</b> \$46,984.00
	<b>Component Description:</b> antenna (less vpol) and replacement lighting (10%) <b>Amount:</b> \$13,424.00
	<b>Component Description:</b> antenna (less vpol) and lighting replacement (50%) <b>Amount:</b> \$67,120.00
	<b>Component Description:</b> Antenna and Line Spec <b>Amount:</b> \$437.50
	<b>Component Description:</b> antenna (less vpol) and replacement lighting 50% <b>Amount:</b> \$67,120.00

	<b>Component Description:</b>	Antenna gain and TPO evaluation and revision of specifications
	<b>Amount:</b>	\$306.25
	<b>Component Description:</b>	antenna, replacement lighting (35%)
	<b>Amount:</b>	\$46,984.00
	<b>Component Description:</b>	antenna (less vpol) and replacement lighting (5%)
	<b>Amount:</b>	\$6,712.00
Sweep test of existing antenna	<b>Component Description:</b>	sweep test 35%
	<b>Amount:</b>	\$4,375.00
	<b>Component Description:</b>	system sweep (10%)
	<b>Amount:</b>	\$1,250.00
	<b>Component Description:</b>	sweep test (5%)
	<b>Amount:</b>	\$625.00
	<b>Component Description:</b>	sweep (50%)
	<b>Amount:</b>	\$6,250.00
	<b>Component Description:</b>	sweep (35%)
	<b>Amount:</b>	\$4,375.00
	<b>Component Description:</b>	sweep test 50%
	<b>Amount:</b>	\$6,250.00

Elbow complex, single channel, at antenna input, per 4 1/16. feedline (if needed)	Information not provided.
---	---------------------------

Cost  
Information

Transmission Line

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Transmission Line	\$97,800.00	\$105,268.84		\$59,562.62	
Rigid Transmission Line - copper, 4 1/16" broadband	\$97,800.00	\$105,268.84	See cover letter for transmission line cost.	\$59,562.62	N/A
Sub-total	\$97,800.00	\$105,268.84	N/A	\$59,562.62	N/A
Total for all systems	\$1,164,350.00	\$1,281,975.84	N/A	\$914,088.74	N/A

Components

Actual Information	
Description	File Name

Rigid Transmission Line -  
copper, 4 1/16" broadband

**Component Description:** transmission line  
(less additional  
cost for rigid line  
upgrade) and air  
dryer 50%  
**Amount:** \$29,781.31

**Component Description:** transmission line  
(less additional  
cost for rigid line  
upgrade) and air  
dryer 35%  
**Amount:** \$20,846.92

**Component Description:** transmission line  
(less additional  
cost of rigid) and  
air dryer (10%)  
**Amount:** \$5,956.26

**Component Description:** transmission line  
(5%)  
**Amount:** \$2,978.13

Cost  
Information

Tower Equipment and Rigging Costs

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Tower TOWER	\$406,800.00	\$577,607.00		\$541,290.71	
Tall Tower (greater than 500')	\$210,500.00	\$390,607.00	KET obtained quotation of realistic scope of tower rigging work from reputable supplier. Please see attached Tower Work exhibit.	\$390,606.33	N/A
Tower mapping for an undocumented /poorly documented tower and preparation of documentation necessary for tower load study	\$26,300.00	\$25,000.00	N/A	\$7,500.00	N/A
Minor tower reinforcement /modifications	\$158,000.00	\$150,000.00	N/A	\$143,184.38	N/A
Load Study	<i>\$12,000.00</i>	\$12,000.00	Structural engineering tower load study is required to design tower reinforcements and rigging.	\$0.00	N/A



<b>Sub-total</b>	\$406,800.00	\$577,607.00	N/A	\$541,290.71	N/A
<b>Total for all systems</b>	\$1,164,350.00	\$1,281,975.84	N/A	\$914,088.74	N/A

**Components**

Actual Information	
Description	File Name

Tall Tower (greater than  
500')

**Component Description:** installation  
services 35%  
**Amount:** \$136,173.15

**Component Description:** installation  
services (10%)  
**Amount:** \$38,906.62

**Component Description:** installation  
services (50%)  
**Amount:** \$194,533.08

**Component Description:** eComm  
administration and  
support, and  
distribution  
services at the  
time of bidding -  
Electronics  
Research Inc  
contract  
**Amount:** \$1,540.17

**Component Description:** installation  
services 50%  
**Amount:** \$194,533.08

**Component Description:** installation  
services (5%)  
**Amount:** \$19,453.31

**Component Description:** installation  
services (35%)  
**Amount:** \$136,173.16

<p>Tower mapping for an undocumented/poorly documented tower and preparation of documentation necessary for tower load study</p>	<table> <tr> <td data-bbox="708 174 1021 210"><b>Component Description:</b></td><td data-bbox="1153 174 1286 246">Foundation Mapping</td></tr> <tr> <td data-bbox="708 255 820 291"><b>Amount:</b></td><td data-bbox="1153 255 1270 291">\$1,320.02</td></tr> <tr> <td data-bbox="708 394 1021 430"><b>Component Description:</b></td><td data-bbox="1153 394 1337 506">TIA Tower Inspections and Load Audits</td></tr> <tr> <td data-bbox="708 515 820 551"><b>Amount:</b></td><td data-bbox="1153 515 1270 551">\$1,917.00</td></tr> <tr> <td data-bbox="708 654 1021 689"><b>Component Description:</b></td><td data-bbox="1153 654 1334 689">Tower Mapping</td></tr> <tr> <td data-bbox="708 698 820 734"><b>Amount:</b></td><td data-bbox="1153 698 1270 734">\$1,373.00</td></tr> <tr> <td data-bbox="708 837 1021 873"><b>Component Description:</b></td><td data-bbox="1153 837 1366 873">mapping complete</td></tr> <tr> <td data-bbox="708 882 820 918"><b>Amount:</b></td><td data-bbox="1153 882 1270 918">\$7,500.00</td></tr> </table>	<b>Component Description:</b>	Foundation Mapping	<b>Amount:</b>	\$1,320.02	<b>Component Description:</b>	TIA Tower Inspections and Load Audits	<b>Amount:</b>	\$1,917.00	<b>Component Description:</b>	Tower Mapping	<b>Amount:</b>	\$1,373.00	<b>Component Description:</b>	mapping complete	<b>Amount:</b>	\$7,500.00
<b>Component Description:</b>	Foundation Mapping																
<b>Amount:</b>	\$1,320.02																
<b>Component Description:</b>	TIA Tower Inspections and Load Audits																
<b>Amount:</b>	\$1,917.00																
<b>Component Description:</b>	Tower Mapping																
<b>Amount:</b>	\$1,373.00																
<b>Component Description:</b>	mapping complete																
<b>Amount:</b>	\$7,500.00																
<p>Minor tower reinforcement /modifications</p>	<table> <tr> <td data-bbox="708 1043 1021 1079"><b>Component Description:</b></td><td data-bbox="1153 1043 1366 1317">Bid Phase Only - RFB-198-18 billed for rebid distribution services only (Allstate Tower contract)</td></tr> <tr> <td data-bbox="708 1326 820 1361"><b>Amount:</b></td><td data-bbox="1153 1326 1233 1361">\$46.88</td></tr> <tr> <td data-bbox="708 1464 1021 1500"><b>Component Description:</b></td><td data-bbox="1153 1464 1276 1500">tower mod</td></tr> <tr> <td data-bbox="708 1509 820 1545"><b>Amount:</b></td><td data-bbox="1153 1509 1299 1545">\$142,500.00</td></tr> <tr> <td data-bbox="708 1648 1021 1684"><b>Component Description:</b></td><td data-bbox="1153 1648 1366 1912">eComm administration and support, distribution services at time of bidding -- Allstate Tower contract</td></tr> <tr> <td data-bbox="708 1921 820 1957"><b>Amount:</b></td><td data-bbox="1153 1921 1249 1957">\$637.50</td></tr> </table>	<b>Component Description:</b>	Bid Phase Only - RFB-198-18 billed for rebid distribution services only (Allstate Tower contract)	<b>Amount:</b>	\$46.88	<b>Component Description:</b>	tower mod	<b>Amount:</b>	\$142,500.00	<b>Component Description:</b>	eComm administration and support, distribution services at time of bidding -- Allstate Tower contract	<b>Amount:</b>	\$637.50				
<b>Component Description:</b>	Bid Phase Only - RFB-198-18 billed for rebid distribution services only (Allstate Tower contract)																
<b>Amount:</b>	\$46.88																
<b>Component Description:</b>	tower mod																
<b>Amount:</b>	\$142,500.00																
<b>Component Description:</b>	eComm administration and support, distribution services at time of bidding -- Allstate Tower contract																
<b>Amount:</b>	\$637.50																

Load Study	<table><tr><td data-bbox="699 96 1141 257"><b>Component Description:</b></td><td data-bbox="1141 96 1431 257">Geotechnical Studies</td></tr><tr><td data-bbox="699 257 1141 351"><b>Amount:</b></td><td data-bbox="1141 257 1431 351">\$2,310.00</td></tr></table>	<b>Component Description:</b>	Geotechnical Studies	<b>Amount:</b>	\$2,310.00
<b>Component Description:</b>	Geotechnical Studies				
<b>Amount:</b>	\$2,310.00				

## Cost Information

### Outside Professional Services

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
<b>Outside Professional Services</b>	<b>\$43,200.00</b>	<b>\$41,250.00</b>		<b>\$10,265.16</b>	
Progress and Transition Reports	<i>\$4,000.00</i>	\$4,000.00	Engineering consultant costs not otherwise listed.	\$262.50	N/A
FAA consultant, including cost of preparing FAA Form 7460 (Notice of Proposed Construction), if needed for height increase	\$2,105.00	\$2,000.00	N/A	N/A	N/A
ASR modification (prepare FCC Form 854)	\$2,105.00	\$2,000.00	N/A	N/A	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application	\$2,365.00	\$2,250.00	N/A	\$1,934.50	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	\$5,260.00	\$5,000.00	N/A	\$1,123.00	N/A

Prepare engineering section of FCC Form 2100 (main), License to Cover Application	\$1,580.00	\$1,500.00	N/A	N/A	N/A
Perform engineering study for new channel assignment and antenna development	\$7,360.00	\$7,000.00	N/A	\$721.88	N/A
Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	\$3,155.00	\$3,000.00	N/A	\$2,800.00	N/A
Project management of the transition	\$12,640.00	\$12,000.00	KET Staff require outside services to manage the upgrades.	\$1,935.78	N/A
Prepare and or review reimbursement form	\$2,630.00	\$2,500.00	N/A	\$1,487.50	N/A
<b>Sub-total</b>	\$43,200.00	\$41,250.00	N/A	\$10,265.16	N/A
<b>Total for all systems</b>	\$1,164,350.00	\$1,281,975.84	N/A	\$914,088.74	N/A

## Components

**Actual Information**  
**Description**

**File Name**

Progress and Transition Reports	<div> <div> <b>Component Description:</b>  <b>Amount:</b> </div> <div> quarterly reports  \$87.50 </div> </div> <div> <div> <b>Component Description:</b>  <b>Amount:</b> </div> <div> quarterly reports  \$175.00 </div> </div>
FAA consultant, including cost of preparing FAA Form 7460 (Notice of Proposed Construction), if needed for height increase	Information not provided.
ASR modification (prepare FCC Form 854)	Information not provided.

Attorney Fees -Prepare and  
File FCC Form 2100  
(main), License to Cover  
Application

**Component Description:**

public notice;  
repack and  
coordination of  
linked station set  
#44 for testing and  
sequence of  
transitioning  
stations

**Amount:**

\$134.00

**Component Description:**

Research re:  
WKON repack  
dependencies and  
linked station set;  
prepare chart re:  
same

**Amount:**

\$105.00

**Component Description:**

repack legal  
expenses

**Amount:**

\$1,341.50

**Component Description:**

email reminder re:  
progress report  
deadline

**Amount:**

\$35.00

**Component Description:**

reminder and  
research re: repack  
quarterly report

**Amount:**

\$35.00

**Component Description:**

Second Installment

**Amount:**

\$234.50

**Component Description:**

First Installment

**Amount:**

\$49.50



<p>Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application</p>	<table> <tr> <td data-bbox="710 174 1013 248"> <b>Component Description:</b>  <b>Amount:</b> </td><td data-bbox="1150 174 1374 248"> Second Installment  \$925.00 </td></tr> <tr> <td data-bbox="710 353 1013 427"> <b>Component Description:</b>  <b>Amount:</b> </td><td data-bbox="1150 353 1337 427"> First Installment  \$99.00 </td></tr> <tr> <td data-bbox="710 533 1013 607"> <b>Component Description:</b>  <b>Amount:</b> </td><td data-bbox="1150 533 1347 607"> Third Installment  \$99.00 </td></tr> </table>	<b>Component Description:</b> <b>Amount:</b>	Second Installment \$925.00	<b>Component Description:</b> <b>Amount:</b>	First Installment \$99.00	<b>Component Description:</b> <b>Amount:</b>	Third Installment \$99.00
<b>Component Description:</b> <b>Amount:</b>	Second Installment \$925.00						
<b>Component Description:</b> <b>Amount:</b>	First Installment \$99.00						
<b>Component Description:</b> <b>Amount:</b>	Third Installment \$99.00						
<p>Prepare engineering section of FCC Form 2100 (main), License to Cover Application</p>	<p>Information not provided.</p>						
<p>Perform engineering study for new channel assignment and antenna development</p>	<table> <tr> <td data-bbox="710 943 1013 1128"> <b>Component Description:</b>    <b>Amount:</b> </td><td data-bbox="1150 943 1374 1128"> Review of site documentation and antennas, facility planning  \$459.38 </td></tr> <tr> <td data-bbox="710 1234 1013 1346"> <b>Component Description:</b>    <b>Amount:</b> </td><td data-bbox="1150 1234 1355 1346"> Linked station neighbor analysis  \$262.50 </td></tr> </table>	<b>Component Description:</b>  <b>Amount:</b>	Review of site documentation and antennas, facility planning \$459.38	<b>Component Description:</b>  <b>Amount:</b>	Linked station neighbor analysis \$262.50		
<b>Component Description:</b>  <b>Amount:</b>	Review of site documentation and antennas, facility planning \$459.38						
<b>Component Description:</b>  <b>Amount:</b>	Linked station neighbor analysis \$262.50						

Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	<table> <tr> <td><b>Component Description:</b></td><td>Hitachi and Gates Response review, new antenna and line specs</td></tr> <tr> <td><b>Amount:</b></td><td>\$525.00</td></tr> </table>	<b>Component Description:</b>	Hitachi and Gates Response review, new antenna and line specs	<b>Amount:</b>	\$525.00
<b>Component Description:</b>	Hitachi and Gates Response review, new antenna and line specs				
<b>Amount:</b>	\$525.00				
	<table> <tr> <td><b>Component Description:</b></td><td>Antenna and transmission line bid spec review and bid response review</td></tr> <tr> <td><b>Amount:</b></td><td>\$700.00</td></tr> </table>	<b>Component Description:</b>	Antenna and transmission line bid spec review and bid response review	<b>Amount:</b>	\$700.00
<b>Component Description:</b>	Antenna and transmission line bid spec review and bid response review				
<b>Amount:</b>	\$700.00				
	<table> <tr> <td><b>Component Description:</b></td><td>TV study analysis, antenna spec, transition draft, CP</td></tr> <tr> <td><b>Amount:</b></td><td>\$1,487.50</td></tr> </table>	<b>Component Description:</b>	TV study analysis, antenna spec, transition draft, CP	<b>Amount:</b>	\$1,487.50
<b>Component Description:</b>	TV study analysis, antenna spec, transition draft, CP				
<b>Amount:</b>	\$1,487.50				
	<table> <tr> <td><b>Component Description:</b></td><td>new antenna and line specs</td></tr> <tr> <td><b>Amount:</b></td><td>\$87.50</td></tr> </table>	<b>Component Description:</b>	new antenna and line specs	<b>Amount:</b>	\$87.50
<b>Component Description:</b>	new antenna and line specs				
<b>Amount:</b>	\$87.50				
Project management of the transition	<table> <tr> <td><b>Component Description:</b></td><td>project management</td></tr> <tr> <td><b>Amount:</b></td><td>\$43.75</td></tr> </table>	<b>Component Description:</b>	project management	<b>Amount:</b>	\$43.75
<b>Component Description:</b>	project management				
<b>Amount:</b>	\$43.75				
	<table> <tr> <td><b>Component Description:</b></td><td>project management</td></tr> <tr> <td><b>Amount:</b></td><td>\$656.25</td></tr> </table>	<b>Component Description:</b>	project management	<b>Amount:</b>	\$656.25
<b>Component Description:</b>	project management				
<b>Amount:</b>	\$656.25				
	<table> <tr> <td><b>Component Description:</b></td><td>project management</td></tr> <tr> <td><b>Amount:</b></td><td>\$43.75</td></tr> </table>	<b>Component Description:</b>	project management	<b>Amount:</b>	\$43.75
<b>Component Description:</b>	project management				
<b>Amount:</b>	\$43.75				
	<table> <tr> <td><b>Component Description:</b></td><td>project management</td></tr> <tr> <td><b>Amount:</b></td><td>\$43.75</td></tr> </table>	<b>Component Description:</b>	project management	<b>Amount:</b>	\$43.75
<b>Component Description:</b>	project management				
<b>Amount:</b>	\$43.75				

<b>Component Description:</b>	Project management tasks
<b>Amount:</b>	\$43.75

<b>Component Description:</b>	project management
<b>Amount:</b>	\$393.75

<b>Component Description:</b>	travel expenses
<b>Amount:</b>	\$10.78

<b>Component Description:</b>	project management tasks
<b>Amount:</b>	\$87.50

<b>Component Description:</b>	project management
<b>Amount:</b>	\$175.00

<b>Component Description:</b>	project management
<b>Amount:</b>	\$175.00

<b>Component Description:</b>	project management
<b>Amount:</b>	\$87.50

<b>Component Description:</b>	project management
<b>Amount:</b>	\$175.00

Prepare and or review reimbursement form	<b>Component Description:</b>	399 input and support
	<b>Amount:</b>	\$1,400.00
	<b>Component Description:</b>	399 input and support
	<b>Amount:</b>	\$87.50

Cost  
Information

Other Expenses

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Other Expenses	\$19,050.00	\$12,500.00		\$3,140.27	
MVPD Notification of Channel Change	\$1,500.00	\$1,500.00	KET estimate to search for and notify all cable companies.	\$1,118.75	N/A
Develop and air announcement of upcoming channel change	\$1,500.00	\$1,500.00	KET estimate for developing and airing announcement.	N/A	N/A
Equipment Storage	\$500.00	\$500.00	GBC estimate	N/A	N/A
Disposal Costs (for equipment and other waste, net of any salvage value)	\$2,000.00	\$2,000.00	KET estimate based on known costs.	N/A	N/A
DTV Medical Facility Notification	\$11,550.00	\$5,000.00	GBC estimate based on known quotations	\$1,587.50	N/A
Internal Labor	\$2,000.00	\$2,000.00	N/A	\$434.02	N/A
Sub-total	\$19,050.00	\$12,500.00	N/A	\$3,140.27	N/A
Total for all systems	\$1,164,350.00	\$1,281,975.84	N/A	\$914,088.74	N/A

Components

Actual Information Description	File Name
--------------------------------	-----------

MVPD Notification of Channel Change	<p><b>Component Description:</b> prepare letters to MVPDs, research and contact, prepare report for station</p> <p><b>Amount:</b> \$1,118.75</p>
Develop and air announcement of upcoming channel change	Information not provided.
Equipment Storage	Information not provided.
Disposal Costs (for equipment and other waste, net of any salvage value)	Information not provided.
DTV Medical Facility Notification	<p><b>Component Description:</b> medical notification</p> <p><b>Amount:</b> \$1,587.50</p>

---

Internal Labor

**Component Description:** payroll expenses  
for internal labor  
**Amount:** \$66.91

**Component Description:** payroll expenses  
for internal labor  
**Amount:** \$57.54

**Component Description:** payroll expenses  
for internal labor  
**Amount:** \$71.75

**Component Description:** payroll expenses  
for internal labor  
**Amount:** \$58.44

**Component Description:** payroll expenses  
for internal labor  
**Amount:** \$34.51

**Component Description:** payroll expenses  
for internal labor  
**Amount:** \$37.54

**Component Description:** payroll expenses  
for internal labor  
**Amount:** \$37.84

**Component Description:** payroll expenses  
for internal labor  
**Amount:** \$69.49

---

**Cost  
Information**

**Grand Total**

	Predetermined Cost Estimate	Estimated Cost	Actual Cost
Total for all systems	\$1,164,350.00	\$1,281,975.84	\$914,088.74

**Reimbursement Status**

Question	Response
The facility has ceased operating on its pre-auction channel.	Yes
Construction of final facilities or all necessary modifications are complete.	No
All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator.	No



Certification	Section	Question	Response
	Submission of Estimated Expenses Statements	<p>WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.</p>	
		<ol style="list-style-type: none"> <li>1. The Authorized Person signing below certifies that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity.</li> <li>2. The above-named entity acknowledges that all certifications and attached documentation are considered material representations.</li> <li>3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.</li> </ol>	

4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
5. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.

**Shae  
Hopkins**  
*Executive  
Director*

10/21/2020

Certification	Section	Question	Response
	Submission of Actual Cost Documentation Statements	<p>WILLFUL FALSE, FRAUDULENT, OR FICTITIOUS STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE AND/OR FRAUDULENT STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT (U.S. CODE, TITLE 31, SECTIONS 3729-3733).</p>	
		<ol style="list-style-type: none"> <li>1. The Authorized Person signing below certifies and represents that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity.</li> <li>2. The above-named entity certifies that the statements in this form and attached documentation are true, complete, and correct.</li> <li>3. The above-named entity acknowledges that all certifications and attached documentation are considered material representations.</li> </ol>	

4. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.
5. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (full power and Class A stations) and/or otherwise modify a television station's facility as a result of the spectrum repack (LPTV/TV Translator stations); or to minimize service disruption resulting from a repacked television station (FM stations); or to continue to carry the signal of a broadcaster that changes channels (MVPD) .
6. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
7. The above-named entity certifies that the cost information /documents submitted reflect costs actually incurred.

<p>8. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.</p> <p>9. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a prerequisite for obtaining the payments herein requested.</p>	
<p>I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.</p>	<p><b>Shae Hopkins</b>  <i>Executive Director</i></p> <p>10/21/2020</p>

## Attachments