



(REFERENCE COPY - Not for submission)

FCC Form 399: Reimbursement Request

Facility **43649** | Service: **DCA** | Call **KTMJ-CD** | Channel: **20 (UHF)** |
ID:
File **0000028519**
Number:
FRN: **0009961889** | Date **04/26**
Submitted: **/2021**

Applicant Information

Applicant Name, Type, and Contact Information

Applicant	Address	Phone	Email	Applicant Type
Nexstar Media Inc.	Elizabeth Ryder 545 E. John Carpenter Freeway Suite 700 Irving, TX 75062 United States	+1 (972) 373-8800	eryder@nexstar.tv	Corporation

Reimbursement Contact Information

Reimbursement Contact Name and Information

Applicant	Address	Phone	Email
[Confidential]			

Preparer Contact Information

Preparer Contact Name and Information

Applicant	Address	Phone	Email
Elizabeth Ryder <i>General Counsel</i> <i>Nexstar Media Inc.</i>	Elizabeth Ryder 545 E. John Carpenter Freeway Suite 700 Irving, TX 75062 United States	+1 (972) 373-8800	eryder@nexstar.tv

**Broadcaster
Information
and
Transition
Plan**

Question	Response
Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information.	No
Briefly describe transition plan	Replace transmitter and antenna using existing line. Acquire interim antenna and line for continued operation during construction and duration of the assigned phase. Map and analyze tower; design and implement modifications if required. See attached.

Transmitters

Section	Question	Response
Transmitter Related Expenses	Do you have transmitter related expenses?	Yes

**Primary
Transmitter**

Existing Transmitter Information

Section	Question	Response
Existing Transmitter Description	Type of change	Purchase New
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is this transmitter currently shared with another station?	No
	Is this transmitter currently in operating condition?	Yes
Existing Transmitter Manufacturer and Type	Manufacturer	
	Model	Innovator LU500ATD
	Year	2011
	Type	Solid State
	Solid State Cooling	Air Cooled
	Solid State Power Capacity	0.5 kW

**Primary
Transmitter**

New Transmitter Costs

Section	Question	Response
New Transmitter	Use	Primary (Main)
	Change Type	Purchase New
	Is this a request for upgraded equipment?	Yes
	Manufacturer	
	Model	TMU9evo-4
	Transmitter Type	Solid State
	Solid State Cooling	Air Cooled
	Solid State Power capacity	1.5 kW
	Justification for New Transmitter	The manufacturer of the existing transmitter is out of business and no factory support is available for the existing transmitter. See attachment.

**Primary
Transmitter**

Other Transmitter Costs

Section	Question	Response
Electrical Service	Service Entrance (3 phases 800A 208V)	No
	Switchgear (industrial 800 amp)	Yes
	Transformer (480V)	Yes
	Power	150 kVA

	Rigid Conduit and Wiring	Yes
	Size	2 inches
	Length	100.0 feet
	Other Electrical Service	No
	Description	N/A
HVAC Service	Does the replacement transmitter require HVAC Service?	No
	Type	N/A
	Size	N/A
	Other Size	N/A
Transmitter Building Addition/Modification or Leasehold Improvement	Does the Transmitter Building require an addition, modification, other leasehold improvement?	No
	Size	N/A
Channel 14 Costs	Is an RF Consulting Engineer needed?	N/A
	Is a channel 14 Mask Filer needed?	N/A
	Is additional field engineering time needed?	N/A
	Number of Days	N/A

Primary Transmitter

Other Transmitter Cost Not Listed

Name	Description
Additional Interior RF System	Interior RF System Existing Transmitter to Interim Transmission line
Additional Transmitter Costs	Additional Transmitter Costs
Rent	Rent for additional temporary space for the new transmitter, electrical and HVAC

Antennas

Section	Question	Response
Antenna Related Expenses	Do you have antenna related expenses?	Yes

Primary Antenna

Existing Antenna Information

Section	Question	Response
Existing Antenna Description	Type of change	Purchase New
	Antenna Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing antenna shared with another station or stations?	No
	Is the existing antenna directional?	Yes
	Is antenna in operating condition?	Yes
	Is antenna located on or in close proximity to an antenna farm?	No
Existing Antenna Manufacturer and Type	Class	Class A
	Mounting	Side Mount
	Antenna position in stack	Not in Stack
	Polarization	Horizontal
	Type	Slotted Coaxial
	Number of Stations Supported	N/A
	Number of Panels	N/A
	Design power capacity in use	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power)	15.0 kW

Manufacturer	
Model	ALP32L3- HSER-43
Year	2011

**Primary
Antenna**

New Antenna Costs

Section	Question	Response
New Antenna Description	Use	Primary (Main)
	Description of Use	N/A
	Change Type	Purchase New
	Is this a request for upgraded equipment?	No
	Ownership	Owned
	Owner	N/A
	Is antenna shared?	No
	Is antenna directional?	Yes
	Will antenna be located on or in close proximity to an antenna farm?	No
New Antenna Manufacturer and Types	Class	Class A
	Mounting	Side Mount
	Antenna position in stack	Not in Stack
	Polarization	Horizontal
	Type	Slotted Coaxial
	Number of Stations Supported	N/A
	Number of Panels/Bays	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Design power capacity in use	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power)	15.0 kW
	Manufacturer	
	Model	ALP16L4- HSW-20

Year	2019
Justification for New Antenna	The existing primary antenna is a single channel slotted coaxial which cannot accommodate the assigned channel.

Primary Antenna

Other Antenna Costs

Section	Question	Response
Combiner for Shared Antenna	Do you need a Combiner for a Shared Antenna?	
	Type	
	Number of channels supported	N/A
	Frequencies of channels supported	N/A
	Frequency	N/A
	Do you need a combiner output splitter /switcher for dual feed lines?	N/A
Elbow Complex	Do you require the separate purchase of the Elbow Complex?	Yes
	Broadband or Single Channel?	Single Channel
	Feed Line Size	3 1/8 inches inches
Side Mount Brackets	Do you require the separate purchase of side mount brackets for a high power antenna?	Yes
Pattern Scatter Analysis	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	Yes

Sweep Test	Do you require the sweep testing of transmission line and antenna?	Yes
-------------------	--	-----

**Primary
Antenna**

Other Antenna Cost Not Listed

Information not provided.

**Interim
Antenna**

New Antenna Costs

Section	Question	Response
New Antenna Description	Use	Interim
	Description of Use	N/A
	Change Type	Purchase New
	Ownership	Owned
	Owner	N/A
	Is antenna shared?	No
	Is antenna directional?	Yes
	Will antenna be located on or in close proximity to an antenna farm?	No
New Antenna Manufacturer and Type	Class	Class A
	Mounting	Side Mount
	Antenna position in stack	Not in Stack
	Polarization	Horizontal
	Type	Slotted Coaxial
	Number of Stations Supported	N/A
	Number of Panels/Bays	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Design power capacity in use	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power)	15.0 kW
	Manufacturer	
	Model	TBD
	Year	2018

	Justification for New Antenna	An interim antenna is necessary to keep station on the air during primary antenna replacement and for the duration of the assigned phase. Station will attempt to rent if renting is available at time of acquisition.
--	-------------------------------	--

Interim Antenna

Other Antenna Costs

Section	Question	Response
Elbow Complex	Do you require the separate purchase of the Elbow Complex?	No
	Broadband or Single Channel?	N/A
	Feed Line Size	N/A
Side Mount Brackets	Do you require the separate purchase of side mount brackets for an antenna?	Yes
Pattern Scatter Analysis	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	Yes
Sweep Test	Do you require the sweep testing of transmission line and antenna?	Yes

**Interim
Antenna**

Other Antenna Cost Not Listed

Information not provided.

Transmission Line

Section	Question	Response
Transmission Line Related Expenses	Do you have transmission line related expenses?	Yes

**Primary
Transmission Line**

Existing Transmission Line

Section	Question	Response
Existing Transmission Line Description	Type of change	Purchase New
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing transmission line shared with another station or stations?	No
	Is Transmission Line in operating condition?	Yes
Existing Transmission Line Manufacturer and Type	Manufacturer	
	Type	Flexible Air
	Diameter	3 inches
	Other Diameter	N/A
	Segment Length	N/A
	Other Segment Length	N/A
	Number of parallel runs	1
	Length	620 feet per run

Primary **New Transmission Line**
Transmission Line

Section	Question	Response
New Transmission Line Costs	Use	Primary (Main)
	Description of Use	N/A
	Change Type	Purchase New
	Is this a request for upgraded equipment?	No
	Type	Rigid
	Diameter	3 1/8 inches
	Other Diameter	N/A
	Segment Length	19 3/4 inches
	Other Segment Length	N/A
	Number of parallel runs	1
	Length	1350 feet per run
	Justification for New Transmission Line	FCC approved KTMJ moving to new tower site

Primary **Other Transmission Line Expenses Not Listed**
Transmission Line

Information not provided.

**Interim
Transmission Line**

New Transmission Line

Section	Question	Response
New Transmission Line Costs	Use	Interim
	Description of Use	N/A
	Change Type	Purchase New
	Type	Flexible Air
	Diameter	1 5/8 inches
	Segment Length	N/A
	Other Segment Length	
	Number of parallel runs	1
	Length	540 feet per run
	Justification for New Transmission Line	An interim transmission line is necessary for the interim antenna to keep station on the air during primary antenna replacement and for the duration of the assigned phase. Station will attempt to rent if renting is available at time of acquisition.

Interim	Other Transmission Line Expenses Not Listed
Transmission Line	Information not provided.

Tower Equipment And Rigging Costs

Section	Question	Response
Tower Equipment or Rigging Costs Changes	Do you have tower equipment or rigging costs changes?	Yes

Primary Tower

Existing Tower

Section	Question	Response
Existing Tower Description	Type of change	Modify Existing
	Tower Use	Primary (Main)
	Description of Use	N/A
	Ownership	Leased
	Is this tower consider Complex?	No
	Is this tower currently shared with any other stations?	Yes
	One or more FM, AM or TV radio broadcaster(s)	Yes
	Others Types of Users	Yes
	Is tower documented for structural analysis?	No
	Is tower compliant with Rev G?	No
Existing Tower Structure Registration	Do you have a tower registration number?	Yes
	ASR Number	1032651
Coordinates (NAD83 (North American Datum of 1983))	Latitude (NAD83)	39° 03' 50.0" N-
	Longitude (NAD83)	095° 45' 50.0" W-
	Overall Structure Height	937.32 feet
	Support Structure Height	869.41 feet
	Ground Elevation Above Mean Sea Level (AMSL)	1079.38 feet

	Structure Type	TOWER - Free Standing or Guyed Structure
	Tower Owner	WASHBURN UNIVERSITY OF TOPEKA
	Date Constructed	10/10/2002

**FM, AM or TV radio
broadcasters. Facility ID's,
Call Signs and Services of
other broadcast stations with
whom the tower is shared**

Facility ID	Call Sign	Service
39997	KWIC	FM
60034	KTOP-FM	FM
70938	KTWU	DTV
18055	KSAJ-FM	FM

Other Types of Users

Users
8 mwave antenna

**Primary
Tower**

Tower Modification Costs

Section	Question	Response
Engineering Study	Please what type of engineering study is required, if any:	Study needed for undocumented /poorly documented tower
Tower Reinforcements	Please select whether tower reinforcements are needed:	Major Reinforcements needed

**Primary
Tower**

Tower Rigging Costs

Section	Question	Response
Tower Rigging Costs	Complex Tower	N/A
Helicopter Services Required	Are helicopter services required?	No

**Primary
Tower**

Other Tower Expenses Not Listed

Information not provided.

**Outside
Professional**

Section	Question	Response
Services Costs Outside Project Management Services	Do you require outside project management services?	Yes
	Number of Hours	295
	Explanation	Schedule and coordinate multiple vendors, complete progress reports, and update Schedule 399. Station does not have available personnel or personnel trained in project management for such complex projects. Internal accounting and Project management.
Outside RF consulting Engineering Services	Perform engineering study for new channel assignment and antenna development	Yes
	Prepare engineering section of Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare engineering section of Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes

	Prepare request for Special Temporary Authority	Yes
	Quantity	1
	Do you have Distributed Transmission System engineering services?	N/A
	Critical Facility	N/A
	Terrain-Shielded Facility	N/A
Attorney and Other Outside Consulting Services	Prepare and file Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare and file Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	Yes
	Quantity	1
	NEPA Section 106 environmental review	No
	Environmental Assessment	No
	ASR Modification	No
	FAA Consultation (including preparation of FAA Form 7460)	Yes
	Negotiation of Lease and other Matter for Shared Locations	No
	Prepare or Review FCC Form 399 for Reimbursement	Yes
	Address transition timing and coordination issues w/ other stations and wireless providers	Yes
RF Field Engineering Services	Comprehensive coverage verification via field study	No

RF exposure measurements	No
Additional Field Engineering Service	Yes
Number of Days	14
Justification	It will be necessary to survey the site, plan the equipment, develop specifications for purchasing, and oversee multiple vendor RF projects. Station does not have available personnel or personnel trained in such services.

Outside Professional Services Costs **Other Professional Services Expenses Not Listed**

Services provided.

Other Expenses

Section	Question	Response
AM Pattern Disturbance	Is an Impact Study needed?	Yes
	Is Remediation needed?	Yes
Facility Expenses	Name	N/A
	Other Distributed Transmission System Expenses Not listed	N/A
	Name	N/A
	Is Notification of a Medical Facility required as a result of DTV broadcasting?	Yes
Permit and Filing Costs	Local Zoning	No
	Non-zoning permits	Yes
	BLM or NFS Coordination	No
	FCC Construction Permit Minor Change	No
	FCC License to Cover Application	No
	FCC Special Temporary Authority Application	No
Other Miscellaneous Expenses	Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)?	Yes
	Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs?	Yes
	Does this relocation require Equipment Storage?	Yes
	Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change?	Yes
	Does this relocation require MVPD Notification of a Channel Change?	Yes

**Other
Expenses**

Other Expenses Not Listed

Name	Description
Sales and Use Tax Due	Sales and Use Tax Due

Cost Information

Transmitters

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Transmitter TMU9evo-4	\$258,633.00	\$184,733.00		\$74,633.00	
Rent	<i>\$12,000.00</i>	\$12,000.00	N/A	N/A	N/A
Additional Interior RF System	<i>\$35,000.00</i>	\$35,000.00	N/A	N/A	N/A
2" Rigid Conduit and Wiring (Cost per foot)	\$2,600.00	\$2,500.00	N/A	N/A	N/A
Transformer 3 phase /480v - 150 KVA	\$25,550.00	\$24,300.00	N/A	N/A	N/A
UHF - Air Cooled Solid State Transmitter 1 - 2.5 kW	\$126,000.00	\$55,350.00	See Rohde & Schwarz quote 230144.1 less upgrade cost	\$55,350.00	N/A
Additional Transmitter Costs	<i>\$19,283.00</i>	\$19,283.00	See Rohde & Schwarz quote 305364.1	\$19,283.00	N/A
Switchgear - industrial 800 amp	\$38,200.00	\$36,300.00	N/A	N/A	N/A
Sub-total	\$258,633.00	\$184,733.00	N/A	\$74,633.00	N/A
Total for all systems	\$1,409,728.00	\$1,193,189.56	N/A	\$402,160.06	N/A

Components

Actual Information	
Description	File Name
Rent	Information not provided.
Additional Interior RF System	Information not provided.
2" Rigid Conduit and Wiring (Cost per foot)	Information not provided.
Transformer 3 phase/480v - 150 KVA	Information not provided.
UHF - Air Cooled Solid State Transmitter 1 - 2.5 kW	<div> Component Description: Transmitter, installment #1 Amount: \$13,837.50 </div> <div> Component Description: Transmitter, installment #2 Amount: \$41,512.50 </div>
Additional Transmitter Costs	<div> Component Description: Additional transmitter costs Amount: \$11,572.00 </div> <div> Component Description: Additional transmitter costs Amount: \$7,321.00 </div> <div> Component Description: Additional transmitter costs Amount: \$390.00 </div>
Switchgear - industrial 800 amp	Information not provided.

Cost Information

Antennas

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Interim Antenna TBD	\$33,030.00	\$31,400.00		\$0.00	
Sweep test of existing antenna	\$6,730.00	\$6,400.00	N/A	N/A	N/A
UHF - Lower Power Side Mount, Class A One Station antenna -- basic	\$26,300.00	\$25,000.00	N/A	N/A	N/A
Primary Antenna ALP16L4-HSW-20	\$40,630.00	\$47,442.00		\$47,442.00	
Sweep test of existing antenna	\$6,730.00	\$6,250.00	See ERI quote 20190719-150	\$6,250.00	N/A
Elbow complex, single channel, at antenna input, per 3 1/8. feedline (if needed)	\$7,600.00	\$4,847.00	See ERI quote 20190719-150	\$4,847.00	N/A

UHF - Lower Power Side Mount, Class A One Station antenna -- basic	\$26,300.00	\$36,345.00	See ERI proposal 20190503- 432	\$36,345.00	N/A
Sub-total	\$73,660.00	\$78,842.00	N/A	\$47,442.00	N/A
Total for all systems	\$1,409,728.00	\$1,193,189.56	N/A	\$402,160.06	N/A

Components

Actual Information	
Description	File Name
Sweep test of existing antenna	Information not provided.
UHF - Lower Power Side Mount, Class A One Station antenna -- basic	Information not provided.
Sweep test of existing antenna	<div> Component Description: Sweep test, installment #2 Amount: \$3,125.00 </div> <div> Component Description: Sweep test, installment #1 Amount: \$3,125.00 </div>

<p>Elbow complex, single channel, at antenna input, per 3 1/8. feedline (if needed)</p>	<table> <tr> <td data-bbox="710 87 1141 257"> <p>Component Description:</p> </td><td data-bbox="1141 87 1428 257"> <p>Elbow complex, installment #1</p> </td></tr> <tr> <td data-bbox="710 257 1141 324"> <p>Amount:</p> </td><td data-bbox="1141 257 1428 324"> <p>\$2,423.50</p> </td></tr> <tr> <td data-bbox="710 324 1141 481"> <p>Component Description:</p> </td><td data-bbox="1141 324 1428 481"> <p>Elbow complex, installment #2</p> </td></tr> <tr> <td data-bbox="710 481 1141 566"> <p>Amount:</p> </td><td data-bbox="1141 481 1428 566"> <p>\$2,423.50</p> </td></tr> </table>	<p>Component Description:</p>	<p>Elbow complex, installment #1</p>	<p>Amount:</p>	<p>\$2,423.50</p>	<p>Component Description:</p>	<p>Elbow complex, installment #2</p>	<p>Amount:</p>	<p>\$2,423.50</p>
<p>Component Description:</p>	<p>Elbow complex, installment #1</p>								
<p>Amount:</p>	<p>\$2,423.50</p>								
<p>Component Description:</p>	<p>Elbow complex, installment #2</p>								
<p>Amount:</p>	<p>\$2,423.50</p>								
<p>UHF - Lower Power Side Mount, Class A One Station antenna -- basic</p>	<table> <tr> <td data-bbox="710 566 1141 728"> <p>Component Description:</p> </td><td data-bbox="1141 566 1428 728"> <p>Antenna, installment #2</p> </td></tr> <tr> <td data-bbox="710 728 1141 795"> <p>Amount:</p> </td><td data-bbox="1141 728 1428 795"> <p>\$18,172.50</p> </td></tr> <tr> <td data-bbox="710 795 1141 952"> <p>Component Description:</p> </td><td data-bbox="1141 795 1428 952"> <p>Antenna, installment #1</p> </td></tr> <tr> <td data-bbox="710 952 1141 1034"> <p>Amount:</p> </td><td data-bbox="1141 952 1428 1034"> <p>\$18,172.50</p> </td></tr> </table>	<p>Component Description:</p>	<p>Antenna, installment #2</p>	<p>Amount:</p>	<p>\$18,172.50</p>	<p>Component Description:</p>	<p>Antenna, installment #1</p>	<p>Amount:</p>	<p>\$18,172.50</p>
<p>Component Description:</p>	<p>Antenna, installment #2</p>								
<p>Amount:</p>	<p>\$18,172.50</p>								
<p>Component Description:</p>	<p>Antenna, installment #1</p>								
<p>Amount:</p>	<p>\$18,172.50</p>								

Cost
Information

Transmission Line

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Interim Transmission Line	\$17,820.00	\$16,740.00		\$0.00	
Flexible Air Transmission Line - dielectric, 1 5/8"	\$17,820.00	\$16,740.00	N/A	N/A	N/A
Primary Transmission Line	\$140,400.00	\$80,209.56		\$80,209.56	
Rigid Transmission Line - copper, 3 1/8"	\$140,400.00	\$80,209.56	See ERI quote 20190719-150	\$80,209.56	N/A
Sub-total	\$158,220.00	\$96,949.56	N/A	\$80,209.56	N/A
Total for all systems	\$1,409,728.00	\$1,193,189.56	N/A	\$402,160.06	N/A

Components

Actual Information	
Description	File Name
Flexible Air Transmission Line - dielectric, 1 5/8"	Information not provided.

Rigid Transmission Line - copper, 3 1/8"	Component Description:	Transmission line,
		installment #1
	Amount:	\$40,104.78
	Component Description:	Transmission line,
		installment #2
	Amount:	\$40,104.78

Cost
Information

Tower Equipment and Rigging Costs

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Tower TOWER	\$657,800.00	\$576,890.00		\$157,390.00	
Tall Tower (greater than 500')	\$210,500.00	\$151,890.00	See ERI Quote 20190719-152 and Precision quote 21320-5A	\$151,890.00	N/A
Tower mapping for an undocumented /poorly documented tower and preparation of documentation necessary for tower load study	\$26,300.00	\$25,000.00	N/A	\$5,500.00	N/A
Major tower reinforcement /modifications	\$421,000.00	\$400,000.00	N/A	\$0.00	N/A
Sub-total	\$657,800.00	\$576,890.00	N/A	\$157,390.00	N/A
Total for all systems	\$1,409,728.00	\$1,193,189.56	N/A	\$402,160.06	N/A

Components

Actual Information Description	File Name
--------------------------------	-----------

Tall Tower (greater than 500')	<table> <tr> <td data-bbox="702 174 1011 208">Component Description:</td><td data-bbox="1147 174 1326 286">Antenna decommission, installment #2</td></tr> <tr> <td data-bbox="702 297 815 331">Amount:</td><td data-bbox="1147 297 1283 331">\$18,900.00</td></tr> <tr> <td data-bbox="702 439 1011 472">Component Description:</td><td data-bbox="1147 439 1315 551">Antenna installation, installment #2</td></tr> <tr> <td data-bbox="702 562 815 595">Amount:</td><td data-bbox="1147 562 1283 595">\$38,076.00</td></tr> <tr> <td data-bbox="702 703 1011 736">Component Description:</td><td data-bbox="1147 703 1315 815">Antenna installation, installment #3</td></tr> <tr> <td data-bbox="702 826 815 860">Amount:</td><td data-bbox="1147 826 1267 860">\$9,519.00</td></tr> <tr> <td data-bbox="702 967 1011 1001">Component Description:</td><td data-bbox="1147 967 1326 1079">Antenna decommission, installment #1</td></tr> <tr> <td data-bbox="702 1090 815 1124">Amount:</td><td data-bbox="1147 1090 1283 1124">\$37,800.00</td></tr> <tr> <td data-bbox="702 1232 1011 1265">Component Description:</td><td data-bbox="1147 1232 1315 1344">Antenna installation, installment #1</td></tr> <tr> <td data-bbox="702 1355 815 1388">Amount:</td><td data-bbox="1147 1355 1283 1388">\$47,595.00</td></tr> </table>	Component Description:	Antenna decommission, installment #2	Amount:	\$18,900.00	Component Description:	Antenna installation, installment #2	Amount:	\$38,076.00	Component Description:	Antenna installation, installment #3	Amount:	\$9,519.00	Component Description:	Antenna decommission, installment #1	Amount:	\$37,800.00	Component Description:	Antenna installation, installment #1	Amount:	\$47,595.00
Component Description:	Antenna decommission, installment #2																				
Amount:	\$18,900.00																				
Component Description:	Antenna installation, installment #2																				
Amount:	\$38,076.00																				
Component Description:	Antenna installation, installment #3																				
Amount:	\$9,519.00																				
Component Description:	Antenna decommission, installment #1																				
Amount:	\$37,800.00																				
Component Description:	Antenna installation, installment #1																				
Amount:	\$47,595.00																				
Tower mapping for an undocumented/poorly documented tower and preparation of documentation necessary for tower load study	<table> <tr> <td data-bbox="702 1507 1011 1541">Component Description:</td><td data-bbox="1147 1507 1374 1619">Structural analysis, installment #1</td></tr> <tr> <td data-bbox="702 1630 815 1664">Amount:</td><td data-bbox="1147 1630 1267 1664">\$2,750.00</td></tr> <tr> <td data-bbox="702 1771 1011 1805">Component Description:</td><td data-bbox="1147 1771 1374 1883">Structural analysis, installment #2</td></tr> <tr> <td data-bbox="702 1895 815 1928">Amount:</td><td data-bbox="1147 1895 1267 1928">\$2,750.00</td></tr> </table>	Component Description:	Structural analysis, installment #1	Amount:	\$2,750.00	Component Description:	Structural analysis, installment #2	Amount:	\$2,750.00												
Component Description:	Structural analysis, installment #1																				
Amount:	\$2,750.00																				
Component Description:	Structural analysis, installment #2																				
Amount:	\$2,750.00																				

Major tower reinforcement /modifications		
	Component Description:	Coast to Coast refund
	Amount:	(\$10,000.00)
	Component Description:	Deposit as agreed per Nexstar Commitment Letter and Coast to Coast Tower Service
	Amount:	\$10,000.00

Cost Information

Outside Professional Services

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Outside Professional Services	\$107,425.00	\$103,775.00		\$32,419.30	
Project management of the transition	\$46,610.00	\$44,250.00	N/A	\$15,019.30	N/A
Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	\$3,155.00	\$5,500.00	See related Osborn invoices	\$5,500.00	N/A
Perform engineering study for new channel assignment and antenna development	\$7,360.00	\$7,000.00	N/A	\$7,000.00	N/A
Address transition timing and coordination issues w/ other stations and wireless	\$2,630.00	\$2,500.00	N/A	N/A	N/A
Additional Field Engineering Service, 14 Days	<i>\$28,000.00</i>	\$28,000.00	N/A	N/A	N/A

FAA consultant, including cost of preparing FAA Form 7460 (Notice of Proposed Construction), if needed for height increase	\$2,105.00	\$275.00	See KGA invoice	\$275.00	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application	\$2,365.00	\$2,250.00	N/A	N/A	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	\$5,260.00	\$5,000.00	N/A	N/A	N/A
Prepare request for Special Temporary Authorization	\$2,050.00	\$1,500.00	N/A	N/A	N/A
Prepare and or review reimbursement form	\$2,630.00	\$2,500.00	N/A	\$2,500.00	N/A
Attorney Fees - Prepare and File request for Special Temporary Authorization	\$3,680.00	\$3,500.00	N/A	\$1,500.00	N/A

Prepare engineering section of FCC Form 2100 (main), License to Cover Application	\$1,580.00	\$1,500.00	N/A	\$625.00	N/A
Sub-total	\$107,425.00	\$103,775.00	N/A	\$32,419.30	N/A
Total for all systems	\$1,409,728.00	\$1,193,189.56	N/A	\$402,160.06	N/A

Components

Actual Information Description	File Name
Project management of the transition	Component Description:
	Project management services 6.1.19 through 6.28.19
	Amount:
	\$150.00
	Component Description:
	Project management services
	Amount:
	\$250.00
	Component Description:
	Project management services 2.1.19 through 3.1.19
	Amount:
	\$300.00
	Component Description:
	Project management services Feb 2019
	Amount:
	\$221.00

Component Description:	Project management services
Amount:	\$806.50

Component Description:	Project Management for Structural Analysis and Tower Modifications. Services from May 26, 2018 through June 29, 2018. Includes invoice from consultants Kessler and Gehman Associates for June 2018 Form 387 report preparation.
Amount:	\$450.00

Component Description:	Project management services 1.1.19 through 1.31.19
Amount:	\$450.00

Component Description:	Project management services
Amount:	\$150.00

Component Description:	Project management services
Amount:	\$5,620.50

Component Description:	Prepare Form 387 Transition Progress Report
Amount:	\$250.00

Component Description:	Project management services
Amount:	\$75.00

Component Description:	Project management services Jan 2019
Amount:	\$65.00

Component Description:	Project management services
Amount:	\$97.50

Component Description:	Project management services 7.28.18 through 9.28.18
Amount:	\$225.00

Component Description:	Vendor has provided a revised invoice; see 29384R
Amount:	(\$13,500.00)

Component Description:	Project management services 9.29.18 through 10.26.18
Amount:	\$450.00

Component Description:	Project management services Mar 2019
Amount:	\$149.50

Component Description:	Project management services
Amount:	\$150.00

Component Description:	Project management services 3.30.19 through 4.26.19
Amount:	\$300.00

Component Description:	Prepare FCC Schedule 387, item 6 from invoice summary
Amount:	\$150.00

Component Description:	Project management services
Amount:	\$84.50

Component Description:	Project management services various, item 8 from invoice summary
Amount:	\$799.00

Component Description:	Vendor has provided a revised invoice; see 29384R
Amount:	\$13,500.00

Component Description:	Project management services 12.1.18 through 12.31.18
Amount:	\$150.00

Component Description:	Project Management for Structural Analysis and Tower Modifications. Services from June 30, 2018 through July 27, 2018.
Amount:	\$900.00

Component Description:	Project management services
Amount:	\$250.00

Component Description:	Prepare FCC Schedule 387, item 7 from invoice summary
Amount:	\$150.00

Component Description:	Project management services, item 1 from invoice summary
Amount:	\$1,350.80

Component Description:	Prepare FCC Schedule 387, item 5 from invoice summary
Amount:	\$300.00

	Component Description: Amount:	Project management services 10.27.18 through 11.30.18 \$500.00
	Component Description: Amount:	Project management services \$150.00
	Component Description: Amount:	Project management services 3.2.19 through 3.29.19 \$75.00
Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	Component Description: Amount:	Prepare engineering section of FCC Form 2100, item 4 from invoice summary \$3,000.00
	Component Description: Amount:	Minor modification of CP Application to move transmitter site \$2,500.00
Perform engineering study for new channel assignment and antenna development	Component Description: Amount:	Perform engineering study for new channel assignment, item 3 from invoice summary \$7,000.00

Address transition timing and coordination issues w/ other stations and wireless	Information not provided.
Additional Field Engineering Service, 14 Days	Information not provided.
FAA consultant, including cost of preparing FAA Form 7460 (Notice of Proposed Construction), if needed for height increase	Component Description: FAA 7460 filing Amount: \$275.00
Attorney Fees -Prepare and File FCC Form 2100 (main), License to Cover Application	Information not provided.
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	Information not provided.
Prepare request for Special Temporary Authorization	Information not provided.
Prepare and or review reimbursement form	Component Description: Prepare reimbursement form, item 2 from invoice summary Amount: \$2,500.00
Attorney Fees - Prepare and File request for Special Temporary Authorization	Component Description: Prepare STA Amount: \$1,500.00
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	Component Description: Prepare License to Cover Amount: \$625.00

Cost Information

Other Expenses

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Other Expenses	\$153,990.00	\$152,000.00		\$10,066.20	
Sales and Use Tax Due	<i>\$10,000.00</i>	\$10,000.00	Estimated tax on tower work	\$4,337.55	N/A
MVPD Notification of Channel Change	<i>\$2,000.00</i>	\$2,000.00	N/A	N/A	N/A
Develop and air announcement of upcoming channel change	<i>\$1,500.00</i>	\$1,500.00	N/A	N/A	N/A
Equipment Storage	<i>\$25,000.00</i>	\$25,000.00	N/A	N/A	N/A
Equipment Delivery and Handling Charges	<i>\$25,000.00</i>	\$25,000.00	N/A	\$3,080.65	N/A
Disposal Costs (for equipment and other waste, net of any salvage value)	<i>\$25,000.00</i>	\$25,000.00	N/A	N/A	N/A
Non-zoning permits	<i>\$25,000.00</i>	\$25,000.00	N/A	N/A	N/A
DTV Medical Facility Notification	\$11,550.00	\$11,000.00	N/A	\$2,648.00	N/A

AM Pattern Disturbance -- Remedy	\$21,050.00	\$20,000.00	N/A	N/A	N/A
AM Pattern Disturbance -- Impact study	\$7,890.00	\$7,500.00	N/A	N/A	N/A
Sub-total	\$153,990.00	\$152,000.00	N/A	\$10,066.20	N/A
Total for all systems	\$1,409,728.00	\$1,193,189.56	N/A	\$402,160.06	N/A

Components

Actual Information	
Description	File Name
Sales and Use Tax Due	Component Description:
	Tax due on antenna decommission, installment #2
	Amount:
	\$1,445.85
	Component Description:
	Tax due on antenna decommission, installment #1
	Amount:
	\$2,891.70
MVPD Notification of Channel Change	Information not provided.
Develop and air announcement of upcoming channel change	Information not provided.
Equipment Storage	Information not provided.

Equipment Delivery and Handling Charges	Component Description:		Transmission line freight cost less change order
	Amount:		\$1,263.65
	Component Description:		Antenna freight cost
	Amount:		\$1,817.00
	Component Description:		Transmitter consolidation services
	Amount:		\$11,045.00
Disposal Costs (for equipment and other waste, net of any salvage value)	Information not provided.		
Non-zoning permits	Information not provided.		
DTV Medical Facility Notification	Component Description:		Notification of medical facilities
	Amount:		\$2,648.00
AM Pattern Disturbance -- Remedy	Information not provided.		
AM Pattern Disturbance -- Impact study	Information not provided.		

**Cost
Information**

Grand Total

	Predetermined Cost Estimate	Estimated Cost	Actual Cost
Total for all systems	\$1,409,728.00	\$1,193,189.56	\$402,160.06

Reimbursement Status

Question	Response
The facility has ceased operating on its pre-auction channel.	Yes
Construction of final facilities or all necessary modifications are complete.	No
All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator.	No

Certification	Section	Question	Response
	Submission of Estimated Expenses Statements	<p>WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.</p>	
		<ol style="list-style-type: none"> 1. The Authorized Person signing below certifies that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. 2. The above-named entity acknowledges that all certifications and attached documentation are considered material representations. 3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount. 	

4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
5. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.

**Elizabeth
Ryder**
*General
Counsel*

04/26/2021

Certification	Section	Question	Response
	Submission of Actual Cost Documentation Statements	<p>WILLFUL FALSE, FRAUDULENT, OR FICTITIOUS STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE AND/OR FRAUDULENT STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT (U.S. CODE, TITLE 31, SECTIONS 3729-3733).</p>	
		<ol style="list-style-type: none"> 1. The Authorized Person signing below certifies and represents that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. 2. The above-named entity certifies that the statements in this form and attached documentation are true, complete, and correct. 3. The above-named entity acknowledges that all certifications and attached documentation are considered material representations. 	

4. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.
5. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (full power and Class A stations) and/or otherwise modify a television station's facility as a result of the spectrum repack (LPTV/TV Translator stations); or to minimize service disruption resulting from a repacked television station (FM stations); or to continue to carry the signal of a broadcaster that changes channels (MVPD) .
6. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
7. The above-named entity certifies that the cost information /documents submitted reflect costs actually incurred.

<p>8. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.</p> <p>9. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a prerequisite for obtaining the payments herein requested.</p>	
<p>I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.</p>	<p>Elizabeth Ryder <i>General Counsel</i></p> <p>04/26/2021</p>

Attachments