

(REFERENCE COPY - Not for submission)

# FCC Form 399: Reimbursement Request

Facility 40861 Service: DTV Call WPXS Channel:

ID: Sign:

13 (High VHF) File 0000028082

Number:

FRN: **0001843697** Date **01/19** 

Submitted: /2021

# Applicant Information

#### **Applicant Name, Type, and Contact Information**

| Applicant  | Address  | Phone                       | Email                       | Applicant<br>Type |
|--|--|-----------------------------|-----------------------------|-------------------|
| WORD OF GOD<br>FELLOWSHIP, INC.<br>Doing Business As:<br>WORD OF GOD<br>FELLOWSHIP, INC. | Arnold Torres 3901 HIGHWAY 121 S BEDFORD, TX 76021 United States | +1<br>(817)<br>571-<br>1229 | ARNOLD. TORRES@DAYSTAR. COM | Corporation       |

# Reimbursement Contact Name and Information Reimbursement Contact Information

| Applicant      | Address | Phone | Email |
|----------------|---------|-------|-------|
| [Confidential] |         |       |       |

#### Preparer Contact Information

#### **Preparer Contact Name and Information**

| Applicant  | Address   | Phone                 | Email                        |
|--|---|-----------------------|------------------------------|
| Samuel Hariton Engineer Word of God Fellowship, Inc. | Samuel Hariton<br>4031 University<br>Drive<br>Ste 100<br>Fairfax, VA 22030<br>United States | +1 (339) 222-<br>8107 | sam.hariton@widelity.<br>com |

#### Broadcaster Information and Transition Plan

| Question   | Response   |
|--|--|
| Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information. | No   |
| Briefly describe transition plan   | Coordinate with new tower owner and other Broadcasters in area; transition during assigned phase. Station will move from existing leased site to another leased tower site. No interim facility will be built. |

## **Transmitters**

| Section                      | Question                                  | Response |
|------------------------------|---|----------|
| Transmitter Related Expenses | Do you have transmitter related expenses? | Yes      |

# Primary Transmitter

# **Existing Transmitter Information**

| Section                          | Question   | Response          |
|----------------------------------|--|-------------------|
| Existing Transmitter Description | Type of change   | Purchase<br>New   |
|                                  | Use  | Primary<br>(Main) |
|                                  | Description of Use   | N/A               |
|                                  | Ownership  | Owned             |
|                                  | Owner  | N/A               |
|                                  | Site   | N/A               |
|                                  | Is this transmitter currently shared with another station? | No                |
|                                  | Is this transmitter currently in operating condition?      | Yes               |
| Existing Transmitter             | Manufacturer   |                   |
| Manufacturer and Type            | Model  | UTX10K            |
|                                  | Year   | 2008              |
|                                  | Туре   | Solid State       |
|                                  | Solid State Cooling  | Air Cooled        |
|                                  | Solid State Power Capacity                                 | 4.3 kW            |

# Primary Transmitter

#### **New Transmitter Costs**

| Section         | Question                                  | Response   |
|-----------------|---|--|
| New Transmitter | Use                                       | Primary (Main)   |
|                 | Change Type                               | Purchase New   |
|                 | Is this a request for upgraded equipment? | Yes  |
|                 | Manufacturer                              |  |
|                 | Model                                     | TXVD10000AAC<br>B3   |
|                 | Transmitter Type                          | Solid State  |
|                 | Solid State Cooling                       | Air Cooled   |
|                 | Solid State Power capacity                | 10 kW  |
|                 | Justification for New Transmitter         | Current transmitter cannot be retuned to new antenna at allotted power level. Existing transmitter will remain on air on pre-auction channel during transmitter must be VHF, current is UHF. |

## Primary Transmitter

# **Other Transmitter Costs**

| Section            | Question                              | Response |
|--------------------|---------------------------------------|----------|
| Electrical Service | Service Entrance (3 phases 800A 208V) | Yes      |
|                    | Switchgear (industrial 800 amp)       | Yes      |
|                    | Transformer (480V)                    | Yes      |
|                    | Power                                 | 500 kVA  |
|                    | Rigid Conduit and Wiring              | Yes      |
|                    |                                       |          |

|   | Size   | 3 inches   |
|---|--|--|
|   | Length   | 150.0 feet   |
|   | Other Electrical Service   | Yes  |
|   | Description  | In an abundance of caution, we believe that there may be some incidental expenses. |
| HVAC Service  | Does the replacement transmitter require HVAC Service?                                       | Yes  |
|   | Туре   | Cooling<br>Only  |
|   | Size   | 20 tons  |
|   | Other Size   | N/A  |
| Transmitter Building Addition/Modification or Leasehold Improvement | Does the Transmitter Building require an addition, modification, other leashold improvement? | No   |
|   | Size   | N/A  |
| Channel 14 Costs  | Is an RF Consulting Engineer needed?   | N/A  |
|   | Is a channel 14 Mask Filer needed?   | N/A  |
|   | Is additional field engineering time needed?   | N/A  |
|   | Number of Days   | N/A  |

# Primary Transmitter

## **Other Transmitter Cost Not Listed**

| Name                                   | Description                            |
|--|--|
| Primary Transmitter - Additional Parts | Primary Transmitter - Additional Parts |
| Primary Transmitter - Installation     | Primary Transmitter - Installation     |

#### **Antennas**

| Section                  | Question                              | Response |
|--------------------------|---------------------------------------|----------|
| Antenna Related Expenses | Do you have antenna related expenses? | Yes      |

## **Existing Antenna Information**

| Section                      | Question   | Response                                |
|------------------------------|--|---|
| Existing Antenna Description | Type of change   | Purchase<br>New                         |
|                              | Antenna Use  | Primary<br>(Main)                       |
|                              | Description of Use   | N/A                                     |
|                              | Ownership  | Owned                                   |
|                              | Owner  | N/A                                     |
|                              | Site   | N/A                                     |
|                              | Is the existing antenna shared with another station or stations? | No                                      |
|                              | Is the existing antenna directional?                             | Yes                                     |
|                              | Is antenna in operating condition?                               | Yes                                     |
|                              | Is antenna located on or in close proximity to an antenna farm?  | No                                      |
| Existing Antenna             | Class  | Full Power                              |
| Manufacturer and Type        | Mounting   | Side Mount                              |
|                              | Antenna position in stack  | Not in Stack                            |
|                              | Polarization   | Horizontal                              |
|                              | Туре   | Other                                   |
|                              | Number of Stations Supported                                     | N/A                                     |
|                              | Number of Panels   | N/A                                     |
|                              | Design power capacity in use                                     | N/A                                     |
|                              | Lower Limit  | N/A                                     |
|                              | Upper Limit  | N/A                                     |
|                              | Other Antenna Type   | Single<br>Channel<br>Reflector<br>Array |

| ERP: (Effective Radiated Power) | 350.0 kW       |
|---------------------------------|----------------|
| Manufacturer                    |                |
| Model                           | PR-TV<br>Array |
| Year                            | 2008           |

#### **New Antenna Costs**

| Section                 | Question   | Response                                    |
|-------------------------|--|---|
| New Antenna Description | Use  | Primary<br>(Main)                           |
|                         | Description of Use   | N/A   |
|                         | Change Type  | Purchase<br>New                             |
|                         | Is this a request for upgraded equipment?                            | Yes   |
|                         | Ownership  | Owned                                       |
|                         | Owner  | N/A   |
|                         | Is antenna shared?   | No  |
|                         | Is antenna directional?  | Yes   |
|                         | Will antenna be located on or in close proximity to an antenna farm? | No  |
| New Antenna             | Class  | Full Power                                  |
| Manufacturer and Types  | Mounting   | Side Mount                                  |
|                         | Antenna position in stack  | Not in Stack                                |
|                         | Polarization   | Circular                                    |
|                         | Туре   | Other                                       |
|                         | Number of Stations Supported   | N/A   |
|                         | Number of Panels/Bays  | N/A   |
|                         | Lower Limit  | N/A   |
|                         | Upper Limit  | N/A   |
|                         | Design power capacity in use   | N/A   |
|                         | Other Antenna Type   | Cavity Back<br>Resonator<br>side<br>mounted |
|                         | ERP: (Effective Radiated Power)                                      | 160.0 kW                                    |
|                         | Manufacturer   |   |

| Model                         | SWCBRR9-<br>9-0/13-CP  |
|-------------------------------|--|
| Year                          | 2017   |
| Justification for New Antenna | Old antenna cannot be retuned to new frequency or power level. Old antenna is UHF new must be VHF. Existing antenna will remain in use until transition is complete. |

#### **Other Antenna Costs**

| Section                        | Question  | Response |
|--------------------------------|---|----------|
| Combiner for Shared<br>Antenna | Do you need a Combiner for a Shared Antenna?                          |          |
|                                | Туре  |          |
|                                | Number of channels supported  | N/A      |
|                                | Frequencies of channels supported                                     | N/A      |
|                                | Frequency   | N/A      |
|                                | Do you need a combiner output splitter /switcher for dual feed lines? | N/A      |
| Elbow Complex                  | Do you require the separate purchase of the Elbow Complex?            | No       |
|                                | Broadband or Single Channel?  | N/A      |
|                                | Feed Line Size  | N/A      |

| Side Mount Brackets      | Do you require the separate purchase of side mount brackets for a high power antenna?                       | Yes |
|--------------------------|---|-----|
| Pattern Scatter Analysis | Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna? | No  |
| Sweep Test               | Do you require the sweep testing of transmission line and antenna?  | Yes |

#### **Other Antenna Cost Not Listed**

| Name             | Description   |
|------------------|---|
| Antenna Shipping | Shipping of antenna from Ebensburg, PA to New Athens. IL. |

| Transmission <sup>Seffien</sup>    | Question  | Response |
|------------------------------------|---|----------|
| Transmission Line Related Expenses | Do you have transmission line related expenses? | Yes      |

# Primary Transmission Line

# **Existing Transmission Line**

| n Line<br>Section                                | Question   | Response            |
|--|--|---------------------|
| Existing Transmission Line Description           | Type of change   | Purchase<br>New     |
|  | Use  | Primary<br>(Main)   |
|  | Description of Use   | N/A                 |
|  | Ownership  | Owned               |
|  | Owner  | N/A                 |
|  | Site   | N/A                 |
|  | Is the existing transmission line shared with another station or stations? | No                  |
|  | Is Transmission Line in operating condition?                               | Yes                 |
| Existing Transmission Line Manufacturer and Type | Manufacturer   |                     |
|  | Туре   | Flexible Air        |
|  | Diameter   | 3 inches            |
|  | Other Diameter   | N/A                 |
|  | Segment Length   | N/A                 |
|  | Other Segment Length   | N/A                 |
|  | Number of parallel runs  | 1                   |
|  | Length   | 330 feet<br>per run |

#### New Transmission Line

# Primary Transmission

| n Line<br>Section           | Question                                  | Response   |
|-----------------------------|---|--|
| New Transmission Line Costs | Use                                       | Primary<br>(Main)  |
|                             | Description of Use                        | N/A  |
|                             | Change Type                               | Purchase<br>New  |
|                             | Is this a request for upgraded equipment? | Yes  |
|                             | Туре                                      | Flexible Air   |
|                             | Diameter                                  | 3 inches   |
|                             | Other Diameter                            | N/A  |
|                             | Segment Length                            | N/A  |
|                             | Other Segment Length                      | N/A  |
|                             | Number of parallel runs                   | 1  |
|                             | Length                                    | 450 feet<br>per run  |
|                             | Justification for New Transmission Line   | Station is changing tower sites (location). Pre-auction channel will continue operation. No interim channel will be built. |

## Other Transmission Line Expenses Not Listed

# Primary Transmissio

| on Line                               | Description  |
|---------------------------------------|--|
| Hanger clips and various line hangers | Hanger clips and various line hangers list and prices included in uploaded attachment. |

| Flanges | Heliax connectors list and prices included in |
|---------|---|
|         | uploaded attachment                           |

# Tower Equipment And Rigging Costs

| Section                                     | Question  | Response |
|---|---|----------|
| Tower Equipment or<br>Rigging Costs Changes | Do you have tower equipment or rigging costs changes? | Yes      |

# Primary Tower

# **Existing Tower**

| Section   | Question  | Response             |
|---|---|----------------------|
| Existing Tower Description                          | Type of change  | Move<br>Equipment    |
|   | Tower Use   | Primary<br>(Main)    |
|   | Description of Use                                      | N/A                  |
|   | Ownership   | Leased               |
|   | Is this tower consider Complex?                         | No                   |
|   | Is this tower currently shared with any other stations? | No                   |
|   | One or more FM, AM or TV radio broadcaster(s)           | N/A                  |
|   | Others Types of Users                                   | N/A                  |
|   | Is tower documented for structural analysis?            | Unknown              |
|   | Is tower compliant with Rev G?                          | Unknown              |
| Existing Tower Structure                            | Do you have a tower registration number?                | Yes                  |
| Registration  | ASR Number  | 1008657              |
| Coordinates (NAD83 ( North American Datum of 1983)) | Latitude (NAD83)  | 38° 41'<br>19.0" N-  |
|   | Longitude (NAD83)                                       | 089° 33'<br>38.0" W- |
|   | Overall Structure Height                                | 304.13 feet          |
|   | Support Structure Height                                | 299.87 feet          |
|   | Ground Elevation Above Mean Sea Level (AMSL)            | 507.87 feet          |

| Structure Type   | TOWER -<br>Free<br>Standing or<br>Guyed<br>Structure |
|------------------|--|
| Tower Owner      | TOWERS<br>OF KLL,<br>LLC                             |
| Date Constructed | 12/01/1997   |

# Primary Tower

# **Tower Rigging Costs**

| Section                         | Question                          | Response |
|---------------------------------|-----------------------------------|----------|
| Tower Rigging Costs             | Complex Tower                     | N/A      |
| Helicopter Services<br>Required | Are helicopter services required? | No       |

# Primary Tower

# Other Tower Expenses Not Listed

| Name  | Description  |
|---|--|
| Remove Pre-Auction Channel antenna, line and transmitter. | Removal of Pre Auction Equipment.  |
| Removal of prefabricated transmitter building hut.        | Removal and disposal of prefab structure containing pre-auction equipment. |

# Primary Tower

## **Add Tower**

| Section   | Question  | Response                     |
|---|---|------------------------------|
| Existing Tower Description                      | Type of change  | Modify<br>Existing           |
|   | Tower Use   | Primary<br>(Main)            |
|   | Description of Use                                      | N/A                          |
|   | Ownership   | Leased                       |
|   | Is this tower consider Complex?                         | No                           |
|   | Is this tower currently shared with any other stations? | No                           |
|   | One or more FM, AM or TV radio broadcaster(s)           | N/A                          |
|   | Others Types of Users                                   | N/A                          |
|   | Is tower documented for structural analysis?            | Unknown                      |
|   | Is tower compliant with Rev G?                          | Unknown                      |
| Existing Tower Structure                        | Do you have a tower registration number?                | Yes                          |
| Registration                                    | ASR Number  | 1008634                      |
| Coordinates (NAD83 (<br>North American Datum of | Latitude (NAD83)  | 38° 21'<br>53.6" N-          |
| 1983))  | Longitude (NAD83)                                       | 089° 53'<br>23.5" W-         |
|   | Overall Structure Height                                | 375.00 feet                  |
|   | Support Structure Height                                | 310.04 feet                  |
|   | Ground Elevation Above Mean Sea Level (AMSL)            | 481.95 feet                  |
|   | Structure Type  | LTOWER -<br>Lattice<br>Tower |
|   | Tower Owner   | American<br>Towers,<br>LLC.  |

#### Primary Tower

#### **Tower Modification Costs**

| Section              | Question   | Response                          |
|----------------------|--|-----------------------------------|
| Engineering Study    | Please what type of engineering study is required, if any: | Study needed for documented tower |
| Tower Reinforcements | Please select whether tower reinforcements are needed:     | Minor<br>Reinforcements<br>needed |

#### Primary Tower

# **Tower Rigging Costs**

| Section                         | Question                          | Response |
|---------------------------------|-----------------------------------|----------|
| Tower Rigging Costs             | Complex Tower                     | N/A      |
| Helicopter Services<br>Required | Are helicopter services required? | No       |

#### Primary Tower

# Other Tower Expenses Not Listed

| Name  | Description   |
|---|---|
| Ground and Building A and E Permit Drawing Package  | Ground and Building A and E Permit Drawing Package  |
| Tower Permit Drawing Package                        | Tower Permit Drawing Package                        |
| Site Coordination Meeting                           | Site Coordination Meeting                           |
| American Tower Project management of the transition | American Tower Project management of the transition |

## Outside Professional

| Section  | Question   | Response  |
|--|--|---|
| Services Costs<br>Outside Project<br>Management Services | Do you require outside project management services?                          | Yes   |
|  | Number of Hours  | 595   |
|  | Explanation  | WPXS requires outside project management to fulfill repack requirements since it does not have sufficient resource capacity and expertise in house to handle all activities necessary for completion of the station's build by the construction deadline. |
| Outside RF consulting<br>Engineering Services            | Perform engineering study for new channel assignment and antenna development | Yes   |
|  | Prepare engineering section of Form FCC Construction Permit Application      | Yes   |
|  | For Auxiliary Facility   | No  |
|  | For Main Facility  | Yes   |
|  | Prepare engineering section of Form FCC License to Cover Application         | Yes   |
|  | For Auxiliary Facility   | No  |
|  | For Main Facility  | Yes   |
|  | Prepare request for Special Temporary Authority                              | Yes   |

|                                       | Quantity   | 1   |
|---------------------------------------|--|-----|
|                                       | Do you have Distributed Transmission System engineering services?                          | N/A |
|                                       | Critical Facility  | N/A |
|                                       | Terrain-Shielded Facility  | N/A |
| Attorney and Other Outside Consulting | Prepare and file Form FCC Construction Permit Application                                  | Yes |
| Services                              | For Auxiliary Facility   | No  |
|                                       | For Main Facility  | Yes |
|                                       | Prepare and file Form FCC License to Cover Application                                     | Yes |
|                                       | For Auxiliary Facility   | No  |
|                                       | For Main Facility  | Yes |
|                                       | Prepare request for Special Temporary Authority  | Yes |
|                                       | Quantity   | 1   |
|                                       | NEPA Section 106 environmental review  | Yes |
|                                       | Environmental Assessment   | Yes |
|                                       | ASR Modification   | Yes |
|                                       | FAA Consultation (including preparation of FAA Form 7460)                                  | Yes |
|                                       | Negotiation of Lease and other Matter for Shared Locations                                 | Yes |
|                                       | Prepare or Review FCC Form 399 for Reimbursement   | Yes |
|                                       | Address transition timing and coordination issues w/ other stations and wireless providers | Yes |
| RF Field Engineering<br>Services      | Comprehensive coverage verification via field study  | No  |
|                                       | RF exposure measurements   | Yes |
|                                       | Additional Field Engineering Service   | Yes |
|                                       |  | '   |

| Number of Days | 10                          |
|----------------|-----------------------------|
| Justification  | Installation of transmitter |
|                | and                         |
|                | supervision                 |
|                | of antenna                  |
|                | installation.               |

Outside
Professional Services Expenses Not Listed
Professional Services Costsided.

# Other Expenses

| Section                         | Question   | Response |
|---------------------------------|--|----------|
| AM Pattern Disturbance          | Is an Impact Study needed?   | No       |
|                                 | Is Remediation needed?   | No       |
| Facility Expenses               | Name   | N/A      |
|                                 | Other Distributed Transmission System Expenses Not listed  | N/A      |
|                                 | Name   | N/A      |
|                                 | Is Notification of a Medical Facility required as a result of DTV broadcasting?                                      | Yes      |
| Permit and Filing Costs         | Local Zoning   | Yes      |
|                                 | Non-zoning permits   | No       |
|                                 | BLM or NFS Coordination  | No       |
|                                 | FCC Construction Permit Minor Change   | Yes      |
|                                 | FCC License to Cover Application   | Yes      |
|                                 | FCC Special Temporary Authority Application  | Yes      |
| Other Miscellaneous<br>Expenses | Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)?        | Yes      |
|                                 | Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs? | Yes      |
|                                 | Does this relocation require Equipment Storage?  | Yes      |
|                                 | Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change?     | Yes      |
|                                 | Does this relocation require MVPD Notification of a Channel Change?  | Yes      |

Other Expenses Not Listed

**Expenses** Information not provided.

# **Cost Information**

#### **Transmitters**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description   | Predetermined<br>Cost Estimate | Estimated<br>Cost | Estimated<br>Cost<br>Justification   | Actual Cost  | Actual Cost<br>Justification |
|---|--------------------------------|-------------------|--|--------------|------------------------------|
| Primary<br>Transmitter<br>TXVD10000AAC<br>B3  | \$544,474.85                   | \$487,090.85      |  | \$204,349.32 |                              |
| Primary<br>Transmitter -<br>Additional Parts  | \$134.08                       | \$134.08          | Please see WPXS Primary Transmitter Additional Parts Budget Justification Letter | \$134.08     | N/A                          |
| Service<br>entrance 3<br>phase/800 amp<br>/208 volt   | \$14,400.00                    | \$13,700.00       | N/A  | \$0.00       | N/A                          |
| Switchgear -<br>industrial 800<br>amp   | \$38,200.00                    | \$36,300.00       | N/A  | \$0.00       | N/A                          |
| Transformer 3 phase/480v - 500 KVA  | \$48,400.00                    | \$46,000.00       | N/A  | N/A          | N/A                          |
| 3" Rigid<br>Conduit and<br>Wiring (Cost<br>per foot)  | \$7,800.00                     | \$7,350.00        | N/A  | N/A          | N/A                          |
| Other Electrical<br>Service: In an<br>abundance of<br>caution, we<br>believe that<br>there may be<br>some incidental<br>expenses. | \$5,000.00                     | \$5,000.00        | N/A  | N/A          | N/A                          |

| Total for all  | \$1,469,848.18 | \$1,197,695.18 | N/A   | \$472,553.82 | N/A |
|--|----------------|----------------|---|--------------|-----|
| Sub-total  | \$544,474.85   | \$487,090.85   | N/A   | \$204,349.32 | N/A |
| High VHF - Air<br>Cooled Solid<br>State<br>Transmitter 6.5 | \$331,500.00   | \$279,566.00   | N/A   | \$107,100.60 | N/A |
| Primary<br>Transmitter -<br>Installation                   | \$5,350.77     | \$5,350.77     | Please Estimated Cost Justification WPXS-110- 1st Primary Transmitter - Installation V1 | \$3,424.64   | N/A |
| Other HVAC<br>Service Type: C<br>Size:20 (Other)           | \$93,690.00    | \$93,690.00    | Cost Justification WPXS-110- 1st Primary Transmitter - 20 Ton HVAC v0                   | \$93,690.00  | N/A |

# Components

| Actual Information Description             | File Name                 |                                    |
|--|---------------------------|------------------------------------|
| Primary Transmitter -<br>Additional Parts  | Component Description:    | WPXS-110-1st Primary Transmitter - |
|  | Amount:                   | Additional Parts<br>\$134.08       |
| Service entrance 3 phase /800 amp/208 volt | Information not provided. |                                    |
| Switchgear - industrial 800 amp            | Information not provided. |                                    |

| Transformer 3 phase/480v - 500 KVA   | Information not provided. |                               |
|--|---------------------------|-------------------------------|
| 3" Rigid Conduit and Wiring (Cost per foot)  | Information not provided. |                               |
| Other Electrical Service: In an abundance of caution, we believe that there may be some incidental expenses. | Information not provided. |                               |
| Other HVAC Service<br>Type: C Size:20 (Other)  | Component Description:    | Capital<br>Contribution-      |
|  | Amount:                   | Freeburg<br>\$93,690.00       |
| Primary Transmitter -  |                           |                               |
| Installation   | Component Description:    | Work on the new               |
|  | Amount:                   | WPXS TV station<br>\$1,250.00 |
|  | Component Description:    | Perform final<br>network      |
|  | Amount:                   | configuration<br>\$150.00     |
|  | Component Description:    | Labor                         |
|  | Amount:                   | \$1,349.76                    |
|  |                           |                               |

High VHF - Air Cooled Solid State Transmitter 6.5 . 12.5 kW

Component Description: Elettronika

TXVD10.000AAC

**Amount:** \$105,374.00

Component Description: Shipping and

Handling from Miami to Asland,

ΚY

**Amount:** \$1,726.60

# **Cost Information**

#### **Antennas**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

|  |                                |                   | <b>F</b> . C                        |              |                              |
|--|--------------------------------|-------------------|-------------------------------------|--------------|------------------------------|
| Description  | Predetermined<br>Cost Estimate | Estimated<br>Cost | Estimated Cost Justification        | Actual Cost  | Actual Cost<br>Justification |
| Primary<br>Antenna<br>SWCBRR9-<br>9-0/13-CP  | \$255,380.00                   | \$205,330.00      |                                     | \$169,980.00 |                              |
| Antenna<br>Shipping  | \$7,500.00                     | \$7,500.00        | N/A                                 | N/A          | N/A                          |
| Side mount brackets for high power antennas (if not included in antenna base cost)                           | \$23,150.00                    | \$14,450.00       | N/A                                 | \$14,200.00  | N/A                          |
| Sweep<br>test of<br>existing<br>antenna  | \$6,730.00                     | \$6,400.00        | N/A                                 | N/A          | N/A                          |
| High-VHF,<br>One<br>station<br>antenna .<br>side<br>mount,,<br>elliptically<br>or<br>circularly<br>polarized | \$218,000.00                   | \$176,980.00      | Please see<br>SWR quote<br>18272-04 | \$155,780.00 | N/A                          |
| Sub-total  | \$255,380.00                   | \$205,330.00      | N/A                                 | \$169,980.00 | N/A                          |
| Total for<br>all<br>systems  | \$1,469,848.18                 | \$1,197,695.18    | N/A                                 | \$472,553.82 | N/A                          |

## Components

| Actual Information Description  | File Name                       |   |
|---|---------------------------------|---|
| Antenna Shipping  | Information not provided.       |   |
| Side mount brackets for high<br>power antennas (if not<br>included in antenna base<br>cost) | Component Description:  Amount: | WPXS-210-<br>Primary Antenna -<br>Side Mount<br>Brackets<br>\$14,200.00           |
| Sweep test of existing antenna  | Information not provided.       |   |
| High-VHF, One station<br>antenna . side mount,,<br>elliptically or circularly<br>polarized  | Component Description:  Amount: | medium power<br>cavity backed<br>resonator TV<br>transmit antenna<br>\$155,780.00 |

# **Cost Information**

#### **Transmission Line**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description  | Predetermined<br>Cost Estimate | Estimated<br>Cost | Estimated<br>Cost<br>Justification | Actual Cost  | Actual Cost<br>Justification |
|--|--------------------------------|-------------------|------------------------------------|--------------|------------------------------|
| Primary<br>Transmission<br>Line                          | \$53,229.59                    | \$44,719.59       |                                    | \$34,061.86  |                              |
| Flanges  | \$3,388.32                     | \$3,388.32        | N/A                                | \$3,388.32   | N/A                          |
| Hanger clips<br>and various<br>line hangers              | \$23,291.27                    | \$23,291.27       | N/A                                | \$12,633.54  | N/A                          |
| Flexible Air<br>Transmission<br>Line -<br>dielectric, 3" | \$26,550.00                    | \$18,040.00       | N/A                                | \$18,040.00  | N/A                          |
| Sub-total  | \$53,229.59                    | \$44,719.59       | N/A                                | \$34,061.86  | N/A                          |
| Total for all systems                                    | \$1,469,848.18                 | \$1,197,695.18    | N/A                                | \$472,553.82 | N/A                          |

# Components

| Actual Information Description | File Name              |                   |
|--------------------------------|------------------------|-------------------|
| Flanges                        |                        |                   |
|                                | Component Description: | WPXS-310-         |
|                                |                        | Primary           |
|                                |                        | Transmission Line |
|                                |                        | - Flanges         |
|                                | Amount:                | \$3,388.32        |
|                                |                        |                   |

| Hanger clips and various line hangers              |                        |                                      |
|--|------------------------|--------------------------------------|
| ine nangers  | Component Description: | WPXS-310-                            |
|  |                        | Primary                              |
|  |                        | Transmission Line                    |
|  |                        | <ul> <li>Hanger Clips and</li> </ul> |
|  |                        | Line Hangers                         |
|  | Amount:                | \$12,633.54                          |
| Flexible Air Transmission<br>Line - dielectric, 3" | Component Description: | WPXS-310-                            |
|  | Component Description. | Primary                              |
|  |                        | Transmission Line                    |
|  |                        | - 3" Flexible Air                    |
|  |                        | Dielectric                           |
|  | Amount:                | \$18,040.00                          |

# **Cost Information**

## **Tower Equipment and Rigging Costs**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

|  |                             |                   | Estimated             |             |                              |
|--|-----------------------------|-------------------|-----------------------|-------------|------------------------------|
| Description  | Predetermined Cost Estimate | Estimated<br>Cost | Cost<br>Justification | Actual Cost | Actual Cost<br>Justification |
| Primary<br>Tower<br>LTOWER   | \$276,180.00                | \$136,855.00      |                       | \$0.00      |                              |
| Minor tower reinforcement /modifications   | \$158,000.00                | \$25,000.00       | N/A                   | N/A         | N/A                          |
| Ground and Building A and E Permit Drawing Package                               | \$4,700.00                  | \$4,700.00        | N/A                   | N/A         | N/A                          |
| Structural<br>engineering<br>tower load<br>study for well<br>documented<br>tower | \$12,600.00                 | \$10,475.00       | N/A                   | N/A         | N/A                          |
| Short Tower<br>(less than<br>500')   | \$84,200.00                 | \$80,000.00       | N/A                   | N/A         | N/A                          |
| Site<br>Coordination<br>Meeting  | \$2,500.00                  | \$2,500.00        | N/A                   | N/A         | N/A                          |
| American Tower Project management of the transition                              | \$9,480.00                  | \$9,480.00        | N/A                   | N/A         | N/A                          |
| Tower Permit Drawing Package   | \$4,700.00                  | \$4,700.00        | N/A                   | N/A         | N/A                          |

| Tower TOWER  Remove Pre- Auction Channel antenna, line and transmitter.  Short Tower (less than 500')  Removal of prefabricated transmitter building hut. |              |                |     |              |     |
|---|--------------|----------------|-----|--------------|-----|
| Auction Channel antenna, line and transmitter.  Short Tower (less than 500')  Removal of prefabricated transmitter building hut.  Sub-total               | \$119,200.00 | \$115,000.00   |     | \$1,200.00   |     |
| (less than 500')  Removal of prefabricated transmitter building hut.  Sub-total   | \$25,000.00  | \$25,000.00    | N/A | \$1,200.00   | N/A |
| prefabricated transmitter building hut.  Sub-total \$   | \$84,200.00  | \$80,000.00    | N/A | N/A          | N/A |
|   | \$10,000.00  | \$10,000.00    | N/A | N/A          | N/A |
|   | \$395,380.00 | \$251,855.00   | N/A | \$1,200.00   | N/A |
| Total for all \$7   | 1,469,848.18 | \$1,197,695.18 | N/A | \$472,553.82 | N/A |

# Components

| Actual Information Description                                    | File Name                 |
|---|---------------------------|
| Minor tower reinforcement /modifications                          | Information not provided. |
| Ground and Building A and E<br>Permit Drawing Package             | Information not provided. |
| Structural engineering tower load study for well documented tower | Information not provided. |
| Short Tower (less than 500')                                      | Information not provided. |
| Site Coordination Meeting   | Information not provided. |
| American Tower Project management of the transition               | Information not provided. |
| Tower Permit Drawing Package                                      | Information not provided. |

| antenna, line and transmitter.                     |                           |                |
|--|---------------------------|----------------|
| and transmitter.                                   | Component Description:    | 2 Climbers to  |
|  |                           | remove Antenna |
|  | Amount:                   | \$1,200.00     |
| Q T (1   |                           |                |
| Short Tower (less than 500')                       | Information not provided. |                |
| Removal of prefabricated transmitter building hut. | Information not provided. |                |

# **Cost Information**

#### **Outside Professional Services**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description  | Predetermined<br>Cost Estimate | Estimated<br>Cost | Estimated<br>Cost<br>Justification | Actual Cost | Actual Cost<br>Justification |
|--|--------------------------------|-------------------|------------------------------------|-------------|------------------------------|
| Outside<br>Professional<br>Services  | \$191,020.00                   | \$182,425.00      |                                    | \$47,893.90 |                              |
| Additional Field Engineering Service, 10 Days  | \$20,000.00                    | \$20,000.00       | N/A                                | N/A         | N/A                          |
| RF Exposure<br>Measurements  | \$21,050.00                    | \$10,000.00       | N/A                                | N/A         | N/A                          |
| FAA consultant, including cost of preparing FAA Form 7460 (Notice of Proposed Construction), if needed for height increase     | \$2,105.00                     | \$2,000.00        | N/A                                | N/A         | N/A                          |
| ASR<br>modification<br>(prepare FCC<br>Form 854)   | \$2,105.00                     | \$2,000.00        | N/A                                | N/A         | N/A                          |
| Environmental<br>Assessment, if<br>triggered by<br>NEPA Section<br>106 review or<br>for certain<br>structures over<br>450 feet | \$10,520.00                    | \$10,000.00       | N/A                                | N/A         | N/A                          |

| NEPA Section<br>106<br>environmental<br>review, if<br>needed                           | \$6,310.00 | \$6,000.00 | N/A | N/A      | N/A |
|--|------------|------------|-----|----------|-----|
| Attorney Fees - Prepare and File request for Special Temporary Authorization           | \$3,680.00 | \$3,500.00 | N/A | N/A      | N/A |
| Attorney Fees - Negotiation of lease and other matters for shared locations            | \$4,210.00 | \$4,000.00 | N/A | \$427.00 | N/A |
| Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application    | \$2,365.00 | \$2,250.00 | N/A | N/A      | N/A |
| Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application | \$5,260.00 | \$5,000.00 | N/A | N/A      | N/A |
| Prepare request for Special Temporary Authorization                                    | \$2,050.00 | \$1,500.00 | N/A | N/A      | N/A |
| Prepare engineering section of FCC Form 2100 (main), License to Cover Application      | \$1,580.00 | \$1,500.00 | N/A | N/A      | N/A |

| engineering study for new channel assignment and antenna development  Address \$2,630.00 \$2,500.00 N/A N/A N/A N/A transition timing and coordination issues w/ other stations and wireless  Prepare and or review reimbursement form  Project \$94,010.00 \$99,675.00 see \$47,466.90 N/A management of the transition  Estimated Cost Justification WPXS-510-Project Management v0  | Total for all systems  | \$1,469,848.18 | \$1,197,695.18 | N/A   | \$472,553.82 | N/A |
|--|--|----------------|----------------|---|--------------|-----|
| Form 2100 (main), Construction Permit Application  Perform \$7,360.00 \$7,000.00 N/A N/A N/A N/A engineering study for new channel assignment and antenna development  Address \$2,630.00 \$2,500.00 N/A N/A N/A N/A transition timing and coordination issues w/ other stations and wireless  Prepare and \$2,630.00 \$2,500.00 N/A N/A N/A N/A or review reimbursement form  Project \$94,010.00 \$99,675.00 see \$47,466.90 N/A management of the transition  UNYAS-510- Project Management | Sub-total  | \$191,020.00   | \$182,425.00   | N/A   | \$47,893.90  | N/A |
| Form 2100 (main), Construction Permit Application  Perform \$7,360.00 \$7,000.00 N/A N/A N/A N/A engineering study for new channel assignment and antenna development  Address \$2,630.00 \$2,500.00 N/A N/A N/A N/A transition timing and coordination issues w/ other stations and wireless  Prepare and \$2,630.00 \$2,500.00 N/A N/A N/A N/A N/A N/A or review reimbursement   | management   | \$94,010.00    | \$99,675.00    | Estimated Cost Justification WPXS-510- Project Management | \$47,466.90  | N/A |
| Form 2100 (main), Construction Permit Application  Perform \$7,360.00 \$7,000.00 N/A N/A N/A engineering study for new channel assignment and antenna development  Address \$2,630.00 \$2,500.00 N/A N/A N/A N/A transition timing and coordination issues w/ other stations   | or review reimbursement  | \$2,630.00     | \$2,500.00     | N/A   | N/A          | N/A |
| Form 2100 (main), Construction Permit Application  Perform \$7,360.00 \$7,000.00 N/A N/A N/A engineering study for new channel assignment and antenna  | transition timing and coordination issues w/ other stations          | \$2,630.00     | \$2,500.00     | N/A   | N/A          | N/A |
| Form 2100 (main), Construction Permit  | engineering<br>study for new<br>channel<br>assignment<br>and antenna | \$7,360.00     | \$7,000.00     | N/A   | N/A          | N/A |
| Prepare \$3,155.00 \$3,000.00 N/A N/A N/A engineering  | engineering section of FCC Form 2100 (main), Construction Permit     | \$3,155.00     | \$3,000.00     | N/A   | N/A          | N/A |

### Components

| Actual Information |           |
|--------------------|-----------|
| Description        | File Name |

| Additional Field Engineering<br>Service, 10 Days   | Information not provided. |
|--|---------------------------|
| RF Exposure Measurements   | Information not provided. |
| FAA consultant, including cost of preparing FAA Form 7460 (Notice of Proposed Construction), if needed for height increase | Information not provided. |
| ASR modification (prepare FCC Form 854)  | Information not provided. |
| Environmental Assessment,<br>if triggered by NEPA<br>Section 106 review or for<br>certain structures over 450<br>feet      | Information not provided. |
| NEPA Section 106<br>environmental review, if<br>needed   | Information not provided. |
| Attorney Fees - Prepare and File request for Special Temporary Authorization   | Information not provided. |

| Attorney Fees - Negotiation of lease and other matters for shared locations   | Component Description: Amount:                       | For Professional<br>Services Rendered<br>\$74.50  |
|---|--|---|
|   | Component Description: Amount:                       | For Professional<br>Services Rendered<br>\$74.50  |
|   | Component Description: Amount:                       | For Professional<br>Services Rendered<br>\$139.00 |
|   | Component Description: Amount:                       | For Professional<br>Services Rendered<br>\$69.50  |
|   | Component Description: Amount:                       | For Professional<br>Services Rendered<br>\$69.50  |
| Attorney Fees -Prepare and  | Information not provided.                            |   |
| File FCC Form 2100 (main),<br>License to Cover Application  |  |   |
| Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit  | Information not provided.                            |   |
| , ,   | Information not provided.  Information not provided. |   |
| Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application  Prepare request for Special | ·  |   |

| Perform engineering study<br>for new channel assignment<br>and antenna development | Information not provided. |                          |
|--|---------------------------|--------------------------|
| Address transition timing and coordination issues w/ other stations and wireless   | Information not provided. |                          |
| Prepare and or review reimbursement form   | Information not provided. |                          |
| Project management of the  |                           |                          |
| transition   | Component Description:    | Project<br>Management    |
|  | Amount:                   | \$2,921.20               |
|  | Component Description:    | Project                  |
|  |                           | Management               |
|  | Amount:                   | \$4,139.70               |
|  | Component Description:    | Project                  |
|  | Amount:                   | Management<br>\$1,620.15 |
|  |                           |                          |
|  | Component Description:    | Project                  |
|  | Amount:                   | management<br>\$3,914.15 |
|  | 7 unounu                  | φο,στι.το                |
|  | Component Description:    | Project                  |
|  | Amount:                   | Management<br>\$1,710.15 |
|  | Amount.                   | φ1, <i>τ</i> 10.13       |
|  | Component Description:    | Project                  |
|  | Amount:                   | Management<br>\$1,528.75 |
|  | Amount.                   | φ1,020./Ό                |
|  | Component Description:    | Project                  |
|  | Amount                    | Management               |
|  | Amount:                   | \$2,587.45               |

Component Description:

Amount:

Project

Management \$1,514.90

**Component Description:** 

Project

Amount:

Management \$1,563.20

**Component Description:** 

Project

Amount:

Management \$1,962.25

**Component Description:** 

Project

Amount:

Management \$4,292.75

**Component Description:** 

Project

Amount:

Management

\$2,114.85

**Component Description:** 

Project

Amount:

Management \$1,721.70

**Component Description:** 

Project

Amount:

Management

\$1,803.40

**Component Description:** 

Project

Amount:

Management \$3,537.30

**Component Description:** 

Project

Amount:

Management \$1,519.30

**Component Description:** Project

Management

\$1,627.10 Amount:

**Component Description:** Project

Management

Amount: \$3,684.20

**Component Description:** Project

Management

Amount: \$2,389.35

**Component Description:** Project

Management

Amount: \$1,288.65

**Component Description:** Project

Management

Amount: \$26.40

### **Cost Information**

### **Other Expenses**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

|  | Predetermined | Estimated   | Estimated<br>Cost                         |             | Actual Cost   |
|--|---------------|-------------|---|-------------|---------------|
| Description  | Cost Estimate | Cost        | Justification                             | Actual Cost | Justification |
| Other<br>Expenses  | \$30,363.74   | \$26,274.74 |   | \$15,068.74 |               |
| FCC Filing Fees - Form 2100 minor change CP application                  | \$1,110.00    | \$1,070.00  | N/A                                       | N/A         | N/A           |
| Local Zoning   | \$750.00      | \$750.00    | N/A                                       | N/A         | N/A           |
| MVPD<br>Notification of<br>Channel<br>Change                             | \$4,133.80    | \$4,133.80  | per DTV Notification estimate EST- 001720 | \$4,133.80  | N/A           |
| DTV Medical<br>Facility<br>Notification                                  | \$11,550.00   | \$7,516.00  | per DTV Notification estimate EST- 001719 | \$7,516.00  | N/A           |
| FCC Filing Fees - Form 2100 license to cover application                 | \$335.00      | \$325.00    | N/A                                       | N/A         | N/A           |
| FCC Filing Fees - Special Temporary Authorization request                | \$195.00      | \$190.00    | N/A                                       | N/A         | N/A           |
| Disposal Costs (for equipment and other waste, net of any salvage value) | \$5,000.00    | \$5,000.00  | N/A                                       | N/A         | N/A           |

| Equipment<br>Storage                                    | \$3,500.00     | \$3,500.00     | N/A  | \$129.00     | N/A |
|---|----------------|----------------|--|--------------|-----|
| Develop and air announcement of upcoming channel change | \$500.00       | \$500.00       | N/A  | N/A          | N/A |
| Equipment Delivery and Handling Charges                 | \$3,289.94     | \$3,289.94     | please see Estimated Cost Justification WPXS-610- Equipment Delivery and Handling Charges v0 | \$3,289.94   | N/A |
| Sub-total   | \$30,363.74    | \$26,274.74    | N/A  | \$15,068.74  | N/A |
| Total for all systems                                   | \$1,469,848.18 | \$1,197,695.18 | N/A  | \$472,553.82 | N/A |

### Components

| Actual Information Description                                | File Name                      |   |
|---|--------------------------------|---|
| FCC Filing Fees - Form<br>2100 minor change CP<br>application | Information not provided.      |   |
| Local Zoning  | Information not provided.      |   |
| MVPD Notification of Channel Change                           | Component Description: Amount: | MVPD Notification<br>Services<br>\$4,133.80 |
| DTV Medical Facility<br>Notification                          | Component Description: Amount: | DTV Notification<br>Service<br>\$7,516.00   |

| FCC Filing Fees - Form<br>2100 license to cover<br>application           | Information not provided. |                                |
|--|---------------------------|--------------------------------|
| FCC Filing Fees - Special<br>Temporary Authorization<br>request          | Information not provided. |                                |
| Disposal Costs (for equipment and other waste, net of any salvage value) | Information not provided. |                                |
| Equipment Storage  |                           |                                |
|  | Component Description:    | WPXS-610-<br>Equipment Storage |
|  | Amount:                   | \$129.00                       |
| Develop and air announcement of upcoming channel change                  | Information not provided. |                                |

Equipment Delivery and Handling Charges

**Component Description:** STATE

**RECOVERY FEE** 

**Amount:** \$536.16

Component Description: WPXS equipment

installation

**Amount:** \$194.80

Component Description: Toll Rebill Amount: \$18.35

**Component Description:** Rental Fixed **Amount:** \$779.50

Component Description: 8k-9k 42' Cab

**Amount:** 

shooting boom

forklift \$89.39

**Component Description:** Rental Fixed **Amount:** \$779.50

Component Description: DEFADD

**Component Description:** DEFADD **Amount:** \$112.74

**Component Description:** STATE

RECOVERY FEE

**Amount:** \$779.50

## Cost Information

### **Grand Total**

|                       | Predetermined<br>Cost Estimate | Estimated Cost | Actual Cost  |
|-----------------------|--------------------------------|----------------|--------------|
| Total for all systems | \$1,469,848.18                 | \$1,197,695.18 | \$472,553.82 |

| Reimbursem | entestiatus  | Response |
|------------|--|----------|
|            | The facility has ceased operating on its pre-<br>auction channel.  | No       |
|            | Construction of final facilities or all necessary modifications are complete.  | No       |
|            | All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator. | No       |

Section Question Response

### Submission of Estimated Expenses Statements

WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.

- 1. The Authorized
  Person signing
  below certifies that he
  /she is authorized to
  submit this TV
  Broadcaster
  Relocation Fund
  Reimbursement
  Form on behalf of
  the above-named
  entity.
- 2. The above-named entity acknowledges that all certifications and attached documentation are considered material representations.
- 3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.

- 4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- 5. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
- 7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the abovenamed applicant for the Authorization(s) specified above. Arnold Torres , Torres . Business Administrator

01/19/2021

Section Question Response

# Submission of Actual Cost Documentation Statements

WILLFUL FALSE, FRAUDULENT, OR FICTITIOUS STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISIONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE AND/OR FRAUDULENT STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT (U.S. CODE, TITLE 31, SECTIONS 3729-3733).

- 1. The Authorized
  Person signing
  below certifies and
  represents that he
  /she is authorized to
  submit this TV
  Broadcaster
  Relocation Fund
  Reimbursement
  Form on behalf of
  the above-named
  entity.
- The above-named entity certifies that the statements in this form and attached documentation are true, complete, and correct.
- The above-named entity acknowledges that all certifications and attached documentation are considered material representations.

- 4. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.
- 5. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (full power and Class A stations) and/or otherwise modify a television station's facility as a result of the spectrum repack (LPTV/TV Translator stations); or to minimize service disruption resulting from a repacked television station (FM stations); or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- 6. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 7. The above-named entity certifies that the cost information /documents submitted reflect costs actually incurred.

- 8. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.
- 9. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a prerequisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the abovenamed applicant for the Authorization(s) specified above. Arnold
Torres,
Torres.
Business
Administrator

01/19/2021

#### **Attachments**