Approved by OMB (Office of Management and Budget) 3060-1178



Federal Communications Commission

unications ission	(REFERENCE COPY - Not for submission) FCC Form 399: Reimbursement Request
	Facility66781-18-54680Service: DRTCallKIRO-TVChannel:ID:Sign:
	18 (UHF) File 0000086807 Number:
	FRN: 0014361620EligibilityEligibleDate01/19Status:Submitted:/2021

Applicant Name, Type, and Contact Information

Applicant	Address	Phone	Email	Applicant Type
KIRO-TV, Inc. Doing Business As: KIRO-TV, Inc.	Chief Engineer 2807 Third Avenue Seattle, WA 98121 United States	+1 (206) 728- 7777	knealey@kiro7. com	Corporation

Reimbursement Contact Name and Information Reimbursement Contact Information

Applicant	Address	Phone	Email
[Confidential]			

Preparer	Preparer Contact Name and Information				
Contact Information	Applicant	Address	Phone	Email	
	Keith Nealey Director of Engineering KIRO-TV, Inc.	Chief Engineer 2807 THIRD AVENUE SEATTLE, WA 98121 United States	+1 (206) 728- 7777	knealey@kiro7. com	

Broadcaster Information and Transition Plan	Question	Response
	Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information.	Yes
	Briefly describe transition plan	We powered down the old transmitter, took down the old antenna and removed the old transmitter. We then installed the new transmitter and antenna in place of the old ones using existing wave guide. This occurred in a three hour period in Nov. of 2018.

Transmitters	Section	Question	Response
	Transmitter Related Expenses	Do you have transmitter related expenses?	Yes

Primary	Existing Transmitter Information			
Transmitter	Section	Question	Response	
	Existing Transmitter Description	Type of change	Purchase New	
		Use	Primary (Main)	
		Ownership	Owned	
		Is this transmitter currently shared with another station?	No	
		Is this transmitter currently in operating condition?	Yes	
	Existing Transmitter Manufacturer and Type	Manufacturer		
		Model	TTHDU-250	
		Year	2009	
		Туре	Solid State	
		Solid State Cooling	Air Cooled	
		Solid State Power Capacity	180 W	

Existing Transmitter Information

Primary	New Transmitter Costs			
Transmitter	Section	Question	Response	
	New Transmitter	Use	Primary (Main)	
		Change Type	Purchase New	
		Is this a request for upgraded equipment?	No	
		Manufacturer		
		Model	UAXTE-3P- C-600W	
		Transmitter Type	Solid State	
		Solid State Cooling	Air Cooled	
		Solid State Power capacity	600 W	
		Justification for New Transmitter	Location within the predicted noiselimited contour of and predicted interference greater than 0.5 percent to Post- Incentive- Auction Spectrum Repack facilities of Full-Service station KWDK on Channel 34, which itself is being repacked from Channel 42.	

Primary Transmitter	Other Transmitter Costs			
	Section	Question	Response	
	Other Transmitter Costs	Does the transmitter installation require a Transmitter Building Site Survey /Installation?	No	
	Electrical Service	Service Entrance (3 phases 800A 208V)	No	
		Switchgear (industrial 800 amp)	No	
		Transformer (480V)	No	
		Rigid Conduit and Wiring	No	
		Other Electrical Service	No	
	HVAC Service	Does the replacement transmitter require HVAC Service?	No	
	Transmitter Building Addition/Modification or Leasehold Improvement	Does the Transmitter Building require an addition, modification, other leashold improvement?	No	

Other Transmitter Cost Not Listed Primary Transmitter Description Name Mask Filter Mask Filter 625W UHF Part FLUA-0062506AT **Assembly Parts** UAXT Kit 10FT Flex Assembly **Translator Receiver** Sencore MRD26 Receiver

Тах Tax on all GatesAir transmitter parts

Antennas Section		Question	Response
Antenna Rela	ated Expenses	Do you have antenna related expenses?	Yes

Primary	Existing Antenna Information			
Antenna	Section	Question	Response	
	Existing Antenna Description	Type of change	Purchase New	
		Antenna Use	Primary (Main)	
		Ownership	Owned	
		Is the existing antenna shared with another station or stations?	No	
		Is the existing antenna directional?	Yes	
		Is antenna in operating condition?	Yes	
		Is antenna located on or in close proximity to an antenna farm?	Yes	
	Existing Antenna	Mounting	Side Mount	
	Manufacturer and Type	Antenna position in stack	Bottom	
		Polarization	Horizontal	
		Туре	Broadband Panel	
		Number of Stations Supported	1	
		Number of Panels	4	
		Design power capacity in use	33.0 %	
		Lower Limit	692.00 MHz	
		Upper Limit	698.00 MHz	
		ERP: (Effective Radiated Power)	0.95 kW	
		Manufacturer		
		Model	ALP4L1- HSP-51	
		Year	2009	

Primary	New Antenna Costs			
Antenna	Section	Question	Response	
	New Antenna Description	Use	Primary (Main)	
		Change Type	Purchase New	
		Ownership	Owned	
		Is antenna shared?	No	
		Is antenna directional?	No	
		Will antenna be located on or in close proximity to an antenna farm?	Yes	
	New Antenna Manufacturer and Types	Mounting	Side Mount	
		Antenna position in stack	Bottom	
		Polarization	Horizontal	
		Туре	Slotted Coaxial	
		ERP: (Effective Radiated Power)	0.95 kW	
		Manufacturer		
		Model	AL4P-18M	
		Year	2018	
		Justification for New Antenna	Antenna cannot be retuned to Channel 18 from 51	

Primary Other Antenna Costs

Antenna

Section Question Response Elbow Complex Do you require the separate purchase of the Elbow Complex? No

Side Mount Brackets	Do you require the separate purchase of side mount brackets for a high power antenna?	No
Pattern Scatter Analysis	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	No
Sweep Test	Do you require the sweep testing of transmission line and antenna?	No

Primary Other Antenna Cost Not Listed

Antenna Information not provided.

Transmission Seffien	Question	Response
Transmission Line Related Expenses	Do you have transmission line related expenses?	No

Tower	Section	Question	Response
Equipment And Rigging Costs	Tower Equipment or Rigging Costs Changes	Do you have tower equipment or rigging costs changes?	Yes

Primary Tower	Existing Tower				
	Section	Question	Response		
	Existing Tower Description	Type of change	Modify Existing		
		Tower Use	Primary (Main)		
		Ownership	Leased		
		Is this tower consider Complex?	Candelabra		
		Is this tower currently shared with any other stations?	Yes		
		One or more FM, AM or TV radio broadcaster(s)	Yes		
		Others Types of Users	No		
		Is tower documented for structural analysis?	Unknown		
		Is tower compliant with Rev G?	Unknown		
	Existing Tower Structure	Do you have a tower registration number?	Yes		
	Registration	ASR Number	1056094		
	Coordinates (NAD83 (North American Datum of	Latitude (NAD83)	47° 30' 16.3" N-		
	1983))	Longitude (NAD83)	121° 58' 10.0" W-		
		Overall Structure Height	310.04 feet		

Support Structure Height	270.01 feet
Ground Elevation Above Mean Sea Level (AMSL)	2838.88 feet
Structure Type	LTOWER - Lattice Tower
Tower Owner	American Towers LLC
Date Constructed	12/01/1998

FM, AM or TV radio broadcasters. Facility ID's, **Call Signs and Services of** other broadcast stations with whom the tower is shared

Facility ID	Call Sign	Service
20357	KZOK-FM	FM
4630	KQMV	FM
35419	KWDK	DTV
20356	KSWD	FM
1091	KJAQ	FM
57843	KNUC	FM
56852	KWPX-TV	DTV

Tower Modification Costs Primary

•	ľ			a	y
Т	C)N	/e	er	

I	OW	eiw	louin	cation	00515

Section	Question	Response
Engineering Study	Please what type of engineering study is required, if any:	No study needed
Tower Reinforcements	Please select whether tower reinforcements are needed:	No reinforcements needed

Primary Tower	Tower Rigging Costs			
	Section	Question	Response	
	Tower Rigging Costs	Complex Tower	Candelabra	
	Helicopter Services Required	Are helicopter services required?	No	

Other Tower Expenses Not Listed

Primary Tower

Name	Description
Tower Climbers	Rigged tower, removed old antenna, attached new antenna
Tower Climbers	Moved translator receive antenna to lower position on tower

Outside	Section	Question	Response
Professional	Services Costs Outside Project Management Services	Do you require outside project management services?	Yes
		Number of Hours	100
		Explanation	KIRO-TV does not have sufficient resource capacity and expertise in house to handle all activities necessary for completion of the station's build by the construction deadline. KIRO-TV will hire an outside firm to facilitate a timely transition.
	Outside RF consulting Engineering Services	Perform engineering study for displacement application	Yes
		Prepare engineering section of Form FCC Construction Permit Application	Yes
		For Auxiliary Facility	No
		For Main Facility	Yes
		Prepare engineering section of Form FCC License to Cover Application	Yes
		For Auxiliary Facility	No
		For Main Facility	Yes

	Prepare request for Special Temporary Authority	No
	Prepare Form 601	No
Attorney and Other Outside Consulting	Prepare and file Form FCC Construction Permit Application	Yes
Services	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare and file Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	Yes
	Quantity	2
	Negotiation of Lease and other Matter for Shared Locations	Yes
	Prepare or Review FCC Form 399 for Reimbursement	Yes
	Form 399 assistance or other program management costs	No
RF Field Engineering Services	Comprehensive coverage verification via field study	Yes
	RF exposure measurements	Yes
	Additional Field Engineering Service	No

Outside Other Professional Services Expenses Not Listed

Professional Services rGostsided.

Other	Section	Question	Response
Expenses	AM Pattern Disturbance	Is an Impact Study needed?	No
		Is Remediation needed?	No
	Permit and Filing Costs	FCC Construction Permit Major Change	No
		FCC Construction Permit Minor Change	No
		FCC License to Cover Application	No
		FCC Special Temporary Authority Application	No
	Other Miscellaneous Expenses	Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)?	No
		Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs?	Yes
		Does this relocation require Equipment Storage?	No
	Point to Point Microwave (STL/ICR)	Frequency Coordination for Unidirection System	No
		Frequency Coordination for Bi-Direction System	No
		New Point to Point Microwave System	No

Other Expenses Not Listed

Expenses Information not provided.

Transmitters

Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Transmitter UAXTE-3P-C- 600W	\$37,830.94	\$26,837.19		\$26,837.19	
Mask Filter	\$3,692.97	\$3,692.97	N/A	\$3,692.97	N/A
Assembly Parts	\$867.26	\$867.26	N/A	\$867.26	N/A
Тах	\$2,461.91	\$2,461.91	N/A	\$2,461.91	N/A
Translator Receiver	\$2,708.80	\$2,708.80	N/A	\$2,708.80	N/A
UHF - Air Cooled Solid State Transmitter 320 - 700 Watts	\$28,100.00	\$17,106.25	N/A	\$17,106.25	See attached quote "IAASAQUAH Q-76154 KIRO DRT UAXTE-3P-C 600w.pdf" for type, cooling and power information.
Sub-total	\$37,830.94	\$26,837.19	N/A	\$26,837.19	N/A
Total for all systems	\$155,415.25	\$70,819.09	N/A	\$67,410.59	N/A

Actual Information	
Description	File Name

Mask Filter		
	Component Description:	Mask filter portion
		of GatesAir, Inc. translator invoice
	Amount:	\$3,692.97
Assembly Parts		
	Component Description:	Includes lines 3
		and 4 of invoice.
	Amount:	\$867.26
Tax		
	Component Description:	Tax on invoice
	Amount:	\$2,461.91
Translator Receiver		
	Component Description:	Translator
		receiver portion of
	Amount:	invoice \$2,708.80
	Amount.	φ2,700.80
UHF - Air Cooled Solid State		
Transmitter 320 - 700 Watts	Component Description:	Full amount of
		Transmitter plus
		tax. See quote
		"Cox Media- ISSAQUAH KIRO
		Q-76153 Quote.
		pdf" for power
		and cooling
		details.
	Amount:	\$17,106.25

Antennas

Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Antenna AL4P-18M	\$13,242.50	\$13,242.50		\$13,242.50	
UHF-Low Power, Side Mount, Slotted Coaxial, 0.95 kW input, Horizontal	\$13,242.50	\$13,242.50	N/A	\$13,242.50	Please see "ERI Antenna Preliminary Specification 20180509- 995 ISSAQUAH. pdf" and "ERI Antenna Quote 20180509- 995 - Issaquah Translator. pdf" for antenna mounting and polarization details.
Sub-total	\$13,242.50	\$13,242.50	N/A	\$13,242.50	N/A
Total for all systems	\$155,415.25	\$70,819.09	N/A	\$67,410.59	N/A

Actual Information	
Description	File Name

Mount, Slotted Coaxial, 0.95kW input, Horizontal	Component Description: Amount:	1st part of Issaquah antenna invoice. \$5,444.00
	Component Description:	2nd part of
		Issaquah antenna
		invoice. Includes
		Tax and Freight
		charges. See cover
		letter "ISSAQUAH
		TRANSLATOR
		COVER LETTER
		FOR INVOICE
		COMBINATION.
		pdf" for details
	Amount:	\$7,798.50

Cost Transmission Line

Information Information not provided.

Tower Equipment and Rigging Costs

Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Tower LTOWER	\$9,200.00	\$9,200.00		\$8,808.00	
Tower Climbers	\$1,200.00	\$1,200.00	N/A	\$1,101.00	N/A
Complex Tower (includes, e.g., towers with candelabras and/or stacked antennas)	\$8,000.00	\$8,000.00	N/A	\$7,707.00	N/A
Sub-total	\$9,200.00	\$9,200.00	N/A	\$8,808.00	N/A
Total for all systems	\$155,415.25	\$70,819.09	N/A	\$67,410.59	N/A

Actual Information Description	File Name	
Tower Climbers		
	Component Description:	Lower receive antenna so as not to get RF interference from transmitter
	Amount:	\$1,101.00

g., towers with candelabras and/or stacked antennas)	Component Description:	Rig tower, remove existing antenna and hang new antenna in its
		place. Waveguide rerouting.
	Amount:	\$7,707.00

Outside Professional Services

Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description Outside	Predetermined Cost Estimate \$94,250.00	Estimated Cost \$20,647.59	Estimated Cost Justification	Actual Cost \$17,631.09	Actual Cost Justification
Professional Services		,.		. ,	
RF Exposure Measurements	\$12,100.00	\$500.00	N/A	\$150.00	N/A
Attorney Fees - Negotiation of lease and other matters for shared locations	\$3,262.50	\$47.10	Please see KIRO-TV1 Attorney Fees - Negotiation of Lease and Other Matters budget justification letter	\$47.10	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application	\$1,577.50	\$1,740.40	FCC filing fees are included in the legal costs	\$1,740.40	X
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	\$3,025.00	\$1,881.34	N/A	\$1,881.34	X

Prepare engineering section of FCC Form 2100 (main), License to Cover Application	\$1,052.50	\$500.00	N/A	\$300.00	N/A
Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	\$2,102.50	\$1,200.00	N/A	\$1,017.86	N/A
Prepare/ Review 399 reimbursement form	\$1,710.00	\$284.50	N/A	\$284.50	x
Project management of the transition	\$10,550.00	\$2,806.25	Please see KIRO-TV1 Project Management Budget Revision Justification Letter	\$2,806.25	N/A
Comprehensive coverage verification via field study, if needed	\$52,600.00	\$5,000.00	N/A	\$4,312.15	N/A
Attorney Fees - Prepare and File request for Special Temporary Authorization	\$4,470.00	\$5,188.00	Staggered RF power increases required multiple changes to the STA request during a period of 3 months.	\$3,661.10	N/A

Perform engineering study for displacement application	\$1,800.00	\$1,500.00	N/A	\$1,430.39	N/A
Sub-total	\$94,250.00	\$20,647.59	N/A	\$17,631.09	N/A
Total for all systems	\$155,415.25	\$70,819.09	N/A	\$67,410.59	N/A

Actual Information Description	File Name	
RF Exposure Measurements		
	Component Description:	RF measurement portion of Issaquah translator - See Merrill Weiss 399 costs worksheet - Issaquah.pdf & Merrill Weiss KIRO Translator Breakdown.pdf \$150.00
Attorney Fees - Negotiation of lease and other matters for shared locations	Component Description: Amount:	Other Matters \$47.10

Attorney Fees -Prepare and File FCC Form 2100 (main), License to Cover Application	Component Description: Amount:	License to cover \$439.50
	Component Description: Amount:	License to cover \$1,213.00
	Component Description: Amount:	License to Cover \$87.90
	Component Description:	Legal LTC application portion of Issaquah Translator - see Cooley 399 costs worksheet - Issaquah.pdf
	Amount:	\$1,632.97

Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	Component Description: Amount:	C.P.A \$242.36
	Component Description: Amount:	C.P.A \$298.30
	Component Description: Amount:	C.P.A \$5.86
	Component Description: Amount:	C.P.A \$194.26
	Component Description: Amount:	C.P.A \$78.50
	Component Description: Amount:	C.P.A \$810.86
	Component Description: Amount:	C.P.A \$251.20
	Component Description:	Legal CP application portion of Issaquah Translator - see Cooley 399 costs worksheet -
	Amount:	Issaquah.pdf \$964.85

Prepare engineering section of FCC Form 2100 (main), License to Cover Application	Component Description:	RF LTC application portion of Issaquah translator - See Merrill Weiss 399 costs worksheet - Issaquah.pdf & Merrill Weiss KIRO Translator Breakdown.pdf \$300.00
Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	Component Description:	RF CP application portion of Issaquah translator - See Merrill Weiss 399 costs worksheet - Issaquah.pdf & Merrill Weiss KIRO Translator Breakdown.pdf \$1,017.86
Prepare/ Review 399 reimbursement form	Component Description: Amount: Component Description: Amount:	Professional Services \$255.20 Prepare 399 \$29.30
Project management of the transition	Component Description: Amount:	Project Management \$2,806.25

Comprehensive coverage verification via field study, if needed	Component Description:	RF study portion of Issaquah translator - See Merrill Weiss 399
		costs worksheet -
		Issaquah.pdf &
		Merrill Weiss KIRO
		Translator
		Breakdown.pdf
	Amount:	\$4,312.15

Attorney Fees - Prepare and File request for Special Temporary Authorization	Component Description: Amount:	S.T.A \$121.40
	Component Description: Amount:	S.T.A \$229.30
	Component Description: Amount:	S.T.A \$2,507.70
	Component Description: Amount:	S.T.A \$263.70
	Component Description: Amount:	S.T.A \$274.20
	Component Description: Amount:	S.T.A \$29.30
	Component Description: Amount:	S.T.A \$235.50
	Component Description:	Legal STA application portion of Issaquah Translator - see Cooley 399 costs worksheet -
	Amount:	Issaquah.pdf \$5,188.00

Perform engineering study		
for displacement application	Component Description:	RF displacement
		study portion of
		Issaquah
		translator - See
		Merrill Weiss 399
		costs worksheet -
		lssaquah.pdf &
		Merrill Weiss KIRO
		Translator
		Breakdown.pdf
	Amount:	\$1,430.39

Other Expenses

Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Other Expenses	\$891.81	\$891.81		\$891.81	
Equipment Delivery and Handling Charges	\$891.81	\$891.81	N/A	\$891.81	N/A
Sub-total	\$891.81	\$891.81	N/A	\$891.81	N/A
Total for all systems	\$155,415.25	\$70,819.09	N/A	\$67,410.59	N/A

Actual Information Description	File Name	
Equipment Delivery and Handling Charges	Component Description:	Freight for Issaquah Translator
	Amount:	transmitter \$891.81

Grand Total			
	Predetermined Cost Estimate	Estimated Cost	Actual Cost
Total for all systems	\$155,415.25	\$70,819.09	\$67,410.59
		Predetermined Cost Estimate	Predetermined Cost Estimate Estimated Cost

Reimbursem	envestiatus	Response
	The facility has ceased operating on its pre- auction channel.	Yes
	Construction of final facilities or all necessary modifications are complete.	Yes
	All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator.	No

Certification	Section	Question	Response
	Submission of Estimated Expenses Statements	WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.	
		 The Authorized Person signing below certifies that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. The above-named 	
		entity acknowledges that all certifications and attached documentation are considered material representations.	
		3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.	

- 4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
- 7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.	
I declare, under penalty of perjury, that I am an authorized representative of the above- named applicant for the Authorization(s) specified above.	Keith Nealey Director of Engineering 01/19/2021

Certification	Section	Question	Response
	Submission of Actual Cost Documentation Statements	WILLFUL FALSE, FRAUDULENT, OR FICTITIOUS STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISIONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE AND/OR FRAUDULENT STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT (U.S. CODE, TITLE 31, SECTIONS 3729-3733).	
		 The Authorized Person signing below certifies and represents that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. 	
		2. The above-named entity certifies that the statements in this form and attached documentation are true, complete, and correct.	
		3. The above-named entity acknowledges that all certifications and attached documentation are considered material representations.	

- 4. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.
- 5. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster **Relocation Fund are** necessary to change channels (full power and Class A stations) and/or otherwise modify a television station's facility as a result of the spectrum repack (LPTV/TV Translator stations); or to minimize service disruption resulting from a repacked television station (FM stations); or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 7. The above-named entity certifies that the cost information /documents submitted reflect costs actually incurred.

 8. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission. 9. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a prerequisite for obtaining the payments herein requested. 	
I declare, under penalty of perjury, that I am an authorized representative of the above- named applicant for the Authorization(s) specified above.	Keith Nealey Director of Engineering
	01/19/2021

Certification	Section	Question	Response
	Submission of Final Allocation or Accounting Information Statements	WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.	
		 The Authorized Person signing below certifies and represents that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. The above- named entity acknowledges that all certifications and attached documentation are considered material representations. The above-named entity acknowledges the submission of the information herein 	
		creates no obligation on the part of the government to pay any amount.	

an aut nameo	are, under penalty of perjury, that I am horized representative of the above- d applicant for the Authorization(s) red above.	Keith Nealey Director of Engineering
6.	Commission. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.	
5.	The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the	
	The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.	
3.	The above-named entity certifies that all costs identified as "actual costs" herein accurately represent the costs actually paid by the above- named entity, including any discounts, refunds, or rebates.	

Attachments