

(REFERENCE COPY - Not for submission)

# FCC Form 399: Reimbursement Request

Facility 721 Service: DTV Call WEIQ Channel: 30 (UHF)

ID:

Sign:

File **0000027857** 

Number:

FRN: **0001750314** Date **12/11** 

Submitted: /2020

# Applicant Information

#### **Applicant Name, Type, and Contact Information**

| Applicant  | Address  | Phone                       | Email              | Applicant<br>Type    |
|--|--|-----------------------------|--------------------|----------------------|
| ALABAMA EDUCATIONAL TELEVISION COMMISSION Doing Business As: ALABAMA EDUCATIONAL TELEVISION COMMISSION | Windell L. Wood 2112 11TH AVE SOUTH Suite 400 BIRMINGHAM, AL 35205 United States | +1<br>(800)<br>239-<br>5233 | wwood@aetv.<br>org | Government<br>Entity |

# Reimbursement Contact Name and Information Reimbursement Contact Information

| Applicant      | Address | Phone | Email |
|----------------|---------|-------|-------|
| [Confidential] |         |       |       |

#### Preparer Contact Information

#### **Preparer Contact Name and Information**

| Applicant   | Address  | Phone                 | Email                        |
|---|--|-----------------------|------------------------------|
| Robert Gehman Consulting Engineer Kessler and Gehman Associates, Inc. | Robert Gehman<br>507 NW 60<br>Street<br>Suite D<br>Gainesville, FL<br>32607<br>United States | +1 (352) 332-<br>3157 | bob@kesslerandgehman.<br>com |

## Broadcaster Information and Transition Plan

| Question   | Response  |
|--|---|
| Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information. | No  |
| Briefly describe transition plan   | Replace transmitter and antenna, plus line sweep tests. Acquire interim antenna and line for continued operation during construction and duration of the assigned phase. Map and analyze tower; design and implement modifications. |

# **Transmitters**

| rs | Section                      | Question                                  | Response |
|----|------------------------------|---|----------|
|    | Transmitter Related Expenses | Do you have transmitter related expenses? | Yes      |

# Primary Transmitter

# **Existing Transmitter Information**

| Section                          | Question   | Response                 |
|----------------------------------|--|--------------------------|
| Existing Transmitter Description | Type of change   | Purchase<br>New          |
|                                  | Use  | Primary<br>(Main)        |
|                                  | Description of Use   | N/A                      |
|                                  | Ownership  | Owned                    |
|                                  | Owner  | N/A                      |
|                                  | Site   | N/A                      |
|                                  | Is this transmitter currently shared with another station? | No                       |
|                                  | Is this transmitter currently in operating condition?      | Yes                      |
| Existing Transmitter             | Manufacturer   |                          |
| Manufacturer and Type            | Model  | Sigma<br>CD3130P1        |
|                                  | Year   | 2007                     |
|                                  | Туре   | Inductive<br>Output Tube |
|                                  | IOT Power Type   | Single                   |
|                                  | Power Capacity   | 25 kW                    |

# Primary Transmitter

## **New Transmitter Costs**

| Section         | Question                                  | Response   |
|-----------------|---|--|
| New Transmitter | Use                                       | Primary<br>(Main)  |
|                 | Change Type                               | Purchase<br>New  |
|                 | Is this a request for upgraded equipment? | Yes  |
|                 | Manufacturer                              |  |
|                 | Model                                     | ULXTE-50   |
|                 | Transmitter Type                          | Solid State  |
|                 | Solid State Cooling                       | Liquid Cooled  |
|                 | Solid State Power capacity                | 31.7 kW  |
|                 | Justification for New Transmitter         | The manufacturer of the existing IOT transmitter advises that the transmitter cannot be retuned to the assigned channel. A new Comark Paragon MSDC IOT transmitter is the basis for a replacement as suggested by the FCC. See attachment. |

# Primary Transmitter

## **Other Transmitter Costs**

| Section   | Question   | Response   |
|---|--|------------|
| Electrical Service  | Service Entrance (3 phases 800A 208V)  | No         |
|   | Switchgear (industrial 800 amp)  | Yes        |
|   | Transformer (480V)   | Yes        |
|   | Power  | 150 kVA    |
|   | Rigid Conduit and Wiring   | Yes        |
|   | Size   | 3 inches   |
|   | Length   | 100.0 feet |
|   | Other Electrical Service   | No         |
|   | Description  | N/A        |
| HVAC Service  | Does the replacement transmitter require HVAC Service?                                       | No         |
|   | Туре   | N/A        |
|   | Size   | N/A        |
|   | Other Size   | N/A        |
| Transmitter Building Addition/Modification or Leasehold Improvement | Does the Transmitter Building require an addition, modification, other leashold improvement? | No         |
|   | Size   | N/A        |
| Channel 14 Costs  | Is an RF Consulting Engineer needed?   | N/A        |
|   | Is a channel 14 Mask Filer needed?   | N/A        |
|   | Is additional field engineering time needed?   | N/A        |
|   | Number of Days   | N/A        |

# Primary Transmitter

#### **Other Transmitter Cost Not Listed**

| Name       | Description |
|------------|-------------|
| Electrical | Electrical  |

| Additional Interior RF System | Interior RF System Existing Transmitter to Interim Transmission line |
|-------------------------------|--|
| Mechanical - HVAC - Plumbing  | Mechanical - HVAC - Plumbing   |

#### **Antennas**

| Section                  | Question                              | Response |
|--------------------------|---------------------------------------|----------|
| Antenna Related Expenses | Do you have antenna related expenses? | Yes      |

# **Existing Antenna Information**

| Section                      | Question   | Response           |
|------------------------------|--|--------------------|
| Existing Antenna Description | Type of change   | Purchase<br>New    |
|                              | Antenna Use  | Primary<br>(Main)  |
|                              | Description of Use   | N/A                |
|                              | Ownership  | Owned              |
|                              | Owner  | N/A                |
|                              | Site   | N/A                |
|                              | Is the existing antenna shared with another station or stations? | No                 |
|                              | Is the existing antenna directional?                             | No                 |
|                              | Is antenna in operating condition?                               | Yes                |
|                              | Is antenna located on or in close proximity to an antenna farm?  | No                 |
| Existing Antenna             | Class  | Full Power         |
| Manufacturer and Type        | Mounting   | Top Mount          |
|                              | Antenna position in stack  | Not in Stack       |
|                              | Polarization   | Horizontal         |
|                              | Туре   | Slotted<br>Coaxial |
|                              | Number of Stations Supported                                     | N/A                |
|                              | Number of Panels   | N/A                |
|                              | Design power capacity in use                                     | N/A                |
|                              | Lower Limit  | N/A                |
|                              | Upper Limit  | N/A                |
|                              | Other Antenna Type   | N/A                |
|                              | ERP: (Effective Radiated Power)                                  | 464.0 kW           |

| Manufacturer |                        |
|--------------|------------------------|
| Model        | TFU-<br>30GTH O4<br>DC |
| Year         | 2007                   |

## **New Antenna Costs**

| Section                               | Question   | Response                  |
|---------------------------------------|--|---------------------------|
| New Antenna                           | Use  | Primary (Main)            |
| Description                           | Description of Use   | N/A                       |
|                                       | Change Type  | Purchase New              |
|                                       | Is this a request for upgraded equipment?                            | Yes                       |
|                                       | Ownership  | Owned                     |
|                                       | Owner  | N/A                       |
|                                       | Is antenna shared?   | No                        |
|                                       | Is antenna directional?  | No                        |
|                                       | Will antenna be located on or in close proximity to an antenna farm? | No                        |
| New Antenna<br>Manufacturer and Types | Class  | Full Power                |
|                                       | Mounting   | Top Mount                 |
|                                       | Antenna position in stack  | Not in Stack              |
|                                       | Polarization   | Elliptical                |
|                                       | Туре   | Slotted<br>Coaxial        |
|                                       | Number of Stations Supported   | N/A                       |
|                                       | Number of Panels/Bays  | N/A                       |
|                                       | Lower Limit  | N/A                       |
|                                       | Upper Limit  | N/A                       |
|                                       | Design power capacity in use   | N/A                       |
|                                       | Other Antenna Type   | N/A                       |
|                                       | ERP: (Effective Radiated Power)                                      | 373.0 kW                  |
|                                       | Manufacturer   |                           |
|                                       | Model  | TFU26JTH<br>/VP-R 04 (SP) |

| Year                          | 2018  |
|-------------------------------|---|
| Justification for New Antenna | The existing primary antenna is a single channel slotted coaxial which cannot accommodate the assigned channel. |

#### **Other Antenna Costs**

| Section                        | Question  | Response            |
|--------------------------------|---|---------------------|
| Combiner for Shared<br>Antenna | Do you need a Combiner for a Shared Antenna?  |                     |
|                                | Туре  |                     |
|                                | Number of channels supported  | N/A                 |
|                                | Frequencies of channels supported   | N/A                 |
|                                | Frequency   | N/A                 |
|                                | Do you need a combiner output splitter /switcher for dual feed lines?                                       | N/A                 |
| Elbow Complex                  | Do you require the separate purchase of the Elbow Complex?  | Yes                 |
|                                | Broadband or Single Channel?  | Single<br>Channel   |
|                                | Feed Line Size  | 6 1/8 inches inches |
| Side Mount Brackets            | Do you require the separate purchase of side mount brackets for a high power antenna?                       |                     |
| Pattern Scatter Analysis       | Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna? | No                  |

| Sweep Test | Do you require the sweep testing of transmission line and antenna? | Yes |
|------------|--|-----|
|------------|--|-----|

## **Other Antenna Cost Not Listed**

| Name    | Description |
|---------|-------------|
| Freight | Freight     |

#### Interim Antenna

#### **New Antenna Costs**

| Section                 | Question   | Response           |
|-------------------------|--|--------------------|
| New Antenna Description | Use  | Interim            |
|                         | Description of Use   | N/A                |
|                         | Change Type  | Purchase<br>New    |
|                         | Ownership  | Owned              |
|                         | Owner  | N/A                |
|                         | Is antenna shared?   | No                 |
|                         | Is antenna directional?  | Yes                |
|                         | Will antenna be located on or in close proximity to an antenna farm? | No                 |
| New Antenna             | Class  | Full Power         |
| Manufacturer and Type   | Mounting   | Side Moun          |
|                         | Antenna position in stack  | Not in Stac        |
|                         | Polarization   | Horizontal         |
|                         | Туре   | Slotted<br>Coaxial |
|                         | Number of Stations Supported   | N/A                |
|                         | Number of Panels/Bays  | N/A                |
|                         | Lower Limit  | N/A                |
|                         | Upper Limit  | N/A                |
|                         | Design power capacity in use   | N/A                |
|                         | Other Antenna Type   | N/A                |
|                         | ERP: (Effective Radiated Power)                                      | 240.0 kW           |
|                         | Manufacturer   |                    |
|                         | Model  | TFU-8WB<br>C160    |
|                         | Year   | 2018               |

| Justification for New Antenna | An interim   |
|-------------------------------|--------------|
|                               | antenna is   |
|                               | necessary    |
|                               | to keep      |
|                               | station on   |
|                               | the air      |
|                               | during       |
|                               | primary      |
|                               | antenna      |
|                               | replacement  |
|                               | and for the  |
|                               | duration of  |
|                               | the          |
|                               | assigned     |
|                               | phase.       |
|                               | Station will |
|                               | attempt to   |
|                               | lease if     |
|                               | leasing is   |
|                               | available at |
|                               | time of      |
|                               | acquisition. |
|                               |              |

## Interim Antenna

#### **Other Antenna Costs**

| Section                  | Question  | Response      |
|--------------------------|---|---------------|
| Elbow Complex            | Do you require the separate purchase of the Elbow Complex?  | Yes           |
|                          | Broadband or Single Channel?  | S             |
|                          | Feed Line Size  | 4 1/16 inches |
| Side Mount Brackets      | Do you require the separate purchase of side mount brackets for an antenna?                                 | Yes           |
| Pattern Scatter Analysis | Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna? | Yes           |
| Sweep Test               | Do you require the sweep testing of transmission line and antenna?  | No            |

## Interim Antenna

## **Other Antenna Cost Not Listed**

| Name    | Description |
|---------|-------------|
| Freight | Freight     |
| Sweep   | Sweep       |

| Transmission Seffien               | Question  | Response |
|------------------------------------|---|----------|
| Transmission Line Related Expenses | Do you have transmission line related expenses? | Yes      |

# Primary Transmission

# **Existing Transmission Line**

| Section                                | Question   | Response            |
|--|--|---------------------|
| Existing Transmission Line Description | Type of change   | Utilize<br>Existing |
|  | Use  | Primary<br>(Main)   |
|  | Description of Use   | N/A                 |
|  | Ownership  | Owned               |
|  | Owner  | N/A                 |
|  | Site   | N/A                 |
|  | Is the existing transmission line shared with another station or stations? | No                  |
|  | Is Transmission Line in operating condition?                               | Yes                 |
| Existing Transmission                  | Manufacturer   | Dielectric          |
| Line Manufacturer and Type             | Туре   | Rigid               |
|  | Diameter   | 6 1/8 inches        |
|  | Other Diameter   | N/A                 |
|  | Segment Length   | 20 inches           |
|  | Other Segment Length   | N/A                 |
|  | Number of parallel runs  | 1                   |
|  | Length   | 570 feet<br>per run |

# **Primary**

# Other Transmission Line Expenses Not Listed

| Transmission | Naine      | Description   |
|--------------|------------|---|
|              | Sweep Line | Sweep tests to verify performance on assigned channel |

## Interim Transmiss

#### **New Transmission Line**

| Section                        | Question                                | Response   |
|--------------------------------|---|--|
| New Transmission Line<br>Costs | Use                                     | Interim  |
|                                | Description of Use                      | N/A  |
|                                | Change Type                             | Purchase<br>New  |
|                                | Туре                                    | Flexible Air   |
|                                | Diameter                                | 4 inches   |
|                                | Segment Length                          | N/A  |
|                                | Other Segment Length                    |  |
|                                | Number of parallel runs                 | 1  |
|                                | Length                                  | 670 feet per   |
|                                | Justification for New Transmission Line | An interim transmission line is necessary for the interim antenna to keep station on the air during primary antenna replacemen and for the duration of the assigned phase. |

# Interim Other Transmission Line Expenses Not Listed

Transmission loine tion not provided.

# Tower Equipment And Rigging Costs

| Section                                     | Question  | Response |
|---|---|----------|
| Tower Equipment or<br>Rigging Costs Changes | Do you have tower equipment or rigging costs changes? | Yes      |

# Primary Tower

# **Existing Tower**

| Section   | Question  | Response             |
|---|---|----------------------|
| Existing Tower Description                                | Type of change  | Modify<br>Existing   |
|   | Tower Use   | Primary<br>(Main)    |
|   | Description of Use                                      | N/A                  |
|   | Ownership   | Owned                |
|   | Is this tower consider Complex?                         | No                   |
|   | Is this tower currently shared with any other stations? | Yes                  |
|   | One or more FM, AM or TV radio broadcaster(s)           | No                   |
|   | Others Types of Users                                   | Yes                  |
|   | Is tower documented for structural analysis?            | No                   |
|   | Is tower compliant with Rev G?                          | No                   |
| Existing Tower Structure                                  | Do you have a tower registration number?                | Yes                  |
| Registration  | ASR Number  | 1036419              |
| Coordinates (NAD83 (<br>North American Datum of<br>1983)) | Latitude (NAD83)  | 30° 39'<br>34.0" N-  |
|   | Longitude (NAD83)                                       | 087° 53'<br>33.0" W- |
|   | Overall Structure Height                                | 545.27 fee           |
|   | Support Structure Height                                | 545.93 fee           |
|   | Ground Elevation Above Mean Sea Level (AMSL)            | 166.99 fee           |

| Structure Type   | TOWER -<br>Free<br>Standing or<br>Guyed<br>Structure |
|------------------|--|
| Tower Owner      | Alabama Educational Television Commission            |
| Date Constructed | 01/01/1955   |

# Other Types of Users

| Users           |  |
|-----------------|--|
| US Dept of Comm |  |
| WHIL aural ICR  |  |

# Primary Tower

#### **Tower Modification Costs**

| Section              | Question   | Response  |
|----------------------|--|---|
| Engineering Study    | Please what type of engineering study is required, if any: | Study needed<br>for<br>undocumented<br>/poorly<br>documented<br>tower |
| Tower Reinforcements | Please select whether tower reinforcements are needed:     | Major<br>Reinforcements<br>needed                                     |

# Primary Tower

# **Tower Rigging Costs**

| Section                         | Question                          | Response |
|---------------------------------|-----------------------------------|----------|
| Tower Rigging Costs             | Complex Tower                     | N/A      |
| Helicopter Services<br>Required | Are helicopter services required? | No       |

Primary Tower Other Tower Expenses Not Listed

Information not provided.

# Outside Professional

| Section  | Question   | Response  |
|--|--|---|
| Services Costs<br>Outside Project<br>Management Services | Do you require outside project management services?                          | Yes   |
|  | Number of Hours  | 191   |
|  | Explanation  | It will be necessary to schedule and coordinate multiple vendors, complete progress reports, and update Schedule 399. Station does not have available personnel or personnel trained in project management for such complex projects. |
| Outside RF consulting<br>Engineering Services            | Perform engineering study for new channel assignment and antenna development | Yes   |
|  | Prepare engineering section of Form FCC Construction Permit Application      | Yes   |
|  | For Auxiliary Facility   | No  |
|  | For Main Facility  | Yes   |
|  | Prepare engineering section of Form FCC License to Cover Application         | Yes   |
|  | For Auxiliary Facility   | No  |
|  | For Main Facility  | Yes   |
|  | Prepare request for Special Temporary Authority                              | Yes   |

|                                       | Quantity   | 1   |
|---------------------------------------|--|-----|
|                                       | Do you have Distributed Transmission System engineering services?                          | N/A |
|                                       | Critical Facility  | N/A |
|                                       | Terrain-Shielded Facility  | N/A |
| Attorney and Other Outside Consulting | Prepare and file Form FCC Construction Permit Application                                  | Yes |
| Services                              | For Auxiliary Facility   | No  |
|                                       | For Main Facility  | Yes |
|                                       | Prepare and file Form FCC License to Cover Application                                     | Yes |
|                                       | For Auxiliary Facility   | No  |
|                                       | For Main Facility  | Yes |
|                                       | Prepare request for Special Temporary Authority  | Yes |
|                                       | Quantity   | 1   |
|                                       | NEPA Section 106 environmental review  | No  |
|                                       | Environmental Assessment   | No  |
|                                       | ASR Modification   | Yes |
|                                       | FAA Consultation (including preparation of FAA Form 7460)                                  | Yes |
|                                       | Negotiation of Lease and other Matter for Shared Locations                                 | No  |
|                                       | Prepare or Review FCC Form 399 for Reimbursement   | Yes |
|                                       | Address transition timing and coordination issues w/ other stations and wireless providers | Yes |
| RF Field Engineering<br>Services      | Comprehensive coverage verification via field study  | No  |
|                                       | RF exposure measurements   | No  |
|                                       | Additional Field Engineering Service   | Yes |
|                                       |  |     |

| Number of Days | 18  |
|----------------|---|
| Justification  | It will be necessary to survey the site, plan the equipment, develop specifications for purchasing, and oversee multiple vendor RF projects. Station does not have available personnel or personnel trained in such services. |

## Outside Professional

# Other Professional Services Expenses Not Listed

| Services Costs             | Description   |
|----------------------------|---|
| Other Engineering Services | Cost estimate for other engineering services such as RF calculations, evolving transition plan calculations, bid spec prep / distribution / award recommendation / etc and discussion, etc. |

# Other Expenses

| Section                         | Question   | Response |
|---------------------------------|--|----------|
| AM Pattern Disturbance          | Is an Impact Study needed?   | No       |
|                                 | Is Remediation needed?   | No       |
| Facility Expenses               | Name   | N/A      |
|                                 | Other Distributed Transmission System<br>Expenses Not listed   | N/A      |
|                                 | Name   | N/A      |
|                                 | Is Notification of a Medical Facility required as a result of DTV broadcasting?                                      | Yes      |
| Permit and Filing Costs         | Local Zoning   | No       |
|                                 | Non-zoning permits   | No       |
|                                 | BLM or NFS Coordination  | No       |
|                                 | FCC Construction Permit Minor Change   | No       |
|                                 | FCC License to Cover Application   | No       |
|                                 | FCC Special Temporary Authority Application  | No       |
| Other Miscellaneous<br>Expenses | Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)?        | Yes      |
|                                 | Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs? | Yes      |
|                                 | Does this relocation require Equipment Storage?  | Yes      |
|                                 | Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change?     | Yes      |
|                                 | Does this relocation require MVPD  Notification of a Channel Change?   | Yes      |

Other Expenses Not Listed

**Expenses** Information not provided.

# **Cost Information**

## **Transmitters**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description   | Predetermined<br>Cost Estimate | Estimated<br>Cost | Estimated Cost Justification   | Actual Cost    | Actual Cost<br>Justification |
|---|--------------------------------|-------------------|--|----------------|------------------------------|
| Primary<br>Transmitter<br>ULXTE-50                      | \$1,360,910.88                 | \$1,357,460.88    |  | \$1,151,960.88 |                              |
| Mechanical - HVAC - Plumbing                            | \$35,331.92                    | \$35,331.92       | See<br>attached /<br>uploaded<br>PDF file<br>titled "TSG<br>203930<br>v200515jgv4.<br>pdf" | \$35,331.92    | N/A                          |
| Additional<br>Interior RF<br>System                     | \$140,000.00                   | \$140,000.00      | N/A  | N/A            | N/A                          |
| Electrical  | \$47,298.89                    | \$47,298.89       | See<br>attached /<br>uploaded<br>PDF file<br>titled "TSG<br>203930<br>v200515jgv4.<br>pdf" | \$47,298.89    | N/A                          |
| 3" Rigid<br>Conduit and<br>Wiring<br>(Cost per<br>foot) | \$5,200.00                     | \$4,900.00        | N/A  | N/A            | N/A                          |
| Transformer<br>3 phase<br>/480v - 150<br>KVA            | \$25,550.00                    | \$24,300.00       | N/A  | N/A            | N/A                          |
| Switchgear<br>- industrial<br>800 amp                   | \$38,200.00                    | \$36,300.00       | N/A  | N/A            | N/A                          |

| UHF -<br>Liquid<br>Cooled<br>Solid State<br>Transmitter<br>31.7 kW | \$1,069,330.07 | \$1,069,330.07 | See<br>attached<br>PDF file<br>titled "TSG<br>203930<br>v191111jgv1.<br>pdf" | \$1,069,330.07 | N/A |
|--|----------------|----------------|--|----------------|-----|
| Sub-total  | \$1,360,910.88 | \$1,357,460.88 | N/A  | \$1,151,960.88 | N/A |
| Total for all systems  | \$2,802,263.14 | \$2,560,709.28 | N/A  | \$1,884,630.28 | N/A |

# Components

| Actual Information Description                         | File Name                      |   |
|--|--------------------------------|---|
| Mechanical - HVAC -<br>Plumbing                        | Component Description: Amount: | TSG 203930<br>v200515jgv4<br>\$35,331.92    |
| Additional Interior RF<br>System                       | Information not provided.      |   |
| Electrical   | Component Description: Amount: | TSG 203930<br>v200515jgv4<br>\$47,298.89    |
| 3" Rigid Conduit and Wiring (Cost per foot)            | Information not provided.      |   |
| Transformer 3 phase/480v - 150 KVA                     | Information not provided.      |   |
| Switchgear - industrial 800 amp                        | Information not provided.      |   |
| UHF - Liquid Cooled Solid<br>State Transmitter 31.7 kW | Component Description: Amount: | TSG 203930<br>v200515jgv4<br>\$1,069,330.07 |

# **Cost Information**

#### **Antennas**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description Interim Antenna TFU-8WB C160   | Predetermined<br>Cost Estimate<br>\$245,734.41 | Estimated<br>Cost<br>\$108,985.66 | Estimated<br>Cost<br>Justification   | Actual Cost<br>\$103,985.66 | Actual Cost<br>Justification |
|--|--|-----------------------------------|--|-----------------------------|------------------------------|
| Sweep  | \$8,000.00                                     | \$8,000.00                        | See<br>attached /<br>uploaded<br>PDF file<br>titled "TSG<br>203930<br>v200515jgv4.<br>pdf" | \$8,000.00                  | N/A                          |
| Pattern<br>scatter<br>analysis for<br>side mount<br>high/med<br>power<br>antennas<br>(if not<br>included in<br>antenna<br>base cost) | \$5,260.00                                     | \$5,000.00                        | N/A  | N/A                         | N/A                          |
| Side mount<br>brackets<br>for high<br>power<br>antennas<br>(if not<br>included in<br>antenna<br>base cost)                           | \$23,150.00                                    | \$21,900.00                       | See<br>attached /<br>uploaded<br>PDF file<br>titled "TSG<br>203930<br>v200515jgv4.<br>pdf" | \$21,900.00                 | N/A                          |

| Elbow<br>complex,<br>single<br>channel, at<br>antenna<br>input, per 4<br>1/16.<br>feedline (if<br>needed) | \$9,570.00   | \$11,418.75  | See<br>attached /<br>uploaded<br>PDF file<br>titled "TSG<br>203930<br>v200515jgv4.<br>pdf" | \$11,418.75  | N/A |
|---|--------------|--------------|--|--------------|-----|
| Freight   | \$10,254.41  | \$10,254.41  | See<br>attached /<br>uploaded<br>PDF file<br>titled "TSG<br>203930<br>v200515jgv4.<br>pdf" | \$10,254.41  | N/A |
| UHF - Lower Power Side Mount, One station - 200-500 kW, horizontally polarized                            | \$189,500.00 | \$52,412.50  | See<br>attached /<br>uploaded<br>PDF file<br>titled "TSG<br>203930<br>v200515jgv4.<br>pdf" | \$52,412.50  | N/A |
| Primary<br>Antenna<br>TFU26JTH<br>/VP-R 04<br>(SP)  | \$316,074.85 | \$229,989.85 |  | \$229,989.85 |     |
| Elbow complex, single channel, at antenna input, per 6 1/8. feedline (if needed)                          | \$12,300.00  | \$12,495.00  | See<br>attached /<br>uploaded<br>PDF file<br>titled "TSG<br>204122<br>v200206jgv1.<br>pdf" | \$12,495.00  | N/A |

| Sweep test<br>of existing<br>antenna  | \$6,730.00     | \$8,000.00     | See<br>attached /<br>uploaded<br>PDF file<br>titled "TSG<br>204122<br>v200206jgv1.<br>pdf" | \$8,000.00     | N/A |
|---|----------------|----------------|--|----------------|-----|
| UHF - High<br>Power Top<br>Mount<br>(200-1000<br>kW), One<br>station<br>antenna,<br>elliptically<br>or<br>circularly<br>polarized | \$289,500.00   | \$201,950.00   | See<br>attached /<br>uploaded<br>PDF file<br>titled "TSG<br>204122<br>v200206jgv1.<br>pdf" | \$201,950.00   | N/A |
| Freight   | \$7,544.85     | \$7,544.85     | See<br>attached /<br>uploaded<br>PDF file<br>titled "TSG<br>204122<br>v200206jgv1.<br>pdf" | \$7,544.85     | N/A |
| Sub-total   | \$561,809.26   | \$338,975.51   | N/A  | \$333,975.51   | N/A |
| Total for<br>all<br>systems   | \$2,802,263.14 | \$2,560,709.28 | N/A  | \$1,884,630.28 | N/A |

# Components

| Actual Information<br>Description | File Name              |             |
|-----------------------------------|------------------------|-------------|
| Sweep                             |                        |             |
|                                   | Component Description: | TSG 203930  |
|                                   |                        | v200515jgv4 |
|                                   | Amount:                | \$8,000.00  |
|                                   |                        |             |

| Pattern scatter analysis for side mount high/med power antennas (if not included in antenna base cost) | Information not provided.      |  |
|--|--------------------------------|--|
| Side mount brackets for<br>high power antennas (if not<br>included in antenna base<br>cost)            | Component Description: Amount: | TSG 203930<br>v200515jgv4<br>\$21,900.00 |
| Elbow complex, single channel, at antenna input, per 4 1/16. feedline (if needed)                      | Component Description: Amount: | TSG 203930<br>v200515jgv4<br>\$9,773.75  |
|  | Component Description: Amount: | TSG 203930<br>v200515jgv4<br>\$1,645.00  |
| Freight  | Component Description: Amount: | TSG 203930<br>v200515jgv4<br>\$10,254.41 |
| UHF - Lower Power Side<br>Mount, One station - 200-<br>500 kW, horizontally<br>polarized               | Component Description: Amount: | TSG 203930<br>v200515jgv4<br>\$52,412.50 |
| Elbow complex, single channel, at antenna input, per 6 1/8. feedline (if needed)                       | Component Description: Amount: | TSG 204122<br>v200519jgv3<br>\$12,495.00 |
| Sweep test of existing antenna   | Component Description: Amount: | TSG 204122<br>v200519jgv3<br>\$8,000.00  |
|  |                                |  |

| UHF - High Power Top<br>Mount (200-1000 kW), One<br>station antenna , elliptically<br>or circularly polarized | Component Description: Amount: | TSG 204122<br>v200519jgv3<br>\$201,950.00 |
|---|--------------------------------|---|
| Freight   |                                |   |
|   | Component Description:         | TSG 204122                                |
|   |                                | v200519jgv3                               |
|   | Amount:                        | \$7,544.85                                |

# **Cost** Information

#### **Transmission Line**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description Interim Transmission Line                    | Predetermined<br>Cost Estimate<br>\$49,580.00 | Estimated<br>Cost<br>\$38,844.89 | Estimated<br>Cost<br>Justification   | Actual Cost<br>\$38,844.89 | Actual Cost<br>Justification |
|--|---|----------------------------------|--|----------------------------|------------------------------|
| Flexible Air<br>Transmission<br>Line -<br>dielectric, 4" | \$49,580.00                                   | \$38,844.89                      | See<br>attached /<br>uploaded<br>PDF file<br>titled "TSG<br>203930<br>v200515jgv4.<br>pdf" | \$38,844.89                | N/A                          |
| Primary<br>Transmission<br>Line                          | \$6,400.00                                    | \$6,400.00                       |  | \$0.00                     |                              |
| Sweep Line   | \$6,400.00                                    | \$6,400.00                       | N/A  | N/A                        | N/A                          |
| Sub-total  | \$55,980.00                                   | \$45,244.89                      | N/A  | \$38,844.89                | N/A                          |
| Total for all systems                                    | \$2,802,263.14                                | \$2,560,709.28                   | N/A  | \$1,884,630.28             | N/A                          |

# Components

| Actual Information Description                     | File Name                      |  |
|--|--------------------------------|--|
| Flexible Air Transmission<br>Line - dielectric, 4" | Component Description: Amount: | TSG 203930<br>v200515jgv4<br>\$38,844.89 |
| Sweep Line   | Information not provided.      |  |

# **Cost Information**

# **Tower Equipment and Rigging Costs**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description                              | Predetermined<br>Cost Estimate | Estimated<br>Cost | Estimated<br>Cost<br>Justification  | Actual Cost  | Actual Cost<br>Justification |
|--|--------------------------------|-------------------|---|--------------|------------------------------|
| Primary Tower TOWER                      | \$657,800.00                   | \$655,300.00      |   | \$331,771.00 |                              |
| Tall Tower<br>(greater than<br>500')     | \$210,500.00                   | \$230,300.00      | See attached / uploaded PDF files titled "TSG 203930 v200515jgv4. pdf" and "TSG 204122 v200519jgv3" | \$230,300.00 | N/A                          |
| Major tower reinforcement /modifications | \$421,000.00                   | \$400,000.00      | N/A   | \$80,721.00  | N/A                          |

| mapping for           |                |                |     |                | mapping, condition       |
|-----------------------|----------------|----------------|-----|----------------|--------------------------|
| an undocumented       |                |                |     |                |                          |
| /poorly               |                |                |     |                | assessmer<br>and initial |
| documented            |                |                |     |                | structural               |
| tower and             |                |                |     |                | analysis.                |
| preparation of        |                |                |     |                | Analysis                 |
| documentation         |                |                |     |                | failed.                  |
| necessary for         |                |                |     |                | Foundation               |
| tower load            |                |                |     |                | mapping ar               |
| study                 |                |                |     |                | geotechnic               |
|                       |                |                |     |                | investigatio             |
|                       |                |                |     |                | leading to               |
|                       |                |                |     |                | Structural               |
|                       |                |                |     |                | Design                   |
|                       |                |                |     |                | Drawings for             |
|                       |                |                |     |                | bidding tow              |
|                       |                |                |     |                | modification             |
|                       |                |                |     |                | to upgrade               |
|                       |                |                |     |                | tower to 22              |
|                       |                |                |     |                | G to                     |
|                       |                |                |     |                | accommoda                |
|                       |                |                |     |                | new ante                 |
| Sub-total             | \$657,800.00   | \$655,300.00   | N/A | \$331,771.00   | N/A                      |
| Total for all systems | \$2,802,263.14 | \$2,560,709.28 | N/A | \$1,884,630.28 | N/A                      |

# Components

| Actual Information Description | File Name                      |   |
|--------------------------------|--------------------------------|---|
| Tall Tower (greater than 500') | Component Description: Amount: | TSG 203930<br>v200515jgv4<br>\$115,150.00 |
|                                | Component Description: Amount: | TSG 204122<br>v200519jgv3<br>\$115,150.00 |

| Major tower reinforcement<br>/modifications                                  | Component Description: Amount: | Tilson 4052775<br>v190619jgv1<br>\$80,721.00 |
|--|--------------------------------|--|
| Tower mapping for an undocumented/poorly documented tower and preparation of | Component Description:         | Foundation<br>Mapping<br>\$3,500.00          |
| documentation necessary for tower load study                                 |                                | ********                                     |
|  | Component Description:         | Geotechnical                                 |
|  |                                | Investigation                                |
|  | Amount:                        | \$3,250.00                                   |
|  | Component Description:         | Structural Design Drawings                   |
|  | Amount:                        | \$8,000.00                                   |
|  | Component Description:         | Tower Mapping                                |
|  |                                | \$2000, Structural                           |
|  |                                | Analysis \$2500, and Maintenance             |
|  |                                | and Waintenance                              |
|  |                                | Assessment TIA                               |
|  |                                | \$1500.                                      |
|  | Amount:                        | \$6,000.00                                   |

### **Cost Information**

#### **Outside Professional Services**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description   | Predetermined Cost Estimate | Estimated<br>Cost | Estimated Cost Justification  | Actual Cost | Actual C |
|---|-----------------------------|-------------------|---|-------------|----------|
| Outside<br>Professional<br>Services   | \$102,598.00                | \$108,993.00      |   | \$23,343.00 |          |
| Prepare and or review reimbursement form  | \$2,630.00                  | \$12,540.00       | The Estimated Cost includes Form 399 submissions including ongoing Actual Cost invoice prep and submission, and amendments as needed. | \$12,540.00 | N/A      |
| Prepare engineering section of FCC Form 2100 (main), License to Cover Application | \$1,580.00                  | \$1,553.00        | N/A   | \$1,553.00  | N/A      |
| Prepare<br>request for<br>Special<br>Temporary<br>Authorization                   | \$2,050.00                  | \$1,500.00        | N/A   | \$1,500.00  | N/A      |

| Other<br>Engineering<br>Services   | \$1,500.00  | \$1,500.00  | Cost estimate for other engineering services such as RF calculations, evolving transition plan calculations, bid spec prep / distribution / award recommendation / etc and discussion, etc. | \$1,500.00 | N/A |
|--|-------------|-------------|---|------------|-----|
| Additional Field Engineering Service, 18 Days  | \$36,000.00 | \$36,000.00 | N/A   | N/A        | N/A |
| FAA consultant, including cost of preparing FAA Form 7460 (Notice of Proposed Construction), if needed for height increase | \$2,105.00  | \$2,000.00  | N/A   | N/A        | N/A |
| ASR<br>modification<br>(prepare FCC<br>Form 854)   | \$2,105.00  | \$2,000.00  | N/A   | N/A        | N/A |
| Attorney Fees - Prepare and File request for Special Temporary Authorization   | \$3,680.00  | \$3,500.00  | N/A   | N/A        | N/A |

| FCC Fo<br>2100 C<br>applica | \$2,000.00     | N/A | \$3,000.00     | \$3,155.00     | Prepare<br>engineering<br>section of FCC |
|-----------------------------|----------------|-----|----------------|----------------|--|
|                             |                |     |                |                | Form 2100 (main),                        |
|                             |                |     |                |                | Construction                             |
|                             |                |     |                |                | Permit                                   |
|                             |                |     |                |                | Application                              |
| Enginee                     | \$3,500.00     | N/A | \$7,000.00     | \$7,360.00     | Perform                                  |
| study f                     |                |     |                |                | engineering                              |
| new                         |                |     |                |                | study for new                            |
| chann                       |                |     |                |                | channel                                  |
| assignm<br>and              |                |     |                |                | assignment and antenna                   |
| antenr                      |                |     |                |                | development                              |
| developi                    |                |     |                |                |  |
| N/A                         | N/A            | N/A | \$2,500.00     | \$2,630.00     | Address                                  |
|                             |                |     |                |                | transition                               |
|                             |                |     |                |                | timing and                               |
|                             |                |     |                |                | coordination issues w/                   |
|                             |                |     |                |                | other stations                           |
|                             |                |     |                |                | and wireless                             |
| N/A                         | N/A            | N/A | \$5,000.00     | \$5,260.00     | Attorney Fees                            |
|                             |                |     |                |                | - Prepare and                            |
|                             |                |     |                |                | File FCC Form                            |
|                             |                |     |                |                | 2100 (main),                             |
|                             |                |     |                |                | Construction                             |
|                             |                |     |                |                | Permit<br>Application                    |
|                             |                |     |                |                |  |
| N/A                         | N/A            | N/A | \$2,250.00     | \$2,365.00     | Attorney Fees -                          |
|                             |                |     |                |                | Prepare and File FCC Form                |
|                             |                |     |                |                | 2100 (main),                             |
|                             |                |     |                |                | License to                               |
|                             |                |     |                |                | Cover                                    |
|                             |                |     |                |                | Application                              |
| N/A                         | \$750.00       | N/A | \$28,650.00    | \$30,178.00    | Project                                  |
|                             |                |     |                |                | management of the transition             |
| N/A                         | \$23,343.00    | N/A | \$108,993.00   | \$102,598.00   | Sub-total                                |
| N/A                         | \$1,884,630.28 | N/A | \$2,560,709.28 | \$2,802,263.14 | Total for all systems                    |

### Components

| Actual Information Description           | File Name              |                            |
|--|------------------------|----------------------------|
| Prepare and or review reimbursement form | Component Description: | KGA 250-302<br>v201211jgv1 |
|  | Amount:                | \$775.00                   |
|  | Component Description: | KGA 250-241<br>v201211jgv1 |
|  | Amount:                | \$265.00                   |
|  | Component Description: | KGA 250-294<br>v201211jgv1 |
|  | Amount:                | \$1,150.00                 |
|  | Component Description: | KGA 250-288<br>v201211jgv1 |
|  | Amount:                | \$4,100.00                 |
|  | Component Description: | KGA 250-282<br>v201211jgv1 |
|  | Amount:                | \$900.00                   |
|  | Component Description: | KGA 250-280<br>v201211jgv1 |
|  | Amount:                | \$925.00                   |
|  | Component Description: | KGA 250-275<br>v201211jgv1 |
|  | Amount:                | \$50.00                    |
|  | Component Description: | KGA 250-272<br>v201211jgv1 |
|  | Amount:                | \$1,725.00                 |

|  | Component Description: Amount: | KGA 250-269<br>v201211jgv1<br>\$150.00                 |
|--|--------------------------------|--|
|  | Component Description:         | Prepare FCC Form<br>399 for<br>Reimbursement -<br>WEIQ |
|  | Amount:                        | \$2,500.00   |
| Prepare engineering<br>section of FCC Form 2100<br>(main), License to Cover<br>Application | Component Description:         | KGA 250-276<br>v201211jgv1                             |
| Application  | Amount:                        | \$1,553.00   |
| Prepare request for<br>Special Temporary<br>Authorization                                  | Component Description: Amount: | KGA 250-267<br>v201211jgv1<br>\$1,500.00               |
| Other Engineering Services   | Component Description: Amount: | KGA 250-291<br>v201211jgv1<br>\$625.00                 |
|  | Component Description: Amount: | KGA 250-274<br>v201211jgv1<br>\$450.00                 |
|  | Component Description: Amount: | KGA 250-264<br>v201211jgv1<br>\$50.00                  |
|  | Component Description: Amount: | KGA 250-261<br>v201211jgv1<br>\$375.00                 |

| Additional Field<br>Engineering Service, 18<br>Days  | Information not provided.       |  |
|--|---------------------------------|--|
| FAA consultant, including cost of preparing FAA Form 7460 (Notice of Proposed Construction), if needed for height increase | Information not provided.       |  |
| ASR modification (prepare FCC Form 854)  | Information not provided.       |  |
| Attorney Fees - Prepare<br>and File request for<br>Special Temporary<br>Authorization                                      | Information not provided.       |  |
| Prepare engineering<br>section of FCC Form 2100<br>(main), Construction<br>Permit Application                              | Component Description: Amount:  | Form FCC Construction permit application \$2,000.00  |
| Perform engineering study<br>for new channel<br>assignment and antenna<br>development                                      | Component Description:  Amount: | Engineering study<br>for new channel<br>assignment and<br>antenna<br>development<br>\$3,500.00 |
| Address transition timing and coordination issues w/ other stations and wireless   | Information not provided.       |  |
| Attorney Fees - Prepare<br>and File FCC Form 2100<br>(main), Construction<br>Permit Application                            | Information not provided.       |  |
| Attorney Fees -Prepare<br>and File FCC Form 2100<br>(main), License to Cover<br>Application                                | Information not provided.       |  |
|  |                                 |  |

| Project management of the |
|---------------------------|
| transition                |

Component Description: KGA 250-278

v201211jgv1

**Amount:** \$150.00

Component Description: KGA 250-277

v201211jgv1

**Amount:** \$150.00

Component Description: KGA 250-271

v201211jgv1

**Amount:** \$150.00

Component Description: KGA 250-268

v201211jgv1

**Amount:** \$150.00

Component Description: KGA 250-265

v201211jgv1

**Amount:** \$150.00

### **Cost** Information

#### **Other Expenses**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description  | Predetermined<br>Cost Estimate | Estimated<br>Cost | Estimated<br>Cost<br>Justification | Actual Cost    | Actual Cost<br>Justification |
|--|--------------------------------|-------------------|------------------------------------|----------------|------------------------------|
| Other<br>Expenses  | \$63,165.00                    | \$54,735.00       |                                    | \$4,735.00     |                              |
| DTV Medical<br>Facility<br>Notification                                  | \$11,550.00                    | \$3,120.00        | N/A                                | \$3,120.00     | N/A                          |
| Disposal Costs (for equipment and other waste, net of any salvage value) | \$15,000.00                    | \$15,000.00       | N/A                                | N/A            | N/A                          |
| MVPD<br>Notification of<br>Channel<br>Change                             | \$1,615.00                     | \$1,615.00        | N/A                                | \$1,615.00     | N/A                          |
| Equipment Delivery and Handling Charges                                  | \$25,000.00                    | \$25,000.00       | N/A                                | N/A            | N/A                          |
| Equipment<br>Storage   | \$10,000.00                    | \$10,000.00       | N/A                                | N/A            | N/A                          |
| Develop and air announcement of upcoming channel change                  | \$0.00                         | \$0.00            | N/A                                | N/A            | N/A                          |
| Sub-total  | \$63,165.00                    | \$54,735.00       | N/A                                | \$4,735.00     | N/A                          |
| Total for all systems  | \$2,802,263.14                 | \$2,560,709.28    | N/A                                | \$1,884,630.28 | N/A                          |

### Components

| Actual Information Description   | File Name                      |  |
|--|--------------------------------|--|
| DTV Medical Facility<br>Notification                                     | Component Description: Amount: | KGA 250-262<br>v201211jgv1<br>\$3,120.00 |
| Disposal Costs (for equipment and other waste, net of any salvage value) | Information not provided.      |  |
| MVPD Notification of Channel Change                                      | Component Description: Amount: | KGA 250-263<br>v201211jgv1<br>\$1,615.00 |
| Equipment Delivery and Handling Charges                                  | Information not provided.      |  |
| Equipment Storage  | Information not provided.      |  |
| Develop and air announcement of upcoming channel change                  | Information not provided.      |  |

## Cost Information

#### **Grand Total**

|                       | Predetermined<br>Cost Estimate | Estimated Cost | Actual Cost    |
|-----------------------|--------------------------------|----------------|----------------|
| Total for all systems | \$2,802,263.14                 | \$2,560,709.28 | \$1,884,630.28 |

| Reimbursem | entestiatus  | Response |
|------------|--|----------|
|            | The facility has ceased operating on its pre-<br>auction channel.  | Yes      |
|            | Construction of final facilities or all necessary modifications are complete.  | No       |
|            | All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator. | No       |

Section Question Response

### Submission of Estimated Expenses Statements

WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.

- 1. The Authorized
  Person signing
  below certifies that he
  /she is authorized to
  submit this TV
  Broadcaster
  Relocation Fund
  Reimbursement
  Form on behalf of
  the above-named
  entity.
- 2. The above-named entity acknowledges that all certifications and attached documentation are considered material representations.
- 3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.

- 4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- 5. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
- 7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the abovenamed applicant for the Authorization(s) specified above. Jeffrey C Gehman Engineering Associate

12/11/2020

Section Question Response

# Submission of Actual Cost Documentation Statements

WILLFUL FALSE, FRAUDULENT, OR FICTITIOUS STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISIONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE AND/OR FRAUDULENT STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT (U.S. CODE, TITLE 31, SECTIONS 3729-3733).

- 1. The Authorized
  Person signing
  below certifies and
  represents that he
  /she is authorized to
  submit this TV
  Broadcaster
  Relocation Fund
  Reimbursement
  Form on behalf of
  the above-named
  entity.
- The above-named entity certifies that the statements in this form and attached documentation are true, complete, and correct.
- The above-named entity acknowledges that all certifications and attached documentation are considered material representations.

- 4. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.
- 5. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (full power and Class A stations) and/or otherwise modify a television station's facility as a result of the spectrum repack (LPTV/TV Translator stations); or to minimize service disruption resulting from a repacked television station (FM stations); or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- 6. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 7. The above-named entity certifies that the cost information /documents submitted reflect costs actually incurred.

- 8. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.
- 9. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a prerequisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the abovenamed applicant for the Authorization(s) specified above. Jeffrey C Gehman Engineering Associate

12/11/2020

#### **Attachments**