



(REFERENCE COPY - Not for submission)

# FCC Form 399: Reimbursement Request

Facility **22211** | Service: **DTV** | Call **WFLD** | Channel: **31 (UHF)** |  
ID: | Sign:  
File **0000027829**  
Number:  
FRN: **0005795067** | Date **12/17**  
Submitted: **/2020**

## Applicant Information Applicant Name, Type, and Contact Information

Applicant	Address	Phone	Email	Applicant Type
<b>FOX TELEVISION STATIONS, LLC</b>	Ann West Bobeck 400 N. CAPITOL STREET, NW SUITE 890 WASHINGTON, DC 20001 United States	+1 (202) 824-6503	ann. bobeck@fox.com	Limited Liability Company

## Reimbursement Contact Information Reimbursement Contact Name and Information

Applicant	Address	Phone	Email
[Confidential]			

## Preparer Contact Information Preparer Contact Name and Information

Applicant	Address	Phone	Email
<b>Dennis Wallace</b> <i>Managing Partner</i> <i>Meintel, Sgrignoli &amp; Wallace, LLC</i>	Dennis Wallace 1282 Smallwood Drive Suite 372 Waldorf, MD 20603 United States	+1 (202) 251-7589	Dennis. Wallace@mswdtv.com

**Broadcaster  
Information  
and  
Transition  
Plan**

Question	Response
Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information.	Yes
Briefly describe transition plan	Due to the complexity of this project and number of facilities involved, WFLD will install interim facilities at the John Hancock building, while existing antenna, transmission line, and transmitter are replaced at the main site on top of Willis Tower.

**Transmitters**

Section	Question	Response
Transmitter Related Expenses	Do you have transmitter related expenses?	Yes

**Primary  
Transmitter**

**Existing Transmitter Information**

<b>Section</b>	<b>Question</b>	<b>Response</b>
<b>Existing Transmitter Description</b>	Type of change	Purchase New
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is this transmitter currently shared with another station?	No
	Is this transmitter currently in operating condition?	Yes
<b>Existing Transmitter Manufacturer and Type</b>	Manufacturer	
	Model	CD2200P3
	Year	1999
	Type	Inductive Output Tube
	IOT Power Type	Three
	Power Capacity	75 kW

**Primary  
Transmitter**

**New Transmitter Costs**

Section	Question	Response
<b>New Transmitter</b>	Use	Primary (Main)
	Change Type	Purchase New
	Is this a request for upgraded equipment?	Yes
	Manufacturer	
	Model	THU9-40 EVO
	Transmitter Type	Solid State
	Solid State Cooling	Liquid Cooled
	Solid State Power capacity	61 kW
	Justification for New Transmitter	New transmitter required as existing unit is obsolete and no longer supported by manufacturer. Existing transmitter is rated 75KW. See quote 190725_Quotation 155506.1. WFLD.Main and narrative 190725_WFLD_NARRATIVE_REV3_FORM399

**Primary  
Transmitter**

**Other Transmitter Costs**

Section	Question	Response
<b>Electrical Service</b>	Service Entrance (3 phases 800A 208V)	No
	Switchgear (industrial 800 amp)	Yes
	Transformer (480V)	No
	Power	N/A
	Rigid Conduit and Wiring	Yes
	Size	3 inches
	Length	400.0 feet
	Other Electrical Service	Yes

	Description	Transmitter Electrical Installation Costs Willis Tower
<b>HVAC Service</b>	Does the replacement transmitter require HVAC Service?	Yes
	Type	Cooling Only
	Size	50 tons
	Other Size	N/A
<b>Transmitter Building Addition/Modification or Leasehold Improvement</b>	Does the Transmitter Building require an addition, modification, other leasehold improvement?	Yes
	Size	1000.0 square feet
<b>Channel 14 Costs</b>	Is an RF Consulting Engineer needed?	N/A
	Is a channel 14 Mask Filer needed?	N/A
	Is additional field engineering time needed?	N/A
	Number of Days	N/A

**Primary  
Transmitter**

**Other Transmitter Cost Not Listed**

Name	Description
<b>Installation</b>	Installation of transmitter. See estimate 190823 Quote Land Communications
<b>Plumbing Demolition</b>	Disconnect Piping for transmitter (Great Lakes)
<b>ThermoFlo Leibert system</b>	ThermoFlo Leibert Installation
<b>Site Survey and Drawings</b>	Pre-installation survey of transmitter facility with drawings. See 190823 Quote Land Communications.
<b>Remove Existing Main Transmitter</b>	Remove existing main transmitter from Willis Tower

<b>Additional Transmitter RF Components</b>	Plumbing, RF and switch components. See quote 190725_Quotation 230209.2 WFLD. Addtnl Install Parts
<b>Mask Filter</b>	Mask filter with parts to implement VSWR & Arc Monitoring
<b>Water Glycol System</b>	Building Chilled Water System Connection. (ZonaTherm)
<b>Remote Control Wiring</b>	Wire up existing remote control to new transmitter

**Interim  
Transmitter**

**New Transmitter Costs**

Section	Question	Response
<b>New Transmitter</b>	Use	Interim
	Description of Use	N/A
	Change Type	Purchase
	Manufacturer	
	Model	THU9-24 EVO
	Transmitter Type	Solid State
	Solid State Cooling	Liquid Cooled
	Solid State Power capacity	37 kW
	Justification for New Transmitter	Interim transmitter will be required to operate interim facilities at Hancock building while changing out antennas and transmitter at main facility, Willis Tower.

**Interim  
Transmitter**

**Other Transmitter Costs**

Section	Question	Response
<b>Electrical Service</b>	Service Entrance (3 phases 800A 208V)	No
	Switchgear (industrial 800 amp)	No

	Transformer (480V)	No
	Power	N/A
	Rigid Conduit and Wiring	No
	Size	N/A
	Length	N/A
	Other Electrical Service	No
	Description	N/A
<b>HVAC Service</b>	Does the replacement transmitter require HVAC Service?	No
	Type	N/A
	Size	N/A
	Other Size	N/A
<b>Transmitter Building Addition/Modification or Leasehold Improvement</b>	Does the Transmitter Building require an addition, modification, other leasehold improvement?	Yes
	Size	500.0 square feet
<b>Channel 14 Costs</b>	Is an RF Consulting Engineer needed?	N/A
	Is a channel 14 Mask Filer needed?	N/A
	Is additional field engineering time needed?	N/A
	Number of Days	N/A
<b>Inside RF System</b>	Is an additional interior RF system required to support this interim transmitter?	No

**Interim Transmitter**

**Other Transmitter Cost Not Listed**

<b>Name</b>	<b>Description</b>
<b>Offloading</b>	Offloading of transmitter and heat exchanger on ground and move to 97th floor.
<b>Second Mask filer</b>	Second mask filter to allow operation on channel 31 (pre-repack)



<b>Main and backup STL</b>	Studio to Transmitter Link. Main link is fiber and backup is radio
<b>Transmitter Site Survey</b>	Survey by transmitter vendor to plan installation
<b>Monitoring Equipment</b>	Equipment needed to ensure signal and RF compliance with Rules.
<b>RF Components</b>	Additional transmitter components required to interconnect to combiner
<b>Transmitter retuning</b>	Retuning cost for transmitter from ch. 31 to ch. 24
<b>Combiner connection</b>	Facilitation by antenna/combiner owner (ATC) to connect into their system.

**Antennas**

Section	Question	Response
Antenna Related Expenses	Do you have antenna related expenses?	Yes

**Auxiliary  
Antenna**

**Existing Antenna Information**

Section	Question	Response
<b>Existing Antenna Description</b>	Type of change	Purchase New
	Antenna Use	Auxiliary (Backup)
	Description of Use	Licensed Aux Antenna
	Ownership	Leased
	Owner	Willis Tower
	Site	N/A
	Is the existing antenna shared with another station or stations?	Yes
	Is the existing antenna directional?	Yes
	Is antenna in operating condition?	Yes
	Is antenna located on or in close proximity to an antenna farm?	Yes
<b>Existing Antenna Manufacturer and Type</b>	Class	Full Power
	Mounting	Top Mount
	Antenna position in stack	Bottom
	Polarization	Circular
	Type	Broadband Panel
	Number of Stations Supported	3
	Number of Panels	24
	Design power capacity in use	100.0 %
	Lower Limit	572.00 MHz
	Upper Limit	578.00 MHz
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power)	475.0 kW

Manufacturer	
Model	PHP24C
Year	1999

**Facility ID's and Call Signs of  
all stations with whom the  
antenna is shared.**

Facility ID	Call Sign
32334	WJYS
22211	WFLD
47905	WMAQ-TV

**Auxiliary  
Antenna**

**New Antenna Costs**

Section	Question	Response
<b>New Antenna Description</b>	Use	Auxiliary (Backup)
	Description of Use	Aux Antenna
	Change Type	Purchase New
	Is this a request for upgraded equipment?	No
	Ownership	Leased
	Owner	Willis Tower
	Is antenna shared?	Yes
	Is antenna directional?	Yes
	Will antenna be located on or in close proximity to an antenna farm?	Yes
<b>New Antenna Manufacturer and Types</b>	Class	Full Power
	Mounting	Top Mount
	Antenna position in stack	Bottom
	Polarization	Elliptical
	Type	Broadband Panel
	Number of Stations Supported	3
	Number of Panels/Bays	24
	Lower Limit	470.00 MHz
	Upper Limit	600.00 MHz
	Design power capacity in use	100.0 %
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power)	475.0 kW
	Manufacturer	
Model	PHP-24C	

Year	2018
Justification for New Antenna	Lessor moving WFLD to a different Aux Antenna on top of building. Quote reflects cost of provisioning combiner and removal of former aux antenna facilities. See 190725_Willis Tower Repack Engineering Statement R4 07112017 page 10

**Auxiliary Antenna**

**Other Antenna Costs**

Section	Question	Response
<b>Combiner for Shared Antenna</b>	Do you need a Combiner for a Shared Antenna?	Yes
	Type	New
	Number of channels supported	3
	Frequencies of channels supported	RF channel
	Frequency	N/A
	Do you need a combiner output splitter /switcher for dual feed lines?	No
<b>Elbow Complex</b>	Do you require the separate purchase of the Elbow Complex?	No
	Broadband or Single Channel?	N/A
	Feed Line Size	N/A

<b>Side Mount Brackets</b>	Do you require the separate purchase of side mount brackets for a high power antenna?	
<b>Pattern Scatter Analysis</b>	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	No
<b>Sweep Test</b>	Do you require the sweep testing of transmission line and antenna?	No

**Enter a list of RF channel numbers.**

RF Channel Number
29
21
24

**Auxiliary Antenna**

**Other Antenna Cost Not Listed**

Information not provided.

**Primary  
Antenna**

**Existing Antenna Information**

Section	Question	Response
<b>Existing Antenna Description</b>	Type of change	Purchase New
	Antenna Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing antenna shared with another station or stations?	No
	Is the existing antenna directional?	Yes
	Is antenna in operating condition?	Yes
Is antenna located on or in close proximity to an antenna farm?	Yes	
<b>Existing Antenna Manufacturer and Type</b>	Class	Full Power
	Mounting	Top Mount
	Antenna position in stack	Middle
	Polarization	Elliptical
	Type	Slotted Coaxial
	Number of Stations Supported	N/A
	Number of Panels	N/A
	Design power capacity in use	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power)	1000.0 kW



---

Manufacturer	
Model	ATW14H3H- ETC2-31H
Year	1999

---

**Primary  
Antenna**

**New Antenna Costs**

Section	Question	Response
<b>New Antenna Description</b>	Use	Primary (Main)
	Description of Use	N/A
	Change Type	Purchase New
	Is this a request for upgraded equipment?	No
	Ownership	Owned
	Owner	N/A
	Is antenna shared?	No
	Is antenna directional?	Yes
	Will antenna be located on or in close proximity to an antenna farm?	Yes
<b>New Antenna Manufacturer and Types</b>	Class	Full Power
	Mounting	Top Mount
	Antenna position in stack	Top
	Polarization	Elliptical
	Type	Slotted Coaxial
	Number of Stations Supported	N/A
	Number of Panels/Bays	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Design power capacity in use	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power) .....	1000.0 kW
	Manufacturer	
	Model	TFU-14ETT/VP-R C210
	Year	2019

Justification for New Antenna	New antenna required for new channel. Slot antenna. See quotes 190725_700427CMZ-1 WFLD FOX and 190725_900032CMZ WFLD FOX
-------------------------------	--

**Primary Antenna**

**Other Antenna Costs**

Section	Question	Response
<b>Combiner for Shared Antenna</b>	Do you need a Combiner for a Shared Antenna?	
	Type	
	Number of channels supported	N/A
	Frequencies of channels supported	N/A
	Frequency	N/A
	Do you need a combiner output splitter /switcher for dual feed lines?	N/A
<b>Elbow Complex</b>	Do you require the separate purchase of the Elbow Complex?	Yes
	Broadband or Single Channel?	Single Channel
	Feed Line Size	6 1/8 inches inches
<b>Side Mount Brackets</b>	Do you require the separate purchase of side mount brackets for a high power antenna?	
<b>Pattern Scatter Analysis</b>	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	No
<b>Sweep Test</b>	Do you require the sweep testing of transmission line and antenna?	Yes

**Primary  
Antenna**

**Other Antenna Cost Not Listed**

<b>Name</b>	<b>Description</b>
<b>West Tower Stack Project</b>	Willis Tower West Tower Stack Project per Willis Spreadsheet. See 190725_Willis Tower Repack Engineering Statement R4 07112017 page 12
<b>Southwest Pole Decommissioning</b>	Willis Tower Decommissioning of SW Pole. per Willis Tower. See 190725_Willis Tower Repack Engineering Statement R4 07112017Spreadsheet. page 13

**Transmission  
Line**

Section	Question	Response
Transmission Line Related Expenses	Do you have transmission line related expenses?	Yes

**Auxiliary  
Transmission  
Line**

**Existing Transmission Line**

Section	Question	Response
<b>Existing Transmission Line Description</b>	Type of change	Purchase New
	Use	Auxiliary (Backup)
	Description of Use	Licensed Aux
	Ownership	Leased
	Owner	Willis Tower
	Site	N/A
	Is the existing transmission line shared with another station or stations?	Yes
	Is Transmission Line in operating condition?	Yes
<b>Existing Transmission Line Manufacturer and Type</b>	Manufacturer	
	Type	Rigid
	Diameter	6 1/8 inches
	Other Diameter	N/A
	Segment Length	20 inches
	Other Segment Length	N/A
	Number of parallel runs	2
	Length	400 feet per run

**Facility ID's and Call Signs of  
all stations with whom the  
transmission line is shared.**

Facility ID	Call Sign
32334	WJYS
47905	WMAQ-TV

**Auxiliary  
Transmission  
Line**      **New Transmission Line**

Section	Question	Response
<b>New Transmission Line Costs</b>	Use	Auxiliary (Backup)
	Description of Use	Licensed Aux
	Change Type	Purchase New
	Is this a request for upgraded equipment?	No
	Type	Rigid
	Diameter	6 1/8 inches
	Other Diameter	N/A
	Segment Length	19 3/4 inches
	Other Segment Length	N/A
	Number of parallel runs	2
	Length	400 feet per run
	Justification for New Transmission Line	Replacement of Aux Antenna Transmission Line. The new Aux Combiner will be in a new location within the building and will require new transmission line.

**Auxiliary  
Transmission  
Line**      **Other Transmission Line Expenses Not Listed**

Name	Description
------	-------------

<b>Transmission Line Layout</b>	Develop Transmission line layout and installation drawings for Aux Antenna.
<b>Transmission Line runs, elbows, connectors</b>	Transmission line runs, elbows, connectors for main and aux



**Primary  
Transmission  
Line**      **Existing Transmission Line**

Section	Question	Response
<b>Existing Transmission Line Description</b>	Type of change	Purchase New
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing transmission line shared with another station or stations?	No
	Is Transmission Line in operating condition?	Yes
<b>Existing Transmission Line Manufacturer and Type</b>	Manufacturer	
	Type	Rigid
	Diameter	8 3/16 inches
	Other Diameter	N/A
	Segment Length	20 inches
	Other Segment Length	N/A
	Number of parallel runs	1
	Length	400 feet per run

**Primary  
Transmission  
Line**

**New Transmission Line**

Section	Question	Response
<b>New Transmission Line Costs</b>	Use	Primary (Main)
	Description of Use	N/A
	Change Type	Purchase New
	Is this a request for upgraded equipment?	No
	Type	Rigid
	Diameter	7 3/16 inches
	Other Diameter	N/A
	Segment Length	19 3/4 inches
	Other Segment Length	N/A
	Number of parallel runs	1
	Length	300 feet per run

Justification for New Transmission Line	Current Transmission line does not extend to the top of the west tower and it routed to the top of the SW Pole Outrigger. The New Antenna location requires new transmission line. However, applicant will re-use as much as possible of the existing line.
---	---

**Other Transmission Line Expenses Not Listed**

**Primary  
Transmission  
Line**

Name	Description
<b>Transmission Line Layout Installation Drawings</b>	Develop and play transmission line layout and installation drawings. See attached Quote.
<b>Transmission line runs, elbows</b>	Transmission line runs, elbows, parts required to align filter with the runs
<b>Transmission Line Inner-Conductors</b>	Replacement of main line inner-conductors so station could reuse current line instead of replacing

**Tower Equipment And Rigging Costs**

Section	Question	Response
Tower Equipment or Rigging Costs Changes	Do you have tower equipment or rigging costs changes?	Yes

**Primary Tower**

**Existing Tower**

Section	Question	Response
Existing Tower Description	Type of change	Modify Existing
	Tower Use	Primary (Main)
	Description of Use	N/A
	Ownership	Leased
	Is this tower consider Complex?	Located on Building
	Is this tower currently shared with any other stations?	Yes
	One or more FM, AM or TV radio broadcaster(s)	Yes
	Others Types of Users	Yes
	Is tower documented for structural analysis?	Yes
	Is tower compliant with Rev G?	No
Existing Tower Structure Registration	Do you have a tower registration number?	Yes
	ASR Number	1032959
Coordinates (NAD83 ( North American Datum of 1983))	Latitude (NAD83)	41° 52' 44.1" N-
	Longitude (NAD83)	087° 38' 10.2" W-
	Overall Structure Height	1729.97 feet
	Support Structure Height	1435.35 feet
	Ground Elevation Above Mean Sea Level (AMSL)	595.14 feet

Structure Type	BTWR - Building with Tower
Tower Owner	233 Broadcast, LLC
Date Constructed	01/01/2002

**FM, AM or TV radio  
broadcasters. Facility ID's,  
Call Signs and Services of  
other broadcast stations with  
whom the tower is shared**

Facility ID	Call Sign	Service
48772	WPWR-TV	DTV
70042	WLIT-FM	FM
72115	WGN-TV	DTV
60539	WXFT-DT	DTV
10801	WFMT	FM
10802	WTTW	DTV
22211	WFLD	DTV
6377	WTMX	FM
53971	WEBG	FM
73228	WLS-FM	FM
9617	WBBM-TV	DTV
47905	WMAQ-TV	DTV
9613	WBBM-FM	FM
32334	WJYS	DTV
28621	WJMK	FM
71425	WWME-CD	DTV
10981	WCPX-TV	DTV

73226	WLS-TV	DTV
12498	WGBO-DT	DTV
74178	WKSC-FM	FM
51165	WGCI-FM	FM
71283	WCFS-FM	FM

### Other Types of Users

#### Users

Willis Tower

Microwave

Two Way

### Primary Tower

#### Tower Modification Costs

Section	Question	Response
<b>Engineering Study</b>	Please what type of engineering study is required, if any:	Study needed for tower with candelabra
<b>Tower Reinforcements</b>	Please select whether tower reinforcements are needed:	Serious Reinforcements needed

### Primary Tower

#### Tower Rigging Costs

Section	Question	Response
<b>Tower Rigging Costs</b>	Complex Tower	Located on Building
<b>Helicopter Services Required</b>	Are helicopter services required?	Yes

### Primary Tower

#### Other Tower Expenses Not Listed

Information not provided.

**Interim Tower**

**Tower Construction Costs**

Section	Question	Response
<b>Construct New Tower</b>	Use	Interim
	Description of Use	N/A
	Height	425.20 feet
	Justification for New Tower	This is an existing structure (John Hancock building) that will be used to support the interim antenna.

**Interim Tower**

**Tower Rigging Costs**

Section	Question	Response
<b>Tower Rigging Costs</b>	Complex Tower	Located on Building
<b>Helicopter Services Required</b>	Are helicopter services required?	No

**Interim Tower**

**Other Tower Expenses Not Listed**

Name	Description
<b>Structural modifications</b>	Material and labor to modify existing structure to accommodate interim antenna. See 190823 Quote American Tower.
<b>Tower mapping and structural study</b>	Analyze and design modifications to existing structure to accommodate interim antenna. See 190823 Quote American Tower.

**Outside Professional Services Costs**

<b>Section</b>	<b>Question</b>	<b>Response</b>
<b>Outside Project Management Services</b>	Do you require outside project management services?	Yes
	Number of Hours	1500
	Explanation	Outside Project Management to coordinate with Willis Tower, Antenna, Helicopter, Rigging, and Transmitter Replacements.
<b>Outside RF consulting Engineering Services</b>	Perform engineering study for new channel assignment and antenna development	Yes
	Prepare engineering section of Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	Yes
	For Main Facility	Yes
	Prepare engineering section of Form FCC License to Cover Application	Yes
	For Auxiliary Facility	Yes
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	Yes
	Quantity	2
	Do you have Distributed Transmission System engineering services?	N/A
	Critical Facility	N/A
	Terrain-Shielded Facility	N/A
<b>Attorney and Other Outside Consulting Services</b>	Prepare and file Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	Yes



	For Main Facility	Yes
	Prepare and file Form FCC License to Cover Application	Yes
	For Auxiliary Facility	Yes
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	Yes
	Quantity	2
	NEPA Section 106 environmental review	No
	Environmental Assessment	No
	ASR Modification	No
	FAA Consultation (including preparation of FAA Form 7460)	No
	Negotiation of Lease and other Matter for Shared Locations	Yes
	Prepare or Review FCC Form 399 for Reimbursement	Yes
	Address transition timing and coordination issues w/ other stations and wireless providers	Yes
<b>RF Field Engineering Services</b>	Comprehensive coverage verification via field study	Yes
	RF exposure measurements	Yes
	Additional Field Engineering Service	Yes
	Number of Days	45
	Justification	On Site RF Engineering to supervise equipment installation, performance measurements, and compliance with project requirements.

---

**Outside  
Professional  
Services  
Costs**

**Other Professional Services Expenses Not Listed**

Name	Description
Prepare and File FCC Progress Reports	Prepare and File FCC Progress Reports

**Other Expenses**

Section	Question	Response
<b>AM Pattern Disturbance</b>	Is an Impact Study needed?	No
	Is Remediation needed?	No
<b>Facility Expenses</b>	Name	N/A
	Other Distributed Transmission System Expenses Not listed	N/A
	Name	N/A
	Is Notification of a Medical Facility required as a result of DTV broadcasting?	Yes
<b>Permit and Filing Costs</b>	Local Zoning	Yes
	Non-zoning permits	Yes
	BLM or NFS Coordination	No
	FCC Construction Permit Minor Change	Yes
	FCC License to Cover Application	Yes
	FCC Special Temporary Authority Application	Yes
<b>Other Miscellaneous Expenses</b>	Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)?	Yes
	Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs?	Yes
	Does this relocation require Equipment Storage?	Yes
	Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change?	Yes
	Does this relocation require MVPD Notification of a Channel Change?	Yes

**Other Expenses**

**Other Expenses Not Listed**

Name	Description
------	-------------

---

**Illinois and Chicago Sales Tax**

Estimated Sales tax on equipment.

---

**Cost Information**

**Transmitters**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Justifi
<b>Interim Transmitter THU9-24 EVO</b>	<b>\$3,535,606.46</b>	<b>\$2,944,452.58</b>		<b>\$2,699,091.26</b>	
Combiner connection	<i>\$1,117,809.30</i>	\$1,117,809.30	Charge to connect transmitter into combiner and antenna system owned by others. See cost breakout in quote 190725_Transmitter to Antenna Integration	\$1,117,809.30	N
Transmitter retuning	<i>\$12,500.00</i>	\$12,500.00	Retuning of transmitter from ch 31 pre-repack to ch 24 post-repack See quote 190725_WFLD THU Rechanel 19028R	N/A	N
RF Components	<i>\$35,517.00</i>	\$35,517.00	Additional Transmitter parts required to connect transmitter. See quote 190725_R&S Quote Interim Transmission line for Hancock	N/A	N
Monitoring Equipment	<i>\$90,476.74</i>	\$90,476.74	To monitor and confirm FCC Rule compliance. See Quotes in 190725_Transmitter RF and AV Monitoring	\$0.00	N

Transmitter Site Survey	<b><i>\$21,382.82</i></b>	\$21,382.82	Increased cost by \$1257.82 to include tax. Transmitter Site Survey and drawings for installation. See quote 190725_Quotation 112453.0.WFLD (FOX).Aux. SiteSurvpdf	\$21,382.82	N,
Main and backup STL	<b><i>\$47,564.32</i></b>	\$47,564.32	To get Audio and Video from Studio to the transmitter. Main is fiber, backup is radio. See Quote 190725_Studio Transmitter Redundant	\$8,321.74	N,
Second Mask filer	<b><i>\$63,465.00</i></b>	\$63,465.00	Second mask filter to provide operation on ch. 31 pre-repack channel during construction at Willis Tower. See quote 190725_Quotation 162173.2.WFLD (FOX).Second Filter	N/A	N,
Offloading	<b><i>\$30,160.00</i></b>	\$30,160.00	Offload transmitter and heat exchanger on ground and move to 97th. floor.	\$26,000.00	N,
Other -- Building Addition Size: 500.0	<b><i>\$643,731.28</i></b>	\$643,731.28	Comprehensive room provisioning includes electrical, demolition, transformer, general construction, permits, design and HVAC, See quote 190725_Transmitter Room Construction	\$643,731.28	N,

UHF - Liquid Cooled Solid State Transmitter 35 - 50 kW	\$1,473,000.00	\$881,846.12	See attached quote 190725_Quotation 110499.1.WFLD (FOX).Interim Main	\$881,846.12	N
<b>Primary Transmitter THU9-40 EVO</b>	<b>\$4,180,306.52</b>	<b>\$3,620,207.52</b>		<b>\$2,060,725.70</b>	
Installation	<i>\$97,861.82</i>	\$97,861.82	Installation of transmitter. See quote 190823 Quote Land Communications for detail. Additionally Rohde and Schwarz parts and freight.	\$68,861.82	Install cos incl install additi parts freig
Remote Control Wiring	<i>\$3,600.00</i>	\$3,600.00	Wire up existing remote control to new transmitter. See attached vendor quote.	\$0.00	N
Water Glycol System	<i>\$75,750.00</i>	\$75,750.00	ZonaTherm Quote attached. Water /Glycol System	N/A	N
Mask Filter	<i>\$313,448.00</i>	\$313,448.00	Mask filter with Parts to Implement VSWR & Arc Monitoring. See Rohde and Schwarz quote #358694.0	\$166,519.27	N
Additional Transmitter RF Components	<i>\$94,648.20</i>	\$94,648.20	Plumbing, RF and switching components. See quote 190725_Quotation 230209.2 WFLD. Addtnl Install Parts	N/A	N

Remove Existing Main Transmitter	<b><i>\$180,025.00</i></b>	\$180,025.00	Quote to remove existing equipment. Beam Supplies, HE Glycol, Etc. Down Elevator. Rigging, Labor Overtime on Weekends/Nights. See attached quote 190725_Willis Tower Phase II. Does not include disposal.	N/A	N,
Site Survey and Drawings	<b><i>\$26,000.00</i></b>	\$26,000.00	Pre-installation site survey with drawings. See 190823 Quote Land Communications for detail.	\$13,000.00	N,
ThermoFlo Leibert system	<b><i>\$360,000.00</i></b>	\$360,000.00	ThermoFlo Quote Attached. Leibert Units Installation at Willis Tower	N/A	N,
Plumbing Demolition	<b><i>\$13,220.00</i></b>	\$13,220.00	Plumbing Demolition. Pipefitter Scope. Quote Attached.	N/A	N,
Other -- Building Addition Size: 1000.0	<b><i>\$795,453.50</i></b>	\$795,453.50	Modifications to building space for new transmitter. Willis Tower Building. See quote 190725_20190108 WFLD-Osborn Fee Proposal for design services. Also Pacific Construction quotes included with invoices	\$788,426.21	N,
50 Ton system	\$172,500.00	\$164,000.00	Modifications to HVAC/Mechanical Systems Willis Tower Building	N/A	N,



Other Electrical Service: Transmitter Electrical Installation Costs Willis Tower	<b>\$200,800.00</b>	\$200,800.00	Estimate based on verbal discussions. Quote is forthcoming and will be entered when received.	N/A	N
3" Rigid Conduit and Wiring (Cost per foot)	\$20,800.00	\$19,600.00	Catalog	N/A	N
UHF - Liquid Cooled Solid State Transmitter 52 - 61 kW	\$1,788,000.00	\$1,239,501.00	See quote 190725_Quotation 155506.1.WFLD. Main	\$1,023,918.40	N
Switchgear - industrial 800 amp	\$38,200.00	\$36,300.00	Catalog	N/A	N
<b>Sub-total</b>	\$7,715,912.98	\$6,564,660.10	N/A	\$4,759,816.96	N
<b>Total for all systems</b>	\$14,419,250.80	\$11,713,309.59	N/A	\$5,414,879.89	N

## Components

### Actual Information

Description

File Name

Combiner connection	<p><b>Component Description:</b> Interconnect into RF plant including antenna. Milestone payment 2.</p> <p><b>Amount:</b> \$513,275.00</p> <p><b>Component Description:</b> Interconnect into RF plant including antenna. Final payment</p> <p><b>Amount:</b> \$347,896.80</p> <p><b>Component Description:</b> Interconnect into RF plant including antenna. Milestone payment 1.</p> <p><b>Amount:</b> \$256,637.50</p>
Transmitter retuning	Information not provided.
RF Components	Information not provided.
Monitoring Equipment	<p><b>Component Description:</b> RF Signal Analyzer (monitoring equipment)</p> <p><b>Amount:</b> \$8,395.00</p> <p><b>Component Description:</b> ASI/SDI monitoring equipment</p> <p><b>Amount:</b> \$3,123.00</p>

Transmitter Site Survey	<p><b>Component Description:</b> Final 50% for Site Survey</p> <p><b>Amount:</b> \$10,062.50</p> <p><b>Component Description:</b> Tax applied to site survey</p> <p><b>Amount:</b> \$1,257.82</p> <p><b>Component Description:</b> Partial invoice for interim transmitter pre-install survey</p> <p><b>Amount:</b> \$10,062.50</p>
Main and backup STL	<p><b>Component Description:</b> Partial payment for STL and GPS antenna install</p> <p><b>Amount:</b> \$4,425.00</p> <p><b>Component Description:</b> STL failover switch</p> <p><b>Amount:</b> \$3,896.74</p> <p><b>Component Description:</b> Integrated Microwave Technologies cables and clamps for STL</p> <p><b>Amount:</b> \$3,005.01</p>
Second Mask filer	Information not provided.

Offloading

**Component Description:** Partial payment for off loading transmitter to 97th. floor Willis bldg.  
**Amount:** \$13,000.00

**Component Description:** Offloading transmitters at Willis. Not all components arrived on time, additional time was needed to offload. See invoice named '2019-08-27 Krueger Broadcast Services Inc - 830 - \$13,000.00.pdf' for detail.  
**Amount:** \$4,160.00

**Component Description:** Partial payment for off loading transmitter to 97th. floor Willis bldg.  
**Amount:** \$13,000.00

Other -- Building Addition  
Size: 500.0

**Component Description:** Partial payment for general construction services at Hancock site.  
**Amount:** \$21,167.90

**Component Description:** Architectural Design Services for Hancock Building  
**Amount:** \$9,647.50

**Component Description:** Pacific  
Construction  
Hancock  
Transmission  
Space  
**Amount:** \$19,624.57

**Component Description:** Architectural  
Design Services for  
Hancock Building  
**Amount:** \$9,801.66

**Component Description:** General  
construction  
services at  
Hancock site.  
Partial payment.  
**Amount:** \$325,273.76

**Component Description:** Osborn  
Engineering Interim  
Site Construction  
Professional  
Services through  
July 26, 2019  
**Amount:** \$19,850.00

**Component Description:** Partial payment  
general  
construction  
services at  
Hancock Bldg.  
**Amount:** \$103,051.20

**Component Description:** Osborn Interim  
Transmission  
Facility  
Construction  
Drawings  
/Professional  
Services through 1  
/31/19  
**Amount:** \$6,206.20

**Component Description:** Architectural  
Design Services for  
Hancock Building  
**Amount:** \$10,243.50

**Component Description:** Architectural  
Design Services for  
Hancock Building  
**Amount:** \$1,275.00

**Component Description:** Architectural  
Design Services for  
Hancock Building.  
Please disregard  
amount shown in  
the invoice file  
name.  
**Amount:** \$7,610.25

**Component Description:** Hancock  
Transmission  
Space Alteration  
progress payment  
**Amount:** \$96,890.90

**Component Description:** Architectural  
Design Services for  
Hancock Building  
**Amount:** \$8,734.44

	<p><b>Component Description:</b> Architectural Design Services for Hancock Building</p> <p><b>Amount:</b> \$4,354.40</p>
UHF - Liquid Cooled Solid State Transmitter 35 - 50 kW	<p><b>Component Description:</b> Final 50% of interim transmitter plus shipping and tax</p> <p><b>Amount:</b> \$471,747.97</p> <p><b>Component Description:</b> Partial payment for interim transmitter</p> <p><b>Amount:</b> \$410,098.15</p>
Installation	<p><b>Component Description:</b> Installation parts and freight for transmitter</p> <p><b>Amount:</b> \$39,861.82</p> <p><b>Component Description:</b> 50 percent down payment for transmitter installation</p> <p><b>Amount:</b> \$29,000.00</p>
Remote Control Wiring	Information not provided.
Water Glycol System	Information not provided.
Mask Filter	<p><b>Component Description:</b> Mask filter, monitoring, shipping</p> <p><b>Amount:</b> \$166,519.27</p>
Additional Transmitter RF Components	Information not provided.
Remove Existing Main Transmitter	Information not provided.

<p>Site Survey and Drawings</p>	<p><b>Component Description:</b> 50 percent down payment for transmitter site survey and drawing package</p> <p><b>Amount:</b> \$13,000.00</p>
<p>ThermoFlo Leibert system</p>	<p>Information not provided.</p>
<p>Plumbing Demolition</p>	<p>Information not provided.</p>
<p>Other -- Building Addition Size: 1000.0</p>	<p><b>Component Description:</b> Progress payment on primary transmitter room</p> <p><b>Amount:</b> \$22,531.00</p> <p><b>Component Description:</b> Progress payment on primary transmitter room.</p> <p><b>Amount:</b> \$59,502.00</p> <p><b>Component Description:</b> Architectural Design Services for Willis Tower Building</p> <p><b>Amount:</b> \$1,650.00</p> <p><b>Component Description:</b> Willis Tower Primary Transmitter room</p> <p><b>Amount:</b> \$284,861.00</p> <p><b>Component Description:</b> Willis Tower Primary Transmitter room construction</p> <p><b>Amount:</b> \$152,118.75</p>



	<p><b>Component Description:</b> Professional Engineering Services Willis Tower through August 30, 2019 quote included.</p> <p><b>Amount:</b> \$14,095.21</p> <p><b>Component Description:</b> Willis Tower Primary Transmitter room construction.</p> <p><b>Amount:</b> \$174,856.00</p> <p><b>Component Description:</b> Willis Tower Primary Transmitter Room.</p> <p><b>Amount:</b> \$78,812.25</p>
50 Ton system	Information not provided.
Other Electrical Service: Transmitter Electrical Installation Costs Willis Tower	Information not provided.
3" Rigid Conduit and Wiring (Cost per foot)	Information not provided.

<p>UHF - Liquid Cooled Solid State Transmitter 52 - 61 kW</p>	<table> <tr> <td><b>Component Description:</b></td> <td>Down payment for main transmitter</td> </tr> <tr> <td><b>Amount:</b></td> <td>\$619,750.50</td> </tr> <tr> <td><b>Component Description:</b></td> <td>30% down main transmitter</td> </tr> <tr> <td><b>Amount:</b></td> <td>\$371,850.30</td> </tr> <tr> <td><b>Component Description:</b></td> <td>Progress payment on main transmitter</td> </tr> <tr> <td><b>Amount:</b></td> <td>\$32,317.60</td> </tr> <tr> <td><b>Component Description:</b></td> <td>zeroed out</td> </tr> <tr> <td><b>Amount:</b></td> <td>N/A</td> </tr> </table>	<b>Component Description:</b>	Down payment for main transmitter	<b>Amount:</b>	\$619,750.50	<b>Component Description:</b>	30% down main transmitter	<b>Amount:</b>	\$371,850.30	<b>Component Description:</b>	Progress payment on main transmitter	<b>Amount:</b>	\$32,317.60	<b>Component Description:</b>	zeroed out	<b>Amount:</b>	N/A
<b>Component Description:</b>	Down payment for main transmitter																
<b>Amount:</b>	\$619,750.50																
<b>Component Description:</b>	30% down main transmitter																
<b>Amount:</b>	\$371,850.30																
<b>Component Description:</b>	Progress payment on main transmitter																
<b>Amount:</b>	\$32,317.60																
<b>Component Description:</b>	zeroed out																
<b>Amount:</b>	N/A																
<p>Switchgear - industrial 800 amp</p>	<p>Information not provided.</p>																

**Cost Information**

**Antennas**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost
<b>Primary Antenna TFU-14ETT/VP-R C210</b>	<b>\$2,843,280.00</b>	<b>\$2,873,875.00</b>		<b>\$323,470.22</b>
West Tower Stack Project	<i>\$1,424,250.00</i>	\$1,424,250.00	Willis Tower Triple Destack and Double Stack per attached spreadsheet from Willis Tower and attached Willis Tower Engineering Statement. See 190725_Willis Tower Repack Engineering Statement R4 07112017 page 12	\$51,987.02
Elbow complex, single channel, at antenna input, per 6 1/8. feedline (if needed)	\$12,300.00	\$10,984.00	Within quote 190725_700427CMZ-1 WFLD FOX	\$9,885.60
Sweep test of existing antenna	\$6,730.00	\$6,400.00	Within quote 190725_700427CMZ-1 WFLD FOX	\$5,760.00
UHF - High Power Top Mount (200-1000 kW), One station antenna , elliptically or circularly polarized	\$289,500.00	\$321,741.00	Custom Three Station Stack Antenna designed for Willis Tower Building West Pylon. This antenna will require special structural design. See quotes 190725_700427CMZ-1 WFLD FOX and 190725_900032CMZ WFLD FOX	\$255,837.60

Southwest Pole Decommissioning	<i>\$1,110,500.00</i>	\$1,110,500.00	Willis Tower Spreadsheet. WFLD Allocated costs of project per Willis Tower Engineering Statement attached. See See 190725_Willis Tower Repack Engineering Statement R4 07112017Spreadsheet. page 13	N/A
<b>Auxiliary Antenna PHP-24C</b>	<b>\$84,200.00</b>	<b>\$464,166.67</b>		<b>\$0.00</b>
UHF - High Power Top Mount Three Station broadband panel antenna elliptically or circularly polarized	<i>\$0.00</i>	\$0.00	N/A	N/A
New combiner, cost per channel (without antenna)	\$84,200.00	\$464,166.67	Willis Tower Aux Combiner / East Tower per Willis Tower Spreadsheet. See 190725_Willis Tower Repack Engineering Statement R4 07112017 page 10.	N/A
<b>Sub-total</b>	<b>\$2,927,480.00</b>	<b>\$3,338,041.67</b>	N/A	<b>\$323,470.22</b>
<b>Total for all systems</b>	<b>\$14,419,250.80</b>	<b>\$11,713,309.59</b>	N/A	<b>\$5,414,879.89</b>

## Components

Actual Information	
Description	File Name
West Tower Stack Project	

**Component Description:** West Tower Stack work. See 190725\_Willis Tower Repack Engineering Statement R4 07112017 page 12  
**Amount:** \$9,171.44

**Component Description:** Osborn Engineering professional services 6/29/19-7/26/19  
**Amount:** \$4,242.57

**Component Description:** Osborn Engineering West Stack work.  
**Amount:** \$5,010.90

**Component Description:** West Tower Stack work. See 190725\_Willis Tower Repack Engineering Statement R4 07112017 page 12  
**Amount:** \$1,934.07

**Component Description:** Osborn Engineering professional services 10/27/18-11/30/18. Attachment includes variance cover letter.  
**Amount:** N/A

**Component Description:** Osborn  
Engineering  
professional  
personnel 6/29/19-7  
/26/19

**Amount:** \$1,575.00

**Component Description:** Osborn  
Professional  
Services 6/29/19-7  
/26/19

**Amount:** N/A

**Component Description:** Osborn  
Engineering  
Professional  
Services 10/27/18-  
11/30/18

**Amount:** \$15,176.40

**Component Description:** Willis Tower  
Repack. See  
190725\_Willis  
Tower Repack  
Engineering  
Statement R4

**Amount:** \$9,171.44

**Component Description:** WFLD portion.  
West Stack Project  
consulting.

**Amount:** \$8,702.93

**Component Description:** Osborn  
professional  
services 7/27/19 - 8  
/30/19 west stack

**Amount:** \$6,502.82

	<p><b>Component Description:</b></p> <p><b>Amount:</b></p>	<p>Osborn Engineering work on West Stack project. \$8,967.65</p>
	<p><b>Component Description:</b></p> <p><b>Amount:</b></p>	<p>Osborn Engineering West Stack project work \$2,100.00</p>
	<p><b>Component Description:</b></p> <p><b>Amount:</b></p>	<p>West Tower Stack work. See 190725_Willis Tower Repack Engineering Statement R4 07112017 page 12 \$7,978.39</p>
	<p><b>Component Description:</b></p> <p><b>Amount:</b></p>	<p>Osborn Engineering professional services 12/1/18-12 /31/18 \$6,906.76</p>
<p>Elbow complex, single channel, at antenna input, per 6 1/8. feedline (if needed)</p>	<p><b>Component Description:</b></p> <p><b>Amount:</b></p>	<p>Partial payment for elbow complex \$4,942.80</p>
	<p><b>Component Description:</b></p> <p><b>Amount:</b></p>	<p>Partial payment for Elbows \$4,942.80</p>

Sweep test of existing antenna	<p><b>Component Description:</b> 2nd Partial payment for antenna sweep</p> <p><b>Amount:</b> \$2,880.00</p> <p><b>Component Description:</b> Partial payment for antenna sweep</p> <p><b>Amount:</b> \$2,880.00</p>
UHF - High Power Top Mount (200-1000 kW), One station antenna , elliptically or circularly polarized	<p><b>Component Description:</b> 2nd. Partial payment for antenna and parts. Includes change order which has been uploaded.</p> <p><b>Amount:</b> \$144,783.45</p> <p><b>Component Description:</b> Partial payment for antenna and associated parts</p> <p><b>Amount:</b> \$111,054.15</p>
Southwest Pole Decommissioning	Information not provided.
UHF - High Power Top Mount Three Station broadband panel antenna elliptically or circularly polarized	Information not provided.
New combiner, cost per channel (without antenna)	Information not provided.



**Cost Information**

**Transmission Line**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
<b>Primary Transmission Line</b>	<b>\$200,125.29</b>	<b>\$113,125.29</b>		<b>\$72,305.15</b>	
Transmission Line Inner-Conductors	<i>\$67,448.75</i>	\$67,448.75	Main transmission line inner connectors needed to be replaced so that existing line could be reused.	\$61,628.61	N/A
Transmission line runs, elbows	<i>\$10,676.54</i>	\$10,676.54	See Rhode and Schwarz quote 358698.0 attached to invoice. Main and Aux costs included.	\$10,676.54	N/A
Transmission Line Layout Installation Drawings	<i>\$35,000.00</i>	\$35,000.00	Develop transmission line layout and installation drawings. See attached vendor quote.	N/A	N/A

Rigid Transmission Line - copper, 7 3/16"	\$87,000.00	\$0.00	Custom Transmission line fabrication required. Each section will need to be a custom made section length in order to fit within the existing hallways and vertical shafts within Willis Tower. Standard Line section costs is not applicable.	N/A	N/A
<b>Auxiliary Transmission Line</b>	<b>\$197,276.53</b>	<b>\$210,676.53</b>		<b>\$10,676.53</b>	
Transmission Line runs, elbows, connectors	<i>\$10,676.53</i>	\$10,676.53	Transmission line runs, elbows, connectors	\$10,676.53	N/A
Transmission Line Layout	<i>\$25,000.00</i>	\$25,000.00	Develop transmission line layout and installation drawings. See attached vendor quote.	N/A	N/A

Rigid Transmission Line - copper, 6 1/8"	\$161,600.00	\$175,000.00	Custom transmission line fabrication required. Each line section will need to be custom made based upon CAD drawings in order to fit within the existing hallway and vertical shafts within the Willis Tower Building. Standard line sections will not fit.	N/A	N/A
<b>Sub-total</b>	\$397,401.82	\$323,801.82	N/A	\$82,981.68	N/A
<b>Total for all systems</b>	\$14,419,250.80	\$11,713,309.59	N/A	\$5,414,879.89	N/A

### Components

Actual Information	
Description	File Name

Transmission Line Inner-Conductors	<p><b>Component Description:</b> Tax on invoice 735008, inner conductors for main transmission line</p> <p><b>Amount:</b> \$3,625.21</p> <p><b>Component Description:</b> Inner conductors for main transmission line so existing line could be reused.</p> <p><b>Amount:</b> \$58,003.40</p>
Transmission line runs, elbows	<p><b>Component Description:</b> Transmission line runs and parts. Costs split 50/50 between main and aux.</p> <p><b>Amount:</b> \$10,676.54</p>
Transmission Line Layout Installation Drawings	Information not provided.
Rigid Transmission Line - copper, 7 3/16"	Information not provided.
Transmission Line runs, elbows, connectors	<p><b>Component Description:</b> Transmission line runs, elbows, connectors. 50/50 split between main and aux transmission line.</p> <p><b>Amount:</b> \$10,676.53</p>
Transmission Line Layout	Information not provided.
Rigid Transmission Line - copper, 6 1/8"	Information not provided.

**Cost Information**

**Tower Equipment and Rigging Costs**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
<b>Primary Tower BTWR</b>	<b>\$1,493,000.00</b>	<b>\$0.00</b>		<b>\$0.00</b>	
Structural engineering tower load study for a documented tower with candelabra	\$20,000.00	\$0.00	See attached Willis Tower Engineering Statement.	N/A	N/A
Serious tower reinforcement /modifications	\$1,052,000.00	\$0.00	See attached Willis Tower spreadsheet and engineering statement.	N/A	N/A
Tower Helicopter Lift	<i>\$0.00</i>	\$0.00	See attached Willis Tower Engineering Statement and Spreadsheet.	N/A	N/A
Complex Tower (includes, for example, those with candelabras and/or stacked antennas)	\$421,000.00	\$0.00	See attached Willis Tower Spreadsheet and Engineering Statement.	N/A	N/A
<b>Interim Tower</b>	<b>\$461,300.00</b>	<b>\$40,300.00</b>		<b>\$40,300.00</b>	

Tower mapping and structural study	<i>\$10,300.00</i>	\$10,300.00	Interim structure mapping and structural analysis. See quote 190823 Quote American Tower.	\$10,300.00	N/A
Complex Tower (includes, for example, those with candelabras and/or stacked antennas)	\$421,000.00	\$0.00	N/A	N/A	N/A
Structural modifications	<i>\$30,000.00</i>	\$30,000.00	Structural modifications to structure. See attached quote 190823 Quote American Tower.	\$30,000.00	N/A
New tower	<i>\$0.00</i>	\$0.00	N/A	N/A	N/A
<b>Sub-total</b>	\$1,954,300.00	\$40,300.00	N/A	\$40,300.00	N/A
<b>Total for all systems</b>	\$14,419,250.80	\$11,713,309.59	N/A	\$5,414,879.89	N/A

## Components

Actual Information	
Description	File Name
Structural engineering tower load study for a documented tower with candelabra	Information not provided.
Serious tower reinforcement /modifications	Information not provided.

Tower Helicopter Lift	Information not provided.				
Complex Tower (includes, for example, those with candelabras and/or stacked antennas)	Information not provided.				
Tower mapping and structural study	<table data-bbox="740 443 1342 600"> <tr> <td data-bbox="740 443 1150 555"><b>Component Description:</b></td> <td data-bbox="1150 443 1342 555">Interim tower analysis and mapping</td> </tr> <tr> <td data-bbox="740 555 1150 600"><b>Amount:</b></td> <td data-bbox="1150 555 1342 600">\$10,300.00</td> </tr> </table>	<b>Component Description:</b>	Interim tower analysis and mapping	<b>Amount:</b>	\$10,300.00
<b>Component Description:</b>	Interim tower analysis and mapping				
<b>Amount:</b>	\$10,300.00				
Complex Tower (includes, for example, those with candelabras and/or stacked antennas)	Information not provided.				
Structural modifications	<table data-bbox="740 931 1342 1043"> <tr> <td data-bbox="740 931 1150 999"><b>Component Description:</b></td> <td data-bbox="1150 931 1342 999">Interim tower structural work</td> </tr> <tr> <td data-bbox="740 999 1150 1043"><b>Amount:</b></td> <td data-bbox="1150 999 1342 1043">\$30,000.00</td> </tr> </table>	<b>Component Description:</b>	Interim tower structural work	<b>Amount:</b>	\$30,000.00
<b>Component Description:</b>	Interim tower structural work				
<b>Amount:</b>	\$30,000.00				
New tower	Information not provided.				

**Cost Information**

**Outside Professional Services**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
<b>Outside Professional Services</b>	<b>\$521,175.00</b>	<b>\$544,130.00</b>		<b>\$152,699.03</b>	
Prepare and File FCC Progress Reports	<i>\$34,980.00</i>	\$34,980.00	Prepare and File FCC Progress Reports. See attached vendor quote.	N/A	N/A
Additional Field Engineering Service, 45 Days	<i>\$95,400.00</i>	\$95,400.00	See attached vendor quote. On Site RF Engineering for complex project. Supervision of installation and commissioning of new systems.	\$0.00	N/A
RF Exposure Measurements	\$21,050.00	\$20,000.00	Catalog	N/A	N/A
Comprehensive coverage verification via field study, if needed	\$84,200.00	\$80,000.00	Catalog	N/A	N/A
Attorney Fees - Prepare and File request for Special Temporary Authorization	\$7,360.00	\$7,000.00	Catalog	N/A	N/A



Attorney Fees - Negotiation of lease and other matters for shared locations	\$4,210.00	\$35,000.00	Willis Tower Building Lease Modifications	N/A	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application	\$2,365.00	\$2,250.00	Catalog	N/A	N/A
Attorney Fees - Aux Antenna, prepare and File Form 2100 Construction Permit or License Application	\$4,210.00	\$4,000.00	Catalog	N/A	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	\$5,260.00	\$5,000.00	Catalog	N/A	N/A
Prepare request for Special Temporary Authorization	\$4,100.00	\$3,000.00	Catalog	N/A	N/A
RF Consulting Engineer Fees- Aux Antenna: Prepare engineering section of FCC Form 2100, License to Cover Application	\$1,580.00	\$1,500.00	Catalog	N/A	N/A

Prepare engineering section of FCC Form 2100 (main), License to Cover Application	\$1,580.00	\$1,500.00	Catalog	N/A	N/A
RF Consulting Engineer Fees- Aux Antenna: Prepare engineering section of FCC Form 2100, Construction Permit Application	\$2,105.00	\$2,000.00	Catalog	N/A	N/A
Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	\$3,155.00	\$3,000.00	Catalog	N/A	N/A
Perform engineering study for new channel assignment and antenna development	\$7,360.00	\$7,000.00	Catalog	N/A	N/A
Address transition timing and coordination issues w/ other stations and wireless	\$2,630.00	\$15,000.00	Coordination for Chicago Market and Willis Tower Building Testing and Transition End Dates	N/A	N/A
Prepare and or review reimbursement form	\$2,630.00	\$2,500.00	Catalog	N/A	N/A

Project management of the transition	\$237,000.00	\$225,000.00	Very large scope project management.	\$152,699.03	N/A
<b>Sub-total</b>	\$521,175.00	\$544,130.00	N/A	\$152,699.03	N/A
<b>Total for all systems</b>	\$14,419,250.80	\$11,713,309.59	N/A	\$5,414,879.89	N/A

## Components

Actual Information	
Description	File Name
Prepare and File FCC Progress Reports	Information not provided.
Additional Field Engineering Service, 45 Days	<p><b>Component Description:</b> RF Consulting Services for WFLD.</p> <p><b>Amount:</b> \$15,333.75</p>
RF Exposure Measurements	Information not provided.
Comprehensive coverage verification via field study, if needed	Information not provided.
Attorney Fees - Prepare and File request for Special Temporary Authorization	Information not provided.
Attorney Fees - Negotiation of lease and other matters for shared locations	Information not provided.
Attorney Fees -Prepare and File FCC Form 2100 (main), License to Cover Application	Information not provided.
Attorney Fees - Aux Antenna, prepare and File Form 2100 Construction Permit or License Application	Information not provided.
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	Information not provided.

Prepare request for Special Temporary Authorization	Information not provided.
RF Consulting Engineer Fees- Aux Antenna: Prepare engineering section of FCC Form 2100, License to Cover Application	Information not provided.
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	Information not provided.
RF Consulting Engineer Fees- Aux Antenna: Prepare engineering section of FCC Form 2100, Construction Permit Application	Information not provided.
Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	Information not provided.
Perform engineering study for new channel assignment and antenna development	Information not provided.
Address transition timing and coordination issues w/ other stations and wireless	Information not provided.
Prepare and or review reimbursement form	Information not provided.
Project management of the transition	<p><b>Component Description:</b> Project Management Jan 5, 2017 - Dec 31, 2017</p> <p><b>Amount:</b> \$3,583.75</p>

**Component Description:** RF Consulting  
/Project  
Management.  
Revised invoice  
with consultant  
name added per  
request.  
**Amount:** \$15,333.75

**Component Description:** Project  
Management 12/5  
/18 - 12/6/18  
**Amount:** \$682.54

**Component Description:** Project  
Management 1/1  
/18 - 12/31/18  
**Amount:** \$45,883.75

**Component Description:** Project  
Management 1/4  
/18 - 12/31/18  
**Amount:** \$594.03

**Component Description:** Project  
Management 11/4  
/19 - 11/5/19  
**Amount:** \$1,496.85

**Component Description:** Project  
Management 1/1  
/19 - 12/31/19  
**Amount:** \$1,077.08

**Component Description:** Project  
Management 1/1  
/19 - 12/31/19  
**Amount:** \$83,222.50

**Component Description:**

Project  
Management Jan  
13-14, 2019 WFLD

**Amount:**

\$824.78

---

**Cost Information**

**Other Expenses**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Justification
<b>Other Expenses</b>	<b>\$902,981.00</b>	<b>\$902,376.00</b>		<b>\$55,612.00</b>	
Equipment Storage	<i>\$56,791.00</i>	\$56,791.00	Transmitter Storage off site until needed on site. See quotes 190725_Quotation 170275.3.WFLD.Main. Consolidation for main and 190725_Quotation 170264.3.WFLD (FOX).Int. Consolidation for interim	\$48,412.00	N/A
Illinois and Chicago Sales Tax	<i>\$512,500.00</i>	\$512,500.00	Estimated Chicago and Illinois Sales Tax on Equipment. The sales tax rate in the City of Chicago is 10.25%. Total Estimated Sales Tax on equipment at the 10.25% rate.	N/A	N/A
MVPD Notification of Channel Change	<i>\$5,000.00</i>	\$5,000.00	N/A	N/A	N/A
Develop and air announcement of upcoming channel change	<i>\$1,500.00</i>	\$1,500.00	N/A	N/A	N/A

Equipment Delivery and Handling Charges	<b><i>\$250,000.00</i></b>	\$250,000.00	Delivery and Logistics for Equipment to Willis Tower Building. Elevator and Freight Dock Considerations. Special elevator lifts. See attached rate sheet from Willis Tower Building Management.	\$7,200.00	↑
Disposal Costs (for equipment and other waste, net of any salvage value)	<b><i>\$45,000.00</i></b>	\$45,000.00	Disposal of Glycol, Transformer Oil, Old Antenna, etc. from Willis Tower Building.	N/A	↑
Non-zoning permits	<b><i>\$19,000.00</i></b>	\$19,000.00	Building Permits, Electrical, and Mechanicals. Willis Tower Building City of Chicago	N/A	↑
Local Zoning	<b><i>\$0.00</i></b>	\$0.00	N/A	N/A	↑
FCC Filing Fees - Special Temporary Authorization request	\$195.00	\$190.00	Catalog	N/A	↑
FCC Filing Fees - Form 2100 license to cover application	\$335.00	\$325.00	N/A	N/A	↑
FCC Filing Fees - Form 2100 minor change CP application	\$1,110.00	\$1,070.00	Catalog	N/A	↑
DTV Medical Facility Notification	\$11,550.00	\$11,000.00	Catalog	N/A	↑



<b>Sub-total</b>	\$902,981.00	\$902,376.00	N/A	\$55,612.00	N
<b>Total for all systems</b>	\$14,419,250.80	\$11,713,309.59	N/A	\$5,414,879.89	N

## Components

<b>Actual Information Description</b>	<b>File Name</b>
Equipment Storage	<p><b>Component Description:</b> Main transmitter storage, delivery</p> <p><b>Amount:</b> \$48,412.00</p>
Illinois and Chicago Sales Tax	Information not provided.
MVPD Notification of Channel Change	Information not provided.
Develop and air announcement of upcoming channel change	Information not provided.
Equipment Delivery and Handling Charges	<p><b>Component Description:</b> 2nd partial payment for antenna shipping.</p> <p><b>Amount:</b> \$3,600.00</p> <p><b>Component Description:</b> Partial payment for antenna shipping</p> <p><b>Amount:</b> \$3,600.00</p>
Disposal Costs (for equipment and other waste, net of any salvage value)	Information not provided.
Non-zoning permits	Information not provided.
Local Zoning	Information not provided.
FCC Filing Fees - Special Temporary Authorization request	Information not provided.

FCC Filing Fees - Form 2100 license to cover application	Information not provided.
FCC Filing Fees - Form 2100 minor change CP application	Information not provided.
DTV Medical Facility Notification	Information not provided.

Cost Information	Grand Total		
	Predetermined Cost Estimate	Estimated Cost	Actual Cost
<b>Total for all systems</b>	\$14,419,250.80	\$11,713,309.59	\$5,414,879.89

Reimbursement Status	Question	Response
		The facility has ceased operating on its pre-auction channel.
	Construction of final facilities or all necessary modifications are complete.	No
	All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator.	No

Certification	Section	Question	Response
	<p><b>Submission of Estimated Expenses Statements</b></p>	<p>WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a)(1), AND /OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.</p> <ol style="list-style-type: none"> <li data-bbox="767 779 1054 1093">1. The Authorized Person signing below certifies that he/she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity.</li> <li data-bbox="767 1122 1054 1368">2. The above-named entity acknowledges that all certifications and attached documentation are considered material representations.</li> <li data-bbox="767 1397 1054 1675">3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.</li> </ol>	

4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
5. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.

**Angelo  
Servedio**  
*SVP  
Controller*

12/17/2020

Certification	Section	Question	Response
	<p><b>Submission of Actual Cost Documentation Statements</b></p>	<p>WILLFUL FALSE, FRAUDULENT, OR FICTITIOUS STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a)(1), AND /OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE AND/OR FRAUDULENT STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT (U.S. CODE, TITLE 31, SECTIONS 3729-3733).</p>	
		<ol style="list-style-type: none"> <li>1. The Authorized Person signing below certifies and represents that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity.</li> <li>2. The above-named entity certifies that the statements in this form and attached documentation are true, complete, and correct.</li> <li>3. The above-named entity acknowledges that all certifications and attached documentation are considered material representations.</li> <li>4. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.</li> </ol>	

5. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (full power and Class A stations) and/or otherwise modify a television station's facility as a result of the spectrum repack (LPTV/TV Translator stations); or to minimize service disruption resulting from a repacked television station (FM stations); or to continue to carry the signal of a broadcaster that changes channels (MVPD) .
6. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
7. The above-named entity certifies that the cost information /documents submitted reflect costs actually incurred.
8. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.



<p>9. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a prerequisite for obtaining the payments herein requested.</p>	
<p>I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.</p>	<p><b>Angelo Servedio</b>  <i>SVP</i>  <i>Controller</i></p> <p>12/17/2020</p>

**Attachments**