

Federal Communications Commission

(REFERENCE COPY - Not for submission)

FCC Form 399: Reimbursement Request

| Facility ID: | 71427 | Service: DTV | Call Sign: | WDJT-TV | Channel: 29 (UHF) |
|-----------------|----------|--------------------|----------------|---------|-------------------|
| File Number: | 000002 | 8289 | | | |
| FRN: 00 | 09562349 | Date Submitted: | 12/17 /2020 | | |

Applicant Name, Type, and Contact Information

Applicant Information

| Applicant | Address | Phone | Email | Applicant Type |
|---|--|-----------------------------|-----------------------|------------------------|
| WDJT-TV LIMITED PARTNERSHIP Doing Business As: WDJT- TV LIMITED PARTNERSHIP | Norman H. Shapiro 26 NORTH HALSTED STREET CHICAGO, IL 60661 United States | +1 (312) 705- 2600 | nshapiro@wciu. com | Limited Partnership |

Reimbursement Contact Name and Information Reimbursement Contact Information

| Applicant | Address | Phone | Email |
|----------------|---------|-------|-------|
| [Confidential] | | | |

| Preparer | Preparer Contact Name and Information | | | |
|------------------------|--|---------|-------|-------|
| Contact Information | Applicant | Address | Phone | Email |
| | The Preparer is same as the reimbursement contact. | | | |

| Broadcaster | Question |
|-------------|----------|
| Information | |
| and | |
| Transition | |
| Plan | |

Response

| Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information. | Yes |
|--|---|
| Briefly describe transition plan | WDJT will operate from a interim transm and transmission line into the current antenna while the current transmitter is retuned from 46 to 29. A new sidemound antenna will replace the existing sidemoon The existing transmission will be reused |

| Transmitters | Section | Question | Response |
|--------------|---------------------------------|---|----------|
| | Transmitter Related Expenses | Do you have transmitter related expenses? | Yes |

| Primary | Existing Transmitter Information | | | | |
|-------------|-------------------------------------|--|--------------------------|--|--|
| Transmitter | Section | Question | Response | | |
| | Existing Transmitter Description | Type of change | Purchase New | | |
| | | Use | Primary (Main) | | |
| | | Description of Use | N/A | | |
| | | Ownership | Owned | | |
| | | Owner | N/A | | |
| | | Site | N/A | | |
| | | Is this transmitter currently shared with another station? | No | | |
| | | Is this transmitter currently in operating condition? | Yes | | |
| | Existing Transmitter | Manufacturer | | | |
| | Manufacturer and Type | Model | DCXP-2 | | |
| | | Year | 2005 | | |
| | | Туре | Inductive Output Tube | | |
| | | IOT Power Type | Тwo | | |
| | | Power Capacity | 50 kW | | |

Existing Transmitter Information

| Primary | New Transmitter Costs | itter Costs | | | |
|-------------|-----------------------|---|--|--|--|
| Transmitter | Section | Question | Response | | |
| | New Transmitter | Use | Primary (Main) | | |
| | | Change Type | Purchase New | | |
| | | Is this a request for upgraded equipment? | Yes | | |
| | | Manufacturer | | | |
| | | Model | THU9evo- 36 | | |
| | | Transmitter Type | Solid State | | |
| | | Solid State Cooling | Liquid Cooled | | |
| | | Solid State Power capacity | 55 kW | | |
| | | Justification for New Transmitter | Initially, WDJT planned to purchase an interim transmitter and retune the existing transmitter. However, after analyzing costs, it was more cost effective to continue to use the existing transmitter as an interim and purchase a new transmitter. | | |

| Primary | Other Transmitter Costs | | | |
|-------------|---|--|---|--|
| Transmitter | Section | Question rvice Service Entrance (3 phases 800A 208V) Switchgear (industrial 800 amp) Switchgear (industrial 800 amp) Transformer (480V) Power Rigid Conduit and Wiring Size Length Other Electrical Service Description Description Proyee Size Image: Size Description Size Description Size Size Image: Size Dives the replacement transmitter require HVAC Service? Type Size Size Other Size Size Does the Transmitter Building require an addition, modification, other leashold improvement? | Response | |
| | Electrical Service | Service Entrance (3 phases 800A 208V) | No | |
| | | Switchgear (industrial 800 amp) | No | |
| | | Transformer (480V) | No | |
| | | Power | N/A | |
| | | Rigid Conduit and Wiring | No | |
| | | Size | N/A | |
| | | Length | N/A | |
| | | Other Electrical Service | Yes | |
| | | Description | Retrofit of the existing electrical service for the new WDJT Primary transmitter | |
| | HVAC Service | | Yes | |
| | | Туре | Heating and Cooling | |
| | | Size | 15 tons | |
| | | Other Size | N/A | |
| | Transmitter Building Addition/Modification or Leasehold Improvement | addition, modification, other leashold | No | |
| | | Size | N/A | |
| | Channel 14 Costs | Is an RF Consulting Engineer needed? | N/A | |
| | | Is a channel 14 Mask Filer needed? | N/A | |
| | | Is additional field engineering time needed? | N/A | |
| | | Number of Days | N/A | |

| Primary | Other Transmitter Cost Not Listed | | |
|-------------|-------------------------------------|--|--|
| Transmitter | Name | Description | |
| | Electrical Rooftop Patching | Rooftop patching was required to seal around conduit penetrations that were needed between the Primary transmitter and the heat exchangers. | |
| | Heat Exchanger Rooftop Perparations | The Primary transmitter heat exchangers were mounted on the rooftop, similar to the existing units. Rooftop equipment was removed to make room for the additional heat exchangers. | |
| | Rooftop Reinforcement | A steel grid was needed to support the heat exchangers on the rooftop of the transmitter building. | |
| | Transmitter Installation | Installation of the WDJT Primary Transmitter | |

| ransmitter | Section | Question | Response |
|------------|-----------------|-----------------------------------|---|
| | New Transmitter | Use | Interim |
| | | Description of Use | N/A |
| | | Change Type | Purchase |
| | | Manufacturer | |
| | | Model | HPTV- PRLX-U16 |
| | | Transmitter Type | Solid State |
| | | Solid State Cooling | Liquid Cooled |
| | | Solid State Power capacity | 27.5 kW |
| | | Justification for New Transmitter | WDJT does not have an auxiliary transmitter. The current IOT transmitter will be returned from channel 46 to 29. This interim transmitter will be used during the retune transition. WDJT will operate at a reduced ERP as a result, due to the lowe power. |

| Interim | Other Transmitter Costs | | | |
|-------------|---|--|------------|--|
| Transmitter | Section | Question | Response | |
| | Electrical Service | Service Entrance (3 phases 800A 208V) | No | |
| | | Switchgear (industrial 800 amp) | Yes | |
| | | Transformer (480V) | No | |
| | | Power | N/A | |
| | | Rigid Conduit and Wiring | Yes | |
| | | Size | 3 inches | |
| | | Length | 200.0 feet | |
| | | Other Electrical Service | No | |
| | | Description | N/A | |
| | HVAC Service | Does the replacement transmitter require HVAC Service? | No | |
| | | Туре | N/A | |
| | | Size | N/A | |
| | | Other Size | N/A | |
| | Transmitter Building Addition/Modification or Leasehold Improvement | Does the Transmitter Building require an addition, modification, other leashold improvement? | No | |
| | | Size | N/A | |
| | Channel 14 Costs | Is an RF Consulting Engineer needed? | N/A | |
| | | Is a channel 14 Mask Filer needed? | N/A | |
| | | Is additional field engineering time needed? | N/A | |
| | | Number of Days | N/A | |
| | Inside RF System | Is an additional interior RF system required to support this interim transmitter? | Yes | |

Interim Other Transmitter Cost Not Listed

Transmitter Information not provided.

| Antennas Section | | Question | Response |
|------------------|---------------|---------------------------------------|----------|
| Antenna Rela | ated Expenses | Do you have antenna related expenses? | Yes |

| Primary | Existing Antenna Information | | | |
|---------|---------------------------------|--|--------------------|--|
| Antenna | Section | Question | Response | |
| | Existing Antenna Description | Type of change | Purchase New | |
| | | Antenna Use | Primary (Main) | |
| | | Description of Use | N/A | |
| | | Ownership | Owned | |
| | | Owner | N/A | |
| | | Site | N/A | |
| | | Is the existing antenna shared with another station or stations? | No | |
| | | Is the existing antenna directional? | Yes | |
| | | Is antenna in operating condition? | Yes | |
| | | Is antenna located on or in close proximity to an antenna farm? | Yes | |
| | Existing Antenna | Class | Full Power | |
| | Manufacturer and Type | Mounting | Top Mount | |
| | | Antenna position in stack | Not in Stack | |
| | | Polarization | Horizontal | |
| | | Туре | Slotted Coaxial | |
| | | Number of Stations Supported | N/A | |
| | | Number of Panels | N/A | |
| | | Design power capacity in use | N/A | |
| | | Lower Limit | N/A | |
| | | Upper Limit | N/A | |
| | | Other Antenna Type | N/A | |
| | | ERP: (Effective Radiated Power) | 1000.0 kW | |
| | | | | |

| Manufacturer | |
|--------------|------------------------|
| Model | TFU- 23ETT-R CT3 |
| Year | 2005 |

| Primary | New Antenna Costs | | | |
|---------|---------------------------------------|--|--------------------|--|
| Antenna | Section | Question | Response | |
| | New Antenna Description | Use | Primary (Main) | |
| | | Description of Use | N/A | |
| | | Change Type | Purchase New | |
| | | Is this a request for upgraded equipment? | Yes | |
| | | Ownership | Owned | |
| | | Owner | N/A | |
| | | Is antenna shared? | No | |
| | | Is antenna directional? | Yes | |
| | | Will antenna be located on or in close proximity to an antenna farm? | Yes | |
| | New Antenna Manufacturer and Types | Class | Full Power | |
| | | Mounting | Top Mount | |
| | | Antenna position in stack | Not in Stack | |
| | | Polarization | Elliptical | |
| | | Туре | Slotted Coaxial | |
| | | Number of Stations Supported | N/A | |
| | | Number of Panels/Bays | N/A | |
| | | Lower Limit | N/A | |
| | | Upper Limit | N/A | |
| | | Design power capacity in use | N/A | |
| | | Other Antenna Type | N/A | |
| | | ERP: (Effective Radiated Power) | 1000.0 kW | |
| | | Manufacturer | | |
| | | | | |

| Model | TFU-23ETT /VP-R CT3 |
|-------------------------------|---|
| Year | 2019 |
| Justification for New Antenna | The current WDJT antenna is a slot antenna designed for channel 46. An equivalent replacement antenna is being proposed for channel 29. Vertical was added as a station elected upgrade option. |

Other Antenna Costs

Primary Antenna

| Section | Question | Response |
|--------------------------------|---|----------|
| Combiner for Shared Antenna | Do you need a Combiner for a Shared Antenna? | |
| | Туре | |
| | Number of channels supported | N/A |
| | Frequencies of channels supported | N/A |
| | Frequency | N/A |
| | Do you need a combiner output splitter /switcher for dual feed lines? | N/A |
| Elbow Complex | Do you require the separate purchase of the Elbow Complex? | No |
| | Broadband or Single Channel? | N/A |
| | Feed Line Size | N/A |

| Side Mount Brackets | Do you require the separate purchase of side mount brackets for a high power antenna? | |
|--------------------------|---|-----|
| Pattern Scatter Analysis | Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna? | No |
| Sweep Test | Do you require the sweep testing of transmission line and antenna? | Yes |

Other Antenna Cost Not Listed

| Primary Antenna | Other Antenna Cost Not Listed | | |
|--------------------|-------------------------------|--|--|
| | Name | Description | |
| | 6 inch and 3 inch caps | 6 inch and 3 inch transmission line caps were needed to cover the existing transmission line that was used as part of the WDJT primary antenna system | |

| Interim | New Antenna Costs | | | |
|---------|--------------------------------------|--|--------------------|--|
| Antenna | Section | Question | Response | |
| | New Antenna Description | Use | Interim | |
| | | Description of Use | N/A | |
| | | Change Type | Purchase New | |
| | | Ownership | Owned | |
| | | Owner | N/A | |
| | | Is antenna shared? | No | |
| | | Is antenna directional? | Yes | |
| | | Will antenna be located on or in close proximity to an antenna farm? | Yes | |
| | New Antenna Manufacturer and Type | Class | Full Power | |
| | | Mounting | Side Mount | |
| | | Antenna position in stack | Not in Stack | |
| | | Polarization | Horizontal | |
| | | Туре | Broadband Slot | |
| | | Number of Stations Supported | 1 | |
| | | Number of Panels/Bays | 8 | |
| | | Lower Limit | 662.00 MHz | |
| | | Upper Limit | 668.00 MHz | |
| | | Design power capacity in use | 100.0 % | |
| | | Other Antenna Type | N/A | |
| | | ERP: (Effective Radiated Power) | 107.5 kW | |
| | | Manufacturer | | |
| | | Model | TFU-8WB- R C160 | |
| | | Year | 2019 | |

| Justification for New Antenna | WDJT |
|-------------------------------|----------------|
| | reused the |
| | existing 6-1 |
| | /8" rigid line |
| | for its post- |
| | repack |
| | facility. As |
| | a result, an |
| | interim |
| | antenna fed |
| | with |
| | existing, |
| | unused 3" |
| | line was |
| | used as |
| | part of a |
| | STA facility |
| | while the |
| | pre-pack |
| | antenna |
| | was |
| | removed |
| | and the |
| | post-repack |
| | antenna |
| | was |
| | installed |

Interim Other Antenna Costs

Antenna

| Section | Question | Response |
|--------------------------|---|----------|
| Elbow Complex | Do you require the separate purchase of the Elbow Complex? | No |
| | Broadband or Single Channel? | N/A |
| | Feed Line Size | N/A |
| Side Mount Brackets | Do you require the separate purchase of side mount brackets for an antenna? | No |
| Pattern Scatter Analysis | Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna? | No |
| Sweep Test | Do you require the sweep testing of transmission line and antenna? | Yes |

| Interim Antenna | Other Antenna Cost Not Listed | | |
|--------------------|---------------------------------------|--|--|
| | Name | Description | |
| | 3 inch cut line | A 3 inch cut line section was needed to connect the existing 3 inch rigid transmission line to the input of the Interim antenna. | |
| | 6 inch to 4 inch reducer-Tower Bottom | A 6 inch to 4 inch reducer was required to feed the Interim transmitter with a 6 inch output to the existing, unused 4 inch rigid transmission line in the room that was used to feed the interim antenna. | |

Other Antenna Cost Not Listed

| Transmission ^{Seffien} | | Question | Response |
|---------------------------------|---------------------------------------|---|----------|
| Trans | Transmission Line Related Expenses | Do you have transmission line related expenses? | Yes |

Existing Transmission Line Primary Existing Transmission

| sior | Section | Question | Response |
|-----------------------|---|--|----------------------|
| | Existing Transmission Line Description | Type of change | Utilize Existing |
| | | Use | Primary (Main) |
| | | Description of Use | N/A |
| | | Ownership | Owned |
| | | Owner | N/A |
| | | Site | N/A |
| Existing Transmission | | Is the existing transmission line shared with another station or stations? | No |
| | | Is Transmission Line in operating condition? | Yes |
| | _ | Manufacturer | Dielectric |
| | Line Manufacturer and Type | Туре | Rigid |
| | Diameter | 6 1/8 inches | |
| | | Other Diameter | N/A |
| | | Segment Length | 19 1/2 inches |
| | | Other Segment Length | N/A |
| | | Number of parallel runs | 1 |
| | | Length | 1250 feet per run |

| Primary | Other Transmission Line Expenses No | ot Listed |
|-------------|-------------------------------------|----------------|
| Transmissio | n Line | Description |
| | 6 inch 50 ohm to 75 ohm transformer | A 6 inch, 50 o |

| rmer | A 6 inch, 50 ohm to 75 ohm transformer was required to transition the 50 ohm output of the Primary transmitter to the 75 ohm |
|------|--|
| | input of the existing, 6 inch rigid transmission line. |

| Tower | Section | Question | Response |
|--------------------------------------|---|---|----------|
| Equipment And Rigging Costs | Tower Equipment or Rigging Costs Changes | Do you have tower equipment or rigging costs changes? | Yes |

Existing Tower

| Primary | Existing Tower | | | |
|---------|--|---|--|--|
| Tower | Section | Question | Response | |
| | Existing Tower Description | Type of change | Modify Existing | |
| | | Tower Use | Primary (Main) | |
| | | Description of Use | N/A | |
| | | Ownership | Owned | |
| | | Is this tower consider Complex? | No | |
| | | Is this tower currently shared with any other stations? | Yes | |
| | | One or more FM, AM or TV radio broadcaster(s) | Yes | |
| | | Others Types of Users | Yes | |
| | | Is tower documented for structural analysis? | Yes | |
| | | Is tower compliant with Rev G? | Yes | |
| | Existing Tower | Do you have a tower registration number? | Yes | |
| | Structure Registration | ASR Number | 1047092 | |
| | Coordinates (NAD83 (North American Datum of 1983)) | Latitude (NAD83) | 43° 06' 42.0" N- | |
| | | Longitude (NAD83) | 087° 55' 50.0" W- | |
| | | Overall Structure Height | 1226.03 feet | |
| | | Support Structure Height | 1171.25 feet | |
| | | Ground Elevation Above Mean Sea Level (AMSL) | 623.02 feet | |
| | | Structure Type | TOWER - Free Standing or Guyed Structure | |

| | Tower Owner | WEIGEL BROADCASTING CO. |
|--|------------------|-------------------------------|
| | Date Constructed | 11/01/1996 |

FM, AM or TV radio broadcasters. Facility ID's, Call Signs and Services of other broadcast stations with whom the tower is shared

| Facility ID | Call Sign | Service |
|-------------|-----------|---------|
| 63595 | WLUM-FM | FM |
| 71422 | WBME-CD | DTV |

Other Types of Users

Users

LD TV Services

FX FM Services

LM Land Mobile

| Primary Tower Mo | dification Costs |
|------------------|------------------|
|------------------|------------------|

Tower

| Section | Question | Response |
|----------------------|--|---|
| Engineering Study | Please what type of engineering study is required, if any: | Study needed for documented tower |
| Tower Reinforcements | Please select whether tower reinforcements are needed: | Minor Reinforcements needed |

Primary Tower Rigging Costs

| Tower | Section | Question | Response |
|-------|---------------------|---------------|----------|
| | Tower Rigging Costs | Complex Tower | N/A |

| Primary Tower | Other Tower Expenses Not Listed | | | |
|------------------|---------------------------------|--|--|--|
| | Name | Description | | |
| | Security during helicopter lift | The WDJT Primary tower site is located in an insecure area. Security staff was contracted to control the crowds that gathered on the site as a result of the lifts. | | |

| Outside | Section | Question | Response |
|--------------|--|--|----------|
| Professional | Services Costs Outside Project Management Services | Do you require outside project management services? | No |
| | | Number of Hours | N/A |
| | | Explanation | N/A |
| | Outside RF consulting Engineering Services | Perform engineering study for new channel assignment and antenna development | Yes |
| | | Prepare engineering section of Form FCC Construction Permit Application | Yes |
| | | For Auxiliary Facility | No |
| | | For Main Facility | Yes |
| | | Prepare engineering section of Form FCC License to Cover Application | Yes |
| | | For Auxiliary Facility | No |
| | | For Main Facility | Yes |
| | | Prepare request for Special Temporary Authority | Yes |
| | | Quantity | 1 |
| | | Do you have Distributed Transmission System engineering services? | N/A |
| | | Critical Facility | N/A |
| | | Terrain-Shielded Facility | N/A |
| | Attorney and Other Outside Consulting | Prepare and file Form FCC Construction Permit Application | Yes |
| | Services | For Auxiliary Facility | No |
| | | For Main Facility | Yes |
| | | Prepare and file Form FCC License to Cover Application | Yes |
| | | For Auxiliary Facility | No |
| | | For Main Facility | Yes |
| | | | - |

| | Prepare request for Special Temporary Authority | Yes |
|----------------------------------|--|-----|
| | Quantity | 1 |
| | NEPA Section 106 environmental review | No |
| | Environmental Assessment | No |
| | ASR Modification | No |
| | FAA Consultation (including preparation of FAA Form 7460) | No |
| | Negotiation of Lease and other Matter for Shared Locations | No |
| | Prepare or Review FCC Form 399 for Reimbursement | Yes |
| | Address transition timing and coordination issues w/ other stations and wireless providers | Yes |
| RF Field Engineering Services | Comprehensive coverage verification via field study | No |
| | RF exposure measurements | Yes |
| | Additional Field Engineering Service | No |
| | Number of Days | N/A |
| | Justification | N/A |

Other Professional Services Expenses Not Listed Professional Services roopstsided.

| Other | Section | Question | Response |
|----------|---------------------------------|--|----------|
| Expenses | AM Pattern Disturbance | Is an Impact Study needed? | No |
| | | Is Remediation needed? | No |
| | Facility Expenses | Name | N/A |
| | | Other Distributed Transmission System Expenses Not listed | N/A |
| | | Name | N/A |
| | | Is Notification of a Medical Facility required as a result of DTV broadcasting? | Yes |
| | Permit and Filing Costs | Local Zoning | No |
| | | Non-zoning permits | No |
| | | BLM or NFS Coordination | No |
| | | FCC Construction Permit Minor Change | No |
| | | FCC License to Cover Application | Yes |
| | | FCC Special Temporary Authority Application | Yes |
| | Other Miscellaneous Expenses | Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)? | Yes |
| | | Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs? | Yes |
| | | Does this relocation require Equipment Storage? | No |
| | | Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change? | No |
| | | Does this relocation require MVPD Notification of a Channel Change? | Yes |

Other Expenses Not Listed

| Other Expenses | Other Expenses Not Listed | | | | |
|-------------------|--|---|--|--|--|
| | Name | Description | | | |
| | Site Preparations and Road Improvements | Site preparation and access road improvements was required in order for tower crews to access the site. | | | |

Transmitters

Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual C Justifica |
|--|--------------------------------|-------------------|---|--------------|-----------------------|
| Interim Transmitter HPTV-PRLX- U16 | \$1,143,100.00 | \$0.00 | | \$0.00 | |
| UHF inside RF system including switching | \$147,500.00 | \$0.00 | The RF system is included in the interim transmitter system proposal. | N/A | N/A |
| 3" Rigid Conduit and Wiring (Cost per foot) | \$10,400.00 | \$0.00 | N/A | \$0.00 | N/A |
| UHF - Liquid Cooled Solid State Transmitter 21 - 31 kW | \$947,000.00 | \$0.00 | N/A | \$0.00 | N/A |
| Switchgear - industrial 800 amp | \$38,200.00 | \$0.00 | N/A | N/A | N/A |
| Primary Transmitter THU9evo-36 | \$1,973,850.56 | \$981,240.79 | | \$981,240.79 | |
| 15 Ton system | \$88,400.00 | \$23,980.00 | N/A | \$23,980.00 | N/A |
| | | | | | |

| Other Electrical Service: Retrofit of the existing electrical service for the new WDJT Primary transmitter | \$34,505.56 | \$34,505.56 | This is the cost to cover the electrical material and labor related to the installation of the WDJT Primary transmitter | \$34,505.56 | N/A |
|--|-------------|-------------|--|-------------|-----|
| Heat Exchanger Rooftop Perparations | \$15,275.00 | \$15,275.00 | The Primary transmitter heat exchangers were mounted on the rooftop, similar to the existing units. Rooftop equipment was removed to make room for the additional heat exchangers. | \$15,275.00 | N/A |
| Transmitter Installation | \$40,000.00 | \$40,000.00 | The new Primary Transmitter cost did not include the cost of installation. Land Communications was contracted by Weigel Broadcasting to install WDJT's Primary Transmitter. | \$40,000.00 | N/A |

| Electrical Rooftop Patching | \$3,310.00 | \$3,310.00 | Rooftop patching was required to seal the the electrical penetrations that were needed to connect the WDJT Primary transmitter to the Primary transmitter's rooftop heat exchangers. | \$3,310.00 | N/A |
|--|----------------|----------------|---|----------------|------|
| Rooftop Reinforcement | \$4,360.00 | \$4,360.00 | A steel frame was designed and installed for the rooftop support for the WDJT Primary transmitter heat exchangers. | \$4,360.00 | N/A |
| UHF - Liquid Cooled Solid State Transmitter 52 - 61 kW | \$1,788,000.00 | \$859,810.23 | N/A | \$859,810.23 | Test |
| Sub-total | \$3,116,950.56 | \$981,240.79 | N/A | \$981,240.79 | N/A |
| Total for all systems | \$4,370,138.86 | \$1,803,680.70 | N/A | \$1,739,919.70 | N/A |

Components

| Actual Information Description | File Name |
|---|---------------------------|
| UHF inside RF system including switching | Information not provided. |
| 3" Rigid Conduit and Wiring (Cost per foot) | Information not provided. |
| UHF - Liquid Cooled Solid State Transmitter 21 - 31 kW | Information not provided. |

| Switchgear - industrial 800 amp | Information not provided. | |
|---|---------------------------|--|
| 15 Ton system | | |
| | Component Description: | WDJT Primary transmitter rooftop heating and cooling unit invoice |
| | Amount: | \$23,980.00 |
| Other Electrical Service: | | |
| Retrofit of the existing electrical service for the | Component Description: | WDJT Primary |
| new WDJT Primary | | transmitter electrical voltage |
| transmitter | | regulator bypass |
| | | invoice |
| | Amount: | \$1,037.33 |
| | Component Description: | WDJT Primary |
| | | transmitter |
| | Amount: | electrical invoice |
| | Amount: | \$33,468.23 |
| Heat Exchanger Rooftop Perparations | | |
| | Component Description: | WDJT Primary transmitter heat |
| | | exchanger |
| | | preparations |
| | A | invoice |
| | Amount: | \$15,275.00 |
| Transmitter Installation | | |
| | Component Description: | WDJT Primary |
| | | transmitter installation invoice |
| | Amount: | \$40,000.00 |

| Electrical Rooftop Patching | Component Description: | WDJT Primary |
|------------------------------|-------------------------------|--------------------|
| | | transmitter |
| | | electrical rooftop |
| | A | patching invoice |
| | Amount: | \$3,310.00 |
| Rooftop Reinforcement | | |
| | Component Description: | WDJT Primary |
| | | transmitter steel |
| | | frame invoice |
| | Amount: | \$4,360.00 |
| JHF - Liquid Cooled Solid | | |
| State Transmitter 52 - 61 kW | Component Description: | WDJT Primary |
| | | transmitter |
| | | additional RF |
| | | components |
| | Amount: | \$7,213.80 |
| | Component Description: | WDJT Primary |
| | | Transmitter |
| | | Downpayment |
| | Amount: | \$198,095.75 |
| | Component Description: | WDJT Primary |
| | | Transmitter Final |
| | | Payment |
| | Amount: | \$638,660.68 |
| | | <i>,,</i> |
| | Component Description: | WDJT Primary |
| | | transmitter |
| | | shipping invoice |
| | Amount: | \$15,840.00 |

Antennas

Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|---|--------------------------------|-------------------|---|-------------|------------------------------|
| Interim Antenna TFU-8WB- R C160 | \$98,680.62 | \$68,670.62 | | \$68,670.62 | |
| 3 inch cut line | \$522.75 | \$522.75 | A cut piece of line was required to connect the existing 3" rigid line to the new Interim antenna | \$522.75 | N/A |
| UHF - Lower Power Side Mount, One station antenna - medium power (50- 200 kW), horizontally polarized | \$89,400.00 | \$59,720.00 | N/A | \$59,720.00 | N/A |
| Sweep test of existing antenna | \$6,730.00 | \$6,400.00 | N/A | \$6,400.00 | N/A |
| 6 inch to 4 inch reducer- Tower Bottom | \$2,027.87 | \$2,027.87 | A 6" to 4" reducer was required for the Interim antenna system at the bottom of the tower | \$2,027.87 | N/A |

| Primary Antenna TFU-23ETT /VP-R CT3 | \$297,160.03 | \$254,516.64 | | \$248,116.64 | |
|--|----------------|----------------|---|----------------|-----|
| 6 inch and 3 inch caps | \$930.03 | \$930.03 | Rigid transmission line caps were need to cap off the existing WDJT Primary transmission line while the antennas were being swapped. | \$930.03 | N/A |
| Sweep test of existing antenna | \$6,730.00 | \$6,400.00 | N/A | N/A | N/A |
| UHF - High Power Top Mount (200-1000 kW), One station antenna , elliptically or circularly polarized | \$289,500.00 | \$247,186.61 | N/A | \$247,186.61 | N/A |
| Sub-total | \$395,840.65 | \$323,187.26 | N/A | \$316,787.26 | N/A |
| Total for all systems | \$4,370,138.86 | \$1,803,680.70 | N/A | \$1,739,919.70 | N/A |

Components

| Actual Information | |
|--------------------|-----------|
| Description | File Name |

| 3 inch cut line | Component Description: Amount: | WDJT Interim antenna cut line section invoice \$522.75 |
|---|-----------------------------------|---|
| UHF - Lower Power Side Mount, One station antenna - medium power (50-200 kW), horizontally polarized | Component Description: Amount: | WDJT Interim antenna shipping invoice \$2,610.00 |
| | Component Description: Amount: | WDJT Interim antenna final payment invoice \$57,110.00 |
| Sweep test of existing antenna | Component Description: Amount: | WDJT Interim antenna system sweep invoice \$6,400.00 |
| 6 inch to 4 inch reducer- Tower Bottom | Component Description: Amount: | WDJT Interim antenna 6" to 4" reducer invoice \$1,776.50 |
| | Component Description: Amount: | WDJT Interim antenna 6" to 4" reducer shipping invoice \$251.37 |

| 6 inch and 3 inch caps | | |
|--------------------------------|---------------------------|---|
| | Component Description: | WDJT Primary antenna transmission line caps shiping invoice |
| | Amount: | \$120.93 |
| | Component Description: | WDJT Primary antenna transmission line caps invoice |
| | Amount: | \$809.10 |
| Sweep test of existing antenna | Information not provided. | |

| Mount (200-1000 kW), One station antenna , elliptically | Component Description: | WDJT Primary antenna final |
|---|------------------------|-------------------------------|
| or circularly polarized | | payment invoice |
| | Amount: | \$16,945.20 |
| | | |
| | Component Description: | WDJT Primary |
| | | antenna |
| | | downpayment |
| | | invoice |
| | Amount: | \$113,340.60 |
| | Component Description: | WDJT Primary |
| | | antenna test |
| | | adapter overnigh |
| | | shipment invoice |
| | Amount: | \$1,719.21 |
| | Component Description: | WDJT Primary |
| | | antenna cut line |
| | | section |
| | Amount: | \$1,841.00 |
| | | |
| | Component Description: | WDJT Primary |
| | | antenna pre- |
| | | shipment invoice |
| | Amount: | \$113,340.60 |

Transmission Line

Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justificatio |
|--|--------------------------------|-------------------|--|----------------|-----------------------------|
| Primary Transmission Line | \$2,823.05 | \$2,823.05 | | \$2,823.05 | |
| 6 inch 50 ohm to 75 ohm transformer | \$2,823.05 | \$2,823.05 | A 6" 50 ohm to 6" 75 ohm transformer that was used to connect the Primary transmitter to the existing 6-1 /8" 75 ohm rigid transmission line. The original transformer that was used had a waveguide input. The new Primary Transmitter output is 6". | \$2,823.05 | N/A |
| Sub-total | \$2,823.05 | \$2,823.05 | N/A | \$2,823.05 | N/A |
| Total for all systems | \$4,370,138.86 | \$1,803,680.70 | N/A | \$1,739,919.70 | N/A |

Components

| Actual Information | |
|--------------------|-----------|
| Description | File Name |

| 6 inch 50 ohm to 75 ohm transformer | Component Description: | WDJT Primary transmission line transformer invoice |
|--|------------------------|--|
| | Amount: | \$573.05 |
| | Component Description: | WDJT Primary transmission line transformer invoice |
| | Amount: | \$2,250.00 |

Tower Equipment and Rigging Costs

Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|---------------------------------------|--------------------------------|-------------------|---|--------------|------------------------------|
| Primary Tower TOWER | \$750,364.00 | \$418,094.00 | | \$418,094.00 | |
| Security during helicopter lift | \$720.00 | \$720.00 | Security services were required as a result of the Primary tower Helicopter lift | \$720.00 | N/A |
| Tower Helicopter Lift | \$368,544.00 | \$368,544.00 | WDJT Required a helicopter lift in order to remove the existing antenna and top mount plate and to install the new top mount plate and Primary antenna. This cost includes all labor and material related to the Primary and Interim antennas. | \$368,544.00 | N/A |

| Tall Tower (greater than 500') | \$210,500.00 | \$0.00 | N/A | \$0.00 | N/A |
|--|----------------|----------------|-----|----------------|-----|
| Structural engineering tower load study for well documented tower | \$12,600.00 | \$6,420.00 | N/A | \$6,420.00 | N/A |
| Minor tower reinforcement /modifications | \$158,000.00 | \$42,410.00 | N/A | \$42,410.00 | N/A |
| Sub-total | \$750,364.00 | \$418,094.00 | N/A | \$418,094.00 | N/A |
| Total for all systems | \$4,370,138.86 | \$1,803,680.70 | N/A | \$1,739,919.70 | N/A |

Components

| Actual Information Description | File Name | |
|-----------------------------------|-----------------------------------|---|
| Security during helicopter lift | Component Description: | WDJT Primary tower security services invoice |
| Tower Helicopter Lift | Amount: | \$720.00 |
| | Component Description: Amount: | WDJT Primary tower helicopter lift binder \$368,544.00 |
| Tall Tower (greater than 500') | Information not provided. | |

| Structural engineering tower | | | | |
|------------------------------|-------------------------------|----------------------------------|--|--|
| load study for well | Component Description: | WDJT Primary | | |
| documented tower | | tower structural | | |
| | | engineering tower | | |
| | | load study final | | |
| | | payment | | |
| | Amount: | \$3,210.00 | | |
| | Component Description: | | | |
| | Component Description: | WDJT Primary tower structural | | |
| | | | | |
| | | engineering tower load study | | |
| | | downpayment | | |
| | Amount: | \$3,210.00 | | |
| | | ψ0,210.00 | | |
| Minor tower reinforcement | | | | |
| /modifications | Component Description: | WDJT Primary | | |
| | | tower minor tower | | |
| | | reinforcement | | |
| | | modifications | | |
| | | downpayment | | |
| | Amount: | \$21,205.00 | | |
| | Component Description: | WDJT Primary | | |
| | | tower minor tower | | |
| | | reinforcement | | |
| | | modifications | | |
| | | downpayment | | |
| | Amount: | \$21,205.00 | | |

Outside Professional Services

Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|--|--------------------------------|-------------------|------------------------------------|-------------|------------------------------|
| Outside Professional Services | \$51,760.00 | \$33,750.00 | | \$0.00 | |
| Attorney Fees - Prepare and File request for Special Temporary Authorization | \$3,680.00 | \$3,500.00 | N/A | N/A | N/A |
| Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application | \$2,365.00 | \$2,250.00 | N/A | N/A | N/A |
| Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application | \$5,260.00 | \$5,000.00 | N/A | N/A | N/A |
| Prepare request for Special Temporary Authorization | \$2,050.00 | \$1,500.00 | N/A | N/A | N/A |
| Prepare engineering section of FCC Form 2100 (main), License to Cover Application | \$1,580.00 | \$1,500.00 | N/A | N/A | N/A |

| or review reimbursement form Prepare | \$3,155.00 | \$3,000.00 | N/A | N/A | N/A |
|--|----------------------------|---------------------------|------------|---------------|------------|
| engineering section of FCC Form 2100 (main), Construction Permit Application | ÷ - , · | | | | |
| RF Exposure Measurements | \$21,050.00 | \$5,000.00 | N/A | N/A | N/A |
| | | | | | |
| | \$21,050.00 \$51,760.00 | \$5,000.00 \$33,750.00 | N/A N/A | N/A \$0.00 | N/A N/A |

Components

Information not provided.

Other Expenses

Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|--|--------------------------------|-------------------|--|-------------|------------------------------|
| Other Expenses | \$52,400.60 | \$44,585.60 | | \$20,974.60 | |
| Site Preparations and Road Improvements | \$30,596.00 | \$30,596.00 | Site preparation and access road improvements was required in order for tower crews to access the site. | \$10,000.00 | N/A |
| MVPD Notification of Channel Change | \$2,500.00 | \$2,500.00 | Notification to all MVPD regarding channel changes. | N/A | N/A |
| Equipment Delivery and Handling Charges | \$0.00 | \$0.00 | Cost estimate to relocate equipment from standard shipping trucks to smaller trucks that are able to access and cross the transmitter site bridge. UPDATE: With the rented lifts, we were able to use the lifts to bring items over the bridge. | N/A | N/A |

| Disposal Costs (for equipment and other waste, net of any salvage value) | \$7,224.60 | \$7,224.60 | Disposal of the WDJT IOT tubes, circuits, RF systems, and waste from new equipment. Lifts were used to assist station personnel with the removal of ceiling mounted equipment and heavy floor mounted equipment. | \$7,224.60 | N/A |
|--|----------------|----------------|---|----------------|-----|
| FCC Filing Fees - Special Temporary Authorization request | \$195.00 | \$190.00 | N/A | N/A | N/A |
| FCC Filing Fees - Form 2100 license to cover application | \$335.00 | \$325.00 | N/A | N/A | N/A |
| DTV Medical Facility Notification | \$11,550.00 | \$3,750.00 | N/A | \$3,750.00 | N/A |
| Sub-total | \$52,400.60 | \$44,585.60 | N/A | \$20,974.60 | N/A |
| Total for all systems | \$4,370,138.86 | \$1,803,680.70 | N/A | \$1,739,919.70 | N/A |

Components

| Actual Information | |
|--------------------|-----------|
| Description | File Name |

| Site Preparations and Road Improvements | Component Description: | WDJT site preparation and access road improvements final |
|--|-----------------------------------|---|
| | Amount: | invoice \$10,000.00 |
| | Component Description: | WDJT site preparation and access road improvements initial invoice |
| | Amount: | \$20,596.00 |
| MVPD Notification of Channel Change | Information not provided. | |
| Equipment Delivery and Handling Charges | Information not provided. | |
| Disposal Costs (for equipment and other waste, net of any salvage value) | Component Description: Amount: | Dumpster #3 for removing pre- repack equipment and post-repack waste \$375.00 |
| | | <i>Q(1), Q(1), Q(</i> |
| | Component Description: | Dumpster #2 for removing pre- repack equipment and post-repack waste |
| | Amount: | \$375.00 |
| | Component Description: | Dumpster #1 for removing pre- repack equipment and post-repack waste |
| | Amount: | \$375.00 |

| | Component Description: Amount: | Disposal Costs, Titan Lift Invoice 5341, Lift for assisting with equipment removal \$1,752.96 |
|---|-----------------------------------|--|
| | Component Description: Amount: | Disposal Costs, Titan Lift Invoice 5107, Lift for assisting with equipment removal \$1,964.16 |
| | Component Description: Amount: | Dumpster #4 for removing pre- repack equipment and post-repack waste \$450.00 |
| | Component Description: Amount: | Disposal Costs, Titan Lift Invoice 5135, Lift for assisting with equipment removal \$1,584.00 |
| | Component Description: Amount: | Disposal Costs, Titan Lift Invoice 5339, Lift for assisting with equipment removal \$348.48 |
| FCC Filing Fees - Special Temporary Authorization request | Information not provided. | |
| FCC Filing Fees - Form 2100 license to cover application | Information not provided. | |

| DTV Medical Facility | | |
|----------------------|-------------------------------|------------------|
| Notification | Component Description: | WDJT DTV |
| | | medical facility |
| | | notification |
| | Amount: | \$3,750.00 |
| | | |
| | | |

| Cost | Grand Total | | | |
|-------------|-----------------------|----------------|----------------|----------------|
| Information | Predetermined | | Estimated Cost | Actual Cost |
| | Total for all systems | \$4,370,138.86 | \$1,803,680.70 | \$1,739,919.70 |

| Reimbursem | entestiatus | Response |
|------------|--|----------|
| | The facility has ceased operating on its pre- auction channel. | Yes |
| | Construction of final facilities or all necessary modifications are complete. | Yes |
| | All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator. | No |

| Certification | Section | Question | Response |
|---------------|--|---|----------|
| | Submission of Estimated Expenses Statements | WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT. | |
| | | The Authorized Person signing below certifies that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. The above-named | |
| | | entity acknowledges that all certifications and attached documentation are considered material representations. | |
| | | 3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount. | |
| | | | |

- 4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
- 7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

| 8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested. | |
|---|-------------------------------------|
| I declare, under penalty of perjury, that I am an authorized representative of the above- named applicant for the Authorization(s) specified above. | Kyle Walker VP, Technology |
| | 12/17/2020 |

| Certification | Section | Question | Response |
|---------------|---|--|----------|
| | Submission of Final Allocation or Accounting Information Statements | WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT. | |
| | | The Authorized Person signing below certifies and represents that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. The above- named entity acknowledges that all certifications and attached documentation are considered material representations. The above-named entity acknowledges the submission of the information herein | |
| | | creates no obligation on the part of the government to pay any amount. | |

| 3. The above-named entity certifies that all costs identified as "actual costs" herein accurately represent the costs actually paid by the above- named entity, including any discounts, refunds, or rebates. 4. The above-named entity certifies that all payments from the | |
|---|---|
| TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund. | |
| 5. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission. | |
| 6. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested. | |
| I declare, under penalty of perjury, that I am an authorized representative of the above- named applicant for the Authorization(s) specified above. | Kyle Walker VP, Technology |
| | 12/17/2020 |

Attachments