

(REFERENCE COPY - Not for submission)

# FCC Form 399: Reimbursement Request

Channel: 36 (UHF) Facility 61961 Service: DTV Call KVLY-TV Sign:

File 0000028721

Number:

ID:

FRN: 0018223693 Date 01/22

> Submitted: /2021

#### **Applicant** Information

#### **Applicant Name, Type, and Contact Information**

Applicant	Address	Phone	Email	Applicant Type
GRAY TELEVISION LICENSEE, LLC Doing Business As: GRAY TELEVISION LICENSEE, LLC	4370 PEACHTREE RD NE ATLANTA, GA 30319 United States	+1 (701) 237- 5211	robert. folliard@gray. tv	Limited Liability Company

# Reimbursement Contact Name and Information Reimbursement Contact Information

Applicant	Address	Phone	Email	
[Confidential]				

#### **Preparer Contact** Information

#### **Preparer Contact Name and Information**

Applicant	Address	Phone	Email
Samuel Hariton Widelity	Samuel Hariton 4031 University Dr Suite 100 Fairfax, VA 22030 United States	+1 (339) 222-8107	sam.hariton@widelity.com

#### Broadcaster Information and Transition Plan

Question	Response
Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information.	Yes
Briefly describe transition plan	Replacing the existing transmitter, transmission line, and antenna. Also purchasing an interim transmitter, transmission line, and antenna.

#### **Transmitters**

Section	Question	Response
Transmitter Related Expenses	Do you have transmitter related expenses?	Yes

# Primary Transmitter

## **Existing Transmitter Information**

Section	Question	Response
Existing Transmitter Description	Type of change	Purchase New
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is this transmitter currently shared with another station?	No
	Is this transmitter currently in operating condition?	Yes
Existing Transmitter	Manufacturer	
Manufacturer and Type	Model	DTT10KSUG1
	Year	2004
	Туре	Solid State
	Solid State Cooling	Air Cooled
	Solid State Power Capacity	10 kW

# Primary Transmitter

#### **New Transmitter Costs**

Section	Question	Response
New Transmitter	Use	Primary (Main)
	Change Type	Purchase New
	Is this a request for upgraded equipment?	Yes
	Manufacturer	
	Model	THU9-36
	Transmitter Type	Solid State
	Solid State Cooling	Liquid Cooled
	Solid State Power capacity	55 kW
	Justification for New Transmitter	Current transmitter cannot make enough power to feed the Dielectric proposed channel 18 replacement antenna. Also, Larcan went bankrupt. The original company is out of business.

#### Primary Transmitter

#### **Other Transmitter Costs**

Section	Question	Response
Electrical Service	Service Entrance (3 phases 800A 208V)	No

	Switchgear (industrial 800 amp)	No
	Transformer (480V)	No
	Power	N/A
	Rigid Conduit and Wiring	No
	Size	N/A
	Length	N/A
	Other Electrical Service	Yes
	Description	The new main transmitter will require reconfiguration of the electrical service on site. The electrical work cost has been estimated based on verbal guidance from local electrical contractors.
HVAC Service	Does the replacement transmitter require HVAC Service?	No
	Туре	N/A
	Size	N/A
	Other Size	N/A
Transmitter Building Addition/Modification or Leasehold	Does the Transmitter Building require an addition, modification, other leashold improvement?	No
Improvement	Size	N/A
Channel 14 Costs	Is an RF Consulting Engineer needed?	N/A
	Is a channel 14 Mask Filer needed?	N/A
	Is additional field engineering time needed?	N/A
	Number of Days	N/A

# Primary Transmitter

#### **Other Transmitter Cost Not Listed**

Name	Description
HVAC	HVAC Modification
Pad for Heat Exchangers	Heat Exchanger Concrete Pad plus Ice shield
Electrical	Electrical Code Verification for Transmitters
Electrical	Electrical Installation Costs
Building Upgrade	Concrete Cutting Work

#### Interim Transmitter

#### **New Transmitter Costs**

Section	Question	Response
New Transmitter	Use	Interim
	Description of Use	N/A
	Change Type	Purchase
	Manufacturer	
	Model	THU9-EVO
	Transmitter Type	Solid State
	Solid State Cooling	Liquid Cooled
	Solid State Power capacity	6.5 kW
	Justification for New Transmitter	Interim transmitter needed to continue broadcasting during installation of new transmitter.

#### Interim Transmitter

#### **Other Transmitter Costs**

Service Entrance (3 phases 800A 208V)  Switchgear (industrial 800 amp)	No No
	No
T ( (400) 0	
Transformer (480V)	No
Power	N/A
Rigid Conduit and Wiring	No
Size	N/A
Length	N/A
Other Electrical Service	Yes
	Rigid Conduit and Wiring Size Length

	Description	Interim Transmitter wiring and other Electrical Services
HVAC Service	Does the replacement transmitter require HVAC Service?	No
	Туре	N/A
	Size	N/A
	Other Size	N/A
Transmitter Building Addition/Modification or Leasehold Improvement	Does the Transmitter Building require an addition, modification, other leashold improvement?	No
	Size	N/A
Channel 14 Costs	Is an RF Consulting Engineer needed?	N/A
	Is a channel 14 Mask Filer needed?	N/A
	Is additional field engineering time needed?	N/A
	Number of Days	N/A
Inside RF System	Is an additional interior RF system required to support this interim transmitter?	No

#### Interim Transmitter

#### **Other Transmitter Cost Not Listed**

Name	Description	
Inside RF System	UHF Inside RF System including switching	

#### **Antennas**

Section	Question	Response
Antenna Related Expenses	Do you have antenna related expenses?	Yes

#### **Existing Antenna Information**

Section	Question	Response
Existing Antenna Description	Type of change	Purchase New
	Antenna Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing antenna shared with another station or stations?	No
	Is the existing antenna directional?	Yes
	Is antenna in operating condition?	Yes
	Is antenna located on or in close proximity to an antenna farm?	No
Existing Antenna	Class	Full Power
Manufacturer and Type	Mounting	Side Mount
	Antenna position in stack	Not in Stack
	Polarization	Horizontal
	Туре	Slotted Coaxial
	Number of Stations Supported	N/A
	Number of Panels	N/A
	Design power capacity in use	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power)	356.0 kW

Manufacturer	
Model	TFU32DSB- J
Year	2004

#### **New Antenna Costs**

Section	Question	Response
New Antenna Description	Use	Primary (Main)
	Description of Use	N/A
	Change Type	Purchase New
	Is this a request for upgraded equipment?	Yes
	Ownership	Owned
	Owner	N/A
	Is antenna shared?	No
	Is antenna directional?	Yes
	Will antenna be located on or in close proximity to an antenna farm?	No
New Antenna	Class	Full Power
Manufacturer and Types	Mounting	Top Mount
	Antenna position in stack	Not in Stack
	Polarization	Elliptical
	Туре	Slotted Coaxial
	Number of Stations Supported	N/A
	Number of Panels/Bays	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Design power capacity in use	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power)	192.0 kW
	Manufacturer	

Model	TFU 19ETT /VP-R 3C210
Year	2018
Justification for New Antenna	Existing antenna is single channel antenna tuned to channel 44 and cannot be re- tuned.

#### **Other Antenna Costs**

Section	Question	Response
Combiner for Shared Antenna	Do you need a Combiner for a Shared Antenna?	No
	Туре	
	Number of channels supported	N/A
	Frequencies of channels supported	N/A
	Frequency	N/A
	Do you need a combiner output splitter /switcher for dual feed lines?	N/A
Elbow Complex	Do you require the separate purchase of the Elbow Complex?	Yes
	Broadband or Single Channel?	Single Channel
	Feed Line Size	4 1/16 inches inches
Side Mount Brackets	Do you require the separate purchase of side mount brackets for a high power antenna?	No

Pattern Scatter Analysis	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	No
Sweep Test	Do you require the sweep testing of transmission line and antenna?	Yes

#### **Other Antenna Cost Not Listed**

Name	Description
Top Plate Adapter	Top plate adapter to match tower top and antenna bolt pattern.

#### Interim Antenna

#### **New Antenna Costs**

Section	Question	Response
New Antenna Description	Use	Interim
	Description of Use	N/A
	Change Type	Purchase New
	Ownership	Owned
	Owner	N/A
	Is antenna shared?	No
	Is antenna directional?	Yes
	Will antenna be located on or in close proximity to an antenna farm?	No
New Antenna	Class	Full Power
Manufacturer and Type	Mounting	Side Mount
	Antenna position in stack	Not in Stack
	Polarization	Horizontal
	Туре	Slotted Coaxial
	Number of Stations Supported	N/A
	Number of Panels/Bays	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Design power capacity in use	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power)	103.0 kW
	Manufacturer	
	Model	TLP32J
	Year	2018

Justification for New Antenna	Interim antenna needed to allow the station to broadcast during the installation of the new main antenna
	antenna.

#### Interim Antenna

#### **Other Antenna Costs**

Section	Question	Response
Elbow Complex	Do you require the separate purchase of the Elbow Complex?	No
	Broadband or Single Channel?	N/A
	Feed Line Size	N/A
Side Mount Brackets	Do you require the separate purchase of side mount brackets for an antenna?	No
Pattern Scatter Analysis	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	No
Sweep Test	Do you require the sweep testing of transmission line and antenna?	Yes

#### Interim Antenna

**Other Antenna Cost Not Listed** 

Information not provided.

Transmission <sup>Seffien</sup>	Question	Response
Transmission Line Related Expenses	Do you have transmission line related expenses?	Yes

# Primary Transmission Line

#### **Existing Transmission Line**

on Line Section	Question	Response
Existing Transmission Line Description	Type of change	Purchase New
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing transmission line shared with another station or stations?	No
	Is Transmission Line in operating condition?	Yes
Existing Transmission Line Manufacturer and Type	Manufacturer	
	Туре	Rigid
	Diameter	6 1/8 inches
	Other Diameter	N/A
	Segment Length	20 inches
	Other Segment Length	N/A
	Number of parallel runs	1
	Length	1974 feet per run

#### **New Transmission Line**

#### **Primary**

Transmission Line Question Response **New Transmission Line** Use Primary Costs (Main) Description of Use N/A Change Type Purchase New Is this a request for upgraded equipment? Yes Type Rigid Diameter 6 1/8 inches N/A Other Diameter Segment Length 20 inches Other Segment Length N/A Number of parallel runs 1 1974 feet Length per run Justification for New Transmission Line 6" line is original Prodelin line is 50 years old. We will sweep line but expect to replace. Also replacing side-mount antenna with a topmount.

Other Transmission Line Expenses Not Listed

**Primary** Transmission Line

Sweep Existing Transmission Line	Sweep existing transmission line to ascertain viability
Shipping	Transmission Line Shipping Costs

#### Interim

#### **New Transmission Line**

Transmission	n Line Section	Question	Response
New Transmission Line		Use	Interim
	Costs	Description of Use	N/A
	Change Type	Purchase New	
		Туре	Flexible Air
		Diameter	3 inches
	Segment Length	N/A	
	Other Segment Length		
	Number of parallel runs	1	
	Length	1580 feet per run	
	Justification for New Transmission Line	Interim transmission line required so that the station can broadcast while the main line is being replaced.	

Interim Other Transmission Line Expenses Not Listed Transmission Line tion not provided.

# Tower Equipment And Rigging Costs

Section	Question	Response
Tower Equipment or Rigging Costs Changes	Do you have tower equipment or rigging costs changes?	Yes

#### Primary Tower

# **Existing Tower**

Section	Question	Response
Existing Tower Description	Type of change	Modify Existing
	Tower Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Is this tower consider Complex?	No
	Is this tower currently shared with any other stations?	Yes
	One or more FM, AM or TV radio broadcaster(s)	No
	Others Types of Users	Yes
	Is tower documented for structural analysis?	Yes
	Is tower compliant with Rev G?	Yes
Existing Tower Structure	Do you have a tower registration number?	Yes
Registration	ASR Number	1046244
Coordinates (NAD83 ( North American Datum of 1983))	Latitude (NAD83)	47° 20' 32.0" N-
	Longitude (NAD83)	097° 17' 21.0" W-
	Overall Structure Height	2062.97 fe
	Support Structure Height	1951.09 fe
	Ground Elevation Above Mean Sea Level (AMSL)	975.05 fee

Structure Type	TOWER - Free Standing or Guyed Structure
Tower Owner	Gray Television Group, Inc.
Date Constructed	08/13/1963

#### Other Types of Users

ш	-	^	_
u	3	u	3

K28MA-D, 185875

#### Primary Tower

#### **Tower Modification Costs**

Section	Question	Response
Engineering Study	Please what type of engineering study is required, if any:	Study needed for documented tower
Tower Reinforcements	Please select whether tower reinforcements are needed:	Major Reinforcements needed

#### Primary Tower

## **Tower Rigging Costs**

Section	Question	Response
Tower Rigging Costs	Complex Tower	N/A
Helicopter Services Required	Are helicopter services required?	No

#### Primary Tower

## Other Tower Expenses Not Listed

Name	Description
	•

Tower Painting	Restripe tower paint to match lower height change.

#### Outside Professional

Section	Question	Response
Services Costs Outside Project Management Services	Do you require outside project management services?	Yes
	Number of Hours	900
	Explanation	Strategic Planning
Outside RF consulting Engineering Services	Perform engineering study for new channel assignment and antenna development	Yes
	Prepare engineering section of Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare engineering section of Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	Yes
	Quantity	1
	Do you have Distributed Transmission System engineering services?	N/A
	Critical Facility	N/A
	Terrain-Shielded Facility	N/A
Attorney and Other Outside Consulting	Prepare and file Form FCC Construction Permit Application	Yes
Services	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare and file Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes

	Prepare request for Special Temporary Authority	Yes
	Quantity	1
	NEPA Section 106 environmental review	No
	Environmental Assessment	No
	ASR Modification	Yes
	FAA Consultation (including preparation of FAA Form 7460)	Yes
	Negotiation of Lease and other Matter for Shared Locations	Yes
	Prepare or Review FCC Form 399 for Reimbursement	Yes
	Address transition timing and coordination issues w/ other stations and wireless providers	Yes
RF Field Engineering Services	Comprehensive coverage verification via field study	No
	RF exposure measurements	No
	Additional Field Engineering Service	No
	Number of Days	N/A
	Justification	N/A

Outside
Professional Services Expenses Not Listed
Professional Services © Opstsided.

# Other Expenses

Section	Question	Response
AM Pattern Disturbance	Is an Impact Study needed?	No
	Is Remediation needed?	No
Facility Expenses	Name	N/A
	Other Distributed Transmission System Expenses Not listed	N/A
	Name	N/A
	Is Notification of a Medical Facility required as a result of DTV broadcasting?	Yes
Permit and Filing Costs	Local Zoning	No
	Non-zoning permits	No
	BLM or NFS Coordination	No
	FCC Construction Permit Minor Change	No
	FCC License to Cover Application	Yes
	FCC Special Temporary Authority Application	Yes
Other Miscellaneous Expenses	Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)?	Yes
	Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs?	Yes
	Does this relocation require Equipment Storage?	Yes
	Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change?	Yes
	Does this relocation require MVPD  Notification of a Channel Change?	Yes

# Other Expenses

## Other Expenses Not Listed

Name	Description
Security	Security at the site for the storage of equipment
Other Expenses Not Listed - Site Remediation	Other Expenses Not Listed - Site Remediation

# **Cost Information**

#### **Transmitters**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Cost Justification	Actual Cost	Actual Co
Interim Transmitter THU9-EVO	\$296,951.81	\$342,440.21		\$296,014.32	
UHF - Liquid Cooled Solid State Transmitter 4.9 . 6.5 kW	\$273,500.00	\$318,988.40	Increase to cover Rohde and Schwarz invoices 9500080421, 9500085141 and 9500075326, as well as electrical invoices moved to this category.  Accompanying quotes are uploaded.	\$293,826.09	N/A
Other Electrical Service: Interim Transmitter wiring and other Electrical Services	\$2,188.23	\$2,188.23	Please see Rickard Electric proposal 2973 (divided between interim and primary transmitters)	\$2,188.23	N/A
Inside RF System	\$21,263.58	\$21,263.58	N/A	\$0.00	N/A
Primary Transmitter THU9-36	\$2,446,642.34	\$1,675,031.96		\$587,552.63	

Building Upgrade	\$17,321.15	\$17,321.15	see Estimated Cost Justification KVLY-110- Building Upgrade v0	\$17,321.15	Krueger Concrete
Other Electrical Service: The new main transmitter will require reconfiguration of the electrical service on site. The electrical work cost has been estimated based on verbal guidance from local electrical contractors.	\$4,205.19	\$4,205.19	see Estimated Cost Justification KVLY-110- Other Electrical Service New 1st Primary Transmitter v0	\$2,710.43	N/A
UHF - Liquid Cooled Solid State Transmitter 52 - 61 kW	\$1,788,000.00	\$1,189,851.07	per R&S Quote 802- 049860.1	\$112,816.50	N/A
Pad for Heat Exchangers	\$122,166.00	\$122,166.00	see Estimated Cost Justification KVLY-110- Pads for Heat Exchangers New 1st Primary Transmitter v0	\$122,166.00	N/A
Electrical	\$3,000.00	\$3,000.00	Electrical invoices included in the interim transmitter budget category.	\$3,000.00	N/A

Total for all systems	\$4,803,200.41	\$4,234,654.47	N/A	\$2,372,392.73	N/A
Sub-total	\$2,743,594.15	\$2,017,472.17	N/A	\$883,566.95	N/A
			superseded.		
			has been		
0.2 - 13 KVV			because line		
Transmitter 8.2 - 13 kW			adjusted and locked		
State			Estimate		
Cooled Solid			Notice:		
UHF - Liquid	\$494,500.00	\$321,038.55	***System	\$321,038.55	х
			transmitter.		
			cooled		
			the new liquid		
			accommodate		
			winter to		
			recovery for		
			with heat		
			transmitter		
			cooled		
			system over from an air		
			the HVAC		
			with changing		
			are associated		
HVAC	\$17,450.00	\$17,450.00	These costs	\$8,500.00	N/A

#### Components

Actual Information Description	File Name	
UHF - Liquid Cooled Solid State Transmitter 4.9 . 6.5 kW	Component Description: Amount:	Down payment request on interim transmitter \$63,060.00
	Component Description: Amount:	Transmitter components \$10,728.39

Component Description: Invoice moved to

correct budget categories.

Amount: N/A

Component Description: KVLY-180-New

Interim Transmitter

**Amount:** \$5,925.00

Component Description: New Interim

Transmitter

**Amount:** \$5,021.25

Component Description: Milestone Payment

#3

**Amount:** \$63,060.00

Component Description: Milestone Payment

#2

**Amount:** \$126,120.00

Component Description: New 1st Primary

Transmitter

**Amount:** \$16,826.55

Component Description: New Interim

Transmitter

**Amount:** \$3,084.90

Other Electrical Service: Interim Transmitter wiring and other Electrical Services

**Component Description:** 

Amount:

Other Electrical

\$2,188.23

Inside RF System

Information not provided.

Building Upgrade		
	Component Description:	Labor - Demo Masonry and Install
		Rebar
	Amount:	\$5,486.15
	Component Description:	Construct room at
		tower site in
		Blanchard,
	Amount:	\$8,950.00
	Component Description:	Demo Saw Cutting
		15"w x 54"w x 4"
		hole in floor
	Amount:	\$2,885.00
Other Electrical Service:		
The new main transmitter	Component Description:	Labor
will require reconfiguration of the electrical service on site. The electrical work	Amount:	\$2,710.43
cost has been estimated based on verbal guidance	Component Description:	Equipment Rental
from local electrical		Caterpillar
contractors.	Amount:	\$1,281.00
UHF - Liquid Cooled Solid		
State Transmitter 52 - 61	Component Description:	DP 20% Final
kW		Payment Milestone 3
	Amount:	\$94,013.75
	Component Description	"Rohde & Schwarz
	Component Description:	QT: 802-030267.8
		Rohde & Schwarz
		QT: 802-049860.1"
	Amount:	\$18,802.75
	Allouit.	ψ10,002.73

DI	£	114	
raa	tor	Heat	Exchangers

Component Description: Costs to fill 8' by 17'

cistern; Blanchard Transmitter Pad and

Ice Canopy

**Amount:** \$7,088.00

Component Description:

Amount:

Amount:

Ice canopy material

\$39,484.00

Component Description: Labor to add 40

yards of fill, labor and grading estimate

**Amount:** \$2,500.00

Component Description: Heat Exchangers

New 1st Primary
Transmitter

**Amount:** \$33,722.00

Component Description: Fencing to enclose

concrete pad \$5,072.00

Component Description: Ice canopy

fabrication and onsite assembly

**Amount:** \$33,700.00

**Component Description:** Material handling;

skid steer rental

**Amount:** \$600.00

Electrical		
	Component Description:	Third party
		engineering review
		of non-UL listed
		equipment
	Amount:	\$3,000.00
HVAC		
	Component Description:	HVAC
		MODIFICATIONS,
		BLANCHRD ND
		TOWER
	Amount:	\$4,250.00
	Component Description:	Blanchard Tower
	36po	HVAC Modifications
	Amount:	\$4,250.00

UHF - Liquid Cooled Solid State Transmitter 8.2 - 13 kW

Component Description: Electric work for new

transmitter

**Amount:** \$4,825.10

Component Description: Electrical work

installing new KVLY Channel 36 main

transmitter

**Amount:** \$7,853.75

Component Description: Invoice moved to

correct budget

category

Amount: N/A

Component Description: Change order #1

additional disconnects

**Amount:** \$3,614.25

Component Description: DP 50% down

payment Milestone 2

at delivery

**Amount:** \$188,027.50

Component Description: electrical work

installing main and interim transmitters

**Amount:** \$26,318.45

Component Description: THU9EVO-8 Main

Transmitter 25% downpayment

**Amount:** \$94,013.75

# **Cost Information**

#### **Antennas**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Interim Antenna TLP32J	\$96,130.00	\$62,064.62		\$61,304.87	
UHF - Lower Power Side Mount, One station antenna - medium power (50- 200 kW), horizontally polarized	\$89,400.00	\$55,664.62	N/A	\$54,904.87	N/A
Sweep test of existing antenna	\$6,730.00	\$6,400.00	N/A	\$6,400.00	N/A
Primary Antenna TFU 19ETT /VP-R 3C210	\$321,441.60	\$119,920.79		\$112,058.29	
Top Plate Adapter	\$15,641.60	\$15,641.60	see Estimated Cost Justification KVLY-210- Top Plate Adapter New Primary Antenna v0	\$15,641.60	N/A

Total for all systems	\$4,803,200.41	\$4,234,654.47	N/A	\$2,372,392.73	N/A
Sub-total	\$417,571.60	\$181,985.41	N/A	\$173,363.16	N/A
or circularly polarized					
elliptically			Antenna v0		
antenna ,			Primary		
station			New		
kW), One			KVLY-210-		
(200-1000			Justification		
Power Top Mount			Estimated Cost		
UHF - High	\$289,500.00	\$91,261.59	see	\$83,399.09	N/A
			Antonna vu		
			Primary Antenna v0		
			Test New		
			Sweep		
			KVLY-210-		
			Justification		
antenna			Cost		
of existing	<b>,</b> , , , , , , , , , , , , , , , , , ,	<b>,</b> -,	Estimated	<b>,</b> , , , , , , , , , , , , , , , , , ,	
Sweep test	\$6,730.00	\$5,120.00	see	\$5,120.00	N/A
,			Antenna v0		
needed)			Primary		
feedline (if			New		
1/16.			Complex		
input, per 4			Elbow		
channel, at antenna			KVLY-210-		
single			Cost Justification		
complex,			Estimated		
Elbow	\$9,570.00	\$7,897.60	See	\$7,897.60	N/A

### Components

<b>Actual Information</b>	
Description	File Name

**UHF** - Lower Power Side Mount, One station antenna - medium power (50-200 kW), horizontally polarized

**UHF LOW Component Description:** 

> **POWER SIDE MOUNT**

Amount: \$12,680.00

**Component Description: UHF LOW** 

**POWER SIDE** 

MOUNT

**Amount:** \$14,703.03

**Component Description:** Interim Antenna

System - UHF Low

Power Side Mount

Amount: \$14,841.84

**Component Description: UHF LOW** 

**POWER SIDE** 

**MOUNT** 

**Amount:** \$12,680.00

Sweep test of existing antenna

**Component Description:** Sweep Test,

Interim Antenna

**Amount:** \$1,627.02

**Component Description:** KVLY-280-Sweep

**Test New Interim** 

Antenna

Amount: \$1,627.02

KVLY-280-Sweep **Component Description:** 

**Test New Interim** 

Antenna

\$1,225.96 Amount:

**Component Description:** Sweep Test Amount:

\$1,920.00

Top Plate Adapter		
	Component Description:	New Primary
		Antenna Top Plate
	Amount:	\$4,888.00
	Component Description:	New Primary
		Antenna Top Plate
		Adapter
	Amount:	\$5,865.60
	Component Description:	New Primary
		Antenna Top Plate
		Adapter
	Amount:	\$4,888.00
	Component Description:	KVLY-210-Top
		Plate Adapter New
		Primary Antenna
		\$3,910.40

Elbow complex, single channel, at antenna input, per 4 1/16. feedline (if needed)

Component Description: New Primary

Antenna Elbow

Complex

**Amount:** \$2,468.00

Component Description: New Primary

Antenna Elbow

Complex

**Amount:** \$2,961.60

Component Description: New Primary

Antenna Elbow

Complex

**Amount:** \$2,468.00

Component Description: KVLY-210-Elbow

Complex New Primary Antenna

**Amount:** \$1,974.40

Sweep test of existing antenna

Component Description: Sweep Test New

Antenna

**Amount:** \$1,600.00

Component Description: KVLY-210-Sweep

**Test New Primary** 

Antenna

**Amount:** \$1,280.00

Component Description: Sweep Test New

Primary Antenna

**Amount:** \$1,920.00

**Component Description:** Sweep Test New

Primary

Transmission Line

**Amount:** \$1,600.00

UHF - High Power Top Mount (200-1000 kW), One station antenna, elliptically or circularly polarized

Component Description: New Primary

Antenna - UHF High Power Top

Mount

**Amount:** \$59,872.65

**Component Description:** 

Amount:

Credit Memo

(\$76,242.29)

Component Description: New Primary

Antenna

**Amount:** 

\$49,884.36

**Component Description:** 

Amount:

Primary Antenna

\$49,884.37

Component Description: UHF - HIGH

POWER TOP

**MOUNT** 

**Amount:** \$39,907.50

**Component Description:** KVLY-210-New

Primary Antenna-

**Amount:** \$7,862.50

### **Cost** Information

#### **Transmission Line**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Interim Transmission Line	\$93,220.00	\$79,459.42		\$67,829.46	
Flexible Air Transmission Line - dielectric, 3"	\$93,220.00	\$79,459.42	N/A	\$67,829.46	N/A
Primary Transmission Line	\$420,272.34	\$271,452.65		\$270,967.65	
Shipping	\$16,524.34	\$16,524.34	Please see COMB KVLY- TV DTVPros 161-5 rev. 3.24.2020	\$16,524.34	N/A
Sweep Existing Transmission Line	\$5,000.00	\$5,000.00	See invoice	\$4,875.00	N/A
Rigid Transmission Line - copper, 6 1/8"	\$398,748.00	\$249,928.31	see Estimated Cost Justification KVLY-310- New Primary Transmission Line v0	\$249,568.31	N/A
Sub-total	\$513,492.34	\$350,912.07	N/A	\$338,797.11	N/A
Total for all systems	\$4,803,200.41	\$4,234,654.47	N/A	\$2,372,392.73	N/A

### Components

File Name	
Component Description:	KVLY-380-New Interim Transmission Line
Amount:	\$15,777.89
Component Description:	KVLY-380-New Interim
Amount:	Transmission Line \$18,032.64
Component Description:	Interim
Amount:	Transmission Line \$15,777.89
Component Description:	Interim Transmission Line
Amount:	\$18,241.04
Component Description:	Shipping
Amount:	\$16,524.34
Component Description:	KVLY antenna /transmission line system sweep,
Amount	report and expenses \$4,875.00
	Component Description:  Amount:  Component Description:  Amount:  Component Description:  Amount:  Component Description:  Amount:

Rigid Transmission Line - copper, 6 1/8"

Component Description: Dual Universal

Switch Controller

3U

**Amount:** \$6,398.30

Component Description: New Primary

Transmission Line

**Amount:** \$89,273.30

Component Description: Dual Universal

Switch Controller

3U

**Amount:** \$5,108.00

Component Description: New Primary

Transmission Line

**Amount:** \$74,394.38

**Component Description:** KVLY-310-New

Primary

Transmission Line

**Amount:** \$59,515.50

Component Description: Invoice moved to

correct budget category per NMI

message.

Amount: N/A

Component Description: New Primary

Transmission Line

**Amount:** \$74,394.33

### **Cost Information**

### **Tower Equipment and Rigging Costs**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description Primary Tower	Predetermined Cost Estimate \$864,512.20	Estimated Cost \$1,374,487.20	Estimated Cost Justification	Actual Cost \$732,825.00	Actual Cost Justification
TOWER					
Tall Tower (greater than 500')	\$210,500.00	\$440,000.00	See Quote TCI-17-043	\$117,199.00	N/A
Tower Painting	\$220,412.20	\$220,412.20	Costs estimates for repainting the tower and re- positioning lighting has been updated since the original contractor is no longer available to do the job.	\$51,721.00	N/A
Structural engineering tower load study for well documented tower	\$12,600.00	\$12,450.00	see Justifying Quotes KVLY Tower Consultants Inc Proposal TCI-17-210 and TCI-17-	\$12,450.00	N/A
Major tower reinforcement /modifications	\$421,000.00	\$701,625.00	see Estimated Cost Justification KVLY-410- Major reinforcements existing tower v0	\$551,455.00	N/A
Sub-total	\$864,512.20	\$1,374,487.20	N/A	\$732,825.00	N/A

**Total for all** \$4,803,200.41 \$4,234,654.47 N/A \$2,372,392.73 N/A **systems** 

### Components

**Actual Information** 

Description File Name

Tall Tower (greater than 500')

Component Description: Repack

Modification

Services - Section 3 - Mobilization

**Amount:** \$60,068.00

Component Description: Additional Services

**Amount:** \$18,750.00

Component Description: KVLY-410-Tower

Rigging existing

tower

**Amount:** \$10,810.00

Component Description: install Dielectric

Side Mount

Antenna

**Amount:** \$90,102.00

**Component Description:** KVLY-410-Tower

Rigging existing

tower

**Amount:** \$10,810.00

Component Description: Credit Memo for

Painting existing tower and Tower rigging existing

tower

**Amount:** (\$93,131.50)

**Component Description:** KVLY-410-Tower

Rigging existing tower \$93,131.5

**Amount:** \$41,410.50

	Component Description:	Please deny this
	Amount:	entry N/A
	Component Description:	Payment for
	Amount:	Materials / Labor \$12,190.00
	Component Description:	KVLY-TV invoice
	Amount:	for repack 2019 \$12,190.00
	Component Description:	Down payment, Materials-New LED A-6 Tower Lighting
	Amount:	System and labor \$51,721.00
Structural engineering tower load study for well	Component Description:	Perform Tower
documented tower	Amount:	Analysis \$6,210.00
	Component Description: Amount:	Additional Services \$6,240.00
Major tower reinforcement /modifications	Component Description:	Mobilization - Section 1 and 2 Repack
	Amount:	Modification Services \$39,040.00
	Component Description:	CO # 3 Remobilization ( Nov 6, 2018)
		DOVE ZUTXI

Component Description: "Completion: 1

Section 1 and 2

Repack Modification Services"

**Amount:** \$50,524.00

Component Description: Antenna and TX

Line Services -Sections 3,4 & 6 tower modifications

**Amount:** \$150,170.00

Component Description: Repack

Modification

Services

**Amount:** \$126,310.00

Component Description: CO #2 - Insurance

Addition

**Amount:** \$45,625.00

Component Description: Mobilization -

Section 1 and 2

Repack Modification Services \$75,786.00

Component Description: Repack

Amount:

modification

services - Section

1 & 2.

**Amount:** \$126,310.00

Component Description: Additional

Mobilization

**Amount:** \$32,000.00

### **Cost** Information

#### **Outside Professional Services**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cos
Outside Professional Services	\$181,330.00	\$236,415.00		\$181,930.55	
Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	\$3,155.00	\$3,000.00	N/A	N/A	N/A
Address transition timing and coordination issues w/ other stations and wireless	\$2,630.00	\$2,500.00	N/A	N/A	N/A
Prepare and or review reimbursement form	\$2,630.00	\$2,500.00	N/A	N/A	N/A
FAA consultant, including cost of preparing FAA Form 7460 (Notice of Proposed Construction), if needed for height increase	\$2,105.00	\$2,000.00	N/A	\$973.00	N/A
ASR modification (prepare FCC Form 854)	\$2,105.00	\$2,000.00	N/A	N/A	N/A

Attorney Fees - Prepare and File request for Special Temporary Authorization	\$3,680.00	\$3,500.00	N/A	\$2,012.50	N/A
Attorney Fees - Negotiation of lease and other matters for shared locations	\$4,210.00	\$4,000.00	N/A	N/A	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application	\$2,365.00	\$2,250.00	N/A	N/A	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	\$5,260.00	\$5,000.00	N/A	\$518.00	N/A
Prepare request for Special Temporary Authorization	\$2,050.00	\$1,500.00	N/A	N/A	N/A
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	\$1,580.00	\$1,500.00	N/A	\$250.00	N/A

Perform engineering	\$7,360.00	\$8,500.00	Additional engineering	\$8,500.00	N/A
study for new			work		
channel			required to		
assignment			conduct		
and antenna			channel		
development			study to		
			identify		
			alternate		
			channel in		
			lieu of		
			repack Ch.		
			18.		
Project	\$142,200.00	\$198,165.00	Please see	\$169,677.05	N/A
management			Estimated		
of the transition			Cost		
			Justification		
			KVLY-510-		
			Project		
			Management		
			v1		
Sub-total	\$181,330.00	\$236,415.00	N/A	\$181,930.55	N/A
Total for all systems	\$4,803,200.41	\$4,234,654.47	N/A	\$2,372,392.73	N/A

### Components

Actual Information Description	File Name
Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	Information not provided.
Address transition timing and coordination issues w/ other stations and wireless	Information not provided.
Prepare and or review reimbursement form	Information not provided.

FAA consultant, including cost of preparing FAA Form 7460 (Notice of Proposed Construction), if needed for height increase	Component Description: Amount:	Legal services \$123.00
	Component Description:	KVLY-590-FAA Consultant
	Amount:	\$550.00
	Component Description:	Regarding installation of repack CH-36 main antenna
	Amount:	\$300.00
ASR modification (prepare FCC Form 854)	Information not provided.	
Attorney Fees - Prepare and File request for Special Temporary Authorization	Component Description: Amount:	Legal services \$2,012.50
Attorney Fees - Negotiation of lease and other matters for shared locations	Information not provided.	
Attorney Fees -Prepare and File FCC Form 2100 (main), License to Cover Application	Information not provided.	
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	Component Description: Amount:	Legal services \$518.00
Prepare request for Special Temporary Authorization	Information not provided.	

Prepare engineering section of FCC Form 2100 (main), License to Cover Application

Component Description: Regarding buildout

of repack Ch-36
main facility,
develop final
operating
constants,
preparation of
engineering
portions of FCC
application for
license to cover.

**Amount:** \$250.00

Perform engineering study for new channel assignment and antenna development

Component Description: review tech specs

of antenna for use

as intereim

**Amount:** \$312.50

Component Description: Perform

engineering study for new channel assignment

**Amount:** \$625.00

Component Description: Conduct channel

study to identify alternate channels in lieu of repack

Ch-18.

**Amount:** \$3,137.50

Component Description: Engineering Study

for New Channel

Assignment \$675.00

Component Description: Perform

**Amount:** 

engineering study for new channel assignment

**Amount:** \$3,050.00

Component Description: Perform

engineering study for new channel

assignment

**Amount:** \$700.00

Project management of the transition

**Component Description:** Project

Management

**Amount:** \$2,893.65

**Component Description:** 

**Project** management

Amount:

\$3,515.35

**Component Description:** 

**Project** 

Amount:

Management \$3,228.50

**Component Description:** 

**Project** 

Amount:

Management \$11,788.40

**Project** 

**Component Description:** 

Management

Amount:

\$2,007.60

**Component Description:** 

Project

Amount:

Management

\$2,472.05

**Component Description:** 

**Project** 

Amount:

Management \$2,567.30

**Component Description:** 

**Project** 

Amount:

Management

\$6,073.15

**Component Description:** 

**Project** Management

Amount:

\$2,863.15

**Component Description:** 

**Project** 

**Amount:** 

Management

\$1,796.50

**Component Description:** 

**Project** Management

Amount:

\$6,796.40

**Component Description:** 

**Project** 

Amount:

Management \$8,554.80

**Component Description:** 

**Project** 

Amount:

Management \$3,310.55

**Component Description:** 

**Project** 

Amount:

Management

\$6,723.70

**Component Description:** 

Project

Amount:

Management

\$5,984.50

**Component Description:** 

**Project** 

Amount:

Management

\$2,497.95

**Component Description:** 

**Project** 

Amount:

management

\$692.60

**Component Description:** 

**Project** 

Amount:

Management \$3,705.15

**Component Description:** 

**Project** 

**Amount:** 

Management

\$2,480.15

**Component Description:** Project

Management

Amount:

\$3,935.60

**Component Description:** 

Project

Amount:

Management \$3,079.40

**Component Description:** 

Project

\$3,465.60

Management

Project

**Component Description:** 

Management

Amount:

Amount:

\$2,268.75

**Component Description:** 

Project

Amount:

Management

\$2,301.45

**Component Description:** 

Cost

Amount:

Reconciliation

\$2,034.20

**Component Description:** 

Project

Amount:

Management

\$4,483.15

**Component Description:** 

Project

Amount:

Management

\$755.80

**Component Description:** 

**Project** 

Amount:

Management

\$4,543.80

Component Description: Project

Management

Amount:

\$1,328.55

**Component Description:** Project

Management

Amount:

\$3,065.40

**Component Description:** 

**Transition Related** 

Project

**Management Costs** 

**Amount:** \$3,300.00

**Component Description:** 

Cost

Reconciliation

**Amount:** \$7,045.20

**Component Description:** 

Project

management

Amount:

\$2,434.40

Component Description: Project

Management

**Amount:** \$1,936.95

Component Description:

Project Management

Amount:

\$3,084.70

**Component Description:** 

Amount:

Project Mgt

\$28.20

**Component Description:** 

Project

Amount:

Management \$4,089.80 **Component Description:** P

Amount:

Project

Management \$5,252.50

**Component Description:** 

Project

Amount:

management \$2,444.35

**Component Description:** 

Project

Amount:

Management \$8,864.65

Project

**Component Description:** 

Management

Amount:

\$2,933.65

**Component Description:** 

Project

Management

Amount:

\$802.25

**Component Description:** 

KVLY-510-Project

Management

Amount:

\$2,700.00

**Component Description:** 

**Project** 

Amount:

Management

\$2,673.10

**Component Description:** 

Project

Amount:

Management

\$2,606.30

**Component Description:** 

**Project** 

Amount:

Management

\$7,307.00

**Component Description:** 

Project

Management

Amount:

\$3,660.85

# **Cost Information**

#### **Other Expenses**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Other Expenses	\$82,700.12	\$73,382.62		\$61,909.96	
Equipment Delivery and Handling Charges	\$10,704.00	\$10,704.00	N/A	\$10,493.84	N/A
Disposal Costs (for equipment and other waste, net of any salvage value)	\$18,000.00	\$18,000.00	See attached Midwest Steeplejacks "KVLY Blanchard Disposal Quote" dated 8-17- 17. Updated quote from a year ago includes winter rate. at \$18,000	\$18,000.00	N/A
FCC Filing Fees - Special Temporary Authorization request	\$195.00	\$190.00	N/A	N/A	N/A
FCC Filing Fees - Form 2100 license to cover application	\$335.00	\$325.00	N/A	N/A	N/A
DTV Medical Facility Notification	\$11,550.00	\$2,247.50	N/A	N/A	N/A

Other Expenses Not Listed - Site Remediation	\$4,866.18	\$4,866.18	see Estimated Cost Justification KVLY-610- Other Expenses - Other Expenses Not Listed - Site Remediation v1	\$4,866.18	N/A
Security	\$15,409.94	\$15,409.94	see Estimated Cost Justification KVLY-610- Site Security v.1	\$15,409.94	N/A
MVPD Notification of Channel Change	\$1,000.00	\$1,000.00	N/A	N/A	N/A
Develop and air announcement of upcoming channel change	\$7,500.00	\$7,500.00	N/A	N/A	N/A
Equipment Storage	\$13,140.00	\$13,140.00	per Estimated Cost Justification KVLY-610- Equipment Storage v0	\$13,140.00	N/A
Sub-total	\$82,700.12	\$73,382.62	N/A	\$61,909.96	N/A
Total for all systems	\$4,803,200.41	\$4,234,654.47	N/A	\$2,372,392.73	N/A

### Components

Actual Information Description	File Name	
Equipment Delivery and Handling Charges	Component Description:	Site Work on 8/28 /2018
	Amount:	\$900.00
	Component Description: Amount:	Site work \$2,734.06
	Component Description:	Material Handling on 07/10/18 Uploaded and moved transformers. Moved heat exchangers from building to pad.
	Amount:	\$420.00
	Component Description:	Unloading of 3" transmission line reel and forklift
	Amount:	\$1,624.05
	Component Description: Amount:	Equipment Delivery \$4,815.73
Disposal Costs (for equipment and other waste, net of any salvage value)	Component Description:	Labor to remove from the site after coming off of tower
	Amount:	\$18,000.00
FCC Filing Fees - Special Temporary Authorization request	Information not provided.	
FCC Filing Fees - Form 2100 license to cover application	Information not provided.	

DTV Medical Facility Notification	Information not provided.	
Other Expenses Not Listed - Site Remediation	Component Description: Amount:	Crop /damages caused by tower work \$1,645.18
	Component Description: Amount:	Labor to fix lawn \$3,221.00

Security		
	Component Description:	Security for KVLY
		Transmitter site
	Amount:	\$2,277.60
	Component Description:	Security for KVLY
	Amount:	Transmitter site \$854.10
	Amount.	ψ004.10
	Component Description:	Security for KVLY
	· ·	Transmitter site
	Amount:	\$2,277.60
		0
	Component Description:	Security for KVLY Transmitter site
	Amount:	\$2,277.60
		. ,
	Component Description:	Security for KVLY
		Transmitter site
	Amount:	\$2,233.80
	Component Description:	Security for KVLY
	Component Description.	Transmitter site
	Amount:	\$919.80
	Commonweat December in the con-	Courity for IVII V
	Component Description:	Security for KVLY Transmitter site
	Amount:	\$2,040.00
	Component Description:	Security for KVLY
		Transmitter site
	Amount:	\$2,529.44
MVPD Notification of Channel Change	Information not provided.	

Develop and air announcement of upcoming channel change	Information not provided.	
Equipment Storage		
	Component Description:	STORAGE - 2 48'
		VANS
	Amount:	\$13,140.00

# Cost Information

#### **Grand Total**

	Predetermined Cost Estimate	Estimated Cost	Actual Cost
Total for all systems	\$4,803,200.41	\$4,234,654.47	\$2,372,392.73

Reimbursem	envestiatus	Response
	The facility has ceased operating on its pre- auction channel.	No
	Construction of final facilities or all necessary modifications are complete.	No
	All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator.	No

Section Question Response

### Submission of Estimated Expenses Statements

WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.

- 1. The Authorized
  Person signing
  below certifies that he
  /she is authorized to
  submit this TV
  Broadcaster
  Relocation Fund
  Reimbursement
  Form on behalf of
  the above-named
  entity.
- 2. The above-named entity acknowledges that all certifications and attached documentation are considered material representations.
- 3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.

- 4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- 5. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
- 7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the abovenamed applicant for the Authorization(s) specified above. Robert Folliard , III

Assistant Secretary

01/22/2021

Section Question Response

# Submission of Actual Cost Documentation Statements

WILLFUL FALSE, FRAUDULENT, OR FICTITIOUS STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISIONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE AND/OR FRAUDULENT STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT (U.S. CODE, TITLE 31, SECTIONS 3729-3733).

- 1. The Authorized
  Person signing
  below certifies and
  represents that he
  /she is authorized to
  submit this TV
  Broadcaster
  Relocation Fund
  Reimbursement
  Form on behalf of
  the above-named
  entity.
- The above-named entity certifies that the statements in this form and attached documentation are true, complete, and correct.
- The above-named entity acknowledges that all certifications and attached documentation are considered material representations.

- 4. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.
- 5. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (full power and Class A stations) and/or otherwise modify a television station's facility as a result of the spectrum repack (LPTV/TV Translator stations); or to minimize service disruption resulting from a repacked television station (FM stations); or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- 6. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 7. The above-named entity certifies that the cost information /documents submitted reflect costs actually incurred.

- 8. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.
- 9. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a prerequisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the abovenamed applicant for the Authorization(s) specified above. Robert Folliard , III

Assistant Secretary

01/22/2021

#### **Attachments**