

Federal Communications Commission

#### (REFERENCE COPY - Not for submission)

# FCC Form 399: Reimbursement Request

| Facility<br>ID: | <b>594</b> | Service: DTV | Call<br>Sign: | WITN-TV | Channel: 34 (UHF) |
|-----------------|------------|--------------|---------------|---------|-------------------|
| File            | 000002     | 8737         |               |         |                   |
| Number:         |            |              |               |         |                   |
| FRN: 00         | 18223693   | Date         | 01/22         |         |                   |
|                 |            | Submitted:   | /2021         |         |                   |

# Applicant Name, Type, and Contact Information

| Information | Applicant  | Address   | Phone                | Email                           | Applicant Type               |
|-------------|--|---|----------------------|---------------------------------|------------------------------|
|             | GRAY TELEVISION<br>LICENSEE, LLC<br>Doing Business As:<br>WITN | 4370<br>Peachtree<br>Road NE<br>Atlanta, GA<br>30319<br>United States | +1 (404)<br>504-9828 | Robert.<br>Folliard@gray.<br>tv | Limited Liability<br>Company |

#### Reimbursement Contact Name and Information Reimbursement Contact Information

| Applicant      | Address | Phone | Email |
|----------------|---------|-------|-------|
| [Confidential] |         |       |       |

#### Preparer Preparer Contact Name and Information

| Contact<br>Information | Applicant                  | Address   | Phone             | Email                    |
|------------------------|----------------------------|---|-------------------|--------------------------|
|                        | Samuel Hariton<br>Widelity | Samuel Hariton<br>4031 University Dr<br>Suite 100<br>Fairfax, VA 22030<br>United States | +1 (339) 222-8107 | sam.hariton@widelity.com |

| Broadcaster                              | Question   | Response  |
|--|--|---|
| Information<br>and<br>Transition<br>Plan | Will the station be sharing equipment with<br>another broadcast television station or<br>stations (e.g., a shared antenna, co-location<br>on a tower, use of the same transmitter<br>room, multiple transmitters feeding a<br>combiner, etc.)? If yes, enter the facility ID's<br>of the other stations and click 'prefill' to<br>download those stations' licensing<br>information. | Yes   |
|  | Briefly describe transition plan   | WITN will be transitioning from channel 32 to<br>channel 34. The station will be replacing its<br>existing antenna, transmitter. The station will<br>be installing an interim transmitter, antenna,<br>and transmission line. |

| Transmitters | Section                         | Question                                  | Response |
|--------------|---------------------------------|---|----------|
|              | Transmitter Related<br>Expenses | Do you have transmitter related expenses? | Yes      |

| Primary     | Existing Transmitter Info           | ormation   |                          |
|-------------|-------------------------------------|--|--------------------------|
| Fransmitter | Section                             | Question   | Response                 |
|             | Existing Transmitter<br>Description | Type of change   | Purchase<br>New          |
|             |                                     | Use  | Primary<br>(Main)        |
|             |                                     | Description of Use   | N/A                      |
|             |                                     | Ownership  | Owned                    |
|             |                                     | Owner  | N/A                      |
|             |                                     | Site   | N/A                      |
|             |                                     | Is this transmitter currently shared with another station? | No                       |
|             |                                     | Is this transmitter currently in operating condition?      | Yes                      |
|             | Existing Transmitter                | Manufacturer   |                          |
|             | Manufacturer and Type               | Model  | Sigma CD                 |
|             |                                     | Year   | 2003                     |
|             |                                     | Туре   | Inductive<br>Output Tube |
|             |                                     | IOT Power Type   | Two                      |
|             |                                     | Power Capacity   | 52 kW                    |

| Primary     | New Transmitter Costs |   |   |  |  |
|-------------|-----------------------|---|---|--|--|
| Transmitter | Section               | Question                                  | Response  |  |  |
|             | New Transmitter       | Use                                       | Primary<br>(Main)   |  |  |
|             |                       | Change Type                               | Purchase<br>New   |  |  |
|             |                       | Is this a request for upgraded equipment? | Yes   |  |  |
|             |                       | Manufacturer                              |   |  |  |
|             |                       | Model                                     | ULXTE-120   |  |  |
|             |                       | Transmitter Type                          | Solid State   |  |  |
|             |                       | Solid State Cooling                       | Liquid<br>Cooled  |  |  |
|             |                       | Solid State Power capacity                | 75.1 kW   |  |  |
|             |                       | Justification for New Transmitter         | Existing<br>transmitter<br>can't be<br>retuned.<br>Solid state<br>replacement<br>is cheaper<br>than IOT<br>replacement. |  |  |

## Primary Other Transmitter Costs

#### Transmitter Section Question Response **Electrical Service** Service Entrance (3 phases 800A 208V) No Switchgear (industrial 800 amp) No Transformer (480V) No N/A Power **Rigid Conduit and Wiring** No N/A Size N/A Length

|   | Other Electrical Service   | Yes  |
|---|--|--|
|   | Description  | The new<br>transmitter will<br>require<br>reconfiguration<br>of the<br>electrical<br>service on<br>site. The<br>electrical work<br>cost has been<br>estimated<br>based on<br>verbal<br>guidance from<br>local electrical<br>contractors. |
| HVAC Service  | Does the replacement transmitter require HVAC Service?                                       | No   |
|   | Туре   | N/A  |
|   | Size   | N/A  |
|   | Other Size   | N/A  |
| Transmitter Building<br>Addition/Modification or<br>Leasehold Improvement | Does the Transmitter Building require an addition, modification, other leashold improvement? | No   |
|   | Size   | N/A  |
| Channel 14 Costs  | Is an RF Consulting Engineer needed?   | N/A  |
|   | Is a channel 14 Mask Filer needed?   | N/A  |
|   | Is additional field engineering time needed?   | N/A  |
|   | Number of Days   | N/A  |

# Primary<br/>TransmitterOther Transmitter Cost Not ListedNameDescription

|  | •   |
|--|---|
| Laptop for Monitoring Transmitter      | Laptop for Monitoring Transmitter                           |
| Pad and Ice Shield for Heat Exchangers | Pad and Ice Shield for New Heat Exchangers<br>/Transformers |

| Antennas | Section                  | Question                              | Response |
|----------|--------------------------|---------------------------------------|----------|
|          | Antenna Related Expenses | Do you have antenna related expenses? | Yes      |

| Primary | Existing Antenna Information    |  |                    |  |  |
|---------|---------------------------------|--|--------------------|--|--|
| Antenna | Section                         | Question   | Response           |  |  |
|         | Existing Antenna<br>Description | Type of change   | Purchase<br>New    |  |  |
|         |                                 | Antenna Use  | Primary<br>(Main)  |  |  |
|         |                                 | Description of Use   | N/A                |  |  |
|         |                                 | Ownership  | Owned              |  |  |
|         |                                 | Owner  | N/A                |  |  |
|         |                                 | Site   | N/A                |  |  |
|         |                                 | Is the existing antenna shared with another station or stations? | No                 |  |  |
|         |                                 | Is the existing antenna directional?                             | No                 |  |  |
|         |                                 | Is antenna in operating condition?                               | Yes                |  |  |
|         |                                 | Is antenna located on or in close proximity to an antenna farm?  | No                 |  |  |
|         | Existing Antenna                | Class  | Full Power         |  |  |
|         | Manufacturer and Type           | Mounting   | Top Mount          |  |  |
|         |                                 | Antenna position in stack  | Тор                |  |  |
|         |                                 | Polarization   | Horizontal         |  |  |
|         |                                 | Туре   | Slotted<br>Coaxial |  |  |
|         |                                 | Number of Stations Supported                                     | N/A                |  |  |
|         |                                 | Number of Panels   | N/A                |  |  |
|         |                                 | Design power capacity in use                                     | N/A                |  |  |
|         |                                 | Lower Limit  | N/A                |  |  |
|         |                                 | Upper Limit  | N/A                |  |  |
|         |                                 | Other Antenna Type   | N/A                |  |  |
|         |                                 | ERP: (Effective Radiated Power)                                  | 795.0 kW           |  |  |

#### **Existing Antenna Information**

|  | Manufacturer |                   |
|--|--------------|-------------------|
|  | Model        | TFU30GTH-<br>R-06 |
|  | Year         | 2003              |

| Primary | New Antenna Costs                     |  |                    |  |
|---------|---------------------------------------|--|--------------------|--|
| Antenna | Section                               | Question   | Response           |  |
|         | New Antenna Description               | Use  | Primary<br>(Main)  |  |
|         |                                       | Description of Use   | N/A                |  |
|         |                                       | Change Type  | Purchase<br>New    |  |
|         |                                       | Is this a request for upgraded equipment?                            | Yes                |  |
|         |                                       | Ownership  | Owned              |  |
|         |                                       | Owner  | N/A                |  |
|         |                                       | Is antenna shared?   | No                 |  |
|         |                                       | Is antenna directional?  | No                 |  |
|         |                                       | Will antenna be located on or in close proximity to an antenna farm? | No                 |  |
|         | New Antenna<br>Manufacturer and Types | Class  | Full Power         |  |
|         |                                       | Mounting   | Top Mount          |  |
|         |                                       | Antenna position in stack  | Тор                |  |
|         |                                       | Polarization   | Elliptical         |  |
|         |                                       | Туре   | Slotted<br>Coaxial |  |
|         |                                       | Number of Stations Supported   | N/A                |  |
|         |                                       | Number of Panels/Bays  | N/A                |  |
|         |                                       | Lower Limit  | N/A                |  |
|         |                                       | Upper Limit  | N/A                |  |
|         |                                       | Design power capacity in use   | N/A                |  |
|         |                                       | Other Antenna Type   | N/A                |  |
|         |                                       | ERP: (Effective Radiated Power)                                      | 828.0 kW           |  |
|         |                                       | Manufacturer   |                    |  |
|         |                                       |  |                    |  |

| Model                         | TFU-30GTH<br>/VP-R 06   |
|-------------------------------|---|
| Year                          | 2017  |
| Justification for New Antenna | Existing<br>antenna is<br>single<br>channel and<br>cannot be<br>retuned to<br>the new<br>channel. |

#### Other Antenna Costs

#### Primary Antenna

| Section   | Question  | Response               |
|---|---|------------------------|
| Combiner for Shared<br>Antenna  | Do you need a Combiner for a Shared Antenna?  | No                     |
|   | Туре  |                        |
|   | Number of channels supported  | N/A                    |
|   | Frequencies of channels supported   | N/A                    |
|   | Frequency   | N/A                    |
|   | Do you need a combiner output splitter<br>/switcher for dual feed lines?  | N/A                    |
| Elbow Complex   | Do you require the separate purchase of the Elbow Complex?  | Yes                    |
|   | Broadband or Single Channel?  | Single<br>Channel      |
|   | Feed Line Size  | 6 1/8 inches<br>inches |
| Side Mount Brackets         Do you require the separate purchase of side mount brackets for a high power antenna? |   | No                     |
| Pattern Scatter Analysis  | Do you require separate purchase of pattern<br>scatter analysis for a side mount high or<br>medium power antenna? | No                     |

| Sweep Test | Do you require the sweep testing of | Yes |
|------------|-------------------------------------|-----|
|            | transmission line and antenna?      |     |

# Primary<br/>Antenna Other Antenna Cost Not Listed Name Description Top Plate Adapter Adapter for the top of the tower to match the bolt pattern of the antenna

| Interim | New Antenna Costs       |  |                      |  |
|---------|-------------------------|--|----------------------|--|
| Antenna | Section                 | Question   | Response             |  |
|         | New Antenna Description | Use  | Interim              |  |
|         |                         | Description of Use   | N/A                  |  |
|         |                         | Change Type  | Purchase<br>New      |  |
|         |                         | Ownership  | Owned                |  |
|         |                         | Owner  | N/A                  |  |
|         |                         | Is antenna shared?   | No                   |  |
|         |                         | Is antenna directional?  | No                   |  |
|         |                         | Will antenna be located on or in close proximity to an antenna farm? | No                   |  |
|         | New Antenna             | Class  | Full Power           |  |
|         | Manufacturer and Type   | Mounting   | Side Mount           |  |
|         |                         | Antenna position in stack  | Not in Stack         |  |
|         |                         | Polarization   | Horizontal           |  |
|         |                         | Туре   | Slotted<br>Coaxial   |  |
|         |                         | Number of Stations Supported   | N/A                  |  |
|         |                         | Number of Panels/Bays  | N/A                  |  |
|         |                         | Lower Limit  | N/A                  |  |
|         |                         | Upper Limit  | N/A                  |  |
|         |                         | Design power capacity in use   | N/A                  |  |
|         |                         | Other Antenna Type   | N/A                  |  |
|         |                         | ERP: (Effective Radiated Power)                                      | 300.0 kW             |  |
|         |                         | Manufacturer   |                      |  |
|         |                         | Model  | TFU26DSC-<br>R-04-TC |  |
|         |                         | Year   | 2017                 |  |
|         |                         |  |                      |  |

| Interim      |
|--------------|
| antenna      |
| needed to    |
| continue     |
| broadcasting |
| during       |
| transition   |
| period.      |
|              |

#### Interim Antenna

#### **Other Antenna Costs**

| Section                  | Question  | Response     |
|--------------------------|---|--------------|
| Elbow Complex            | Do you require the separate purchase of the Elbow Complex?  | Yes          |
|                          | Broadband or Single Channel?  | В            |
|                          | Feed Line Size  | 6 1/8 inches |
| Side Mount Brackets      | Do you require the separate purchase of side mount brackets for an antenna?                                       | Yes          |
| Pattern Scatter Analysis | Do you require separate purchase of pattern<br>scatter analysis for a side mount high or<br>medium power antenna? | No           |
| Sweep Test               | Do you require the sweep testing of transmission line and antenna?  | Yes          |

# Interim Other Antenna Cost Not Listed Name Description Splitter Splitter at antenna

| Transmissior | 1 Sention                             | Question  | Response |
|--------------|---------------------------------------|---|----------|
|              | Transmission Line<br>Related Expenses | Do you have transmission line related expenses? | Yes      |

### Primary Existing Transmission Line

#### Primary Existin Transmission Line

| smissior | Section  | Question   | Response             |
|----------|--|--|----------------------|
|          | Existing Transmission<br>Line Description              | Type of change   | Utilize<br>Existing  |
|          |  | Use  | Primary<br>(Main)    |
|          |  | Description of Use   | N/A                  |
|          |  | Ownership  | Owned                |
|          |  | Owner  | N/A                  |
|          |  | Site   | N/A                  |
|          |  | Is the existing transmission line shared with another station or stations? | No                   |
|          |  | Is Transmission Line in operating condition?                               | Yes                  |
|          | Existing Transmission<br>Line Manufacturer and<br>Type | Manufacturer   | Dielectric           |
|          |  | Туре   | Rigid                |
|          |  | Diameter   | 7 3/16<br>inches     |
|          |  | Other Diameter   | N/A                  |
|          |  | Segment Length   | Other                |
|          |  | Other Segment Length   | 18.76 feet           |
|          |  | Number of parallel runs  | 1                    |
|          |  | Length   | 2000 feet<br>per run |

#### Other Transmission Line Expenses Not Listed Primary

| Transmission | N-INE                              | Description   |
|--------------|------------------------------------|---|
|              | Additional Transmission Line Parts | Additional Transmission Line Parts  |
|              | Sweep Test                         | Sweep test needed for existing transmission line.                                 |
|              | Sweep Test Adapter Rental          | Rental of transmission line adapter for sweep test of existing transmission line. |

#### **New Transmission Line** Interim

| Transmissio | n Section                               | Question  | Response             |
|-------------|---|---|----------------------|
|             | New Transmission Line                   | Use   | Interim              |
|             | Costs                                   | Description of Use  | N/A                  |
|             |   | Change Type   | Purchase<br>New      |
|             |   | Туре  | Rigid                |
|             |   | Diameter  | 6 1/8 inches         |
|             |   | Segment Length  | Broadband            |
|             |   | Other Segment Length  |                      |
|             |   | Number of parallel runs   | 1                    |
|             |   | Length  | 1747 feet<br>per run |
|             | Justification for New Transmission Line | Interim<br>transmission<br>line needed<br>to continue<br>broadcasting<br>during<br>transition<br>period |                      |

Other Transmission Line Expenses Not Listed Interim Transmission Line

Description

| Interim Transmission Line - Additional | Other costs required for transmission line |
|--|--|
| Parts                                  | operation                                  |

| Tower                             | Section                                     | Question  | Response |
|-----------------------------------|---|---|----------|
| Equipment<br>And Rigging<br>Costs | Tower Equipment or<br>Rigging Costs Changes | Do you have tower equipment or rigging costs changes? | Yes      |

| Primary | Existing Tower                 |   |                      |  |
|---------|--------------------------------|---|----------------------|--|
| Tower   | Section                        | Question  | Response             |  |
|         | Existing Tower                 | Type of change  | Modify Existing      |  |
|         | Description                    | Tower Use   | Primary (Main)       |  |
|         |                                | Description of Use                                      | N/A                  |  |
|         |                                | Ownership   | Owned                |  |
|         |                                | Is this tower consider Complex?                         |                      |  |
|         |                                | Is this tower currently shared with any other stations? | Yes                  |  |
|         |                                | One or more FM, AM or TV radio<br>broadcaster(s)        | Yes                  |  |
|         |                                | Others Types of Users                                   | No                   |  |
|         |                                | Is tower documented for structural analysis?            | Yes                  |  |
|         |                                | Is tower compliant with Rev G?                          | No                   |  |
|         | Existing Tower                 | Do you have a tower registration number?                | Yes                  |  |
|         | Structure Registration         | ASR Number  | 1006359              |  |
|         | Coordinates (NAD83 (           | Latitude (NAD83)  | 35° 21' 55.9" N-     |  |
|         | North American Datum of 1983)) |   | 077° 23' 34.6"<br>W- |  |
|         |                                | Overall Structure Height                                | 1984.88 feet         |  |
|         |                                | Support Structure Height                                | 1856.93 feet         |  |
|         |                                | Ground Elevation Above Mean Sea Level (AMSL)            | 25.92 feet           |  |
|         |                                |   |                      |  |

| Structure Type   | GTOWER -<br>Guyed<br>Structure Used<br>for<br>Communication<br>Purposes |
|------------------|---|
| Tower Owner      | Tall Towers,<br>Inc.  |
| Date Constructed | 02/12/2016  |

#### FM, AM or TV radio broadcasters. Facility ID's, Call Signs and Services of other broadcast stations with whom the tower is shared

| Facility ID | Call Sign | Service |
|-------------|-----------|---------|
| 57838       | WNCT-TV   | DTV     |
| 64609       | WERO      | FM      |
| 54388       | WNCT-FM   | FM      |

#### . Primary

Tower

#### **Tower Modification Costs**

| Section              | Question   | Response                                |
|----------------------|--|---|
| Engineering Study    | Please what type of engineering study is required, if any: | Study needed<br>for documented<br>tower |
| Tower Reinforcements | Please select whether tower reinforcements are needed:     | Serious<br>Reinforcements<br>needed     |

# Primary Tower Rigging Costs

#### Tower

| Section                         | Question                          | Response |
|---------------------------------|-----------------------------------|----------|
| Tower Rigging Costs             | Complex Tower                     | Other    |
| Helicopter Services<br>Required | Are helicopter services required? | Yes      |

| Primary | Other Tower Expenses Not Listed |                   |
|---------|---------------------------------|-------------------|
| Tower   | Name                            | Description       |
|         | Tower Mapping                   | Mapping for tower |

| Outside      | Section  | Question   | Response             |
|--------------|--|--|----------------------|
| Professional | Services Costs<br>Outside Project<br>Management Services | Do you require outside project management services?                          | Yes                  |
|              |  | Number of Hours  | 900                  |
|              |  | Explanation  | Strategic<br>Support |
|              | Outside RF consulting<br>Engineering Services            | Perform engineering study for new channel assignment and antenna development | Yes                  |
|              |  | Prepare engineering section of Form FCC<br>Construction Permit Application   | Yes                  |
|              |  | For Auxiliary Facility   | Yes                  |
|              |  | For Main Facility  | Yes                  |
|              |  | Prepare engineering section of Form FCC<br>License to Cover Application      | Yes                  |
|              |  | For Auxiliary Facility   | Yes                  |
|              |  | For Main Facility  | Yes                  |
|              |  | Prepare request for Special Temporary<br>Authority                           | Yes                  |
|              |  | Quantity   | 1                    |
|              |  | Do you have Distributed Transmission<br>System engineering services?         | N/A                  |
|              |  | Critical Facility  | N/A                  |
|              |  | Terrain-Shielded Facility  | N/A                  |
|              | Attorney and Other<br>Outside Consulting<br>Services     | Prepare and file Form FCC Construction<br>Permit Application                 | Yes                  |
|              |  | For Auxiliary Facility   | No                   |
|              |  | For Main Facility  | Yes                  |
|              |  | Prepare and file Form FCC License to Cover Application                       | Yes                  |
|              |  | For Auxiliary Facility   | No                   |
|              |  | For Main Facility  | Yes                  |

|                                  | Prepare request for Special Temporary<br>Authority   | Yes |
|----------------------------------|--|-----|
|                                  | Quantity   | 1   |
|                                  | NEPA Section 106 environmental review  | No  |
|                                  | Environmental Assessment   | No  |
|                                  | ASR Modification   | Yes |
|                                  | FAA Consultation (including preparation of FAA Form 7460)                                  | Yes |
|                                  | Negotiation of Lease and other Matter for Shared Locations                                 | No  |
|                                  | Prepare or Review FCC Form 399 for Reimbursement   | Yes |
|                                  | Address transition timing and coordination issues w/ other stations and wireless providers | Yes |
| RF Field Engineering<br>Services | Comprehensive coverage verification via field study  | No  |
|                                  | RF exposure measurements   | No  |
|                                  | Additional Field Engineering Service   | No  |
|                                  | Number of Days   | N/A |
|                                  | Justification  | N/A |

### Outside Other Professional Services Expenses Not Listed

| Professional Services Costs | Description           |
|-----------------------------|-----------------------|
| Attorney Fees - Other Matte | rs Legal Services     |
| Attorney Fees - Other Matte | rs Legal Services (2) |

| Other    | Section                         | Question   | Response |
|----------|---------------------------------|--|----------|
| Expenses | AM Pattern Disturbance          | Is an Impact Study needed?   | No       |
|          |                                 | Is Remediation needed?   | No       |
|          | Facility Expenses               | Name   | N/A      |
|          |                                 | Other Distributed Transmission System<br>Expenses Not listed   | N/A      |
|          |                                 | Name   | N/A      |
|          |                                 | Is Notification of a Medical Facility required as a result of DTV broadcasting?  | Yes      |
|          | Permit and Filing Costs         | Local Zoning   | No       |
|          |                                 | Non-zoning permits   | Yes      |
|          |                                 | BLM or NFS Coordination  | No       |
|          |                                 | FCC Construction Permit Minor Change   | Yes      |
|          |                                 | FCC License to Cover Application   | Yes      |
|          |                                 | FCC Special Temporary Authority Application  | Yes      |
|          | Other Miscellaneous<br>Expenses | Does this relocation require paying Disposal<br>Costs (for equipment and other waste, net of<br>any salvage value)?        | Yes      |
|          |                                 | Does this relocation require Equipment<br>Delivery or Handling Charges not otherwise<br>included in individual item costs? | Yes      |
|          |                                 | Does this relocation require Equipment Storage?  | Yes      |
|          |                                 | Does this relocation require the<br>Development and Airing of an<br>Announcement regarding an upcoming<br>channel change?  | Yes      |
|          |                                 | Does this relocation require MVPD<br>Notification of a Channel Change?   | Yes      |

Other Expenses Not Listed
Name

Description

| Security | Security at site while equipment is being |
|----------|---|
|          | stored.                                   |

#### Transmitters

#### Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description   | Predetermined<br>Cost Estimate | Estimated<br>Cost | Estimated<br>Cost<br>Justification   | Actual Cost    | Actual Cost<br>Justification |
|---|--------------------------------|-------------------|--|----------------|------------------------------|
| Primary<br>Transmitter<br>ULXTE-120   | \$2,092,194.91                 | \$2,092,194.91    |  | \$1,942,383.46 |                              |
| Pad and Ice<br>Shield for<br>Heat<br>Exchangers   | \$39,654.00                    | \$39,654.00       | See<br>attached T.<br>D. Goodwin<br>Construction<br>quote  | \$25,781.28    | N/A                          |
| Laptop for<br>Monitoring<br>Transmitter   | \$446.18                       | \$446.18          | Please see<br>WITN-TV<br>Primary<br>Transmitter<br>- Laptop<br>Budget<br>Revision<br>Justification<br>Letter | \$0.00         | N/A                          |
| Other<br>Electrical<br>Service: The<br>new<br>transmitter will<br>require<br>reconfiguration<br>of the<br>electrical<br>service on<br>site. The<br>electrical work<br>cost has been<br>estimated<br>based on<br>verbal<br>guidance from<br>local electrical<br>contractors. | \$77,750.00                    | \$77,750.00       | See Pitt<br>Electric<br>Quote  | \$29,371.25    | N/A                          |

| UHF - Liquid<br>Cooled Solid<br>State<br>Transmitter<br>75.1 kW | \$1,974,344.73 | \$1,974,344.73 | see<br>Estimated<br>Cost<br>Justification<br>WITN-110-<br>1st Primary<br>Transmitter<br>- UHF Liquid<br>Cooled<br>Solid State<br>75.1 kW v0 | \$1,887,230.93 | N/A |
|---|----------------|----------------|---|----------------|-----|
| Sub-total   | \$2,092,194.91 | \$2,092,194.91 | N/A   | \$1,942,383.46 | N/A |
| Total for all systems   | \$5,237,636.89 | \$4,774,647.08 | N/A   | \$4,326,592.76 | N/A |

#### Components

| Actual Information<br>Description         | File Name                         |  |
|---|-----------------------------------|--|
| Pad and Ice Shield for Heat<br>Exchangers | Component Description:<br>Amount: | 8/15/19welded<br>angle iron<br>\$1,181.28  |
|   | Component Description:<br>Amount: | Labor and<br>materials to build<br>and install 8' x 20'<br>iceshield 10' high<br>\$24,600.00 |
| Laptop for Monitoring<br>Transmitter      | Component Description:<br>Amount: | laptop for<br>transmitter<br>\$446.18  |

| Other Electrical Service: The<br>new transmitter will require<br>reconfiguration of the<br>electrical service on site. The<br>electrical work cost has been<br>estimated based on verbal | Component Description:<br>Amount: | Other Electrical<br>\$28,000.00                      |
|--|-----------------------------------|--|
| guidance from local electrical contractors.  | Component Description:<br>Amount: | Other Electrical<br>\$1,371.25                       |
| UHF - Liquid Cooled Solid<br>State Transmitter 75.1 kW   |                                   |  |
|  | Component Description:            | ULXTE-120  |
|  |                                   | Transmitter  |
|  | Amount:                           | \$1,364,501.66                                       |
|  | Component Description:            | ULXTE-120  |
|  | · ·                               | Transmitter  |
|  | Amount:                           | \$144,586.34   |
|  | Component Description:            | BW Distilled   |
|  | Amount:                           | \$435.74   |
|  | Component Description:            | ULXTE-120  |
|  | component Description.            | Transmitter  |
|  | Amount:                           | \$377,707.19   |
|  | Component Description:            | Invoice moved to                                     |
|  | p                                 | Transmitter<br>Electrical budget                     |
|  |                                   | category.  |
|  | Amount:                           | N/A  |
|  | Component Description:            | Invoice moved to<br>Transmitter<br>Electrical budget |
|  | Amount:                           | category.<br>N/A                                     |
|  |                                   |  |

#### Antennas

#### Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description  | Predetermined<br>Cost Estimate | Estimated<br>Cost | Estimated<br>Cost<br>Justification       | Actual Cost  | Actual Cost<br>Justification |
|--|--------------------------------|-------------------|--|--------------|------------------------------|
| Interim<br>Antenna<br>TFU26DSC-<br>R-04-TC   | \$460,080.00                   | \$322,614.00      |  | \$210,724.00 |                              |
| Splitter   | \$0.00                         | \$0.00            | Cost included<br>with combiner<br>system | N/A          | N/A                          |
| Side mount<br>brackets<br>for high<br>power<br>antennas<br>(if not<br>included in<br>antenna<br>base cost) | \$23,150.00                    | \$19,520.00       | N/A                                      | \$19,520.00  | N/A                          |
| Elbow<br>complex,<br>broadband,<br>at antenna<br>input, per 6<br>1/8.<br>feedline (if<br>needed)           | \$13,700.00                    | \$12,768.00       | N/A                                      | \$10,984.00  | N/A                          |
| Sweep test<br>of existing<br>antenna   | \$6,730.00                     | \$6,400.00        | N/A                                      | \$6,400.00   | N/A                          |

| UHF -<br>Lower<br>Power<br>Side<br>Mount,<br>One<br>station -<br>200-500<br>kW,<br>horizontally<br>polarized                              | \$189,500.00 | \$151,018.50 | Please see<br>vendor quote<br>JEHQ1306,<br>less amount<br>already<br>submitted for<br>reimbursement   | \$40,912.50  | N/A |
|---|--------------|--------------|---|--------------|-----|
| UHF -<br>Lower<br>Power<br>Side<br>Mount,<br>One<br>station<br>antenna<br>200-500<br>kW,<br>elliptically<br>or<br>circularly<br>polarized | \$227,000.00 | \$132,907.50 | ***System<br>Notice:<br>Estimate<br>adjusted and<br>locked<br>because line<br>has been<br>superseded.<br>***See vendor<br>quote<br>JEHQ1306 | \$132,907.50 | N/A |
| Primary<br>Antenna<br>TFU-30GTH<br>/VP-R 06   | \$328,082.00 | \$265,863.00 |   | \$234,642.41 |     |
| Elbow<br>complex,<br>single<br>channel, at<br>antenna<br>input, per 6   | \$12,300.00  | \$12,768.00  | JEHQ1278-01   | \$12,768.00  | N/A |
| 1/8.<br>feedline (if<br>needed)   |              |              |   |              |     |

| UHF - High<br>Power Top<br>Mount<br>(200-1000<br>kW), One<br>station<br>antenna ,<br>elliptically<br>or<br>circularly<br>polarized | \$289,500.00   | \$227,143.00   | N/A | \$199,832.81   | N/A |
|--|----------------|----------------|-----|----------------|-----|
| Top Plate<br>Adapter   | \$19,552.00    | \$19,552.00    | N/A | \$15,641.60    | N/A |
| Sub-total  | \$788,162.00   | \$588,477.00   | N/A | \$445,366.41   | N/A |
| Total for<br>all<br>systems  | \$5,237,636.89 | \$4,774,647.08 | N/A | \$4,326,592.76 | N/A |

#### Components

| Actual Information<br>Description | File Name                 |
|-----------------------------------|---------------------------|
| Splitter                          | Information not provided. |

| Side mount brackets for high<br>power antennas (if not<br>included in antenna base | Component Description: | WITN-280-Interim<br>Antenna - Side |
|--|------------------------|------------------------------------|
| cost)  |                        | Mount Brackets                     |
|  | Amount:                | \$3,904.00                         |
|  | Component Description: | WITN-280-Interim                   |
|  |                        | Antenna - Side                     |
|  |                        | Mount Brackets                     |
|  | Amount:                | \$4,880.00                         |
|  | Component Description: | WITN-280-Interim                   |
|  |                        | Antenna - Side                     |
|  |                        | Mount Brackets                     |
|  | Amount:                | \$4,880.00                         |
|  | Component Description: | Side Mount                         |
|  |                        | Brackets Interim                   |
|  |                        | Antenna                            |
|  | Amount:                | \$5,856.00                         |

| Elbow complex, broadband,<br>at antenna input, per 6 1/8.<br>feedline (if needed) | Component Description:<br>Amount: | WITN-280-Interim<br>Antenna - Elbow<br>Complex, 6 1/8"<br>\$2,746.00 |
|---|-----------------------------------|--|
|   | Component Description:            | WITN-280-Interim<br>Antenna - Elbow                                  |
|   | Amount:                           | Complex, 6 1/8"<br>\$2,746.00  |
|   | Component Description:            | Elbow Complex<br>Interim Antenna                                     |
|   | Amount:                           | \$3,295.20   |
|   | Component Description:            | WITN-280-Interim<br>Antenna - Elbow<br>Complex, 6 1/8"               |
|   | Amount:                           | \$2,196.80   |

| Sweep test of existing<br>antenna                          | Component Description:        | WITN-280-Interim |
|--|-------------------------------|------------------|
|  |                               | Antenna - Sweep  |
|  |                               | Test             |
|  | Amount:                       | \$1,600.00       |
|  | Component Description:        | WITN-280-Interim |
|  |                               | Antenna - Sweep  |
|  |                               | Test             |
|  | Amount:                       | \$1,280.00       |
|  | Component Description:        | Sweep Test       |
|  |                               | Interim Antenna  |
|  | Amount:                       | \$1,920.00       |
|  | Component Description:        | WITN-280-Interim |
|  |                               | Antenna - Sweep  |
|  |                               | Test             |
|  | Amount:                       | \$1,600.00       |
| JHF - Lower Power Side                                     |                               |                  |
| Mount, One station - 200-500<br>kW, horizontally polarized | <b>Component Description:</b> | Antenna          |
|  | Amount:                       | \$40,912.50      |

| UHF - Lower Power Side<br>Mount, One station antenna<br>200-500 kW, elliptically or<br>circularly polarized | Component Description:<br>Amount: | UHF-LOW<br>POWER SIDE<br>MOUNT<br>\$40,912.50 |
|---|-----------------------------------|---|
|   | Component Description:            | Invoice moved as the category has             |
|   | Amount:                           | been superseded.<br>N/A                       |
|   | Component Description:<br>Amount: | UHF-Low Power<br>Side Mount<br>\$49,095.00    |
|   | Component Description:            | UHF- LOW<br>POWER SIDE                        |
|   | Amount:                           | MOUNT<br>\$42,900.00                          |

| Elbow complex, single<br>channel, at antenna input, per<br>6 1/8. feedline (if needed) | Component Description:    | WITN-210-Primary<br>Antenna - Elbow |
|--|---------------------------|-------------------------------------|
|  |                           | Complex 6 1/8"                      |
|  | Amount:                   | \$2,553.60                          |
|  | Component Description:    | WITN-210-Primary                    |
|  |                           | Antenna - Elbow                     |
|  |                           | Complex 6 1/8"                      |
|  | Amount:                   | \$3,192.00                          |
|  | Component Description:    | New Primary                         |
|  |                           | Antenna Elbow                       |
|  |                           | Complex                             |
|  | Amount:                   | \$3,830.40                          |
|  | Component Description:    | WITN-210-Primary                    |
|  | compensation proceription | Antenna - Elbow                     |
|  |                           | Complex 6 1/8"                      |
|  | Amount:                   | \$3,192.00                          |

| Sweep test of existing antenna  |                        | <b>• •</b> • • •                            |
|---|------------------------|---|
|   | Component Description: | Sweep Test New                              |
|   | Amount:                | Primary Antenna<br>\$1,920.00               |
|   | Amount.                | ψ1,020.00                                   |
|   | Component Description: | WITN-210-Primary<br>Antenna - Sweep<br>Test |
|   | Amount:                | \$1,600.00                                  |
|   | Component Description: | WITN-210-Primary<br>Antenna - Sweep<br>Test |
|   | Amount:                | \$1,600.00                                  |
|   | Component Description: | WITN-210-Primary<br>Antenna - Sweep         |
|   |                        | Test  |
|   | Amount:                | \$1,280.00                                  |
| UHF - High Power Top Mount  |                        |   |
| (200-1000 kW), One station<br>antenna , elliptically or<br>circularly polarized | Component Description: | UHF-HIGH<br>POWER TOP                       |
|   |                        | MOUNT (200-<br>1000KW)                      |
|   | Amount:                | \$51,617.62                                 |
|   |                        |   |
|   | Component Description: | UHF-HIgh Power<br>top Mount                 |
|   | Amount:                | \$34,656.42                                 |
|   |                        |   |
|   | Component Description: | UHF High Power                              |
|   | Amount:                | Top Mount<br>\$51,617.62                    |
|   |                        | ψυτ,υτέ.υΖ                                  |
|   | Component Description: | UHF-High Power                              |
|   |                        | Top Mount                                   |
|   | Amount:                | \$61,941.15                                 |

| Top Plate Adapter |                        |                                   |
|-------------------|------------------------|-----------------------------------|
|                   | Component Description: | WITN-210-Primary<br>Antenna - Top |
|                   | Amount:                | Plate Adapter<br>\$4,888.00       |
|                   |                        |                                   |
|                   | Component Description: | WITN-210-Primary                  |
|                   |                        | Antenna - Top<br>Plate Adapter    |
|                   | Amount:                | \$4,888.00                        |
|                   |                        |                                   |
|                   | Component Description: | New Primary                       |
|                   |                        | Antenna Top Plate                 |
|                   | Amount:                | \$5,865.60                        |
|                   |                        |                                   |

### **Transmission Line**

#### Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description   | Predetermined<br>Cost Estimate | Estimated<br>Cost | Estimated<br>Cost<br>Justification  | Actual Cost  | Actual Cost<br>Justification |
|---|--------------------------------|-------------------|---|--------------|------------------------------|
| Interim<br>Transmission<br>Line                                 | \$418,173.53                   | \$288,085.53      |   | \$268,516.89 |                              |
| Interim<br>Transmission<br>Line -<br>Additional<br>Parts        | \$12,869.53                    | \$12,869.53       | Please see<br>WITN<br>DTVPros<br>370<br>Dehydration<br>Quote<br>JEHQ1687,<br>plus actual<br>freight on<br>invoice 370 | \$12,869.53  | N/A                          |
| Rigid<br>Transmission<br>Line -<br>copper, 6 1<br>/8" broadband | \$405,304.00                   | \$275,216.00      | N/A   | \$255,647.36 | N/A                          |
| Primary<br>Transmission<br>Line                                 | \$15,869.45                    | \$15,869.45       |   | \$7,626.11   |                              |
| Sweep Test<br>Adapter<br>Rental                                 | \$2,800.00                     | \$2,800.00        | See vendor<br>invoice.  | \$956.66     | N/A                          |
| Additional<br>Transmission<br>Line Parts                        | \$6,669.45                     | \$6,669.45        | Please see<br>line 5 on<br>DTVPros<br>quote<br>JEHQ1278-<br>03, plus<br>actual taxes<br>on invoice<br>217-3           | \$6,669.45   | N/A                          |
| Sweep Test  | \$6,400.00                     | \$6,400.00        | N/A   | N/A          | N/A                          |
| Sub-total   | \$434,042.98                   | \$303,954.98      | N/A   | \$276,143.00 | N/A                          |

| Total for all | \$5,237,636.89 | \$4,774,647.08 | N/A | \$4,326,592.76 | N/A |
|---------------|----------------|----------------|-----|----------------|-----|
| systems       |                |                |     |                |     |

| Actual Information<br>Description | File Name              |                  |
|-----------------------------------|------------------------|------------------|
| Interim Transmission Line -       | Component Description: | Additional Parts |
| Additional Parts                  | Amount:                | \$12,869.53      |

| Rigid Transmission Line -<br>copper, 6 1/8" broadband | Component Description: | WITN-380-Interim<br>Transmission Line -                                       |
|---|------------------------|---|
|   | Amount:                | Rigid Copper,<br>Broadband, 6 1/8"<br>\$2,845.00                              |
|   | Component Description: | WITN-380-Interim<br>Transmission Line -<br>Rigid Copper,                      |
|   | Amount:                | Broadband, 6 1/8"<br>\$64,237.78  |
|   | Component Description: | WITN-380-Interim<br>Transmission Line -<br>Rigid Copper,<br>Broadband, 6 1/8" |
|   | Amount:                | \$64,237.78   |
|   | Component Description: | Interim<br>Transmission Line  |
|   | Amount:                | \$77,085.36   |
|   | Component Description: | WITN-380-Interim<br>Transmission Line -<br>Rigid Copper,<br>Broadband, 6 1/8" |
|   | Amount:                | \$47,241.44   |
|   | Component Description: | Invoice moved to<br>correct budget<br>category.                               |
|   | Amount:                | N/A   |

| Sweep Test Adapter Rental    |                           |                             |
|------------------------------|---------------------------|-----------------------------|
|                              | Component Description:    | Scissor Lift 19FT           |
|                              |                           | Narrow Elec                 |
|                              | Amount:                   | \$956.66                    |
|                              | Component Description:    | Invoice to be<br>removed-NR |
|                              | Amount:                   | N/A                         |
| Additional Transmission Line |                           |                             |
| Parts                        | Component Description:    | WITN-310-Primary            |
|                              |                           | Transmission Line -         |
|                              |                           | Additional Parts            |
|                              | Amount:                   | \$6,669.45                  |
| Sweep Test                   | Information not provided. |                             |

#### **Tower Equipment and Rigging Costs**

#### Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description   | Predetermined<br>Cost Estimate | Estimated<br>Cost | Estimated Cost Justification  | Actual Cost    |
|---|--------------------------------|-------------------|---|----------------|
| Primary<br>Tower<br>GTOWER  | \$1,632,136.00                 | \$1,518,946.69    |   | \$1,517,746.69 |
| Complex<br>Tower<br>(includes, for<br>example,<br>those with<br>candelabras<br>and/or<br>stacked<br>antennas) | \$421,000.00                   | \$345,435.69      | Please see attached<br>Revised GTI America Quote<br>Q17-06-012b and Dish<br>Technologies Estimate 4812                          | \$345,435.69   |
| Tower<br>Helicopter Lift  | \$128,586.00                   | \$128,586.00      | Please see attached<br>Revised GTI America Quote<br>Q17-06-012b   | \$128,586.00   |
| Tower<br>Mapping  | \$17,950.00                    | \$17,950.00       | See attached quote from<br>Turris Engineering Inc.  | \$17,950.00    |
| Structural<br>engineering<br>tower load<br>study for well<br>documented<br>tower                              | \$12,600.00                    | \$16,000.00       | Initial plus two additional studies for shared tower  | \$14,800.00    |
| Serious<br>tower<br>reinforcement<br>/modifications   | \$1,052,000.00                 | \$1,010,975.00    | see Estimated Cost<br>Justification WITN-410-<br>Existing Primary Tower -<br>Serious Tower<br>Reinforcement_Modifications<br>v0 | \$1,010,975.00 |
| Sub-total   | \$1,632,136.00                 | \$1,518,946.69    | N/A   | \$1,517,746.69 |
| Total for all systems   | \$5,237,636.89                 | \$4,774,647.08    | N/A   | \$4,326,592.76 |

| Actual Information<br>Description  | File Name                         |   |
|--|-----------------------------------|---|
| Complex Tower (includes, for<br>example, those with<br>candelabras and/or stacked<br>antennas) | Component Description:<br>Amount: | Mobilize crew to<br>WITN tower<br>\$61,505.26                         |
|  | Component Description:<br>Amount: | Tower Rigging<br>Service<br>\$106,216.27                              |
|  | Component Description:<br>Amount: | Dates completed 6<br>/22 and 6/23/19<br>\$4,900.00                    |
|  | Component Description:<br>Amount: | Remove existing<br>top mounted Ch<br>32 TFU30 antenna<br>\$112,286.99 |
|  | Component Description:<br>Amount: | Tower rigging<br>services - Tall<br>Tower (500')<br>\$60,527.17       |
| Tower Helicopter Lift  | Component Description:            | WITN-410-Existing<br>Primary Tower -<br>Tower Lift                    |

| Tower Mapping   |                                   |  |
|---|-----------------------------------|--|
|   | Component Description:            | Equipment<br>mapping   |
|   | Amount:                           | \$8,975.00   |
|   | Component Description:<br>Amount: | Equipment<br>mapping<br>\$8,975.00                             |
| Structural engineering tower<br>load study for well<br>documented tower | Component Description:            | Specific Wind<br>Study & Structural<br>Re-Analysis and         |
|   | Amount:                           | Report<br>\$6,000.00   |
|   | Component Description:            | Tower Structural<br>Analysis Report for<br>load case specified |
|   | Amount:                           | \$8,800.00   |

| Serious tower reinforcement<br>/modifications | Component Description: | 19-0029 1857ft<br>Kline 10Ft-face<br>guyed Tower        |
|---|------------------------|---|
|   | Amount:                | Reinforcing Project<br>\$49,030.00                      |
|   | Component Description: | 30% In Progress<br>Payment During<br>Field Installation |
|   | Amount:                | \$294,180.00  |
|   | Component Description: | 25% Down<br>payment Due<br>Upon acceptance              |
|   | Amount:                | of order<br>\$245,150.00                                |
|   | Component Description: | Tower Reinforcing<br>Project                            |
|   | Amount:                | \$392,240.00  |
|   | Component Description: | Weather Days<br>During August<br>2019                   |
|   | Amount:                | \$30,375.00   |

### **Outside Professional Services**

#### Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description   | Predetermined<br>Cost Estimate | Estimated<br>Cost | Estimated<br>Cost<br>Justification  | Actual Cost  | Actual Cost<br>Justificatior |
|---|--------------------------------|-------------------|---|--------------|------------------------------|
| Outside<br>Professional<br>Services   | \$182,211.00                   | \$170,106.00      |   | \$138,533.20 |                              |
| Attorney Fees<br>- Other Matters  | \$1,406.00                     | \$1,406.00        | Per<br>Estimated<br>Cost<br>Justification<br>WITN-550-<br>Attorney<br>Fees -<br>Other<br>Matters v1 | \$1,406.00   | N/A                          |
| FAA<br>consultant,<br>including cost<br>of preparing<br>FAA Form<br>7460 (Notice<br>of Proposed<br>Construction),<br>if needed for<br>height increase | \$2,105.00                     | \$2,000.00        | N/A   | N/A          | N/A                          |
| Attorney Fees<br>- Prepare and<br>File request<br>for Special<br>Temporary<br>Authorization   | \$3,680.00                     | \$3,500.00        | N/A   | N/A          | N/A                          |
| Attorney Fees -<br>Prepare and<br>File FCC Form<br>2100 (main),<br>License to<br>Cover<br>Application   | \$2,365.00                     | \$2,250.00        | N/A   | \$429.50     | N/A                          |

| Attorney Fees<br>- Prepare and<br>File FCC Form<br>2100 (main),<br>Construction<br>Permit<br>Application  | \$5,260.00 | \$5,000.00 | N/A   | \$758.00 | N/# |
|---|------------|------------|---|----------|-----|
| Prepare<br>request for<br>Special<br>Temporary<br>Authorization   | \$2,050.00 | \$1,500.00 | N/A   | N/A      | N/A |
| RF Consulting<br>Engineer<br>Fees- Aux<br>Antenna:<br>Prepare<br>engineering<br>section of FCC<br>Form 2100,<br>License to<br>Cover<br>Application    | \$1,580.00 | \$250.00   | Please see<br>attached<br>justification<br>for attorney<br>fees -<br>prepare and<br>file<br>Engineering<br>Portion of<br>FCC<br>License to<br>Cover<br>Application<br>for auxiliary<br>facility | \$250.00 | N/A |
| Prepare<br>engineering<br>section of FCC<br>Form 2100<br>(main),<br>License to<br>Cover<br>Application  | \$1,580.00 | \$1,500.00 | N/A   | \$250.00 | N/A |
| RF Consulting<br>Engineer<br>Fees- Aux<br>Antenna:<br>Prepare<br>engineering<br>section of FCC<br>Form 2100,<br>Construction<br>Permit<br>Application | \$2,105.00 | \$700.00   | Please see<br>the invoice<br>Chesapeake<br>RF<br>Consultants,<br>LLC. Invoice<br>#5172  | \$700.00 | N/A |

| Prepare<br>engineering<br>section of FCC<br>Form 2100<br>(main),<br>Construction<br>Permit<br>Application | \$3,155.00     | \$3,000.00     | N/A | \$1,462.50     | N/A |
|---|----------------|----------------|-----|----------------|-----|
| Perform<br>engineering<br>study for new<br>channel<br>assignment<br>and antenna<br>development            | \$7,360.00     | \$7,000.00     | N/A | \$2,687.50     | N/A |
| Address<br>transition<br>timing and<br>coordination<br>issues w/<br>other stations<br>and wireless        | \$2,630.00     | \$2,500.00     | N/A | N/A            | N/A |
| Prepare and<br>or review<br>reimbursement<br>form   | \$2,630.00     | \$2,500.00     | N/A | N/A            | N/A |
| Project<br>management<br>of the transition  | \$142,200.00   | \$135,000.00   | N/A | \$130,589.70   | N/A |
| ASR<br>modification<br>(prepare FCC<br>Form 854)  | \$2,105.00     | \$2,000.00     | N/A | N/A            | N/A |
| Sub-total   | \$182,211.00   | \$170,106.00   | N/A | \$138,533.20   | N/A |
| Total for all systems   | \$5,237,636.89 | \$4,774,647.08 | N/A | \$4,326,592.76 | N/A |

| Actual Information |           |
|--------------------|-----------|
| Description        | File Name |

| Attorney Fees - Other<br>Matters   |                           |  |
|--|---------------------------|--|
| Matters  | Component Description:    | Review linked set<br>for WITN                                      |
|  | Amount:                   | \$962.00   |
|  | Component Description:    | For Professional<br>Services Rendered                              |
|  | Amount:                   | \$222.00   |
|  | Component Description:    | Professional<br>Services rendered<br>through September<br>30, 2019 |
|  | Amount:                   | \$222.00   |
| FAA consultant, including<br>cost of preparing FAA Form<br>7460 (Notice of Proposed<br>Construction), if needed for<br>height increase | Information not provided. |  |
| Attorney Fees - Prepare and<br>File request for Special<br>Temporary Authorization   | Information not provided. |  |
| Attorney Fees -Prepare and<br>File FCC Form 2100 (main),<br>License to Cover Application   | Component Description:    | Professional<br>Services   |
|  | Amount:                   | \$346.50   |
|  | Component Description:    | WITN-550-Attorney<br>- License to Cover<br>Application (Main)      |
|  | Amount:                   | \$83.00  |
| Attorney Fees - Prepare and<br>File FCC Form 2100 (main),<br>Construction Permit   | Component Description:    | Professional   |
| Application Permit   | Amount:                   | Services<br>\$758.00   |
| Prepare request for Special<br>Temporary Authorization   | Information not provided. |  |

| RF Consulting Engineer<br>Fees- Aux Antenna: Prepare<br>engineering section of FCC<br>Form 2100, License to<br>Cover Application    | Component Description:<br>Amount: | buildout of repack<br>Ch-34 auxiliary<br>\$250.00  |
|---|-----------------------------------|--|
| Prepare engineering section<br>of FCC Form 2100 (main),<br>License to Cover Application   | Component Description:<br>Amount: | Consulting<br>Engineer: regarding<br>buildout of repack<br>Ch. 34<br>\$250.00  |
| RF Consulting Engineer<br>Fees- Aux Antenna: Prepare<br>engineering section of FCC<br>Form 2100, Construction<br>Permit Application | Component Description:<br>Amount: | WITN-530-Outside<br>Professional<br>Services -<br>Engineering<br>Consulting Services<br>- RF Eng -<br>Construction Permit<br>Application (AUX)<br>\$700.00 |
| Prepare engineering section<br>of FCC Form 2100 (main),<br>Construction Permit<br>Application                                       | Component Description:<br>Amount: | review proposal for<br>interim antenna and<br>develop final ERP<br>and parameters for<br>CP application<br>\$1,462.50                                      |

| Perform engineering study<br>for new channel assignment<br>and antenna development     | Component Description:            | Perform<br>engineering study   |
|--|-----------------------------------|--|
|  | Amount:                           | for new channel<br>assignment<br>\$1,287.50  |
|  | Component Description:            | Respond to query<br>re: repack Ch-34<br>non-maximized  |
|  | Amount:                           | ERP and<br>corresponding TPO<br>\$125.00   |
|  | Component Description:<br>Amount: | Consulting Enginee<br>\$275.00   |
|  | Component Description:            | Review antenna<br>manufacturer's<br>alternative proposal<br>re: top-mount<br>antenna, due to |
|  | Amount:                           | structural loading<br>\$250.00   |
|  | Component Description:            | Discuss top-mount<br>antenna size, gain<br>and required TPO.                                 |
|  | Amount:                           | \$625.00   |
|  | Component Description:            | RF Engineering<br>Consulting   |
|  | Amount:                           | \$125.00   |
| Address transition timing<br>and coordination issues w/<br>other stations and wireless | Information not provided.         |  |
| Prepare and or review reimbursement form   | Information not provided.         |  |
|  |                                   |  |

#### transition

| Component De<br>Amount: | escription: | Project Management<br>\$6,468.90           |
|-------------------------|-------------|--|
| Component De<br>Amount: | escription: | Project<br>Management<br>\$3,155.65        |
| Component De<br>Amount: | escription: | Project<br>Management<br>\$2,084.35        |
| Component De<br>Amount: | escription: | Project Management<br>\$2,166.05           |
| Component De<br>Amount: | escription: | Project Management<br>\$4,023.40           |
| Component De<br>Amount: | escription: | Project Management<br>\$3,493.45           |
| Component De<br>Amount: | escription: | Project<br>Management<br>\$4,897.00        |
| Component De<br>Amount: | escription: | WITN-510-Project<br>Management<br>\$900.00 |
| Component De<br>Amount: | escription: | Project<br>Management<br>\$5,466.25        |
| Component De<br>Amount: | escription: | Project Management<br>\$2,459.20           |

| Component Description:<br>Amount: | Project<br>Management<br>\$4,261.20 |
|-----------------------------------|-------------------------------------|
| Component Description:<br>Amount: | Project<br>Management<br>\$2,607.10 |
| Component Description:<br>Amount: | Project<br>management<br>\$3,276.45 |
| Component Description:<br>Amount: | Project management<br>\$1,328.55    |
| Component Description:<br>Amount: | Project Management<br>\$3,071.30    |
| Component Description:<br>Amount: | Project<br>Management<br>\$2,585.70 |
| Component Description:<br>Amount: | Project Management<br>\$4,257.85    |
| Component Description:<br>Amount: | Project<br>Management<br>\$28.20    |
| Component Description:<br>Amount: | Project<br>Management<br>\$2,244.80 |
| Component Description:<br>Amount: | Project management<br>\$2,122.40    |

| Component Description:<br>Amount: | Project management<br>\$2,667.65                       |
|-----------------------------------|--|
| Component Description:<br>Amount: | Project<br>Management<br>\$1,946.50                    |
| Component Description:<br>Amount: | Project Management<br>\$5,750.90                       |
| Component Description:<br>Amount: | Project<br>management of the<br>transition<br>\$600.00 |
| Component Description:<br>Amount: | Project<br>Management<br>\$2,624.20                    |
| Component Description:<br>Amount: | Project management<br>\$536.35                         |
| Component Description:<br>Amount: | Project<br>Management<br>\$802.25                      |
| Component Description:<br>Amount: | Project<br>Management<br>\$7,493.25                    |
| Component Description:<br>Amount: | Project<br>Management<br>\$2,377.30                    |

| Component Description:<br>Amount: | Project<br>Management<br>\$2,728.40 |
|-----------------------------------|-------------------------------------|
| Component Description:<br>Amount: | Project<br>Management<br>\$1,913.90 |
| Component Description:<br>Amount: | Project<br>Management<br>\$770.80   |
| Component Description:<br>Amount: | Project Management<br>\$2,733.05    |
| Component Description:<br>Amount: | Project<br>Management<br>\$2,375.10 |
| Component Description:<br>Amount: | Project<br>Management<br>\$1,706.25 |
| Component Description:<br>Amount: | Project<br>Management<br>\$2,233.15 |
| Component Description:<br>Amount: | Project<br>Management<br>\$1,660.60 |
| Component Description:<br>Amount: | Project Management<br>\$2,478.20    |

|  | Component Description:<br>Amount: | Project<br>Management<br>\$1,726.65 |
|--|-----------------------------------|-------------------------------------|
|  | Component Description:<br>Amount: | Project<br>Management<br>\$3,943.80 |
|  | Component Description:<br>Amount: | Project<br>Management<br>\$1,899.15 |
|  | Component Description:<br>Amount: | Project management<br>\$2,561.90    |
|  | Component Description:<br>Amount: | Project<br>Management<br>\$2,753.30 |
|  | Component Description:<br>Amount: | Project Management<br>\$3,981.00    |
|  | Component Description:<br>Amount: | Project Management<br>\$1,101.45    |
|  | Component Description:<br>Amount: | Project<br>Management<br>\$5,940.65 |
|  | Component Description:<br>Amount: | Project<br>Management<br>\$2,386.15 |
| ASR modification (prepare<br>FCC Form 854) | Information not provided.         |                                     |

### **Other Expenses**

## Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description   | Predetermined<br>Cost Estimate | Estimated<br>Cost | Estimated<br>Cost<br>Justification   | Actual Cost | Actual Cost<br>Justification |
|---|--------------------------------|-------------------|--|-------------|------------------------------|
| Other<br>Expenses   | \$108,890.00                   | \$100,967.50      |  | \$6,420.00  |                              |
| Security  | \$12,000.00                    | \$12,000.00       | N/A  | N/A         | N/A                          |
| MVPD<br>Notification of<br>Channel<br>Change  | \$2,000.00                     | \$2,000.00        | Justifying<br>Quote -<br>Wiley Rein<br>MVPD<br>quote                                   | \$2,000.00  | N/A                          |
| Develop and<br>air<br>announcement<br>of upcoming<br>channel<br>change                  | \$10,000.00                    | \$10,000.00       | N/A  | N/A         | N/A                          |
| Equipment<br>Storage  | \$12,000.00                    | \$12,000.00       | N/A  | \$2,640.00  | N/A                          |
| Equipment<br>Delivery and<br>Handling<br>Charges  | \$15,000.00                    | \$15,000.00       | N/A  | \$0.00      | N/A                          |
| Disposal<br>Costs (for<br>equipment and<br>other waste,<br>net of any<br>salvage value) | \$33,700.00                    | \$33,700.00       | See<br>attached<br>Comark<br>quote<br>P#4034-<br>WITN-<br>Equip<br>Removal-<br>170825. | N/A         | N/A                          |
| Non-zoning<br>permits   | \$11,000.00                    | \$11,000.00       | N/A  | N/A         | N/A                          |

| Total for all<br>systems  | \$5,237,636.89 | \$4,774,647.08 | N/A   | \$4,326,592.76 | N/A  |
|---|----------------|----------------|---|----------------|------|
| Sub-total   | \$108,890.00   | \$100,967.50   | N/A   | \$6,420.00     | N/A  |
| DTV Medical<br>Facility<br>Notification                               | \$11,550.00    | \$3,297.50     | N/A   | N/A            | N/A  |
| change CP<br>application  | ¢44,550,00     | ¢2 207 50      | FCC Filing<br>Fee CP App  | N1/A           | N1/A |
| FCC Filing<br>Fees - Form<br>2100 minor                               | \$1,110.00     | \$1,110.00     | Per WITN-<br>TV<br>Justification                                | \$1,110.00     | N/A  |
|   |                |                | FCC Filing<br>Fee -<br>License to<br>Cover<br>Application<br>v1 |                |      |
| FCC Filing<br>Fees - Form<br>2100 license<br>to cover<br>application  | \$335.00       | \$670.00       | per<br>Estimated<br>Cost<br>Justification<br>WITN-610-          | \$670.00       | N/A  |
| FCC Filing<br>Fees - Special<br>Femporary<br>Authorization<br>request | \$195.00       | \$190.00       | N/A   | \$0.00         | N/A  |

| Actual Information<br>Description                             | File Name                         |   |
|---|-----------------------------------|---|
| Security  | Information not provided.         |   |
| MVPD Notification of<br>Channel Change                        | Component Description:<br>Amount: | Prepare MVPD<br>notification letters<br>for WITN.<br>\$2,000.00 |
| Develop and air<br>announcement of upcoming<br>channel change | Information not provided.         |   |

| Equipment Storage  | Component Description:<br>Amount: | WITN-610-<br>Equipment Storage<br>\$2,640.00                    |
|--|-----------------------------------|---|
| Equipment Delivery and Handling Charges  | Information not provided.         |   |
| Disposal Costs (for<br>equipment and other waste,<br>net of any salvage value) | Information not provided.         |   |
| Non-zoning permits   | Information not provided.         |   |
| FCC Filing Fees - Special<br>Temporary Authorization<br>request                | Information not provided.         |   |
| FCC Filing Fees - Form 2100 license to cover application                       | Component Description:            | WITN-610-FCC<br>Filing Fee -<br>License to Cover<br>Application |
|  | Amount:                           | \$335.00  |
|  | Component Description:            | Total Professional<br>Services                                  |
|  | Amount:                           | \$335.00  |
| FCC Filing Fees - Form 2100 minor change CP application                        | Component Description:            | WITN-610-FCC  |
|  |                                   | Filing Fee - CP<br>Application                                  |
|  | Amount:                           | \$1,110.00  |
| DTV Medical Facility<br>Notification   | Information not provided.         |   |

| Cost<br>Information | Grand Total           |                                |                |                |
|---------------------|-----------------------|--------------------------------|----------------|----------------|
|                     |                       | Predetermined<br>Cost Estimate | Estimated Cost | Actual Cost    |
|                     | Total for all systems | \$5,237,636.89                 | \$4,774,647.08 | \$4,326,592.76 |

| Reimbursem | entestans  | Response |
|------------|--|----------|
|            | The facility has ceased operating on its pre-<br>auction channel.  | No       |
|            | Construction of final facilities or all necessary modifications are complete.  | No       |
|            | All receipts for reimbursement have been<br>submitted no further costs are expected to<br>be incurred. Note this will lock the Form 399<br>from further editing and begin close-out<br>procedures with the Fund Administrator. | No       |

| Certification | Section  | Question  | Response |
|---------------|--|---|----------|
|               | Submission of Estimated<br>Expenses Statements | WILLFUL FALSE STATEMENTS ON THIS<br>FORM ARE PUNISHABLE BY FINE AND<br>/OR IMPRISONMENT (U.S. CODE, TITLE<br>18, SECTION 1001), AND/OR<br>REVOCATION OF ANY STATION LICENSE<br>OR CONSTRUCTION PERMIT (U.S.<br>CODE, TITLE 47, SECTION 312(a)(1), AND<br>/OR FORFEITURE (U.S. CODE, TITLE 47,<br>SECTION 503), AND ANY FALSE<br>STATEMENTS COULD SUBJECT THIS<br>ENTITY TO LIABILITY UNDER THE FALSE<br>CLAIMS ACT.   |          |
|               |  | <ol> <li>The Authorized<br/>Person signing below<br/>certifies that he/she is<br/>authorized to submit<br/>this TV Broadcaster<br/>Relocation Fund<br/>Reimbursement Form<br/>on behalf of the<br/>above-named entity.</li> <li>The above-named<br/>entity acknowledges<br/>that all certifications<br/>and attached<br/>documentation are<br/>considered material<br/>representations.</li> <li>The above-named<br/>entity acknowledges<br/>the submission of the<br/>information herein<br/>creates no obligation<br/>on the part of the<br/>government to pay<br/>any amount.</li> </ol> |          |
|               |  |   |          |

- 4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
- 7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

| 8. The above-named<br>entity certifies that it<br>is in full compliance<br>with all statutes,<br>rules, regulations and<br>governmental<br>requirements for<br>which compliance is a<br>pre-requisite for<br>obtaining the<br>payments herein<br>requested. |  |
|---|--|
| I declare, under penalty of perjury, that I am<br>an authorized representative of the above-<br>named applicant for the Authorization(s)<br>specified above.  | Robert<br>Folliard , III .<br>Assistant<br>Secretary |
|   | 01/22/2021   |

| Certification | Section   | Question   | Response |
|---------------|---|--|----------|
| Certification | Section<br>Submission of Actual<br>Cost Documentation<br>Statements | QuestionWILLFUL FALSE, FRAUDULENT, OR<br>FICTITIOUS STATEMENTS ON THIS<br>FORM ARE PUNISHABLE BY FINE AND<br>/OR IMPRISIONMENT (U.S. CODE, TITLE<br>18, SECTION 1001), AND/OR<br>REVOCATION OF ANY STATION LICENSE<br>OR CONSTRUCTION PERMIT (U.S.<br>CODE, TITLE 47, SECTION 312(a)(1), AND<br>/OR FORFEITURE (U.S. CODE, TITLE 47,<br>SECTION 503), AND ANY FALSE AND/OR<br> | Response |
|               |   | <ul> <li>correct.</li> <li>3. The above-named<br/>entity acknowledges<br/>that all certifications<br/>and attached<br/>documentation are<br/>considered material<br/>representations.</li> <li>4. The above-named<br/>entity acknowledges<br/>the submission of the</li> </ul>   |          |
|               |   | the submission of the<br>information herein<br>creates no obligation<br>on the part of the<br>government to pay<br>any amount.   |          |

- 5. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster **Relocation Fund are** necessary to change channels (full power and Class A stations) and/or otherwise modify a television station's facility as a result of the spectrum repack (LPTV/TV Translator stations); or to minimize service disruption resulting from a repacked television station (FM stations); or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- 6. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 7. The above-named entity certifies that the cost information /documents submitted reflect costs actually incurred.
- 8. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

| 9. The above-named<br>entity certifies that it<br>is in full compliance<br>with all statutes,<br>rules, regulations and<br>governmental<br>requirements for<br>which compliance is a<br>prerequisite for<br>obtaining the<br>payments herein<br>requested. |  |
|--|--|
| I declare, under penalty of perjury, that I am<br>an authorized representative of the above-<br>named applicant for the Authorization(s)<br>specified above.   | Robert<br>Folliard , III .<br>Assistant<br>Secretary<br>01/22/2021 |

# Attachments