

Federal Communications Commission

(REFERENCE COPY - Not for submission)

FCC Form 399: Reimbursement Request

Facility ID: File Number:	721 00000	Service: DTV 27857	Call Sign:	WEIQ	Channel: 30 (UHF)
FRN: 00	01750314	Date Submitted:	01/18 /2021		

Applicant Name, Type, and Contact Information

Applicant Information

on	Applicant	Address	Phone	Email	Applicant Type
	ALABAMA EDUCATIONAL TELEVISION COMMISSION Doing Business As: ALABAMA EDUCATIONAL TELEVISION COMMISSION	Windell L. Wood 2112 11TH AVE SOUTH Suite 400 BIRMINGHAM, AL 35205 United States	+1 (800) 239- 5233	wwood@aetv. org	Government Entity

Reimbursement Contact Name and Information Reimbursement Contact Information

Applicant	Address	Phone	Email
[Confidential]			

Preparer Contact Name and Information

Contact Information	Applicant	Address	Phone	Email
	Robert Gehman Consulting Engineer Kessler and Gehman Associates, Inc.	Robert Gehman 507 NW 60 Street Suite D Gainesville, FL 32607 United States	+1 (352) 332- 3157	bob@kesslerandgehman. com

Broadcaster	Question	Response	
Information and Transition Plan	Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information.	No	
	Briefly describe transition plan	Replace transmitter and antenna, plus line sweep tests. Acquire interim antenna and line for continued operation during construction and duration of the assigned phase. Map and analyze tower; design and implement modifications.	

Transmitters	Section	Question	Response
	Transmitter Related Expenses	Do you have transmitter related expenses?	Yes

Primary	Existing Transmitter Information				
Transmitter	Section	Question	Response		
	Existing Transmitter Description	Type of change	Purchase New		
		Use	Primary (Main)		
		Description of Use	N/A		
		Ownership	Owned		
		Owner	N/A		
		Site	N/A		
		Is this transmitter currently shared with another station?	No		
		Is this transmitter currently in operating condition?	Yes		
	Existing Transmitter	Manufacturer			
	Manufacturer and Type	Model	Sigma CD3130P1		
		Year	2007		
		Туре	Inductive Output Tube		
		IOT Power Type	Single		
		Power Capacity	25 kW		

Existing Transmitter Information

Primary	New Transmitter Costs		
Transmitter	Section	Question	Response
	New Transmitter	Use	Primary (Main)
		Change Type	Purchase New
		Is this a request for upgraded equipment?	Yes
		Manufacturer	
		Model	ULXTE-50
		Transmitter Type	Solid State
		Solid State Cooling	Liquid Cooled
		Solid State Power capacity	31.7 kW
		Justification for New Transmitter	The manufacturer of the existing IOT transmitter advises that the transmitter cannot be retuned to the assigned channel. A new Comark Paragon MSDC IOT transmitter is the basis for a replacement as suggested by the FCC. See attachment.

Other Transmitter Costs				
Section	Question	Response		
Electrical Service	Service Entrance (3 phases 800A 208V)	No		
	Switchgear (industrial 800 amp)	Yes		
	Transformer (480V)	Yes		
	Power	150 kVA		
	Rigid Conduit and Wiring	Yes		
	Size	3 inches		
	Length	100.0 feet		
	Other Electrical Service	No		
	Description	100.0 feet		
HVAC Service	Does the replacement transmitter require HVAC Service?	No		
	Туре	N/A		
	Size	N/A		
	Other Size	N/A		
Transmitter Building Addition/Modification or Leasehold Improvement	Does the Transmitter Building require an addition, modification, other leashold improvement?	No		
	Size	N/A		
Channel 14 Costs	Is an RF Consulting Engineer needed?	N/A		
	Is a channel 14 Mask Filer needed?	N/A		
	Is additional field engineering time needed?	N/A		
	Number of Days	N/A		
	Section Electrical Service HVAC Service Transmitter Building Addition/Modification or Leasehold Improvement	SectionQuestionElectrical ServiceService Entrance (3 phases 800A 208V)Switchgear (industrial 800 amp)Transformer (480V)PowerRigid Conduit and WiringSizeLengthOther Electrical ServiceDescriptionHVAC ServiceTypeSizeSizeCother SizeOther SizeTypeSize		

Primary	Other Transmitter Cost Not Listed		
Transmitter	Name	Description	
	Additional Interior RF System	Interior RF System Existing Transmitter to Interim Transmission line	

Electrical	Electrical
Mechanical - HVAC - Plumbing	Mechanical - HVAC - Plumbing

Antennas Section		Question	Response
Antenna Rela	ated Expenses	Do you have antenna related expenses?	Yes

Primary	Existing Antenna Information			
Antenna	Section	Question	Response	
D	Existing Antenna Description	Type of change	Purchase New	
		Antenna Use	Primary (Main)	
		Description of Use	N/A	
		Ownership	Owned	
		Owner	N/A	
		Site	N/A	
		Is the existing antenna shared with another station or stations?	No	
		Is the existing antenna directional?	No	
		Is antenna in operating condition?	Yes	
		Is antenna located on or in close proximity to an antenna farm?	No	
	Existing Antenna Manufacturer and Type	Class	Full Power	
		Mounting	Top Mount	
		Antenna position in stack	Not in Stack	
		Polarization	Horizontal	
		Туре	Slotted Coaxial	
		Number of Stations Supported	N/A	
		Number of Panels	N/A	
		Design power capacity in use	N/A	
		Lower Limit	N/A	
		Upper Limit	N/A	
		Other Antenna Type	N/A	
		ERP: (Effective Radiated Power)	464.0 kW	

Manufacturer	
Model	TFU- 30GTH O4 DC
Year	2007

ntenna	Section	Question	Response
	New Antenna Description	Use	Primary (Main
		Description of Use	N/A
		Change Type	Purchase Nev
		Is this a request for upgraded equipment?	Yes
		Ownership	Owned
		Owner	N/A
		Is antenna shared?	No
		Is antenna directional?	No
New Antenna		Will antenna be located on or in close proximity to an antenna farm?	No
	Class	Full Power	
	Manufacturer and Types	Mounting	Top Mount
		Antenna position in stack	Not in Stack
		Polarization	Elliptical
		Туре	Slotted Coaxial
		Number of Stations Supported	N/A
		Number of Panels/Bays	N/A
		Lower Limit	N/A
		Upper Limit	N/A
		Design power capacity in use	N/A
		Other Antenna Type	N/A
		ERP: (Effective Radiated Power)	373.0 kW
		Manufacturer	
		Model	TFU26JTH /VP-R 04 (SP

Year	2018
Justification for New Antenna	The existing primary antenna is a single channel slotted coaxial which cannot accommodate the assigned channel.

Other Antenna Costs

Primary Antenna

Section	Question	Response
Combiner for Shared Antenna	Do you need a Combiner for a Shared Antenna?	
	Туре	
	Number of channels supported	N/A
	Frequencies of channels supported	N/A
	Frequency	N/A
	Do you need a combiner output splitter /switcher for dual feed lines?	N/A
Elbow Complex	Do you require the separate purchase of the Elbow Complex?	Yes
	Broadband or Single Channel?	Single Channel
	Feed Line Size	6 1/8 inches inches
Side Mount Brackets	Do you require the separate purchase of side mount brackets for a high power antenna?	
Pattern Scatter Analysis	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	No

Sweep Test	Do you require the sweep testing of	Yes
	transmission line and antenna?	

New Antenna DescriptionUseDescription of UseMChange TypeMChange TypeMOwnershipMIs antenna shared?MIs antenna directional?MWill antenna be located on or in close proximity to an antenna farm?MNew Antenna Manufacturer and TypeClassMountingS	
Description of Use N Change Type N Change Type N Ownership O Owner N Is antenna shared? N Is antenna directional? N Will antenna be located on or in close proximity to an antenna farm? N New Antenna Manufacturer and Type Class F Mounting S S	Response
Change Type F Ownership Owner Owner N Is antenna shared? N Is antenna directional? N Will antenna be located on or in close proximity to an antenna farm? N New Antenna Manufacturer and Type Class F Mounting S	nterim
New Antenna Class Mounting New Antenna Class F Mounting S S	N/A
Owner N Is antenna shared? N Is antenna directional? N Will antenna be located on or in close proximity to an antenna farm? N New Antenna Manufacturer and Type Class F Mounting S	Purchase New
Is antenna shared? N Is antenna directional? N Will antenna be located on or in close proximity to an antenna farm? N New Antenna Manufacturer and Type Class F Mounting S	Owned
Is antenna directional? New Antenna New Antenna Class Manufacturer and Type Mounting	N/A
Will antenna be located on or in close proximity to an antenna farm?New Antenna Manufacturer and TypeClassFMountingSSSS	No
New Antenna Class F Manufacturer and Type Mounting S	Yes
Manufacturer and Type Mounting S	No
Mounting	Full Power
Antenna position in stack	Side Mount
	Not in Stack
Polarization	Horizontal
	Slotted Coaxial
Number of Stations Supported	N/A
Number of Panels/Bays	N/A
Lower Limit	N/A
Upper Limit	N/A
Design power capacity in use	N/A
Other Antenna Type	N/A
ERP: (Effective Radiated Power) 22	240.0 kW
Manufacturer	
	TFU-8WB C160
Year 2	2018

Justification for New Antenna	An interim
	antenna is
	necessary
	to keep
	station on
	the air
	during
	primary
	antenna
	replacemen
	and for the
	duration of
	the
	assigned
	phase.
	Station will
	attempt to
	lease if
	leasing is
	available at
	time of
	acquisition.

Interim

Α

Other Antenna Costs

Antenna	S

Section	Question	Response
Elbow Complex	Do you require the separate purchase of the Elbow Complex?	Yes
	Broadband or Single Channel?	S
	Feed Line Size	4 1/16 inches
Side Mount Brackets	Do you require the separate purchase of side mount brackets for an antenna?	Yes
Pattern Scatter Analysis	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	Yes
Sweep Test	Do you require the sweep testing of transmission line and antenna?	No

Other Antenna Cost Not Listed

Interim Antenna

Name	Description
Sweep	Sweep
Freight	Freight

Transmissior	n Seffien	Question	Response
	Transmission Line Related Expenses	Do you have transmission line related expenses?	Yes

Existing Transmission Line Primary Existing Transmission

issio	n Line Section	Question	Response
	Existing Transmission Line Description	Type of change	Utilize Existing
		Use	Primary (Main)
		Description of Use	N/A
		Ownership	Owned
		Owner	N/A
		Site	N/A
		Is the existing transmission line shared with another station or stations?	No
		Is Transmission Line in operating condition?	Yes
	Existing Transmission	Manufacturer	Dielectric
	Line Manufacturer and Type	Туре	Rigid
		Diameter	6 1/8 inches
		Other Diameter	N/A
		Segment Length	20 inches
		Other Segment Length	N/A
		Number of parallel runs	1
		Length	570 feet per run

Primary Other Transmission Line Expenses Not Listed

Transmission	n Line	Description
	Sweep Line	Sweep tests to verify performance on assigned channel

New Transmission Line

Interim Transmission

n Line Section	Question	Response
New Transmission Line	Use	Interim
Costs	Description of Use	N/A
	Change Type	Purchase New
	Туре	Flexible Air
	Diameter	4 inches
	Segment Length	N/A
	Other Segment Length	
	Number of parallel runs	1
	Length	670 feet per run
	Justification for New Transmission Line	An interim transmission line is necessary for the interim antenna to keep station on the air during primary antenna replacement and for the duration of the assigned phase.

Interim Other Transmission Line Expenses Not Listed

Transmission not provided.

Tower	Section	Question	Response
Equipment And Rigging Costs	Tower Equipment or Rigging Costs Changes	Do you have tower equipment or rigging costs changes?	Yes

marv	Existing	Tower
------	----------	-------

Primary	Existing Tower				
Tower	Section	Question	Response		
	Existing Tower Description	Type of change	Modify Existing		
		Tower Use	Primary (Main)		
		Description of Use	N/A		
		Ownership	Owned		
		Is this tower consider Complex?	No		
		Is this tower currently shared with any other stations?	Yes		
		One or more FM, AM or TV radio broadcaster(s)	No		
		Others Types of Users	Yes		
		Is tower documented for structural analysis?	No		
		Is tower compliant with Rev G?	No		
	Existing Tower Structure	Do you have a tower registration number?	Yes		
	Registration	ASR Number	1036419		
	Coordinates (NAD83 (North American Datum of 1983))	Latitude (NAD83)	30° 39' 34.0" N-		
		Longitude (NAD83)	087° 53' 33.0" W-		
		Overall Structure Height	545.27 feet		
		Support Structure Height	545.93 feet		
		Ground Elevation Above Mean Sea Level (AMSL)	166.99 feet		
	-				

Structure Type	TOWER - Free Standing or Guyed Structure
Tower Owner	Alabama Educationa Television Commissio
Date Constructed	01/01/1955

Other Types of Users

Users

WHIL aural ICR

US Dept of Comm

Primary Tower Modification Costs

•		•••		•••	,
Т	0	W	e	r	

Tower

Section	Question	Response
Engineering Study	Please what type of engineering study is required, if any:	Study needed for undocumented /poorly documented tower
Tower Reinforcements	Please select whether tower reinforcements are needed:	Major Reinforcements needed

Primary Tower Rigging Costs

Section	Question	Response
Tower Rigging Costs	Complex Tower	N/A
Helicopter Services Required	Are helicopter services required?	No

Primary Other Tower Expenses Not Listed

Tower Information not provided.

Outside Professional	Section	Question	Response
	I Services Costs Outside Project Management Services	Do you require outside project management services?	Yes
		Number of Hours	191
		Explanation	It will be necessary to schedule and coordinate multiple vendors, complete progress reports, and update Schedule 399. Station does not have available personnel or personnel trained in project management for such complex projects.
	Outside RF consulting Engineering Services	Perform engineering study for new channel assignment and antenna development	Yes
		Prepare engineering section of Form FCC Construction Permit Application	Yes
		For Auxiliary Facility	No
		For Main Facility	Yes
		Prepare engineering section of Form FCC License to Cover Application	Yes
		For Auxiliary Facility	No
		For Main Facility	Yes
		Prepare request for Special Temporary Authority	Yes

	Quantity	1
	Do you have Distributed Transmission System engineering services?	N/A
	Critical Facility	N/A
	Terrain-Shielded Facility	N/A
Attorney and Other Outside Consulting	Prepare and file Form FCC Construction Permit Application	Yes
Services	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare and file Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	Yes
	Quantity	1
	NEPA Section 106 environmental review	No
	Environmental Assessment	No
	ASR Modification	Yes
	FAA Consultation (including preparation of FAA Form 7460)	Yes
	Negotiation of Lease and other Matter for Shared Locations	No
	Prepare or Review FCC Form 399 for Reimbursement	Yes
	Address transition timing and coordination issues w/ other stations and wireless providers	Yes
RF Field Engineering Services	Comprehensive coverage verification via field study	No
	RF exposure measurements	No
	Additional Field Engineering Service	Yes

Number of Days	18
Justification	It will be necessary to survey the site, plan the equipment, develop specifications for purchasing, and oversee multiple vendor RF projects. Station does not have available personnel trained in such services.

Outside Other Professional Services Expenses Not Listed

Professional	Services Costs	Description
	Other Engineering Services	Cost estimate for other engineering services such as RF calculations, evolving transition plan calculations, bid spec prep / distribution / award recommendation / etc and discussion, etc.

Other	Section	Question	Response
Expenses	AM Pattern Disturbance	Is an Impact Study needed?	No
		Is Remediation needed?	No
	Facility Expenses	Name	N/A
		Other Distributed Transmission System Expenses Not listed	N/A
		Name	N/A
		Is Notification of a Medical Facility required as a result of DTV broadcasting?	Yes
	Permit and Filing Costs	Local Zoning	No
		Non-zoning permits	No
		BLM or NFS Coordination	No
		FCC Construction Permit Minor Change	No
		FCC License to Cover Application	No
		FCC Special Temporary Authority Application	No
	Other Miscellaneous Expenses	Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)?	Yes
		Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs?	Yes
		Does this relocation require Equipment Storage?	Yes
		Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change?	Yes
		Does this relocation require MVPD Notification of a Channel Change?	Yes

Other Expenses Not Listed

Expenses Information not provided.

Transmitters

Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Transmitter ULXTE-50	\$1,360,910.88	\$1,357,460.88		\$1,151,960.88	
Mechanical - HVAC - Plumbing	\$35,331.92	\$35,331.92	See attached / uploaded PDF file titled "TSG 203930 v200515jgv4. pdf"	\$35,331.92	N/A
Additional Interior RF System	\$140,000.00	\$140,000.00	N/A	N/A	N/A
3" Rigid Conduit and Wiring (Cost per foot)	\$5,200.00	\$4,900.00	N/A	N/A	N/A
Switchgear - industrial 800 amp	\$38,200.00	\$36,300.00	N/A	N/A	N/A
UHF - Liquid Cooled Solid State Transmitter 31.7 kW	\$1,069,330.07	\$1,069,330.07	See attached PDF file titled "TSG 203930 v191111jgv1. pdf"	\$1,069,330.07	N/A
Transformer 3 phase /480v - 150 KVA	\$25,550.00	\$24,300.00	N/A	N/A	N/A

Electrical	\$47,298.89	\$47,298.89	See attached / uploaded PDF file titled "TSG 203930 v200515jgv4. pdf"	\$47,298.89	N/A
Sub-total	\$1,360,910.88	\$1,357,460.88	N/A	\$1,151,960.88	N/A
Total for all systems	\$2,804,263.14	\$2,566,559.28	N/A	\$1,891,680.28	N/A

Actual Information Description	File Name	
Mechanical - HVAC - Plumbing	Component Description: Amount:	TSG 203930 v200515jgv4 \$35,331.92
Additional Interior RF System	Information not provided.	
3" Rigid Conduit and Wiring (Cost per foot)	Information not provided.	
Switchgear - industrial 800 amp	Information not provided.	
UHF - Liquid Cooled Solid State Transmitter 31.7 kW	Component Description: Amount:	TSG 203930 v200515jgv4 \$1,069,330.07
Transformer 3 phase/480v - 150 KVA	Information not provided.	
Electrical		
	Component Description: Amount:	TSG 203930 v200515jgv4 \$47,298.89

Antennas

Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

			Estimated		
Description	Predetermined Cost Estimate	Estimated Cost	Cost Justification	Actual Cost	Actual Cost Justification
Interim Antenna TFU-8WB C160	\$245,734.41	\$108,985.66		\$103,985.66	
Side mount brackets for high power antennas (if not included in antenna base cost)	\$23,150.00	\$21,900.00	See attached / uploaded PDF file titled "TSG 203930 v200515jgv4. pdf"	\$21,900.00	N/A
Elbow complex, single channel, at antenna input, per 4 1/16. feedline (if needed)	\$9,570.00	\$11,418.75	See attached / uploaded PDF file titled "TSG 203930 v200515jgv4. pdf"	\$11,418.75	N/A
Freight	\$10,254.41	\$10,254.41	See attached / uploaded PDF file titled "TSG 203930 v200515jgv4. pdf"	\$10,254.41	N/A

Pattern scatter analysis for side mount high/med power antennas (if not included in antenna base cost)	\$5,260.00	\$5,000.00	N/A	N/A	N/A
UHF - Lower Power Side Mount, One station - 200-500 kW, horizontally polarized	\$189,500.00	\$52,412.50	See attached / uploaded PDF file titled "TSG 203930 v200515jgv4. pdf"	\$52,412.50	N/A
Sweep	\$8,000.00	\$8,000.00	See attached / uploaded PDF file titled "TSG 203930 v200515jgv4. pdf"	\$8,000.00	N/A
Primary Antenna TFU26JTH /VP-R 04 (SP)	\$316,074.85	\$229,989.85		\$229,989.85	
Freight	\$7,544.85	\$7,544.85	See attached / uploaded PDF file titled "TSG 204122 v200206jgv1. pdf"	\$7,544.85	N/A

UHF - High Power Top Mount (200-1000 kW), One station antenna , elliptically or circularly polarized	\$289,500.00	\$201,950.00	See attached / uploaded PDF file titled "TSG 204122 v200206jgv1. pdf"	\$201,950.00	N/A
Elbow complex, single channel, at antenna input, per 6 1/8. feedline (if needed)	\$12,300.00	\$12,495.00	See attached / uploaded PDF file titled "TSG 204122 v200206jgv1. pdf"	\$12,495.00	N/A
Sweep test of existing antenna	\$6,730.00	\$8,000.00	See attached / uploaded PDF file titled "TSG 204122 v200206jgv1. pdf"	\$8,000.00	N/A
Sub-total	\$561,809.26	\$338,975.51	N/A	\$333,975.51	N/A
Total for all systems	\$2,804,263.14	\$2,566,559.28	N/A	\$1,891,680.28	N/A

Actual Information Description	File Name	
Side mount brackets for high power antennas (if not included in antenna base cost)	Component Description: Amount:	TSG 203930 v200515jgv4 \$21,900.00

Elbow complex, single channel, at antenna input, per 4 1/16. feedline (if needed)	Component Description: Amount:	TSG 203930 v200515jgv4 \$9,773.75
	Component Description: Amount:	TSG 203930 v200515jgv4 \$1,645.00
Freight	Component Description: Amount:	TSG 203930 v200515jgv4 \$10,254.41
Pattern scatter analysis for side mount high/med power antennas (if not included in antenna base cost)	Information not provided.	
UHF - Lower Power Side Mount, One station - 200- 500 kW, horizontally polarized	Component Description: Amount:	TSG 203930 v200515jgv4 \$52,412.50
Sweep	Component Description: Amount:	TSG 203930 v200515jgv4 \$8,000.00
Freight	Component Description: Amount:	TSG 204122 v200519jgv3 \$7,544.85
UHF - High Power Top Mount (200-1000 kW), One station antenna , elliptically or circularly polarized	Component Description: Amount:	TSG 204122 v200519jgv3 \$201,950.00

channel, at antenna input, per 6 1/8. feedline (if needed)	Component Description: Amount:	TSG 204122 v200519jgv3 \$12,495.00
Sweep test of existing antenna	Component Description:	TSG 204122
	Amount:	v200519jgv3 \$8,000.00

Transmission Line

Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Interim Transmission Line	\$49,580.00	\$38,844.89		\$38,844.89	
Flexible Air Transmission Line - dielectric, 4"	\$49,580.00	\$38,844.89	See attached / uploaded PDF file titled "TSG 203930 v200515jgv4. pdf"	\$38,844.89	N/A
Primary Transmission Line	\$6,400.00	\$6,400.00		\$0.00	
Sweep Line	\$6,400.00	\$6,400.00	N/A	N/A	N/A
Sub-total	\$55,980.00	\$45,244.89	N/A	\$38,844.89	N/A
Total for all systems	\$2,804,263.14	\$2,566,559.28	N/A	\$1,891,680.28	N/A

Actual Information Description	File Name	
Flexible Air Transmission Line - dielectric, 4"	Component Description: Amount:	TSG 203930 v200515jgv4 \$38,844.89
Sweep Line	Information not provided.	

Tower Equipment and Rigging Costs

Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Tower TOWER	\$657,800.00	\$655,300.00		\$331,771.00	
Tower mapping for an undocumented /poorly documented tower and preparation of documentation necessary for tower load study	\$26,300.00	\$25,000.00	N/A	\$20,750.00	Tower mapping, condition assessmen and initial structural analysis. Analysis failed. Foundation mapping an geotechnica investigation leading to Structural Design Drawings fo bidding towe modification to upgrade tower to 222 G to accommodal new ante
Major tower reinforcement /modifications	\$421,000.00	\$400,000.00	N/A	\$80,721.00	N/A

Tall Tower (greater than 500')	\$210,500.00	\$230,300.00	See attached / uploaded PDF files titled "TSG 203930 v200515jgv4. pdf" and "TSG 204122 v200519jgv3"	\$230,300.00	N/A
Sub-total	\$657,800.00	\$655,300.00	N/A	\$331,771.00	N/A
Total for all systems	\$2,804,263.14	\$2,566,559.28	N/A	\$1,891,680.28	N/A

Actual Information Description	File Name	
Tower mapping for an undocumented/poorly documented tower and preparation of documentation necessary for tower load study	Component Description: Amount:	Structural Design Drawings \$8,000.00
	Component Description:	Foundation Mapping
	Amount:	\$3,500.00
	Component Description:	Tower Mapping \$2000, Structural Analysis \$2500, and Maintenance and Condition Assessment TIA \$1500. \$6,000.00
	Component Description:	Geotechnical Investigation
	Amount:	\$3,250.00

scription: TSG 203930
scription: TSG 203930
v200515jgv4
\$115,150.00
scription: TSG 204122
v200519jgv3
\$115,150.00
23

Outside Professional Services

Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual C Justifica
Outside Professional Services	\$104,598.00	\$114,843.00		\$30,393.00	
Prepare and or review reimbursement form	\$2,630.00	\$16,390.00	The Estimated Cost includes Form 399 submissions including ongoing Actual Cost invoice prep and submission, and amendments as needed.	\$16,390.00	N/A
Other Engineering Services	\$3,500.00	\$3,500.00	Cost estimate for other engineering services such as RF calculations, evolving transition plan calculations, bid spec prep / distribution / award recommendation / etc and discussion, etc.	\$3,500.00	N/A
Additional Field Engineering Service, 18 Days	\$36,000.00	\$36,000.00	N/A	N/A	N/A

FAA consultant, including cost of preparing FAA Form 7460 (Notice of Proposed Construction), if needed for height increase	\$2,105.00	\$2,000.00	N/A	N/A	N/A
ASR modification (prepare FCC Form 854)	\$2,105.00	\$2,000.00	N/A	N/A	N/A
Attorney Fees - Prepare and File request for Special Temporary Authorization	\$3,680.00	\$3,500.00	N/A	N/A	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application	\$2,365.00	\$2,250.00	N/A	N/A	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	\$5,260.00	\$5,000.00	N/A	N/A	N/A
Prepare request for Special Temporary	\$2,050.00	\$1,500.00	N/A	\$1,500.00	N/A

Address transition	\$2,630.00	\$2,500.00	N/A	N/A	developi N/A
Perform engineering study for new channel assignment and antenna development	\$7,360.00	\$7,000.00	N/A	\$3,500.00	Enginee study f new chann assignm and antenr
Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	\$3,155.00	\$3,000.00	N/A	\$2,000.00	FCC Fc 2100 C applica
engineering section of FCC Form 2100 (main), License to Cover Application					

Components

Component Description: Amount:	KGA 250-272 v201211jgv1 \$1,725.00
Component Description:	Prepare FCC Form 399 for Reimbursement - WEIQ \$2,500.00
Component Description:	KGA 250-241
Amount:	v201211jgv1 \$265.00
Component Description: Amount:	KGA 250-216 v210118jgv1 \$300.00
Component Description: Amount:	KGA 250-280 v201211jgv1 \$925.00
Component Description: Amount:	KGA 250-288 v201211jgv1 \$4,100.00
Component Description: Amount:	KGA 250-310 v210118jgv1 \$2,325.00
Component Description: Amount:	KGA 250-269 v201211jgv1 \$150.00
Component Description: Amount:	KGA 250-275 v201211jgv1 \$50.00

Component Description: Amount:	KGA 250-212 v210118jgv1 \$300.00
Component Description: Amount:	KGA 250-228 v201214jgv1 \$625.00
Component Description:	This WGIQ invoice was erroneously applied to WEIQ's 399, so it is being zeroed out here and correctly applied to WGIQ's 399. N/A
Component Description: Amount:	KGA 250-257 v201221jgv1 \$150.00
Component Description:	This WGIQ invoice was erroneously applied to WEIQ's 399, so it is being zeroed out here and correctly applied to WGIQ's 399. N/A
Component Description:	This WGIQ invoice was erroneously applied to WEIQ's 399, so it is being zeroed out here and correctly applied to WGIQ's 399. N/A

Component Description: Amount:	KGA 250-251 v201221jgv1 \$150.00
Component Description:	This WGIQ invoice was erroneously applied to WEIQ's 399, so it is being zeroed out here and correctly applied to WGIQ's 399. N/A
Component Description: Amount:	KGA 250-282 v201211jgv1 \$900.00
Component Description: Amount:	KGA 250-294 v201211jgv1 \$1,150.00
Component Description:	This WGIQ invoice was erroneously applied to WEIQ's 399, so it is being zeroed out here and correctly applied to WGIQ's 399. N/A
Component Description:	This WGIQ invoice was erroneously applied to WEIQ's 399, so it is being zeroed out here and correctly applied to WGIQ's 399. N/A

	Component Description:	This WGIQ invoice was erroneously applied to WEIQ's 399, so it is being zeroed out here and correctly applied to WGIQ's 399. N/A
	Component Description: Amount:	KGA 250-302 v201211jgv1 \$775.00
Other Engineering Services	Component Description: Amount:	KGA 250-228 v201214jgv1 \$250.00
	Component Description: Amount:	KGA 250-274 v201221jgv2 \$450.00
	Component Description: Amount:	KGA 250-264 v201211jgv1 \$50.00
	Component Description: Amount:	KGA 250-291 v201211jgv1 \$625.00
	Component Description: Amount:	KGA 250-228 v201214jgv1 \$1,750.00
	Component Description: Amount:	KGA 250-261 v201211jgv1 \$375.00

Additional Field Engineering Service, 18 Days	Information not provided.	
FAA consultant, including cost of preparing FAA Form 7460 (Notice of Proposed Construction), if needed for height increase	Information not provided.	
ASR modification (prepare FCC Form 854)	Information not provided.	
Attorney Fees - Prepare and File request for Special Temporary Authorization	Information not provided.	
Attorney Fees -Prepare and File FCC Form 2100 (main), License to Cover Application	Information not provided.	
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	Information not provided.	
Prepare request for Special Temporary Authorization	Component Description: Amount:	KGA 250-267 v201211jgv1 \$1,500.00
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	Component Description: Amount:	KGA 250-276 v201211jgv1 \$1,553.00
Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	Component Description:	Form FCC Construction perm application

for new channel assignment and antenna development	Component Description:	Engineering stud for new channel assignment and antenna development
	Amount:	\$3,500.00
Address transition timing and coordination issues w/ other stations and wireless	Information not provided.	
Project management of the transition		
	Component Description:	KGA 250-209
	Amount:	v201214jgv1 \$300.00
	Component Description:	KGA 250-245
	Amount:	v201214jgv1 \$150.00
	Component Description:	KGA 250-268
	Amount:	v201211jgv1 \$150.00
	Amount.	φ130.00
	Component Description:	KGA 250-236
	Amount:	v201214jgv1 \$150.00
	Amount.	\$130.00
	Component Description:	KGA 250-225
	Amount:	v201214jgv1 \$225.00
		ΨΖΖΟ.ΟΟ
	Component Description:	KGA 250-277
	Amounti	v201211jgv1
	Amount:	\$150.00

Component Description: Amount:	KGA 250-271 v201211jgv1 \$150.00
Component Description: Amount:	KGA 250-278 v201211jgv1 \$150.00
Component Description: Amount:	KGA 250-219 v201214jgv1 \$225.00
Component Description: Amount:	KGA 250-230 v201214jgv1 \$150.00
Component Description: Amount:	KGA 250-265 v201211jgv1 \$150.00

Other Expenses

Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Other Expenses	\$63,165.00	\$54,735.00		\$4,735.00	
MVPD Notification of Channel Change	\$1,615.00	\$1,615.00	N/A	\$1,615.00	N/A
Disposal Costs (for equipment and other waste, net of any salvage value)	\$15,000.00	\$15,000.00	N/A	N/A	N/A
DTV Medical Facility Notification	\$11,550.00	\$3,120.00	N/A	\$3,120.00	N/A
Develop and air announcement of upcoming channel change	\$0.00	\$0.00	N/A	N/A	N/A
Equipment Storage	\$10,000.00	\$10,000.00	N/A	N/A	N/A
Equipment Delivery and Handling Charges	\$25,000.00	\$25,000.00	N/A	N/A	N/A
Sub-total	\$63,165.00	\$54,735.00	N/A	\$4,735.00	N/A
Total for all systems	\$2,804,263.14	\$2,566,559.28	N/A	\$1,891,680.28	N/A

Components

Actual Information Description	File Name	
MVPD Notification of Channel Change	Component Description: Amount:	KGA 250-263 v201211jgv1 \$1,615.00
Disposal Costs (for equipment and other waste, net of any salvage value)	Information not provided.	
DTV Medical Facility Notification	Component Description: Amount:	KGA 250-262 v201211jgv1 \$3,120.00
Develop and air announcement of upcoming channel change	Information not provided.	
Equipment Storage	Information not provided.	
Equipment Delivery and Handling Charges	Information not provided.	

Cost Information	Grand Total			
		Predetermined Cost Estimate	Estimated Cost	Actual Cost
	Total for all systems	\$2,804,263.14	\$2,566,559.28	\$1,891,680.28

Reimbursem	entestiatus	Response
	The facility has ceased operating on its pre- auction channel.	Yes
	Construction of final facilities or all necessary modifications are complete.	No
	All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator.	No

Certification	Section	Question	Response
	Submission of Estimated Expenses Statements	WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.	
		 The Authorized Person signing below certifies that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. 	
		2. The above-named entity acknowledges that all certifications and attached documentation are considered material representations.	
		3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.	

- 4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- 5. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
- 7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.	
I declare, under penalty of perjury, that I am an authorized representative of the above- named applicant for the Authorization(s) specified above.	Jeffrey C Gehman Engineering Associate
	01/18/2021

Certification	Section	Question	Response
	Submission of Actual Cost Documentation Statements	WILLFUL FALSE, FRAUDULENT, OR FICTITIOUS STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISIONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE AND/OR FRAUDULENT STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT (U.S. CODE, TITLE 31, SECTIONS 3729-3733).	
		 The Authorized Person signing below certifies and represents that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. 	
		2. The above-named entity certifies that the statements in this form and attached documentation are true, complete, and correct.	
		3. The above-named entity acknowledges that all certifications and attached documentation are considered material representations.	

- 4. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.
- 5. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster **Relocation Fund are** necessary to change channels (full power and Class A stations) and/or otherwise modify a television station's facility as a result of the spectrum repack (LPTV/TV Translator stations); or to minimize service disruption resulting from a repacked television station (FM stations); or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 7. The above-named entity certifies that the cost information /documents submitted reflect costs actually incurred.

	The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a prerequisite for obtaining the payments herein requested.	
an au name	are, under penalty of perjury, that I am thorized representative of the above- d applicant for the Authorization(s) ied above.	Jeffrey C Gehman Engineering Associate
		01/18/2021

Attachments