

Federal Communications Commission

(REFERENCE COPY - Not for submission)

FCC Form 399: Reimbursement Request

| Facility | 13993 | Service: DTV | Call | WSFA | Channel: 8 (High VHF) |
|------------------|----------|--------------|-------|------|-----------------------|
| ID: | | | Sign: | | |
| File | 000002 | 4804 | | | |
| Number: | | | | | |
| FRN: 00 ' | 18223693 | Date | 02/16 | | |
| | | Submitted: | /2021 | | |

Applicant Name, Type, and Contact Information

Applicant Information

| Address | Phone | Email | Applicant Type |
|-----------------|--|--|---|
| Robert Folliard | +1 (540) | Robert. | Limited |
| 4370 | 433-9191 | Folliard@gray. | Liability |
| PEACHTREE | | tv | Company |
| ROAD, NE | | | |
| ATLANTA, GA | | | |
| 30319 | | | |
| United States | | | |
| | Robert Folliard 4370 PEACHTREE ROAD, NE ATLANTA, GA 30319 | Robert Folliard+1 (540)4370433-9191PEACHTREEROAD, NEATLANTA, GA30319 | Robert Folliard+1 (540)Robert.4370433-9191Folliard@gray.PEACHTREEtvROAD, NEATLANTA, GA30319 |

Reimbursement Contact Name and Information Reimbursement Contact Information

| Applicant | Address | Phone | Email |
|----------------|---------|-------|-------|
| [Confidential] | | | |

| Preparer | Preparer Contact Name and Information | | | | |
|------------------------|--|---------|-------|-------|--|
| Contact Information | Applicant | Address | Phone | Email | |
| | The Preparer is same as the reimbursement contact. | | | | |

| Broadcaster | Question | Response |
|-------------|----------|----------|
| Information | | |
| and | | |
| Transition | | |
| Plan | | |

| Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information. | No |
|--|---|
| Briefly describe transition plan | Install TLS-V interim antenna and connect to interim line Remove and replace top mounted antenna and connect to existing transmission line. Install new main and backup transmitters. |

| Transmitters | Section | Question | Response |
|--------------|---------------------------------|---|----------|
| | Transmitter Related Expenses | Do you have transmitter related expenses? | Yes |

| Auxiliary | Add Transmitter Information | | | | |
|-------------|-------------------------------------|--|-----------------------|--|--|
| Transmitter | Section | Question | Response | | |
| | Existing Transmitter Description | Type of change | Purchase New | | |
| | | Use | Auxiliary (Backup) | | |
| | | Description of Use | Emergency Backup | | |
| | | Ownership | Owned | | |
| | | Owner | N/A | | |
| | | Site | N/A | | |
| | | Is this transmitter currently shared with another station? | No | | |
| | | Is this transmitter currently in operating condition? | Yes | | |
| | Existing Transmitter | Manufacturer | | | |
| | Manufacturer and Type | Model | HTEL | | |
| | | Year | 2008 | | |
| | | Туре | Solid State | | |
| | | Solid State Cooling | Air Cooled | | |
| | | Solid State Power Capacity | 1.1 kW | | |

Add Transmitter Information

| Auxiliary | New Transmitter Costs | i | | | |
|-------------|---|-----------------------------------|--|--|--|
| Transmitter | Section | Question | Response | | |
| | New Transmitter | Use | Auxiliary (Backup) | | |
| | | Change Type | Purchase New | | |
| | Is this a request for upgraded equipment? | No | | | |
| | | Manufacturer | | | |
| | | Model | VAXTE-2R44 | | |
| | | Transmitter Type | Solid State | | |
| | | Solid State Cooling | Air Cooled | | |
| | | Solid State Power capacity | 1.6 kW | | |
| | | Justification for New Transmitter | Existing Transmitter can not be retuned Manufacturers letter attached | | |

Auxiliary Other Transmitter Costs

| Transmitter | Section | Question | Response |
|-------------|--|---|----------|
| | Electrical Service Service Entrance (3 phases 800A 208V) | Service Entrance (3 phases 800A 208V) | No |
| | | Switchgear (industrial 800 amp) Transformer (480V) | Yes |
| | | | Yes |
| | | Power | 150 kVA |
| | | Rigid Conduit and Wiring | No |
| | | Size | N/A |
| | | Length | N/A |
| | | Other Electrical Service | No |
| | | Description | N/A |

| HVAC Service | Does the replacement transmitter require HVAC Service? | No |
|---|--|-----|
| | Туре | N/A |
| | Size | N/A |
| | Other Size | N/A |
| Transmitter Building Addition/Modification or Leasehold Improvement | Does the Transmitter Building require an addition, modification, other leashold improvement? | No |
| | Size | N/A |
| Channel 14 Costs | Is an RF Consulting Engineer needed? | N/A |
| | Is a channel 14 Mask Filer needed? | N/A |
| | Is additional field engineering time needed? | N/A |
| | Number of Days | N/A |

Auxiliary
Transmitter Other Transmitter Cost Not Listed Name Description Auxiliary Transmitter Mask Filter Mask filter for the auxiliary transmitter Auxiliary Transmitter - De-Installation Auxiliary Transmitter - De-Installation

| Primary | Existing Transmitter Information | | | | |
|-------------|---|--|-------------------|--|--|
| Fransmitter | Section | Question | Response | | |
| | Existing Transmitter Description | Type of change | Purchase New | | |
| | | Use | Primary (Main) | | |
| | | Description of Use | N/A | | |
| | | Ownership | Owned | | |
| | | Owner | N/A | | |
| | | Site | N/A | | |
| | | Is this transmitter currently shared with another station? | No | | |
| | Is this transmitter currently in operating condition? | Yes | | | |
| | Existing Transmitter | Manufacturer | | | |
| | Manufacturer and Type | Model | Platinum | | |
| | | Year | 2008 | | |
| | | Туре | Solid State | | |
| | | Solid State Cooling | Air Cooled | | |
| | | Solid State Power Capacity | 5 kW | | |

Existing Transmitter Information

| Primary | New Transmitter Costs | | | |
|-------------|-----------------------|---|---|--|
| Transmitter | Section | Question | Response | |
| | New Transmitter | Use | Primary (Main) | |
| | | Change Type | Purchase New | |
| | | Is this a request for upgraded equipment? | Yes | |
| | | Manufacturer | | |
| | | Model | VAXTE-12 | |
| | | Transmitter Type | Solid State | |
| | | Solid State Cooling | Air Cooled | |
| | | Solid State Power capacity | 9.6 kW | |
| | | Justification for New Transmitter | Exiting transmitter can not be retuned Manufacturers letter attached Headroom analysis attached | |

| Primary | Other Transmitter Costs | | | |
|-------------|-------------------------|---------------------------------------|----------|--|
| Transmitter | Section | Question | Response | |
| | Electrical Service | Service Entrance (3 phases 800A 208V) | No | |
| | | Switchgear (industrial 800 amp) | Yes | |
| | | Transformer (480V) | Yes | |
| | | Power | 150 kVA | |
| | | Rigid Conduit and Wiring | No | |
| | | Size | N/A | |
| | | Length | N/A | |
| | | Other Electrical Service | No | |
| | | | | |

| | Description | N/A |
|---|--|-----|
| HVAC Service | Does the replacement transmitter require HVAC Service? | No |
| | Туре | N/A |
| | Size | N/A |
| | Other Size | N/A |
| Transmitter Building Addition/Modification or Leasehold Improvement | Does the Transmitter Building require an addition, modification, other leashold improvement? | No |
| | Size | N/A |
| Channel 14 Costs | Is an RF Consulting Engineer needed? | N/A |
| | Is a channel 14 Mask Filer needed? | N/A |
| | Is additional field engineering time needed? | N/A |
| | Number of Days | N/A |

| Primary | Other Transmitter Cost Not Listed | | | |
|-------------|---|--|--|--|
| Transmitter | Name | Description | | |
| | Primary Transmitter - Transmitter Installation | Primary Transmitter - Transmitter Installation | | |

| Antennas Section | | Question | Response |
|------------------|---------------|---------------------------------------|----------|
| Antenna Rela | ated Expenses | Do you have antenna related expenses? | Yes |

| Primary Antenna | Existing Antenna Information | | | |
|--------------------|---|--|-------------------|--|
| | Section | Question | Response | |
| | Existing Antenna Description | Type of change | Purchase New | |
| | | Antenna Use | Primary (Main) | |
| | | Description of Use | N/A | |
| | | Ownership | Owned | |
| | | Owner | N/A | |
| | | Site | N/A | |
| | | Is the existing antenna shared with another station or stations? | No | |
| | | Is the existing antenna directional? | No | |
| | | Is antenna in operating condition? | Yes | |
| | | Is antenna located on or in close proximity to an antenna farm? | No | |
| | Existing Antenna Manufacturer and Type | Class | Full Power | |
| | | Mounting | Top Mount | |
| | | Antenna position in stack | Not in Stack | |
| | | Polarization | Horizontal | |
| | | Туре | Other | |
| | | Number of Stations Supported | N/A | |
| | | Number of Panels | N/A | |
| | | Design power capacity in use | N/A | |
| | | Lower Limit | N/A | |
| | | Upper Limit | N/A | |
| | | Other Antenna Type | Traveling Wave | |
| | | ERP: (Effective Radiated Power) | 31.6 kW | |

| Manufacturer | |
|--------------|------------------|
| Model | RCA/TW- 12A12 |
| Year | 1992 |

| Primary Antenna | New Antenna Costs | | | | |
|--------------------|---------------------------------------|--|--------------------|--|--|
| | Section | Question | Response | | |
| | New Antenna Description | Use | Primary (Main) | | |
| | | Description of Use | N/A | | |
| | | Change Type | Purchase New | | |
| | | Is this a request for upgraded equipment? | Yes | | |
| | | Ownership | Owned | | |
| | | Owner | N/A | | |
| | | Is antenna shared? | No | | |
| | | Is antenna directional? | No | | |
| | | Will antenna be located on or in close proximity to an antenna farm? | No | | |
| | New Antenna Manufacturer and Types | Class | Full Power | | |
| | | Mounting | Top Mount | | |
| | | Antenna position in stack | Not in Stack | | |
| | | Polarization | Elliptical | | |
| | | Туре | Slotted Coaxial | | |
| | | Number of Stations Supported | N/A | | |
| | | Number of Panels/Bays | N/A | | |
| | | Lower Limit | N/A | | |
| | | Upper Limit | N/A | | |
| | | Design power capacity in use | N/A | | |
| | | Other Antenna Type | N/A | | |
| | | ERP: (Effective Radiated Power) | 31.6 kW | | |
| | | Manufacturer | | | |
| | | | | | |

| Model | THV-10A8 /VP-R 04 |
|-------------------------------|---|
| Year | 2019 |
| Justification for New Antenna | Existing antenna can not be retuned V- pol upgrade not reimbursable |

Primary Other Antenna Costs

Antenna

| Section | Question | Response |
|--------------------------------|---|---------------------------|
| Combiner for Shared Antenna | Do you need a Combiner for a Shared Antenna? | |
| | Туре | |
| | Number of channels supported | N/A |
| | Frequencies of channels supported | N/A |
| | Frequency | N/A |
| | Do you need a combiner output splitter /switcher for dual feed lines? | N/A |
| Elbow Complex | Do you require the separate purchase of the Elbow Complex? | Yes |
| | Broadband or Single Channel? | Single Channel |
| | Feed Line Size | 3 1/8 inches inches |
| Side Mount Brackets | Do you require the separate purchase of side mount brackets for a high power antenna? | |
| Pattern Scatter Analysis | Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna? | No |

| Sweep | Test |
|-------|------|
|-------|------|

Primary Other Antenna Cost Not Listed

Antenna Information not provided.

| Interim | New Antenna Costs | | | | |
|---------|--------------------------------------|--|--------------------|--|--|
| Antenna | Section | Question | Response | | |
| | New Antenna Description | Use | Interim | | |
| | | Description of Use | N/A | | |
| | | Change Type | Purchase New | | |
| | | Ownership | Owned | | |
| | | Owner | N/A | | |
| | | Is antenna shared? | No | | |
| | | Is antenna directional? | No | | |
| | | Will antenna be located on or in close proximity to an antenna farm? | No | | |
| | New Antenna Manufacturer and Type | Class | Full Power | | |
| | | Mounting | Side Mount | | |
| | | Antenna position in stack | Not in Stack | | |
| | | Polarization | Horizontal | | |
| | | Туре | Slotted Coaxial | | |
| | | Number of Stations Supported | N/A | | |
| | | Number of Panels/Bays | N/A | | |
| | | Lower Limit | N/A | | |
| | | Upper Limit | N/A | | |
| | | Design power capacity in use | N/A | | |
| | | Other Antenna Type | N/A | | |
| | | ERP: (Effective Radiated Power) | 31.6 kW | | |
| | | Manufacturer | | | |
| | | Model | TLS-V4BB | | |
| | | Year | 2019 | | |
| | | | 1 | | |

| Istification for New Antenna |
|------------------------------|

Other Antenna Costs

Interim Antenna

| Section | Question | Response |
|--------------------------|---|--------------|
| Elbow Complex | Do you require the separate purchase of the Elbow Complex? | Yes |
| | Broadband or Single Channel? | В |
| | Feed Line Size | 6 1/8 inches |
| Side Mount Brackets | Do you require the separate purchase of side mount brackets for an antenna? | Yes |
| Pattern Scatter Analysis | Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna? | No |
| Sweep Test | Do you require the sweep testing of transmission line and antenna? | Yes |

InterimOther Antenna Cost Not ListedAntennaInformation not provided.

| Transmissior | n Seffien | Question | Response |
|--------------|---------------------------------------|---|----------|
| | Transmission Line Related Expenses | Do you have transmission line related expenses? | Yes |

Existing Transmission Line Primary Existing Transmission

| nsmission Line | | Question | Response |
|--|---|--|---------------------|
| | Existing Transmission Line Description | Type of change | Utilize Existing |
| | | Use | Primary (Main) |
| | | Description of Use | N/A |
| | | Ownership | Owned |
| | | Owner | N/A |
| | | Site | N/A |
| Existing Transmission Line Manufacturer and Type | | Is the existing transmission line shared with another station or stations? | No |
| | | Is Transmission Line in operating condition? | Yes |
| | - | Manufacturer | Andrew |
| | | Туре | Rigid |
| | | Diameter | 6 1/8 inches |
| | | Other Diameter | N/A |
| | | Segment Length | 20 inches |
| | | Other Segment Length | N/A |
| | | Number of parallel runs | 1 |
| | Length | 2050 feet per run | |

| Transmission | n Line | Description |
|--------------|--|--|
| | Utilize Existing Line - Mandatory Category due to LMS Bug | Mandatory category because LMS requires a dollar amount in order to not throw an error. |
| | Primary Transmission Line - Sweep Test | Primary Transmission Line - Sweep Test of pre-transition antenna to determine feasibility of use for post-transition channel |

| ransmissio | Section | Question | Response |
|------------|--|--|----------------------|
| | Existing Transmission Line Description | Type of change | Purchase New |
| | | Use | Primary (Main) |
| | | Description of Use | N/A |
| | | Ownership | Owned |
| | | Owner | N/A |
| | | Site | N/A |
| | | Is the existing transmission line shared with another station or stations? | No |
| | | Is Transmission Line in operating condition? | Yes |
| | Existing Transmission Line Manufacturer and Type | Manufacturer | |
| | | Туре | Rigid |
| | | Diameter | 6 1/8 inches |
| | | Other Diameter | N/A |
| | | Segment Length | 20 inches |
| | | Other Segment Length | N/A |
| | | Number of parallel runs | 1 |
| | | Length | 2050 feet per run |

Primary Existing Transmission Line

| Primary | New Transmission Line | | | |
|--------------|--------------------------------|---|---|-----------|
| Transmission | n Line Section | Question | Response | |
| | New Transmission Line Costs | Use | Primary (Main) | |
| | | Description of Use | N/A | |
| | | Change Type | Purchase New | |
| | | Is this a request for upgraded equipment? | No | |
| | | Туре | Rigid | |
| | | Diameter | 4 1/16 inches | |
| | | Other Diameter | N/A | |
| | | | Segment Length | 20 inches |
| | | Other Segment Length | N/A | |
| | | Number of parallel runs | 1 | |
| | | Length | 1900 feet per run | |
| | | Justification for New Transmission Line | Existing line determined not suitable for use on post- transition channel. | |

Primary Other Transmission Line Expenses Not Listed

| Transmissior | n Naine | Description |
|--------------|---|--|
| | Primary Transmission Line Additional Parts | Primary Transmission Line Additional Parts |
| | Primary Transmission Line - Installation | Primary Transmission Line - Installation |

| Interim | New Transmission Line | | |
|-------------|-----------------------|---|------------------------------|
| Transmissio | n Line Section | Question | Response |
| | New Transmission Line | Use | Interim |
| | Costs | Description of Use | N/A |
| | | Change Type | Purchase New |
| | | Туре | Rigid |
| | | Diameter | 4 1/16 inches |
| | | Segment Length | 20' |
| | | Other Segment Length | |
| | | Number of parallel runs | 1 |
| | | Length | 1900 feet per run |
| | | Justification for New Transmission Line | interim line not required |

Other Transmission Line Expenses Not Listed Transmission

| Tower | Section | Question | Response |
|--------------------------------------|---|---|----------|
| Equipment And Rigging Costs | Tower Equipment or Rigging Costs Changes | Do you have tower equipment or rigging costs changes? | Yes |

| marv | Existing | Tower |
|------|----------|-------|
|------|----------|-------|

| Primary | Existing Tower | | | |
|---------|---|---|----------------------|--|
| Tower | Section | Question | Response | |
| | Existing Tower Description | Type of change | Modify Existing | |
| | | Tower Use | Primary (Main) | |
| | | Description of Use | N/A | |
| | | Ownership | Owned | |
| | | Is this tower consider Complex? | No | |
| | | Is this tower currently shared with any other stations? | Yes | |
| | | One or more FM, AM or TV radio broadcaster(s) | Yes | |
| | | Others Types of Users | No | |
| | | Is tower documented for structural analysis? | Yes | |
| | | Is tower compliant with Rev G? | No | |
| | Existing Tower Structure | Do you have a tower registration number? | No | |
| | Registration | ASR Number | | |
| | Coordinates (NAD83 (North American Datum of | Latitude (NAD83) | 31° 58' 29.0" N- | |
| | 1983)) | Longitude (NAD83) | 086° 09' 44.1" W- | |
| | | Overall Structure Height | 1935.02 feet | |
| | | Support Structure Height | 1853.00 feet | |
| | | Ground Elevation Above Mean Sea Level (AMSL) | 532.15 feet | |
| | | | | |

| Structure Type | TOWER - Free Standing or Guyed Structure |
|------------------|--|
| Tower Owner | WSFA, LLC |
| Date Constructed | 08/01/1977 |

FM, AM or TV radio broadcasters. Facility ID's, Call Signs and Services of other broadcast stations with whom the tower is shared

| Facility ID | Call Sign | Service |
|-------------|-----------|---------|
| 8649 | WZHT | FM |
| 73642 | WCOV-TV | DTV |

Primary Tower Modification Costs

Tower

SectionQuestionResponseEngineering StudyPlease what type of engineering study is
required, if any:Study needed
for documented
towerTower ReinforcementsPlease select whether tower reinforcements
are needed:Minor
Reinforcements
needed

Primary Tower Rigging Costs

| Tower | Section | Question | Response |
|-------|---------------------------------|-----------------------------------|----------|
| | Tower Rigging Costs | Complex Tower | N/A |
| | Helicopter Services Required | Are helicopter services required? | Yes |

Other Tower Expenses Not Listed Primary Tower

Information not provided.

| Outside | Section | Question | Response |
|--------------|--|--|--|
| Professional | Services Costs Outside Project Management Services | Do you require outside project management services? | Yes |
| | | Number of Hours | 595 |
| | | Explanation | Pattern analysis Antenna Spec Transmitter Spec Building drawings Installation Supervision Accounting Internal Legal 399 Program Management |
| | Outside RF consulting Engineering Services | Perform engineering study for new channel assignment and antenna development | Yes |
| | | Prepare engineering section of Form FCC Construction Permit Application | Yes |
| | | For Auxiliary Facility | No |
| | | For Main Facility | Yes |
| | | Prepare engineering section of Form FCC License to Cover Application | Yes |
| | | For Auxiliary Facility | No |
| | | For Main Facility | Yes |
| | | Prepare request for Special Temporary Authority | Yes |
| | | Quantity | 1 |
| | | Do you have Distributed Transmission System engineering services? | N/A |
| | | Critical Facility | N/A |
| | | Terrain-Shielded Facility | N/A |

| Attorney and Other Outside Consulting | Prepare and file Form FCC Construction Permit Application | Yes |
|--|--|-----|
| Services | For Auxiliary Facility | No |
| | For Main Facility | Yes |
| | Prepare and file Form FCC License to Cover Application | Yes |
| | For Auxiliary Facility | No |
| | For Main Facility | Yes |
| | Prepare request for Special Temporary Authority | Yes |
| | Quantity | 1 |
| | NEPA Section 106 environmental review | No |
| | Environmental Assessment | No |
| | ASR Modification | No |
| | FAA Consultation (including preparation of FAA Form 7460) | No |
| | Negotiation of Lease and other Matter for Shared Locations | No |
| | Prepare or Review FCC Form 399 for Reimbursement | No |
| | Address transition timing and coordination issues w/ other stations and wireless providers | Yes |
| RF Field Engineering Services | Comprehensive coverage verification via field study | Yes |
| | RF exposure measurements | No |
| | Additional Field Engineering Service | Yes |
| | Number of Days | 15 |

| Onsite |
|---------------|
| supervision |
| and |
| engineering |
| of |
| transmission |
| line |
| installation, |
| helicopter |
| lifts, and |
| main |
| antenna |
| changes |

| Outside | Other Professional Services Expenses Not Listed | | | |
|-------------|---|-----------------------------|--|--|
| Professiona | Services Costs | Description | | |
| | RF Eng - Prepare and Review | RF Eng - Prepare and Review | | |
| | Reimbursement Form | Reimbursement Form | | |

| Other | Section | Question | Response |
|----------|---------------------------------|--|----------|
| Expenses | AM Pattern Disturbance | Is an Impact Study needed? | No |
| | | Is Remediation needed? | No |
| | Facility Expenses | Name | N/A |
| | | Other Distributed Transmission System Expenses Not listed | N/A |
| | | Name | N/A |
| | | Is Notification of a Medical Facility required as a result of DTV broadcasting? | Yes |
| | Permit and Filing Costs | Local Zoning | No |
| | | Non-zoning permits | No |
| | | BLM or NFS Coordination | No |
| | | FCC Construction Permit Minor Change | No |
| | | FCC License to Cover Application | No |
| | | FCC Special Temporary Authority Application | Yes |
| | Other Miscellaneous Expenses | Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)? | Yes |
| | | Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs? | Yes |
| | | Does this relocation require Equipment Storage? | Yes |
| | | Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change? | Yes |
| | | Does this relocation require MVPD Notification of a Channel Change? | Yes |

Other Expenses Not Listed

| Other Expenses | Other Expenses Not Listed | | | |
|-------------------|--|--|--|--|
| | Name | Description | | |
| | Land Use for Antenna Removal and Replacement | Land Use for Antenna Removal and Replacement | | |
| | Site Security | Site Security | | |
| | Tower Site Prep | Tower Site Prep | | |

Transmitters

Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|--|--------------------------------|-------------------|--|--------------|------------------------------|
| Primary Transmitter VAXTE-12 | \$425,970.88 | \$280,218.97 | | \$124,761.18 | |
| Primary Transmitter - Transmitter Installation | \$2,505.17 | \$2,505.17 | Please see WSFA Primary Transmitter Transmitter Installation Budget Revision Justification Letter | \$2,493.10 | N/A |
| Transformer 3 phase /480v - 150 KVA | \$25,550.00 | \$24,300.00 | N/A | N/A | N/A |
| Switchgear - industrial 800 amp | \$38,200.00 | \$36,300.00 | N/A | N/A | N/A |
| High VHF - Air Cooled Solid State Transmitter 6.5 . 12.5 kW | \$331,500.00 | \$188,898.09 | Please see GatesAir Quotes Q- 66731 & upgrade quote Q- 73822, less amount reimbursed in superseded category | \$94,052.37 | N/A |

| High VHF - Air Cooled Solid State Transmitter 5.9 kW | \$28,215.71 | \$28,215.71 | ***System Notice: Estimate adjusted and locked because line has been superseded. ***GatesAir Quotes Q- 66731 & upgrade quote Q- 73822 Headroom analysis attached | \$28,215.71 | N/A |
|--|--------------|--------------|---|-------------|-----|
| Auxiliary Transmitter VAXTE-2R44 | \$225,482.82 | \$158,136.89 | | \$86,326.10 | |
| Auxiliary Transmitter - De- Installation | \$1,350.00 | \$1,350.00 | Please see WSFA Auxiliary Transmitter De- Installation Budget Revision Justification Letter | \$1,350.00 | N/A |
| Auxiliary Transmitter Mask Filter | \$7,882.82 | \$7,882.82 | Please see WSFA GatesAir quote GA- 00021705 plus actual tax on invoice US0335134 | \$7,882.82 | N/A |
| Transformer | \$25,550.00 | \$24,300.00 | N/A | N/A | N/A |

| Switchgear - industrial 800 amp | \$38,200.00 | \$36,300.00 | N/A | N/A | N/A |
|--|----------------|----------------|--|----------------|-----|
| High VHF - Air Cooled Solid State Transmitter 1.1 . 4.4 kW | \$152,500.00 | \$88,304.07 | GatesAir Quote GA- 00021705 attached. Please see file WSFA Backup TX. pdf | \$77,093.28 | N/A |
| Sub-total | \$651,453.70 | \$438,355.86 | N/A | \$211,087.28 | N/A |
| Total for all systems | \$2,592,928.40 | \$2,306,986.14 | N/A | \$1,516,160.75 | N/A |

Components

| Actual Information Description | File Name | |
|---|-----------------------------------|--------------------------------------|
| Primary Transmitter - Transmitter Installation | Component Description: Amount: | On Site Supervision \$2,493.10 |
| Transformer 3 phase/480v - 150 KVA | Information not provided. | |
| Switchgear - industrial 800 amp | Information not provided. | |

| High VHF - Air Cooled Solid State Transmitter 6.5 . 12.5 kW | Component Description: Amount: | Transmitter \$94,052.37 |
|---|-----------------------------------|--|
| | Component Description: Amount: | Transmitter \$14,161.68 |
| | Component Description: Amount: | Transmitter \$52,669.62 |
| | Component Description: Amount: | Transmitter \$18,810.47 |
| High VHF - Air Cooled Solid State Transmitter 5.9 kW | Component Description: | Transmitter, Mask Filter Saystem, RF Accessories, Electrical, |
| | Amount: | Installation & Proof \$28,215.71 |
| Auxiliary Transmitter - De- Installation | Component Description: Amount: | De-install pre- repack \$1,350.00 |
| Auxiliary Transmitter Mask Filter | Component Description: | WSFA-150-1st Auxiliary Transmitter - |
| | Amount: | Mask Filter \$2,474.37 |
| | Component Description: | WSFA-150-1st Auxiliary Transmitter - |
| | Amount: | Mask Filter \$5,408.45 |

| | Amount: | Proof \$11,427.91 |
|--|-----------------------------------|---|
| | Component Description: | Transmitter, Mask Filter Saystem, Electrical, Installation & |
| | Amount: | 00021705 \$7,618.60 |
| | Component Description: | VAXTE-2 per Quote GA- |
| | Component Description: Amount: | Transmitter \$13,575.82 |
| | Component Description: Amount: | VAXTE-2 \$32,684.58 |
| High VHF - Air Cooled Solid State Transmitter 1.1 . 4.4 ‹W | Component Description: Amount: | VAXTE-2 \$11,786.37 |
| Switchgear - industrial 800 amp | Information not provided. | |
| Transformer 3 phase/480v - 150 KVA | Information not provided. | |

Antennas

Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|--|--------------------------------|-------------------|---|--------------|------------------------------|
| Interim Antenna TLS-V4BB | \$95,503.40 | \$73,548.40 | | \$43,930.00 | |
| Side mount brackets for high power antennas (if not included in antenna base cost) | \$23,150.00 | \$3,255.00 | Please see Dielectric order confirmation 184001 | \$3,255.00 | N/A |
| Elbow complex, broadband, at antenna input, per 6 1/8. feedline (if needed) | \$13,700.00 | \$11,970.00 | Please see WSFA Dielectric quote 184001 | \$4,189.50 | N/A |
| Sweep test of existing antenna | \$6,730.00 | \$6,400.00 | N/A | \$6,400.00 | N/A |
| High VHF - High Power Side Mount One Station horizontally polarized | \$51,923.40 | \$51,923.40 | Quote attached | \$30,085.50 | N/A |
| Primary Antenna THV-10A8 /VP-R 04 | \$292,025.00 | \$290,680.00 | | \$111,428.25 | |

| Elbow complex, single channel, at antenna input, per 3 1/8. feedline (if needed) | \$7,600.00 | \$6,585.00 | Please see WSFA Dielectric quote dated 3-9-17 | \$0.00 | N/A |
|--|----------------|----------------|---|----------------|-----|
| Sweep test of existing antenna | \$6,730.00 | \$6,400.00 | N/A | \$1,710.00 | N/A |
| High VHF - High Power Top Mount One Station elliptically or circularly polarized | \$277,695.00 | \$277,695.00 | Quote attached E- Pol premium not included in cost | \$109,718.25 | N/A |
| Sub-total | \$387,528.40 | \$364,228.40 | N/A | \$155,358.25 | N/A |
| Total for all systems | \$2,592,928.40 | \$2,306,986.14 | N/A | \$1,516,160.75 | N/A |

Components

| Actual Information | |
|--------------------|-----------|
| Description | File Name |

| Side mount brackets for high power antennas (if not included in antenna | Component Description: | WSFA-280-Interim Antenna - Side |
|---|------------------------|-------------------------------------|
| base cost) | Amount: | Mount Brackets \$488.25 |
| | Component Description: | WSFA-280-Interim Antenna - Side |
| | Amount: | Mount Brackets \$813.75 |
| | Component Description: | WSFA-280-Interim Antenna - Side |
| | Amount: | Mount Brackets \$1,627.50 |
| | Component Description: | WSFA-280-Interim Antenna - Side |
| | Amount: | Mount Brackets \$325.50 |
| Elbow complex, | | |
| broadband, at antenna input, per 6 1/8. feedline (if needed) | Component Description: | WSFA-280-Interim Antenna - Elbow |
| | Amount: | Complex \$2,992.50 |
| | Component Description: | WSFA-280-Interim Antenna - Elbow |
| | Amount: | Complex \$1,197.00 |

| Sweep test of existing antenna | Component Description: Amount: | WSFA-280-Interim Antenna - Sweep Test \$960.00 |
|--------------------------------|-----------------------------------|---|
| | Component Description: Amount: | WSFA-280-Interim Antenna - Sweep Test \$1,600.00 |
| | Component Description: Amount: | WSFA-280-Interim Antenna - Sweep Test \$3,200.00 |
| | Component Description: | WSFA-280-Interim Antenna - Sweep Test |
| | Amount: | \$640.00 |

| High VHF - High Power Side Mount One Station horizontally polarized | Component Description: Amount: | INCLUDES ONE FIELD ENGINEER ON-SITE \$951.75 |
|---|-----------------------------------|---|
| | Component Description: Amount: | REDUCER 3-50 X 1-50 EIA \$17,137.50 |
| | Component Description: Amount: | Invoice moved to correct budget category. N/A |
| | Component Description: Amount: | Antenna \$3,427.50 |
| | Component Description: Amount: | Invoice moved to correct budget category. N/A |
| | Component Description: Amount: | ANTENNA PURCHASE OF INTERIM ANTENNA AND/OR REPLACEMENT OF EXISTING \$8,568.75 |
| | | |

| Elbow complex, single channel, at antenna input, per 3 1/8. feedline (if needed) | Component Description: Amount: | WSFA-210-Primary Antenna-Elbow Complex \$987.75 |
|---|-----------------------------------|--|
| | Component Description: | WSFA-210-Primary Antenna-Elbow Complex |
| | Amount: | \$3,292.50 |
| | Component Description: | WSFA-210-Primary Antenna-Elbow Complex |
| | Amount: | \$658.50 |

| antenna | Component Description: | WSFA-210-Prima |
|---------|------------------------|-----------------|
| | Component Description: | Antenna - Sweep |
| | | Test: |
| | Amount: | \$110.00 |
| | | |
| | Component Description: | WSFA-210-Prima |
| | | Antenna - Sweep |
| | | Test |
| | Amount: | \$850.00 |
| | Component Description: | WSFA-210-Prima |
| | | Antenna - Sweep |
| | • | Test |
| | Amount: | \$3,200.00 |
| | Component Description: | WSFA-210-Prima |
| | | Antenna - Sweep |
| | | Test |
| | Amount: | \$1,600.00 |
| | Component Description: | WSFA-210-Prima |
| | | Antenna - Sweep |
| | | Test |
| | Amount: | \$640.00 |

| High VHF - High Power Top Mount One Station elliptically or circularly polarized | Component Description: Amount: | One station antenna - top mount \$40,527.00 |
|---|-----------------------------------|---|
| | Component Description: Amount: | HIGH-VHF \$27,018.00 |
| | Component Description: Amount: | High-VHF \$135,090.00 |
| | Component Description: | HIGH-VHF One station antenna - |
| | Amount: | top mount \$69,191.25 |

Transmission Line

Cost Information

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justificatior |
|--|--------------------------------|-------------------|--|-------------|------------------------------|
| Interim Transmission Line | \$269,800.00 | \$43,913.72 | | \$43,913.72 | |
| Rigid Transmission Line - copper, 4 1 /16" | \$269,800.00 | \$43,913.72 | New line primary line incorrectly entered as an interim line. | \$43,913.72 | N/A |
| Primary Transmission Line | \$277,384.78 | \$202,077.12 | | \$34,329.45 | |
| Primary Transmission Line - Installation | \$2,416.13 | \$2,416.13 | Please see WSFA Primary Transmission Line Installation Budget Revision Justification Letter | \$2,415.84 | N/A |
| Primary Transmission Line Additional Parts | \$5,168.65 | \$5,168.65 | Please see Dielectric Order Confirmation 184001 (lines 5, 7, 8, 13, 14, 15, 16, 17, and 18) | \$5,168.63 | N/A |

| Rigid Transmission Line - copper, 4 1 /16" | \$269,800.00 | \$194,492.34 | Please see Estimated Cost Justification WSFA-310- Primary Transmission Line - Rigid Copper V0 | \$26,744.98 | N/A |
|--|----------------|----------------|---|----------------|-----|
| Primary Transmission Line | \$4,500.00 | \$4,500.00 | | \$4,500.00 | |
| Primary Transmission Line - Sweep Test | \$4,500.00 | \$4,500.00 | ***System Notice: Estimate adjusted and locked because line has been superseded. ***Please see WSFA Primary Transmission Line - Sweep Test Budget Revision Justification Letter | \$4,500.00 | N/A |
| Sub-total | \$551,684.78 | \$250,490.84 | N/A | \$82,743.17 | N/A |
| Total for all systems | \$2,592,928.40 | \$2,306,986.14 | N/A | \$1,516,160.75 | N/A |

| Actual Information Description | File Name | |
|--|------------------------|--|
| Rigid Transmission Line - copper, 4 1/16" | Component Description: | WSFA-380-Interim Transmission Line - Rigid Copper, 4 1 /16" |
| | Amount: | \$43,913.72 |

| Component Description: Amount: | WSFA-310-Primary Transmission Line - Installation \$2,415.84 |
|-----------------------------------|--|
| Component Description: Amount: | WSFA-310-Primary Transmission Line - Additional Parts \$1,736.13 |
| Component Description: Amount: | WSFA-310-Primary Transmission Line - Additional Parts \$2,584.31 |
| Component Description: Amount: | WSFA-310-Primary Transmission Line - Additional Parts \$605.85 |
| Component Description: Amount: | WSFA-310-Primary Transmission Line - Additional Parts \$242.34 |
| | Amount: Component Description: Amount: Component Description: Amount: Amount: Component Description: |

| Rigid Transmission Line - copper, 4 1/16" | Component Description: | WSFA-310-Primary Transmission Line - Rigid Copper, 4 1 |
|--|------------------------|--|
| | Amount: | /16" \$25,754.98 |
| | Component Description: | ELBOW, 3-50, 90 UNEQUAL LEG, REINFORCED, 6" X9"CU |
| | Amount: | \$5,692.25 |
| | Component Description: | T/L 4-50 EIA LENGTH 10' TO 15' FIXED FLG 1 END/ SWIVEL FLG 1 END |
| | Amount: | \$6,458.44 |
| | Component Description: | WSFA-310-Primary Transmission Line - Rigid Copper, 4 1 /16" |
| | Amount: | \$17,655.49 |
| | Component Description: | WSFA-310-Primary Transmission Line - Rigid Copper, 4 1 /16" |
| | Amount: | \$87,827.45 |
| | Component Description: | T/L 3-50, UNFLANGED, LENGTH 5' TO 10' |
| | Amount: | \$990.00 |

| Primary Transmission Line | | |
|---------------------------|------------------------|--|
| - Sweep Test | Component Description: | Sweep existing main transmission line to determine suitability as interim channel 8 (post repack channel) |
| | Amount: | \$4,500.00 |

Tower Equipment and Rigging Costs

Cost Information

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | | Actual Cost Justification |
|--|--------------------------------|-------------------|--|--------------|------------------------------|
| Primary Tower TOWER | \$663,280.01 | \$923,864.53 | | \$883,659.52 | |
| Tall Tower (greater than 500') | \$210,500.00 | \$483,884.52 | Please see Estimated Cost Justification WSFA-410- Existing Primary Tower - Tower Rigging, Tall Tower V0 | \$483,884.51 | N/A |
| Minor tower reinforcement /modifications | \$158,000.00 | \$150,000.00 | N/A | \$112,450.00 | N/A |
| Structural engineering tower load study for well documented tower | \$12,600.00 | \$7,800.00 | N/A | \$5,145.00 | N/A |
| Tower Helicopter Lift | \$282,180.01 | \$282,180.01 | Please see Estimated Cost Justification WSFA-410- Existing Primary Tower - Helicopter Lift v0 | \$282,180.01 | N/A |
| Sub-total | \$663,280.01 | \$923,864.53 | N/A | \$883,659.52 | N/A |

| Total for all | \$2,592,928.40 | \$2,306,986.14 | N/A | \$1,516,160.75 | N/A |
|---------------|----------------|----------------|-----|----------------|-----|
| systems | | | | | |

| Actual Information Description | File Name | |
|-----------------------------------|-----------------------------------|--|
| Tall Tower (greater than 500') | Component Description: Amount: | Final Completion Payment for - WSFA TV Facility ID 13993 in Grady AL \$222,543.91 |
| | Component Description: Amount: | F1905336 FH 308- 2 FLASHHEAD \$1,664.52 |
| | Component Description: Amount: | TOWER SERVICE \$125,278.04 |
| | Component Description: Amount: | Tower Rigging \$4,560.00 |
| | Component Description: Amount: | Tower Rigging \$4,560.00 |
| | Component Description: Amount: | TOWER SERVICE \$125,278.04 |

| Minor tower reinforcement /modifications | Component Description: | Engineering, materials and project management |
|---|-----------------------------------|--|
| | Amount: | services \$51,550.00 |
| | Component Description: Amount: | Supply and install twelve U brackets \$2,730.00 |
| | Component Description: | Services rendered by Tower Consultants |
| | Amount: | \$3,310.00 |
| | Component Description: Amount: | Material Ready to Ship \$25,775.00 |
| | Component Description: | Services rendered by Tower |
| | Amount: | Consultants \$3,310.00 |
| | Component Description: Amount: | Completion Invoice \$25,775.00 |

| Structural engineering tower load study for well documented tower | Component Description: | Services rendered by Tower |
|---|-----------------------------------|---|
| | Amount: | Consultants \$1,810.00 |
| | Component Description: Amount: | Project Management \$1,212.50 |
| | Component Description: | WSFA-410- Existing Primary Tower - Tower Load Study |
| | Amount: | \$312.50 |
| | Component Description: | Services rendered by Tower Consultants, Inc in connection with analysis prepared for the 1,935-ft guyed tower in reference with e- mail sent to TCI on January 29, 2020 using EIA Standard 222-G |
| | Amount: | \$1,810.00 |

| Tower Helicopter Lift | | |
|-----------------------|------------------------|---|
| | Component Description: | WSFA-410- Existing Primary Tower - Helicopter |
| | | Lift |
| | Amount: | \$132,736.09 |
| | | |
| | Component Description: | WSFA-410- |
| | | Existing Primary |
| | | Tower - Helicopter Lift |
| | Amount: | \$74,721.96 |
| | Component Description: | WSFA-410- |
| | Component Description. | Existing Primary |
| | | Tower - Helicopter |
| | | Lift |
| | Amount: | \$74,721.96 |
| | | |

Outside Professional Services

Cost Information

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Co Justificat |
|---|--------------------------------|-------------------|---|--------------|-------------------------|
| Outside Professional Services | \$213,236.80 | \$212,896.80 | | \$105,581.53 | |
| Additional Field Engineering Service, 15 Days | \$6,885.20 | \$6,885.20 | Please see WSFA RF Eng - Additional Field Engineering Service Budget Revision Justification Letter. The estimated cost has been adjusted to include all invoices submitted for reimbursement at this time. | \$6,885.20 | N/A |
| RF Eng - Prepare and Review Reimbursement Form | \$61.60 | \$61.60 | Please see WSFA RF Eng - Prepare and /or Review Form 399 Budget Revision Justification Letter | \$61.60 | N/A |
| Prepare request for Special Temporary Authorization | \$2,050.00 | \$1,525.00 | Invoices received | \$1,525.00 | N/A |

| Project management of the transition | \$94,010.00 | \$99,675.00 | Widelity Strategic Support Quote | \$90,869.94 | N/A |
|--|-------------|-------------|--|-------------|-----|
| Perform engineering study for new channel assignment and antenna development | \$7,360.00 | \$7,000.00 | N/A | \$4,729.13 | N/A |
| Prepare engineering section of FCC Form 2100 (main), License to Cover Application | \$1,580.00 | \$1,500.00 | N/A | \$216.66 | N/A |
| Comprehensive coverage verification via field study, if needed | \$84,200.00 | \$80,000.00 | N/A | N/A | N/A |
| Attorney Fees - Prepare and File request for Special Temporary Authorization | \$3,680.00 | \$3,500.00 | N/A | \$864.50 | N/A |
| Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application | \$2,365.00 | \$2,250.00 | N/A | \$429.50 | N/A |
| Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application | \$5,260.00 | \$5,000.00 | N/A | N/A | N/A |

| Prepare engineering section of FCC Form 2100 (main), Construction Permit Application | \$3,155.00 | \$3,000.00 | N/A | N/A | N/A |
|---|----------------|----------------|-----|----------------|-----|
| Address transition timing and coordination issues w/ other stations and wireless | \$2,630.00 | \$2,500.00 | N/A | N/A | N/A |
| Sub-total | \$213,236.80 | \$212,896.80 | N/A | \$105,581.53 | N/A |
| Total for all systems | \$2,592,928.40 | \$2,306,986.14 | N/A | \$1,516,160.75 | N/A |

| Actual Information Description | File Name | |
|--|-----------------------------------|---|
| Additional Field Engineering Service, 15 Days | Component Description: Amount: | WSFA-530-RF Eng - Additional Field Engineering Service \$100.00 |
| | Component Description: | On Site Engineering |
| | Amount: | \$3,955.50 |
| | Component Description: | On Site Engineering |
| | Amount: | \$2,829.70 |

| RF Eng - Prepare and Review Reimbursement Form | Component Description: Amount: | Project Management \$61.60 |
|--|-----------------------------------|--|
| Prepare request for Special Temporary Authorization | Component Description: | Develop technical parameters for a side-mount antenna on pre- |
| | Amount: | auction Ch-12 \$850.00 |
| | Component Description: | WSFA-530-RF Eng - Special Temporary Authorization |
| | Amount: | \$675.00 |
| Project management of the transition | Component Description: | Project |
| | Amount: | Management \$302.87 |
| | Component Description: | Project Management |
| | Amount: | \$69.30 |
| | Component Description: Amount: | Project Management \$2,323.40 |
| | Component Description: Amount: | Project Management \$169.40 |
| | Component Description: Amount: | WSFA-510-Project Management \$749.46 |

| Component Description: Amount: | Project Management \$56.47 |
|-----------------------------------|-------------------------------------|
| Component Description: Amount: | Project Management \$2,388.70 |
| Component Description: Amount: | Project Management \$2,303.40 |
| Component Description: Amount: | Project Management \$2,712.25 |
| Component Description: Amount: | Project Management \$9,359.10 |
| Component Description: Amount: | Project management \$46.20 |
| Component Description: Amount: | Project Management \$2,269.50 |
| Component Description: Amount: | Project Management \$2,661.30 |
| Component Description: Amount: | Project Management \$2,151.05 |

| Component Description: Amount: | Project Management \$2,329.60 |
|-----------------------------------|-------------------------------------|
| Component Description: Amount: | Project Management \$2,477.00 |
| Component Description: Amount: | Project Management \$1,544.40 |
| Component Description: Amount: | Project Management \$84.69 |
| Component Description: Amount: | Project Management \$2,875.15 |
| Component Description: Amount: | Project Management \$53.90 |
| Component Description: Amount: | Project Management \$3,580.95 |
| Component Description: Amount: | Project Management \$2,285.65 |
| Component Description: Amount: | Project Management \$115.50 |

| Component Description: Amount: | Project Management \$3,113.75 |
|-----------------------------------|-------------------------------------|
| Component Description: Amount: | Project Management \$4,073.05 |
| Component Description: Amount: | Project Management \$1,879.45 |
| Component Description: Amount: | Project Management \$77.00 |
| Component Description: Amount: | Project Management \$2,002.45 |
| Component Description: Amount: | Project Management \$2,699.95 |
| Component Description: Amount: | Project Management \$2,012.15 |
| Component Description: Amount: | Project Management \$2,021.60 |
| Component Description: Amount: | Project Management \$2,361.70 |

| | Component Description: Amount: | Invoice moved to the correct budget category. N/A |
|--|-----------------------------------|--|
| | Component Description: Amount: | Project Management \$6,523.30 |
| | Component Description: Amount: | Project management \$2,204.00 |
| | Component Description: Amount: | Project management \$18,715.10 |
| | Component Description: | Invoice processing, document posting for Widelity |
| | Amount: | \$277.20 |
| Perform engineering study for new channel assignment and antenna development | Component Description: Amount: | WSFA-530-RF Eng - Engineering Study for New Channel Assignment \$233.32 |
| | | |
| | Component Description: Amount: | Project Management \$1,879.15 |
| | | |

| | Component Description: Amount: | WSFA-530-RF Eng - Engineering Study for New Channel Assignment \$1,187.50 |
|---|-----------------------------------|---|
| | Component Description: Amount: | WSFA-530-RF Eng - Engineering Study for New Channel Assignment \$83.33 |
| | Component Description: Amount: | WSFA-530-RF Eng - Engineering Study for New Channel Assignment \$420.83 |
| | Component Description: Amount: | Initial steps toward review of planned antenna/line configuration for repack Ch-8 \$150.00 |
| | Component Description: Amount: | Consulting Engineer \$775.00 |
| Prepare engineering section of FCC Form 2100 (main), License to Cover Application | Component Description: Amount: | WSFA-530-RF Eng - License to Cover Application (Main) \$216.66 |

| Comprehensive coverage verification via field study, if needed | Information not provided. | |
|---|-----------------------------------|--|
| Attorney Fees - Prepare and File request for Special Temporary Authorization | Component Description: Amount: | Prepare repack CP extension request; file same \$740.00 |
| | Component Description: Amount: | Total Professiona Services \$124.50 |
| Attorney Fees -Prepare and File FCC Form 2100 (main), License to Cover Application | Component Description: Amount: | WSFA-550- Attorney - License to Cover Application (Main \$429.50 |
| Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application | Information not provided. | |
| Prepare engineering section of FCC Form 2100 (main), Construction Permit Application | Information not provided. | |
| Address transition timing and coordination issues w/ other stations and wireless | Information not provided. | |

Other Expenses

Cost Information

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cos Justificatio |
|--|--------------------------------|-------------------|---|-------------|----------------------------|
| Other Expenses | \$125,744.71 | \$117,149.71 | | \$77,731.00 | |
| Equipment Storage | \$30,500.00 | \$30,500.00 | Estimate for Dielectric on site antenna storage Dielectric letter attached | \$7,090.00 | N/A |
| Equipment Delivery and Handling Charges | \$45,910.71 | \$45,910.71 | see Estimated Cost Justification WSFA-610- Equipment Delivery and Handling v3 | \$41,577.00 | N/A |
| Tower Site Prep | \$24,493.00 | \$24,493.00 | Please see WSFA Tower Site Prep Budget Revision Justification Letter | \$20,668.00 | N/A |
| Site Security | \$1,980.00 | \$1,980.00 | WSFA Site Security Budget Revision Justification Letter | \$1,980.00 | N/A |

| Total for all systems | \$2,592,928.40 | \$2,306,986.14 | N/A | \$1,516,160.75 | N/A |
|---|----------------|----------------|--|----------------|-----|
| Sub-total | \$125,744.71 | \$117,149.71 | N/A | \$77,731.00 | N/A |
| DTV Medical Facility Notification | \$11,550.00 | \$2,950.00 | Group quote attached | \$2,950.00 | N/A |
| FCC Filing Fees - Special Temporary Authorization request | \$195.00 | \$200.00 | Please see WSFA Filing Fee STA Budget Justification Cover Letter | \$200.00 | N/A |
| Disposal Costs (for equipment and other waste, net of any salvage value) | \$1,249.00 | \$1,249.00 | please see Estimated Cost Justification WSFA-610- Disposal v0 | \$1,249.00 | N/A |
| Develop and air announcement of upcoming channel change | \$2,850.00 | \$2,850.00 | estimate for on air rescan announcement production Quote attached | N/A | N/A |
| MVPD Notification of Channel Change | \$2,017.00 | \$2,017.00 | see Estimated Cost Justification WSFA-610- MVPD Notification v0 | \$2,017.00 | N/A |
| Land Use for Antenna Removal and Replacement | \$5,000.00 | \$5,000.00 | Please see WSFA Land Use for Antenna Removal and Replacement Budget Revision Justification Letter | \$0.00 | N/A |

| Actual Information Description | File Name | |
|---|-----------------------------------|--|
| Equipment Storage | Component Description: Amount: | WSFA-610- Equipment Storage \$5,920.00 |
| | Component Description: Amount: | WSFA-610- Equipment Storage \$1,170.00 |
| Equipment Delivery and Handling Charges | Component Description: Amount: | FREIGHT AND SHIPPING \$2,041.87 |
| | Component Description: Amount: | FORKLIFT VARIABLE REACH \$1,250.90 |
| | Component Description: Amount: | Equipment \$4,333.71 |
| | Component Description: Amount: | FORKLIFT VARIABLE REACH 10000# 50' & UP \$4,333.71 |
| | Component Description: | FORKLIFT VARIABLE REACH 10000# |
| | Amount: | 50' & UP \$3,405.45 |

| Component Description: Amount: | FREIGHT AND SHIPPING \$2,433.22 |
|-----------------------------------|--|
| Component Description: Amount: | FORKLIFT VARIABLE REACH 10000# 50' & UP \$1,250.90 |
| Component Description: Amount: | FREIGHT AND SHIPPING \$45.72 |
| Component Description: | FORKLIFT VARIABLE REACH 10000# 50' & UP |
| Amount: | \$4,673.55 |
| Component Description: Amount: | FREIGHT AND SHIPPING \$503.82 |
| Component Description: | WSFA-610- Equipment Delivery and |
| Amount: | Handling: \$12,970.44 |
| Component Description: | FORKLIFT VARIABLE REACH 10000# 50' & UP |
| Amount: | \$4,333.71 |

| Tower Site Prep | | |
|---|-----------------------------------|--|
| | Component Description: | Prepare Parking Area |
| | Amount: | \$20,668.00 |
| | Component Description: Amount: | Non - reimbursable N/A |
| Site Security | Component Description: Amount: | Security Checks \$1,980.00 |
| Land Use for Antenna Removal and Replacement | Component Description: Amount: | Land use by WSFA for antenna removal and replacement. \$5,000.00 |
| MVPD Notification of Channel Change | Component Description: Amount: | For Professional Services Rendered \$2,017.00 |
| Develop and air announcement of upcoming channel change | Information not provided. | |

| Disposal Costs (for equipment and other waste, net of any salvage value) | Component Description: | Serv #001 Roll /Temp C&D1 - 30YD |
|--|-------------------------------|--|
| | Amount: | \$269.50 |
| | Component Description: | DELIVERY W.O# 84094 |
| | Amount: | \$265.00 |
| | Component Description: | EMPTY AND RETURN W.O# 80092 |
| | Amount: | \$714.50 |
| FCC Filing Fees - Special Temporary Authorization | | |
| request | Component Description: | WSFA-610-FCC |
| | | Filing Fees - |
| | | Special |
| | | Temporary Authorization |
| | | |
| | Amount: | request \$200.00 |
| DTV Medical Facility | | |
| Notification | Component Description: | Medical |
| | | Notification Mailing |
| | Amount: | \$2,950.00 |

| Cost Information | Grand Total | | | |
|---------------------|-----------------------|--------------------------------|----------------|----------------|
| | | Predetermined Cost Estimate | Estimated Cost | Actual Cost |
| | Total for all systems | \$2,592,928.40 | \$2,306,986.14 | \$1,516,160.75 |

| Reimbursem | envestiatus | Response |
|------------|--|----------|
| | The facility has ceased operating on its pre- auction channel. | No |
| | Construction of final facilities or all necessary modifications are complete. | No |
| | All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator. | No |

| Certification | Section | Question | Response |
|---------------|--|---|----------|
| | Submission of Estimated Expenses Statements | WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT. | |
| | | The Authorized Person signing below certifies that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. The above-named | |
| | | entity acknowledges that all certifications and attached documentation are considered material representations. | |
| | | 3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount. | |
| | | | |

- 4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
- 7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

| 8. | The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested. | |
|-----------------|--|--|
| an aut nameo | are, under penalty of perjury, that I am horized representative of the above- d applicant for the Authorization(s) ed above. | Robert Folliard , III Assistant Secretary 02/16/2021 |

| Certification | Section | Question | Response |
|---------------|--|--|----------|
| Certification | Submission of Actual Cost Documentation Statements | WILLFUL FALSE, FRAUDULENT, OR FICTITIOUS STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISIONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE AND/OR FRAUDULENT STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT (U.S. CODE, TITLE 31, SECTIONS 3729-3733). | |
| | | The Authorized Person signing below certifies and represents that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. | |
| | | 2. The above-named entity certifies that the statements in this form and attached documentation are true, complete, and correct. | |
| | | 3. The above-named entity acknowledges that all certifications and attached documentation are considered material representations. | |
| | | | |

- 4. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.
- 5. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster **Relocation Fund are** necessary to change channels (full power and Class A stations) and/or otherwise modify a television station's facility as a result of the spectrum repack (LPTV/TV Translator stations); or to minimize service disruption resulting from a repacked television station (FM stations); or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 7. The above-named entity certifies that the cost information /documents submitted reflect costs actually incurred.

| 8. | The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission. | |
|---------------|---|--|
| 9. | The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a prerequisite for obtaining the payments herein requested. | |
| an au name | are, under penalty of perjury, that I am thorized representative of the above- d applicant for the Authorization(s) ied above. | Robert Folliard , III Assistant Secretary 02/16/2021 |

Attachments

.....