Approved by OMB (Office of Management and Budget) 3060-1178



Federal Communications Commission

| nunications nission | FCC Form | (REFERENCE COPY - Not for submission) FCC Form 399: Reimbursement Request | | | | |
|------------------------|--------------------------|---|----------|------------|----------|--|
| | Facility 71024-33 | Service: DRT | Call | KWSU-TV | Channel: | |
| | ID: | | Sign: | | | |
| | 33 (UHF) File | 000008945 | 0 | | | |
| | Numbe | er: | | | | |
| | FRN: 0001563949 | Eligibility | Eligible | Date | 04/05 | |
| | | Status: | | Submitted: | /2021 | |

Applicant Name, Type, and Contact Information

Applicant Information

| Applicant | Address | Phone | Email | Applicant Type |
|-----------------------------------|---|--------------------------|-------------------------------|----------------------|
| WASHINGTON STATE UNIVERSITY | Doug Krehbiel Edward R. Murrow College of Communication P.O. Box 642530 Pullman, WA 99164 United States | +1 (509) 335- 6585 | doug. krehbiel@wsu. edu | Government Entity |

Reimbursement Contact Name and Information Reimbursement Contact Information

| Applicant | Address | Phone | Email |
|----------------|---------|-------|-------|
| [Confidential] | | | |

| Preparer | Preparer Contact Name and Information | | | | |
|------------------------|---------------------------------------|-----------------|---------------|----------------|--|
| Contact Information | Applicant | Address | Phone | Email | |
| | Denise Crossler | Denise Crossler | +1 (509) 335- | dcrossler@wsu. | |
| | Grant Manager | PO Box 642530 | 1557 | edu | |
| | Washington State | Pullman, WA | | | |
| | University | 99164 | | | |
| | | United States | | | |

| Broadcaster | Question | Response |
|--|--|---|
| Information and Transition Plan | Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information. | Νο |
| | Briefly describe transition plan | Displaced facility required securing an alternate site, repair of the tower to be used for the facility's antenna, purchase of a new transmitter, antenna and associated materials and construct the site. See attachments |

| Transmitters | Section | Question | Response |
|--------------|---------------------------------|---|----------|
| | Transmitter Related Expenses | Do you have transmitter related expenses? | Yes |

| Primary | Existing Transmitter Information | | | | |
|-------------|---|--|-------------------------|--|--|
| Transmitter | Section | Question | Response | | |
| | Existing Transmitter Description | Type of change | Purchase New | | |
| | | Use | Primary (Main) | | |
| | | Ownership | Owned | | |
| | | Is this transmitter currently shared with another station? | No | | |
| | | Is this transmitter currently in operating condition? | Yes | | |
| | Existing Transmitter Manufacturer and Type | Manufacturer | | | |
| | | Model | LU1000ATD (Modified) | | |
| | | Year | 2002 | | |
| | | Туре | Solid State | | |
| | | Solid State Cooling | Air Cooled | | |
| | | Solid State Power Capacity | 1 kW | | |

Existing Transmitter Information

| Primary | New Transmitter Costs | | | | |
|-------------|-----------------------|---|--|--|--|
| Transmitter | Section | Question | Response | | |
| | New Transmitter | Use | Primary (Main) | | |
| | | Change Type | Purchase New | | |
| | | Is this a request for upgraded equipment? | No | | |
| | | Manufacturer | | | |
| | | Model | TRN-5X-6- U-C | | |
| | | Transmitter Type | Solid State | | |
| | | Solid State Cooling | Air Cooled | | |
| | | Solid State Power capacity | 700 W | | |
| | | Justification for New Transmitter | Existing channel 17 transmitter was a converted analog Axcera model with fixed tuning, could not be used on the new channel. A full-service mask filter was also installed to protect adjacent channels. | | |

| Primary Transmitter | Other Transmitter Costs | | |
|------------------------|-------------------------|----------|----------|
| | Section | Question | Response |
| | Other Transmitter Costs | | |

| | Does the transmitter installation require a Transmitter Building Site Survey /Installation? | No |
|---|---|---|
| Electrical Service | Service Entrance (3 phases 800A 208V) | No |
| | Switchgear (industrial 800 amp) | No |
| | Transformer (480V) | No |
| | Rigid Conduit and Wiring | Yes |
| | Size | 1.5 inches |
| | Length | 40.0 feet |
| | Other Electrical Service | Yes |
| | Description | Wiring for disconnect and backup generator |
| HVAC Service | Does the replacement transmitter require HVAC Service? | Yes |
| | Туре | Cooling Only |
| | Size | 5 tons |
| Transmitter Building Addition/Modification or Leasehold Improvement | Does the Transmitter Building require an addition, modification, other leashold improvement? | No |

Primary Other Transmitter Cost Not Listed

Transmitter Information not provided.

| Antennas Section | | Question | Response |
|------------------|---------------|---------------------------------------|----------|
| Antenna Rela | ated Expenses | Do you have antenna related expenses? | Yes |

| Primary | Existing Antenna Information | | | | |
|---------|---------------------------------|--|-------------------|--|--|
| Antenna | Section | Question | Response | | |
| | Existing Antenna Description | Type of change | Purchase New | | |
| | | Antenna Use | Primary (Main) | | |
| | | Ownership | Owned | | |
| | | Is the existing antenna shared with another station or stations? | No | | |
| | | Is the existing antenna directional? | Yes | | |
| | | Is antenna in operating condition? | Yes | | |
| | | Is antenna located on or in close proximity to an antenna farm? | No | | |
| | Existing Antenna | Mounting | Side Mount | | |
| | Manufacturer and Type | Antenna position in stack | Not in Stack | | |
| | | Polarization | Horizontal | | |
| | | Туре | Log Periodic | | |
| | | ERP: (Effective Radiated Power) | 1.2 kW | | |
| | | Manufacturer | | | |
| | | Model | CL1469 | | |
| | | Year | 1995 | | |

Existing Antenna Information

| Primary Antenna | New Antenna Costs | | | | |
|--------------------|-------------------------|--|---|--|--|
| | Section | Question | Response | | |
| | New Antenna Description | Use | Primary (Main) | | |
| | | Change Type | Purchase New | | |
| | | Ownership | Owned | | |
| | | Is antenna shared? | No | | |
| | | Is antenna directional? | Yes | | |
| | | Will antenna be located on or in close proximity to an antenna farm? | Yes | | |
| | New Antenna | Mounting | Side Mount | | |
| | Manufacturer and Types | Antenna position in stack | Not in Stack | | |
| | | Polarization | Circular | | |
| | | Туре | Slotted Coaxial | | |
| | | ERP: (Effective Radiated Power) | 1.5 kW | | |
| | | Manufacturer | | | |
| | | Model | LP-1900-E- 4 | | |
| | | Year | 2019 | | |
| | | Justification for New Antenna | Old antenna insufficient to operate on granted construction permit (directional pattern, polarization) | | |

| Primary Antenna | Other Antenna Costs | | | |
|--------------------|--------------------------|---|----------|--|
| | Section | Question | Response | |
| | Elbow Complex | Do you require the separate purchase of the Elbow Complex? | No | |
| | Side Mount Brackets | Do you require the separate purchase of side mount brackets for a high power antenna? | No | |
| | Pattern Scatter Analysis | Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna? | No | |
| | Sweep Test | Do you require the sweep testing of transmission line and antenna? | No | |

Primary Other Antenna Cost Not Listed

Antenna Information not provided.

| Transmission Seffien | Question | Response |
|---------------------------------------|---|----------|
| Transmission Line Related Expenses | Do you have transmission line related expenses? | No |

| Tower | Section | Question | Response |
|--------------------------------------|---|---|----------|
| Equipment And Rigging Costs | Tower Equipment or Rigging Costs Changes | Do you have tower equipment or rigging costs changes? | Yes |

| Primary Tower | Existing Tower | | | | |
|------------------|---|---|----------------------|--|--|
| | Section | Question | Response | | |
| | Existing Tower Description | Type of change | Move Equipment | | |
| | | Tower Use | Primary (Main) | | |
| | | Ownership | Leased | | |
| | | Is this tower consider Complex? | No | | |
| | | Is this tower currently shared with any other stations? | Yes | | |
| | | One or more FM, AM or TV radio broadcaster(s) | Yes | | |
| | | Others Types of Users | No | | |
| | | Is tower documented for structural analysis? | Yes | | |
| | | Is tower compliant with Rev G? | Unknown | | |
| | Existing Tower Structure | Do you have a tower registration number? | Yes | | |
| | Registration | ASR Number | 1042236 | | |
| | Coordinates (NAD83 (North American Datum of | Latitude (NAD83) | 47° 34' 34.0" N- | | |
| | 1983)) | Longitude (NAD83) | 117° 18' 02.0" W- | | |
| | | Overall Structure Height | 598.09 feet | | |

| Support Structure Height | 499.99 feet |
|--|---|
| Ground Elevation Above Mean Sea Level (AMSL) | 3629.88 fee |
| Structure Type | TOWER - Free Standing of Guyed Structure |
| Tower Owner | SPOKANE SCHOOL DISTRICT NO. 81 DBA = KSPS-TV |
| Date Constructed | 06/01/1967 |

FM, AM or TV radio broadcasters. Facility ID's, Call Signs and Services of other broadcast stations with whom the tower is shared

| Facility ID | Call Sign | Service |
|-------------|-----------|---------|
| 61978 | KXLY-TV | DTV |
| 167856 | KXMN-LD | LPD |
| 61976 | KXMN-LP | LPX |
| 61956 | KSPS-TV | DTV |

Primary Tower Rigging Costs

| • | • | •• | • | iui | J |
|---|---|----|---|-----|---|
| Т | Ċ |)V | V | er | |

| Section Question | | Response |
|---------------------------------|-----------------------------------|----------|
| Tower Rigging Costs | Complex Tower | N/A |
| Helicopter Services Required | Are helicopter services required? | No |

Other Tower Expenses Not Listed

Primary Tower

| Name | Description |
|-----------------------|---|
| Repair existing tower | Repair guyed tower, install antenna and feed line |

| Outside Professional | Section | Question | Response |
|-------------------------|--|--|----------|
| | Services Costs Outside Project Management Services | Do you require outside project management services? | No |
| | Outside RF consulting Engineering Services | Perform engineering study for displacement application | No |
| | | Prepare engineering section of Form FCC Construction Permit Application | No |
| | | Prepare engineering section of Form FCC License to Cover Application | No |
| | | Prepare request for Special Temporary Authority | No |
| | | Prepare Form 601 | No |
| | Attorney and Other Outside Consulting | Prepare and file Form FCC Construction Permit Application | Yes |
| | Services | For Auxiliary Facility | No |
| | | For Main Facility | Yes |
| | | Prepare and file Form FCC License to Cover Application | Yes |
| | | For Auxiliary Facility | No |
| | | For Main Facility | Yes |
| | | Prepare request for Special Temporary Authority | No |
| | | Negotiation of Lease and other Matter for Shared Locations | No |
| | | Prepare or Review FCC Form 399 for Reimbursement | Yes |
| - | | Form 399 assistance or other program management costs | Yes |
| | RF Field Engineering Services | Comprehensive coverage verification via field study | No |
| | | RF exposure measurements | No |
| | | Additional Field Engineering Service | No |

Other Professional Services Expenses Not Listed Professional Services roostsided.

| Other | Section | Question | Response |
|----------|---------------------------------------|--|----------|
| Expenses | AM Pattern Disturbance | Is an Impact Study needed? | No |
| | | Is Remediation needed? | No |
| | Permit and Filing Costs | FCC Construction Permit Major Change | No |
| | | FCC Construction Permit Minor Change | No |
| | | FCC License to Cover Application | No |
| | - | FCC Special Temporary Authority Application | No |
| | Other Miscellaneous Expenses | Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)? | No |
| | | Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs? | No |
| | | Does this relocation require Equipment Storage? | No |
| | Point to Point Microwave (STL/ICR) | Frequency Coordination for Unidirection System | No |
| | | Frequency Coordination for Bi-Direction System | No |
| | | New Point to Point Microwave System | No |

Other Expenses Not Listed

Expenses Information not provided.

Transmitters

Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|--|--------------------------------|-------------------|---|----------------|------------------------------|
| Primary Transmitter TRN-5X-6-U- C | \$57,650.00 | \$15,300.00 | | \$8,564.34 | |
| UHF - Air Cooled Solid State Transmitter 320 - 700 Watts | \$28,100.00 | \$3,000.00 | Partial reimbursement | \$1,481.08 | N/A |
| 5 Ton system | \$20,250.00 | \$3,000.00 | N/A | \$39.34 | N/A |
| Other Electrical Service: Wiring for disconnect and backup generator | \$6,300.00 | \$6,300.00 | Removed itemization category of "Rigid Conduit and Wiring" per request from Repack Administrator | \$6,237.27 | N/A |
| 1.5" Rigid Conduit and Wiring | \$3,000.00 | \$3,000.00 | N/A | \$806.65 | N/A |
| Sub-total | \$57,650.00 | \$15,300.00 | N/A | \$8,564.34 | N/A |
| Total for all systems | \$245,425.50 | \$47,223.00 | N/A | \$29,306.50 | N/A |

Components

| Actual Information | |
|--------------------|-----------|
| Description | File Name |

| UHF - Air Cooled Solid State Transmitter 320 - 700 Watts | Component Description: | transmitter partial request, letter of | |
|---|-----------------------------------|--|--|
| | Amount: | explanation attached \$1,370.94 | |
| | Component Description: | Washers, nuts, bolts, tape, | |
| | Amount: | caulking. \$110.14 | |
| | Component Description: | various nuts, bolts & supplies to connect transmitter A/C | |
| | Amount: | unit. \$110.14 | |
| | Component Description: Amount: | conduit/parts/labor \$2,237.27 | |
| | Component Description: Amount: | Conduit \$614.61 | |
| 5 Ton system | | | |
| | Component Description: | radiation warning signs for transmitter | |
| | Amount: | \$39.34 | |
| | Component Description: Amount: | Facility ID signs \$39.34 | |

| Other Electrical Service: Wiring for disconnect and | | |
|--|-------------------------------|---|
| backup generator | Component Description: | Electrical |
| | | components and installation- partial |
| | | invoice |
| | Amount: | \$5,000.00 |
| | | |
| | Component Description: | Electrical service, |
| | | partial invoice |
| | | request, letter of |
| | | explanation |
| | | attached. |
| | Amount: | \$6,237.27 |
| 1.5" Rigid Conduit and | | |
| Wiring | Component Description: | conduit |
| | Amount: | \$614.61 |
| | | |
| | Component Description: | pipe, hangers, |
| | | connects, elbows |
| | Amount: | \$192.04 |
| | Component Description: | rod, misc. bolts, |
| | | nuts, washers, etc. |
| | Amount: | \$110.14 |
| | Component Description: | portion of |
| | Component Description. | transmitter cost |
| | | allowed after PBS. |
| | | Letter attached |
| | Amount: | \$1,370.94 |

Antennas

Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|---|--------------------------------|-------------------|--|----------------|------------------------------|
| Primary Antenna LP- 1900-E-4 | \$1,713.00 | \$1,713.00 | | \$1,713.00 | |
| UHF-Low Power, Side Mount, Slotted Coaxial, 1.5 kW input, Circular | \$1,713.00 | \$1,713.00 | ***System Notice: Estimate adjusted and locked because line has been superseded. | \$1,713.00 | N/A |
| UHF-Low Power, Side Mount, Slotted Coaxial, 1.5 kW input, Circular | \$0.00 | \$0.00 | N/A | \$0.00 | N/A |
| Sub-total | \$1,713.00 | \$1,713.00 | N/A | \$1,713.00 | N/A |
| Total for all systems | \$245,425.50 | \$47,223.00 | N/A | \$29,306.50 | N/A |

Components

| Actual Information | |
|--------------------|-----------|
| Description | File Name |

| UHF-Low Power, Side Mount, Slotted Coaxial, 1.5 kW input, Circular | Component Description: | portion of antenna costs not covered by PBS grant. Letter of |
|--|---------------------------|---|
| | Amount: | explanation attached. \$1,713.00 |
| UHF-Low Power, Side Mount, Slotted Coaxial, 1.5 kW input, Circular | Information not provided. | |

Cost Transmission Line

Information Information not provided.

Tower Equipment and Rigging Costs

Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description Primary Tower TOWER | Predetermined Cost Estimate \$177,750.00 | Estimated Cost \$22,000.00 | Estimated Cost Justification | Actual Cost \$18,206.53 | Actual Cost Justification |
|--|--|----------------------------------|---|-------------------------------|------------------------------|
| Repair existing tower | \$20,000.00 | \$20,000.00 | Structural modifications to comply with tower design guidelines and installation of antenna and feedline | \$18,206.53 | N/A |
| Tower Rigging Tall Tower (greater than 500') | \$157,750.00 | \$2,000.00 | Removal of existing antenna from existing tower is the only work necessary for this tower | \$0.00 | N/A |
| Sub-total | \$177,750.00 | \$22,000.00 | N/A | \$18,206.53 | N/A |
| Total for all systems | \$245,425.50 | \$47,223.00 | N/A | \$29,306.50 | N/A |

Components

| Actual Information Description |
|-----------------------------------|
| existing tower |

| Component Description: Amount: | invoice and letter of explanation attached. \$1,034.13 |
|-----------------------------------|---|
| Component Description: Amount: | grade stakes \$10.85 |
| Component Description: Amount: | main tower sections \$430.16 |
| Component Description: Amount: | concrete for tower base upgrade \$976.96 |
| Component Description: Amount: | tower modification, rate sheet added \$7,134.60 |
| Component Description: Amount: | visqueen \$43.11 |
| Component Description: | Removal of antenna and feedline from previous tower. Full letter of explanation attached. |
| Amount: | \$1,621.50 |

| Component Description: | lumber for base concrete forms, error on receipt, correcting credit to card. Letter of explanation attached. \$171.37 |
|-----------------------------------|--|
| Component Description: Amount: | removal of antenna and feedline \$1,621.50 |
| Component Description: Amount: | tower reinforcement costs - base plate, guy wires, ground kit \$3,630.80 |
| Component Description: Amount: | base plate pier pin \$44.18 |
| Component Description: Amount: | rebar \$397.66 |
| Component Description: Amount: | removal of old antenna and feedline \$1,621.50 |
| Component Description: Amount: | Marking paint \$11.45 |
| Component Description: Amount: | fiberglass rod guy insulators \$405.00 |

| Component Description: | compressor |
|-----------------------------------|--|
| Amount: | \$174.89 |
| Component Description: Amount: | torque bars, bolt & pin kits \$316.95 |
| Component Description: | striping paint |
| Amount: | \$15.18 |
| Component Description: | tower bolts |
| Amount: | \$74.85 |
| Component Description: | excavator |
| Amount: | \$912.58 |
| Component Description: | lumber/plywood |
| Amount: | \$171.37 |
| Component Description: Amount: | concrete for tower base upgrade \$976.96 |
| Component Description: | lumber for forms |
| Amount: | \$36.19 |
| Component Description: | Plywood |
| Amount: | \$242.20 |
| Component Description: | skidsteer loader |
| Amount: | \$480.42 |

| | Component Description: Amount: | rebar to reinforce base for taller tower. \$397.66 |
|--|-----------------------------------|---|
| | Component Description: Amount: | concrete vibrator \$41.50 |
| ower Rigging Tall Tower greater than 500') | Component Description: Amount: | travel costs to site \$1,104.24 |

Outside Professional Services

Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|--|--------------------------------|-------------------|------------------------------------|----------------|------------------------------|
| Outside Professional Services | \$8,312.50 | \$8,210.00 | | \$822.63 | |
| Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application | \$1,577.50 | \$1,500.00 | N/A | N/A | N/A |
| Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application | \$3,025.00 | \$3,000.00 | N/A | N/A | N/A |
| Form 399 assistance or other Program Management costs | \$2,000.00 | \$2,000.00 | N/A | \$513.88 | N/A |
| Prepare/ Review 399 reimbursement form | \$1,710.00 | \$1,710.00 | N/A | \$308.75 | N/A |
| Sub-total | \$8,312.50 | \$8,210.00 | N/A | \$822.63 | N/A |
| Total for all systems | \$245,425.50 | \$47,223.00 | N/A | \$29,306.50 | N/A |

Components

Actual Information
Description File Name

| File FCC Form 2100 (main), License to Cover Application | | |
|---|---------------------------|---|
| Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application | Information not provided. | |
| Form 399 assistance or other Program Management costs | Component Description: | WSU engineer mileage compensation to site |
| | Amount: | \$341.62 |
| | Component Description: | WSU engineer travel to site |
| | Amount: | \$172.26 |
| Prepare/ Review 399 reimbursement form | | |
| | Component Description: | partial invoice request, letter o explanation |
| | Amount: | attached \$308.75 |

Other Expenses

Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|-----------------------|--------------------------------|-------------------|------------------------------------|----------------|------------------------------|
| Other Expenses | \$0.00 | \$0.00 | | \$0.00 | |
| Sub-total | \$0.00 | \$0.00 | N/A | \$0.00 | N/A |
| Total for all systems | \$245,425.50 | \$47,223.00 | N/A | \$29,306.50 | N/A |

Components

Information not provided.

| Grand Total | | | | |
|-----------------------|--------------------------------|--------------------------------|---|--|
| | Predetermined Cost Estimate | Estimated Cost | Actual Cost | |
| Total for all systems | \$245,425.50 | \$47,223.00 | \$29,306.50 | |
| | | Predetermined Cost Estimate | Predetermined Cost Estimate Estimated Cost | |

| Reimbursem | envestianus | Response |
|------------|--|----------|
| | The facility has ceased operating on its pre- auction channel. | Yes |
| | Construction of final facilities or all necessary modifications are complete. | Yes |
| | All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator. | No |

| Certification | Section | Question | Response |
|---------------|--|---|----------|
| | Submission of Estimated Expenses Statements | WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT. | |
| | | The Authorized Person signing below certifies that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. | |
| | | 2. The above-named entity acknowledges that all certifications and attached documentation are considered material representations. | |
| | | 3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount. | |
| | | | |

- 4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
- 7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

| 8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested. | |
|---|---|
| I declare, under penalty of perjury, that I am an authorized representative of the above- named applicant for the Authorization(s) specified above. | Denise Crossler Grant & Contract Specialist 04/05/2021 |

| Certification | Section | Question | Response |
|---------------|--|--|----------|
| | Submission of Actual Cost Documentation Statements | WILLFUL FALSE, FRAUDULENT, OR FICTITIOUS STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISIONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE AND/OR FRAUDULENT STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT (U.S. CODE, TITLE 31, SECTIONS 3729-3733). | |
| | | The Authorized Person signing below certifies and represents that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. | |
| | | 2. The above-named entity certifies that the statements in this form and attached documentation are true, complete, and correct. | |
| | | 3. The above-named entity acknowledges that all certifications and attached documentation are considered material representations. | |
| | | | |

- 4. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.
- 5. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster **Relocation Fund are** necessary to change channels (full power and Class A stations) and/or otherwise modify a television station's facility as a result of the spectrum repack (LPTV/TV Translator stations); or to minimize service disruption resulting from a repacked television station (FM stations); or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- 6. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 7. The above-named entity certifies that the cost information /documents submitted reflect costs actually incurred.

| 8. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission. | |
|--|---|
| 9. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a prerequisite for obtaining the payments herein requested. | |
| I declare, under penalty of perjury, that I am an authorized representative of the above- named applicant for the Authorization(s) specified above. | Denise Crossler Grant & Contract Specialist 04/05/2021 |

| Section | Question | Response |
|---|---|--|
| Submission of Final Allocation or Accounting Information Statements | WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT. | |
| | The Authorized Person signing below certifies and represents that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. The above- named entity acknowledges that all certifications and attached documentation are considered material representations. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount. | |
| | Allocation or Accounting | Submission of Final Allocation or Accounting Information Statements WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT. 1. The Authorized Person signing below certifies and represents that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. The above- named entity acknowledges that all certifications and attached documentation are considered material representations. 2. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay |

| 3. The above-named entity certifies that all costs identified as "actual costs" herein accurately represent the costs actually paid by the above- named entity, including any discounts, refunds, or rebates. | |
|--|--|
| 4. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund. | |
| 5. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission. | |
| 6. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested. | |
| I declare, under penalty of perjury, that an authorized representative of the abo named applicant for the Authorization(s specified above. | ove- Crossler 6) Grant & Contract Specialist |
| | 04/05/2021 |

Attachments