

(REFERENCE COPY - Not for submission)

# FCC Form 399: Reimbursement Request

Facility 13995 Service: DTV Call WLOX Channel: 32 (UHF)

Sign:

ID:

File **0000024803** 

Number:

FRN: **0018223693** Date **03/16** 

Submitted: /2021

# Applicant Information

#### **Applicant Name, Type, and Contact Information**

| Applicant  | Address   | Phone                       | Email                 | Applicant<br>Type               |
|--|---|-----------------------------|-----------------------|---------------------------------|
| GRAY TELEVISION LICENSEE, LLC Doing Business As: GRAY TELEVISION LICENSEE, LLC | Robert Folliard<br>4370<br>PEACHTREE<br>ROAD, NE<br>ATLANTA, GA<br>30319<br>United States | +1<br>(404)<br>504-<br>9828 | allfcclms@gray.<br>tv | Limited<br>Liability<br>Company |

# Reimbursement Contact Name and Information Reimbursement Contact Information

| Applicant      | Address | Phone | Email |
|----------------|---------|-------|-------|
| [Confidential] |         |       |       |

#### Preparer Contact Information

#### **Preparer Contact Name and Information**

| Applicant | Address | Phone | Email |
|-----------|---------|-------|-------|
|           |         |       |       |

The Preparer is same as the reimbursement contact.

Broadcaster Information and Transition Plan Question Response

| Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information. | No  |
|--|---|
| Briefly describe transition plan   | Existing Ch 39 Transmitters, line and side mount antenna will serve as interim Station will install new top mounted antenna and line. Station will install new main and backup transmitters |

# **Transmitters**

| S | Section                      | Question                                  | Response |
|---|------------------------------|---|----------|
|   | Transmitter Related Expenses | Do you have transmitter related expenses? | Yes      |

# Auxiliary Transmitter

# **Add Transmitter Information**

| Section                          | Question   | Response              |
|----------------------------------|--|-----------------------|
| Existing Transmitter Description | Type of change   | Retune<br>Existing    |
|                                  | Use  | Auxiliary<br>(Backup) |
|                                  | Ownership  | Owned                 |
|                                  | Owner  | N/A                   |
|                                  | Is this transmitter currently shared with another station? | No                    |
|                                  | Is this transmitter currently in operating condition?      | Yes                   |
| Existing Transmitter             | Manufacturer   | Harris                |
| Manufacturer and Type            | Model  | UAXT-1000             |
|                                  | Year   | 2012                  |
|                                  |  |                       |

| Туре                       | Solid State |
|----------------------------|-------------|
| Solid State Cooling        | Air Cooled  |
| Solid State Power capacity | 1.1 kW      |

# Auxiliary Transmitter

# **Retuning Transmitter Costs**

| Section         | Question                                       | Response |
|-----------------|--|----------|
| New IOT Tubes   | Number of Tubes (including accessories) needed | N/A      |
| New Mask Filter | Power  | 3 kW     |
|                 | Other Power                                    | N/A      |
| New Exciter     | Is a new exciter needed?                       | No       |

# Auxiliary Transmitter

# **Other Transmitter Costs**

| Section            | Question   | Response |
|--------------------|--|----------|
| Electrical Service | Service Entrance (3 phases 800A 208V)                  | No       |
|                    | Switchgear (industrial 800 amp)                        | No       |
|                    | Transformer (480V)                                     | No       |
|                    | Power  | N/A      |
|                    | Rigid Conduit and Wiring                               | No       |
|                    | Size   | N/A      |
|                    | Length   | N/A      |
|                    | Other Electrical Service                               | No       |
|                    | Description  | N/A      |
| HVAC Service       | Does the replacement transmitter require HVAC Service? | No       |
|                    | Туре   | N/A      |
|                    | Size   | N/A      |
|                    |  | ı        |

|   | Other Size   | N/A |
|---|--|-----|
| Transmitter Building Addition/Modification or Leasehold Improvement | Does the Transmitter Building require an addition, modification, other leashold improvement? | No  |
|   | Size   | N/A |
| Channel 14 Costs  | Is an RF Consulting Engineer needed?   | N/A |
|   | Is a channel 14 Mask Filer needed?   | N/A |
|   | Is additional field engineering time needed?   | N/A |
|   | Number of Days   | N/A |

Auxiliary
Transmitter Information not provided.

**Other Transmitter Cost Not Listed** 

# Primary Transmitter

# **Existing Transmitter Information**

| Section                          | Question   | Response                 |
|----------------------------------|--|--------------------------|
| Existing Transmitter Description | Type of change   | Purchase<br>New          |
|                                  | Use  | Primary<br>(Main)        |
|                                  | Description of Use   | N/A                      |
|                                  | Ownership  | Owned                    |
|                                  | Owner  | N/A                      |
|                                  | Site   | N/A                      |
|                                  | Is this transmitter currently shared with another station? | No                       |
|                                  | Is this transmitter currently in operating condition?      | Yes                      |
| Existing Transmitter             | Manufacturer   |                          |
| Manufacturer and Type            | Model  | Sigma                    |
|                                  | Year   | 2003                     |
|                                  | Туре   | Inductive<br>Output Tube |
|                                  | IOT Power Type   | Single                   |
|                                  | Power Capacity   | 30.2 kW                  |

# Primary Transmitter

# **New Transmitter Costs**

| Section         | Question                                  | Response  |
|-----------------|---|---|
| New Transmitter | Use                                       | Primary (Main)  |
|                 | Change Type                               | Purchase New  |
|                 | Is this a request for upgraded equipment? | No  |
|                 | Manufacturer                              |   |
|                 | Model                                     | ULXTE-50  |
|                 | Transmitter Type                          | Solid State   |
|                 | Solid State Cooling                       | Liquid Cooled   |
|                 | Solid State Power capacity                | 31.7 kW   |
|                 | Justification for New Transmitter         | Existing transmitter cannot be retuned Manufacturers letter attached Headroom analysis attached |

# Primary Transmitter

# **Other Transmitter Costs**

| Section            | Question                              | Response |
|--------------------|---------------------------------------|----------|
| Electrical Service | Service Entrance (3 phases 800A 208V) | No       |
|                    | Switchgear (industrial 800 amp)       | Yes      |
|                    | Transformer (480V)                    | Yes      |
|                    | Power                                 | 300 kVA  |
|                    | Rigid Conduit and Wiring              | No       |
|                    | Size                                  | N/A      |
|                    | Length                                | N/A      |
|                    | Other Electrical Service              | No       |
|                    |                                       |          |

|   | Description  | N/A |
|---|--|-----|
| HVAC Service  | Does the replacement transmitter require HVAC Service?                                       | No  |
|   | Туре   | N/A |
|   | Size   | N/A |
|   | Other Size   | N/A |
| Transmitter Building Addition/Modification or Leasehold Improvement | Does the Transmitter Building require an addition, modification, other leashold improvement? | No  |
|   | Size   | N/A |
| Channel 14 Costs  | Is an RF Consulting Engineer needed?   | N/A |
|   | Is a channel 14 Mask Filer needed?   | N/A |
|   | Is additional field engineering time needed?   | N/A |
|   | Number of Days   | N/A |

# Primary Transmitter

# **Other Transmitter Cost Not Listed**

| Name                               | Description                        |  |
|------------------------------------|------------------------------------|--|
| Primary Transmitter - Installation | Primary Transmitter - Installation |  |

#### **Antennas**

| Section                  | Question                              | Response |
|--------------------------|---------------------------------------|----------|
| Antenna Related Expenses | Do you have antenna related expenses? | Yes      |

# **Existing Antenna Information**

| Section                                   | Question   | Response           |
|---|--|--------------------|
| Existing Antenna Description              | Type of change   | Purchase<br>New    |
|   | Antenna Use  | Primary<br>(Main)  |
|   | Description of Use   | N/A                |
|   | Ownership  | Owned              |
|   | Owner  | N/A                |
|   | Site   | N/A                |
|   | Is the existing antenna shared with another station or stations? | No                 |
|   | Is the existing antenna directional?                             | Yes                |
|   | Is antenna in operating condition?                               | Yes                |
|   | Is antenna located on or in close proximity to an antenna farm?  | No                 |
| Existing Antenna<br>Manufacturer and Type | Class  | Full Power         |
|   | Mounting   | Side Mount         |
|   | Antenna position in stack  | Not in Stack       |
|   | Polarization   | Horizontal         |
|   | Туре   | Slotted<br>Coaxial |
|   | Number of Stations Supported                                     | N/A                |
|   | Number of Panels   | N/A                |
|   | Design power capacity in use                                     | N/A                |
|   | Lower Limit  | N/A                |
|   | Upper Limit  | N/A                |
|   | Other Antenna Type   | N/A                |
|   | ERP: (Effective Radiated Power)                                  | 715.0 kW           |

| Manufacturer |                      |
|--------------|----------------------|
| Model        | ATW25H3-<br>HSWC-39H |
| Year         | 2003                 |

# **New Antenna Costs**

| Section                    | Question   | Response           |
|----------------------------|--|--------------------|
| New Antenna<br>Description | Use  | Primary<br>(Main)  |
|                            | Description of Use   | N/A                |
|                            | Change Type  | Purchase<br>New    |
|                            | Is this a request for upgraded equipment?                            | Yes                |
|                            | Ownership  | Owned              |
|                            | Owner  | N/A                |
|                            | Is antenna shared?   | No                 |
|                            | Is antenna directional?  | Yes                |
|                            | Will antenna be located on or in close proximity to an antenna farm? | No                 |
| New Antenna                | Class  | Full Power         |
| Manufacturer and Types     | Mounting   | Top Mount          |
|                            | Antenna position in stack  | Not in Stack       |
|                            | Polarization   | Elliptical         |
|                            | Туре   | Slotted<br>Coaxial |
|                            | Number of Stations Supported   | N/A                |
|                            | Number of Panels/Bays  | N/A                |
|                            | Lower Limit  | N/A                |
|                            | Upper Limit  | N/A                |
|                            | Design power capacity in use   | N/A                |
|                            | Other Antenna Type   | N/A                |
|                            | ERP: (Effective Radiated Power)                                      | 550.0 kW           |
|                            | Manufacturer   |                    |

| Model                         | TFU-27ETT     |
|-------------------------------|---------------|
|                               | /VP-R C140    |
|                               |               |
| Year                          | 2019          |
|                               |               |
| Justification for New Antenna | Existing Ch   |
|                               | 39 antenna    |
|                               | can not be    |
|                               | retuned.      |
|                               | Reduced       |
|                               | ERP to allow  |
|                               | for top       |
|                               | mounting. E-  |
|                               | Pol premium   |
|                               | ·             |
|                               | not           |
|                               | reimbursable. |
|                               | Top mount     |
|                               | premium less  |
|                               | expensive     |
|                               | than interim  |
|                               | antenna.      |
|                               |               |

#### **Other Antenna Costs**

| Section                        | Question  | Response |
|--------------------------------|---|----------|
| Combiner for Shared<br>Antenna | Do you need a Combiner for a Shared Antenna?  | No       |
|                                | Туре  |          |
|                                | Number of channels supported  | N/A      |
|                                | Frequencies of channels supported   | N/A      |
|                                | Frequency   | N/A      |
|                                | Do you need a combiner output splitter /switcher for dual feed lines?                 | N/A      |
| Elbow Complex                  | Do you require the separate purchase of the Elbow Complex?                            | No       |
|                                | Broadband or Single Channel?  | N/A      |
|                                | Feed Line Size  | N/A      |
| Side Mount Brackets            | Do you require the separate purchase of side mount brackets for a high power antenna? | No       |

| Pattern Scatter Analysis | Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna? | No  |
|--------------------------|---|-----|
| Sweep Test               | Do you require the sweep testing of transmission line and antenna?  | Yes |

# **Other Antenna Cost Not Listed**

Information not provided.

| Transmission <sup>Seffien</sup>    | Question  | Response |
|------------------------------------|---|----------|
| Transmission Line Related Expenses | Do you have transmission line related expenses? | Yes      |

# Primary Transmission

# **Existing Transmission Line**

| on Line<br>Section                               | Question   | Response             |
|--|--|----------------------|
| Existing Transmission Line Description           | Type of change   | Purchase<br>New      |
|  | Use  | Primary<br>(Main)    |
|  | Description of Use   | N/A                  |
|  | Ownership  | Owned                |
|  | Owner  | N/A                  |
|  | Site   | N/A                  |
|  | Is the existing transmission line shared with another station or stations? | No                   |
|  | Is Transmission Line in operating condition?                               | Yes                  |
| Existing Transmission Line Manufacturer and Type | Manufacturer   |                      |
|  | Туре   | Rigid                |
|  | Diameter   | 6 1/8 inches         |
|  | Other Diameter   | N/A                  |
|  | Segment Length   | Broadband            |
|  | Other Segment Length   | N/A                  |
|  | Number of parallel runs  | 1                    |
|  | Length   | 1220 feet<br>per run |

#### **New Transmission Line**

# **Primary**

Transmission Line Question Response **New Transmission Line** Use Primary Costs (Main) Description of Use N/A Change Type Purchase New Is this a request for upgraded equipment? No Type Rigid Diameter 6 1/8 inches Other Diameter N/A Segment Length 20 inches Other Segment Length N/A Number of parallel runs 1 1300 feet Length per run Justification for New Transmission Line Existing line will be used as interim, while new line is installed to the new antenna. Existing line mismatched on Ch-32 Sweep data attached

Other Transmission Line Expenses Not Listed

Primary
Transmission Line

**Description** 

| Installation Materials | Tarps to cover line in site Pressurization parts |
|------------------------|--|
| Nitrogen               | TX Line pressurization                           |

# Tower Equipment And Rigging Costs

| Section                                     | Question  | Response |
|---|---|----------|
| Tower Equipment or<br>Rigging Costs Changes | Do you have tower equipment or rigging costs changes? | Yes      |

# Primary Tower

# **Existing Tower**

| Section                           | Question  | Response             |
|-----------------------------------|---|----------------------|
| Existing Tower                    | Type of change  | Modify Existing      |
| Description                       | Tower Use   | Primary (Main)       |
|                                   | Description of Use                                      | N/A                  |
|                                   | Ownership   | Owned                |
|                                   | Is this tower consider Complex?                         | No                   |
|                                   | Is this tower currently shared with any other stations? | No                   |
|                                   | One or more FM, AM or TV radio broadcaster(s)           | N/A                  |
|                                   | Others Types of Users                                   | N/A                  |
|                                   | Is tower documented for structural analysis?            | Yes                  |
|                                   | Is tower compliant with Rev G?                          | No                   |
| Existing Tower                    | Do you have a tower registration number?                | Yes                  |
| Structure Registration            | ASR Number  | 1039874              |
| Coordinates (NAD83 (              | Latitude (NAD83)  | 30° 43′ 23.0″ N      |
| North American Datum<br>of 1983)) | Longitude (NAD83)                                       | 089° 05' 28.0"<br>W- |
|                                   | Overall Structure Height                                | 1319.21 feet         |
|                                   | Support Structure Height                                | 1203.40 feet         |
|                                   | Ground Elevation Above Mean Sea Level (AMSL)            | 229.98 feet          |

| Structure Type   | GTOWER - Guyed Structure Used for Communication Purposes |
|------------------|--|
| Tower Owner      | WLOX, LLC  |
| Date Constructed | 04/17/2017   |

# Primary Tower

# **Tower Modification Costs**

| Section              | Question   | Response  |
|----------------------|--|---|
| Engineering Study    | Please what type of engineering study is required, if any: | Study needed<br>for<br>undocumented<br>/poorly<br>documented<br>tower |
| Tower Reinforcements | Please select whether tower reinforcements are needed:     | Minor<br>Reinforcements<br>needed                                     |

# Primary Tower

# **Tower Rigging Costs**

| Section                         | Question                          | Response |
|---------------------------------|-----------------------------------|----------|
| Tower Rigging Costs             | Complex Tower                     | N/A      |
| Helicopter Services<br>Required | Are helicopter services required? | No       |

# Primary Tower

# Other Tower Expenses Not Listed

| Name             | Description         |  |
|------------------|---------------------|--|
| Tower Load Study | Structural Analysis |  |

# Outside Professional

| Section  | Question   | Response  |
|--|--|---|
| Services Costs Outside Project Management Services | Do you require outside project management services?                          | Yes   |
|  | Number of Hours  | 607   |
|  | Explanation  | Pattern analysis Antenna Spec Transmitter Spec Building drawings Installation Supervision Accounting Internal Legal Strategic Support |
| Outside RF consulting<br>Engineering Services      | Perform engineering study for new channel assignment and antenna development | Yes   |
|  | Prepare engineering section of Form FCC Construction Permit Application      | Yes   |
|  | For Auxiliary Facility   | No  |
|  | For Main Facility  | Yes   |
|  | Prepare engineering section of Form FCC License to Cover Application         | Yes   |
|  | For Auxiliary Facility   | No  |
|  | For Main Facility  | Yes   |
|  | Prepare request for Special Temporary Authority                              | No  |
|  | Quantity   | N/A   |
|  | Do you have Distributed Transmission System engineering services?            | N/A   |
|  | Critical Facility  | N/A   |
|  | Terrain-Shielded Facility  | N/A   |

| Attorney and Other Outside Consulting Services | Prepare and file Form FCC Construction Permit Application                                  | Yes          |
|--|--|--------------|
|  | For Auxiliary Facility   | No           |
|  | For Main Facility  | Yes          |
|  | Prepare and file Form FCC License to Cover Application                                     | Yes          |
|  | For Auxiliary Facility   | No           |
|  | For Main Facility  | Yes          |
|  | Prepare request for Special Temporary Authority  | No           |
|  | Quantity   | N/A          |
|  | NEPA Section 106 environmental review  | No           |
|  | Environmental Assessment   | No           |
|  | ASR Modification   | No           |
|  | FAA Consultation (including preparation of FAA Form 7460)                                  | No           |
|  | Negotiation of Lease and other Matter for Shared Locations                                 | No           |
|  | Prepare or Review FCC Form 399 for Reimbursement   | No           |
|  | Address transition timing and coordination issues w/ other stations and wireless providers | No           |
| RF Field Engineering<br>Services               | Comprehensive coverage verification via field study  | Yes          |
|  | RF exposure measurements   | No           |
|  | Additional Field Engineering Service   | Yes          |
|  | Number of Days   | 1            |
|  | Justification  | System sweep |

Outside
Outside
Professional Services Expenses Not Listed
Professional Services © pstsided.

# Other Expenses

| Section                         | Question   | Response |
|---------------------------------|--|----------|
| AM Pattern Disturbance          | Is an Impact Study needed?   | No       |
|                                 | Is Remediation needed?   | No       |
| Facility Expenses               | Name   | N/A      |
|                                 | Other Distributed Transmission System<br>Expenses Not listed   | N/A      |
|                                 | Name   | N/A      |
|                                 | Is Notification of a Medical Facility required as a result of DTV broadcasting?                                      | Yes      |
| Permit and Filing Costs         | Local Zoning   | No       |
|                                 | Non-zoning permits   | No       |
|                                 | BLM or NFS Coordination  | No       |
|                                 | FCC Construction Permit Minor Change   | No       |
|                                 | FCC License to Cover Application   | No       |
|                                 | FCC Special Temporary Authority Application  | No       |
| Other Miscellaneous<br>Expenses | Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)?        | No       |
|                                 | Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs? | Yes      |
|                                 | Does this relocation require Equipment Storage?  | Yes      |
|                                 | Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change?     | Yes      |
|                                 | Does this relocation require MVPD  Notification of a Channel Change?   | Yes      |

# Other Expenses

# Other Expenses Not Listed

| Name     | Description                           |  |
|----------|---------------------------------------|--|
| Security | Site Security to prevent copper theft |  |

# **Cost Information**

# **Transmitters**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

|  |                             |                   | Estimated  |                |                              |
|--|-----------------------------|-------------------|--|----------------|------------------------------|
| Description  | Predetermined Cost Estimate | Estimated<br>Cost | Cost<br>Justification  | Actual Cost    | Actual Cost<br>Justification |
| Primary<br>Transmitter<br>ULXTE-50                                 | \$1,117,114.04              | \$1,113,414.04    |  | \$1,060,188.60 |                              |
| UHF -<br>Liquid<br>Cooled<br>Solid State<br>Transmitter<br>31.7 kW | \$1,036,644.20              | \$1,036,644.20    | Please see Estimated Cost Justification WLOX-110- 1st Primary Transmitter - UHF Liquid Cooled Solid State, 21-31 kW V0 | \$1,034,334.51 | N/A                          |
| Transformer<br>3 phase<br>/480v - 300<br>KVA                       | \$36,800.00                 | \$35,000.00       | N/A  | \$20,384.25    | N/A                          |
| Primary<br>Transmitter<br>- Installation                           | \$5,469.84                  | \$5,469.84        | Please see Pioneer Electric quote dated 7-12-2018  | \$5,469.84     | N/A                          |
| Switchgear<br>- industrial<br>800 amp                              | \$38,200.00                 | \$36,300.00       | N/A  | \$0.00         | N/A                          |
| Auxiliary<br>Transmitter<br>UAXT-1000                              | \$109,355.00                | \$13,594.72       |  | \$13,594.71    |                              |
| 3 kW mask<br>filter  | \$4,155.00                  | \$0.00            | included in tx quote   | \$0.00         | N/A                          |

| UHF and               | \$105,200.00   | \$13,594.72    | see           | \$13,594.71    | N/A |
|-----------------------|----------------|----------------|---------------|----------------|-----|
| VHF - minor           |                |                | Estimated     |                |     |
| banding               |                |                | Cost          |                |     |
| issues                |                |                | Justification |                |     |
|                       |                |                | WLOX-150-     |                |     |
|                       |                |                | 1st           |                |     |
|                       |                |                | Auxiliary     |                |     |
|                       |                |                | Transmitter   |                |     |
|                       |                |                | - Retune      |                |     |
|                       |                |                | Existing      |                |     |
|                       |                |                | Transmitter,  |                |     |
|                       |                |                | Minor         |                |     |
|                       |                |                | Banding       |                |     |
|                       |                |                | Issues v0     |                |     |
| Sub-total             | \$1,226,469.04 | \$1,127,008.76 | N/A           | \$1,073,783.31 | N/A |
| Total for all systems | \$2,450,464.37 | \$2,264,562.21 | N/A           | \$1,921,446.89 | N/A |

# Components

| <b>Actual Information</b> |           |
|---------------------------|-----------|
| Description               | File Name |

| UHF - Liquid Cooled Solid<br>State Transmitter 31.7 kW | 0                              | LILVEE CO                        |
|--|--------------------------------|----------------------------------|
|  | Component Description: Amount: | ULXTE-50<br>\$144,431.73         |
|  | Component Description: Amount: | ULXTE-50<br>\$320,959.43         |
|  | Component Description:         | Hook up<br>transmitter and       |
|  | Amount:                        | equipment<br>\$5,469.84          |
|  | Component Description:         | ULXTE-50<br>Transmitter          |
|  | Amount:                        | \$471,152.05                     |
|  | Component Description: Amount: | ULXTE-50<br>\$97,791.30          |
| Transformer 3 phase/480v -<br>300 KVA                  | Component Description:         | Work completed at McHenry from 1 |
|  | Amount:                        | /29/18-4/28/18<br>\$20,384.25    |
| Primary Transmitter -<br>Installation                  | Component Description: Amount: | Installation<br>\$5,469.84       |
| Switchgear - industrial 800<br>amp                     | Information not provided.      |                                  |
| 3 kW mask filter                                       | Information not provided.      |                                  |

UHF and VHF - minor banding issues

Component Description: Channel Change

UAX-1000AT

**Amount:** \$10,809.31

Component Description: Channel Change

and Proof

**Amount:** \$1,671.24

Component Description: Channel Change

UAX-1000AT

**Amount:** \$1,114.16

# **Cost Information**

#### **Antennas**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description   | Predetermined Cost Estimate | Estimated<br>Cost | Estimated Cost<br>Justification   | Actual Cost    | Actual Cost<br>Justificatio              |
|---|-----------------------------|-------------------|---|----------------|--|
| Primary<br>Antenna<br>TFU-27ETT<br>/VP-R C140   | \$296,230.00                | \$281,579.56      |   | \$268,500.25   |  |
| UHF - High Power Top Mount (200-1000 kW), One station antenna, elliptically or circularly polarized | \$289,500.00                | \$272,557.50      | see Justifying<br>Quote WLOX<br>Dielectric<br>Quote 45168   | \$259,478.19   | N/A                                      |
| Sweep<br>test of<br>existing<br>antenna   | \$6,730.00                  | \$9,022.06        | Per Dielectric quote 45168 (\$6,400.00) and Marsand quote 1964 (\$3,400 plus \$234.00 tax). All quotes resident in LMS. See "WLOX_Sweep Test_Budget Increase Justification Cover Letter". | \$9,022.06     | Actual<br>costs<br>exceeded<br>estimates |
| Sub-total   | \$296,230.00                | \$281,579.56      | N/A   | \$268,500.25   | N/A                                      |
| Total for all systems   | \$2,450,464.37              | \$2,264,562.21    | N/A   | \$1,921,446.89 | N/A                                      |

# Components

| Actual Information Description   | File Name                      |  |
|--|--------------------------------|--|
| UHF - High Power Top<br>Mount (200-1000 kW), One<br>station antenna, elliptically<br>or circularly polarized | Component Description:         | UHF - HIGH<br>POWER TOP<br>MOUNT (200 -<br>1,000 KW) |
|  | Amount:                        | \$44,249.27  |
|  | Component Description: Amount: | Antenna<br>\$63,302.62                               |
|  | Component Description:         | 50% Due prior to shipment                            |
|  | Amount:                        | \$126,605.25   |
|  | Component Description: Amount: | Antenna<br>\$25,321.05                               |

| Sweep test | of existing |
|------------|-------------|
| antenna    |             |

Component Description: Engineering

services

**Amount:** \$234.34

Component Description:

Amount:

Sweep Test

\$640.00

**Component Description:** 

Amount:

50% Due

\$3,200.00

Component Description: Engineering

services to

measure antenna

and line plus motel, meals, and

mileage

**Amount:** \$3,347.72

**Component Description:** 

Amount:

Sweep Test

\$1,600.00

# **Cost** Information

#### **Transmission Line**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description                                       | Predetermined<br>Cost Estimate | Estimated<br>Cost | Estimated<br>Cost<br>Justification  | Actual Cost    | Actual Cost |
|---|--------------------------------|-------------------|---|----------------|-------------|
| Primary<br>Transmission<br>Line                   | \$263,240.33                   | \$204,126.89      |   | \$182,264.37   |             |
| Rigid<br>Transmission<br>Line -<br>copper, 6 1/8" | \$262,600.00                   | \$203,486.56      | see Estimated Cost Justification WLOX-310- Primary Transmission Line - Rigid Copper, 6 1_8 v0 | \$182,036.73   | N/A         |
| Nitrogen  | \$227.64                       | \$227.64          | Documentation<br>attached<br>WLOX Airgas<br>South   | \$227.64       | N/A         |
| Installation<br>Materials                         | \$412.69                       | \$412.69          | Documentation<br>attached<br>(WLOX install<br>materials)                                      | N/A            | N/A         |
| Sub-total   | \$263,240.33                   | \$204,126.89      | N/A   | \$182,264.37   | N/A         |
| Total for all systems                             | \$2,450,464.37                 | \$2,264,562.21    | N/A   | \$1,921,446.89 | N/A         |

# Components

| Actual Information |           |
|--------------------|-----------|
| Description        | File Name |

| Installation Materials                   | Information not provided.      |   |
|--|--------------------------------|---|
| Nitrogen                                 | Component Description: Amount: | Nitrogen<br>\$227.64                          |
|  | Component Description: Amount: | Trans Line<br>\$16,989.91                     |
|  | Amount:                        | \$1,011.73                                    |
|  | Component Description:         | T L 6-75 EIA<br>LENGTH 10 TO<br>15FIXED FLG   |
|  | Amount:                        | and fixed flg<br>\$11,049.65                  |
|  | Component Description:         | Elbow, reducer,                               |
|  | Component Description: Amount: | Trans Line<br>\$42,474.78                     |
|  | Amount:                        | Shipment<br>\$84,949.55                       |
|  | Component Description:         | 50% Before                                    |
|  | Amount:                        | UHF 3 ST<br>\$1,279.00                        |
|  | Component Description:         | XFMR 6-50 / 6-75                              |
|  | Amount:                        | /8"<br>\$24,282.11                            |
|  |                                | Primary Transmission Line - Rigid Copper, 6 1 |
| Rigid Transmission Line - copper, 6 1/8" | Component Description:         | WLOX-310-                                     |

# **Cost** Information

# **Tower Equipment and Rigging Costs**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description  | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification   | Actual Cost    | Actual Cos  |
|--|-----------------------------|----------------|--|----------------|---|
| Primary Tower GTOWER   | \$405,800.00                | \$401,650.00   |  | \$295,450.00   |   |
| Tower Load<br>Study  | \$11,000.00                 | \$11,000.00    | N/A  | \$11,000.00    | N/A   |
| Tower mapping for an undocumented /poorly documented tower and preparation of documentation necessary for tower load study | \$26,300.00                 | \$5,500.00     | N/A  | \$5,500.00     | Previously<br>submitted<br>component<br>to be<br>denied |
| Minor tower reinforcement /modifications   | \$158,000.00                | \$150,000.00   | N/A  | \$43,800.00    | N/A   |
| Tall Tower<br>(greater than<br>500')   | \$210,500.00                | \$235,150.00   | see Estimated Cost Justification WLOX-410- Existing Primary Tower - Tower Rigging, Tall Tower v0 | \$235,150.00   | Actual<br>costs<br>exceeded<br>estimates                |
| Sub-total  | \$405,800.00                | \$401,650.00   | N/A  | \$295,450.00   | N/A   |
| Total for all systems  | \$2,450,464.37              | \$2,264,562.21 | N/A  | \$1,921,446.89 | N/A   |

# Components

| Actual Information Description                                | File Name                       |  |
|---|---------------------------------|--|
| Tower Load Study  | Component Description:  Amount: | Structural analysis<br>and report for<br>WLOX-TV 1202'<br>Stainless Steel<br>G& Guyed Tower<br>\$11,000.00 |
| Tower mapping for an undocumented/poorly documented tower and | Component Description:          | Tower Service -<br>Mapping of WLOX   |
| preparation of documentation necessary for tower load study   | Amount:                         | Facility ID # 13995<br>\$5,500.00  |
|   | Component Description:          | Tower Mapping for WLOX's portion of the  |
|   | Amount:                         | invoice<br>\$5,500.00  |
| Minor tower reinforcement /modifications                      | Component Description: Amount:  | Tower Modification<br>\$21,900.00  |
|   | Component Description: Amount:  | 50% Down<br>Payment<br>\$21,900.00   |
|   | Component Description: Amount:  | 50% upon<br>completion<br>\$21,900.00  |

| of the tag line that leads to the transmitter town services.  Amount: \$2,400.00  Component Description: Down Payment Amount: \$65,000.00  Component Description: Drill and pour pilings for ice bridge Amount: \$18,750.00  Component Description: Invoice Resubmitted in |    |                       |   |
|--|----|-----------------------|---|
| Amount: \$2,400.00  Component Description: Down Paymer Amount: \$65,000.00  Component Description: Drill and pour pilings for ice bridge Amount: \$18,750.00  Component Description: Invoice Resubmitted in the same cate  |    | omponent Description: | Clearance of 100ft of the tag line path that leads to the transmitter tower |
| Component Description:  Drill and pour pilings for ice bridge Amount:  \$18,750.00  Component Description:  Invoice Resubmitted in the same cate   | Aı | mount:                |   |
| Amount: pilings for ice bridge \$18,750.00  Component Description: Invoice Resubmitted in the same cate  |    | •                     | Down Payment<br>\$65,000.00   |
| Amount: \$18,750.00  Component Description: Invoice Resubmitted in the same cate   | Co | omponent Description: | pilings for ice   |
| Resubmitted in the same cate   | Ar | mount:                | <del>-</del>  |
|  | Co | omponent Description: | Invoice<br>Resubmitted in   |
| 1,471  | Aı | mount:                | the same category.<br>N/A   |

**Component Description:** 

Amount:

Final Invoice and

balance of contract. \$149,000.00

### **Cost Information**

#### **Outside Professional Services**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description  | Predetermined<br>Cost Estimate | Estimated Cost | Estimated<br>Cost<br>Justification | Actual Cost | Actual Cost Justification |
|--|--------------------------------|----------------|------------------------------------|-------------|---------------------------|
| Outside<br>Professional<br>Services  | \$206,326.00                   | \$206,898.00   |                                    | \$94,469.96 |                           |
| Additional Field<br>Engineering<br>Service, 1 Days                                   | \$6,500.00                     | \$6,500.00     | system<br>sweep                    | \$0.00      | N/A                       |
| Comprehensive coverage verification via field study, if needed                       | \$84,200.00                    | \$80,000.00    | N/A                                | N/A         | N/A                       |
| Prepare engineering section of FCC Form 2100 (main), License to Cover Application    | \$1,580.00                     | \$1,500.00     | N/A                                | N/A         | N/A                       |
| Prepare engineering section of FCC Form 2100 (main), Construction Permit Application | \$3,155.00                     | \$3,125.00     | N/A                                | \$3,125.00  | N/A                       |
| Perform engineering study for new channel assignment and antenna development         | \$7,360.00                     | \$7,000.00     | N/A                                | \$1,249.99  | N/A                       |

| Project<br>management of<br>the transition   | \$95,906.00    | \$101,523.00   | Widelity Strategic Support Quote & THTV Estimate | \$89,975.34    | N/A |
|--|----------------|----------------|--|----------------|-----|
| Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application    | \$2,365.00     | \$2,250.00     | N/A  | N/A            | N/A |
| Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application | \$5,260.00     | \$5,000.00     | N/A  | \$119.63       | N/A |
| Sub-total  | \$206,326.00   | \$206,898.00   | N/A  | \$94,469.96    | N/A |
| Total for all systems  | \$2,450,464.37 | \$2,264,562.21 | N/A  | \$1,921,446.89 | N/A |

### Components

| Actual Information Description  | File Name                 |
|---|---------------------------|
| Additional Field Engineering<br>Service, 1 Days                                   | Information not provided. |
| Comprehensive coverage verification via field study, if needed                    | Information not provided. |
| Prepare engineering section of FCC Form 2100 (main), License to Cover Application | Information not provided. |

Prepare engineering section of FCC Form 2100 (main), Construction Permit Application

Component Description: Engineering study

work for new

channel

assignment and

antenna development

Amount: \$125.00

Component Description: Engineering study

work for new channel

assignment and

antenna

development

**Amount:** \$1,250.00

Component Description: Engineering study

work for new

channel

assignment and

antenna development.

Preparation of the

section of FCC Form 2100.

engineering

**Amount:** \$1,750.00

Perform engineering study for new channel assignment and antenna development

Component Description: Widelity

transmitter

selection narrative

**Amount:** \$137.50

**Component Description:** Project

Management

**Amount:** \$1,112.49

Project management of the transition

**Component Description:** 

Amount:

Project

management \$1,427.60

**Component Description:** Project

Management

Amount:

\$3,210.75

**Component Description:** 

Project

Amount:

Management \$3,564.10

**Component Description:** 

Project

**Amount:** 

management \$1,941.90

**Component Description:** 

Project management

Amount:

\$4,269.20

**Component Description:** 

Project

**Amount:** 

Management \$3,693.70

**Component Description:** 

Project

Amount:

Management

\$5,483.15

**Component Description:** 

Project

Amount:

Management

\$3,025.80

**Component Description:** 

Project

Amount:

Management

\$3,675.35

**Component Description:** Project

Amount:

Management

\$3,919.75

**Component Description:** 

Project

Amount:

Management \$2,722.55

**Component Description:** 

Project

**Amount:** 

Management \$4,348.25

**Component Description:** 

Project

**Amount:** 

Management

\$125.76

**Component Description:** 

Project

Amount:

Management

\$4,714.70

**Component Description:** 

Project

**Amount:** 

Management

\$4,012.50

**Component Description:** 

Project

Amount:

Management

\$115.50

**Component Description:** 

Project Management

Amount:

\$2,435.15

**Component Description:** 

Project

Amount:

Management

\$1,243.80

**Component Description:** Project

Amount:

Management

\$2,864.60

**Component Description:** 

Project

Amount:

management \$59.03

**Component Description:** 

Project

Amount:

Management \$3,190.90

**Component Description:** 

Project

**Amount:** 

management \$2,972.40

**Component Description:** 

Project

Amount:

Management \$2,303.35

**Component Description:** 

Project

Amount:

Management

\$138.60

**Component Description:** 

Project

Amount:

Management \$3,401.20

**Component Description:** 

Project

Amount:

Management

\$2,873.40

**Component Description:** 

Project

Amount:

Management

\$2,179.80

**Component Description:** 

Project

Amount:

management \$2,942.75

**Component Description:** 

Project

Amount:

Management

\$3,262.45

**Component Description:** 

**Project** 

Amount:

Management \$2,246.70

**Component Description:** 

Project

**Amount:** 

Management \$3,234.30

**Component Description:** 

Project

Amount:

Management

\$2,011.95

**Component Description:** 

Project

Management

Amount:

\$2,364.40

Attorney Fees -Prepare and File FCC Form 2100 (main), License to Cover Application Information not provided.

Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application

**Component Description:** 

Call with FCC staff regarding phase

waiver request for WLOX. Repack.

\$119.63

Amount:

## **Cost Information**

#### **Other Expenses**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description   | Predetermined<br>Cost Estimate | Estimated<br>Cost | Estimated<br>Cost<br>Justification  | Actual Cost    | Actual Co |
|---|--------------------------------|-------------------|---|----------------|-----------|
| Other<br>Expenses                                       | \$52,399.00                    | \$43,299.00       |   | \$6,979.00     |           |
| MVPD<br>Notification of<br>Channel<br>Change            | \$0.00                         | \$0.00            | N/A   | N/A            | N/A       |
| DTV Medical<br>Facility<br>Notification                 | \$11,550.00                    | \$2,450.00        | Group quote attached  | \$2,450.00     | N/A       |
| Equipment Delivery and Handling Charges                 | \$2,970.00                     | \$2,970.00        | On site forklift<br>rental estimate<br>Representative<br>quote attached       | N/A            | N/A       |
| Equipment<br>Storage                                    | \$30,500.00                    | \$30,500.00       | Estimate for Dielectric on site antenna storage Dielectric letter attached    | N/A            | N/A       |
| Develop and air announcement of upcoming channel change | \$2,850.00                     | \$2,850.00        | estimate for on<br>air rescan<br>announcement<br>production<br>Quote attached | N/A            | N/A       |
| Security  | \$4,529.00                     | \$4,529.00        | Site specific<br>detail attached<br>(Swetment<br>Security<br>Service)         | \$4,529.00     | N/A       |
| Sub-total   | \$52,399.00                    | \$43,299.00       | N/A   | \$6,979.00     | N/A       |
| Total for all systems                                   | \$2,450,464.37                 | \$2,264,562.21    | N/A   | \$1,921,446.89 | N/A       |

### Components

| Actual Information Description                          | File Name                      |                                       |
|---|--------------------------------|---------------------------------------|
| MVPD Notification of Channel Change                     | Information not provided.      |                                       |
| DTV Medical Facility<br>Notification                    | Component Description: Amount: | Medical<br>Notification<br>\$2,450.00 |
| Equipment Delivery and Handling Charges                 | Information not provided.      |                                       |
| Equipment Storage                                       | Information not provided.      |                                       |
| Develop and air announcement of upcoming channel change | Information not provided.      |                                       |
| Security  |                                |                                       |
|   | Component Description:         | Security Guard<br>Services            |
|   | Amount:                        | \$4,529.00                            |

# Cost Information

#### **Grand Total**

|                       | Predetermined<br>Cost Estimate | Estimated Cost | Actual Cost    |
|-----------------------|--------------------------------|----------------|----------------|
| Total for all systems | \$2,450,464.37                 | \$2,264,562.21 | \$1,921,446.89 |

| Reimbursem | entestiatus  | Response |
|------------|--|----------|
|            | The facility has ceased operating on its pre-<br>auction channel.  | No       |
|            | Construction of final facilities or all necessary modifications are complete.  | No       |
|            | All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator. | No       |

Section Question Response

### Submission of Estimated Expenses Statements

WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.

- 1. The Authorized
  Person signing
  below certifies that he
  /she is authorized to
  submit this TV
  Broadcaster
  Relocation Fund
  Reimbursement
  Form on behalf of
  the above-named
  entity.
- 2. The above-named entity acknowledges that all certifications and attached documentation are considered material representations.
- 3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.

- 4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- 5. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
- 7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the abovenamed applicant for the Authorization(s) specified above. Robert J. Folliard , III

Assistant Secretary

03/16/2021

Section Question Response

# Submission of Actual Cost Documentation Statements

WILLFUL FALSE, FRAUDULENT, OR FICTITIOUS STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISIONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE AND/OR FRAUDULENT STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT (U.S. CODE, TITLE 31, SECTIONS 3729-3733).

- 1. The Authorized
  Person signing
  below certifies and
  represents that he
  /she is authorized to
  submit this TV
  Broadcaster
  Relocation Fund
  Reimbursement
  Form on behalf of
  the above-named
  entity.
- The above-named entity certifies that the statements in this form and attached documentation are true, complete, and correct.
- The above-named entity acknowledges that all certifications and attached documentation are considered material representations.

- 4. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.
- 5. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (full power and Class A stations) and/or otherwise modify a television station's facility as a result of the spectrum repack (LPTV/TV Translator stations); or to minimize service disruption resulting from a repacked television station (FM stations); or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- 6. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 7. The above-named entity certifies that the cost information /documents submitted reflect costs actually incurred.

- 8. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.
- 9. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a prerequisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the abovenamed applicant for the Authorization(s) specified above. Robert J. Folliard , III

Assistant Secretary

03/16/2021

#### **Attachments**