

Federal Communications Commission

### (REFERENCE COPY - Not for submission)

## FCC Form 399: Reimbursement Request

			•		
Facility	61504	Service: DTV	Call	WXCW	Channel: 32 (UHF)
ID:			Sign:		
File	000002	28559			
Number:					
FRN: <b>00</b>	15050008	Date	03/08		
		Submitted:	/2021		

# Applicant Name, Type, and Contact Information

Information	Applicant	Address	Phone	Email	Applicant Type
	SUN BROADCASTING, INC. Doing Business As: SUN BROADCASTING, INC.	James Schwartzel 2824 PALM BEACH BOULEVARD FORT MYERS, FL 33916 United States	+1 (239) 479- 5524	Jim. Schwartzel@sbroadcast. com	Corporation

#### Reimbursement Contact Name and Information Reimbursement Contact Information

Applicant	Address	Phone	Email
[Confidential]			

## Preparer Contact Name and Information

Contact Information	Applicant	Address	Phone	Email
	<b>Joseph Belisle</b> Belisle Law Firm PA	PO Box 970620 Miami, FL 33197 United States	+1 (305) 978-7675	joe@belislelaw.com

Broadcaster	Question	Response
Information and Transition Plan	Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information.	Yes
	Briefly describe transition plan	WXCW plans to relocate from current tower ASR: 1213076 to the WINK tower ASR: 1019724. The proposed antenna will side mount. Engineering studies have confirmed compliance with FCC coverage requirements. See attached.

Transmitters Section		Question	Response
	Transmitter Related Expenses	Do you have transmitter related expenses?	Yes

Primary	Existing Transmitter Information				
Transmitter	Section	Question	Response		
	Existing Transmitter Description	Type of change	Purchase New		
		Use	Primary (Main)		
		Description of Use	N/A		
		Ownership	Owned		
		Owner	N/A		
		Site	N/A		
	another station?	Is this transmitter currently shared with another station?	No		
		Is this transmitter currently in operating condition?	Yes		
	Existing Transmitter Manufacturer and Type	Manufacturer			
		Model	DCX Millennium		
		Year	2002		
		Туре	Inductive Output Tube		
		IOT Power Type	Single		
		Power Capacity	30 kW		

#### **Existing Transmitter Information**

Primary	New Transmitter Costs				
Transmitter	Section	Question	Response		
	New Transmitter	Use	Primary (Main)		
		Change Type	Purchase New		
		Is this a request for upgraded equipment?	Yes		
		Manufacturer			
		Model	ULXTE-50		
		Transmitter Type	Solid State		
		Solid State Cooling	Liquid Cooled		
		Solid State Power capacity	31.7 kW		
		Justification for New Transmitter	Manufacturer will not retune existing transmitter. (See attached)		

Primary	Other Transmitter Costs					
Transmitter	Section	Question	Response			
	Electrical Service	Service Entrance (3 phases 800A 208V)	No			
		Switchgear (industrial 800 amp)	Yes			
		Transformer (480V)	Yes			
		Power	150 kVA			
		Rigid Conduit and Wiring	Yes			
		Size	3 inches			
		Length	50.0 feet			
		Other Electrical Service	No			

	Description	N/A
HVAC Service	Does the replacement transmitter require HVAC Service?	Yes
	Туре	Cooling Only
	Size	5 tons
	Other Size	N/A
Transmitter Building Addition/Modification or Leasehold Improvement	Does the Transmitter Building require an addition, modification, other leashold improvement?	Yes
	Size	375.0 square feet
Channel 14 Costs	Is an RF Consulting Engineer needed?	N/A
	Is a channel 14 Mask Filer needed?	N/A
	Is additional field engineering time needed?	N/A
	Number of Days	N/A

## Primary Other Transmitter Cost Not Listed Transmitter Name

Name	Description
Purchase new UPS	Purchase new UPS
RF Accessories	RF Accessories
Installation and Proof	Installation and Proof
Freight	Freight
FL Sales Tax	FL Sales Tax
Mask Filter System	Mask Filter System
Removal	Removal and disposal of old transmitter.
Electrical	Electrical

Interim	New Transmitter Costs				
Transmitter	Section	Question	Response		
	New Transmitter	Use	Interim		
		Description of Use	N/A		
		Change Type	Purchase		
		Manufacturer			
		Model	UAXTE- 8R44		
		Transmitter Type	Solid State		
		Solid State Cooling	Air Cooled		
		Solid State Power capacity	4.8 kW		
		Justification for New Transmitter	A new interim transmitter is required.		

## Interim Other Transmitter Costs

Transmitter	Section	Question	Response
	Electrical Service	Service Entrance (3 phases 800A 208V)	No
		Switchgear (industrial 800 amp)	No
		Transformer (480V)	No
		Power	N/A
		Rigid Conduit and Wiring	No
		Size	N/A
		Length	N/A
		Other Electrical Service	No
		Description	N/A
	HVAC Service	Does the replacement transmitter require HVAC Service?	No
			-

	Туре	N/A
	Size	N/A
	Other Size	N/A
Transmitter Building Addition/Modification or Leasehold Improvement	Does the Transmitter Building require an addition, modification, other leashold improvement?	No
	Size	N/A
Channel 14 Costs	Is an RF Consulting Engineer needed?	N/A
	Is a channel 14 Mask Filer needed?	N/A
	Is additional field engineering time needed?	N/A
	Number of Days	N/A
Inside RF System	Is an additional interior RF system required to support this interim transmitter?	No

Interim Other Transmitter Cost Not Listed Information not provided.

Antennas	Section	Question	Response
	Antenna Related Expenses	Do you have antenna related expenses?	Yes

# Auxiliary Existing Antenna Information

Antenna	Section	Question	Response
	Existing Antenna Description	Type of change	Retune Existing
		Antenna Use	Auxiliary (Backup)
		Description of Use	Emergency Backup
		Ownership	Owned
		Owner	N/A
		Site	N/A
		Is the existing antenna shared with another station or stations?	Yes
		Is the existing antenna directional?	Yes
		Is antenna in operating condition?	Yes
		Is antenna located on or in close proximity to an antenna farm?	No
	Existing Antenna Manufacturer and Type	Class	Class A
	Manufacturer and Type	Mounting	Side Mount
		Antenna position in stack	Not in Stack
		Polarization	Horizontal
		Туре	Broadband Panel
		Number of Stations Supported	2
		Number of Panels	2
		Design power capacity in use	100.0 %

Lower Limit	470.00 MHz
Upper Limit	860.00 MHz
Other Antenna Type	N/A
ERP: (Effective Radiated Power)	1.6 kW
Manufacturer	Dielectric
Model	TUA-C2-01 /02M-T
Year	2015

#### Facility ID's and Call Signs of all stations with whom the antenna is shared.

Facility ID	Call Sign
22093	WINK-TV

# Adjustment to Existing Antenna

Antenna	Section	Question	Response
	Sweep Test of Existing Antenna	Do you need a sweep test of existing antenna?	No

## Auxiliary Other Antenna Costs

Аалта у			
Antenna	Section	Question	Response
	Combiner for Shared Antenna	Do you need a Combiner for a Shared Antenna?	No
		Туре	
		Number of channels supported	N/A
		Frequencies of channels supported	N/A
		Frequency	-

## Other Antenna Cost Not Listed

Auxiliary Antenna Information not provided.

Primary Antenna	Existing Antenna Information			
	Section	Question	Response	
	Existing Antenna Description	Type of change	Purchase New	
		Antenna Use	Primary (Main)	
		Description of Use	N/A	
		Ownership	Owned	
		Owner	N/A	
		Site	N/A	
		Is the existing antenna shared with another station or stations?	No	
		Is the existing antenna directional?	Yes	
		Is antenna in operating condition?	Yes	
		Is antenna located on or in close proximity to an antenna farm?	Yes	
	Existing Antenna	Class	Full Power	
	Manufacturer and Type	Mounting	Top Mount	
		Antenna position in stack	Not in Stack	
		Polarization	Horizontal	
		Туре	Slotted Coaxial	
		Number of Stations Supported	N/A	
		Number of Panels	N/A	
		Design power capacity in use	N/A	
		Lower Limit	N/A	
		Upper Limit	N/A	
		Other Antenna Type	N/A	
		ERP: (Effective Radiated Power)	1000.0 kW	

Manufacturer	
Model	TFU-30 DSC- R3P320BNT
Year	2002

Primary	New Antenna Costs			
Antenna	Section	Question	Response	
	New Antenna Description	Use	Primary (Main)	
		Description of Use	N/A	
		Change Type	Purchase New	
		Is this a request for upgraded equipment?	Yes	
		Ownership	Owned	
		Owner	N/A	
		Is antenna shared?	No	
		Is antenna directional?	Yes	
		Will antenna be located on or in close proximity to an antenna farm?	Yes	
	New Antenna Manufacturer and Types	Class	Full Power	
		Mounting	Side Mount	
		Antenna position in stack	Not in Stack	
		Polarization	Elliptical	
		Туре	Slotted Coaxial	
		Number of Stations Supported	N/A	
		Number of Panels/Bays	N/A	
		Lower Limit	N/A	
		Upper Limit	N/A	
		Design power capacity in use	N/A	
		Other Antenna Type	N/A	
		ERP: (Effective Radiated Power)	900.0 kW	
		Manufacturer		
			1	

Model	TFU 25 JS0 /VP-R 3P320BN
Year	2002
Justification for New Antenna	WXCW plans to relocate to the WINK tower. This will avoid the need for interim facilities for WXCW. (See attached)

# Primary Other Antenna Costs

Antenna	Section	Question	Response
	Combiner for Shared Antenna	Do you need a Combiner for a Shared Antenna?	
		Туре	
		Number of channels supported	N/A
		Frequencies of channels supported	N/A
		Frequency	N/A
		Do you need a combiner output splitter /switcher for dual feed lines?	N/A
	Elbow Complex	Do you require the separate purchase of the Elbow Complex?	Yes
		Broadband or Single Channel?	Single Channel
		Feed Line Size	6 1/8 inches inches
	Side Mount Brackets	Do you require the separate purchase of side mount brackets for a high power antenna?	No

Pattern Scatter Analysis	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	Yes
Sweep Test	Do you require the sweep testing of transmission line and antenna?	Yes

# Primary<br/>AntennaOther Antenna Cost Not ListedNameDescription

Name	Description
Custom mounts	Custom mounts

Interim	New Antenna Costs			
Antenna	Section	Question	Response	
	New Antenna Description	Use	Interim	
		Description of Use	N/A	
		Change Type	Purchase New	
		Ownership	Owned	
		Owner	N/A	
		Is antenna shared?	Yes	
		Is antenna directional?	Yes	
		Will antenna be located on or in close proximity to an antenna farm?	Yes	
	New Antenna Manufacturer and Type	Class	Full Power	
		Mounting	Side Mount	
		Antenna position in stack	Not in Stack	
		Polarization	Horizontal	
		Туре	Broadband Slot	
		Number of Stations Supported	2	
		Number of Panels/Bays	24	
		Lower Limit	572.00 MHz	
		Upper Limit	692.00 MHz	
		Design power capacity in use	100.0 %	
		Other Antenna Type	N/A	
		ERP: (Effective Radiated Power)	567.0 kW	
		Manufacturer		
		Model	TFU-24WB- R C160	
		Year	2019	
			2010	

Interim	Other Antenna Costs	
Antenna	Section	

itenna	Section	Question	Response
	Combiner for Shared Antenna	Do you need a Combiner for a Shared Antenna?	No
		Туре	
		Number of channels supported	N/A
		Frequencies of channels supported	N/A
		Frequency	N/A
		Do you need a combiner output splitter /switcher for dual feed lines?	N/A
	Elbow Complex	Do you require the separate purchase of the Elbow Complex?	No
		Broadband or Single Channel?	N/A
		Feed Line Size	N/A
	Side Mount Brackets	Do you require the separate purchase of side mount brackets for an antenna?	No
	Pattern Scatter Analysis	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	No
	Sweep Test	Do you require the sweep testing of transmission line and antenna?	Yes

## Interim Other Antenna Cost Not Listed

Antenna

Information not provided.

Transmissior	n Seffien	Question	Response
	Transmission Line Related Expenses	Do you have transmission line related expenses?	Yes

Primary Transmissio	Existing Transmission Line			
	n Section	Question	Response	
	Existing Transmission Line Description	Type of change	Purchase New	
		Use	Primary (Main)	
		Description of Use	N/A	
		Ownership	Owned	
		Owner	N/A	
		Site	N/A	
		Is the existing transmission line shared with another station or stations?	No	
		Is Transmission Line in operating condition?	Yes	
	Existing Transmission Line Manufacturer and Type	Manufacturer		
		Туре	Rigid	
		Diameter	8 3/16 inches	
		Other Diameter	N/A	
		Segment Length	19 3/4 inches	
		Other Segment Length	N/A	
		Number of parallel runs	1	
		Length	1550 feet per run	

Primary	New Transmission Line		
Transmissio	New Transmission Line Costs	Question	Response
		Use	Primary (Main)
		Description of Use	N/A
		Change Type	Purchase New
		Is this a request for upgraded equipment?	No
		Туре	Rigid
		Diameter	6 1/8 inches
		Other Diameter	N/A
		Segment Length	20 inches
		Other Segment Length	N/A
		Number of parallel runs	1
		Length	1485 feet per run
		Justification for New Transmission Line	Existing stick length not compatible with new channel assignment.

Primary	Other Transmission Line Expenses Not Listed		
Transmissio	n Line	Description	
	TLSCRs	TLSCRs	

Interim Transmissio	New Transmission Line		
	n Line Section	Question	Response
	New Transmission Line	Use	Interim
	Costs	Description of Use	N/A
		Change Type	Purchase New
		Туре	Rigid
		Diameter	4 1/16 inches
		Segment Length	19 ½ '
		Other Segment Length	
		Number of parallel runs	1
		Length	1300 feet per run
		Justification for New Transmission Line	Feed interim antenna used to facilitate tower work.

Interim	Other Transmission Line Expenses Not Listed		
Transmissio	n Line	Description	
	Elbow 4-50 EIA 6 X 6	Elbow 4-50 EIA 6 X 6	
	Elbow 4-50 Digit 7 X 14	Elbow 4-50 Digit 7 X 14	
	Elbow 4-50 EIA 6 X 12	Elbow 4-50 EIA 6 X 12	
	Rigid TL 4-50 15 ft to 20 ft	Rigid TL 4-50 15 ft to 20 ft	
	Rigid TL 4-50 5 ft to 10 ft	Rigid TL 4-50 5 ft to 10 ft	
	Other Transmission Line Parts	Other Transmission Line Parts	

Tower	Section	Question	Response
Equipment And Rigging Costs	Tower Equipment or Rigging Costs Changes	Do you have tower equipment or rigging costs changes?	Yes

Primary	Add Tower				
Tower	Section	Question	Response		
	Existing Tower Description	Type of change	Move Equipment		
		Tower Use	Primary (Main)		
		Description of Use	N/A		
		Ownership	Leased		
		Is this tower consider Complex?	No		
		Is this tower currently shared with any other stations?	Yes		
		One or more FM, AM or TV radio broadcaster(s)	Yes		
		Others Types of Users	No		
		Is tower documented for structural analysis?	Yes		
		Is tower compliant with Rev G?	Unknown		
	Existing Tower	Do you have a tower registration number?	Yes		
	Structure Registration	ASR Number	1213076		
	Coordinates (NAD83 ( North American Datum	Latitude (NAD83)	26° 47' 08.7" N-		
	of 1983))	Longitude (NAD83)	081° 47' 45.9" W-		
		Overall Structure Height	1515.07 feet		
		Support Structure Height	1455.03 feet		
		Ground Elevation Above Mean Sea Level (AMSL)	28.87 feet		

Structure Type	GTOWER - Guyed Structure Used for Communication Purposes
Tower Owner	American Towers, LLC
Date Constructed	02/15/2002

#### FM, AM or TV radio broadcasters. Facility ID's, Call Signs and Services of other broadcast stations with whom the tower is shared

Facility ID	Call Sign	Service
174244	WMYE	FM
71580	WRXY-TV	DTV

# Primary Tower Rigging Costs

Tower

Tower

Section	Question	Response
Tower Rigging Costs	Complex Tower	N/A
Helicopter Services Required	Are helicopter services required?	No

# Primary Other Tower Expenses Not Listed

Name	Description
Weather Day	Weather Day
Equipment removal	Removal of pre-transition antenna and line
Minor Modifications	Structural modifications upon removal of antenna/line

Auxiliary	Add Tower			
Tower	Section	Question	Response	
	Existing Tower Description	Type of change	Move Equipment	
		Tower Use	Auxiliary (Backup)	
		Description of Use	Emergency Backup	
		Ownership	Leased	
		Is this tower consider Complex?	No	
		Is this tower currently shared with any other stations?	Yes	
		One or more FM, AM or TV radio broadcaster(s)	Yes	
		Others Types of Users	No	
		Is tower documented for structural analysis?	Yes	
		Is tower compliant with Rev G?	Unknown	
	Existing Tower Structure	Do you have a tower registration number?	No	
	Registration	ASR Number		
	Coordinates (NAD83 ( North American Datum of	Latitude (NAD83)	26° 39' 05.3" N-	
	1983))	Longitude (NAD83)	081° 51' 18.3" W-	
		Overall Structure Height	201.00 feet	
		Support Structure Height	201.00 feet	
		Ground Elevation Above Mean Sea Level (AMSL)	5.90 feet	
		Structure Type	UTOWER - Unguyed - Free Standing Tower	

	Tower Owner	Ft. Myers Broadcasting Co.
	Date Constructed	03/23/1954

FM, AM or TV radio broadcasters. Facility ID's, Call Signs and Services of other broadcast stations with whom the tower is shared

Facility ID	Call Sign	Service
22093	WINK-TV	DTV

# Auxiliary Tower Rigging Costs

Tower

Section	Question	Response
Tower Rigging Costs	Complex Tower	N/A
Helicopter Services Required	Are helicopter services required?	No

# Auxiliary Other Tower Expenses Not Listed

**Tower** Information not provided.

Interim	Tower Construction Costs			
Tower	Section	Question	Response	
	Construct New Tower	Use	Interim	
		Description of Use	N/A	
		Height	1455.00 feet	
		Justification for New Tower	No new tower; Just rigging work on the existing tower	

# Interim Tower Rigging Costs

#### Tower

Tower

Section	Question	Response
Tower Rigging Costs	Complex Tower	N/A
Helicopter Services Required	Are helicopter services required?	No

# Interim Other Tower Expenses Not Listed

Name	Description
Interim Antenna and Line Installation	Interim Antenna and Line Installation

Outside Professional	Section	Question	Response
	Services Costs Outside Project Management Services	Do you require outside project management services?	Yes
		Number of Hours	80
		Explanation	Oversight of antenna and line removal at pre- transition transmitter facility.
	Outside RF consulting Engineering Services	Perform engineering study for new channel assignment and antenna development	Yes
		Prepare engineering section of Form FCC Construction Permit Application	Yes
		For Auxiliary Facility	Yes
		For Main Facility	Yes
		Prepare engineering section of Form FCC License to Cover Application	Yes
		For Auxiliary Facility	Yes
		For Main Facility	Yes
		Prepare request for Special Temporary Authority	Yes
		Quantity	1
		Do you have Distributed Transmission System engineering services?	N/A
		Critical Facility	N/A
		Terrain-Shielded Facility	N/A
	Attorney and Other Outside Consulting	Prepare and file Form FCC Construction Permit Application	Yes
	Services	For Auxiliary Facility	Yes
		For Main Facility	Yes

		a
	Prepare and file Form FCC License to Cover Application	Yes
	For Auxiliary Facility	Yes
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	Yes
	Quantity	1
	NEPA Section 106 environmental review	No
	Environmental Assessment	No
	ASR Modification	No
	FAA Consultation (including preparation of FAA Form 7460)	No
	Negotiation of Lease and other Matter for Shared Locations	Yes
	Prepare or Review FCC Form 399 for Reimbursement	Yes
	Address transition timing and coordination issues w/ other stations and wireless providers	Yes
RF Field Engineering Services	Comprehensive coverage verification via field study	No
	RF exposure measurements	No
	Additional Field Engineering Service	No
	Number of Days	N/A
	Justification	N/A

Outside	Other Professional Services Expenses Not Listed			
Professional	Services Costs	Description		
	Attorney Fees - Various	Attorney Fees - Various		
	Eng study and antenna devel for Interim STA	Eng study and antenna devel for Interim STA		

Other Engineering Services	Other Engineering Services
Permitting	Permitting

Other	Section	Question	Response
Expenses	AM Pattern Disturbance	Is an Impact Study needed?	No
		Is Remediation needed?	No
_	Facility Expenses	Name	N/A
		Other Distributed Transmission System Expenses Not listed	N/A
		Name	N/A
		Is Notification of a Medical Facility required as a result of DTV broadcasting?	Yes
	Permit and Filing Costs	Local Zoning	No
		Non-zoning permits	Yes
		BLM or NFS Coordination	No
		FCC Construction Permit Minor Change	Yes
		FCC License to Cover Application	Yes
		FCC Special Temporary Authority Application	Yes
	Other Miscellaneous Expenses	Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)?	Yes
		Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs?	No
		Does this relocation require Equipment Storage?	Yes
		Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change?	Yes
		Does this relocation require MVPD Notification of a Channel Change?	Yes

#### Other Expenses Not Listed

Other
Expenses

Name	Description
Equipment Delivery and Handling Charges	Equipment Delivery and Handling Charges
Project Oversight	Employee costs for planning, coordination and supervision.
STL due to New Tower	STL due to New Tower
Tower Space Rental	To facilitate operation during tower work
STL backup power	STL backup power

#### Transmitters

#### Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Interim Transmitter UAXTE-8R44	\$236,500.00	\$194,467.31		\$194,467.31	
UHF - Air Cooled Solid State Transmitter 4 - 6 kW	\$236,500.00	\$194,467.31	See attached / uploaded PDF file titled "Gates JW30004716- 1 v200225jgv1. pdf"	\$194,467.31	N/A
Primary Transmitter ULXTE-50	\$1,141,943.03	\$1,137,643.03		\$827,060.93	
Removal	\$20,000.00	\$20,000.00	Removal and disposal of existing transmitter	N/A	N/A
Electrical	\$7,010.46	\$7,010.46	See attached / uploaded PDF file titled "Gates US0332273 v191213jgv1. pdf"	\$7,010.46	N/A
Mask Filter System	\$44,940.43	\$44,940.43	See attached / uploaded PDF file titled "Gates US0332273 v191213jgv1. pdf"	\$44,940.43	N/A

FL Sales Tax	\$47,519.79	\$47,519.79	See attached / uploaded PDF file titled "Gates US0332273 v191213jgv1. pdf"	\$47,519.79	N/A
Purchase new UPS	\$115,107.35	\$115,107.35	See attached /uploaded PDF file titled "North Star 23235 v191119jgv1. pdf"	\$0.00	N/A
Freight	\$5,900.00	\$5,900.00	See attached / uploaded PDF file titled "Gates US0332273 v191213jgv1. pdf"	N/A	N/A
Installation and Proof	\$58,543.75	\$58,543.75	See attached / uploaded PDF file titled "Gates US0332273 v191213jgv1. pdf"	N/A	N/A
RF Accessories	\$56,676.88	\$56,676.88	See attached / uploaded PDF file titled "Gates US0332273 v191213jgv1. pdf"	\$56,676.88	N/A
Other Building Addition Size: 375.0	\$28,731.00	\$28,731.00	See attached response to TV Broadcaster Relocation Fund Administrator	N/A	N/A
5 Ton system	\$20,250.00	\$19,250.00	N/A	N/A	N/A

3" Rigid Conduit and Wiring (Cost per foot)	\$2,600.00	\$2,450.00	N/A	N/A	N/A
Transformer 3 phase /480v - 150 KVA	\$25,550.00	\$24,300.00	N/A	N/A	N/A
Switchgear - industrial 800 amp	\$38,200.00	\$36,300.00	N/A	N/A	N/A
UHF - Liquid Cooled Solid State Transmitter 31.7 kW	\$670,913.37	\$670,913.37	N/A	\$670,913.37	N/A
Sub-total	\$1,378,443.03	\$1,332,110.34	N/A	\$1,021,528.24	N/A
Total for all systems	\$7,217,351.27	\$2,853,051.81	N/A	\$1,984,377.23	N/A

## Components

Actual Information	
Description	File Name

UHF - Air Cooled Solid State Transmitter 4 - 6 kW	Component Description:	Gates US0336702
		v200827pmv1
	Amount:	\$26,811.00
	Component Description:	Gates JW30004716-1
	Amount:	v200225jgv1 \$61,562.39
	Component Description:	Gates JW30004716-2 v200424jgv1
	Amount:	\$61,562.39
	Component Description:	Gates US0336417 v200424jgv1
	Amount:	\$44,531.53
Removal	Information not provided.	
Electrical	Component Description:	Gates US0332273
		Prim TX elec pmt 1 v200225jgv2
	Amount:	\$7,010.46
Mask Filter System		
	Component Description:	Gates US0332273 Prim TX mask filter pmt 1 v200225jgv2
	Amount:	\$44,940.43
FL Sales Tax		
	Component Description:	Gates US0332273 Prim TX tax pmt 1 v200225jgv2
	Amount:	\$47,519.79

Purchase new UPS		
	Component Description:	North Star 23235
		v191119jgv1
	Amount:	\$115,107.35
Freight	Information not provided.	
Installation and Proof	Information not provided.	
RF Accessories		
	Component Description:	Gates US0332273
		Prim TX RF
		access pmt 1
	Amount:	v200225jgv2 \$56,676.88
		<i><b>4</b>00,010,000</i>
Other Building Addition	Information not provided.	
Size: 375.0		
5 Ton system	Information not provided.	
3" Rigid Conduit and Wiring	Information not provided.	
(Cost per foot)		
Transformer 3 phase/480v - 150 KVA	Information not provided.	
Switchgear - industrial 800 amp	Information not provided.	
UHF - Liquid Cooled Solid		
State Transmitter 31.7 kW	Component Description:	Gates US033227
	P	Prim TX pmt 1
		v200225jgv2
	Amount:	\$670,913.37

### Antennas

#### Cost Information

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justificatior
Interim Antenna TFU-24WB- R C160	\$91,797.70	\$88,267.70		\$87,947.70	
UHF - High Power, Side Mount, basic slot antenna, 24 bay,, 567 kW input, directional,, horizontally polarized	\$85,067.70	\$85,067.70	See attached / uploaded PDF file titled, "Die ST659004 v200217pmv1".	\$85,067.70	N/A
Sweep test of existing antenna	\$6,730.00	\$3,200.00	N/A	\$2,880.00	N/A
Primary Antenna TFU 25 JSC /VP-R 3P320BN	\$226,530.00	\$225,308.04		\$219,668.04	
Pattern scatter analysis for side mount high/med power antennas (if not included in antenna base cost)	\$5,260.00	\$5,000.00	N/A	N/A	N/A

Total for all systems	\$7,217,351.27	\$2,853,051.81	N/A	\$1,984,377.23	N/A
Sub-total	\$318,327.70	\$313,575.74	N/A	\$307,615.74	N/A
Auxiliary Antenna TUA-C2-01 ⁄02M-T	\$0.00	\$0.00		\$0.00	
Custom mounts	\$18,596.20	\$18,596.20	See attached /uploaded PDF file titled "Die MAN01334 v191121jgv1. pdf"	\$18,596.20	N/A
Sweep test of existing antenna	\$6,730.00	\$6,400.00	N/A	\$5,760.00	N/A
UHF - High Power, Side Mount, basic slot antenna, 900 kW input, directional,, elliptically or circularly polarized	\$183,643.80	\$183,643.80	See attached /uploaded PDF file titled "Die MAN01334 v191121jgv1. pdf"	\$183,643.80	N/A
Elbow complex, single channel, at antenna input, per 6 1/8. feedline (if needed)	\$12,300.00	\$11,668.04	See attached /uploaded PDF file titled "Die MAN01334 v191121jgv1. pdf"	\$11,668.04	N/A

Actual Information	
Description	File Name

UHF - High Power, Side Mount, basic slot antenna, 24 bay,, 567 kW input, directional,, horizontally polarized	Component Description: Amount:	Die 659004 v200305pmv2 \$8,024.00
	Component Description: Amount:	Die MAN01443 v200512jgv2 \$36,108.00
	Component Description: Amount:	Die ST659004 v200217pmv1 \$4,827.70
	Component Description: Amount:	Die MAN01335 v200512jgv2 \$36,108.00
Sweep test of existing antenna	Component Description: Amount:	Die MAN01335 v200512jgv2 \$1,440.00
	Component Description: Amount:	Die MAN01443 v200512jgv2 \$1,440.00
Pattern scatter analysis for side mount high/med power antennas (if not included in antenna base cost)	Information not provided.	

Elbow complex, single channel, at antenna input, per 6 1/8. feedline (if needed)	Component Description: Amount:	Die ST753013 v200827pmv1 \$684.04
	Component Description:	Die MAN01442
		Prim elbow 45 pct pmt 2 v191121jgv1
	Amount:	\$4,942.80
	Component Description:	Die MAN01334 Prim elbow 45 pct
		pmt 1 v191121jgv1
	Amount:	\$4,942.80
	Component Description:	Die 753013
		v200826pmv1
	Amount:	\$1,098.40

UHF - High Power, Side Mount, basic slot antenna, 900 kW input, directional,, elliptically or circularly polarized	Component Description: Amount:	Die ST747009 v200826pmv1 \$11,663.80
	Component Description: Amount:	Die 804003 v200827pmv1 \$7,312.40
	Component Description:	Die MAN01442 Prim ant 45 pct pmt 2 v191121jgv1
	Amount:	\$77,391.00 Dia MAN01224
	Component Description: Amount:	Die MAN01334 Prim ant 45 pct pmt 1 v191121jgv1 \$77,391.00
	Component Description:	Die 753013 v200826pmv1
	Amount:	\$9,885.60
Sweep test of existing antenna	Component Description:	Die MAN01442 Prim sweep 45 pct
	Amount:	pmt 2 v191121jgv1 \$2,880.00
	Component Description:	Die MAN01334 Prim sweep 45 pct pmt 1 v191121jgv1
	Amount:	\$2,880.00

Custom mounts		
	Component Description:	Die 804003 v200827pmv1
	Amount:	\$1,752.00
	Component Description:	Die MAN01442 Prim ant mts 45 pct pmt 2 v191121jgv1
	Amount:	\$7,884.00
	Component Description:	Die ST804003 v210216pmv1
	Amount:	\$1,076.20
	Component Description:	Die MAN01334 Prim ant mts 45 pct pmt 1 v191121jgv1
	Amount:	\$7,884.00

## **Transmission Line**

### Cost Information

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Interim Transmission Line	\$201,703.74	\$98,098.47		\$97,190.75	
Other Transmission Line Parts	\$6,082.87	\$6,082.87	N/A	\$5,426.35	N/A
Rigid TL 4-50 5 ft to 10 ft	\$1,208.00	\$1,208.00	N/A	\$1,087.20	N/A
Rigid TL 4-50 15 ft to 20 ft	\$1,304.00	\$1,304.00	N/A	\$1,173.60	N/A
Elbow 4-50 EIA 6 X 12	\$749.00	\$749.00	N/A	\$749.00	N/A
Elbow 4-50 Digit 7 X 14	\$3,969.75	\$3,969.75	See attached /uploaded PDF file titled, "Die ST659004 v200217pmv1".	\$3,969.75	N/A
Elbow 4-50 EIA 6 X 6	\$3,790.12	\$3,790.12	N/A	\$3,790.12	N/A
Rigid Transmission Line - copper, 4 1 /16"	\$184,600.00	\$80,994.73	N/A	\$80,994.73	N/A
Primary Transmission Line	\$303,898.00	\$226,048.46		\$225,655.66	

TLSCRs	\$3,928.00	\$3,928.00	See attached /uploaded PDF file titled "Die MAN01334 v191121jgv1. pdf"	\$3,535.20	N/A
Rigid Transmission Line - copper, 6 1/8"	\$299,970.00	\$222,120.46	See attached /uploaded PDF file titled "Die MAN01334 v191121jgv1. pdf"	\$222,120.46	N/A
Sub-total	\$505,601.74	\$324,146.93	N/A	\$322,846.41	N/A
Total for all systems	\$7,217,351.27	\$2,853,051.81	N/A	\$1,984,377.23	N/A

Actual Information Description	File Name	
Other Transmission Line Parts	Component Description: Amount:	Die 746022 v201204pmv1 \$5,426.35
Rigid TL 4-50 5 ft to 10 ft		
	Component Description:	Die MAN01443
	Amount:	v200512jgv2 \$543.60
	Component Description:	Die MAN01335
	Amount:	v200512jgv2 \$543.60

Rigid TL 4-50 15 ft to 20 ft		
	<b>Component Description:</b>	Die MAN01443
		v200512jgv2
	Amount:	\$586.80
	Component Description:	Die MAN01335
		v200512jgv2
	Amount:	\$586.80
Elbow 4-50 EIA 6 X 12		
	<b>Component Description:</b>	Die ST744009
		v201204pmv1
	Amount:	\$49.00
	Component Description:	Die 744009
		v201204pmv1
	Amount:	\$700.00

Elbow 4-50 Digit 7 X 14		
	Component Description:	Die MAN01335
	Amount:	v200512jgv2 \$1,396.80
	Amount.	\$1,390.00
	Component Description:	Die 659004
		v200305pmv2
	Amount:	\$310.40
	Component Description:	Die ST659004
		v200217pmv1
	Amount:	\$186.75
	Component Description:	Die 746022
		v201204pmv1
	Amount:	\$679.00
	Component Description:	Die MAN01443
		v200512jgv2
	Amount:	\$1,396.80
Elbow 4-50 EIA 6 X 6		
	Component Description:	Die ST742012
	Amount:	v201208pmv1
	Amount:	\$238.12
	Component Description:	Die 742012
		v201204pmv1
	Amount:	\$3,552.00

Rigid Transmission Line -		
copper, 4 1/16"	<b>Component Description:</b>	Die 725022
		v201125pmv1
	Amount:	\$13,724.60
	Component Description:	Die MAN01335
	A	v200512jgv2
	Amount:	\$30,375.54
	Component Description	Die ST659004
	Component Description:	v200217pmv1
	Amount:	\$4,061.26
		÷ .,
	Component Description:	Die 659004
		v200305pmv2
	Amount:	\$1,609.32
	Component Description:	Die ST725022
		v201125pmv1
	Amount:	\$848.47
	Component Description	
	Component Description:	Die MAN01443 v200512jgv2
	Amount:	\$30,375.54
		. ,
TLSCRs		
	Component Description:	Die MAN01442
		Prim TLSCRs 4 pct pmt 2
		v191121jgv1
	Amount:	\$1,767.60
		·
	Component Description:	Die MAN01334
	•	Prim TLSCRs 4
		pct pmt 1
		v191121jgv1
	Amount:	\$1,767.60

Rigid Transmission Line - copper, 6 1/8"	Component Description: Amount:	Die 804003 v200827pmv1 \$8,455.60
	Component Description:	Die MAN01442 Prim line 45 pct pmt 2 v191121jgv1
	Amount:	\$97,297.92
	Component Description:	Die MAN01334 Prim line 45 pct pmt 1 v191121jgv1
	Amount:	\$97,297.92
	Component Description:	Die 748008 v200826pmv1
	Amount:	\$6,070.96
	Component Description:	Die ST748008
	Amount:	v200827pmv1 \$12,998.06
	Amount.	φ12,330.00

## **Tower Equipment and Rigging Costs**

### Cost Information

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justificatio
Auxiliary Tower UTOWER	\$84,200.00	\$0.00		\$0.00	
Short Tower (less than 500')	\$84,200.00	\$0.00	N/A	N/A	N/A
Interim Tower	\$4,157,151.87	\$120,001.87		\$120,001.87	
Tall Tower (greater than 500')	\$210,500.00	\$0.00	N/A	N/A	N/A
New tower between 1000' and 1500' without elevator, presumptive soil conditions	\$3,826,650.00	\$0.00	N/A	N/A	N/A
Interim Antenna and Line Installation	\$120,001.87	\$120,001.87	See attached /uploaded PDF files titled "ERI WINK-300 v200225jgv2. pdf", "ERI WINK-37231 v200206jgv1. pdf" and "ERI WINK-55466 v200428jgv1. pdf"	\$120,001.87	N/A
Primary Tower GTOWER	\$478,723.00	\$432,673.00		\$118,223.00	

(greater than 500')			proposal from tower erector company.		
Minor Modifications	\$150,000.00	\$150,000.00	Tower company advised we make this allowance as modifications expected to be needed upon removal of antenna and line.	N/A	N/A
Equipment removal	\$86,723.00	\$86,723.00	Estimate to remove pre- transition antenna and line upon advice from tower company. See attached invoices and quotes	\$86,723.00	N/A
Weather Day	\$31,500.00	\$31,500.00	See attached / uploaded PDF file titled "NE Twrs 2000650427-W v200929pmv1".	\$31,500.00	N/A
Sub-total	\$4,720,074.87	\$552,674.87	N/A	\$238,224.87	N/A
Total for all systems	\$7,217,351.27	\$2,853,051.81	N/A	\$1,984,377.23	N/A

Actual Information Description	File Name
Short Tower (less than 500')	Information not provided.
Tall Tower (greater than 500')	Information not provided.

New tower between 1000' and 1500' without elevator, presumptive soil conditions	Information not provided.	
Interim Antenna and Line Installation	Component Description: Amount:	ERI WINK-55614 v201207pmv1 \$162.73
	Component Description: Amount:	ERI WINK-37231 v200206jgv1 \$45,217.60
	Component Description: Amount:	ERI WINK-300 v200225jgv2 \$56,522.00
	Component Description: Amount:	ERI WINK-55466 v200428jgv1 \$18,099.54
Tall Tower (greater than 500')	Information not provided.	
Minor Modifications	Information not provided.	
Equipment removal	Component Description: Amount:	Gates US0337072 v200827pmv1 \$45,697.00
	Component Description: Amount:	Gates US0338018 v200827pmv1 \$41,026.00
Weather Day	Component Description:	NE Twrs 2000650427-W v200929pmv1
	Amount:	\$31,500.00

### **Outside Professional Services**

### Cost Information

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cos Justificatic
Outside Professional Services	\$75,474.41	\$111,719.41	Custilication	\$80,419.41	oustinouti
Permitting	\$4,099.41	\$4,099.41	See attached invoices / quotes	\$4,099.41	N/A
Other Engineering Services	\$10,000.00	\$10,000.00	Other Engineering Services such as RF calculations, establish transition plans, review structural studies, etc.	\$3,700.00	N/A
Eng study and antenna devel for Interim STA	\$750.00	\$750.00	See attached / uploaded PDF file titled "DLR 243827 v191209jgv1. pdf"	\$750.00	N/A
Attorney Fees - Various	\$5,170.00	\$5,170.00	See attached invoices	\$5,170.00	N/A
Attorney Fees - Prepare and File request for Special Temporary Authorization	\$3,680.00	\$3,500.00	N/A	\$525.00	N/A
Attorney Fees - Negotiation of lease and other matters for shared locations	\$4,210.00	\$2,000.00	N/A	N/A	N/A

Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application	\$2,365.00	\$2,250.00	N/A	\$250.00	N/A
Attorney Fees - Aux Antenna, prepare and File Form 2100 Construction Permit or License Application	\$4,210.00	\$4,000.00	N/A	\$1,175.00	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	\$5,260.00	\$5,000.00	N/A	\$2,050.00	N/A
Prepare request for Special Temporary Authorization	\$2,050.00	\$1,500.00	N/A	\$750.00	N/A
RF Consulting Engineer Fees- Aux Antenna: Prepare engineering section of FCC Form 2100, License to Cover Application	\$1,580.00	\$1,500.00	N/A	N/A	N/A

Prepare engineering section of FCC Form 2100 (main), License to Cover Application	\$1,580.00	\$1,500.00	N/A	\$1,125.00	N/A
RF Consulting Engineer Fees- Aux Antenna: Prepare engineering section of FCC Form 2100, Construction Permit Application	\$2,105.00	\$2,000.00	N/A	N/A	N/A
Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	\$3,155.00	\$3,000.00	N/A	N/A	N/A
Perform engineering study for new channel assignment and antenna development	\$7,360.00	\$7,000.00	N/A	\$4,875.00	N/A
Address transition timing and coordination issues w/ other stations and wireless	\$2,630.00	\$2,500.00	N/A	N/A	N/A

Project management of the transition	\$12,640.00	\$32,125.00	Estimated cost based on time needed to decommission the pre- transition transmitter site.	\$32,125.00	N/A
Prepare and or review reimbursement form	\$2,630.00	\$23,825.00	See attached invoices	\$23,825.00	N/A
Sub-total	\$75,474.41	\$111,719.41	N/A	\$80,419.41	N/A
Total for all systems	\$7,217,351.27	\$2,853,051.81	N/A	\$1,984,377.23	N/A

Actual Information Description	File Name	
Permitting		
	Component Description:	AFF 2020108
		v200817pmv1
	Amount:	\$4,099.41

Other Engineering		
Services	Component Description:	KGA 719-16
	Component Description.	v200821pmv1
	Amount:	\$2,325.00
	Amount.	ψ2,020.00
		KOA 740 00
	Component Description:	KGA 719-09
	A	v200821pmv1
	Amount:	\$200.00
	Component Description.	KCA 710 15
	Component Description:	KGA 719-15
	A	v200821pmv1
	Amount:	\$175.00
	Component Description:	KGA 719-05
	component Description.	v191023jgv1
	Amount:	\$775.00
		<b>•</b> ••••••••
	Component Description:	KGA 729-17
		v200821pmv1
	Amount:	\$200.00
	Component Description:	KGA 719-10
		v200821pmv1
	Amount:	\$225.00
Eng study and antenna		
devel for Interim STA	Component Description:	DLR 243827
		v191209jgv1
	Amount:	\$750.00
Attorney Fees - Various		
	Component Description:	Belisle
		20200430WXCW
		v200826pmv1
	Amount:	\$225.00
	Amount:	\$225.00
	Amount:	\$225.00

Component Description: Amount:	Belisle 20200902WXCW v201022pmv2 \$1,000.00
Component Description: Amount:	Belisle 20200131WXCW v200826pmv1 \$75.00
Component Description: Amount:	Belisle 20200302WXCW v200826pmv1 \$400.00
Component Description: Amount:	Belisle 20200101WXCW v200826pmv1 \$1,225.00
Component Description: Amount:	Correspondence with FCC regarding legal bills \$100.00
Component Description: Amount:	Belisle 20181031BLF02 v190913pmv1 \$125.00
Component Description: Amount:	Various research and submission of transition plan progress report \$250.00

Component Description: Amount:	File Form 377 and email James Schwartzel \$50.00
Component Description: Amount:	Belisle 20190201BLF02 v190913pmv1-Not Reimb N/A
Component Description: Amount:	Belisle 20180731BLF01 v190913pmv1 \$50.00
Component Description: Amount:	Belisle 20180503BLF01 v190913pmv1 \$50.00
Component Description: Amount:	Belisle 20190201BLF01 v190913pmv1 \$300.00
Component Description: Amount:	Belisle 20181031BLF01 v190913pmv1 \$100.00
Component Description: Amount:	File Form 377 and notify James Schwartzel \$50.00

	Component Description: Amount:	Belisle 20171201BLF01 v190913pmv1 \$1,370.00
	Component Description:	Belisle
	Amount:	20180201BLF01 v190913pmv1 \$250.00
	Component Description:	Emails to gather information about transition plan
	Amount:	progress report \$300.00
Attorney Fees - Prepare and File request for Special Temporary	Component Description:	Legal for Schedule 387
Authorization	Amount:	\$200.00
	Component Description: Amount:	399 Amendment \$325.00
	Component Description:	Legal modification filing
	Amount:	\$1,370.00
Attorney Fees - Negotiation of lease and other matters for shared locations	Information not provided.	
Attorney Fees -Prepare and File FCC Form 2100 (main), License to Cover Application	Component Description: Amount:	Legal for Form 210 \$250.00

Antenna, prepare and File Form 2100 Construction Permit or License Application	Component Description: Amount:	TV Relocation Fun Matters \$1,175.00
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	Component Description: Amount:	Form 2100 application \$2,050.00
Prepare request for Special Temporary Authorization	Component Description: Amount:	DLR 243946 v200214pmv1 \$750.00
RF Consulting Engineer Fees- Aux Antenna: Prepare engineering section of FCC Form 2100, License to Cover Application	Information not provided.	
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	Component Description: Amount:	Preparation of the engineering section of FCC Form 2100 \$1,125.00
RF Consulting Engineer Fees- Aux Antenna: Prepare engineering section of FCC Form 2100, Construction Permit Application	Information not provided.	
Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	Information not provided.	

assignment and antenna development	Component Description:	Engineering study work for new channel assignment and antenna development.
	Amount:	\$1,125.00
	Component Description:	DLR inv #243270 Engineering Study Work for New Channel Assignmen Development UL20190415RCW1
	Amount:	\$1,750.00
	Component Description:	Engineering study work for new channel assignment and antenna development.
	Amount:	\$1,125.00
	Component Description:	Engineering study work for new channel assignment and antenna development.
	Amount:	\$875.00
Address transition timing and coordination issues w/ other stations and wireless	Information not provided.	
Project management of the transition	Component Description:	KGA 719-03
		v200821pmv1

Component Description: Amount:	KGA 719-36 v200821pmv1 \$150.00
Component Description: Amount:	KGA 719-29 v200821pmv1 \$150.00
Component Description: Amount:	Gates US0337558 v201203pmv1 \$4,375.00
Component Description: Amount:	KGA 719-20 v200821pmv1 \$150.00
Component Description: Amount:	KGA 719-28 v200821pmv1 \$150.00
Component Description: Amount:	Gates US0334090 v200211pmv1 \$15,000.00
Component Description: Amount:	KGA 719-51 v210215pmv1 \$150.00
Component Description: Amount:	KGA 719-27 v200821pmv1 \$150.00
Component Description: Amount:	KGA 719-43 v210215pmv1 \$150.00

	Component Description: Amount:	Gates US0339989 v210215pmv1 \$26,250.00
	Component Description: Amount:	KGA 719-04 v191023jgv1 \$150.00
	Component Description: Amount:	KGA 719-06 v200821pmv1 \$150.00
Prepare and or review reimbursement form	Component Description: Amount:	KGA 719-38 v200827pmv1 \$905.00
	Component Description: Amount:	KGA 719-35 v200821pmv1 \$140.00
	Component Description: Amount:	KGA 719-11 v200821pmv1 \$525.00
	Component Description: Amount:	KGA 719-08 v200821pmv1 \$525.00
	Component Description: Amount:	KGA 719-47 v210215pmv1 \$2,520.00
	Component Description: Amount:	KGA 719-30 v200821pmv1 \$1,125.00

Component Description: Amount:	KGA 71926 v200827pmv1 \$730.00
Component Description: Amount:	KGA 719-50 v210215pmv1 \$975.00
Component Description: Amount:	KGA 719-33 v200821pmv1 \$475.00
Component Description: Amount:	KGA 719-19 v200821pmv1 \$670.00
Component Description: Amount:	KGA 719-40 v210215pmv1 \$3,970.00
Component Description: Amount:	KGA 719-07 v200821pmv1 \$905.00
Component Description: Amount:	KGA 719-42 v210215pmv1 \$380.00
Component Description: Amount:	KGA 719-18 v200821pmv1 \$2,100.00
Component Description: Amount:	KGA 719-45 v210215pmv1 \$135.00

Component Description:	KGA 719-53 v210215pmv
Amount:	\$600.00
Component Description:	KGA 719-24
	v200821pmv2
Amount:	\$2,970.00
Component Description:	KGA 719-14
	v200821pmv1
	\$4,175.00

### **Other Expenses**

### Cost Information

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Other Expenses	\$219,429.52	\$218,824.52		\$13,742.56	
STL backup power	\$815.00	\$815.00	See attached / uploaded PDF file titled "STL backup power v210308jgv1. pdf"	N/A	N/A
Equipment Delivery and Handling Charges	\$9 <i>,154</i> .56	\$9,154.56	N/A	\$9,154.56	N/A
Tower Space Rental	\$44,546.50	\$44,546.50	See Attached Response TV Broadcaster Relocation Fund Administrator	N/A	N/A
STL due to New Tower	\$107,023.46	\$107,023.46	See attached / uploaded PDF file titled "New Tower Revised Plan v200706jgv2. pdf"	N/A	N/A

Project Oversight	\$9,600.00	\$9,600.00	Employee cost to cover planning, coordination and oversight.	N/A	N/A
MVPD Notification of Channel Change	\$1,500.00	\$1,500.00	N/A	N/A	N/A
Develop and air announcement of upcoming channel change	\$1,000.00	\$1,000.00	N/A	N/A	N/A
Equipment Storage	\$15,600.00	\$15,600.00	See attached / uploaded PDF file titled "Die ship to storage quote.pdf"	N/A	N/A
Disposal Costs (for equipment and other waste, net of any salvage value)	\$5,000.00	\$5,000.00	Excess cost above salvage for antenna, line and misc. hardware disposal.	N/A	N/A
Non-zoning permits	\$12,000.00	\$12,000.00	Space preparation, electrical, tower work.	N/A	N/A
FCC Filing Fees - Special Temporary Authorization request	\$195.00	\$190.00	N/A	N/A	N/A

FCC Filing Fees - Form 2100 license to cover application	\$335.00	\$325.00	N/A	N/A	N/A
FCC Filing Fees - Form 2100 minor change CP application	\$1,110.00	\$1,070.00	N/A	N/A	N/A
DTV Medical Facility Notification	\$11,550.00	\$11,000.00	N/A	\$4,588.00	N/A
Sub-total	\$219,429.52	\$218,824.52	N/A	\$13,742.56	N/A
Total for all systems	\$7,217,351.27	\$2,853,051.81	N/A	\$1,984,377.23	N/A

Actual Information Description	File Name
STL backup power	Information not provided.

Equipment Delivery and		
Handling Charges	<b>Component Description:</b>	Die 696016
		v201130pmv1
	Amount:	\$3,358.12
	Component Description:	Die 742012
		v201204pmv1
	Amount:	\$656.52
	Component Description:	Die 750034
	Component Description.	v201204pmv1
	Amount:	\$904.69
	Component Description:	Die 738010
		v201204pmv1
	Amount:	\$3,405.88
	Component Description:	Die 744009
		v201204pmv1
	Amount:	\$172.83
	Component Description:	Die 746022
		v201204pmv1
	Component Description: Amount:	
Tower Space Rental		v201204pmv1
	Amount:	v201204pmv1
STL due to New Tower	Amount: Information not provided.	v201204pmv1
STL due to New Tower Project Oversight MVPD Notification of	Amount: Information not provided. Information not provided.	v201204pmv1
Tower Space Rental STL due to New Tower Project Oversight MVPD Notification of Channel Change Develop and air announcement of upcoming channel change	Amount:         Information not provided.         Information not provided.         Information not provided.	v201204pmv1

net of any salvage value) Non-zoning permits	Information not provided.	
Non Zoning permits	information not provided.	
FCC Filing Fees - Special Temporary Authorization request	Information not provided.	
FCC Filing Fees - Form 2100 license to cover application	Information not provided.	
FCC Filing Fees - Form 2100 minor change CP application	Information not provided.	
DTV Medical Facility		
Notification	<b>Component Description:</b>	KGA 719-22
		v200821pmv
	Amount:	\$4,588.00

Cost	Grand Total			
Information		Predetermined Cost Estimate	Estimated Cost	Actual Cost
	Total for all systems	\$7,217,351.27	\$2,853,051.81	\$1,984,377.23

Reimbursem	entestatus	Response
	The facility has ceased operating on its pre- auction channel.	Yes
	Construction of final facilities or all necessary modifications are complete.	No
	All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator.	No

Certification	Section	Question	Response
	Submission of Estimated Expenses Statements	WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.	
		<ol> <li>The Authorized Person signing below certifies that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity.</li> </ol>	
		2. The above-named entity acknowledges that all certifications and attached documentation are considered material representations.	
		<b>3.</b> The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.	

- 4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- 5. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
- 7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.	
I declare, under penalty of perjury, that I am an authorized representative of the above- named applicant for the Authorization(s) specified above.	Jeffrey C Gehman Engineering Associate 03/08/2021

Certification	Section	Question	Response
	Submission of Actual Cost Documentation Statements	WILLFUL FALSE, FRAUDULENT, OR FICTITIOUS STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISIONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE AND/OR FRAUDULENT STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT (U.S. CODE, TITLE 31, SECTIONS 3729-3733).	
		<ol> <li>The Authorized Person signing below certifies and represents that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity.</li> </ol>	
		2. The above-named entity certifies that the statements in this form and attached documentation are true, complete, and correct.	
		3. The above-named entity acknowledges that all certifications and attached documentation are considered material representations.	

- 4. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.
- 5. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster **Relocation Fund are** necessary to change channels (full power and Class A stations) and/or otherwise modify a television station's facility as a result of the spectrum repack (LPTV/TV Translator stations); or to minimize service disruption resulting from a repacked television station (FM stations); or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 7. The above-named entity certifies that the cost information /documents submitted reflect costs actually incurred.

	The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a prerequisite for obtaining the payments herein requested.	
an au name	are, under penalty of perjury, that I am thorized representative of the above- id applicant for the Authorization(s) fied above.	Jeffrey C Gehman Engineering Associate
		03/08/2021

## Attachments