



(REFERENCE COPY - Not for submission)

FCC Form 399: Reimbursement Request

Facility **23930** | Service: **DTV** | Call **WACS-TV** | Channel:
ID: | Sign:
7 (High VHF) | File **0000027606**
Number:
FRN: **0001844976** | Date **03/15**
Submitted: **/2021**

Applicant Information

Applicant Name, Type, and Contact Information

Applicant	Address	Phone	Email	Applicant Type
GEORGIA PUBLIC TELECOMMUNICATIONS COMMISSION	Adam Woodlief 260 14TH ST NW ATLANTA, GA 30318 United States	+1 (404) 685- 2410	awoodlief@gpb. org	Government Entity

Reimbursement Contact Information

Reimbursement Contact Name and Information

Applicant	Address	Phone	Email
[Confidential]			

Preparer Contact Information

Preparer Contact Name and Information

Applicant	Address	Phone	Email
Robert Gehman <i>ConsultingEngineer</i> <i>Kessler and Gehman</i> <i>Associates, Inc.</i>	507 NW 60th Street Suite D Gainesville, FL 32607 United States	+1 (252) 332-3157	bob@kesslerandgehman. com

**Broadcaster
Information
and
Transition
Plan**

Question		Response
Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information.		No
Briefly describe transition plan		Map and analyze tower; modify if needed. Replace transmitter and antenna. Add interim antenna and line for continuous operation during primary antenna replacement and for the duration of the assigned phase.

Transmitters

Section	Question	Response
Transmitter Related Expenses	Do you have transmitter related expenses?	Yes

**Primary
Transmitter**

Existing Transmitter Information

Section	Question	Response
Existing Transmitter Description	Type of change	Purchase New
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is this transmitter currently shared with another station?	No
	Is this transmitter currently in operating condition?	Yes
Existing Transmitter Manufacturer and Type	Manufacturer	
	Model	PTCD 5P1
	Year	2008
	Type	Solid State
	Solid State Cooling	Air Cooled
	Solid State Power Capacity	1.8 kW

Primary
Transmitter

New Transmitter Costs

Section	Question	Response
New Transmitter	Use	Primary (Main)
	Change Type	Purchase New
	Is this a request for upgraded equipment?	Yes
	Manufacturer	
	Model	HPTV-PRLX-V7
	Transmitter Type	Solid State
	Solid State Cooling	Liquid Cooled
	Solid State Power capacity	10.1 kW
	Justification for New Transmitter	Manufacturer of existing transmitter advises that the existing transmitter cannot be re-tuned.

Primary
Transmitter

Other Transmitter Costs

Section	Question	Response
Electrical Service	Service Entrance (3 phases 800A 208V)	No
	Switchgear (industrial 800 amp)	Yes
	Transformer (480V)	Yes
	Power	150 kVA
	Rigid Conduit and Wiring	Yes
	Size	3 inches
	Length	100.0 feet

	Other Electrical Service	No
	Description	N/A
HVAC Service	Does the replacement transmitter require HVAC Service?	No
	Type	N/A
	Size	N/A
	Other Size	N/A
Transmitter Building Addition/Modification or Leasehold Improvement	Does the Transmitter Building require an addition, modification, other leasehold improvement?	No
	Size	N/A
Channel 14 Costs	Is an RF Consulting Engineer needed?	N/A
	Is a channel 14 Mask Filer needed?	N/A
	Is additional field engineering time needed?	N/A
	Number of Days	N/A

Primary Transmitter

Other Transmitter Cost Not Listed

Name	Description
Additional Interior RF System	Interior RF System Existing Transmitter to Interim Transmission line
Standby Exciter and Switch	Standby Exciter with Automatic Change Over Switch

Antennas

Section	Question	Response
Antenna Related Expenses	Do you have antenna related expenses?	Yes

**Primary
Antenna**

Existing Antenna Information

Section	Question	Response
Existing Antenna Description	Type of change	Purchase New
	Antenna Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing antenna shared with another station or stations?	No
	Is the existing antenna directional?	Yes
	Is antenna in operating condition?	Yes
	Is antenna located on or in close proximity to an antenna farm?	No
Existing Antenna Manufacturer and Type	Class	Full Power
	Mounting	Top Mount
	Antenna position in stack	Not in Stack
	Polarization	Horizontal
	Type	Slotted Coaxial
	Number of Stations Supported	N/A
	Number of Panels	N/A
	Design power capacity in use	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power)	4.7 kW

Manufacturer	
Model	THV-5A8 R C170
Year	2008

Primary
Antenna

New Antenna Costs

Section	Question	Response
New Antenna Description	Use	Primary (Main)
	Description of Use	N/A
	Change Type	Purchase New
	Is this a request for upgraded equipment?	Yes
	Ownership	Owned
	Owner	N/A
	Is antenna shared?	No
	Is antenna directional?	No
	Will antenna be located on or in close proximity to an antenna farm?	No
New Antenna Manufacturer and Types	Class	Full Power
	Mounting	Top Mount
	Antenna position in stack	Not in Stack
	Polarization	Elliptical
	Type	Slotted Coaxial
	Number of Stations Supported	N/A
	Number of Panels/Bays	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Design power capacity in use	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power)	4.7 kW
	Manufacturer	
	Model	JSM-5/7 TETO-V-R

	Year	2018
	Justification for New Antenna	Single channel antenna cannot accommodate assigned channel

Primary Antenna

Other Antenna Costs

Section	Question	Response
Combiner for Shared Antenna	Do you need a Combiner for a Shared Antenna?	
	Type	
	Number of channels supported	N/A
	Frequencies of channels supported	N/A
	Frequency	N/A
	Do you need a combiner output splitter /switcher for dual feed lines?	N/A
Elbow Complex	Do you require the separate purchase of the Elbow Complex?	No
	Broadband or Single Channel?	N/A
	Feed Line Size	N/A
Side Mount Brackets	Do you require the separate purchase of side mount brackets for a high power antenna?	
Pattern Scatter Analysis	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	No
Sweep Test	Do you require the sweep testing of transmission line and antenna?	No

**Primary
Antenna**

Other Antenna Cost Not Listed
Information not provided.

**Interim
Antenna**

New Antenna Costs

Section	Question	Response
New Antenna Description	Use	Interim
	Description of Use	N/A
	Change Type	Purchase New
	Ownership	Owned
	Owner	N/A
	Is antenna shared?	No
	Is antenna directional?	Yes
	Will antenna be located on or in close proximity to an antenna farm?	No
New Antenna Manufacturer and Type	Class	Full Power
	Mounting	Side Mount
	Antenna position in stack	Not in Stack
	Polarization	Horizontal
	Type	Slotted Coaxial
	Number of Stations Supported	N/A
	Number of Panels/Bays	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Design power capacity in use	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power)	4.7 kW
	Manufacturer	
	Model	JSM-4 /7SHTO-V-R
	Year	2018

	Justification for New Antenna	An interim antenna is necessary to keep station on the air during primary antenna replacement and for the duration of the assigned phase.
--	-------------------------------	---

Interim Antenna

Other Antenna Costs

Section	Question	Response
Elbow Complex	Do you require the separate purchase of the Elbow Complex?	No
	Broadband or Single Channel?	N/A
	Feed Line Size	N/A
Side Mount Brackets	Do you require the separate purchase of side mount brackets for an antenna?	No
Pattern Scatter Analysis	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	No
Sweep Test	Do you require the sweep testing of transmission line and antenna?	No

Interim Antenna

Other Antenna Cost Not Listed

Information not provided.

Transmission Line

Section	Question	Response
Transmission Line Related Expenses	Do you have transmission line related expenses?	Yes

**Primary
Transmission Line****Existing Transmission Line**

Section	Question	Response
Existing Transmission Line Description	Type of change	Utilize Existing
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing transmission line shared with another station or stations?	No
	Is Transmission Line in operating condition?	Yes
Existing Transmission Line Manufacturer and Type	Manufacturer	ERI
	Type	Flexible Air
	Diameter	3 inches
	Other Diameter	N/A
	Segment Length	N/A
	Other Segment Length	N/A
	Number of parallel runs	1
	Length	1040 feet per run

Primary Transmission Line

Other Transmission Line Expenses Not Listed

Name	Description
Sweep Line	Sweep line for suitability on assigned channel

Interim Transmission Line

New Transmission Line

Section	Question	Response
New Transmission Line Costs	Use	Interim
	Description of Use	N/A
	Change Type	Purchase New
	Type	Flexible Air
	Diameter	3 inches
	Segment Length	N/A
	Other Segment Length	
	Number of parallel runs	1
	Length	1005 feet per run
	Justification for New Transmission Line	An interim transmission line is necessary for the interim antenna to keep station on the air during primary antenna replacement and for the duration of the assigned phase.

Interim	Other Transmission Line Expenses Not Listed
Transmission Line	Information not provided.

**Tower
Equipment
And
Rigging
Costs**

Section	Question	Response
Tower Equipment or Rigging Costs Changes	Do you have tower equipment or rigging costs changes?	Yes

**Primary
Tower**

Existing Tower

Section	Question	Response
Existing Tower Description	Type of change	Modify Existing
	Tower Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Is this tower consider Complex?	No
	Is this tower currently shared with any other stations?	Yes
	One or more FM, AM or TV radio broadcaster(s)	No
	Others Types of Users	Yes
	Is tower documented for structural analysis?	No
	Is tower compliant with Rev G?	No
Existing Tower Structure Registration	Do you have a tower registration number?	Yes
	ASR Number	1018782
Coordinates (NAD83 (North American Datum of 1983))	Latitude (NAD83)	31° 56' 12.4" N-
	Longitude (NAD83)	084° 33' 12.8" W-
	Overall Structure Height	1095.79 feet
	Support Structure Height	1044.93 feet
	Ground Elevation Above Mean Sea Level (AMSL)	473.09 feet

Structure Type	GTOWER - Guyed Structure Used for Communication Purposes
Tower Owner	GEORGIA PUBLIC TELECOMMUNICATIONS COMMISSION
Date Constructed	03/07/2016

Other Types of Users

Users

GA Forestry

FBI

GBI

Primary Tower

Tower Modification Costs

Section	Question	Response
Engineering Study	Please what type of engineering study is required, if any:	Study needed for undocumented /poorly documented tower
Tower Reinforcements	Please select whether tower reinforcements are needed:	Major Reinforcements needed

Primary Tower

Tower Rigging Costs

Section	Question	Response
Tower Rigging Costs	Complex Tower	N/A
Helicopter Services Required	Are helicopter services required?	No

**Primary
Tower**

Other Tower Expenses Not Listed
Information not provided.

**Outside
Professional**

Section	Question	Response
Services Costs Outside Project Management Services	Do you require outside project management services?	Yes
	Number of Hours	60
	Explanation	It will be necessary to schedule and coordinate multiple vendors, complete progress reports, and update Schedule 399. Station does not have available personnel or personnel trained in project management for such complex projects.
Outside RF consulting Engineering Services	Perform engineering study for new channel assignment and antenna development	Yes
	Prepare engineering section of Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare engineering section of Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	Yes

	Quantity	1
	Do you have Distributed Transmission System engineering services?	N/A
	Critical Facility	N/A
	Terrain-Shielded Facility	N/A
Attorney and Other Outside Consulting Services	Prepare and file Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare and file Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	Yes
	Quantity	1
	NEPA Section 106 environmental review	No
	Environmental Assessment	No
	ASR Modification	Yes
	FAA Consultation (including preparation of FAA Form 7460)	Yes
	Negotiation of Lease and other Matter for Shared Locations	No
	Prepare or Review FCC Form 399 for Reimbursement	Yes
	Address transition timing and coordination issues w/ other stations and wireless providers	Yes
RF Field Engineering Services	Comprehensive coverage verification via field study	No
	RF exposure measurements	No
	Additional Field Engineering Service	Yes

	Number of Days	22
	Justification	It will be necessary to survey the site, plan the equipment, develop specifications for purchasing, and oversee multiple vendor RF projects. Station does not have available personnel or personnel trained in such services.

Outside Professional

Other Professional Services Expenses Not Listed

Services Costs

Name	Description
Other Engineering Services	Engineering services not already included in a pre-established OPS section.
Other Legal Services	Legal services not already included in a pre-established OPS section.

Other Expenses

Section	Question	Response
AM Pattern Disturbance	Is an Impact Study needed?	No
	Is Remediation needed?	No
Facility Expenses	Name	N/A
	Other Distributed Transmission System Expenses Not listed	N/A
	Name	N/A
	Is Notification of a Medical Facility required as a result of DTV broadcasting?	Yes
Permit and Filing Costs	Local Zoning	No
	Non-zoning permits	No
	BLM or NFS Coordination	No
	FCC Construction Permit Minor Change	No
	FCC License to Cover Application	No
	FCC Special Temporary Authority Application	No
Other Miscellaneous Expenses	Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)?	Yes
	Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs?	Yes
	Does this relocation require Equipment Storage?	Yes
	Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change?	Yes
	Does this relocation require MVPD Notification of a Channel Change?	Yes

**Other
Expenses**

Other Expenses Not Listed

Name		Description
Electrical Design		Electrical Design
System Design and Site Survey		System Design and Site Survey
Electrical Work		Electrical Work

Cost Information

Transmitters

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Transmitter HPTV-PRLX-V7	\$616,450.00	\$276,045.00		\$110,545.00	
Standby Exciter and Switch	<i>\$25,000.00</i>	\$25,000.00	N/A	N/A	N/A
Additional Interior RF System	<i>\$75,000.00</i>	\$75,000.00	N/A	N/A	N/A
3" Rigid Conduit and Wiring (Cost per foot)	\$5,200.00	\$4,900.00	N/A	N/A	N/A
Transformer 3 phase /480v - 150 KVA	\$25,550.00	\$24,300.00	N/A	N/A	N/A
Switchgear - industrial 800 amp	\$38,200.00	\$36,300.00	N/A	N/A	N/A
High VHF - Liquid Cooled Solid State Transmitter 8.5 . 12.5 kW	\$447,500.00	\$110,545.00	See attached / uploaded file "Comark S10459-1 v190912jgv1"	\$110,545.00	N/A
Sub-total	\$616,450.00	\$276,045.00	N/A	\$110,545.00	N/A
Total for all systems	\$1,904,905.00	\$1,610,014.00	N/A	\$898,587.00	N/A

Components

Actual Information	
Description	File Name
Standby Exciter and Switch	Information not provided.
Additional Interior RF System	Information not provided.
3" Rigid Conduit and Wiring (Cost per foot)	Information not provided.
Transformer 3 phase/480v - 150 KVA	Information not provided.
Switchgear - industrial 800 amp	Information not provided.
High VHF - Liquid Cooled Solid State Transmitter 8.5 . 12.5 kW	Component Description: Comark S10459-1 v190912jgv1 Amount: \$110,545.00

Cost Information

Antennas

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Interim Antenna JSM-4 /7SHTO-V-R	\$82,040.00	\$82,040.00		\$82,040.00	
High VHF - High Power Side Mount One Station horizontally polarized	<i>\$82,040.00</i>	\$82,040.00	See attached / uploaded PDF file titled "Jampro 1 v210205jgv1.pdf"	\$82,040.00	N/A
Primary Antenna JSM-5/7 TETO-V-R	\$202,740.00	\$202,740.00		\$117,181.00	
High VHF - High Power Top Mount One Station elliptically or circularly polarized	<i>\$202,740.00</i>	\$202,740.00	See attached / uploaded PDF file titled "Jampro 1 v210205jgv1.pdf"	\$117,181.00	N/A
Sub-total	\$284,780.00	\$284,780.00	N/A	\$199,221.00	N/A
Total for all systems	\$1,904,905.00	\$1,610,014.00	N/A	\$898,587.00	N/A

Components

Actual Information Description	File Name
--------------------------------	-----------

High VHF - High Power Side
Mount One Station
horizontally polarized

Component Description: Jampro 2ab
v210226jgv4
Amount: \$7,140.00

Component Description: Jampro 1ab
v210226jgv4
Amount: \$7,140.00

Component Description: Jampro 1ab
v210226jgv4
Amount: \$25,704.00

Component Description: Jampro 1ab
v210226jgv4
Amount: \$14,280.00

Component Description: Jampro 4ab
v210226jgv4
Amount: \$10,640.00

Component Description: Jampro 2ab
v210226jgv4
Amount: \$17,136.00

High VHF - High Power Top
Mount One Station
elliptically or circularly
polarized

Component Description: Jampro 5
v210208jgv1
Amount: \$13,447.00

Component Description: Jampro 1ab
v210226jgv4
Amount: \$19,210.00

Component Description: Jampro 1ab
v210226jgv4
Amount: \$19,210.00

Component Description: Jampro 1ab
v210226jgv4
Amount: \$11,526.00

Component Description: Jampro 3ab
v210226jgv4
Amount: \$17,289.00

Component Description: Jampro 3ab
v210226jgv4
Amount: \$5,763.00

Component Description: Jampro 3ab
v210226jgv4
Amount: \$5,763.00

Component Description: Jampro 5
v210208jgv1
Amount: \$13,447.00

Component Description: Jampro 2ab
v210226jgv4
Amount: \$11,526.00

Cost
Information

Transmission Line

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Interim Transmission Line	\$59,295.00	\$54,656.00		\$54,656.00	
Flexible Air Transmission Line - dielectric, 3"	\$59,295.00	\$54,656.00	N/A	\$54,656.00	N/A
Primary Transmission Line	\$6,400.00	\$6,400.00		\$0.00	
Sweep Line	\$6,400.00	\$6,400.00	N/A	N/A	N/A
Sub-total	\$65,695.00	\$61,056.00	N/A	\$54,656.00	N/A
Total for all systems	\$1,904,905.00	\$1,610,014.00	N/A	\$898,587.00	N/A

Components

Actual Information	
Description	File Name
Flexible Air Transmission Line - dielectric, 3"	Component Description: Jampro 1ab v210226jgv4 Amount: \$54,656.00
Sweep Line	Information not provided.

Cost
Information

Tower Equipment and Rigging Costs

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Tower GTOWER	\$657,800.00	\$711,300.00		\$373,900.00	
Tall Tower (greater than 500')	\$210,500.00	\$271,800.00	See attached / uploaded PDF file titled "Jampro 1 v210205jgv1. pdf"	\$135,900.00	N/A
Major tower reinforcement /modifications	\$421,000.00	\$400,000.00	N/A	\$198,500.00	N/A
Tower mapping for an undocumented /poorly documented tower and preparation of documentation necessary for tower load study	\$26,300.00	\$39,500.00	See attached / uploaded PDF files titled "TEP 395922 v200415jgv1. pdf", "TEP 443202 v200617jgv1. pdf" and "TEP 458570 v201203jgv1. pdf"	\$39,500.00	N/A
Sub-total	\$657,800.00	\$711,300.00	N/A	\$373,900.00	N/A
Total for all systems	\$1,904,905.00	\$1,610,014.00	N/A	\$898,587.00	N/A

Components

Actual Information Description	File Name
-----------------------------------	-----------

Tall Tower (greater than 500')	Component Description:		Jampro 4ab
			v210226jgv4
	Amount:		\$67,950.00
	Component Description:		Jampro 2ab
			v210226jgv4
	Amount:		\$67,950.00

Major tower reinforcement
/modifications

Component Description: TEP 466791
v201203jgv1
Amount: \$20,000.00

Component Description: TEP 466789
v201203jgv1
Amount: \$20,000.00

Component Description: TEP 419764
v200615jgv1
Amount: \$20,000.00

Component Description: TEP 466790
v201203jgv1
Amount: \$20,000.00

Component Description: TEP 466788
v201203jgv1
Amount: \$20,000.00

Component Description: TEP 419765
v200615jgv1
Amount: \$90,000.00

Component Description: TEP 466792
v201203jgv1
Amount: \$5,000.00

Component Description: TEP 470385
v201203jgv1
Amount: \$3,500.00

Tower mapping for an undocumented/poorly documented tower and preparation of documentation necessary for tower load study		
	Component Description:	TEP 395922
		v200415jgv1
	Amount:	\$12,000.00
	Component Description:	TEP 369151
		v200305jgv1
	Amount:	\$9,500.00
	Component Description:	TEP 458570
		v201203jgv1
	Amount:	\$3,500.00
	Component Description:	TEP 373507
		v200305jgv1
	Amount:	\$3,500.00
	Component Description:	TEP 388003
		v200303jgv1
	Amount:	\$9,500.00
	Component Description:	TEP 443202
		v200617jgv1
	Amount:	\$1,500.00

Cost
Information

Outside Professional Services

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Outside Professional Services	\$116,400.00	\$121,428.00		\$45,460.00	
Other Legal Services	<i>\$10,000.00</i>	\$10,000.00	N/A	\$7,392.00	N/A
Other Engineering Services	<i>\$20,000.00</i>	\$20,000.00	Cost estimate for other engineering services such as RF calculations, evolving transition plan calculations, bid spec prep / distribution / award recommendation / etc and discussion, etc.	\$16,450.00	N/A
Additional Field Engineering Service, 22 Days	<i>\$42,000.00</i>	\$42,000.00	N/A	N/A	N/A
FAA consultant, including cost of preparing FAA Form 7460 (Notice of Proposed Construction), if needed for height increase	\$2,105.00	\$2,000.00	N/A	N/A	N/A

Attorney Fees - Prepare and File request for Special Temporary Authorization	\$3,680.00	\$3,500.00	N/A	N/A	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application	\$2,365.00	\$2,250.00	N/A	N/A	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	\$5,260.00	\$5,000.00	N/A	\$1,540.00	N/A
Prepare request for Special Temporary Authorization	\$2,050.00	\$1,553.00	N/A	\$1,553.00	N/A
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	\$1,580.00	\$1,500.00	N/A	N/A	N/A
Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	\$3,155.00	\$3,000.00	N/A	\$2,500.00	N/A

Perform engineering study for new channel assignment and antenna development	\$7,360.00	\$7,000.00	N/A	\$3,500.00	N/A
Address transition timing and coordination issues w/ other stations and wireless	\$2,630.00	\$2,500.00	N/A	N/A	N/A
Prepare and or review reimbursement form	\$2,630.00	\$10,125.00	The Estimated Cost includes Form 399 submissions including ongoing Actual Cost invoice prep and submission, and amendments as needed.	\$10,125.00	N/A
Project management of the transition	\$9,480.00	\$9,000.00	N/A	\$2,400.00	N/A
ASR modification (prepare FCC Form 854)	\$2,105.00	\$2,000.00	N/A	N/A	N/A
Sub-total	\$116,400.00	\$121,428.00	N/A	\$45,460.00	N/A
Total for all systems	\$1,904,905.00	\$1,610,014.00	N/A	\$898,587.00	N/A

Components

Actual Information Description	File Name
Other Legal Services	

Component Description:	WACS amount. Refer to May matter summary for all 5 sites.Refer to letter and attachments uploaded by GPB 8.2.18
Amount:	\$154.00

Component Description:	Repack Prep of Legal Invoices
Amount:	\$77.00

Component Description:	GMP 32751 v201201jgv1
Amount:	\$1,655.50

Component Description:	GMP 31273 v200213jgv1
Amount:	\$77.00

Component Description:	WACS amount. Refer to GMP master summary invoice WACS with attached invoice.
Amount:	\$38.50

Component Description:	GMP 32599 v201201jgv1
Amount:	\$77.00

Component Description:	WACS amount. Refer to GMP master summary invoice WACS with attached invoice.
Amount:	\$38.50

	Component Description:	GMP 30377 v190702pmv1
	Amount:	\$231.00
	Component Description:	WACS amount. Refer to Jan-Apr matter summary for all 5 sites.Refer to letter and attachments uploaded by GPB 8.2.18
	Amount:	\$38.50
	Component Description:	GMP 32892 v201201jgv1
	Amount:	\$4,427.50
	Component Description:	GMP 32418 v200617pmv1
	Amount:	\$192.50
	Component Description:	GMP 30910 v200213jgv1
	Amount:	\$231.00
	Component Description:	GMP 33048 v201201jgv1
	Amount:	\$38.50
	Component Description:	WACS amount. Refer to GMP master summary invoice WACS with attached invoice.
	Amount:	\$115.50
Other Engineering Services		

Component Description:	KGA 554-774 v200609jgv1
Amount:	\$475.00

Component Description:	KGA 554-871 v201202jgv1
Amount:	\$675.00

Component Description:	KGA 554-882 v201201jgv1
Amount:	\$925.00

Component Description:	KGA 554-816 v200922jgv1
Amount:	\$325.00

Component Description:	KGA 554-857 v201201jgv1
Amount:	\$250.00

Component Description:	KGA 554-630 v190620pmv1
Amount:	\$2,475.00

Component Description:	KGA 554-673 v200213jgv1
Amount:	\$1,700.00

Component Description:	KGA 554-825 v200922jgv1
Amount:	\$475.00

Component Description:	KGA 554-731 v200213jgv1
Amount:	\$125.00

	Component Description: Amount:	KGA 554-701 v200213jgv1 \$1,500.00
	Component Description: Amount:	KGA 554-738 v200213jgv1 \$400.00
	Component Description: Amount:	KGA 554-666 v200213jgv1 \$1,500.00
	Component Description: Amount:	KGA 554-605 v190620pmv1 \$500.00
	Component Description: Amount:	KGA 554-722 v200213jgv1 \$1,250.00
	Component Description: Amount:	KGA 554-639 v190702pmv1 \$1,450.00
	Component Description: Amount:	KGA 554-606 v190620pmv1 \$675.00
	Component Description: Amount:	KGA 554-850 v201202jgv1 \$1,750.00
Additional Field Engineering Service, 22 Days	Information not provided.	

FAA consultant, including cost of preparing FAA Form 7460 (Notice of Proposed Construction), if needed for height increase	Information not provided.
Attorney Fees - Prepare and File request for Special Temporary Authorization	Information not provided.
Attorney Fees -Prepare and File FCC Form 2100 (main), License to Cover Application	Information not provided.
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	Component Description: WACS amount. Refer to GMP master summary invoice WACS with attached invoice. Refer to letter and attachments from GPB 8.2.18 Amount: \$385.00 Component Description: WACS amount. Refer to GMP master summary invoice WACS with attached invoice. Refer to letter and attachments uploaded by GPB 8.2.18 Amount: \$1,155.00
Prepare request for Special Temporary Authorization	Component Description: KGA 554-837 v201203jgv1 Amount: \$1,553.00
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	Information not provided.

Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	Component Description: Prepare engineering section of Form 2100 (main) construction permit application Amount: \$2,500.00
Perform engineering study for new channel assignment and antenna development	Component Description: Perform engineering study for new channel assignment Amount: \$3,500.00
Address transition timing and coordination issues w/ other stations and wireless	Information not provided.
Prepare and or review reimbursement form	Component Description: KGA 554-851 v201202jgv1 Amount: \$2,790.00 Component Description: KGA 554-796 v200617pmv1 Amount: \$625.00 Component Description: KGA 554-782 v200617pmv1 Amount: \$750.00 Component Description: KGA 554-806 v200921jgv1 Amount: \$150.00 Component Description: KGA 554-705 v200213jgv1 Amount: \$450.00

	Component Description:	KGA 554-603 v190620pmv1
	Amount:	\$275.00
	Component Description:	KGA 554-680 v200213jgv1
	Amount:	\$725.00
	Component Description:	KGA 554-890 v201203jgv1
	Amount:	\$875.00
Project management of the transition	Component Description:	KGA 554-765 v200609jgv1
	Amount:	\$625.00
	Component Description:	Prepare and review reimbursement form
	Amount:	\$2,500.00
	Component Description:	KGA 554-655 v200609jgv1
	Amount:	\$360.00
	Component Description:	KGA 554-748 v200609jgv1
	Amount:	\$150.00
	Component Description:	KGA 554-791 v200617pmv1
	Amount:	\$150.00

Component Description:	Project management Bob Gehman
Amount:	\$300.00

Component Description:	KGA 554-862 v201203jgv1
Amount:	\$150.00

Component Description:	KGA 554-596 v190624pmv2
Amount:	\$150.00

Component Description:	Form 387 4Q18
Amount:	\$150.00

Component Description:	Project management Bob Gehman
Amount:	\$225.00

Component Description:	Form 387 2Q18
Amount:	\$150.00

Component Description:	KGA 554-710 v200213jgv1
Amount:	\$150.00

Component Description:	KGA 554-596 v190620pmv1
Amount:	\$150.00

Component Description:	Form 387 3Q18
Amount:	\$150.00

	Component Description:	Project management Bob Gehman
	Amount:	\$225.00
	Component Description:	KGA 554-896 v201203jgv1
	Amount:	\$150.00
	Component Description:	KGA 554-865 v201203jgv1
	Amount:	\$150.00
	Component Description:	KGA 554-659 v200213jgv1
	Amount:	\$150.00
ASR modification (prepare FCC Form 854)	Information not provided.	

**Cost
Information**

Other Expenses

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Other Expenses	\$163,780.00	\$155,405.00		\$114,805.00	
System Design and Site Survey	<i>\$15,300.00</i>	\$15,300.00	See attached / uploaded file "Comark 12831 v190912jgv1. pdf"	\$15,300.00	N/A
Electrical Design	<i>\$8,660.00</i>	\$8,660.00	See attached / uploaded PDF files titled "NBP Eng 18188 v200303jgv1. pdf" and "NBP Eng 18373 v210303jgv1. pdf"	\$8,660.00	N/A
MVPD Notification of Channel Change	<i>\$3,130.00</i>	\$3,130.00	See attached / uploaded PDF files titled "KGA 554-792 v200626jgv1. pdf" and "KGA 554- 836 v200922jgv1. pdf"	\$3,130.00	N/A

Develop and air announcement of upcoming channel change	\$0.00	\$0.00	N/A	N/A	N/A
Equipment Storage	\$16,000.00	\$16,000.00	N/A	N/A	N/A
Equipment Delivery and Handling Charges	\$26,500.00	\$26,500.00	See attached / uploaded PDF file titled "Jampro 1 v210205jgv1.pdf"	\$17,900.00	N/A
Disposal Costs (for equipment and other waste, net of any salvage value)	\$16,000.00	\$16,000.00	N/A	N/A	N/A
DTV Medical Facility Notification	\$11,550.00	\$3,175.00	See attached / uploaded PDF file titled "KGA 554-793 v200626jgv1.pdf"	\$3,175.00	N/A
Electrical Work	\$66,640.00	\$66,640.00	See attached / uploaded PDF file titled "All-State 3713 v200415jgv1.pdf"	\$66,640.00	N/A
Sub-total	\$163,780.00	\$155,405.00	N/A	\$114,805.00	N/A
Total for all systems	\$1,904,905.00	\$1,610,014.00	N/A	\$898,587.00	N/A

Components

Actual Information		
Description	File Name	
System Design and Site Survey	Component Description: Amount:	Comark 12831 v190912jgv1 \$15,300.00
Electrical Design	Component Description: Amount:	NBP Eng 18373 v210315jgv3 \$4,500.00
	Component Description: Amount:	NBP Eng 18188 v200320jgv2 \$4,160.00
MVPD Notification of Channel Change	Component Description: Amount:	KGA 554-792 v200626jgv1 \$1,878.00
	Component Description: Amount:	KGA 554-836 v200922jgv1 \$1,252.00
Develop and air announcement of upcoming channel change	Information not provided.	
Equipment Storage	Information not provided.	
Equipment Delivery and Handling Charges	Component Description: Amount:	Jampro 2ab v210226jgv4 \$17,900.00
Disposal Costs (for equipment and other waste, net of any salvage value)	Information not provided.	

DTV Medical Facility Notification	Component Description: KGA 554-793 v200626jgv1 Amount: \$3,175.00
Electrical Work	Component Description: All-State 3713 v200415jgv1 Amount: \$66,640.00

Cost Information	Grand Total			
		Predetermined Cost Estimate	Estimated Cost	Actual Cost
	Total for all systems	\$1,904,905.00	\$1,610,014.00	\$898,587.00

Reimbursement Status	Question	Response
	The facility has ceased operating on its pre-auction channel.	Yes
	Construction of final facilities or all necessary modifications are complete.	No
	All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator.	No

Certification	Section	Question	Response
	Submission of Estimated Expenses Statements	WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.	
		1. The Authorized Person signing below certifies that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. 2. The above-named entity acknowledges that all certifications and attached documentation are considered material representations. 3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.	

4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
5. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.	
I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.	Jeffrey C Gehman <i>Engineering Associate</i> 03/15/2021

Attachments