



(REFERENCE COPY - Not for submission)

# FCC Form 399: Reimbursement Request

Facility **25932** | Service: **DTV** | Call **WHRO-TV** | Channel: **31 (UHF)**  
ID:  
File **0000027736**  
Number:  
FRN: **0002062511** | Date **04/21**  
Submitted: **/2021**

## Applicant Information

### Applicant Name, Type, and Contact Information

Applicant	Address	Phone	Email	Applicant Type
Hampton Roads Educational Telecommunications Association, Inc.	Chris G. Gunnufsen 5200 HAMPTON BOULEVARD NORFOLK, VA 23508 United States	+1 (757) 889-9394	chris.gunnufsen@whro.org	Not-for-Profit

## Reimbursement Contact Information

### Reimbursement Contact Name and Information

Applicant	Address	Phone	Email
[Confidential]			

## Preparer Contact Information

### Preparer Contact Name and Information

Applicant	Address	Phone	Email
The Preparer is same as the reimbursement contact.			

## Broadcaster Information and Transition Plan

Question	Response
----------	----------

Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information.	Yes
Briefly describe transition plan	The transition plan is being handled by the Owner of the Tower, American Tower Corporation. The tower is complicated due to the total number of broadcasters collocated on the tower. There will be a Wide Band interim antenna side mounted on the tower 987'

## Transmitters

Section	Question	Response
Transmitter Related Expenses	Do you have transmitter related expenses?	Yes

**Primary  
Transmitter**

**Existing Transmitter Information**

Section	Question	Response
<b>Existing Transmitter Description</b>	Type of change	Purchase New
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is this transmitter currently shared with another station?	No
	Is this transmitter currently in operating condition?	Yes
<b>Existing Transmitter Manufacturer and Type</b>	Manufacturer	
	Model	DCX Millenium
	Year	2001
	Type	Inductive Output Tube
	IOT Power Type	Two
	Power Capacity	60 kW

**Primary  
Transmitter**

**New Transmitter Costs**

Section	Question	Response
New Transmitter	Use	Primary (Main)
	Change Type	Purchase New
	Is this a request for upgraded equipment?	No
	Manufacturer	
	Model	HPTV PRLX- U36
	Transmitter Type	Solid State
	Solid State Cooling	Liquid Cooled
	Solid State Power capacity	58 kW
	Justification for New Transmitter	The Channels are to Far apart for Re- tuning. Channel 16 Pre and Channel 31 post Repacking. This has been verified with Hitachi Comark LLC. Manufacturer of the existing channel 16 antenna. The IOT Transmitters has been replaced by the Parallax SS

**Primary  
Transmitter**

**Other Transmitter Costs**

Section	Question	Response
<b>Electrical Service</b>	Service Entrance (3 phases 800A 208V)	No
	Switchgear (industrial 800 amp)	Yes
	Transformer (480V)	Yes
	Power	500 kVA
	Rigid Conduit and Wiring	Yes
	Size	4 inches
	Length	300.0 feet
	Other Electrical Service	Yes
	Description	Installation of Transmitter Electrical systems
<b>HVAC Service</b>	Does the replacement transmitter require HVAC Service?	Yes
	Type	Cooling Only
	Size	25 tons
	Other Size	N/A
<b>Transmitter Building Addition/Modification or Leasehold Improvement</b>	Does the Transmitter Building require an addition, modification, other leasehold improvement?	Yes
	Size	1500.0 square feet
<b>Channel 14 Costs</b>	Is an RF Consulting Engineer needed?	N/A
	Is a channel 14 Mask Filer needed?	N/A
	Is additional field engineering time needed?	N/A
	Number of Days	N/A

Primary Transmitter	Other Transmitter Cost Not Listed
	Information not provided.

**Antennas**

Section	Question	Response
Antenna Related Expenses	Do you have antenna related expenses?	Yes

**Primary  
Antenna**

**Existing Antenna Information**

Section	Question	Response
<b>Existing Antenna Description</b>	Type of change	Lease New
	Antenna Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing antenna shared with another station or stations?	No
	Is the existing antenna directional?	Yes
	Is antenna in operating condition?	Yes
	Is antenna located on or in close proximity to an antenna farm?	Yes
<b>Existing Antenna Manufacturer and Type</b>	Class	Full Power
	Mounting	Top Mount
	Antenna position in stack	Bottom
	Polarization	Horizontal
	Type	Slotted Coaxial
	Number of Stations Supported	N/A
	Number of Panels	N/A
	Design power capacity in use	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power)	1000.0 kW
	Manufacturer	



Model	TFU- 24GBH-R 08SP
Year	2000

**Primary  
Antenna**

**New Antenna Costs**

Section	Question	Response
<b>New Antenna Description</b>	Use	Primary (Main)
	Description of Use	N/A
	Change Type	Lease New
	Is this a request for upgraded equipment?	Yes
	Ownership	Leased
	Owner	American Tower LLC
	Is antenna shared?	Yes
	Is antenna directional?	No
	Will antenna be located on or in close proximity to an antenna farm?	Yes
<b>New Antenna Manufacturer and Types</b>	Class	Full Power
	Mounting	Top Mount
	Antenna position in stack	Not in Stack
	Polarization	Elliptical
	Type	Broadband Panel
	Number of Stations Supported	4
	Number of Panels/Bays	70
	Lower Limit	470.00 MHz
	Upper Limit	700.00 MHz
	Design power capacity in use	41.0 %
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power) .....	1950.0 kW
	Manufacturer	

Model	PEP70E-05-2-T
Year	2019
Justification for New Antenna	Combining Stations to reduce load and Total FCC Costs

## Primary Antenna

### Other Antenna Costs

Section	Question	Response
<b>Combiner for Shared Antenna</b>	Do you need a Combiner for a Shared Antenna?	Yes
	Type	New
	Number of channels supported	4
	Frequencies of channels supported	RF channel
	Frequency	N/A
	Do you need a combiner output splitter /switcher for dual feed lines?	Yes
<b>Elbow Complex</b>	Do you require the separate purchase of the Elbow Complex?	Yes
	Broadband or Single Channel?	Broadband
	Feed Line Size	8 3/16 inches inches
<b>Side Mount Brackets</b>	Do you require the separate purchase of side mount brackets for a high power antenna?	
<b>Pattern Scatter Analysis</b>	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	No
<b>Sweep Test</b>	Do you require the sweep testing of transmission line and antenna?	Yes

Enter a list of RF channel numbers.

RF Channel Number
20
16
31
33

Primary  
Antenna

Other Antenna Cost Not Listed

Name	Description
Combiner Installation	ATC Estimated Costs for line item 3-C-2

**Interim  
Antenna**

**New Antenna Costs**

Section	Question	Response
<b>New Antenna Description</b>	Use	Interim
	Description of Use	N/A
	Change Type	Purchase New
	Ownership	Leased
	Owner	American Tower Corp
	Is antenna shared?	Yes
	Is antenna directional?	Yes
	Will antenna be located on or in close proximity to an antenna farm?	Yes
<b>New Antenna Manufacturer and Type</b>	Class	Full Power
	Mounting	Side Mount
	Antenna position in stack	Not in Stack
	Polarization	Elliptical
	Type	Broadband Slot
	Number of Stations Supported	5
	Number of Panels/Bays	24
	Lower Limit	482.00 MHz
	Upper Limit	590.00 MHz
	Design power capacity in use	75.0 %
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power) .....	60.0 kW
	Manufacturer	
	Model	SBB-EPD- 24 C160

Year	2018
Justification for New Antenna	Complex antenna structure with multiple stations trying to remain on the air during the transition to new channels. See American Tower Plan.

## Interim Antenna

### Other Antenna Costs

Section	Question	Response
<b>Combiner for Shared Antenna</b>	Do you need a Combiner for a Shared Antenna?	Yes
	Type	New
	Number of channels supported	5
	Frequencies of channels supported	RF channel
	Frequency	N/A
	Do you need a combiner output splitter /switcher for dual feed lines?	Yes
<b>Elbow Complex</b>	Do you require the separate purchase of the Elbow Complex?	Yes
	Broadband or Single Channel?	B
	Feed Line Size	7 3/16 inches
<b>Side Mount Brackets</b>	Do you require the separate purchase of side mount brackets for an antenna?	Yes

<b>Pattern Scatter Analysis</b>	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	No
<b>Sweep Test</b>	Do you require the sweep testing of transmission line and antenna?	Yes

**Enter a list of RF channel numbers.**

RF Channel Number
16
20
31
32
33

**Interim  
Antenna**

**Other Antenna Cost Not Listed**

Name	Description
<b>Interim Tower Rental</b>	One time tower rental during repack line item 1-B-1
<b>Interim Antenna - New Combiner Installation</b>	Interim Antenna - New Combiner Installation

**Transmission Line**

Section	Question	Response
Transmission Line Related Expenses	Do you have transmission line related expenses?	Yes



**Primary**  
**Transmission Line**

**Existing Transmission Line**

Section	Question	Response
<b>Existing Transmission Line Description</b>	Type of change	Lease New
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Leased
	Owner	American Tower LLC
	Site	N/A
	Is the existing transmission line shared with another station or stations?	No
	Is Transmission Line in operating condition?	Yes
<b>Existing Transmission Line Manufacturer and Type</b>	Manufacturer	
	Type	Rigid
	Diameter	6 1/8 inches
	Other Diameter	N/A
	Segment Length	19 1/2 inches
	Other Segment Length	N/A
	Number of parallel runs	1
	Length	1307 feet per run

**Primary**  
**Transmission Line**

**New Transmission Line**

Section	Question	Response
<b>New Transmission Line Costs</b>	Use	Primary (Main)
	Description of Use	N/A
	Change Type	Lease New
	Is this a request for upgraded equipment?	No
	Type	Rigid
	Diameter	8 3/16 inches
	Other Diameter	N/A
	Segment Length	Broadband
	Other Segment Length	N/A
	Number of parallel runs	2
	Length	1350 feet per run
	Justification for New Transmission Line	Part of a shared Broadband antenna system

**Primary**  
**Transmission Line**

**Other Transmission Line Expenses Not Listed**

Name	Description
<b>Combiner system</b>	Combiner system for shared Broadband antenna
<b>Primary Transmission Line - Nitrogen Generator</b>	Primary Transmission Line - Nitrogen Generator
<b>Primary Transmission Line - Other Parts</b>	Primary Transmission Line - Other Parts

**Interim**  
**Transmission Line**

**New Transmission Line**

Section	Question	Response
<b>New Transmission Line Costs</b>	Use	Interim
	Description of Use	N/A
	Change Type	Purchase New
	Type	Rigid
	Diameter	8 3/16 inches
	Segment Length	Broadband
	Other Segment Length	
	Number of parallel runs	1
	Length	1100 feet per run
	Justification for New Transmission Line	Single run Dielectric 8-3/16" Digitline with 950 ft vertical plus 150 ft. run equals 1100 ft. total; Includes nitrogen generator plus 200' of vertical run to get to the combiner network in ATC owned building located in the compound total WHRO 1300

Interim  
Transmission Line

Other Transmission Line Expenses Not Listed

Name	Description
Elbows	3 Elbows are needed to connect a new sections of 6 1/8' line to the interim broadband antenna located in American Tower owned building.
Interim Transmission Line - Nitrogen Generator	Interim Transmission Line - Nitrogen Generator
Interim Transmission Line - Other Parts	Interim Transmission Line - Other Parts
Transmission line interim	200 Ft of 6 1/8 " line to connect to the Wibeband Interim antenna located in the ATC building approx 200 ft away.

**Tower  
Equipment  
And  
Rigging  
Costs**

Section	Question	Response
Tower Equipment or Rigging Costs Changes	Do you have tower equipment or rigging costs changes?	Yes

**Primary  
Tower**

**Existing Tower**

Section	Question	Response
Existing Tower Description	Type of change	Modify Existing
	Tower Use	Primary (Main)
	Description of Use	N/A
	Ownership	Leased
	Is this tower consider Complex?	Candelabra
	Is this tower currently shared with any other stations?	Yes
	One or more FM, AM or TV radio broadcaster(s)	Yes
	Others Types of Users	No
	Is tower documented for structural analysis?	Yes
	Is tower compliant with Rev G?	Yes
Existing Tower Structure Registration	Do you have a tower registration number?	Yes
	ASR Number	1057874
Coordinates (NAD83 (North American Datum of 1983))	Latitude (NAD83)	36° 48' 31.8" N-
	Longitude (NAD83)	076° 30' 11.3" W-
	Overall Structure Height	1258.84 feet
	Support Structure Height	1254.91 feet
	Ground Elevation Above Mean Sea Level (AMSL)	22.97 feet

Structure Type	GTOWER - Guyed Structure Used for Communication Purposes
Tower Owner	American Towers, LLC
Date Constructed	02/03/2006

**FM, AM or TV radio  
broadcasters. Facility ID's,  
Call Signs and Services of  
other broadcast stations with  
whom the tower is shared**

Facility ID	Call Sign	Service
82574	WTPC-TV	DTV
9762	WGNT	DTV
47401	WTKR	DTV
67077	WPXV-TV	DTV
25932	WHRO-TV	DTV
25933	WHRV	FM
25940	WHRO-FM	FM
40759	WTVZ-TV	DTV

**Primary  
Tower**

**Tower Modification Costs**

Section	Question	Response
<b>Engineering Study</b>	Please what type of engineering study is required, if any:	Study needed for tower with candelabra
<b>Tower Reinforcements</b>	Please select whether tower reinforcements are needed:	Minor Reinforcements needed

**Primary  
Tower**

**Tower Rigging Costs**

Section	Question	Response
Tower Rigging Costs	Complex Tower	Candelabra
Helicopter Services Required	Are helicopter services required?	Yes

**Primary  
Tower**

**Other Tower Expenses Not Listed**

Name	Description
Tower Permit Drawing Package	Tower Permit Drawing Package
Tower Construction Project Management	Tower Construction Project Management

**Outside  
Professional**

Section	Question	Response
<b>Services Costs Outside Project Management Services</b>	Do you require outside project management services?	Yes
	Number of Hours	770
	Explanation	This is for the project management costs associated with American Tower Corporation. This is a very complicated site and will require Project management from all Broadcasters collocated on the tower. Est is based on Previous conversion to digital in 2001
<b>Outside RF consulting Engineering Services</b>	Perform engineering study for new channel assignment and antenna development	Yes
	Prepare engineering section of Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare engineering section of Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes



	Prepare request for Special Temporary Authority	Yes
	Quantity	1
	Do you have Distributed Transmission System engineering services?	N/A
	Critical Facility	N/A
	Terrain-Shielded Facility	N/A
<b>Attorney and Other Outside Consulting Services</b>	Prepare and file Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare and file Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	Yes
	Quantity	1
	NEPA Section 106 environmental review	Yes
	Environmental Assessment	Yes
	ASR Modification	Yes
	FAA Consultation (including preparation of FAA Form 7460)	Yes
	Negotiation of Lease and other Matter for Shared Locations	Yes
	Prepare or Review FCC Form 399 for Reimbursement	Yes
	Address transition timing and coordination issues w/ other stations and wireless providers	Yes
<b>RF Field Engineering Services</b>	Comprehensive coverage verification via field study	Yes

RF exposure measurements	Yes
Additional Field Engineering Service	No
Number of Days	N/A
Justification	N/A

Outside Professional Services

Other Professional Services Expenses Not Listed

Services Costs Name	Description
Migratory Bird Assessment	Tower located in a migratory Bird Path
RF System Test	Testing of the combiner to ensure all one (1) frequencies are tuned for optimal patterns.
Site Coordination Meeting	Site coordination meetings with all broadcasters, contractors and vendors involved with the site deliveries and construction. This cost is for travel and logistics expenses accrued.
Ground and Building Drawing Package	Ground & Building A&E Permit Drawing Package

## Other Expenses

Section	Question	Response
<b>AM Pattern Disturbance</b>	Is an Impact Study needed?	No
	Is Remediation needed?	No
<b>Facility Expenses</b>	Name	N/A
	Other Distributed Transmission System Expenses Not listed	N/A
	Name	N/A
	Is Notification of a Medical Facility required as a result of DTV broadcasting?	Yes
<b>Permit and Filing Costs</b>	Local Zoning	Yes
	Non-zoning permits	Yes
	BLM or NFS Coordination	Yes
	FCC Construction Permit Minor Change	No
	FCC License to Cover Application	Yes
	FCC Special Temporary Authority Application	Yes
<b>Other Miscellaneous Expenses</b>	Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)?	Yes
	Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs?	Yes
	Does this relocation require Equipment Storage?	Yes
	Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change?	Yes
	Does this relocation require MVPD Notification of a Channel Change?	Yes

**Other  
Expenses**

**Other Expenses Not Listed**

Name	Description
<b>Comark System Design and Site Survey</b>	Cost associated with Hitachi Comark to do a site visit and design for the Transmitter installation
<b>ATC One Time Tower Rental</b>	ATC have 3 repack customers, one non repacked customer and one new customer on the Norfolk TT. The interim Main side mount antenna will allow the broadcasters to minimize their OTA disruption, maintain their coverage contour, complete in safe manner
<b>Grading Road</b>	The Gravel Road Will be destroyed during the repacking andwill require several Gradings during the process due to the complexity of the site and total number of broadcasters impacted
<b>Public Hearing</b>	Cost associated with Public hearings that might be required due to the repacking process and proximity of houses located around the tower
<b>Site Security</b>	Site Security Company during construction for theft prevention and vandalism
<b>Special Insurance Rider</b>	Special insurance rider will need to be purchased by WHRO for the Homes located within 1000' ft of the tower. WHRO owns all of the property surrounding the tower America Tower Leases only a small portion of the ground space, Anchor point Base and Buildin

## Cost Information

### Transmitters

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Transmitter HPTV PRLX-U36	\$2,199,878.67	\$2,549,834.00		\$2,235,091.00	
25 Ton system	\$91,500.00	\$12,734.33	Please see American Tower WHRO Main Norfolk Tall Tower 10152 Customer Project Cost Estimation.	N/A	N/A
Other -- Building Addition Size: 1500.0	<i>\$3,478.67</i>	\$3,478.67	Please see American Tower WHRO Main Norfolk Tall Tower 10152 Customer Project Cost Estimation.	N/A	N/A

Transformer 3 phase /480v - 500 KVA	\$48,400.00	\$276,401.00	This is to replace the existing 3 wire 600 KVA Clean source UPS with a 4 wire 500KVA Clean Source UPS from Pillar Formerly Active Power	\$276,401.00	The Existing 3 wire 600 Kva UPS from Active power is not compatible with any solid state transmitter. The replacement is a 4 wire 500 kva UPS from Active power a division of Pillar power systems.
Other Electrical Service: Installation of Transmitter Electrical systems	<b>\$200,000.00</b>	\$200,000.00	N/A	\$0.00	N/A
4" Rigid Conduit and Wiring (Cost per foot)	\$30,300.00	\$28,800.00	After Digital conversion in 2009 all conduits and switch gear was removed that connected to the analog transmitter.	\$0.00	N/A

UHF - Liquid Cooled Solid State Transmitter 52 - 61 kW	\$1,788,000.00	\$1,992,120.00	Includes 342,120 dollars for the RFS 6 pole filter and switches to change from the interim antenna to the main antenna	\$1,958,690.00	N/A
Switchgear - industrial 800 amp	\$38,200.00	\$36,300.00	N/A	\$0.00	N/A
<b>Sub-total</b>	\$2,199,878.67	\$2,549,834.00	N/A	\$2,235,091.00	N/A
<b>Total for all systems</b>	\$6,802,964.58	\$4,760,158.24	N/A	\$3,188,127.55	N/A

## Components

Actual Information	
Description	File Name
25 Ton system	Information not provided.
Other -- Building Addition Size: 1500.0	Information not provided.
Transformer 3 phase/480v - 500 KVA	<div> <div>Component Description:</div> <div>Amount:</div> </div> <div> <div>ANNUAL PREVENTIVE MAINTENANCE M- F 8am TO 5pm</div> <div>\$276,401.00</div> </div> <div> <div>Component Description:</div> <div>Amount:</div> </div> <div> <div>Invoice to be resubmitted to LMS.</div> <div>N/A</div> </div>

Other Electrical Service: Installation of Transmitter Electrical systems	Information not provided.
4" Rigid Conduit and Wiring (Cost per foot)	Information not provided.
UHF - Liquid Cooled Solid State Transmitter 52 - 61 kW	<div> <div> <b>Component Description:</b>   <b>Amount:</b> </div> <div> Parallax 58kW Liquid Cooled Digital Transmitter \$881,410.50 </div> </div> <div> <div> <b>Component Description:</b>   <b>Amount:</b> </div> <div> Parallax 58kW Liquid Cooled Digital Transmitter \$979,345.00 </div> </div> <div> <div> <b>Component Description:</b>   <b>Amount:</b> </div> <div> Parallax 58kW liquid cooled digital \$97,934.50 </div> </div> <div> <div> <b>Component Description:</b>   <b>Amount:</b> </div> <div> Invoice to be resubmitted to LMS. N/A </div> </div> <div> <div> <b>Component Description:</b>   <b>Amount:</b> </div> <div> Invoice to be resubmitted to LMS. N/A </div> </div>
Switchgear - industrial 800 amp	Information not provided.



## Cost Information

### Antennas

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Interim Antenna SBB-EPD-24 C160	\$440,476.60	\$312,725.93		\$130,449.99	
Interim Antenna - New Combiner Installation	<i>\$9,681.60</i>	\$9,681.60	Please see American Tower WHRO Main Norfolk Tall Tower 10152 Customer Project Cost Estimation.	N/A	N/A
Interim Tower Rental	<i>\$57,600.00</i>	\$57,600.00	Interim antenna Tower rental during repack	\$43,200.00	N/A
Side mount brackets for high power antennas (if not included in antenna base cost)	\$23,150.00	\$8,500.00	Shared cost with Other Broadcasters being repacked See WHRO IM Norfolk Tall Tower 10152 Repack Cost Estimates	\$0.00	N/A

Combiner output splitting /switching for dual feed lines, if applicable	\$126,000.00	\$50,000.00	Shared Costs See American Tower document: WHRO IM Norfolk Tall Tower 10152 Repack Cost Estimates plus 10,000.00 as shared installation Costs line item 3-C-2	\$0.00	25 percent payment on combiners
New combiner, cost per channel (without antenna)	\$84,200.00	\$56,494.80	see Estimated Cost Justification WHRO-TV- 280-Interim Antenna - New Combiner v0	\$33,000.00	Combiner 25 % payment
Sweep test of existing antenna	\$6,730.00	\$8,333.33	Shared expense with Other Broadcasters Being repacked See American Tower Document: WHRO IM Norfolk Tall Tower 10152 Repack Cost Estimates	\$6,249.99	25 percent payment for sweep tests

UHF - High Power, Side Mount, basic slot antenna, 24 bay,, 60 - 65 kW input, directional,, elliptically or circularly polarized	<b>\$116,265.00</b>	\$116,265.00	Please see American Tower WHRO Main Norfolk Tall Tower 10152 Customer Project Cost Estimation.	\$45,000.00	N/A
Elbow complex, broadband, at antenna input, per 7 3/16. feedline (if needed)	\$16,850.00	\$5,851.20	Please see WHRO American Tower quote Main Norfolk Tall Tower 10152	\$3,000.00	N/A
<b>Primary Antenna PEP70E-05-2-T</b>	<b>\$1,339,213.33</b>	<b>\$421,883.33</b>		<b>\$217,112.49</b>	
Sweep test of existing antenna	\$6,730.00	\$6,400.00	N/A	N/A	N/A
Elbow complex, broadband, at antenna input, per 8 3/16. feedline (if needed)	\$18,950.00	\$12,000.00	N/A	\$9,000.00	N/A
Combiner output splitting /switching for dual feed lines, if applicable	\$126,000.00	\$126,000.00	N/A	\$0.00	N/A

New combiner, cost per channel (without antenna)	\$84,200.00	\$66,000.00	N/A	\$49,500.00	N/A
UHF - High Power Top Mount (200-1000 kW), Four Station broadband panel antenna, elliptically or circularly polarized	\$1,090,000.00	\$198,150.00	This is the per cost per station with 4 station total using the BBA	\$148,612.50	N/A
Combiner Installation	\$13,333.33	\$13,333.33	Per station combiner installation costs	\$9,999.99	N/A
<b>Sub-total</b>	\$1,779,689.93	\$734,609.26	N/A	\$347,562.48	N/A
<b>Total for all systems</b>	\$6,802,964.58	\$4,760,158.24	N/A	\$3,188,127.55	N/A

## Components

Actual Information	
Description	File Name
Interim Antenna - New Combiner Installation	Information not provided.

Interim Tower Rental	<div data-bbox="699 174 1374 365"> <p><b>Component Description:</b> 23. WHRO-TV-280-Interim Antenna - Interim Tower Rental</p> <p><b>Amount:</b> \$14,400.00</p> </div> <div data-bbox="699 477 1374 589"> <p><b>Component Description:</b> Invoice to be resubmitted to LMS.</p> <p><b>Amount:</b> N/A</p> </div> <div data-bbox="699 696 1374 887"> <p><b>Component Description:</b> 23. WHRO-TV-280-Interim Antenna - Interim Tower Rental</p> <p><b>Amount:</b> \$28,800.00</p> </div> <div data-bbox="699 994 1374 1106"> <p><b>Component Description:</b> Invoice to be resubmitted to LMS.</p> <p><b>Amount:</b> N/A</p> </div>
Side mount brackets for high power antennas (if not included in antenna base cost)	Information not provided.
Combiner output splitting /switching for dual feed lines, if applicable	Information not provided.

New combiner, cost per channel (without antenna)	<table> <tr> <td data-bbox="692 174 1007 210"><b>Component Description:</b></td><td data-bbox="1139 174 1374 286">21. WHRO-TV-280-Interim Antenna - New Combiner</td></tr> <tr> <td data-bbox="692 297 807 333"><b>Amount:</b></td><td data-bbox="1139 297 1273 333">\$22,000.00</td></tr> <tr> <td data-bbox="692 434 1007 470"><b>Component Description:</b></td><td data-bbox="1139 434 1374 546">21. WHRO-TV-280-Interim Antenna - New Combiner</td></tr> <tr> <td data-bbox="692 557 807 593"><b>Amount:</b></td><td data-bbox="1139 557 1273 593">\$11,000.00</td></tr> <tr> <td data-bbox="692 694 1007 730"><b>Component Description:</b></td><td data-bbox="1139 694 1374 763">Invoice to be resubmitted to LMS.</td></tr> <tr> <td data-bbox="692 775 807 810"><b>Amount:</b></td><td data-bbox="1139 775 1187 810">N/A</td></tr> <tr> <td data-bbox="692 911 1007 947"><b>Component Description:</b></td><td data-bbox="1139 911 1374 981">Invoice to be resubmitted to LMS.</td></tr> <tr> <td data-bbox="692 992 807 1028"><b>Amount:</b></td><td data-bbox="1139 992 1187 1028">N/A</td></tr> </table>	<b>Component Description:</b>	21. WHRO-TV-280-Interim Antenna - New Combiner	<b>Amount:</b>	\$22,000.00	<b>Component Description:</b>	21. WHRO-TV-280-Interim Antenna - New Combiner	<b>Amount:</b>	\$11,000.00	<b>Component Description:</b>	Invoice to be resubmitted to LMS.	<b>Amount:</b>	N/A	<b>Component Description:</b>	Invoice to be resubmitted to LMS.	<b>Amount:</b>	N/A
<b>Component Description:</b>	21. WHRO-TV-280-Interim Antenna - New Combiner																
<b>Amount:</b>	\$22,000.00																
<b>Component Description:</b>	21. WHRO-TV-280-Interim Antenna - New Combiner																
<b>Amount:</b>	\$11,000.00																
<b>Component Description:</b>	Invoice to be resubmitted to LMS.																
<b>Amount:</b>	N/A																
<b>Component Description:</b>	Invoice to be resubmitted to LMS.																
<b>Amount:</b>	N/A																
Sweep test of existing antenna	<table> <tr> <td data-bbox="692 1155 1007 1191"><b>Component Description:</b></td><td data-bbox="1139 1155 1374 1267">22. WHRO-TV-280-Interim Antenna - Sweep Test</td></tr> <tr> <td data-bbox="692 1279 807 1314"><b>Amount:</b></td><td data-bbox="1139 1279 1257 1314">\$4,166.66</td></tr> <tr> <td data-bbox="692 1415 1007 1451"><b>Component Description:</b></td><td data-bbox="1139 1415 1374 1485">Invoice to be resubmitted to LMS.</td></tr> <tr> <td data-bbox="692 1496 807 1532"><b>Amount:</b></td><td data-bbox="1139 1496 1187 1532">N/A</td></tr> <tr> <td data-bbox="692 1632 1007 1668"><b>Component Description:</b></td><td data-bbox="1139 1632 1374 1744">22. WHRO-TV-280-Interim Antenna - Sweep Test</td></tr> <tr> <td data-bbox="692 1756 807 1792"><b>Amount:</b></td><td data-bbox="1139 1756 1257 1792">\$2,083.33</td></tr> <tr> <td data-bbox="692 1892 1007 1928"><b>Component Description:</b></td><td data-bbox="1139 1892 1374 1962">Invoice to be resubmitted to LMS.</td></tr> <tr> <td data-bbox="692 1973 807 2009"><b>Amount:</b></td><td data-bbox="1139 1973 1187 2009">N/A</td></tr> </table>	<b>Component Description:</b>	22. WHRO-TV-280-Interim Antenna - Sweep Test	<b>Amount:</b>	\$4,166.66	<b>Component Description:</b>	Invoice to be resubmitted to LMS.	<b>Amount:</b>	N/A	<b>Component Description:</b>	22. WHRO-TV-280-Interim Antenna - Sweep Test	<b>Amount:</b>	\$2,083.33	<b>Component Description:</b>	Invoice to be resubmitted to LMS.	<b>Amount:</b>	N/A
<b>Component Description:</b>	22. WHRO-TV-280-Interim Antenna - Sweep Test																
<b>Amount:</b>	\$4,166.66																
<b>Component Description:</b>	Invoice to be resubmitted to LMS.																
<b>Amount:</b>	N/A																
<b>Component Description:</b>	22. WHRO-TV-280-Interim Antenna - Sweep Test																
<b>Amount:</b>	\$2,083.33																
<b>Component Description:</b>	Invoice to be resubmitted to LMS.																
<b>Amount:</b>	N/A																

UHF - High Power, Side Mount, basic slot antenna, 24 bay,, 60 - 65 kW input, directional,, elliptically or circularly polarized	<b>Component Description:</b>  <b>Amount:</b>	Invoice to be resubmitted to LMS. N/A
	<b>Component Description:</b>  <b>Amount:</b>	Invoice to be resubmitted to LMS. N/A
	<b>Component Description:</b>  <b>Amount:</b>	20. WHRO-TV-280-Interim Antenna-UHF High Power Side Mount, Directional, E-POL \$30,000.00
	<b>Component Description:</b>  <b>Amount:</b>	20. WHRO-TV-280-Interim Antenna - UHF High Power Side Mount, Directional, E-POL \$15,000.00
Elbow complex, broadband, at antenna input, per 7 3/16. feedline (if needed)	<b>Component Description:</b>  <b>Amount:</b>	3. WHRO-TV-280-Interim Antenna - 7 3/16" Broadband Elbow Complex \$1,000.00
	<b>Component Description:</b>  <b>Amount:</b>	3. WHRO-TV-280-Interim Antenna - 7 3/16" Broadband Elbow Complex \$2,000.00
Sweep test of existing antenna	Information not provided.	

<p>Elbow complex, broadband, at antenna input, per 8 3/16. feedline (if needed)</p>	<table> <tr> <td data-bbox="683 87 1098 309"> <p><b>Component Description:</b></p> <p><b>Amount:</b></p> </td><td data-bbox="1098 87 1428 309"> <p>Invoice to be resubmitted to LMS.</p> <p>N/A</p> </td></tr> <tr> <td data-bbox="683 309 1098 622"> <p><b>Component Description:</b></p> <p><b>Amount:</b></p> </td><td data-bbox="1098 309 1428 622"> <p>4. WHRO-TV-210- Primary Antenna - 8 3/16" Broadband Elbow Complex</p> <p>\$6,000.00</p> </td></tr> <tr> <td data-bbox="683 622 1098 936"> <p><b>Component Description:</b></p> <p><b>Amount:</b></p> </td><td data-bbox="1098 622 1428 936"> <p>4. WHRO-TV-210- Primary Antenna - 8 3/16" Broadband Elbow Complex</p> <p>\$3,000.00</p> </td></tr> <tr> <td data-bbox="683 936 1098 1160"> <p><b>Component Description:</b></p> <p><b>Amount:</b></p> </td><td data-bbox="1098 936 1428 1160"> <p>Invoice to be resubmitted to LMS.</p> <p>N/A</p> </td></tr> </table>	<p><b>Component Description:</b></p> <p><b>Amount:</b></p>	<p>Invoice to be resubmitted to LMS.</p> <p>N/A</p>	<p><b>Component Description:</b></p> <p><b>Amount:</b></p>	<p>4. WHRO-TV-210- Primary Antenna - 8 3/16" Broadband Elbow Complex</p> <p>\$6,000.00</p>	<p><b>Component Description:</b></p> <p><b>Amount:</b></p>	<p>4. WHRO-TV-210- Primary Antenna - 8 3/16" Broadband Elbow Complex</p> <p>\$3,000.00</p>	<p><b>Component Description:</b></p> <p><b>Amount:</b></p>	<p>Invoice to be resubmitted to LMS.</p> <p>N/A</p>
<p><b>Component Description:</b></p> <p><b>Amount:</b></p>	<p>Invoice to be resubmitted to LMS.</p> <p>N/A</p>								
<p><b>Component Description:</b></p> <p><b>Amount:</b></p>	<p>4. WHRO-TV-210- Primary Antenna - 8 3/16" Broadband Elbow Complex</p> <p>\$6,000.00</p>								
<p><b>Component Description:</b></p> <p><b>Amount:</b></p>	<p>4. WHRO-TV-210- Primary Antenna - 8 3/16" Broadband Elbow Complex</p> <p>\$3,000.00</p>								
<p><b>Component Description:</b></p> <p><b>Amount:</b></p>	<p>Invoice to be resubmitted to LMS.</p> <p>N/A</p>								
<p>Combiner output splitting /switching for dual feed lines, if applicable</p>	<p>Information not provided.</p>								



New combiner, cost per channel (without antenna)		
	<b>Component Description:</b>	1. WHRO-TV-210-Primary Antenna - New Combiner
	<b>Amount:</b>	\$33,000.00
	<b>Component Description:</b>	Invoice to be resubmitted to LMS.
	<b>Amount:</b>	N/A
	<b>Component Description:</b>	Invoice to be resubmitted to LMS.
	<b>Amount:</b>	N/A
	<b>Component Description:</b>	1. WHRO-TV-210-Primary Antenna - New Combiner
	<b>Amount:</b>	\$16,500.00

UHF - High Power Top Mount (200-1000 kW), Four Station broadband panel antenna, elliptically or circularly polarized		
	<b>Component Description:</b>	CAPITAL CONTRIBUTION - NORFOLK TALL TOWER
	<b>Amount:</b>	\$99,075.00
	<b>Component Description:</b>	Invoice to be resubmitted to LMS.
	<b>Amount:</b>	N/A
	<b>Component Description:</b>	CAPITAL CONTRIBUTION - NORFOLK TALL TOWER
	<b>Amount:</b>	\$49,537.50
	<b>Component Description:</b>	Invoice to be resubmitted to LMS.
	<b>Amount:</b>	N/A

Combiner Installation		
	<b>Component Description:</b>	2. WHRO-TV-210-Primary Antenna - Combiner
	<b>Amount:</b>	Installation \$6,666.66
	<b>Component Description:</b>	2. WHRO-TV-210-Primary Antenna - Combiner
	<b>Amount:</b>	Installation \$3,333.33
	<b>Component Description:</b>	Invoice to be resubmitted to LMS.
	<b>Amount:</b>	N/A
	<b>Component Description:</b>	Invoice to be resubmitted to LMS.
	<b>Amount:</b>	N/A

Cost  
Information

Transmission Line

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Interim Transmission Line	\$499,760.40	\$203,360.40		\$97,175.20	
Interim Transmission Line - Nitrogen Generator	<i>\$2,391.00</i>	\$2,391.00	Please see American Tower WHRO Main Norfolk Tall Tower 10152 Customer Project Cost Estimation at 50% of the cost, per the vendor	N/A	N/A
Interim Transmission Line - Other Parts	<i>\$29,738.70</i>	\$29,738.70	Please see Dielectric order confirmation 1929872	\$29,738.70	N/A
Elbows	<i>\$28,730.70</i>	\$28,730.70	Elbows to connect the vertical run to the interim antenna 3 Total @ 1930.00 each per Dielectric Quote	\$1,436.50	Includes additional items not in the original quote

Transmission line interim	<b>\$0.00</b>	\$0.00	these costs are included in the Interim Transmission Line - Rigid Transmission Line budget category	\$0.00	N/A
Rigid Transmission Line - copper, 8 3 /16" broadband	\$438,900.00	\$142,500.00	see WHRO American Tower quote Main Norfolk Tall Tower 10152, second section - Norfolk Tall Tower 10152	\$66,000.00	N/A
<b>Primary Transmission Line</b>	<b>\$1,162,734.75</b>	<b>\$359,877.75</b>		<b>\$248,547.00</b>	
Primary Transmission Line - Nitrogen Generator	<b>\$2,391.00</b>	\$2,391.00	Please see American Tower WHRO Main Norfolk Tall Tower 10152 Customer Project Cost Estimation at 50% of the cost, per the vendor	N/A	N/A
Primary Transmission Line - Other Parts	<b>\$7,309.60</b>	\$7,309.60	Please see Dielectric order confirmations 1931780 and 1931858	\$7,309.60	N/A

Combiner system	<b>\$75,734.15</b>	\$75,734.15	Please see WHRO 1931009 Order Confirmation - Primary Transmission Line - Combiner System	\$75,734.15	N/A
Rigid Transmission Line - copper, 8 3 /16" broadband	\$1,077,300.00	\$274,443.00	Please see Estimated Cost Justification WHRO-TV-310-Primary Transmission Line - 8 3_16_ Broadband Rigid Copper v0	\$165,503.25	N/A
<b>Sub-total</b>	\$1,662,495.15	\$563,238.15	N/A	\$345,722.20	N/A
<b>Total for all systems</b>	\$6,802,964.58	\$4,760,158.24	N/A	\$3,188,127.55	N/A

## Components

Actual Information	
Description	File Name
Interim Transmission Line - Nitrogen Generator	Information not provided.
Interim Transmission Line - Other Parts	<p><b>Component Description:</b> RIGID TRANSMISSION LINE</p> <p><b>Amount:</b> \$29,738.70</p>

Elbows	<table> <tr> <td data-bbox="699 174 1007 208"><b>Component Description:</b></td><td data-bbox="1139 174 1374 241">Invoice to be resubmitted to LMS.</td></tr> <tr> <td data-bbox="699 255 807 288"><b>Amount:</b></td><td data-bbox="1139 255 1187 288">N/A</td></tr> <tr> <td data-bbox="699 394 1007 427"><b>Component Description:</b></td><td data-bbox="1139 394 1374 461">Invoice to be resubmitted to LMS.</td></tr> <tr> <td data-bbox="699 474 807 508"><b>Amount:</b></td><td data-bbox="1139 474 1187 508">N/A</td></tr> <tr> <td data-bbox="699 613 1007 647"><b>Component Description:</b></td><td data-bbox="1139 613 1374 680">Invoice to be resubmitted to LMS.</td></tr> <tr> <td data-bbox="699 694 807 728"><b>Amount:</b></td><td data-bbox="1139 694 1187 728">N/A</td></tr> <tr> <td data-bbox="699 833 1007 866"><b>Component Description:</b></td><td data-bbox="1139 833 1358 945">item 1 R0004542501 field Flange 5 at 287.30</td></tr> <tr> <td data-bbox="699 952 807 985"><b>Amount:</b></td><td data-bbox="1139 952 1257 985">\$1,436.50</td></tr> </table>	<b>Component Description:</b>	Invoice to be resubmitted to LMS.	<b>Amount:</b>	N/A	<b>Component Description:</b>	Invoice to be resubmitted to LMS.	<b>Amount:</b>	N/A	<b>Component Description:</b>	Invoice to be resubmitted to LMS.	<b>Amount:</b>	N/A	<b>Component Description:</b>	item 1 R0004542501 field Flange 5 at 287.30	<b>Amount:</b>	\$1,436.50
<b>Component Description:</b>	Invoice to be resubmitted to LMS.																
<b>Amount:</b>	N/A																
<b>Component Description:</b>	Invoice to be resubmitted to LMS.																
<b>Amount:</b>	N/A																
<b>Component Description:</b>	Invoice to be resubmitted to LMS.																
<b>Amount:</b>	N/A																
<b>Component Description:</b>	item 1 R0004542501 field Flange 5 at 287.30																
<b>Amount:</b>	\$1,436.50																
Transmission line interim	<table> <tr> <td data-bbox="699 1124 1007 1158"><b>Component Description:</b></td><td data-bbox="1139 1124 1374 1191">Invoice to be resubmitted to LMS.</td></tr> <tr> <td data-bbox="699 1205 807 1238"><b>Amount:</b></td><td data-bbox="1139 1205 1187 1238">N/A</td></tr> <tr> <td data-bbox="699 1344 1007 1377"><b>Component Description:</b></td><td data-bbox="1139 1344 1374 1411">Invoice to be resubmitted to LMS.</td></tr> <tr> <td data-bbox="699 1424 807 1458"><b>Amount:</b></td><td data-bbox="1139 1424 1187 1458">N/A</td></tr> </table>	<b>Component Description:</b>	Invoice to be resubmitted to LMS.	<b>Amount:</b>	N/A	<b>Component Description:</b>	Invoice to be resubmitted to LMS.	<b>Amount:</b>	N/A								
<b>Component Description:</b>	Invoice to be resubmitted to LMS.																
<b>Amount:</b>	N/A																
<b>Component Description:</b>	Invoice to be resubmitted to LMS.																
<b>Amount:</b>	N/A																

Rigid Transmission Line - copper, 8 3/16" broadband	<table> <tr> <td data-bbox="697 174 1007 208"><b>Component Description:</b></td><td data-bbox="1139 174 1374 365">24. WHRO-TV-380-Interim Transmission Line - 8 3/16" Broadband Rigid Copper</td></tr> <tr> <td data-bbox="697 376 807 409"><b>Amount:</b></td><td data-bbox="1139 376 1273 409">\$44,000.00</td></tr> <tr> <td data-bbox="697 517 1007 551"><b>Component Description:</b></td><td data-bbox="1139 517 1374 584">Invoice to be resubmitted to LMS.</td></tr> <tr> <td data-bbox="697 595 807 629"><b>Amount:</b></td><td data-bbox="1139 595 1185 629">N/A</td></tr> <tr> <td data-bbox="697 736 1007 770"><b>Component Description:</b></td><td data-bbox="1139 736 1374 804">Invoice to be resubmitted to LMS.</td></tr> <tr> <td data-bbox="697 815 807 848"><b>Amount:</b></td><td data-bbox="1139 815 1185 848">N/A</td></tr> <tr> <td data-bbox="697 956 1007 990"><b>Component Description:</b></td><td data-bbox="1139 956 1374 1023">Invoice to be resubmitted to LMS.</td></tr> <tr> <td data-bbox="697 1034 807 1068"><b>Amount:</b></td><td data-bbox="1139 1034 1185 1068">N/A</td></tr> <tr> <td data-bbox="697 1176 1007 1209"><b>Component Description:</b></td><td data-bbox="1139 1176 1374 1364">24. WHRO-TV-380-Interim Transmission Line - 8 3/16" Broadband Rigid Copper</td></tr> <tr> <td data-bbox="697 1375 807 1408"><b>Amount:</b></td><td data-bbox="1139 1375 1273 1408">\$22,000.00</td></tr> </table>	<b>Component Description:</b>	24. WHRO-TV-380-Interim Transmission Line - 8 3/16" Broadband Rigid Copper	<b>Amount:</b>	\$44,000.00	<b>Component Description:</b>	Invoice to be resubmitted to LMS.	<b>Amount:</b>	N/A	<b>Component Description:</b>	Invoice to be resubmitted to LMS.	<b>Amount:</b>	N/A	<b>Component Description:</b>	Invoice to be resubmitted to LMS.	<b>Amount:</b>	N/A	<b>Component Description:</b>	24. WHRO-TV-380-Interim Transmission Line - 8 3/16" Broadband Rigid Copper	<b>Amount:</b>	\$22,000.00
<b>Component Description:</b>	24. WHRO-TV-380-Interim Transmission Line - 8 3/16" Broadband Rigid Copper																				
<b>Amount:</b>	\$44,000.00																				
<b>Component Description:</b>	Invoice to be resubmitted to LMS.																				
<b>Amount:</b>	N/A																				
<b>Component Description:</b>	Invoice to be resubmitted to LMS.																				
<b>Amount:</b>	N/A																				
<b>Component Description:</b>	Invoice to be resubmitted to LMS.																				
<b>Amount:</b>	N/A																				
<b>Component Description:</b>	24. WHRO-TV-380-Interim Transmission Line - 8 3/16" Broadband Rigid Copper																				
<b>Amount:</b>	\$22,000.00																				
Primary Transmission Line - Nitrogen Generator	Information not provided.																				
Primary Transmission Line - Other Parts	<table> <tr> <td data-bbox="697 1657 1007 1691"><b>Component Description:</b></td><td data-bbox="1139 1657 1315 1691">O-RING BUNA</td></tr> <tr> <td data-bbox="697 1702 807 1736"><b>Amount:</b></td><td data-bbox="1139 1702 1222 1736">\$67.20</td></tr> <tr> <td data-bbox="697 1843 1007 1877"><b>Component Description:</b></td><td data-bbox="1139 1843 1342 1910">XFMR 6-50 /6-75 UHF 3 ST</td></tr> <tr> <td data-bbox="697 1921 807 1955"><b>Amount:</b></td><td data-bbox="1139 1921 1259 1955">\$7,242.40</td></tr> </table>	<b>Component Description:</b>	O-RING BUNA	<b>Amount:</b>	\$67.20	<b>Component Description:</b>	XFMR 6-50 /6-75 UHF 3 ST	<b>Amount:</b>	\$7,242.40												
<b>Component Description:</b>	O-RING BUNA																				
<b>Amount:</b>	\$67.20																				
<b>Component Description:</b>	XFMR 6-50 /6-75 UHF 3 ST																				
<b>Amount:</b>	\$7,242.40																				



Combiner system	<div> <div>Component Description:</div> <div>RIGID TRANSMISSION LINE</div> </div> <div> <div>Amount:</div> <div>\$75,734.15</div> </div>
Rigid Transmission Line - copper, 8 3/16" broadband	<div> <div>Component Description:</div> <div>5. WHRO-TV-310-Primary Transmission Line - 8 3/16" Broadband Rigid Copper</div> </div> <div> <div>Amount:</div> <div>\$110,335.50</div> </div> <div> <div>Component Description:</div> <div>Invoice to be resubmitted to LMS.</div> </div> <div> <div>Amount:</div> <div>N/A</div> </div> <div> <div>Component Description:</div> <div>Invoice to be resubmitted to LMS.</div> </div> <div> <div>Amount:</div> <div>N/A</div> </div> <div> <div>Component Description:</div> <div>5. WHRO-TV-310-Primary Transmission Line - 8 3/16" Broadband Rigid Copper</div> </div> <div> <div>Amount:</div> <div>\$55,167.75</div> </div>

Cost  
Information

Tower Equipment and Rigging Costs

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Tower GTOWER	\$686,725.83	\$509,591.83		\$175,878.24	
Tower Construction Project Management	<i>\$27,500.00</i>	\$27,500.00	Please see Estimated Cost Justification WHRO-TV-410-Existing Primary Tower - Tower Construction Project Management v0	\$5,390.62	N/A
Tower Permit Drawing Package	<i>\$4,700.00</i>	\$4,700.00	Please see American Towers Customer Project Cost Estimation	\$3,525.00	N/A
Tower Helicopter Lift	<i>\$55,525.83</i>	\$55,525.83	Please see American Tower WHRO Main Norfolk Tall Tower 10152 Customer Project Cost Estimation	N/A	N/A

Structural engineering tower load study for a documented tower with candelabra	\$20,000.00	\$20,000.00	Part of the total tower rebuild with 4 other broadcasters American Tower Document WHRO IM Norfolk Tall Tower 10152 Repack Cost Estimates	\$8,212.50	this included structural and tower mapping for structural
Minor tower reinforcement /modifications	\$158,000.00	\$79,953.33	please see Estimated Cost Justification WHRO-TV-410-Existing Primary Tower - Minor Reinforcement Modifications v0	\$37,500.00	N/A
Complex Tower (includes, for example, those with candelabras and/or stacked antennas)	\$421,000.00	\$321,912.67	please see Estimated Cost Justification WHRO-TV-410-Existing Primary Tower - Tower Rigging v0	\$121,250.12	N/A
<b>Sub-total</b>	\$686,725.83	\$509,591.83	N/A	\$175,878.24	N/A
<b>Total for all systems</b>	\$6,802,964.58	\$4,760,158.24	N/A	\$3,188,127.55	N/A

## Components

Actual Information	
Description	File Name

Tower Construction Project Management	<div> <b>Component Description:</b> 11. WHRO-TV-410-Existing Primary Tower-Tower Construction Project Management         </div> <div> <b>Amount:</b> \$3,593.75         </div> <div> <b>Component Description:</b> 11. WHRO-TV-410-Existing Primary Tower - Tower Construction Project Management         </div> <div> <b>Amount:</b> \$1,796.87         </div>
Tower Permit Drawing Package	<div> <b>Component Description:</b> 9. WHRO-TV-410-Existing Primary Tower - Tower Permit Drawing Package         </div> <div> <b>Amount:</b> \$2,350.00         </div> <div> <b>Component Description:</b> 9. WHRO-TV-410-Existing Primary Tower - Tower Permit Drawing Package         </div> <div> <b>Amount:</b> \$1,175.00         </div>
Tower Helicopter Lift	Information not provided.

Structural engineering tower load study for a documented tower with candelabra

<b>Component Description:</b>	6. WHRO-TV-410-Existing Primary Tower - Tower Load Study for Documented Tower with Candelabra
<b>Amount:</b>	\$2,737.50

<b>Component Description:</b>	6. WHRO-TV-410-Existing Primary Tower - Tower Load Study for Documented Tower with Candelabra
<b>Amount:</b>	\$5,475.00

<b>Component Description:</b>	Invoice to be resubmitted to LMS.
<b>Amount:</b>	N/A

<b>Component Description:</b>	Invoice to be resubmitted to LMS.
<b>Amount:</b>	N/A

Minor tower reinforcement /modifications		
	<b>Component Description:</b>	7. WHRO-TV-410- Existing Primary Tower - Minor Reinforcement /Modifications
	<b>Amount:</b>	\$25,000.00
	<b>Component Description:</b>	Invoice to be resubmitted to LMS.
	<b>Amount:</b>	N/A
	<b>Component Description:</b>	7. WHRO-TV-410- Existing Primary Tower - Minor Reinforcement /Modifications
	<b>Amount:</b>	\$12,500.00
	<b>Component Description:</b>	Invoice to be resubmitted to LMS.
	<b>Amount:</b>	N/A

Complex Tower (includes, for example, those with candelabras and/or stacked antennas)		
	<b>Component Description:</b>	Invoice to be resubmitted to LMS.
	<b>Amount:</b>	N/A
	<b>Component Description:</b>	8. WHRO-TV-410-Existing Primary Tower - Tower Rigging, Complex Tower
	<b>Amount:</b>	\$40,416.70
	<b>Component Description:</b>	Invoice to be resubmitted to LMS.
	<b>Amount:</b>	N/A
	<b>Component Description:</b>	8. WHRO-TV-410-Existing Primary Tower - Tower Rigging, Complex Tower
	<b>Amount:</b>	\$80,833.42

**Cost  
Information**

**Outside Professional Services**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
<b>Outside Professional Services</b>	<b>\$301,245.00</b>	<b>\$230,520.00</b>		<b>\$51,003.69</b>	
Site Coordination Meeting	<i>\$1,875.00</i>	\$1,875.00	Complex tower rebuild multiple Broadcaster involvement ATC Doc WHRO IM Norfolk Tall Tower 10152 Repack Cost Estimates. The estimated cost has been adjusted to include all invoices submitted for reimbursement at this time.	\$1,875.00	N/A
Migratory Bird Assessment	<i>\$500.00</i>	\$500.00	estimated costs for being in a bird migration mitigation ATC DocWHRO IM Norfolk Tall Tower 10152 Repack Cost Estimates	\$437.49	N/A
RF Exposure Measurements	\$21,050.00	\$6,500.00	Shared Expense	N/A	N/A



Comprehensive coverage verification via field study, if needed	\$84,200.00	\$80,000.00	N/A	N/A	N/A
FAA consultant, including cost of preparing FAA Form 7460 (Notice of Proposed Construction), if needed for height increase	\$2,105.00	\$700.00	To reimburse American Tower if needed	N/A	N/A
ASR modification (prepare FCC Form 854)	\$2,105.00	\$800.00	Shared cost of the Broadcasters being repacked	N/A	N/A
Environmental Assessment, if triggered by NEPA Section 106 review or for certain structures over 450 feet	\$10,520.00	\$3,500.00	Per ATC Doc WHRO IM Norfolk Tall Tower 10152 Repack Cost Estimates	N/A	N/A
NEPA Section 106 environmental review, if needed	\$6,310.00	\$2,000.00	Per ATC Doc WHRO IM Norfolk Tall Tower 10152 Repack Cost Estimates	N/A	N/A
Attorney Fees - Prepare and File request for Special Temporary Authorization	\$3,680.00	\$3,500.00	N/A	N/A	N/A

Attorney Fees - Negotiation of lease and other matters for shared locations	\$4,210.00	\$4,000.00	N/A	N/A	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application	\$2,365.00	\$2,250.00	N/A	N/A	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	\$5,260.00	\$5,000.00	N/A	N/A	N/A
Prepare request for Special Temporary Authorization	\$2,050.00	\$1,500.00	N/A	N/A	N/A
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	\$1,580.00	\$1,500.00	N/A	N/A	N/A
Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	\$3,155.00	\$3,000.00	N/A	N/A	N/A

Perform engineering study for new channel assignment and antenna development	\$7,360.00	\$7,000.00	N/A	\$3,750.00	N/A
Address transition timing and coordination issues w/ other stations and wireless	\$2,630.00	\$2,500.00	N/A	\$1,875.00	N/A
Project management of the transition	\$121,660.00	\$85,895.00	Shared Expense via American Tower Doc WHRO IM Norfolk Tall Tower 10152 Repack Cost Estimates. Also see Widelity Strategic Support Quote.	\$35,791.20	N/A
Ground and Building Drawing Package	<b>\$11,000.00</b>	\$11,000.00	Cost to Generate the Construction Drawing package for 4 Broadcast stations. Cover the interim and Main antenna packages	\$3,525.00	All of these were under Non Zoning Permit which have been Zeroed out but I can remove them.

RF System Test	<b>\$5,000.00</b>	\$5,000.00	Perform systems checks on Combiner network due to the volume of broadcaster using the antenna ATC Doc WHRO IM Norfolk Tall Tower 10152 Repack Cost Estimates	\$3,750.00	N/A
Prepare and or review reimbursement form	\$2,630.00	\$2,500.00	N/A	N/A	N/A
<b>Sub-total</b>	\$301,245.00	\$230,520.00	N/A	\$51,003.69	N/A
<b>Total for all systems</b>	\$6,802,964.58	\$4,760,158.24	N/A	\$3,188,127.55	N/A

## Components

Actual Information	
Description	File Name

---

Site Coordination Meeting

**Component Description:** 15. WHRO-TV-590-Site Coordination Meeting  
**Amount:** \$1,250.00

**Component Description:** Invoice to be resubmitted to LMS.  
**Amount:** N/A

**Component Description:** Invoice to be resubmitted to LMS.  
**Amount:** N/A

**Component Description:** 15. WHRO-TV-590-Site Coordination Meeting  
**Amount:** \$625.00

---

Migratory Bird Assessment	<b>Component Description:</b> 16. WHRO-TV-590-Migratory Bird Assessment <b>Amount:</b> \$145.83
	<b>Component Description:</b> Invoice to be resubmitted to LMS. <b>Amount:</b> N/A
	<b>Component Description:</b> Invoice to be resubmitted to LMS. <b>Amount:</b> N/A
	<b>Component Description:</b> 16. WHRO-TV-590-Migratory Bird Assessment <b>Amount:</b> \$291.66
RF Exposure Measurements	Information not provided.
Comprehensive coverage verification via field study, if needed	Information not provided.
FAA consultant, including cost of preparing FAA Form 7460 (Notice of Proposed Construction), if needed for height increase	Information not provided.
ASR modification (prepare FCC Form 854)	Information not provided.
Environmental Assessment, if triggered by NEPA Section 106 review or for certain structures over 450 feet	Information not provided.
NEPA Section 106 environmental review, if needed	Information not provided.

Attorney Fees - Prepare and File request for Special Temporary Authorization	Information not provided.
Attorney Fees - Negotiation of lease and other matters for shared locations	Information not provided.
Attorney Fees -Prepare and File FCC Form 2100 (main), License to Cover Application	Information not provided.
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	Information not provided.
Prepare request for Special Temporary Authorization	Information not provided.
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	Information not provided.
Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	Information not provided.

Perform engineering study for new channel assignment and antenna development		
	<b>Component Description:</b>	14. WHRO-TV-530-RF Eng - Engineering Study for New Channel Assignment
	<b>Amount:</b>	\$2,500.00
	<b>Component Description:</b>	14. WHRO-TV-530-RF Eng - Engineering Study for New Channel Assignment
	<b>Amount:</b>	\$1,250.00
	<b>Component Description:</b>	Invoice to be resubmitted to LMS.
	<b>Amount:</b>	N/A
	<b>Component Description:</b>	Invoice to be resubmitted to LMS.
	<b>Amount:</b>	N/A



Address transition timing and coordination issues w/ other stations and wireless	<b>Component Description:</b>	13. WHRO-TV-590-Transition Timing and Coordination Issues
	<b>Amount:</b>	\$1,250.00
	<b>Component Description:</b>	Invoice to be resubmitted to LMS.
	<b>Amount:</b>	N/A
	<b>Component Description:</b>	13. WHRO-TV-590-Transition Timing and Coordination Issues
	<b>Amount:</b>	\$625.00
	<b>Component Description:</b>	Invoice to be resubmitted to LMS.
	<b>Amount:</b>	N/A
Project management of the transition	<b>Component Description:</b>	Project Management
	<b>Amount:</b>	\$1,511.25
	<b>Component Description:</b>	Project Management
	<b>Amount:</b>	\$4,376.20
	<b>Component Description:</b>	Project Management
	<b>Amount:</b>	\$778.75

<b>Component Description:</b>	Project Management
<b>Amount:</b>	\$3,118.05

<b>Component Description:</b>	Project Management
<b>Amount:</b>	\$3,511.40

<b>Component Description:</b>	Project Management
<b>Amount:</b>	\$6,899.15

<b>Component Description:</b>	Project Management
<b>Amount:</b>	\$2,986.05

<b>Component Description:</b>	Invoice to be resubmitted to LMS.
<b>Amount:</b>	N/A

<b>Component Description:</b>	Project Management
<b>Amount:</b>	\$740.00

<b>Component Description:</b>	Project Management
<b>Amount:</b>	\$1,125.00

<b>Component Description:</b>	Invoice to be resubmitted to LMS.
<b>Amount:</b>	N/A

<b>Component Description:</b>	Project Management
<b>Amount:</b>	\$3,635.35

<b>Component Description:</b>	12. WHRO-TV-510-Project Management
<b>Amount:</b>	\$4,740.00

<b>Component Description:</b>	12. WHRO-TV-510-Project Management
<b>Amount:</b>	\$2,370.00

<b>Component Description:</b>	Invoice to be resubmitted to LMS.
<b>Amount:</b>	N/A

<b>Component Description:</b>	Invoice to be resubmitted to LMS.
<b>Amount:</b>	N/A

---

Ground and Building  
Drawing Package

**Component Description:** 10. WHRO-TV-  
590-Ground and  
Building Drawing  
Package  
**Amount:** \$1,175.00

**Component Description:** 10. WHRO-TV-  
590-Ground and  
Building Drawing  
Package  
**Amount:** \$2,350.00

**Component Description:** Invoice to be  
resubmitted to  
LMS.  
**Amount:** N/A

**Component Description:** Invoice to be  
resubmitted to  
LMS.  
**Amount:** N/A

**Component Description:** Invoice to be  
resubmitted to  
LMS.  
**Amount:** N/A

**Component Description:** Invoice to be  
resubmitted to  
LMS.  
**Amount:** N/A

RF System Test	<div data-bbox="715 174 1337 407"> <p><b>Component Description:</b> 17. WHRO-TV-580-Field Engineering Service - RF System Test</p> <p><b>Amount:</b> \$1,250.00</p> </div> <div data-bbox="715 510 1326 663"> <p><b>Component Description:</b> Invoice to be resubmitted to LMS.</p> <p><b>Amount:</b> N/A</p> </div> <div data-bbox="715 768 1326 920"> <p><b>Component Description:</b> Invoice to be resubmitted to LMS.</p> <p><b>Amount:</b> N/A</p> </div> <div data-bbox="715 1025 1337 1258"> <p><b>Component Description:</b> 17. WHRO-TV-580-Field Engineering Service - RF System Test</p> <p><b>Amount:</b> \$2,500.00</p> </div>
Prepare and or review reimbursement form	Information not provided.

Cost  
Information

Other Expenses

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Other Expenses	\$172,930.00	\$172,365.00		\$32,869.94	
Special Insurance Rider	<i>\$2,500.00</i>	\$2,500.00	Special insurance Rider to cover the costs of the homes that are within 2000 ft of the tower. ATC owes the tower WHRO Owns all the Land. ATC Lease the Base, Anchors and Building land from WHRO	N/A	N/A

Site Security	<b>\$16,200.00</b>	\$16,200.00	Very complicated site installation. lots o expensive materials lying around very easy to steal. The compound is gated but access under ditch area is possible	N/A	N/A
Public Hearing	<b>\$500.00</b>	\$500.00	Costs associated with Public hearing materials sent to surrounding homes, newspapers ETC.	N/A	N/A
ATC One Time Tower Rental	<b>\$57,600.00</b>	\$57,600.00	Rental Fee associated with repacking for the Interim antenna	N/A	N/A
Comark System Design and Site Survey	<b>\$15,300.00</b>	\$15,300.00	This is to visit the tower site location and design the transmitter installation locations and RF plumbing of the system.	\$15,300.00	See P3921E WHRO Site design and Survey quote.

Grading Road	<b>\$4,500.00</b>	\$4,500.00	Regrading drive access to the site for at least 1 year	N/A	N/A
MVPD Notification of Channel Change	<b>\$500.00</b>	\$500.00	N/A	N/A	N/A
Equipment Storage	<b>\$24,000.00</b>	\$24,000.00	N/A	N/A	N/A
Equipment Delivery and Handling Charges	<b>\$12,500.00</b>	\$12,500.00	N/A	\$10,257.44	N/A
Disposal Costs (for equipment and other waste, net of any salvage value)	<b>\$3,500.00</b>	\$3,500.00	N/A	N/A	N/A
BLM or NFS Coordination	<b>\$2,000.00</b>	\$2,000.00	N/A	N/A	N/A
Non-zoning permits	<b>\$5,000.00</b>	\$5,000.00	N/A	\$562.50	Includes multiple broadcasters coordination
Local Zoning	<b>\$1,750.00</b>	\$1,750.00	N/A	\$0.00	N/A
FCC Filing Fees - Special Temporary Authorization request	\$195.00	\$190.00	N/A	N/A	N/A
FCC Filing Fees - Form 2100 license to cover application	\$335.00	\$325.00	N/A	N/A	N/A



DTV Medical Facility Notification	\$11,550.00	\$11,000.00	N/A	\$6,750.00	N/A
Develop and air announcement of upcoming channel change	<b>\$15,000.00</b>	\$15,000.00	N/A	N/A	N/A
<b>Sub-total</b>	\$172,930.00	\$172,365.00	N/A	\$32,869.94	N/A
<b>Total for all systems</b>	\$6,802,964.58	\$4,760,158.24	N/A	\$3,188,127.55	N/A

## Components

Actual Information	
Description	File Name
Special Insurance Rider	Information not provided.
Site Security	Information not provided.
Public Hearing	Information not provided.
ATC One Time Tower Rental	Information not provided.
Comark System Design and Site Survey	<div> <b>Component Description:</b> Invoice to be resubmitted to LMS.  <b>Amount:</b> N/A </div> <div> <b>Component Description:</b> System Design Service / Site Survey  <b>Amount:</b> \$15,300.00 </div>
Grading Road	Information not provided.
MVPD Notification of Channel Change	Information not provided.
Equipment Storage	Information not provided.
Equipment Delivery and	

## Handling Charges

<b>Component Description:</b>	19. WHRO-TV-610-Equipment Delivery and Handling
<b>Amount:</b>	\$3,333.33

<b>Component Description:</b>	FREIGHT AND SHIPPING
<b>Amount:</b>	\$84.83

<b>Component Description:</b>	Freight and Shipping
<b>Amount:</b>	\$2,835.00

<b>Component Description:</b>	Dielectric Freight Charges for invoice 637004. Cover letter for Dielectric Shipping is located in the Attachments
<b>Amount:</b>	\$41.86

<b>Component Description:</b>	FREIGHT AND SHIPPING
<b>Amount:</b>	\$304.51

<b>Component Description:</b>	FREIGHT AND SHIPPING
<b>Amount:</b>	\$1,991.25

<b>Component Description:</b>	Invoice to be resubmitted to LMS.
<b>Amount:</b>	N/A

	<b>Component Description:</b>	ATC MS1 1-A-4
	<b>Amount:</b>	at 25% of total N/A
	<b>Component Description:</b>	19. WHRO-TV-610-Equipment Delivery and Handling
	<b>Amount:</b>	\$1,666.66
Disposal Costs (for equipment and other waste, net of any salvage value)	Information not provided.	
BLM or NFS Coordination	Information not provided.	

---

Non-zoning permits

**Component Description:** 18. WHRO-TV-610-Non-Zoning Permits  
**Amount:** \$187.50

**Component Description:** 3-D-1 Tower Permits drawing package  
**Amount:** N/A

**Component Description:** ATC MS2 3-D-1 Ground and building Permit additional 50% payment 25% remaining  
**Amount:** N/A

**Component Description:** 3-D-1 Ground and building permit package MS1 at 25% of total  
**Amount:** N/A

**Component Description:** ATC MS2 item 3-D-1 Tower Permit additional 50% payment 25% remaining  
**Amount:** N/A

**Component Description:** 18. WHRO-TV-610-Non-Zoning Permits  
**Amount:** \$375.00

---

Local Zoning	<div> <div> <b>Component Description:</b>   <b>Amount:</b> </div> <div> Invoice to be resubmitted to LMS. N/A </div> </div> <div> <div> <b>Component Description:</b>   <b>Amount:</b> </div> <div> ATC MS2 item 1-A-3 permit costs Additional 50% payment 25% remaining N/A </div> </div>
FCC Filing Fees - Special Temporary Authorization request	Information not provided.
FCC Filing Fees - Form 2100 license to cover application	Information not provided.
DTV Medical Facility Notification	<div> <div> <b>Component Description:</b>   <b>Amount:</b> </div> <div> Medical notification Mailing \$3,750.00 </div> </div> <div> <div> <b>Component Description:</b>   <b>Amount:</b> </div> <div> Medical Notification \$3,000.00 </div> </div>
Develop and air announcement of upcoming channel change	Information not provided.

Cost Information	Grand Total			
		Predetermined Cost Estimate	Estimated Cost	Actual Cost
	Total for all systems	\$6,802,964.58	\$4,760,158.24	\$3,188,127.55

Reimbursement Status	Question	Response
	The facility has ceased operating on its pre-auction channel.	Yes
	Construction of final facilities or all necessary modifications are complete.	Yes
	All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator.	No

Certification	Section	Question	Response
	Submission of Estimated Expenses Statements	<p>WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.</p>	
		<ol style="list-style-type: none"> <li>1. The Authorized Person signing below certifies that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity.</li> <li>2. The above-named entity acknowledges that all certifications and attached documentation are considered material representations.</li> <li>3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.</li> </ol>	

4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
5. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.



<p>8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.</p>	
<p>I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.</p>	<p><b>Chris Gunnar Gunnufsen</b>  <i>Vice President Technology</i>  04/21/2021</p>

Certification	Section	Question	Response
	Submission of Actual Cost Documentation Statements	<p>WILLFUL FALSE, FRAUDULENT, OR FICTITIOUS STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE AND/OR FRAUDULENT STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT (U.S. CODE, TITLE 31, SECTIONS 3729-3733).</p>	
		<ol style="list-style-type: none"> <li>1. The Authorized Person signing below certifies and represents that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity.</li> <li>2. The above-named entity certifies that the statements in this form and attached documentation are true, complete, and correct.</li> <li>3. The above-named entity acknowledges that all certifications and attached documentation are considered material representations.</li> </ol>	

4. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.
5. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (full power and Class A stations) and/or otherwise modify a television station's facility as a result of the spectrum repack (LPTV/TV Translator stations); or to minimize service disruption resulting from a repacked television station (FM stations); or to continue to carry the signal of a broadcaster that changes channels (MVPD) .
6. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
7. The above-named entity certifies that the cost information /documents submitted reflect costs actually incurred.

<p>8. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.</p> <p>9. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a prerequisite for obtaining the payments herein requested.</p>	
<p>I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.</p>	<p><b>Chris Gunnar Gunnufsen</b>  <i>Vice President Technology</i></p> <p>04/21/2021</p>

Certification	Section	Question	Response
	Submission of Final Allocation or Accounting Information Statements	<p>WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.</p>	
		<ol style="list-style-type: none"> <li>1. The Authorized Person signing below certifies and represents that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. The above-named entity acknowledges that all certifications and attached documentation are considered material representations.</li> <li>2. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.</li> </ol>	

3. The above-named entity certifies that all costs identified as "actual costs" herein accurately represent the costs actually paid by the above-named entity, including any discounts, refunds, or rebates.
4. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
5. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.
6. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.

**Chris  
Gunnar  
Gunnufsen**  
*Vice  
President  
Technology*

04/21/2021

**Attachments**