

Federal Communications Commission

(REFERENCE COPY - Not for submission)

FCC Form 399: Reimbursement Request

Facility ID: File Number:	12472 000002	Service: DTV 24808	Call Sign:	wxтx	Channel: 24 (UHF)
FRN: 002	1205661	Date Submitted:	07/15 /2021		

Applicant Name, Type, and Contact Information

Applicant Information

on	Applicant	Address	Phone	Email	Applicant Type
	WXTX LICENSE SUBSIDIARY, LLC Doing Business As: WXTX LICENSE SUBSIDIARY, LLC	Paul Eriksen 2131 Ayrsley Town Blvd. Charlotte, NC 28273 United States	+1 (706) 494- 5426	periksen@americanspiritmedia. com	Limited Liability Company

Reimbursement Contact Name and Information Reimbursement Contact Information

Applicant	Address	Phone	Email
[Confidential]			

Preparer Contact Name and Information

Contact Information	Applicant	Address	Phone	Email
	Paul Eriksen Controller American Spirit Media	Paul Eriksen 1909 Wynnton Rd Columbus, GA 31906 United States	+1 (706) 593- 2333	periksen@americanspirittelevision. com

Broadcaster Information and Transition Plan	Question	Response
	Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information.	No
	Briefly describe transition plan	Existing side mount antenna and line serves as interim Install new top mount and line New SS TX is less expensive than rental transmitter and re-tuning existing MSDC single tube TX

Transmitters S	ection	Question	Response
	Fransmitter Related Expenses	Do you have transmitter related expenses?	Yes

Auxiliary	Add Transmitter Information					
Transmitter	Section	Question	Response			
	Existing Transmitter Description	Type of change	Purchase New			
		Use	Auxiliary (Backup)			
		Description of Use	emergency standby			
		Ownership	Owned			
		Owner	N/A			
		Site	N/A			
		Is this transmitter currently shared with another station?	No			
		Is this transmitter currently in operating condition?	Yes			
	Existing Transmitter	Manufacturer				
	Manufacturer and Type	Model	MX-1000			
		Year	2004			
		Туре	Solid State			
		Solid State Cooling	Air Cooled			
		Solid State Power Capacity	1.2 kW			

Auxiliary	New Transmitter Costs					
Transmitter	Section	Question	Response			
	New Transmitter	Use	Auxiliary (Backup)			
		Change Type	Purchase New			
		Is this a request for upgraded equipment?	No			
		Manufacturer				
		Model	UAXTE-2			
		Transmitter Type	Solid State			
		Solid State Cooling	Air Cooled			
		Solid State Power capacity	1.2 kW			
		Justification for New Transmitter	existing transmitter cannot be re-tuned Rationale attached			

Auxiliary Other Transmitter Costs

Transmitter	Section	Question	Response
	Electrical Service	Service Entrance (3 phases 800A 208V)	No
		Switchgear (industrial 800 amp)	No
		Transformer (480V)	No
		Power	N/A
		Rigid Conduit and Wiring	No
		Size	N/A
		Length	N/A
		Other Electrical Service	No
		Description	N/A

HVAC Service	Does the replacement transmitter require HVAC Service?	No
	Туре	N/A
	Size	N/A
	Other Size	N/A
Transmitter Building Addition/Modification or Leasehold Improvement	Does the Transmitter Building require an addition, modification, other leashold improvement?	No
	Size	N/A
Channel 14 Costs	Is an RF Consulting Engineer needed?	N/A
	Is a channel 14 Mask Filer needed?	N/A
	Is additional field engineering time needed?	N/A
	Number of Days	N/A

AuxiliaryOther Transmitter Cost Not ListedTransmitterInformation not provided.

Transmitter	Section	Question	Response
	Existing Transmitter Description	Type of change	Purchase New
		Use	Primary (Main)
		Description of Use	N/A
		Ownership	Owned
		Owner	N/A
		Site	N/A
		Is this transmitter currently shared with another station?	No
		Is this transmitter currently in operating condition?	Yes
	Existing Transmitter	Manufacturer	
	Manufacturer and Type	Model	Paragon
		Year	2009
		Туре	Inductive Output Tube
		IOT Power Type	Single
		Power Capacity	25 kW

Primary Add Transmitter Information

Primary	New Transmitter Costs					
Transmitter	Section	Question	Response			
	New Transmitter	Use	Primary (Main)			
		Change Type	Purchase New			
		Is this a request for upgraded equipment?	No			
		Manufacturer				
		Model	ULXTE-20			
		Transmitter Type	Solid State			
		Solid State Cooling	Liquid Cooled			
		Solid State Power capacity	12.3 kW			
		Justification for New Transmitter	New transmitter is less expensive than renting a interim transmitter and re- tuning the existing Comark MSDC transmitter. Headroom analysis attached			

Primary Other Transmitter Costs

Transmitter	Section	Question	Response
	Electrical Service	Service Entrance (3 phases 800A 208V)	No
		Switchgear (industrial 800 amp)	Yes
		Transformer (480V)	Yes

	Power	300 kVA
	Rigid Conduit and Wiring	No
	Size	N/A
	Length	N/A
	Other Electrical Service	No
	Description	N/A
HVAC Service	Does the replacement transmitter require HVAC Service?	No
	Туре	N/A
	Size	N/A
	Other Size	N/A
Transmitter Building Addition/Modification or Leasehold Improvement	Does the Transmitter Building require an addition, modification, other leashold improvement?	No
	Size	N/A
Channel 14 Costs	Is an RF Consulting Engineer needed?	N/A
	Is a channel 14 Mask Filer needed?	N/A
	Is additional field engineering time needed?	N/A
	Number of Days	N/A

Other Transmitter Cost Not Listed

Primary Other Transmitter Co Transmitter Information not provided.

Antennas Section		Question	Response
Antenna Rela	ated Expenses	Do you have antenna related expenses?	Yes

Primary Antenna	Existing Antenna Information			
	Section	Question	Response	
	Existing Antenna Description	Type of change	Purchase New	
		Antenna Use	Primary (Main)	
		Description of Use	N/A	
		Ownership	Owned	
		Owner	N/A	
		Site	N/A	
		Is the existing antenna shared with another station or stations?	No	
		Is the existing antenna directional?	Yes	
		Is antenna in operating condition?	Yes	
		Is antenna located on or in close proximity to an antenna farm?	No	
	Existing Antenna Manufacturer and Type	Class	Full Power	
		Mounting	Side Mount	
		Antenna position in stack	Not in Stack	
		Polarization	Elliptical	
		Туре	Slotted Coaxial	
		Number of Stations Supported	N/A	
		Number of Panels	N/A	
		Design power capacity in use	N/A	
		Lower Limit	N/A	
		Upper Limit	N/A	
		Other Antenna Type	N/A	
		ERP: (Effective Radiated Power)	499.4 kW	

Manufacturer	
Model	TFU-24ETT P230
Year	2002

Primary	New Antenna Costs			
Antenna	Section	Question	Response	
	New Antenna Description	Use	Primary (Main)	
		Description of Use	N/A	
		Change Type	Purchase New	
		Is this a request for upgraded equipment?	Yes	
		Ownership	Owned	
		Owner	N/A	
		Is antenna shared?	No	
		Is antenna directional?	Yes	
		Will antenna be located on or in close proximity to an antenna farm?	No	
	New Antenna Manufacturer and Types	Class	Full Power	
		Mounting	Top Mount	
		Antenna position in stack	Not in Stack	
		Polarization	Elliptical	
		Туре	Slotted Coaxial	
		Number of Stations Supported	N/A	
		Number of Panels/Bays	N/A	
		Lower Limit	N/A	
		Upper Limit	N/A	
		Design power capacity in use	N/A	
		Other Antenna Type	N/A	
		ERP: (Effective Radiated Power)	183.0 kW	
		Manufacturer		

Model
Year
Justification for New Antenna

Other Antenna Costs Primary

Antenna

Section Question Response **Combiner for Shared** Do you need a Combiner for a Shared Antenna Antenna? Туре N/A Number of channels supported Frequencies of channels supported N/A Frequency N/A Do you need a combiner output splitter N/A /switcher for dual feed lines? **Elbow Complex** Do you require the separate purchase of No the Elbow Complex?

	Broadband or Single Channel?	N/A
	Feed Line Size	N/A
Side Mount Brackets	Do you require the separate purchase of side mount brackets for a high power antenna?	
Pattern Scatter Analysis	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	No
Sweep Test	Do you require the sweep testing of transmission line and antenna?	Yes

Primary Other Antenna Cost Not Listed

Antenna

Information not provided.

Transmissior	n Seffien	Question	Response
	Transmission Line Related Expenses	Do you have transmission line related expenses?	Yes

Primary	Existing Transmission Line			
Transmissio	n Line Section	Question	Response	
	Existing Transmission Line Description	Type of change	Purchase New	
		Use	Primary (Main)	
		Description of Use	N/A	
		Ownership	Owned	
		Owner	N/A	
		Site	N/A	
		Is the existing transmission line shared with another station or stations?	No	
		Is Transmission Line in operating condition?	Yes	
	Existing Transmission	Manufacturer		
	Line Manufacturer and Type	Туре	Rigid	
		Diameter	6 1/8 inches	
		Other Diameter	N/A	
		Segment Length	19 3/4 inches	
		Other Segment Length	N/A	
		Number of parallel runs	1	
		Length	1095 feet per run	

Primary	New Transmission Line			
Transmissio	n Line Section	Question	Response	
	New Transmission Line Costs	Use	Primary (Main)	
		Description of Use	N/A	
		Change Type	Purchase New	
		Is this a request for upgraded equipment?	No	
		Туре	Rigid	
		Diameter	6 1/8 inches	
		Other Diameter	N/A	
		Segment Length	19 3/4 inches	
		Other Segment Length	N/A	
		Number of parallel runs	1	
		Length	1095 feet per run	
		Justification for New Transmission Line	existing line is being used as interim.	

Other Transmission Line Expenses Not Listed Transmission

Tower	Section	Question	Response
Equipment And Rigging Costs	Tower Equipment or Rigging Costs Changes	Do you have tower equipment or rigging costs changes?	Yes

Existing Tower

Primary Tower	Existing Tower				
	Section	Question	Response		
	Existing Tower	Type of change	Modify Existing		
	Description	Tower Use	Primary (Main)		
		Description of Use	N/A		
		Ownership	Owned		
		Is this tower consider Complex?	No		
		Is this tower currently shared with any other stations?	No		
		One or more FM, AM or TV radio broadcaster(s)	N/A		
		Others Types of Users	N/A		
		Is tower documented for structural analysis?	Yes		
		Is tower compliant with Rev G?	No		
	Existing Tower	Do you have a tower registration number?	Yes		
	Structure Registration	ASR Number	1019105		
	Coordinates (NAD83 (Latitude (NAD83)	32° 27' 41.0" N-		
	North American Datum of 1983))	Longitude (NAD83)	084° 52' 43.0" W-		
		Overall Structure Height	1141.72 feet		
		Support Structure Height	1099.07 feet		
		Ground Elevation Above Mean Sea Level (AMSL)	367.45 feet		

Structure Type	GTOWER - Guyed Structure Used for Communication Purposes
Tower Owner	WXTX License Subsidiary, LLC
Date Constructed	05/24/1983

Τον Primary

Tower	

Tower

wer Modification Cost	ts
-----------------------	----

Section	Question	Response
Engineering Study	Please what type of engineering study is required, if any:	Study needed for documented tower
Tower Reinforcements	Please select whether tower reinforcements are needed:	Minor Reinforcements needed

Tower Rigging Costs Primary

Section	Question	Response
Tower Rigging Costs	Complex Tower	N/A
Helicopter Services Required	Are helicopter services required?	No

Other Tower Expenses Not Listed Primary

Tower Information not provided.

Outside Professional	Section	Question	Response
	I Services Costs Outside Project Management Services	Do you require outside project management services?	Yes
		Number of Hours	595
		Explanation	Pattern analysis Antenna Spec Transmitter Spec Building drawings Installation Supervision Accounting Internal Legal
	Outside RF consulting Engineering Services	Perform engineering study for new channel assignment and antenna development	Yes
		Prepare engineering section of Form FCC Construction Permit Application	Yes
		For Auxiliary Facility	No
		For Main Facility	Yes
		Prepare engineering section of Form FCC License to Cover Application	Yes
		For Auxiliary Facility	No
		For Main Facility	Yes
		Prepare request for Special Temporary Authority	No
		Quantity	N/A
		Do you have Distributed Transmission System engineering services?	N/A
		Critical Facility	N/A
		Terrain-Shielded Facility	N/A

	*	
Attorney and Other Outside Consulting Services	Prepare and file Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare and file Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	No
	Quantity	N/A
	NEPA Section 106 environmental review	No
	Environmental Assessment	No
	ASR Modification	No
	FAA Consultation (including preparation of FAA Form 7460)	No
	Negotiation of Lease and other Matter for Shared Locations	No
	Prepare or Review FCC Form 399 for Reimbursement	No
	Address transition timing and coordination issues w/ other stations and wireless providers	No
RF Field Engineering Services	Comprehensive coverage verification via field study	Yes
	RF exposure measurements	No
	Additional Field Engineering Service	Yes
	Number of Days	4

Other Professional Services Expenses Not Listed Professional Services Costs Description

Attorney - Other Matters

Legal Services

Other	Section	Question	Response
Expenses	AM Pattern Disturbance	Is an Impact Study needed?	No
		Is Remediation needed?	No
	Facility Expenses	Name	N/A
		Other Distributed Transmission System Expenses Not listed	N/A
		Name	N/A
		Is Notification of a Medical Facility required as a result of DTV broadcasting?	Yes
	Permit and Filing Costs	Local Zoning	No
		Non-zoning permits	No
		BLM or NFS Coordination	No
		FCC Construction Permit Minor Change	No
		FCC License to Cover Application	No
		FCC Special Temporary Authority Application	No
	Other Miscellaneous Expenses	Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)?	No
		Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs?	Yes
		Does this relocation require Equipment Storage?	Yes
		Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change?	Yes
		Does this relocation require MVPD Notification of a Channel Change?	Yes

Other Expenses	Other Expenses Not Listed		
	Name	Description	
	Security	site security while tx line is on the ground	

Transmitters

Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

	Predetermined	Estimated	Estimated Cost		Actual Cost
Description	Cost Estimate	Cost	Justification	Actual Cost	Justificatio
Primary Transmitter ULXTE-20	\$569,500.00	\$570,836.09		\$519,826.09	
Transformer 3 phase /480v - 300 KVA	\$36,800.00	\$35,000.00	N/A	\$19,990.00	N/A
Switchgear - industrial 800 amp	\$38,200.00	\$36,000.00	N/A	N/A	N/A
UHF - Liquid Cooled Solid State Transmitter 8.2 - 13 kW	\$494,500.00	\$499,836.09	see Estimated Cost Justification WXTX-110- 1st Primary Transmitter- UHF Liquid Cooled Solid State, 8.2-13 kW v0	\$499,836.09	N/A
Auxiliary Transmitter UAXTE-2	\$126,000.00	\$59,031.48		\$59,031.48	
UHF - Air Cooled Solid State Transmitter 1 - 2.5 kW	\$126,000.00	\$59,031.48	Gates Air quote GA00021685	\$59,031.48	
Sub-total	\$695,500.00	\$629,867.57	N/A	\$578,857.57	N/A
Total for all systems	\$1,860,853.84	\$1,726,062.35	N/A	\$1,371,976.23	N/A

Components

Actual Information Description	File Name	
Transformer 3 phase/480v - 300 KVA	Component Description: Amount:	Tower site install \$3,998.00
	Component Description: Amount:	Tower site install \$9,995.00
	Component Description: Amount:	Tower Site Install \$5,997.00
Switchgear - industrial 800 amp	Information not provided.	
UHF - Liquid Cooled Solid State Transmitter 8.2 - 13 kW	Component Description: Amount:	ULXTE-20 \$68,529.39
	Component Description: Amount:	ULXTE-20 \$228,431.31
	Component Description: Amount:	ULXTE-20 \$45,686.26
	Component Description:	Primary Transmitter \$157,189.13

UHF - Air Cooled Solid State Transmitter 1 - 2.5 kW	Component Description:	UAXTE-2-E per Quote GA- 00021685
	Amount:	\$26,305.40
	Component Description:	UAXTE-2-E per Quote GA- 00021685
	Amount:	\$7,891.62
	Component Description: Amount:	Transmitter \$19,323.38
	Component Description: Amount:	Move duct in transmitter site \$250.00
	Component Description:	UAXTE-2-E
	Amount:	\$5,261.08

Antennas

Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

)
Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Antenna TFU-16JTH /VP-R P230	\$296,230.00	\$171,834.50		\$169,792.75	
UHF - High Power Top Mount (200-1000 kW), One station antenna , elliptically or circularly polarized	\$289,500.00	\$165,434.50	see Justifying Quote WXTX Dielectric quote 45183. Antenna upgrade is fully reimbursable based on cost comparison with Dielectric Quotes 200087CMZ (side mounted antenna) and 200088CMZ (interim needed if side mounted antenna installed)	\$163,392.75	N/A
Sweep test of existing antenna	\$6,730.00	\$6,400.00	N/A	\$6,400.00	N/A
Sub-total	\$296,230.00	\$171,834.50	N/A	\$169,792.75	N/A

Components

Actual Information Description	File Name	
UHF - High Power Top Mount (200-1000 kW), One station antenna , elliptically or circularly polarized	Component Description:	UHF - HIGH POWER TOP MOUNT (200 -
	Amount:	1,000KW) \$48,521.26
	Component Description:	Antenna, mount, transmission line, and other parts
	Amount:	\$40,940.49
	Component Description:	UHF High Power Top Mount
	Amount:	\$73,931.00
	Component Description:	Invoice to be resubmitted.
	Amount:	N/A
	Component Description:	Invoice to be resubmitted.
	Amount:	N/A

Sweep test of existing antenna	Component Description: Amount:	Sweep Test \$1,600.00
	Component Description: Amount:	Sweep Test \$3,200.00
	Component Description:	OTHER INCLUDES ONE FIELD ENGINEER ON- SITE
	Amount:	\$1,600.00

Transmission Line

Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Transmission Line	\$221,190.00	\$199,537.80		\$166,049.79	
Rigid Transmission Line - copper, 6 1/8"	\$221,190.00	\$199,537.80	Quote attached	\$166,049.79	N/A
Sub-total	\$221,190.00	\$199,537.80	N/A	\$166,049.79	N/A
Total for all systems	\$1,860,853.84	\$1,726,062.35	N/A	\$1,371,976.23	N/A

Components

Actual Information Description File Name

Rigid Transmission Line -		
copper, 6 1/8"	Component Description:	WXTX-310- Primary
		Transmission Line - Rigid, Copper, 6
		/8"
	Amount:	\$22,188.27
	Component Description:	FREIGHT,
		SHIPPING, AND
		HANDLING
	Amount:	\$422.30
	Component Description:	Invoice to be
		resubmitted.
	Amount:	N/A
	Component Description:	Primary
		Transmission Line
	Amount:	\$47,644.55
	Component Description:	Primary
		Transmission Line
	Amount:	\$95,289.13
	Component Description:	Fixed-tuned
		PBR120 for
		EW127 1127SCM
	Amount:	\$505.54
	Component Description:	Invoice to be
		resubmitted.
	Amount:	N/A

Tower Equipment and Rigging Costs

Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined	Estimated	Estimated Cost		Actual Cost
Description Primary Tower GTOWER	Cost Estimate \$381,100.00	Cost \$421,093.64	Justification	Actual Cost \$323,055.88	Justification
Minor tower reinforcement /modifications	\$158,000.00	\$150,000.00	N/A	\$51,962.25	N/A
Tall Tower (greater than 500')	\$210,500.00	\$250,655.00	per Tower King II, Inc. proposal C- 17-101 and C-21-020	\$250,655.00	N/A
Structural engineering tower load study for well documented tower	\$12,600.00	\$20,438.64	Please see Estimated Cost Justification WXTX-410- Existing Primary Tower - Structural Engineering Tower Load Study, Well Documented Tower v0	\$20,438.63	N/A
Sub-total	\$381,100.00	\$421,093.64	N/A	\$323,055.88	N/A
Total for all systems	\$1,860,853.84	\$1,726,062.35	N/A	\$1,371,976.23	N/A

Components

Actual Information	
Description	File Name

Minor tower reinforcement /modifications	Component Description: Amount:	Engineering - Material only \$7,307.00
	Component Description: Amount:	Engineering - Material only \$7,307.00
	Component Description: Amount:	Tower Foundation Work \$37,029.50
	Component Description: Amount:	Locate specified areas at tower \$318.75
Tall Tower (greater than 500')	Component Description: Amount:	Tower service- Completion of WXTX \$119,765.00
	Component Description: Amount:	Tower Service - Mobilization \$55,000.00
	Component Description:	Post Transition removal of Auxiliary Side Mount Antenna
	Amount:	\$75,890.00

Structural engineering tower load study for well documented tower	Component Description: Amount:	Engineering \$1,000.00
	Component Description:	Inspection - 20% Deposit WXTX
	Amount:	\$1,404.52
	Component Description:	Engineering Soil Borings
	Amount:	\$3,208.00
	Component Description:	Engineering - structural analysis to Rev F
	Amount:	\$2,500.00
	Component Description:	Inspection and mapping for WXTX
	Amount:	\$5,618.11
	Component Description:	Engineering - soil borings \$3,208.00
	Anount.	ψ0,200.00
	Component Description: Amount:	Engineering \$1,000.00
	Component Description:	Engineering - structural analysis
	Amount:	\$2,500.00

Outside Professional Services

Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description Outside Professional Services	Predetermined Cost Estimate \$202,667.52	Estimated Cost \$248,162.52	Estimated Cost Justification	Actual Cost \$117,444.59	Actual Cc Justificat
Additional Field Engineering Service, 4 Days	\$3,829.61	\$3,829.61	Please see WXTX Eng - Additional Field Days Budget Revision Justification Letter	\$3,670.61	N/A
Comprehensive coverage verification via field study, if needed	\$84,200.00	\$80,000.00	N/A	\$0.00	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application	\$2,365.00	\$2,250.00	N/A	\$144.78	N/A
Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	\$3,155.00	\$3,000.00	N/A	\$2,000.00	N/A

Perform engineering study for new channel assignment and antenna development	\$7,360.00	\$7,000.00	N/A	\$1,125.00	N/A
Project management of the transition	\$94,010.00	\$144,675.00	Widelity quote	\$109,297.23	N/A
Attorney - Other Matters	\$907.91	\$907.91	The estimated cost has been adjusted to include all invoices submitted for reimbursement at this time.	\$907.91	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	\$5,260.00	\$5,000.00	N/A	\$299.06	N/A
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	\$1,580.00	\$1,500.00	N/A	N/A	N/A
Sub-total	\$202,667.52	\$248,162.52	N/A	\$117,444.59	N/A
Total for all systems	\$1,860,853.84	\$1,726,062.35	N/A	\$1,371,976.23	N/A

Components

Actual Information	
Description	File Name

Additional Field Engineering Service, 4 Days	Component Description: Amount:	Repack expenses \$3,670.61
Comprehensive coverage verification via field study, if needed	Component Description: Amount:	Invoice moved to correct budget category per RFI N/A
Attorney Fees -Prepare and File FCC Form 2100 (main), License to Cover Application	Component Description: Amount:	WXTX-550- Attorney - License to Cover Application (Main) \$83.53
	Component Description: Amount:	WXTX-550- Attorney - License to Cover Application (Main) \$61.25
Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	Component Description: Amount:	FCC Form 2100 Construction Permit Application \$2,000.00

Perform engineering study for new channel assignment and antenna development	Component Description: Amount:	Engineering study work for new channel assignment and antenna development. \$1,000.00
	Component Description: Amount:	Engineering study work for new channel assignment and antenna development. \$125.00
Project management of the transition	Component Description: Amount:	Project Management \$5,041.20
	Component Description: Amount:	Project Management \$2,271.65
	Component Description: Amount:	Project Management \$6,048.00
	Component Description: Amount:	Project Management \$2,239.20
	Component Description:	Project Management \$3,504.70
	Amount:	φ3, 3 04.70

Component Description: Amount:	Project Management \$2,476.60
Component Description: Amount:	Project Management \$3,499.40
Component Description: Amount:	Project Management \$4,627.60
Component Description:	Like for Like antenna installation analysis request
Amount:	\$53.90
Component Description: Amount:	Project Management \$3,583.25
Component Description: Amount:	Project Management \$269.50
Component Description: Amount:	Project Management \$2,157.55
Component Description: Amount:	Project Management \$59.03
Component Description: Amount:	Project Management \$2,240.70

Component Description: Amount:	Project Management \$3,147.80
Component Description: Amount:	Project Management \$5,258.15
Component Description: Amount:	Project Management \$2,949.40
Component Description: Amount:	Project Management \$3,531.55
Component Description: Amount:	Project Management \$2,342.55
Component Description: Amount:	Project Management \$5,014.55
Component Description: Amount:	Project Management \$2,017.95
Component Description: Amount:	Project Management \$4,162.85
Component Description: Amount:	Project Management \$1,658.25

Component Description: Amount:	Project Management \$3,993.70
Component Description: Amount:	Project Management \$1,218.00
Component Description: Amount:	Project management \$3,065.30
Component Description: Amount:	Project management \$2,330.35
Component Description: Amount:	Project Management \$2,820.40
Component Description: Amount:	Project Management \$1,782.20
Component Description: Amount:	Project Management \$3,468.70
Component Description: Amount:	Project Management \$3,519.85
Component Description: Amount:	Project Management \$1,781.95

Component Description: Amount:	Project Management \$2,355.70
Component Description: Amount:	Project Management \$1,818.40
Component Description: Amount:	Project Management \$198.49
Component Description: Amount:	Project Management \$2,155.35
Component Description: Amount:	Project Management \$2,734.60
Component Description: Amount:	Project Management \$3,004.85
Component Description: Amount:	Project Management \$2,194.80
Component Description: Amount:	Project Management \$2,897.75

Attorney - Other Matters		
	Component Description:	Professional
		Services
	Amount:	\$27.84
	Component Description	For Professional
	Component Description:	Services Rendered
	Amount:	\$108.26
	Component Description:	For Professional
	A	Services Rendered
	Amount:	\$182.87
	Component Description:	Professional
		Services Rendered
	Amount:	\$34.63
	Component Description:	ASM Attorneys Fee- Draft 10
		Week Form 387
		Report for WXTX
	Amount:	\$303.18
	Component Description:	For Professional Services Rendered
	Amount:	\$144.57
	Component Description:	Professional
		Services
	Amount:	\$106.56

Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	Component Description: Amount:	Professional services rendered \$299.06
	Component Description: Amount:	C.P.A \$299.06
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	Information not provided.	

Other Expenses

Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Co Justificati
Other Expenses	\$64,166.32	\$55,566.32		\$16,775.65	
MVPD Notification of Channel Change	\$0.00	\$0.00	N/A	N/A	N/A
Equipment Delivery and Handling Charges	\$13,266.32	\$13,266.32	On site forklift rental estimate Representative quote attached Shipping and handling charges on invoice 42001	\$12,525.18	N/A
DTV Medical Facility Notification	\$11,550.00	\$2,950.00	Group quote attached	\$2,950.00	N/A
Equipment Storage	\$30,500.00	\$30,500.00	Estimate for Dielectric on site antenna storage Dielectric letter attached	N/A	N/A
Develop and air announcement of upcoming channel change	\$2,850.00	\$2,850.00	estimate for on air rescan announcement production Quote attached	N/A	N/A
Security	\$6,000.00	\$6,000.00	to eliminate the risk of copper theft while the transmission line is on the ground	\$1,300.47	N/A

Sub-total	\$64,166.32	\$55,566.32	N/A	\$16,775.65	N/A
Total for all systems	\$1,860,853.84	\$1,726,062.35	N/A	\$1,371,976.23	N/A

Components

Actual Information Description	File Name	
MVPD Notification of Channel Change	Information not provided.	
Equipment Delivery and Handling Charges	Component Description:	WXTX-610- Equipment Delivery and
	Amount:	Handling \$10,296.32
	Component Description:	Heavy Duty Tow Charges
	Amount:	\$210.00
	Component Description: Amount:	Light Tower Towable Small \$2,018.86
	Component Description: Amount:	Invoice to be resubmitted. N/A
DTV Medical Facility Notification	Component Description:	FCC Repack Medical Notification
	Amount:	Mailing complete \$2,950.00
Equipment Storage	Information not provided.	

Develop and air announcement of upcoming channel change	Information not provided.	
Security		
	Component Description:	UNARMED
		SECURITY
		GUARD
		SERVICE:
		SERVICE DATES
	Amount:	\$1,300.47

Cost Information	Grand Total			
		Predetermined Cost Estimate	Estimated Cost	Actual Cost
	Total for all systems	\$1,860,853.84	\$1,726,062.35	\$1,371,976.23

Reimbursem	entestiatus	Response
	The facility has ceased operating on its pre- auction channel.	No
	Construction of final facilities or all necessary modifications are complete.	No
	All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator.	No

Certification	Section	Question	Response
	Submission of Estimated Expenses Statements	WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.	
		 The Authorized Person signing below certifies that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. The above-named 	
		entity acknowledges that all certifications and attached documentation are considered material representations.	
		3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.	

- 4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
- 7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.	
I declare, under penalty of perjury, that I am an authorized representative of the above- named applicant for the Authorization(s) specified above.	Paul M Eriksen Controller 07/15/2021

Certification	Section	Question	Response
	Submission of Actual Cost Documentation Statements	WILLFUL FALSE, FRAUDULENT, OR FICTITIOUS STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISIONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE AND/OR FRAUDULENT STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT (U.S. CODE, TITLE 31, SECTIONS 3729-3733).	
		 The Authorized Person signing below certifies and represents that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. 	
		2. The above-named entity certifies that the statements in this form and attached documentation are true, complete, and correct.	
		3. The above-named entity acknowledges that all certifications and attached documentation are considered material representations.	

- 4. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.
- 5. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster **Relocation Fund are** necessary to change channels (full power and Class A stations) and/or otherwise modify a television station's facility as a result of the spectrum repack (LPTV/TV Translator stations); or to minimize service disruption resulting from a repacked television station (FM stations); or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 7. The above-named entity certifies that the cost information /documents submitted reflect costs actually incurred.

8.	The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.	
9.	The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a prerequisite for obtaining the payments herein requested.	
an au name	are, under penalty of perjury, that I am thorized representative of the above- d applicant for the Authorization(s) fied above.	Paul M Eriksen Controller 07/15/2021

Attachments