



(REFERENCE COPY - Not for submission)

# FCC Form 399: Reimbursement Request

Facility **60026** | Service: **DCA** | Call **KHTV-CD** | Channel: **27 (UHF)** |  
ID: | Sign:  
File **0000027965**  
Number:  
FRN: **0034811976** | Date **07/11**  
Submitted: **/2017**

## Applicant Information

### Applicant Name, Type, and Contact Information

| Applicant                              | Address   | Phone             | Email          | Applicant Type            |
|--|---|-------------------|----------------|---------------------------|
| <b>VENTURE TECHNOLOGIES GROUP, LLC</b> | 5670 WILSHIRE BLVD STE 1620<br>LOS ANGELES, CA 90036<br>United States | +1 (323) 965-5400 | ROGOW@LOOP.COM | Limited Liability Company |

## Reimbursement Contact Information

### Reimbursement Contact Name and Information

| Applicant      | Address | Phone | Email |
|----------------|---------|-------|-------|
| [Confidential] |         |       |       |

## Preparer Contact Information

### Preparer Contact Name and Information

| Applicant   | Address  | Phone             | Email          |
|---|--|-------------------|----------------|
| <b>Lawrence Rogow</b><br><i>Manager</i><br><i>Venture Technologies Group, LLC</i> | 5670 Wilshire Blvd.,<br>Suite 1620<br>Los Angeles, CA 90036<br>United States | +1 (323) 904-4090 | rogow@loop.com |

## Broadcaster Information and Transition Plan

| Question | Response |
|----------|----------|
|----------|----------|

|  |  |
|--|--|
| Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information. | No   |
| Briefly describe transition plan   | The proposed plan is for KHTV to replace the existing channel 27 transmitter with a new solid-state transmitter, replace the existing channel 27 mask filter with a new channel 22 mask filter, and replace the existing segmented 2 1/4" foam dielectric line |

## Transmitters

| Section                      | Question                                  | Response |
|------------------------------|---|----------|
| Transmitter Related Expenses | Do you have transmitter related expenses? | Yes      |

**Primary  
Transmitter**

**Existing Transmitter Information**

| Section   | Question   | Response              |
|---|--|-----------------------|
| <b>Existing Transmitter<br/>Description</b>           | Type of change   | Purchase<br>New       |
|   | Use  | Primary<br>(Main)     |
|   | Description of Use   | N/A                   |
|   | Ownership  | Owned                 |
|   | Owner  | N/A                   |
|   | Site   | N/A                   |
|   | Is this transmitter currently shared with another station? | No                    |
|   | Is this transmitter currently in operating condition?      | Yes                   |
| <b>Existing Transmitter<br/>Manufacturer and Type</b> | Manufacturer   |                       |
|   | Model  | Innovator<br>LX 2000U |
|   | Year   | 2004                  |
|   | Type   | Solid State           |
|   | Solid State Cooling  | Air Cooled            |
|   | Solid State Power Capacity                                 | 2 kW                  |

**Primary  
Transmitter**

**New Transmitter Costs**

| Section         | Question                                  | Response  |
|-----------------|---|---|
| New Transmitter | Use                                       | Primary (Main)  |
|                 | Change Type                               | Purchase New  |
|                 | Is this a request for upgraded equipment? | No  |
|                 | Manufacturer                              |   |
|                 | Model                                     | TMU9-4  |
|                 | Transmitter Type                          | Solid State   |
|                 | Solid State Cooling                       | Air Cooled  |
|                 | Solid State Power capacity                | 2.4 kW  |
|                 | Justification for New Transmitter         | KHTV is planning on replacing the existing Axcera transmitter because the manufacturer has gone out of business and there is no support for retuning the transmitter. |

**Primary  
Transmitter**

**Other Transmitter Costs**

| Section            | Question                              | Response |
|--------------------|---------------------------------------|----------|
| Electrical Service | Service Entrance (3 phases 800A 208V) | No       |
|                    | Switchgear (industrial 800 amp)       | No       |
|                    | Transformer (480V)                    | No       |
|                    | Power                                 | N/A      |

|  |   |  |
|--|---|--|
|  | Rigid Conduit and Wiring  | Yes  |
|  | Size  | 2 inches   |
|  | Length  | 20.0 feet  |
|  | Other Electrical Service  | Yes  |
|  | Description   | The new main transmitter will require reconfiguration of the electrical service on site. The electrical work cost has been estimated based on verbal guidance from local electrical contractors. |
| <b>HVAC Service</b>  | Does the replacement transmitter require HVAC Service?  | No   |
|  | Type  | N/A  |
|  | Size  | N/A  |
|  | Other Size  | N/A  |
| <b>Transmitter Building Addition/Modification or Leasehold Improvement</b> | Does the Transmitter Building require an addition, modification, other leasehold improvement? | No   |
|  | Size  | N/A  |
| <b>Channel 14 Costs</b>  | Is an RF Consulting Engineer needed?  | N/A  |
|  | Is a channel 14 Mask Filer needed?  | N/A  |
|  | Is additional field engineering time needed?  | N/A  |
|  | Number of Days  | N/A  |

**Primary  
Transmitter**

**Other Transmitter Cost Not Listed**

| Name               | Description   |
|--------------------|---|
| <b>Mask Filter</b> | KHTV will require a new mask filter designed for channel 22 operation. The existing Myat channel 27 mask filter cannot be retuned or adapted for operation on channel 22. There is space in the existing transmitter room to accommodate the new mask |

**Antennas**

| Section                  | Question                              | Response |
|--------------------------|---------------------------------------|----------|
| Antenna Related Expenses | Do you have antenna related expenses? | Yes      |

## Primary Antenna

### Existing Antenna Information

| Section                                   | Question   | Response           |
|---|--|--------------------|
| Existing Antenna<br>Description           | Type of change   | Purchase<br>New    |
|   | Antenna Use  | Primary<br>(Main)  |
|   | Description of Use   | N/A                |
|   | Ownership  | Owned              |
|   | Owner  | N/A                |
|   | Site   | N/A                |
|   | Is the existing antenna shared with another station or stations? | No                 |
|   | Is the existing antenna directional?                             | Yes                |
|   | Is antenna in operating condition?                               | Yes                |
|   | Is antenna located on or in close proximity to an antenna farm?  | Yes                |
| Existing Antenna<br>Manufacturer and Type | Class  | Class A            |
|   | Mounting   | Side Mount         |
|   | Antenna position in stack  | Not in Stack       |
|   | Polarization   | Horizontal         |
|   | Type   | Broadband<br>Panel |
|   | Number of Stations Supported                                     | 1                  |
|   | Number of Panels   | 4                  |
|   | Design power capacity in use                                     | 4.5 %              |
|   | Lower Limit  | 470.00 MHz         |
|   | Upper Limit  | 800.00 MHz         |
|   | Other Antenna Type   | N/A                |
|   | ERP: (Effective Radiated Power)                                  | 8.1 kW             |
|   |  |                    |



|              |          |
|--------------|----------|
| Manufacturer |          |
| Model        | MCI20064 |
| Year         | 2012     |

---

Primary  
Antenna

New Antenna Costs

| Section                            | Question   | Response        |
|------------------------------------|--|-----------------|
| New Antenna Description            | Use  | Primary (Main)  |
|                                    | Description of Use   | N/A             |
|                                    | Change Type  | Purchase New    |
|                                    | Is this a request for upgraded equipment?                            | No              |
|                                    | Ownership  | Owned           |
|                                    | Owner  | N/A             |
|                                    | Is antenna shared?   | No              |
|                                    | Is antenna directional?  | Yes             |
|                                    | Will antenna be located on or in close proximity to an antenna farm? | Yes             |
| New Antenna Manufacturer and Types | Class  | Class A         |
|                                    | Mounting   | Side Mount      |
|                                    | Antenna position in stack  | Not in Stack    |
|                                    | Polarization   | Elliptical      |
|                                    | Type   | Broadband Panel |
|                                    | Number of Stations Supported   | 1               |
|                                    | Number of Panels/Bays  | 2               |
|                                    | Lower Limit  | 470.00 MHz      |
|                                    | Upper Limit  | 800.00 MHz      |
|                                    | Design power capacity in use   | 60.0 %          |
|                                    | Other Antenna Type   | N/A             |
|                                    | ERP: (Effective Radiated Power)<br>.....                             | 7.24 kW         |
|                                    | Manufacturer   |                 |
|                                    |  |                 |

|                               |  |
|-------------------------------|--|
| Model                         | TUL-P2 2/4-K-1 SP  |
| Year                          | 2017   |
| Justification for New Antenna | Existing antenna does not have combiner or line switch. New antenna is the only way we can avoid prolonged off-air time. This system is the most efficient plan. |

## Primary Antenna

### Other Antenna Costs

| Section                            | Question  | Response |
|------------------------------------|---|----------|
| <b>Combiner for Shared Antenna</b> | Do you need a Combiner for a Shared Antenna?                          | No       |
|                                    | Type  |          |
|                                    | Number of channels supported  | N/A      |
|                                    | Frequencies of channels supported                                     | N/A      |
|                                    | Frequency   | N/A      |
|                                    | Do you need a combiner output splitter /switcher for dual feed lines? | N/A      |
| <b>Elbow Complex</b>               | Do you require the separate purchase of the Elbow Complex?            | No       |
|                                    | Broadband or Single Channel?  | N/A      |
|                                    | Feed Line Size  | N/A      |

|                                 |   |     |
|---------------------------------|---|-----|
| <b>Side Mount Brackets</b>      | Do you require the separate purchase of side mount brackets for a high power antenna?                       | No  |
| <b>Pattern Scatter Analysis</b> | Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna? | Yes |
| <b>Sweep Test</b>               | Do you require the sweep testing of transmission line and antenna?  | Yes |

**Primary  
Antenna**

**Other Antenna Cost Not Listed**

Information not provided.

**Transmission Line**

| Section                               | Question  | Response |
|---------------------------------------|---|----------|
| Transmission Line<br>Related Expenses | Do you have transmission line related expenses? | Yes      |

**Primary**  
**Transmission Line**

**Existing Transmission Line**

| Section   | Question   | Response         |
|---|--|------------------|
| <b>Existing Transmission Line Description</b>           | Type of change   | Purchase New     |
|   | Use  | Primary (Main)   |
|   | Description of Use   | N/A              |
|   | Ownership  | Owned            |
|   | Owner  | N/A              |
|   | Site   | N/A              |
|   | Is the existing transmission line shared with another station or stations? | No               |
|   | Is Transmission Line in operating condition?                               | Yes              |
| <b>Existing Transmission Line Manufacturer and Type</b> | Manufacturer   |                  |
|   | Type   | Flexible Foam    |
|   | Diameter   | Other            |
|   | Other Diameter   | 2 1/4 inches     |
|   | Segment Length   | N/A              |
|   | Other Segment Length   | N/A              |
|   | Number of parallel runs  | 1                |
|   | Length   | 300 feet per run |

**Primary** **New Transmission Line**  
**Transmission Line**

| Section                            | Question                                  | Response  |
|------------------------------------|---|---|
| <b>New Transmission Line Costs</b> | Use                                       | Primary (Main)  |
|                                    | Description of Use                        | N/A   |
|                                    | Change Type                               | Purchase New  |
|                                    | Is this a request for upgraded equipment? | No  |
|                                    | Type                                      | Flexible Air  |
|                                    | Diameter                                  | 3 inches  |
|                                    | Other Diameter                            | N/A   |
|                                    | Segment Length                            | N/A   |
|                                    | Other Segment Length                      | N/A   |
|                                    | Number of parallel runs                   | 1   |
|                                    | Length                                    | 300 feet per run  |
|                                    | Justification for New Transmission Line   | Existing transmission line does not have combiner or line switch. New line is the only way we can avoid prolonged off-air time. This system is the most efficient method. |

**Primary** **Other Transmission Line Expenses Not Listed**  
**Transmission Line**

Information not provided.

**Tower Equipment And Rigging Costs**

| Section                                  | Question  | Response |
|--|---|----------|
| Tower Equipment or Rigging Costs Changes | Do you have tower equipment or rigging costs changes? | Yes      |

**Primary Tower**

**Existing Tower**

| Section   | Question  | Response               |
|---|---|------------------------|
| Existing Tower Description                          | Type of change  | Modify Existing        |
|   | Tower Use   | Primary (Main)         |
|   | Description of Use                                      | N/A                    |
|   | Ownership   | Leased                 |
|   | Is this tower consider Complex?                         | Candelabra             |
|   | Is this tower currently shared with any other stations? | Yes                    |
|   | One or more FM, AM or TV radio broadcaster(s)           | Yes                    |
|   | Others Types of Users                                   | No                     |
|   | Is tower documented for structural analysis?            | No                     |
|   | Is tower compliant with Rev G?                          | Unknown                |
| Existing Tower Structure Registration               | Do you have a tower registration number?                | Yes                    |
|   | ASR Number  | 1213941                |
| Coordinates (NAD83 ( North American Datum of 1983)) | Latitude (NAD83)  | 34° 12' 47.9" N-       |
|   | Longitude (NAD83)                                       | 118° 03' 44.3" W-      |
|   | Overall Structure Height                                | 199.80 feet            |
|   | Support Structure Height                                | 199.80 feet            |
|   | Ground Elevation Above Mean Sea Level (AMSL)            | 5428.08 feet           |
|   | Structure Type  | LTOWER - Lattice Tower |



|  |                  |  |
|--|------------------|--|
|  | Tower Owner      | SpectraSite Communications, LLC. through American Towers, LLC. |
|  | Date Constructed | 07/01/2000   |

**FM, AM or TV radio  
broadcasters. Facility ID's,  
Call Signs and Services of  
other broadcast stations with  
whom the tower is shared**

| Facility ID | Call Sign | Service |
|-------------|-----------|---------|
| 19783       | KVEA      | DTV     |
| 35608       | KSCI      | DTV     |
| 56384       | KBEH      | DTV     |
| 60026       | KHTV-CD   | DTV     |
| 63865       | KILM      | DTV     |
| 22161       | KRCA      | DTV     |
| 26231       | KWHY-TV   | DTV     |

## Primary Tower

### Tower Modification Costs

| Section              | Question   | Response                               |
|----------------------|--|--|
| Engineering Study    | Please what type of engineering study is required, if any: | Study needed for tower with candelabra |
| Tower Reinforcements | Please select whether tower reinforcements are needed:     | Minor Reinforcements needed            |

## Primary Tower

### Tower Rigging Costs

| Section | Question | Response |
|---------|----------|----------|
|---------|----------|----------|

|                                     |                                   |            |
|-------------------------------------|-----------------------------------|------------|
| <b>Tower Rigging Costs</b>          | Complex Tower                     | Candelabra |
| <b>Helicopter Services Required</b> | Are helicopter services required? | No         |

**Primary  
Tower**

**Other Tower Expenses Not Listed**

Information not provided.

**Outside  
Professional Services Costs**

| Section   | Question   | Response   |
|---|--|--|
| <b>Outside Project Management Services</b>            | Do you require outside project management services?                          | Yes  |
|   | Number of Hours  | 2000   |
|   | Explanation  | KHTV will need outside project management services. KHTV anticipates needing 2,000 hours of Project management services. |
| <b>Outside RF consulting Engineering Services</b>     | Perform engineering study for new channel assignment and antenna development | Yes  |
|   | Prepare engineering section of Form FCC Construction Permit Application      | Yes  |
|   | For Auxiliary Facility   | No   |
|   | For Main Facility  | Yes  |
|   | Prepare engineering section of Form FCC License to Cover Application         | Yes  |
|   | For Auxiliary Facility   | No   |
|   | For Main Facility  | Yes  |
|   | Prepare request for Special Temporary Authority                              | No   |
|   | Quantity   | N/A  |
|   | Do you have Distributed Transmission System engineering services?            | N/A  |
|   | Critical Facility  | N/A  |
|   | Terrain-Shielded Facility  | N/A  |
| <b>Attorney and Other Outside Consulting Services</b> | Prepare and file Form FCC Construction Permit Application                    | Yes  |
|   |  |  |

|                                      |  |                    |
|--------------------------------------|--|--------------------|
|                                      | For Auxiliary Facility   | No                 |
|                                      | For Main Facility  | Yes                |
|                                      | Prepare and file Form FCC License to Cover Application                                     | Yes                |
|                                      | For Auxiliary Facility   | No                 |
|                                      | For Main Facility  | Yes                |
|                                      | Prepare request for Special Temporary Authority  | No                 |
|                                      | Quantity   | N/A                |
|                                      | NEPA Section 106 environmental review  | No                 |
|                                      | Environmental Assessment   | No                 |
|                                      | ASR Modification   | No                 |
|                                      | FAA Consultation (including preparation of FAA Form 7460)                                  | No                 |
|                                      | Negotiation of Lease and other Matter for Shared Locations                                 | Yes                |
|                                      | Prepare or Review FCC Form 399 for Reimbursement   | Yes                |
|                                      | Address transition timing and coordination issues w/ other stations and wireless providers | Yes                |
| <b>RF Field Engineering Services</b> | Comprehensive coverage verification via field study  | Yes                |
|                                      | RF exposure measurements   | Yes                |
|                                      | Additional Field Engineering Service   | Yes                |
|                                      | Number of Days   | 8                  |
|                                      | Justification  | Project Management |

**Outside Professional Services Costs**      **Other Professional Services Expenses Not Listed**  
 If provided, please provide details.

## Other Expenses

| Section                             | Question   | Response |
|-------------------------------------|--|----------|
| <b>AM Pattern Disturbance</b>       | Is an Impact Study needed?   | No       |
|                                     | Is Remediation needed?   | No       |
| <b>Facility Expenses</b>            | Name   | N/A      |
|                                     | Other Distributed Transmission System Expenses Not listed  | N/A      |
|                                     | Name   | N/A      |
|                                     | Is Notification of a Medical Facility required as a result of DTV broadcasting?                                      | Yes      |
| <b>Permit and Filing Costs</b>      | Local Zoning   | Yes      |
|                                     | Non-zoning permits   | Yes      |
|                                     | BLM or NFS Coordination  | No       |
|                                     | FCC Construction Permit Minor Change   | Yes      |
|                                     | FCC License to Cover Application   | Yes      |
|                                     | FCC Special Temporary Authority Application  | No       |
| <b>Other Miscellaneous Expenses</b> | Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)?        | Yes      |
|                                     | Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs? | Yes      |
|                                     | Does this relocation require Equipment Storage?  | Yes      |
|                                     | Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change?     | Yes      |
|                                     | Does this relocation require MVPD Notification of a Channel Change?  | Yes      |

Other  
Expenses

Other Expenses Not Listed

| Name            | Description                      |
|-----------------|----------------------------------|
| Vehicle Rentals | Required for equipment delivery. |

## Cost Information

### Transmitters

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description  | Predetermined Cost Estimate | Estimated Cost        | Estimated Cost Justification | Actual Cost   | Actual Cost Justification |
|--|-----------------------------|-----------------------|------------------------------|---------------|---------------------------|
| <b>Primary Transmitter TMU9-4</b>  | <b>\$160,470.00</b>         | <b>\$154,450.00</b>   |                              | <b>\$0.00</b> |                           |
| 2" Rigid Conduit and Wiring (Cost per foot)  | \$520.00                    | \$500.00              | N/A                          | N/A           | N/A                       |
| Mask Filter  | <i>\$3,950.00</i>           | \$3,950.00            | N/A                          | N/A           | N/A                       |
| UHF - Air Cooled Solid State Transmitter 1 - 2.5 kW  | \$126,000.00                | \$120,000.00          | N/A                          | N/A           | N/A                       |
| Other Electrical Service: The new main transmitter will require reconfiguration of the electrical service on site. The electrical work cost has been estimated based on verbal guidance from local electrical contractors. | <i>\$30,000.00</i>          | \$30,000.00           | N/A                          | N/A           | N/A                       |
| <b>Sub-total</b>   | <b>\$160,470.00</b>         | <b>\$154,450.00</b>   | <b>N/A</b>                   | <b>\$0.00</b> | <b>N/A</b>                |
| <b>Total for all systems</b>   | <b>\$1,348,655.00</b>       | <b>\$1,286,695.00</b> | <b>N/A</b>                   | <b>\$0.00</b> | <b>N/A</b>                |

### Components

Information not provided.

Cost  
Information

Antennas

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description   | Predetermined<br>Cost Estimate | Estimated<br>Cost | Estimated<br>Cost<br>Justification | Actual<br>Cost | Actual Cost<br>Justification |
|---|--------------------------------|-------------------|------------------------------------|----------------|------------------------------|
| Primary<br>Antenna TUL-P2<br>2/4-K-1 SP   | \$35,550.00                    | \$33,800.00       |                                    | \$0.00         |                              |
| UHF - Lower<br>Power Side<br>Mount, Class A<br>broadband<br>panel (cost per<br>panel) | \$2,520.00                     | \$2,400.00        | N/A                                | N/A            | N/A                          |
| Sweep test of<br>existing antenna   | \$6,730.00                     | \$6,400.00        | N/A                                | N/A            | N/A                          |
| UHF - Lower<br>Power Side<br>Mount, Class A<br>One Station<br>antenna -- basic        | \$26,300.00                    | \$25,000.00       | N/A                                | N/A            | N/A                          |
| Sub-total   | \$35,550.00                    | \$33,800.00       | N/A                                | \$0.00         | N/A                          |
| Total for all<br>systems  | \$1,348,655.00                 | \$1,286,695.00    | N/A                                | \$0.00         | N/A                          |

Components

Information not provided.



Cost  
Information

Transmission Line

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description  | Predetermined<br>Cost Estimate | Estimated<br>Cost | Estimated<br>Cost<br>Justification | Actual<br>Cost | Actual Cost<br>Justification |
|--|--------------------------------|-------------------|------------------------------------|----------------|------------------------------|
| Primary<br>Transmission<br>Line                          | \$17,700.00                    | \$16,800.00       |                                    | \$0.00         |                              |
| Flexible Air<br>Transmission<br>Line - dielectric,<br>3" | \$17,700.00                    | \$16,800.00       | N/A                                | N/A            | N/A                          |
| Sub-total  | \$17,700.00                    | \$16,800.00       | N/A                                | \$0.00         | N/A                          |
| Total for all<br>systems                                 | \$1,348,655.00                 | \$1,286,695.00    | N/A                                | \$0.00         | N/A                          |

Components

Information not provided.

Cost  
Information

Tower Equipment and Rigging Costs

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description  | Predetermined<br>Cost Estimate | Estimated<br>Cost | Estimated<br>Cost<br>Justification | Actual<br>Cost | Actual Cost<br>Justification |
|--|--------------------------------|-------------------|------------------------------------|----------------|------------------------------|
| Primary Tower<br>LTOWER  | \$599,000.00                   | \$569,000.00      |                                    | \$0.00         |                              |
| Complex Tower<br>(includes, for<br>example, those<br>with<br>candelabras and<br>/or stacked<br>antennas) | \$421,000.00                   | \$400,000.00      | N/A                                | N/A            | N/A                          |
| Minor tower<br>reinforcement<br>/modifications   | \$158,000.00                   | \$150,000.00      | N/A                                | N/A            | N/A                          |
| Structural<br>engineering<br>tower load study<br>for a<br>documented<br>tower with<br>candelabra         | \$20,000.00                    | \$19,000.00       | N/A                                | N/A            | N/A                          |
| Sub-total  | \$599,000.00                   | \$569,000.00      | N/A                                | \$0.00         | N/A                          |
| Total for all<br>systems   | \$1,348,655.00                 | \$1,286,695.00    | N/A                                | \$0.00         | N/A                          |

Components

Information not provided.

## Cost Information

### Outside Professional Services

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description   | Predetermined Cost Estimate | Estimated Cost      | Estimated Cost Justification | Actual Cost   | Actual Cost Justification |
|---|-----------------------------|---------------------|------------------------------|---------------|---------------------------|
| <b>Outside Professional Services</b>  | <b>\$466,440.00</b>         | <b>\$443,750.00</b> |                              | <b>\$0.00</b> |                           |
| Project management of the transition  | \$316,000.00                | \$300,000.00        | N/A                          | N/A           | N/A                       |
| Address transition timing and coordination issues w/ other stations and wireless    | \$2,630.00                  | \$2,500.00          | N/A                          | N/A           | N/A                       |
| Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application | \$2,365.00                  | \$2,250.00          | N/A                          | N/A           | N/A                       |
| Attorney Fees - Negotiation of lease and other matters for shared locations         | \$4,210.00                  | \$4,000.00          | N/A                          | N/A           | N/A                       |
| Prepare and or review reimbursement form  | \$2,630.00                  | \$2,500.00          | N/A                          | N/A           | N/A                       |
| Perform engineering study for new channel assignment and antenna development        | \$7,360.00                  | \$7,000.00          | N/A                          | N/A           | N/A                       |

|  |                    |                |     |        |     |
|--|--------------------|----------------|-----|--------|-----|
| Prepare engineering section of FCC Form 2100 (main), Construction Permit Application   | \$3,155.00         | \$3,000.00     | N/A | N/A    | N/A |
| Prepare engineering section of FCC Form 2100 (main), License to Cover Application      | \$1,580.00         | \$1,500.00     | N/A | N/A    | N/A |
| Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application | \$5,260.00         | \$5,000.00     | N/A | N/A    | N/A |
| Comprehensive coverage verification via field study, if needed                         | \$84,200.00        | \$80,000.00    | N/A | N/A    | N/A |
| RF Exposure Measurements   | \$21,050.00        | \$20,000.00    | N/A | N/A    | N/A |
| Additional Field Engineering Service, 8 Days   | <b>\$16,000.00</b> | \$16,000.00    | N/A | N/A    | N/A |
| <b>Sub-total</b>   | \$466,440.00       | \$443,750.00   | N/A | \$0.00 | N/A |
| <b>Total for all systems</b>   | \$1,348,655.00     | \$1,286,695.00 | N/A | \$0.00 | N/A |

## Components

Information not provided.

## Cost Information

### Other Expenses

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description  | Predetermined Cost Estimate | Estimated Cost     | Estimated Cost Justification | Actual Cost   | Actual Cost Justification |
|--|-----------------------------|--------------------|------------------------------|---------------|---------------------------|
| <b>Other Expenses</b>  | <b>\$69,495.00</b>          | <b>\$68,895.00</b> |                              | <b>\$0.00</b> |                           |
| DTV Medical Facility Notification  | \$11,550.00                 | \$11,000.00        | N/A                          | N/A           | N/A                       |
| Disposal Costs (for equipment and other waste, net of any salvage value) | <i>\$10,000.00</i>          | \$10,000.00        | N/A                          | N/A           | N/A                       |
| Equipment Storage  | <i>\$2,000.00</i>           | \$2,000.00         | N/A                          | N/A           | N/A                       |
| FCC Filing Fees - Form 2100 minor change CP application                  | \$1,110.00                  | \$1,070.00         | N/A                          | N/A           | N/A                       |
| FCC Filing Fees - Form 2100 license to cover application                 | \$335.00                    | \$325.00           | N/A                          | N/A           | N/A                       |
| Local Zoning   | <i>\$5,000.00</i>           | \$5,000.00         | N/A                          | N/A           | N/A                       |
| Non-zoning permits   | <i>\$2,500.00</i>           | \$2,500.00         | N/A                          | N/A           | N/A                       |
| Equipment Delivery and Handling Charges                                  | <i>\$15,000.00</i>          | \$15,000.00        | N/A                          | N/A           | N/A                       |
| Develop and air announcement of upcoming channel change                  | <i>\$15,000.00</i>          | \$15,000.00        | N/A                          | N/A           | N/A                       |

|   |                          |                |     |        |     |
|---|--------------------------|----------------|-----|--------|-----|
| MVPD<br>Notification of<br>Channel Change | <b><i>\$2,000.00</i></b> | \$2,000.00     | N/A | N/A    | N/A |
| Vehicle Rentals                           | <b><i>\$5,000.00</i></b> | \$5,000.00     | N/A | N/A    | N/A |
| <b>Sub-total</b>                          | \$69,495.00              | \$68,895.00    | N/A | \$0.00 | N/A |
| <b>Total for all<br/>systems</b>          | \$1,348,655.00           | \$1,286,695.00 | N/A | \$0.00 | N/A |

## Components

Information not provided.

|                             |                              |  |                       |
|-----------------------------|------------------------------|--|-----------------------|
| <b>Cost<br/>Information</b> | <b>Grand Total</b>           |  |                       |
|                             |                              | <b>Predetermined<br/>Cost Estimate</b> | <b>Estimated Cost</b> |
|                             |                              |  | <b>Actual Cost</b>    |
|                             | <b>Total for all systems</b> | \$1,348,655.00                         | \$1,286,695.00        |
|                             |                              |  | \$0.00                |

|                             |  |                 |
|-----------------------------|--|-----------------|
| <b>Reimbursement Status</b> | <b>Question</b>  | <b>Response</b> |
|                             | The facility has ceased operating on its pre-auction channel.  | No              |
|                             | Construction of final facilities or all necessary modifications are complete.  | No              |
|                             | All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator. | No              |

| Certification | Section                                     | Question  | Response |
|---------------|---|---|----------|
|               | Submission of Estimated Expenses Statements | <p>WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.</p>   |          |
|               |   | <ol style="list-style-type: none"> <li>1. The Authorized Person signing below certifies that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity.</li> <li>2. The above-named entity acknowledges that all certifications and attached documentation are considered material representations.</li> <li>3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.</li> </ol> |          |



4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
5. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

|  |   |   |
|--|---|---|
|  | <p>8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.</p> |   |
|  | <p>I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.</p>   | <p><b>Lawrence Rogow</b><br/><i>Manager</i></p> <p>07/11/2017</p> |

## Attachments