

(REFERENCE COPY - Not for submission)

FCC Form 399: Reimbursement Request

Facility 191793 Service: DCA Call KPOM-CD Channel:

ID: Sign:

27 (UHF) File **0000028605**

Number:

FRN: **0034804062** Date **07/12**

Submitted: /2017

Applicant Information

Applicant Name, Type, and Contact Information

| Applicant | Address | Phone | Email | Applicant Type |
|-------------------------------------|--|----------------------|-------------|---------------------------------|
| COACHELLA COMMUNICATIONS, LLC | 5670 WILSHIRE BLVD. SUITE 1620 LOS ANGELES, CA 90036 United States | +1 (323) 904-4090 | ROGOW@LOOP. | Limited Liability Company |

Reimbursement Contact Name and Information Reimbursement Contact Information

| Applicant | Address | Phone | Email | |
|----------------|---------|-------|-------|--|
| [Confidential] | | | | |

Preparer Contact Information

Preparer Contact Name and Information

Applicant Address Phone Email

The Preparer is same as the reimbursement contact.

Broadcaster Information and Transition Plan Question Response

| Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information. | No |
|--|--|
| Briefly describe transition plan | The plan is for KPOM is to replace the existing channel 45 system with a new channel 27 antenna and new transmitter. |

Transmitters

| S Section | Question | Response |
|------------------------------|---|----------|
| Transmitter Related Expenses | Do you have transmitter related expenses? | Yes |

Primary Transmitter

Existing Transmitter Information

| Section | Question | Response |
|--|--|-----------------------|
| Existing Transmitter Description | Type of change | Purchase New |
| | Use | Primary (Main) |
| | Description of Use | N/A |
| | Ownership | Owned |
| | Owner | N/A |
| | Site | N/A |
| | Is this transmitter currently shared with another station? | No |
| | Is this transmitter currently in operating condition? | Yes |
| Existing Transmitter Manufacturer and Type | Manufacturer | |
| | Model | Innovator LX 3000U |
| | Year | 2003 |
| | Туре | Solid State |
| | Solid State Cooling | Air Cooled |
| | Solid State Power Capacity | 3.0 kW |

Primary Transmitter

New Transmitter Costs

| Section | Question | Response |
|-----------------|---|---|
| New Transmitter | Use | Primary (Main) |
| | Change Type | Purchase New |
| | Is this a request for upgraded equipment? | No |
| | Manufacturer | |
| | Model | TMU9-5 |
| | Transmitter Type | Solid State |
| | Solid State Cooling | Air Cooled |
| | Solid State Power capacity | 3.0 kW |
| | Justification for New Transmitter | The existing transmitter is is obsolete. The manufacturer is out of business, and there is no manufacturer support to retune the transmitter. |

Primary Transmitter

Other Transmitter Costs

| Section | Question | Response |
|--------------------|---------------------------------------|----------|
| Electrical Service | Service Entrance (3 phases 800A 208V) | No |
| | Switchgear (industrial 800 amp) | No |
| | Transformer (480V) | No |
| | Power | N/A |
| | Rigid Conduit and Wiring | Yes |
| | | , |

| | Size | 2 inches |
|---|--|--|
| | Length | 20.0 feet |
| | Other Electrical Service | Yes |
| | Description | The new main transmitter will require reconfiguration of the electrical service on site. The electrical work cost has been estimated based on verbal guidance from local electrical contractors. |
| HVAC Service | Does the replacement transmitter require HVAC Service? | Yes |
| | Туре | Cooling Only |
| | Size | 10 tons |
| | Other Size | N/A |
| Transmitter Building Addition/Modification or Leasehold | Does the Transmitter Building require an addition, modification, other leashold improvement? | No |
| Improvement | Size | N/A |
| Channel 14 Costs | Is an RF Consulting Engineer needed? | N/A |
| | Is a channel 14 Mask Filer needed? | N/A |
| | Is additional field engineering time needed? | N/A |
| | Number of Days | N/A |

Primary Transmitter

Other Transmitter Cost Not Listed

Transmitter Information not provided.

Antennas

| Section | Question | Response |
|--------------------------|---------------------------------------|----------|
| Antenna Related Expenses | Do you have antenna related expenses? | Yes |

Existing Antenna Information

| Section | Question | Response |
|------------------------------|--|--------------------|
| Existing Antenna Description | Type of change | Purchase New |
| | Antenna Use | Primary (Main) |
| | Description of Use | N/A |
| | Ownership | Owned |
| | Owner | N/A |
| | Site | N/A |
| | Is the existing antenna shared with another station or stations? | No |
| | Is the existing antenna directional? | Yes |
| | Is antenna in operating condition? | Yes |
| | Is antenna located on or in close proximity to an antenna farm? | No |
| Existing Antenna | Class | Class A |
| Manufacturer and Type | Mounting | Side Mount |
| | Antenna position in stack | Not in Stack |
| | Polarization | Horizontal |
| | Туре | Slotted Coaxial |
| | Number of Stations Supported | N/A |
| | Number of Panels | N/A |
| | Design power capacity in use | N/A |
| | Lower Limit | N/A |
| | Upper Limit | N/A |
| | Other Antenna Type | N/A |
| | ERP: (Effective Radiated Power) | 10.5 kW |

| Manufacturer | |
|--------------|-------------------|
| Model | ALP4L1- HSN-45 |
| Year | 2014 |

New Antenna Costs

| Section | Question | Response |
|-------------------------|--|-------------------------|
| New Antenna Description | Use | Primary (Main) |
| | Description of Use | N/A |
| | Change Type | Purchase New |
| | Is this a request for upgraded equipment? | No |
| | Ownership | Owned |
| | Owner | N/A |
| | Is antenna shared? | No |
| | Is antenna directional? | Yes |
| | Will antenna be located on or in close proximity to an antenna farm? | No |
| New Antenna | Class | Class A |
| Manufacturer and Types | Mounting | Side Mount |
| | Antenna position in stack | Not in Stack |
| | Polarization | Elliptical |
| | Туре | Other |
| | Number of Stations Supported | N/A |
| | Number of Panels/Bays | N/A |
| | Lower Limit | N/A |
| | Upper Limit | N/A |
| | Design power capacity in use | N/A |
| | Other Antenna Type | Multiple Bay Antenna |
| | ERP: (Effective Radiated Power) | 0.36 kW |
| | Manufacturer | |
| | Model | TLP-4J SP |

| Year | 2017 |
|-------------------------------|--|
| Justification for New Antenna | The existing antenna is single channel and not capable of broadcasting on the new channel. |

Other Antenna Costs

| Section | Question | Response |
|--------------------------------|---|----------|
| Combiner for Shared Antenna | Do you need a Combiner for a Shared Antenna? | No |
| | Туре | |
| | Number of channels supported | N/A |
| | Frequencies of channels supported | N/A |
| | Frequency | N/A |
| | Do you need a combiner output splitter /switcher for dual feed lines? | N/A |
| Elbow Complex | Do you require the separate purchase of the Elbow Complex? | No |
| | Broadband or Single Channel? | N/A |
| | Feed Line Size | N/A |
| Side Mount Brackets | Do you require the separate purchase of side mount brackets for a high power antenna? | No |
| Pattern Scatter Analysis | Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna? | No |
| Sweep Test | Do you require the sweep testing of transmission line and antenna? | Yes |

Other Antenna Cost Not Listed

| Transmission ^{Seffien} | Question | Response |
|------------------------------------|---|----------|
| Transmission Line Related Expenses | Do you have transmission line related expenses? | Yes |

Primary Transmission

Existing Transmission Line

| on Line Section | Question | Response |
|--|--|---------------------|
| Existing Transmission Line Description | Type of change | Purchase New |
| | Use | Primary (Main) |
| | Description of Use | N/A |
| | Ownership | Owned |
| | Owner | N/A |
| | Site | N/A |
| | Is the existing transmission line shared with another station or stations? | No |
| | Is Transmission Line in operating condition? | Yes |
| Existing Transmission Line Manufacturer and Type | Manufacturer | |
| | Туре | Flexible Foam |
| | Diameter | Other |
| | Other Diameter | 2 1/4 inches |
| | Segment Length | N/A |
| | Other Segment Length | N/A |
| | Number of parallel runs | 1 |
| | Length | 180 feet per run |

| Primary | |
|--------------------|---|
| Transmissio |) |

| New Transmission Line | | |
|-----------------------------|---|---|
| on Line Section | Question | Response |
| New Transmission Line Costs | Use | Primary (Main) |
| | Description of Use | N/A |
| | Change Type | Purchase New |
| | Is this a request for upgraded equipment? | No |
| | Туре | Flexible Foam |
| | Diameter | Other |
| | Other Diameter | 3 1/8 inches |
| | Segment Length | N/A |
| | Other Segment Length | N/A |
| | Number of parallel runs | 1 |
| | Length | 140 feet per run |
| | Justification for New Transmission Line | The new antenna will be installed at the new site while the existing antenna remains at the old site. The size transmission line is the closest available size to the existing line, which is no longer |

available. See exhibit details.

Primary Other Transmission Line Expenses Not Listed

Transmission loine tion not provided.

Tower Equipment And Rigging Costs

| Section | Question | Response |
|---|---|----------|
| Tower Equipment or Rigging Costs Changes | Do you have tower equipment or rigging costs changes? | Yes |

Primary Tower

Add Tower

| Section | Question | Response |
|-----------------------------------|---|--|
| Existing Tower | Type of change | Modify Existing |
| Description | Tower Use | Primary (Main) |
| | Description of Use | N/A |
| | Ownership | Leased |
| | Is this tower consider Complex? | No |
| | Is this tower currently shared with any other stations? | Yes |
| | One or more FM, AM or TV radio broadcaster(s) | No |
| | Others Types of Users | Yes |
| | Is tower documented for structural analysis? | Yes |
| | Is tower compliant with Rev G? | Yes |
| Existing Tower | Do you have a tower registration number? | Yes Yes 1018937 33° 57' 41.8" N- |
| Structure Registration | ASR Number | |
| Coordinates (NAD83 (| Latitude (NAD83) | 33° 57' 41.8" N- |
| North American Datum of 1983)) | Longitude (NAD83) | Modify Existing Primary (Main) N/A Leased No Yes No Yes Yes Yes Yes 1018937 |
| | Overall Structure Height | |
| | Support Structure Height | |
| | Ground Elevation Above Mean Sea Level (AMSL) | 3083.95 feet |
| | Structure Type | |

| Tower Owner | SpectraSite Communications, LLC. through American Towers, LLC. |
|------------------|--|
| Date Constructed | 06/01/1997 |

Other Types of Users

| Users | |
|---------|--|
| KRMV-LD | |
| K272FQ | |

Primary Tower

Tower Modification Costs

| Section | Question | Response |
|----------------------|--|--|
| Engineering Study | Please what type of engineering study is required, if any: | Study needed for documented tower |
| Tower Reinforcements | Please select whether tower reinforcements are needed: | No reinforcements needed |

Primary Tower

Tower Rigging Costs

| Section | Question | Response |
|------------------------------|-----------------------------------|----------|
| Tower Rigging Costs | Complex Tower | N/A |
| Helicopter Services Required | Are helicopter services required? | No |

Primary Tower

Other Tower Expenses Not Listed

Primary Tower

Existing Tower

| Section | Question | Response |
|--|---|------------------------------|
| Existing Tower Description | Type of change | Move Equipment |
| | Tower Use | Primary (Main) |
| | Description of Use | N/A |
| | Ownership | Leased |
| | Is this tower consider Complex? | No |
| | Is this tower currently shared with any other stations? | Yes |
| | One or more FM, AM or TV radio broadcaster(s) | Yes |
| | Others Types of Users | No |
| | Is tower documented for structural analysis? | No |
| | Is tower compliant with Rev G? | Yes |
| Existing Tower Structure | Do you have a tower registration number? | No |
| Registration | ASR Number | |
| Coordinates (NAD83 (North American Datum of | Latitude (NAD83) | 34° 02' 12.95" N- |
| 1983)) | Longitude (NAD83) | 116° 58' 10.0" W- |
| | Overall Structure Height | 61.90 feet |
| | Support Structure Height | 60.70 feet |
| | Ground Elevation Above Mean Sea Level (AMSL) | 1469.70 feet |
| | Structure Type | LTOWER - Lattice Tower |
| | Tower Owner | InSight Towers |
| | Date Constructed | 01/01/2000 |

FM, AM or TV radio broadcasters. Facility ID's, Call Signs and Services of other broadcast stations with whom the tower is shared

| Call Sign | Service |
|-----------|--------------|
| KRQB | FM |
| KQIE | FM |
| KLRD | FM |
| | KRQB KQIE |

Primary Tower

Tower Rigging Costs

| Section | Question | Response |
|---------------------------------|-----------------------------------|----------|
| Tower Rigging Costs | Complex Tower | N/A |
| Helicopter Services Required | Are helicopter services required? | No |

Primary Tower

Other Tower Expenses Not Listed

Outside Professional

| Section | Question | Response |
|--|--|---|
| Services Costs Outside Project Management Services | Do you require outside project management services? | Yes |
| | Number of Hours | 2000 |
| | Explanation | KPOM does not have sufficient resource capacity and expertise in house to handle all of the Project Management related tasks necessary to facility ontime completion of the station's build by the Construction Deadline. |
| Outside RF consulting Engineering Services | Perform engineering study for new channel assignment and antenna development | Yes |
| | Prepare engineering section of Form FCC Construction Permit Application | Yes |
| | For Auxiliary Facility | No |
| | For Main Facility | Yes |
| | Prepare engineering section of Form FCC License to Cover Application | Yes |
| | For Auxiliary Facility | No |
| | For Main Facility | Yes |
| | Prepare request for Special Temporary Authority | No |
| | Quantity | N/A |

| | Do you have Distributed Transmission System engineering services? | N/A |
|---------------------------------------|--|-----|
| | Critical Facility | N/A |
| | Terrain-Shielded Facility | N/A |
| Attorney and Other Outside Consulting | Prepare and file Form FCC Construction Permit Application | Yes |
| Services | For Auxiliary Facility | No |
| | For Main Facility | Yes |
| | Prepare and file Form FCC License to Cover Application | Yes |
| | For Auxiliary Facility | No |
| | For Main Facility | Yes |
| | Prepare request for Special Temporary Authority | No |
| | Quantity | N/A |
| | NEPA Section 106 environmental review | No |
| | Environmental Assessment | No |
| | ASR Modification | No |
| | FAA Consultation (including preparation of FAA Form 7460) | No |
| | Negotiation of Lease and other Matter for Shared Locations | Yes |
| | Prepare or Review FCC Form 399 for Reimbursement | Yes |
| | Address transition timing and coordination issues w/ other stations and wireless providers | Yes |
| RF Field Engineering Services | Comprehensive coverage verification via field study | Yes |
| | RF exposure measurements | Yes |
| | Additional Field Engineering Service | Yes |
| | Number of Days | 8 |

| Justification | RF Project |
|---------------|--------------|
| | management |
| | of tower and |
| | transmitter |
| | installs |
| | |

Outside
Outside
Professional Services Expenses Not Listed
Professional Services © ostsided.

Other Expenses

| Section | Question | Response | |
|---------------------------------|--|----------|--|
| AM Pattern Disturbance | Is an Impact Study needed? | No | |
| | Is Remediation needed? | No | |
| Facility Expenses | Name | N/A | |
| | Other Distributed Transmission System Expenses Not listed | N/A | |
| | Name | N/A | |
| | Is Notification of a Medical Facility required as a result of DTV broadcasting? | Yes | |
| Permit and Filing Costs | Local Zoning | Yes | |
| | Non-zoning permits | Yes | |
| | BLM or NFS Coordination | No | |
| | FCC Construction Permit Minor Change | Yes | |
| | FCC License to Cover Application | Yes | |
| | FCC Special Temporary Authority Application | No | |
| Other Miscellaneous Expenses | Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)? | Yes | |
| | Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs? | Yes | |
| | Does this relocation require Equipment Storage? | Yes | |
| | Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change? | Yes | |
| | Does this relocation require MVPD Notification of a Channel Change? | Yes | |

Other Expenses

Other Expenses Not Listed

| Name | Description |
|-----------------|----------------------------------|
| Vehicle Rentals | Required for equipment delivery. |

Transmitters

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description Primary Transmitter TMU9- | Predetermined Cost Estimate \$207,420.00 | Estimated Cost \$205,500.00 | Estimated Cost Justification | Actual Cost \$0.00 | Actual Cost Justification |
|--|--|-----------------------------------|------------------------------------|--------------------------|------------------------------|
| 5 | | | | | |
| 10 Ton system | \$38,900.00 | \$37,000.00 | N/A | N/A | N/A |
| 2" Rigid Conduit and Wiring (Cost per foot) | \$520.00 | \$500.00 | N/A | N/A | N/A |
| Other Electrical Service: The new main transmitter will require reconfiguration of the electrical service on site. The electrical work cost has been estimated based on verbal guidance from local electrical contractors. | \$20,000.00 | \$20,000.00 | N/A | N/A | N/A |
| UHF - Air Cooled Solid State Transmitter 3.0 kW | \$148,000.00 | \$148,000.00 | N/A | N/A | N/A |
| Sub-total | \$207,420.00 | \$205,500.00 | N/A | \$0.00 | N/A |
| Total for all systems | \$973,225.00 | \$937,385.00 | N/A | \$0.00 | N/A |

Components

Antennas

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|---|--------------------------------|-------------------|------------------------------------|----------------|------------------------------|
| Primary Antenna TLP-4J SP | \$33,030.00 | \$31,400.00 | | \$0.00 | |
| UHF - Lower Power Side Mount, Class A One Station antenna basic | \$26,300.00 | \$25,000.00 | N/A | N/A | N/A |
| Sweep test of existing antenna | \$6,730.00 | \$6,400.00 | N/A | N/A | N/A |
| Sub-total | \$33,030.00 | \$31,400.00 | N/A | \$0.00 | N/A |
| Total for all systems | \$973,225.00 | \$937,385.00 | N/A | \$0.00 | N/A |

Components

Transmission Line

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description Primary Transmission Line | Predetermined Cost Estimate \$7,840.00 | Estimated Cost \$7,840.00 | Estimated Cost Justification | Actual Cost \$0.00 | Actual Cost Justification |
|---|--|---------------------------------|------------------------------------|--------------------------|------------------------------|
| Flexible Foam Transmission Line - 3 1/8" 1 parallel runs 140 feet | \$7,840.00 | \$7,840.00 | N/A | N/A | N/A |
| Sub-total | \$7,840.00 | \$7,840.00 | N/A | \$0.00 | N/A |
| Total for all systems | \$973,225.00 | \$937,385.00 | N/A | \$0.00 | N/A |

Components

Tower Equipment and Rigging Costs

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|--|--------------------------------|-------------------|------------------------------------|----------------|------------------------------|
| Primary Tower LTOWER | \$96,800.00 | \$92,000.00 | | \$0.00 | |
| Short Tower (less than 500') | \$84,200.00 | \$80,000.00 | N/A | N/A | N/A |
| Structural engineering tower load study for well documented tower | \$12,600.00 | \$12,000.00 | N/A | N/A | N/A |
| Primary Tower LTOWER | \$84,200.00 | \$80,000.00 | | \$0.00 | |
| Short Tower (less than 500') | \$84,200.00 | \$80,000.00 | N/A | N/A | N/A |
| Sub-total | \$181,000.00 | \$172,000.00 | N/A | \$0.00 | N/A |
| Total for all systems | \$973,225.00 | \$937,385.00 | N/A | \$0.00 | N/A |

Components

Outside Professional Services

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|---|--------------------------------|-------------------|------------------------------------|----------------|------------------------------|
| Outside Professional Services | \$466,440.00 | \$443,750.00 | | \$0.00 | |
| Prepare engineering section of FCC Form 2100 (main), Construction Permit Application | \$3,155.00 | \$3,000.00 | N/A | N/A | N/A |
| Prepare engineering section of FCC Form 2100 (main), License to Cover Application | \$1,580.00 | \$1,500.00 | N/A | N/A | N/A |
| Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application | \$5,260.00 | \$5,000.00 | N/A | N/A | N/A |
| Project management of the transition | \$316,000.00 | \$300,000.00 | N/A | \$0.00 | N/A |
| Perform engineering study for new channel assignment and antenna development | \$7,360.00 | \$7,000.00 | N/A | N/A | N/A |
| Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application | \$2,365.00 | \$2,250.00 | N/A | N/A | N/A |

| Attorney Fees - Negotiation of lease and other matters for shared locations \$4,210.00 \$4,000.00 N/A N/A N/A Comprehensive coverage verification via field study, if needed \$84,200.00 \$80,000.00 N/A N/A N/A Additional Field Engineering Service, 8 Days \$16,000.00 \$16,000.00 N/A N/A N/A Prepare and or review reimbursement form \$2,630.00 \$2,500.00 N/A N/A N/A Address transition timing and coordination issues w/ other stations and wireless \$466,440.00 \$443,750.00 N/A \$0.00 N/A Total for all systems \$973,225.00 \$937,385.00 N/A \$0.00 N/A | | | | | | |
|---|---|--------------|--------------|-----|--------|-----|
| coverage verification via field study, if needed \$21,050.00 \$20,000.00 N/A N/A N/A RF Exposure Measurements \$21,050.00 \$20,000.00 N/A N/A N/A Additional Field Engineering Service, 8 Days \$16,000.00 \$16,000.00 N/A N/A N/A Prepare and or review reimbursement form \$2,630.00 \$2,500.00 N/A N/A N/A Address transition timing and coordination issues w/ other stations and wireless \$466,440.00 \$443,750.00 N/A \$0.00 N/A Sub-total \$466,440.00 \$937,385.00 N/A \$0.00 N/A | Negotiation of lease and other matters for shared | \$4,210.00 | \$4,000.00 | N/A | N/A | N/A |
| Additional Field Engineering Service, 8 Days \$16,000.00 \$16,000.00 N/A N/A N/A Prepare and or review reimbursement form \$2,630.00 \$2,500.00 N/A N/A N/A Address transition timing and coordination issues w/ other stations and wireless \$2,630.00 \$443,750.00 N/A \$0.00 N/A Total for all \$973,225.00 \$937,385.00 N/A \$0.00 N/A | coverage verification via field study, if | \$84,200.00 | \$80,000.00 | N/A | N/A | N/A |
| Engineering Service, 8 Days Prepare and or \$2,630.00 \$2,500.00 N/A N/A N/A review reimbursement form Address transition timing and coordination issues w/ other stations and wireless Sub-total \$466,440.00 \$443,750.00 N/A \$0.00 N/A Total for all \$973,225.00 \$937,385.00 N/A \$0.00 N/A | | \$21,050.00 | \$20,000.00 | N/A | N/A | N/A |
| review reimbursement form \$2,630.00 \$2,500.00 N/A N/A N/A N/A N/A timing and coordination issues w/ other stations and wireless Sub-total \$466,440.00 \$443,750.00 N/A \$0.00 N/A Total for all \$973,225.00 \$937,385.00 N/A \$0.00 N/A | Engineering | \$16,000.00 | \$16,000.00 | N/A | N/A | N/A |
| timing and coordination issues w/ other stations and wireless Sub-total \$466,440.00 \$443,750.00 N/A \$0.00 N/A Total for all \$973,225.00 \$937,385.00 N/A \$0.00 N/A | review reimbursement | \$2,630.00 | \$2,500.00 | N/A | N/A | N/A |
| Total for all \$973,225.00 \$937,385.00 N/A \$0.00 N/A | timing and coordination issues w/ other stations and | \$2,630.00 | \$2,500.00 | N/A | N/A | N/A |
| | Sub-total | \$466,440.00 | \$443,750.00 | N/A | \$0.00 | N/A |
| | | \$973,225.00 | \$937,385.00 | N/A | \$0.00 | N/A |

Components

Other Expenses

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|--|--------------------------------|-------------------|------------------------------------|----------------|------------------------------|
| Other Expenses | \$77,495.00 | \$76,895.00 | | \$0.00 | |
| DTV Medical Facility Notification | \$11,550.00 | \$11,000.00 | N/A | N/A | N/A |
| FCC Filing Fees - Form 2100 license to cover application | \$335.00 | \$325.00 | N/A | N/A | N/A |
| Local Zoning | \$5,000.00 | \$5,000.00 | N/A | \$0.00 | N/A |
| Non-zoning permits | \$2,500.00 | \$2,500.00 | N/A | N/A | N/A |
| Disposal Costs (for equipment and other waste, net of any salvage value) | \$10,000.00 | \$10,000.00 | N/A | N/A | N/A |
| Equipment Delivery and Handling Charges | \$15,000.00 | \$15,000.00 | N/A | N/A | N/A |
| Equipment Storage | \$10,000.00 | \$10,000.00 | N/A | N/A | N/A |
| Develop and air announcement of upcoming channel change | \$15,000.00 | \$15,000.00 | N/A | N/A | N/A |
| MVPD Notification of Channel Change | \$2,000.00 | \$2,000.00 | N/A | N/A | N/A |
| Vehicle Rentals | \$5,000.00 | \$5,000.00 | N/A | N/A | N/A |

| FCC Filing Fees - Form 2100 minor change CP application | \$1,110.00 | \$1,070.00 | N/A | N/A | N/A |
|--|--------------|--------------|-----|--------|-----|
| Sub-total | \$77,495.00 | \$76,895.00 | N/A | \$0.00 | N/A |
| Total for all systems | \$973,225.00 | \$937,385.00 | N/A | \$0.00 | N/A |

Components

Grand Total

| | Predetermined Cost Estimate | Estimated Cost | Actual Cost |
|-----------------------|--------------------------------|----------------|-------------|
| Total for all systems | \$973,225.00 | \$937,385.00 | \$0.00 |

| Reimbursem | entestiatus | Response |
|------------|--|----------|
| | The facility has ceased operating on its pre- auction channel. | No |
| | Construction of final facilities or all necessary modifications are complete. | No |
| | All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator. | No |

Section Question Response

Submission of Estimated Expenses Statements

WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.

- 1. The Authorized
 Person signing
 below certifies that he
 /she is authorized to
 submit this TV
 Broadcaster
 Relocation Fund
 Reimbursement
 Form on behalf of
 the above-named
 entity.
- 2. The above-named entity acknowledges that all certifications and attached documentation are considered material representations.
- 3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.

- 4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- 5. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
- 7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the abovenamed applicant for the Authorization(s) specified above. LAWRENCE ROGOW MANAGER

07/12/2017

Section Question Response

Submission of Actual Cost Documentation Statements

WILLFUL FALSE, FRAUDULENT, OR FICTITIOUS STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISIONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE AND/OR FRAUDULENT STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT (U.S. CODE, TITLE 31, SECTIONS 3729-3733).

- 1. The Authorized
 Person signing
 below certifies and
 represents that he
 /she is authorized to
 submit this TV
 Broadcaster
 Relocation Fund
 Reimbursement
 Form on behalf of
 the above-named
 entity.
- The above-named entity certifies that the statements in this form and attached documentation are true, complete, and correct.
- The above-named entity acknowledges that all certifications and attached documentation are considered material representations.

- 4. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.
- 5. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (full power and Class A stations) and/or otherwise modify a television station's facility as a result of the spectrum repack (LPTV/TV Translator stations); or to minimize service disruption resulting from a repacked television station (FM stations); or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- 6. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 7. The above-named entity certifies that the cost information /documents submitted reflect costs actually incurred.

- 8. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.
- 9. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a prerequisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the abovenamed applicant for the Authorization(s) specified above. NULL NULL NULL

07/12/2017

Attachments