

(REFERENCE COPY - Not for submission)

FCC Form 399: Reimbursement Request

Facility 32176 Service: DCA Call KRZG-CD Channel: 27 (UHF)

ID: Sign: File **0000024475**

Number:

FRN: **0026907345** Date **06/20**

Submitted: /2018

Applicant Information

Applicant Name, Type, and Contact Information

| Applicant | Address | Phone | Email | Applicant Type |
|--------------------------------------------------------------------|---------------------------------------------------------------------------|-----------------------------|-------------------------------|-------------------|
| HC2 LPTV HOLDINGS, INC. Doing Business As: HC2 LPTV HOLDINGS, INC. | RENEE ILHARDT 450 PARK AVENUE 30TH FLOOR NEW YORK, NY 10022 United States | +1 (646) 431- 8489 | RILHARDT@HC2BROADCASTING. COM | Corporation |

Reimbursement Contact Name and Information Reimbursement Contact Information

| Applicant | Address | Phone | Email |
|----------------|---------|-------|-------|
| [Confidential] | | | |

Preparer Contact Information

Preparer Contact Name and Information

| Bill Zema HC2 Broadcasting Holdings Inc. | 450 Park Avenue 30th Floor New York, NY 10022 United States | +1 (703) 853- 5914 | bzema@hc2broadcasting. com |
|------------------------------------------|-------------------------------------------------------------|-----------------------|-------------------------------|

Broadcaster Information and Transition Plan

| Question | Response |
|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information. | No |
| Briefly describe transition plan | Towards the end of the station's testing period, Applicant will remove old equipment, install new equipment and begin broadcasting on new channel. Applicant will not need or use any auxiliary equipment. See "Transition Plan" attachment for more info. |

| Τ | r | ล | n | S | n | ٦i | Ħ | te | r | S |
|---|---|---|---|---|---|----|---|----|----|---|
| • | • | ч | | J | | •• | | | ,, | · |

| ters | Section | Question | Response |
|------|------------------------------|-------------------------------------------|----------|
| | Transmitter Related Expenses | Do you have transmitter related expenses? | Yes |

Primary Transmitter

Existing Transmitter Information

| Section | Question | Response |
|----------------------------------|------------------------------------------------------------|-------------------|
| Existing Transmitter Description | Type of change | Purchase New |
| | Use | Primary (Main) |
| | Description of Use | N/A |
| | Ownership | Owned |
| | Owner | N/A |
| | Site | N/A |
| | Is this transmitter currently shared with another station? | No |
| | Is this transmitter currently in operating condition? | Yes |
| Existing Transmitter | Manufacturer | |
| Manufacturer and Type | Model | AUV2500 |
| | Year | 2006 |
| | Туре | Solid State |
| | Solid State Cooling | Air Cooled |
| | Solid State Power Capacity | 1 kW |

Primary Transmitter

New Transmitter Costs

| Section | Question | Response |
|-----------------|-------------------------------------------|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| New Transmitter | Use | Primary (Main) |
| | Change Type | Purchase New |
| | Is this a request for upgraded equipment? | No |
| | Manufacturer | |
| | Model | TRN-5X-U- 26D-C |
| | Transmitter Type | Solid State |
| | Solid State Cooling | Air Cooled |
| | Solid State Power capacity | 1.0 kW |
| | Justification for New Transmitter | Transmitter will be over 14 years old at time of replacement. The cost of retuning the transmitter and purchasing a new mask filter will exceed the cost of buying a new replacement unit. |

Primary Transmitter

Other Transmitter Costs

| Question | Response |
|---------------------------------------|---------------------------------------|
| Service Entrance (3 phases 800A 208V) | No |
| Switchgear (industrial 800 amp) | No |
| | Service Entrance (3 phases 800A 208V) |

| | Transformer (480V) | No |
|---------------------------------------------------------------------|----------------------------------------------------------------------------------------------|-----|
| | Power | N/A |
| | Rigid Conduit and Wiring | No |
| | Size | N/A |
| | Length | N/A |
| | Other Electrical Service | No |
| | Description | N/A |
| HVAC Service | Does the replacement transmitter require HVAC Service? | No |
| | Туре | N/A |
| | Size | N/A |
| | Other Size | N/A |
| Transmitter Building Addition/Modification or Leasehold Improvement | Does the Transmitter Building require an addition, modification, other leashold improvement? | No |
| | Size | N/A |
| Channel 14 Costs | Is an RF Consulting Engineer needed? | N/A |
| | Is a channel 14 Mask Filer needed? | N/A |
| | Is additional field engineering time needed? | N/A |
| | Number of Days | N/A |
| | | |

Primary Transmitter **Other Transmitter Cost Not Listed**

Transmitter Information not provided.

Antennas

| Section | Question | Response |
|--------------------------|---------------------------------------|----------|
| Antenna Related Expenses | Do you have antenna related expenses? | Yes |

Existing Antenna Information

| Section | Question | Response |
|------------------------------|------------------------------------------------------------------|--------------------|
| Existing Antenna Description | Type of change | Purchase New |
| | Antenna Use | Primary (Main) |
| | Description of Use | N/A |
| | Ownership | Owned |
| | Owner | N/A |
| | Site | N/A |
| | Is the existing antenna shared with another station or stations? | No |
| | Is the existing antenna directional? | Yes |
| | Is antenna in operating condition? | Yes |
| | Is antenna located on or in close proximity to an antenna farm? | No |
| Existing Antenna | Class | Class A |
| Manufacturer and Type | Mounting | Side Mount |
| | Antenna position in stack | Not in Stack |
| | Polarization | Horizontal |
| | Туре | Slotted Coaxial |
| | Number of Stations Supported | N/A |
| | Number of Panels | N/A |
| | Design power capacity in use | N/A |
| | Lower Limit | N/A |
| | Upper Limit | N/A |
| | Other Antenna Type | N/A |
| | ERP: (Effective Radiated Power) | 3.0 kW |

| Manufacturer | |
|--------------|--------|
| Model | TLP8-C |
| Year | 2015 |

New Antenna Costs

| Section | Question | Response |
|-------------------------|----------------------------------------------------------------------|--------------------|
| New Antenna Description | Use | Primary (Main) |
| | Description of Use | N/A |
| | Change Type | Purchase New |
| | Is this a request for upgraded equipment? | No |
| | Ownership | Owned |
| | Owner | N/A |
| | Is antenna shared? | No |
| | Is antenna directional? | Yes |
| | Will antenna be located on or in close proximity to an antenna farm? | No |
| New Antenna | Class | Class A |
| Manufacturer and Types | Mounting | Side Mount |
| | Antenna position in stack | Not in Stack |
| | Polarization | Horizontal |
| | Туре | Slotted Coaxial |
| | Number of Stations Supported | N/A |
| | Number of Panels/Bays | N/A |
| | Lower Limit | N/A |
| | Upper Limit | N/A |
| | Design power capacity in use | N/A |
| | Other Antenna Type | N/A |
| | ERP: (Effective Radiated Power) | 2.69 kW |
| | Manufacturer | |
| | Model | TLP8-C |

| Year | 2020 |
|-------------------------------|-----------------------------------------------------------------------------------------------------------------------------------|
| Justification for New Antenna | The current antenna cannot be retuned. The current antenna is channel specific and cannot be used for the newly assigned channel. |

Other Antenna Costs

| Section | Question | Response |
|--------------------------------|-------------------------------------------------------------------------------------------------------------|----------|
| Combiner for Shared Antenna | Do you need a Combiner for a Shared Antenna? | No |
| | Туре | |
| | Number of channels supported | N/A |
| | Frequencies of channels supported | N/A |
| | Frequency | N/A |
| | Do you need a combiner output splitter /switcher for dual feed lines? | N/A |
| Elbow Complex | Do you require the separate purchase of the Elbow Complex? | No |
| | Broadband or Single Channel? | N/A |
| | Feed Line Size | N/A |
| Side Mount Brackets | Do you require the separate purchase of side mount brackets for a high power antenna? | No |
| Pattern Scatter Analysis | Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna? | No |

| Sweep Test | Do you require the sweep testing of | No |
|------------|-------------------------------------|----|
| | transmission line and antenna? | |

Other Antenna Cost Not Listed

| Transmission | n ^{Sentien} | Question | Response |
|--------------|---------------------------------------|-------------------------------------------------|----------|
| | Transmission Line Related Expenses | Do you have transmission line related expenses? | No |

Tower
Equipment
And
Rigging
Costs

| Section | Question | Response |
|---------------------------------------------|-------------------------------------------------------|----------|
| Tower Equipment or Rigging Costs Changes | Do you have tower equipment or rigging costs changes? | Yes |

Primary Tower

Existing Tower

| Section | Question | Response |
|--------------------------------|---------------------------------------------------------|----------------------|
| Existing Tower Description | Type of change | Move Equipment |
| | Tower Use | Primary (Main) |
| | Description of Use | N/A |
| | Ownership | Leased |
| | Is this tower consider Complex? | No |
| | Is this tower currently shared with any other stations? | Yes |
| | One or more FM, AM or TV radio broadcaster(s) | No |
| | Others Types of Users | Yes |
| | Is tower documented for structural analysis? | Yes |
| | Is tower compliant with Rev G? | Unknown |
| Existing Tower | Do you have a tower registration number? | Yes |
| Structure Registration | ASR Number | 1211599 |
| Coordinates (NAD83 (| Latitude (NAD83) | 26° 16' 02.2" N- |
| North American Datum of 1983)) | Longitude (NAD83) | 098° 19' 11.8" W- |
| | Overall Structure Height | 310.04 feet |

| Support Structure Height | 300.85 feet |
|----------------------------------------------|-------------------------------------------------------------------------|
| Ground Elevation Above Mean Sea Level (AMSL) | 161.09 feet |
| Structure Type | GTOWER - Guyed Structure Used for Communication Purposes |
| Tower Owner | Global Tower, LLC. through American Towers, LLC |
| Date Constructed | 07/29/2000 |

Other Types of Users

| Users | |
|----------|--|
| Cellular | |

Primary Tower

Tower Rigging Costs

| Section | Question | Response |
|---------------------------------|-----------------------------------|----------|
| Tower Rigging Costs | Complex Tower | N/A |
| Helicopter Services Required | Are helicopter services required? | No |

Primary Tower

Other Tower Expenses Not Listed

Outside Professional

| Section | Question | Response |
|----------------------------------------------------------|------------------------------------------------------------------------------|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| Services Costs Outside Project Management Services | Do you require outside project management services? | Yes |
| | Number of Hours | 16 |
| | Explanation | Our in-house Chief Engineer will travel to site to oversee construction. However, we will need the services of our on-site, contract engineer for receipt of equipment, site management and coordination issues, and assistance with construction. |
| Outside RF consulting Engineering Services | Perform engineering study for new channel assignment and antenna development | No |
| | Prepare engineering section of Form FCC Construction Permit Application | No |
| | For Auxiliary Facility | N/A |
| | For Main Facility | N/A |
| | Prepare engineering section of Form FCC License to Cover Application | No |
| | For Auxiliary Facility | N/A |
| | For Main Facility | N/A |
| | Prepare request for Special Temporary Authority | No |
| | Quantity | N/A |

| | Do you have Distributed Transmission System engineering services? | N/A |
|---------------------------------------|--------------------------------------------------------------------------------------------|-----|
| | Critical Facility | N/A |
| | Terrain-Shielded Facility | N/A |
| Attorney and Other Outside Consulting | Prepare and file Form FCC Construction Permit Application | No |
| Services | For Auxiliary Facility | N/A |
| | For Main Facility | N/A |
| | Prepare and file Form FCC License to Cover Application | No |
| | For Auxiliary Facility | N/A |
| | For Main Facility | N/A |
| | Prepare request for Special Temporary Authority | No |
| | Quantity | N/A |
| | NEPA Section 106 environmental review | No |
| | Environmental Assessment | No |
| | ASR Modification | No |
| | FAA Consultation (including preparation of FAA Form 7460) | No |
| | Negotiation of Lease and other Matter for Shared Locations | No |
| | Prepare or Review FCC Form 399 for Reimbursement | No |
| | Address transition timing and coordination issues w/ other stations and wireless providers | Yes |
| RF Field Engineering Services | Comprehensive coverage verification via field study | No |
| | RF exposure measurements | No |
| | Additional Field Engineering Service | No |
| | Number of Days | N/A |
| | | |

| Justification | N/A |
|---------------|-----|
| | |

Outside
Professional Services Expenses Not Listed
Professional Services © pstsided.

Other Expenses

| Section | Question | Response |
|---------------------------------|----------------------------------------------------------------------------------------------------------------------|----------|
| AM Pattern Disturbance | Is an Impact Study needed? | No |
| | Is Remediation needed? | No |
| Facility Expenses | Name | N/A |
| | Other Distributed Transmission System Expenses Not listed | N/A |
| | Name | N/A |
| | Is Notification of a Medical Facility required as a result of DTV broadcasting? | No |
| Permit and Filing Costs | Local Zoning | No |
| | Non-zoning permits | No |
| | BLM or NFS Coordination | No |
| | FCC Construction Permit Minor Change | Yes |
| | FCC License to Cover Application | Yes |
| | FCC Special Temporary Authority Application | No |
| Other Miscellaneous Expenses | Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)? | Yes |
| | Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs? | Yes |
| | Does this relocation require Equipment Storage? | No |
| | Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change? | No |
| | Does this relocation require MVPD Notification of a Channel Change? | No |

Other Expenses

Other Expenses Not Listed

| Name | Description |
|------------------------------------|-------------------------------------------|
| Travel Expenses for Chief Engineer | TRAVEL & LODGING FOR 3 DAYS |
| Tower Wind Load Study | Wind load study for new antenna on tower. |

Transmitters

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|--------------------------------------------------------------|--------------------------------|-------------------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|----------------|------------------------------|
| Primary Transmitter TRN- 5X-U-26D-C | \$126,000.00 | \$30,000.00 | | \$0.00 | |
| UHF - Air Cooled Solid State Transmitter 1 - 2.5 kW | \$126,000.00 | \$30,000.00 | Please note, this is NOT an upgrade. Estimated cost to replace transmitter is LESS than quote to retune transmitter, which will be 14 years old at time of repack. The quote to retune is attached. | N/A | N/A |
| Sub-total | \$126,000.00 | \$30,000.00 | N/A | \$0.00 | N/A |
| Total for all systems | \$255,103.00 | \$72,225.00 | N/A | \$0.00 | N/A |

Components

Antennas

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|-----------------------------------------------------------------------------|--------------------------------|-------------------|------------------------------------|----------------|------------------------------|
| Primary Antenna TLP8-C | \$26,300.00 | \$0.00 | | \$0.00 | |
| UHF - Lower Power Side Mount, Class A One Station antenna basic | \$26,300.00 | \$0.00 | N/A | N/A | N/A |
| Sub-total | \$26,300.00 | \$0.00 | N/A | \$0.00 | N/A |
| Total for all systems | \$255,103.00 | \$72,225.00 | N/A | \$0.00 | N/A |

Components

Cost

Transmission Line

Information Information not provided.

Cost Information

Tower Equipment and Rigging Costs

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|------------------------------|--------------------------------|-------------------|------------------------------------|----------------|------------------------------|
| Primary Tower GTOWER | \$84,200.00 | \$25,000.00 | | \$0.00 | |
| Short Tower (less than 500') | \$84,200.00 | \$25,000.00 | N/A | N/A | N/A |
| Sub-total | \$84,200.00 | \$25,000.00 | N/A | \$0.00 | N/A |
| Total for all systems | \$255,103.00 | \$72,225.00 | N/A | \$0.00 | N/A |

Components

Outside Professional Services

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|----------------------------------------------------------------------------------------------|--------------------------------|-------------------|------------------------------------|----------------|------------------------------|
| Outside Professional Services | \$5,158.00 | \$4,900.00 | | \$0.00 | |
| Project management of the transition | \$2,528.00 | \$2,400.00 | N/A | N/A | N/A |
| Address transition timing and coordination issues w/ other stations and wireless | \$2,630.00 | \$2,500.00 | N/A | N/A | N/A |
| Sub-total | \$5,158.00 | \$4,900.00 | N/A | \$0.00 | N/A |
| Total for all systems | \$255,103.00 | \$72,225.00 | N/A | \$0.00 | N/A |

Components

Other Expenses

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|--------------------------------------------------------------------------|--------------------------------|-------------------|------------------------------------|----------------|------------------------------|
| Other Expenses | \$13,445.00 | \$12,325.00 | | \$0.00 | |
| Tower Wind Load Study | \$5,000.00 | \$5,000.00 | N/A | N/A | N/A |
| Travel Expenses for Chief Engineer | \$3,000.00 | \$3,000.00 | N/A | N/A | N/A |
| Equipment Delivery and Handling Charges | \$2,000.00 | \$2,000.00 | N/A | N/A | N/A |
| FCC Filing Fees - Form 2100 minor change CP application | \$1,110.00 | \$0.00 | N/A | N/A | N/A |
| FCC Filing Fees - Form 2100 license to cover application | \$335.00 | \$325.00 | N/A | N/A | N/A |
| Disposal Costs (for equipment and other waste, net of any salvage value) | \$2,000.00 | \$2,000.00 | N/A | N/A | N/A |
| Sub-total | \$13,445.00 | \$12,325.00 | N/A | \$0.00 | N/A |
| Total for all systems | \$255,103.00 | \$72,225.00 | N/A | \$0.00 | N/A |

Components

Grand Total

| | Predetermined Cost Estimate | Estimated Cost | Actual Cost |
|-----------------------|--------------------------------|----------------|-------------|
| Total for all systems | \$255,103.00 | \$72,225.00 | \$0.00 |

| Reimbursem | envestiatus | Response |
|------------|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|----------|
| | The facility has ceased operating on its pre- auction channel. | No |
| - | Construction of final facilities or all necessary modifications are complete. | No |
| | All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator. | No |

Section Question Response

Submission of Estimated Expenses Statements

WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.

- 1. The Authorized
 Person signing
 below certifies that he
 /she is authorized to
 submit this TV
 Broadcaster
 Relocation Fund
 Reimbursement
 Form on behalf of
 the above-named
 entity.
- 2. The above-named entity acknowledges that all certifications and attached documentation are considered material representations.
- 3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.

- 4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- 5. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
- 7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the abovenamed applicant for the Authorization(s) specified above. CHIEF
OPERATING
OFFICER

06/20/2018

Attachments