



(REFERENCE COPY - Not for submission)

# FCC Form 399: Reimbursement Request

Facility **167309** | Service: **DCA** | Call **KNLA-CD** | Channel: **50 (UHF)** |  
ID: | Sign:  
File **0000028227**  
Number:  
FRN: **0001843697** | Date **08/31**  
Submitted: **/2018**

## Applicant Information

### Applicant Name, Type, and Contact Information

| Applicant                         | Address   | Phone                | Email                   | Applicant Type                  |
|-----------------------------------|---|----------------------|-------------------------|---------------------------------|
| NRJ TV III CA<br>LICENSE CO., LLC | Robert Andrews<br>722 S. DENTON<br>TAP ROAD<br>SUITE 130<br>COPPELL, TX<br>75019<br>United States | +1 (972)<br>947-3391 | bob@nrjventures.<br>com | Limited<br>Liability<br>Company |

## Reimbursement Contact Information

### Reimbursement Contact Name and Information

| Applicant      | Address | Phone | Email |
|----------------|---------|-------|-------|
| [Confidential] |         |       |       |

## Preparer Contact Information

### Preparer Contact Name and Information

| Applicant  | Address   | Phone                 | Email                  |
|--|---|-----------------------|------------------------|
| Peter<br>Douglas<br>VP<br>Engineering<br>NRJ TV VI LLC | Peter Douglas<br>3310 Keller Springs Rd Ste<br>110<br>Carrollton, TX 75006<br>United States | +1 (303) 881-<br>9185 | pdouglas@nrjtv.<br>net |

**Broadcaster  
Information  
and  
Transition  
Plan**

| Question   | Response   |
|--|--|
| Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information. | No   |
| Briefly describe transition plan   | Use existing transmitter with interim antenna and leased line on CH50, while primary antenna/transmitter are being replaced. |

**Transmitters**

| Section                      | Question                                  | Response |
|------------------------------|---|----------|
| Transmitter Related Expenses | Do you have transmitter related expenses? | Yes      |

**Primary  
Transmitter**

**Existing Transmitter Information**

| Section   | Question   | Response          |
|---|--|-------------------|
| <b>Existing Transmitter<br/>Description</b>           | Type of change   | Purchase<br>New   |
|   | Use  | Primary<br>(Main) |
|   | Description of Use   | N/A               |
|   | Ownership  | Owned             |
|   | Owner  | N/A               |
|   | Site   | N/A               |
|   | Is this transmitter currently shared with another station? | No                |
|   | Is this transmitter currently in operating condition?      | Yes               |
| <b>Existing Transmitter<br/>Manufacturer and Type</b> | Manufacturer   |                   |
|   | Model  | NV7500            |
|   | Year   | 2005              |
|   | Type   | Solid State       |
|   | Solid State Cooling  | Liquid<br>Cooled  |
|   | Solid State Power Capacity                                 | 7.8 kW            |

**Primary  
Transmitter**

**New Transmitter Costs**

| Section         | Question                                  | Response  |
|-----------------|---|---|
| New Transmitter | Use                                       | Primary (Main)  |
|                 | Change Type                               | Purchase New  |
|                 | Is this a request for upgraded equipment? | No  |
|                 | Manufacturer                              |   |
|                 | Model                                     | ULXTE-12  |
|                 | Transmitter Type                          | Solid State   |
|                 | Solid State Cooling                       | Liquid Cooled   |
|                 | Solid State Power capacity                | 8.5 kW  |
|                 | Justification for New Transmitter         | Existing Transmitter is not retunable per the manufacturer due to lack of parts and support. See attached letter from Rohde Schwarz |

**Primary  
Transmitter**

**Other Transmitter Costs**

| Section            | Question                              | Response |
|--------------------|---------------------------------------|----------|
| Electrical Service | Service Entrance (3 phases 800A 208V) | No       |
|                    | Switchgear (industrial 800 amp)       | No       |
|                    | Transformer (480V)                    | No       |
|                    | Power                                 | N/A      |
|                    | Rigid Conduit and Wiring              | No       |

|  |   |     |
|--|---|-----|
|  | Size  | N/A |
|  | Length  | N/A |
|  | Other Electrical Service  | No  |
|  | Description   | N/A |
| <b>HVAC Service</b>  | Does the replacement transmitter require HVAC Service?  | No  |
|  | Type  | N/A |
|  | Size  | N/A |
|  | Other Size  | N/A |
| <b>Transmitter Building Addition/Modification or Leasehold Improvement</b> | Does the Transmitter Building require an addition, modification, other leasehold improvement? | No  |
|  | Size  | N/A |
| <b>Channel 14 Costs</b>  | Is an RF Consulting Engineer needed?  | N/A |
|  | Is a channel 14 Mask Filer needed?  | N/A |
|  | Is additional field engineering time needed?  | N/A |
|  | Number of Days  | N/A |

**Primary Transmitter**      **Other Transmitter Cost Not Listed**  
Information not provided.

**Interim  
Transmitter****New Transmitter Costs**

| Section                | Question                          | Response               |
|------------------------|-----------------------------------|------------------------|
| <b>New Transmitter</b> | Use                               | Interim                |
|                        | Description of Use                | N/A                    |
|                        | Change Type                       | Purchase               |
|                        | Manufacturer                      |                        |
|                        | Model                             | None                   |
|                        | Transmitter Type                  | Other Type             |
|                        | Other Transmitter Type            | None                   |
|                        | Power capacity                    |                        |
|                        | Justification for New Transmitter | No interim transmitter |

**Interim  
Transmitter****Other Transmitter Costs**

| Section                   | Question   | Response |
|---------------------------|--|----------|
| <b>Electrical Service</b> | Service Entrance (3 phases 800A 208V)                  | No       |
|                           | Switchgear (industrial 800 amp)                        | No       |
|                           | Transformer (480V)                                     | No       |
|                           | Power  | N/A      |
|                           | Rigid Conduit and Wiring                               | No       |
|                           | Size   | N/A      |
|                           | Length   | N/A      |
|                           | Other Electrical Service                               | No       |
|                           | Description  | N/A      |
| <b>HVAC Service</b>       | Does the replacement transmitter require HVAC Service? | No       |
|                           | Type   | N/A      |
|                           | Size   | N/A      |

|  |   |     |
|--|---|-----|
|  | Other Size  | N/A |
| <b>Transmitter Building Addition/Modification or Leasehold Improvement</b> | Does the Transmitter Building require an addition, modification, other leasehold improvement? | No  |
|  | Size  | N/A |
| <b>Channel 14 Costs</b>  | Is an RF Consulting Engineer needed?  | N/A |
|  | Is a channel 14 Mask Filer needed?  | N/A |
|  | Is additional field engineering time needed?  | N/A |
|  | Number of Days  | N/A |
| <b>Inside RF System</b>  | Is an additional interior RF system required to support this interim transmitter?             | Yes |

**Interim  
Transmitter**

**Other Transmitter Cost Not Listed**

Information not provided.

**Antennas**

| Section                  | Question                              | Response |
|--------------------------|---------------------------------------|----------|
| Antenna Related Expenses | Do you have antenna related expenses? | Yes      |



## Primary Antenna

### Existing Antenna Information

| Section                                   | Question   | Response           |
|---|--|--------------------|
| Existing Antenna<br>Description           | Type of change   | Purchase<br>New    |
|   | Antenna Use  | Primary<br>(Main)  |
|   | Description of Use   | N/A                |
|   | Ownership  | Owned              |
|   | Owner  | N/A                |
|   | Site   | N/A                |
|   | Is the existing antenna shared with another station or stations? | No                 |
|   | Is the existing antenna directional?                             | No                 |
|   | Is antenna in operating condition?                               | Yes                |
|   | Is antenna located on or in close proximity to an antenna farm?  | Yes                |
| Existing Antenna<br>Manufacturer and Type | Class  | Class A            |
|   | Mounting   | Side Mount         |
|   | Antenna position in stack  | Not in Stack       |
|   | Polarization   | Circular           |
|   | Type   | Slotted<br>Coaxial |
|   | Number of Stations Supported                                     | N/A                |
|   | Number of Panels   | N/A                |
|   | Design power capacity in use                                     | N/A                |
|   | Lower Limit  | N/A                |
|   | Upper Limit  | N/A                |
|   | Other Antenna Type   | N/A                |
|   | ERP: (Effective Radiated Power)<br>.....                         | 15.0 kW            |
|   |  |                    |

|              |                  |
|--------------|------------------|
| Manufacturer |                  |
| Model        | AL 8O-50-<br>PLC |
| Year         | 2005             |

Primary  
Antenna

New Antenna Costs

| Section                            | Question   | Response        |
|------------------------------------|--|-----------------|
| New Antenna Description            | Use  | Primary (Main)  |
|                                    | Description of Use   | N/A             |
|                                    | Change Type  | Purchase New    |
|                                    | Is this a request for upgraded equipment?                            | No              |
|                                    | Ownership  | Owned           |
|                                    | Owner  | N/A             |
|                                    | Is antenna shared?   | No              |
|                                    | Is antenna directional?  | No              |
|                                    | Will antenna be located on or in close proximity to an antenna farm? | Yes             |
| New Antenna Manufacturer and Types | Class  | Class A         |
|                                    | Mounting   | Side Mount      |
|                                    | Antenna position in stack  | Not in Stack    |
|                                    | Polarization   | Circular        |
|                                    | Type   | Slotted Coaxial |
|                                    | Number of Stations Supported   | N/A             |
|                                    | Number of Panels/Bays  | N/A             |
|                                    | Lower Limit  | N/A             |
|                                    | Upper Limit  | N/A             |
|                                    | Design power capacity in use   | N/A             |
|                                    | Other Antenna Type   | N/A             |
|                                    | ERP: (Effective Radiated Power)<br>.....                             | 10.7 kW         |
|                                    | Manufacturer   |                 |
|                                    |  |                 |

|                               |  |
|-------------------------------|--|
| Model                         | AL8O-32-PLC  |
| Year                          | 2018   |
| Justification for New Antenna | Existing antenna not broadband will not tune to ch 32. |

## Primary Antenna

### Other Antenna Costs

| Section                            | Question  | Response |
|------------------------------------|---|----------|
| <b>Combiner for Shared Antenna</b> | Do you need a Combiner for a Shared Antenna?  | No       |
|                                    | Type  |          |
|                                    | Number of channels supported  | N/A      |
|                                    | Frequencies of channels supported   | N/A      |
|                                    | Frequency   | N/A      |
|                                    | Do you need a combiner output splitter /switcher for dual feed lines?                                       | N/A      |
| <b>Elbow Complex</b>               | Do you require the separate purchase of the Elbow Complex?  | No       |
|                                    | Broadband or Single Channel?  | N/A      |
|                                    | Feed Line Size  | N/A      |
| <b>Side Mount Brackets</b>         | Do you require the separate purchase of side mount brackets for a high power antenna?                       | No       |
| <b>Pattern Scatter Analysis</b>    | Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna? | No       |
| <b>Sweep Test</b>                  | Do you require the sweep testing of transmission line and antenna?  | Yes      |

**Primary  
Antenna**

**Other Antenna Cost Not Listed**

Information not provided.

**Interim  
Antenna**

**New Antenna Costs**

| Section                                      | Question   | Response           |
|--|--|--------------------|
| <b>New Antenna Description</b>               | Use  | Interim            |
|  | Description of Use   | N/A                |
|  | Change Type  | Purchase<br>New    |
|  | Ownership  | Owned              |
|  | Owner  | N/A                |
|  | Is antenna shared?   | No                 |
|  | Is antenna directional?  | No                 |
|  | Will antenna be located on or in close proximity to an antenna farm? | Yes                |
| <b>New Antenna<br/>Manufacturer and Type</b> | Class  | Class A            |
|  | Mounting   | Side Mount         |
|  | Antenna position in stack  | Not in Stack       |
|  | Polarization   | Elliptical         |
|  | Type   | Slotted<br>Coaxial |
|  | Number of Stations Supported   | N/A                |
|  | Number of Panels/Bays  | N/A                |
|  | Lower Limit  | N/A                |
|  | Upper Limit  | N/A                |
|  | Design power capacity in use   | N/A                |
|  | Other Antenna Type   | N/A                |
|  | ERP: (Effective Radiated Power)<br>.....                             | 15.0 kW            |
|  | Manufacturer   |                    |
|  | Model  | AL8O-50-<br>PLE    |
|  | Year   | 2018               |

|  |                               |   |
|--|-------------------------------|---|
|  | Justification for New Antenna | Antenna needed for interim operation. Complex tower, with substantial re-pack work required which would result in extensive off-air time. |
|--|-------------------------------|---|

## Interim Antenna

### Other Antenna Costs

| Section                         | Question  | Response |
|---------------------------------|---|----------|
| <b>Elbow Complex</b>            | Do you require the separate purchase of the Elbow Complex?  | No       |
|                                 | Broadband or Single Channel?  | N/A      |
|                                 | Feed Line Size  | N/A      |
| <b>Side Mount Brackets</b>      | Do you require the separate purchase of side mount brackets for an antenna?                                 | No       |
| <b>Pattern Scatter Analysis</b> | Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna? | No       |
| <b>Sweep Test</b>               | Do you require the sweep testing of transmission line and antenna?  | Yes      |

## Interim Antenna

### Other Antenna Cost Not Listed

Information not provided.

**Transmission Line**

| Section                            | Question  | Response |
|------------------------------------|---|----------|
| Transmission Line Related Expenses | Do you have transmission line related expenses? | Yes      |

**Primary Transmission Line****Existing Transmission Line**

| Section  | Question   | Response         |
|--|--|------------------|
| Existing Transmission Line Description           | Type of change   | Utilize Existing |
|  | Use  | Primary (Main)   |
|  | Description of Use   | N/A              |
|  | Ownership  | Owned            |
|  | Owner  | N/A              |
|  | Site   | N/A              |
|  | Is the existing transmission line shared with another station or stations? | No               |
|  | Is Transmission Line in operating condition?                               | Yes              |
| Existing Transmission Line Manufacturer and Type | Manufacturer   | ERI              |
|  | Type   | Flexible Air     |
|  | Diameter   | 3 inches         |
|  | Other Diameter   | N/A              |
|  | Segment Length   | N/A              |
|  | Other Segment Length   | N/A              |
|  | Number of parallel runs  | 1                |
|  | Length   | 820 feet per run |



Primary

Other Transmission Line Expenses Not Listed

Transmission Line

Information not provided.

Interim

New Transmission Line

Transmission Line

| Section                     | Question                                | Response  |             |
|-----------------------------|---|---|-------------|
| New Transmission Line Costs | Use                                     | Interim   |             |
|                             | Description of Use                      | N/A   |             |
|                             | Change Type                             | Lease<br>New  |             |
|                             | Type                                    | Flexible<br>Air   |             |
|                             | Diameter                                | Other<br>inches   | 2<br>inches |
|                             | Segment Length                          | N/A   |             |
|                             | Other Segment Length                    |   |             |
|                             | Number of parallel runs                 | 1   |             |
|                             | Length                                  | 820 feet<br>per run   |             |
|                             | Justification for New Transmission Line | Lease<br>existing<br>unused<br>2"<br>Flexline<br>already<br>on tower<br>for<br>Interim<br>Antenna |             |

Interim

Other Transmission Line Expenses Not Listed

Transmission Line

Information not provided.

**Tower Equipment And Rigging Costs**

| Section                                  | Question  | Response |
|--|---|----------|
| Tower Equipment or Rigging Costs Changes | Do you have tower equipment or rigging costs changes? | Yes      |

**Primary Tower**

**Existing Tower**

| Section   | Question  | Response            |
|---|---|---------------------|
| Existing Tower Description                          | Type of change  | Modify Existing     |
|   | Tower Use   | Primary (Main)      |
|   | Description of Use                                      | N/A                 |
|   | Ownership   | Leased              |
|   | Is this tower consider Complex?                         | Terrain Constrained |
|   | Is this tower currently shared with any other stations? | Yes                 |
|   | One or more FM, AM or TV radio broadcaster(s)           | Yes                 |
|   | Others Types of Users                                   | Yes                 |
|   | Is tower documented for structural analysis?            | Yes                 |
|   | Is tower compliant with Rev G?                          | Yes                 |
| Existing Tower Structure Registration               | Do you have a tower registration number?                | Yes                 |
|   | ASR Number  | 1012836             |
| Coordinates (NAD83 ( North American Datum of 1983)) | Latitude (NAD83)  | 34° 13' 55.0" N-    |
|   | Longitude (NAD83)                                       | 118° 04' 21.0" W-   |
|   | Overall Structure Height                                | 972.43 feet         |
|   | Support Structure Height                                | 899.60 feet         |
|   | Ground Elevation Above Mean Sea Level (AMSL)            | 5658.40 feet        |
|   |   |                     |

|  |                  |   |
|--|------------------|---|
|  | Structure Type   | GTOWER -<br>Guyed<br>Structure Used<br>for<br>Communication<br>Purposes |
|  | Tower Owner      | American<br>Towers, LLC.  |
|  | Date Constructed | 01/01/1986  |

**FM, AM or TV radio  
broadcasters. Facility ID's,  
Call Signs and Services of  
other broadcast stations with  
whom the tower is shared**

| Facility ID | Call Sign | Service |
|-------------|-----------|---------|
| 24518       | KDOC-TV   | DTV     |
| 191101      | KSFV-CD   | DTV     |
| 3167        | KNET-CD   | DTV     |
| 9612        | KCBS-FM   | FM      |

**Other Types of Users**

| Users   |
|---------|
| KEDD-LD |
| KHIZ-LD |
| KMRZ-LD |

**Primary  
Tower**

**Tower Modification Costs**

| Section           | Question   | Response                                   |
|-------------------|--|--|
| Engineering Study | Please what type of engineering study is required, if any: | Study needed<br>for<br>documented<br>tower |

|                             |  |                          |
|-----------------------------|--|--------------------------|
| <b>Tower Reinforcements</b> | Please select whether tower reinforcements are needed: | No reinforcements needed |
|-----------------------------|--|--------------------------|

**Primary  
Tower**

**Tower Rigging Costs**

| Section                             | Question                          | Response            |
|-------------------------------------|-----------------------------------|---------------------|
| <b>Tower Rigging Costs</b>          | Complex Tower                     | Terrain constrained |
| <b>Helicopter Services Required</b> | Are helicopter services required? | No                  |

**Primary  
Tower**

**Other Tower Expenses Not Listed**

| Name   | Description  |
|--|--|
| <b>Interim Tower Lease Cost</b>                | Need to pay for temporary use of tower for interim transmission facilities |
| <b>Tower and Antenna Crew on-site expenses</b> | Travel, Per Diem, Lodging for on site installation crews.                  |

**Outside  
Professional Services Costs**

| Section   | Question   | Response  |
|---|--|---|
| <b>Outside Project Management Services</b>        | Do you require outside project management services?                          | Yes   |
|   | Number of Hours  | 120   |
|   | Explanation  | This is a complex site with multiple stations doing work and requiring extensive co-ordination and planning. 120 at \$100 per hour. |
| <b>Outside RF consulting Engineering Services</b> | Perform engineering study for new channel assignment and antenna development | Yes   |
|   | Prepare engineering section of Form FCC Construction Permit Application      | Yes   |
|   | For Auxiliary Facility   | No  |
|   | For Main Facility  | Yes   |
|   | Prepare engineering section of Form FCC License to Cover Application         | Yes   |
|   | For Auxiliary Facility   | No  |
|   | For Main Facility  | Yes   |
|   | Prepare request for Special Temporary Authority                              | Yes   |
|   | Quantity   | 1   |
|   | Do you have Distributed Transmission System engineering services?            | N/A   |
|   | Critical Facility  | N/A   |
|   | Terrain-Shielded Facility  | N/A   |

|   |  |     |
|---|--|-----|
| <b>Attorney and Other<br/>Outside Consulting<br/>Services</b> | Prepare and file Form FCC Construction Permit Application                                  | Yes |
|   | For Auxiliary Facility   | No  |
|   | For Main Facility  | Yes |
|   | Prepare and file Form FCC License to Cover Application                                     | Yes |
|   | For Auxiliary Facility   | No  |
|   | For Main Facility  | Yes |
|   | Prepare request for Special Temporary Authority  | Yes |
|   | Quantity   | 1   |
|   | NEPA Section 106 environmental review  | No  |
|   | Environmental Assessment   | No  |
|   | ASR Modification   | No  |
|   | FAA Consultation (including preparation of FAA Form 7460)                                  | No  |
|   | Negotiation of Lease and other Matter for Shared Locations                                 | Yes |
|   | Prepare or Review FCC Form 399 for Reimbursement   | Yes |
|   | Address transition timing and coordination issues w/ other stations and wireless providers | Yes |
| <b>RF Field Engineering<br/>Services</b>                      | Comprehensive coverage verification via field study  | No  |
|   | RF exposure measurements   | Yes |
|   | Additional Field Engineering Service   | No  |
|   | Number of Days   | N/A |
|   | Justification  | N/A |

Outside Professional Services Costs

Other Professional Services Expenses Not Listed

| Name                        | Description   |
|-----------------------------|---|
| Project Management expenses | Travel, Per Diem, Lodging for on-site visits for proj mgt |

## Other Expenses

| Section                             | Question   | Response |
|-------------------------------------|--|----------|
| <b>AM Pattern Disturbance</b>       | Is an Impact Study needed?   | No       |
|                                     | Is Remediation needed?   | No       |
| <b>Facility Expenses</b>            | Name   | N/A      |
|                                     | Other Distributed Transmission System Expenses Not listed  | N/A      |
|                                     | Name   | N/A      |
|                                     | Is Notification of a Medical Facility required as a result of DTV broadcasting?                                      | Yes      |
| <b>Permit and Filing Costs</b>      | Local Zoning   | Yes      |
|                                     | Non-zoning permits   | No       |
|                                     | BLM or NFS Coordination  | Yes      |
|                                     | FCC Construction Permit Minor Change   | Yes      |
|                                     | FCC License to Cover Application   | Yes      |
|                                     | FCC Special Temporary Authority Application  | Yes      |
| <b>Other Miscellaneous Expenses</b> | Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)?        | Yes      |
|                                     | Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs? | No       |
|                                     | Does this relocation require Equipment Storage?  | No       |
|                                     | Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change?     | Yes      |
|                                     | Does this relocation require MVPD Notification of a Channel Change?  | No       |



|                       |   |
|-----------------------|---|
| <b>Other Expenses</b> | <b>Other Expenses Not Listed</b><br>Information not provided. |
|-----------------------|---|

## Cost Information

### Transmitters

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description   | Predetermined Cost Estimate | Estimated Cost      | Estimated Cost Justification | Actual Cost         | Actual Cost Justification |
|---|-----------------------------|---------------------|------------------------------|---------------------|---------------------------|
| <b>Interim Transmitter None</b>                         | <b>\$147,500.00</b>         | <b>\$5,000.00</b>   |                              | <b>\$0.00</b>       |                           |
| UHF inside RF system including switching                | \$147,500.00                | \$5,000.00          | N/A                          | N/A                 | N/A                       |
| None  | <i>\$0.00</i>               | \$0.00              | N/A                          | N/A                 | N/A                       |
| <b>Primary Transmitter ULXTE-12</b>                     | <b>\$494,500.00</b>         | <b>\$269,479.35</b> |                              | <b>\$174,292.38</b> |                           |
| UHF - Liquid Cooled Solid State Transmitter 8.2 - 13 kW | \$494,500.00                | \$269,479.35        | See Quote Q-76843            | \$174,292.38        | N/A                       |
| <b>Sub-total</b>  | <b>\$642,000.00</b>         | <b>\$274,479.35</b> | <b>N/A</b>                   | <b>\$174,292.38</b> | <b>N/A</b>                |
| <b>Total for all systems</b>                            | <b>\$1,300,560.00</b>       | <b>\$569,644.35</b> | <b>N/A</b>                   | <b>\$185,205.32</b> | <b>N/A</b>                |

### Components

| Actual Information                       |                           |
|--|---------------------------|
| Description                              | File Name                 |
| UHF inside RF system including switching | Information not provided. |
| None                                     | Information not provided. |

|  |   |                               |  |                |             |                               |                                 |                |             |
|--|---|-------------------------------|--|----------------|-------------|-------------------------------|---------------------------------|----------------|-------------|
| UHF - Liquid Cooled Solid<br>State Transmitter 8.2 - 13 kW | <table> <tr> <td data-bbox="727 174 1034 210"><b>Component Description:</b></td><td data-bbox="1166 174 1334 291">Pre-shipment<br/>installment for<br/>ULXTE-12<br/>Transmitter</td></tr> <tr> <td data-bbox="727 338 834 367"><b>Amount:</b></td><td data-bbox="1166 338 1302 367">\$87,146.19</td></tr> <tr> <td data-bbox="727 477 1034 512"><b>Component Description:</b></td><td data-bbox="1166 477 1350 546">33% of ULXTE-<br/>12 Transmitter</td></tr> <tr> <td data-bbox="727 557 834 586"><b>Amount:</b></td><td data-bbox="1166 557 1302 586">\$87,146.19</td></tr> </table> | <b>Component Description:</b> | Pre-shipment<br>installment for<br>ULXTE-12<br>Transmitter | <b>Amount:</b> | \$87,146.19 | <b>Component Description:</b> | 33% of ULXTE-<br>12 Transmitter | <b>Amount:</b> | \$87,146.19 |
| <b>Component Description:</b>                              | Pre-shipment<br>installment for<br>ULXTE-12<br>Transmitter  |                               |  |                |             |                               |                                 |                |             |
| <b>Amount:</b>   | \$87,146.19   |                               |  |                |             |                               |                                 |                |             |
| <b>Component Description:</b>                              | 33% of ULXTE-<br>12 Transmitter   |                               |  |                |             |                               |                                 |                |             |
| <b>Amount:</b>   | \$87,146.19   |                               |  |                |             |                               |                                 |                |             |

## Cost Information

### Antennas

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description  | Predetermined Cost Estimate | Estimated Cost      | Estimated Cost Justification | Actual Cost         | Actual Cost Justification |
|--|-----------------------------|---------------------|------------------------------|---------------------|---------------------------|
| <b>Interim Antenna AL8O-50-PLE</b>                                 | <b>\$33,030.00</b>          | <b>\$31,400.00</b>  |                              | <b>\$2,664.75</b>   |                           |
| Sweep test of existing antenna                                     | \$6,730.00                  | \$6,400.00          | N/A                          | N/A                 | N/A                       |
| UHF - Lower Power Side Mount, Class A One Station antenna -- basic | \$26,300.00                 | \$25,000.00         | N/A                          | \$2,664.75          | N/A                       |
| <b>Primary Antenna AL8O-32-PLC</b>                                 | <b>\$33,030.00</b>          | <b>\$31,400.00</b>  |                              | <b>\$2,664.75</b>   |                           |
| Sweep test of existing antenna                                     | \$6,730.00                  | \$6,400.00          | N/A                          | N/A                 | N/A                       |
| UHF - Lower Power Side Mount, Class A One Station antenna -- basic | \$26,300.00                 | \$25,000.00         | N/A                          | \$2,664.75          | N/A                       |
| <b>Sub-total</b>   | <b>\$66,060.00</b>          | <b>\$62,800.00</b>  | N/A                          | <b>\$5,329.50</b>   | N/A                       |
| <b>Total for all systems</b>                                       | <b>\$1,300,560.00</b>       | <b>\$569,644.35</b> | N/A                          | <b>\$185,205.32</b> | N/A                       |

### Components

| Actual Information   |  |
|--|--|
| Description  | File Name  |
| Sweep test of existing antenna                                     | Information not provided.  |
| UHF - Lower Power Side Mount, Class A One Station antenna -- basic | <div> <div>Component Description:</div> <div>30% Deposit<br/>Interim antenna -<br/>AL8-32-PLC</div> </div> <div> <div>Amount:</div> <div>\$2,664.75</div> </div> |
| Sweep test of existing antenna                                     | Information not provided.  |
| UHF - Lower Power Side Mount, Class A One Station antenna -- basic | <div> <div>Component Description:</div> <div>30% Deposit<br/>Main antenna -<br/>AL8-32-PLC</div> </div> <div> <div>Amount:</div> <div>\$2,664.75</div> </div>    |

Cost  
Information

Transmission Line

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description  | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost  | Actual Cost Justification |
|--|-----------------------------|----------------|------------------------------|--------------|---------------------------|
| Interim Transmission Line                                    | \$0.00                      | \$0.00         |                              | \$0.00       |                           |
| Flexible Air Transmission Line - 2" 1 parallel runs 820 feet | <i>\$0.00</i>               | \$0.00         | Leasing Existing Line at \$0 | N/A          | N/A                       |
| Primary Transmission Line                                    | \$0.00                      | \$0.00         |                              | \$0.00       |                           |
| Sub-total  | \$0.00                      | \$0.00         | N/A                          | \$0.00       | N/A                       |
| Total for all systems  | \$1,300,560.00              | \$569,644.35   | N/A                          | \$185,205.32 | N/A                       |

Components

Information not provided.

Cost  
Information

Tower Equipment and Rigging Costs

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description   | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification                       | Actual Cost  | Actual Cost Justification |
|---|-----------------------------|----------------|--|--------------|---------------------------|
| Primary Tower GTOWER  | \$493,300.00                | \$151,700.00   |  | \$0.00       |                           |
| Complex Tower (includes, for example, those with candelabras and/or stacked antennas) | \$421,000.00                | \$80,000.00    | N/A  | N/A          | N/A                       |
| Tower and Antenna Crew on-site expenses   | \$21,300.00                 | \$21,300.00    | Expenses for on-site tower and antenna crews       | N/A          | N/A                       |
| Structural engineering tower load study for well documented tower                     | \$12,600.00                 | \$12,000.00    | N/A  | N/A          | N/A                       |
| Interim Tower Lease Cost  | \$38,400.00                 | \$38,400.00    | Temporary Lease of Tower space for interim antenna | N/A          | N/A                       |
| Sub-total   | \$493,300.00                | \$151,700.00   | N/A  | \$0.00       | N/A                       |
| Total for all systems   | \$1,300,560.00              | \$569,644.35   | N/A  | \$185,205.32 | N/A                       |

Components

Information not provided.



## Cost Information

### Outside Professional Services

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description   | Predetermined Cost Estimate | Estimated Cost     | Estimated Cost Justification            | Actual Cost       | Actual Cost Justification |
|---|-----------------------------|--------------------|---|-------------------|---------------------------|
| <b>Outside Professional Services</b>  | <b>\$81,810.00</b>          | <b>\$63,880.00</b> |   | <b>\$5,583.44</b> |                           |
| Attorney Fees - Prepare and File request for Special Temporary Authorization        | \$3,680.00                  | \$3,500.00         | N/A                                     | \$207.00          | N/A                       |
| Prepare request for Special Temporary Authorization                                 | \$2,050.00                  | \$1,750.00         | invoice                                 | \$1,750.00        | N/A                       |
| Project Management expenses   | <i>\$6,880.00</i>           | \$6,880.00         | On-site expenses for project management | \$372.69          | N/A                       |
| RF Exposure Measurements  | \$21,050.00                 | \$12,000.00        | N/A                                     | \$0.00            | N/A                       |
| Attorney Fees - Negotiation of lease and other matters for shared locations         | \$4,210.00                  | \$4,000.00         | N/A                                     | N/A               | N/A                       |
| Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application | \$2,365.00                  | \$2,250.00         | N/A                                     | N/A               | N/A                       |

|   |             |             |     |            |     |
|---|-------------|-------------|-----|------------|-----|
| Attorney Fees<br>- Prepare and<br>File FCC Form<br>2100 (main),<br>Construction<br>Permit<br>Application  | \$5,260.00  | \$5,000.00  | N/A | N/A        | N/A |
| Prepare<br>engineering<br>section of FCC<br>Form 2100<br>(main),<br>License to<br>Cover<br>Application    | \$1,580.00  | \$1,500.00  | N/A | N/A        | N/A |
| Prepare<br>engineering<br>section of FCC<br>Form 2100<br>(main),<br>Construction<br>Permit<br>Application | \$3,155.00  | \$3,000.00  | N/A | \$1,750.00 | N/A |
| Address<br>transition<br>timing and<br>coordination<br>issues w/<br>other stations<br>and wireless        | \$2,630.00  | \$2,500.00  | N/A | N/A        | N/A |
| Project<br>management<br>of the transition  | \$18,960.00 | \$12,000.00 | N/A | \$853.75   | N/A |
| Prepare and<br>or review<br>reimbursement<br>form   | \$2,630.00  | \$2,500.00  | N/A | N/A        | N/A |
| Perform<br>engineering<br>study for new<br>channel<br>assignment<br>and antenna<br>development            | \$7,360.00  | \$7,000.00  | N/A | \$650.00   | N/A |

|                              |                |              |     |              |     |
|------------------------------|----------------|--------------|-----|--------------|-----|
| <b>Sub-total</b>             | \$81,810.00    | \$63,880.00  | N/A | \$5,583.44   | N/A |
| <b>Total for all systems</b> | \$1,300,560.00 | \$569,644.35 | N/A | \$185,205.32 | N/A |

## Components

| Actual Information   |  |
|--|--|
| Description  | File Name  |
| Attorney Fees - Prepare and File request for Special Temporary Authorization           | <b>Component Description:</b> Professional Services<br><b>Amount:</b> \$207.00                                 |
| Prepare request for Special Temporary Authorization                                    | <b>Component Description:</b> Prepare Request for Special Temporary Authorization<br><b>Amount:</b> \$1,750.00 |
| Project Management expenses  | <b>Component Description:</b> Expense Reimbursement<br><b>Amount:</b> \$372.69                                 |
| RF Exposure Measurements   | Information not provided.  |
| Attorney Fees - Negotiation of lease and other matters for shared locations            | Information not provided.  |
| Attorney Fees -Prepare and File FCC Form 2100 (main), License to Cover Application     | Information not provided.  |
| Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application | Information not provided.  |

|  |  |  |
|--|--|--|
| Prepare engineering section of FCC Form 2100 (main), License to Cover Application    | Information not provided.  |  |
| Prepare engineering section of FCC Form 2100 (main), Construction Permit Application | <b>Component Description:</b><br><br><b>Amount:</b>  | Prepare engineering portion of FCC Application for Construction Permit<br><br>\$1,750.00 |
| Address transition timing and coordination issues w/ other stations and wireless     | Information not provided.  |  |
| Project management of the transition   | <b>Component Description:</b><br><br><b>Amount:</b><br><br><b>Component Description:</b><br><br><b>Amount:</b> | Project Management<br>\$728.75<br><br>Project Management<br>\$125.00                     |
| Prepare and or review reimbursement form   | Information not provided.  |  |
| Perform engineering study for new channel assignment and antenna development         | <b>Component Description:</b><br><br><b>Amount:</b>  | Interference study of repack ch 32<br><br>\$650.00                                       |

Cost  
Information

Other Expenses

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description  | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification        | Actual Cost | Actual Cost Justification |
|--|-----------------------------|----------------|-------------------------------------|-------------|---------------------------|
| Other Expenses   | \$17,390.00                 | \$16,785.00    |                                     | \$0.00      |                           |
| Develop and air announcement of upcoming channel change                  | <i>\$450.00</i>             | \$450.00       | Contractor to produce announcements | N/A         | N/A                       |
| Disposal Costs (for equipment and other waste, net of any salvage value) | <i>\$2,000.00</i>           | \$2,000.00     | Disposal of old antenna.            | N/A         | N/A                       |
| BLM or NFS Coordination  | <i>\$1,000.00</i>           | \$1,000.00     | ATC estimate                        | N/A         | N/A                       |
| Local Zoning   | <i>\$750.00</i>             | \$750.00       | ATC estimate                        | N/A         | N/A                       |
| FCC Filing Fees - Special Temporary Authorization request                | \$195.00                    | \$190.00       | N/A                                 | N/A         | N/A                       |
| FCC Filing Fees - Form 2100 license to cover application                 | \$335.00                    | \$325.00       | N/A                                 | N/A         | N/A                       |
| FCC Filing Fees - Form 2100 minor change CP application                  | \$1,110.00                  | \$1,070.00     | N/A                                 | N/A         | N/A                       |
| DTV Medical Facility Notification  | \$11,550.00                 | \$11,000.00    | N/A                                 | N/A         | N/A                       |

|                              |                |              |     |              |     |
|------------------------------|----------------|--------------|-----|--------------|-----|
| <b>Sub-total</b>             | \$17,390.00    | \$16,785.00  | N/A | \$0.00       | N/A |
| <b>Total for all systems</b> | \$1,300,560.00 | \$569,644.35 | N/A | \$185,205.32 | N/A |

## Components

Information not provided.

| Cost Information      | Grand Total                 |                |              |
|-----------------------|-----------------------------|----------------|--------------|
|                       | Predetermined Cost Estimate | Estimated Cost | Actual Cost  |
| Total for all systems | \$1,300,560.00              | \$569,644.35   | \$185,205.32 |

| Reimbursement Status | Question   | Response |
|----------------------|--|----------|
|                      | The facility has ceased operating on its pre-auction channel.  | No       |
|                      | Construction of final facilities or all necessary modifications are complete.  | No       |
|                      | All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator. | No       |

| Certification | Section                                     | Question  | Response |
|---------------|---|---|----------|
|               | Submission of Estimated Expenses Statements | <p>WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.</p>   |          |
|               |   | <ol style="list-style-type: none"> <li>1. The Authorized Person signing below certifies that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity.</li> <li>2. The above-named entity acknowledges that all certifications and attached documentation are considered material representations.</li> <li>3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.</li> </ol> |          |



4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
5. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

|   |  |
|---|--|
| <p>8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.</p> |  |
| <p>I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.</p>   | <p><b>Robert Andrews</b><br/> <i>Sr VP</i></p> <p>08/31/2018</p> |

| Certification | Section  | Question   | Response |
|---------------|--|--|----------|
|               | Submission of Actual Cost Documentation Statements | WILLFUL FALSE, FRAUDULENT, OR FICTITIOUS STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE AND/OR FRAUDULENT STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT (U.S. CODE, TITLE 31, SECTIONS 3729-3733).  |          |
|               |  | <ol style="list-style-type: none"> <li>1. The Authorized Person signing below certifies and represents that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity.</li> <li>2. The above-named entity certifies that the statements in this form and attached documentation are true, complete, and correct.</li> <li>3. The above-named entity acknowledges that all certifications and attached documentation are considered material representations.</li> </ol> |          |

4. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.
5. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (full power and Class A stations) and/or otherwise modify a television station's facility as a result of the spectrum repack (LPTV/TV Translator stations); or to minimize service disruption resulting from a repacked television station (FM stations); or to continue to carry the signal of a broadcaster that changes channels (MVPD) .
6. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
7. The above-named entity certifies that the cost information /documents submitted reflect costs actually incurred.

|  |  |
|--|--|
| <p>8. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.</p> <p>9. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a prerequisite for obtaining the payments herein requested.</p> |  |
| <p>I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.</p>  | <p><b>Robert Andrews</b><br/>Sr VP</p> <p>08/31/2018</p> |

## Attachments