

Federal Communications Commission

(REFERENCE COPY - Not for submission)

FCC Form 399: Reimbursement Request

Facility ID:	168750	Service: DCA	Call Sign:	KSBS-CD	Channel: 19 (UHF)
File Number:	000002	4837	Sign.		
	02710192	Date Submitted:	03/10 /2019		

Applicant Name, Type, and Contact Information

Applicant Information

Applicant	Address	Phone	Email	Applicant Type
CHANNEL 3 TV COMPANY, LLC Doing Business As: KCDO-TV/KSBS-CD	Greg Armstrong 3001 S Jamaica Ct. Ste 210 Aurora, CO 80014 United States	+1 (303) 925-0303	garmstrong@ch3tv. com	Limited Liability Company

Reimbursement Contact Name and Information Reimbursement Contact Information

Applicant	Address	Phone	Email
[Confidential]			

Preparer Contact Name and Information Contact				
Contact Information	Applicant	Address	Phone	Email
	The Preparer is same as the reimbursement contact.			

Broadcaster	Question	Response
Information and Transition Plan	Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information.	Yes
	Briefly describe transition plan	A Project Manager has been hired to work under station supervision to design and build a replacement facility on reassigned channel 19 and includes a new transmitter, antenna and flash transition with no interim facilities.

Transmitters	Section	Question	Response
	Transmitter Related Expenses	Do you have transmitter related expenses?	Yes

Primary	Existing Transmitter Information			
Fransmitter	Section	Question	Response	
	Existing Transmitter Description	Type of change	Purchase New	
		Use	Primary (Main)	
		Description of Use	N/A	
		Ownership	Owned	
		Owner	N/A	
		Site	N/A	
		Is this transmitter currently shared with another station?	No	
		Is this transmitter currently in operating condition?	Yes	
	Existing Transmitter	Manufacturer		
	Manufacturer and Type	Model	Dynamar	
		Year	2012	
		Туре	Solid State	
		Solid State Cooling	Air Cooled	
		Solid State Power Capacity	.7 kW	

Existing Transmitter Information

Primary	New Transmitter Costs			
Transmitter	Section	Question	Response	
	New Transmitter	Use	Primary (Main)	
		Change Type	Purchase New	
		Is this a request for upgraded equipment?	Yes	
		Manufacturer		
		Model	EC 702-HP	
		Transmitter Type	Solid State	
		Solid State Cooling	Air Cooled	
		Solid State Power capacity	1.7 kW	
		Justification for New Transmitter	In order to do a flash cut to avoid an extended off air period a new transmitter is required as the station has no current standby facility. This is a higher powered transmitter, but broadcaster does not seek reimbursement for the upgrade costs.	

Other Transmitter Costs Primary

Transmitter	Section	Question	Response
	Electrical Service	Service Entrance (3 phases 800A 208V)	No
		Switchgear (industrial 800 amp)	No

	Transformer (480V)	No
	Power	N/A
	Rigid Conduit and Wiring	No
	Size	N/A
	Length	N/A
	Other Electrical Service	Yes
	Description	Modify 50 amp 240 volt service to support additional transmitter and HVAC load. Install 12 kVA generator and supporting infrastructure. This description replaces earlier description to conform to work actually required.
HVAC Service	Does the replacement transmitter require HVAC Service?	Yes
	Туре	Cooling Only
	Size	Other
	Other Size	1 tons
Transmitter Building Addition/Modification or Leasehold Improvement	Does the Transmitter Building require an addition, modification, other leashold improvement?	Yes
	Size	400.0 square feet
Channel 14 Costs	Is an RF Consulting Engineer needed?	N/A

Is a channel 14 Mask Filer needed?	N/A
Is additional field engineering time needed?	N/A
Number of Days	N/A

Primary	Other Transmitter Cost Not Listed		
Transmitter	Name	Description	
	Proof and Test	Cost of outside engineer and rental equipment to proof and test transmitter in output switching.	
	Inside RF System	Materials to adapt output load switching.	

Antennas Section		Question	Response
Antenna Rela	ated Expenses	Do you have antenna related expenses?	Yes

Primary	Existing Antenna Information			
Antenna	Section	Question	Response	
	Existing Antenna Description	Type of change	Purchase New	
		Antenna Use	Primary (Main)	
		Description of Use	N/A	
		Ownership	Owned	
		Owner	N/A	
		Site	N/A	
		Is the existing antenna shared with another station or stations?	No	
		Is the existing antenna directional?	Yes	
		Is antenna in operating condition?	Yes	
		Is antenna located on or in close proximity to an antenna farm?	No	
	Existing Antenna	Class	Class A	
	Manufacturer and Type	Mounting	Side Mount	
		Antenna position in stack	Middle	
		Polarization	Elliptical	
		Туре	Slotted Coaxial	
		Number of Stations Supported	N/A	
		Number of Panels	N/A	
		Design power capacity in use	N/A	
		Lower Limit	N/A	
		Upper Limit	N/A	
		Other Antenna Type	N/A	
		ERP: (Effective Radiated Power)	15.0 kW	

Manufacturer	
Model	PSILP 8CRC-41- CP Custom
Year	2012

Primary	New Antenna Costs			
Antenna	Section	Question	Response	
	New Antenna Description	Use	Primary (Main)	
		Description of Use	N/A	
		Change Type	Purchase New	
		Is this a request for upgraded equipment?	No	
		Ownership	Owned	
		Owner	N/A	
		Is antenna shared?	No	
		Is antenna directional?	Yes	
		Will antenna be located on or in close proximity to an antenna farm?	No	
	New Antenna Manufacturer and Types	Class	Class A	
		Mounting	Side Mount	
		Antenna position in stack	Middle	
		Polarization	Elliptical	
		Туре	Slotted Coaxial	
		Number of Stations Supported	N/A	
		Number of Panels/Bays	N/A	
		Lower Limit	N/A	
		Upper Limit	N/A	
		Design power capacity in use	N/A	
		Other Antenna Type	N/A	
		ERP: (Effective Radiated Power)	13.8 kW	
		Manufacturer		

Model	TLP-8M/VP- R BB
Year	2018
Justification for New Antenna	Current antenna is slotted single channel on channel 41 and reassigned channel is 19. Initially proposed replacement was panel with wind- load issues. This replacement is slot design.

Other Antenna Costs

Primary Antenna

Section	Question	Response
Combiner for Shared Antenna	Do you need a Combiner for a Shared Antenna?	No
	Туре	
	Number of channels supported	N/A
	Frequencies of channels supported	N/A
	Frequency	N/A
	Do you need a combiner output splitter /switcher for dual feed lines?	N/A
Elbow Complex	Do you require the separate purchase of the Elbow Complex?	No
	Broadband or Single Channel?	N/A
	Feed Line Size	N/A

Side Mount Brackets	Do you require the separate purchase of side mount brackets for a high power antenna?	Yes
Pattern Scatter Analysis	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	No
Sweep Test	Do you require the sweep testing of transmission line and antenna?	Yes

Other Antenna Cost Not Listed

Primary

Antenna	Name	Description
	Side Mount Brackets	It has been found that it will be necessary to create custom brackets to mount the antenna.

Transmissior	n Seffien	Question	Response
	Transmission Line Related Expenses	Do you have transmission line related expenses?	Yes

Primary	Existing Transmission Line			
Transmissio	n Line Section	Question	Response	
	Existing Transmission Line Description	Type of change	Purchase New	
		Use	Primary (Main)	
		Description of Use	N/A	
		Ownership	Owned	
		Owner	N/A	
		Site	N/A	
		Is the existing transmission line shared with another station or stations?	No	
		Is Transmission Line in operating condition?	Yes	
	Existing Transmission	Manufacturer		
Line M Type	Line Manufacturer and Type	Туре	Flexible Foam	
		Diameter	1 5/8 inches	
		Other Diameter	N/A	
		Segment Length	N/A	
		Other Segment Length	N/A	
		Number of parallel runs	1	
		Length	59 feet per run	

Primary	New Transmission Line			
Transmissio	on Line Section	Question	Response	
	New Transmission Line Costs	Use	Primary (Main)	
		Description of Use	N/A	
		Change Type	Purchase New	
		Is this a request for upgraded equipment?	No	
		Туре	Flexible Foam	
		Diameter	1 5/8 inches	
		Other Diameter	N/A	
		Segment Length	N/A	
		Other Segment Length	N/A	
		Number of parallel runs	1	
		Length	66 feet per run	
		Justification for New Transmission Line	Increased line length to meet new construction permit height of new antenna.	

Other Transmission Line Expenses Not Listed Transmission

Tower	Section	Question	Response
Equipment And Rigging Costs	Tower Equipment or Rigging Costs Changes	Do you have tower equipment or rigging costs changes?	Yes

Existing Tower

Primary	Existing Tower				
Tower	Section	Question	Response		
	Existing Tower	Type of change	Modify Existing		
	Description	Tower Use	Primary (Main)		
		Description of Use	N/A		
		Ownership	Leased		
		Is this tower consider Complex?	No		
		Is this tower currently shared with any other stations?	Yes		
		One or more FM, AM or TV radio broadcaster(s)	No		
		Others Types of Users	Yes		
		Is tower documented for structural analysis?	No		
		Is tower compliant with Rev G?	Unknown		
	Existing Tower	Do you have a tower registration number?	No		
	Structure Registration	ASR Number			
	Coordinates (NAD83 (Latitude (NAD83)	39° 43' 45.9" N-		
	North American Datum of 1983))	Longitude (NAD83)	105° 14' 09.9" W-		
		Overall Structure Height	66.10 feet		
		Support Structure Height	50.50 feet		
		Ground Elevation Above Mean Sea Level (AMSL)	7358.90 feet		

Structure Type	GTOWER - Guyed Structure Used for Communication Purposes
Tower Owner	Mauna Towers, LLC
Date Constructed	01/01/1980

Other Types of Users

Users

4 LPTV stations

6 FM stations

Primary Tower Modification Costs

Tower

Tower

Section Question Response **Engineering Study** Please what type of engineering study is Study needed required, if any: for undocumented /poorly documented tower **Tower Reinforcements** Please select whether tower reinforcements Minor are needed: Reinforcements needed

Primary Tower Rigging Costs

Section	Question	Response
Tower Rigging Costs	Complex Tower	N/A
Helicopter Services Required	Are helicopter services required?	No

Other Tower Expenses Not Listed Primary Tower

Information not provided.

Outside	Section	Question	Response
Professional	Services Costs Outside Project Management Services	Do you require outside project management services?	Yes
		Number of Hours	520
		Explanation	Station lacks an experienced person on its small staff to execute this transition so a contract with a Project Manager is necessary.
	Outside RF consulting Engineering Services	Perform engineering study for new channel assignment and antenna development	Yes
	Prepare engineering section of Form FC Construction Permit Application	Prepare engineering section of Form FCC Construction Permit Application	Yes
		For Auxiliary Facility	No
		For Main Facility	Yes
		Prepare engineering section of Form FCC License to Cover Application	Yes
		For Auxiliary Facility	No
		For Main Facility	Yes
		Prepare request for Special Temporary Authority	No
		Quantity	N/A
		Do you have Distributed Transmission System engineering services?	N/A
		Critical Facility	N/A
		Terrain-Shielded Facility	N/A

Attorney and Other Outside Consulting	Prepare and file Form FCC Construction Permit Application	Yes
Services	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare and file Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	No
	Quantity	N/A
	NEPA Section 106 environmental review	No
	Environmental Assessment	No
	ASR Modification	No
	FAA Consultation (including preparation of FAA Form 7460)	No
	Negotiation of Lease and other Matter for Shared Locations	No
	Prepare or Review FCC Form 399 for Reimbursement	Yes
	Address transition timing and coordination issues w/ other stations and wireless providers	Yes
RF Field Engineering Services	Comprehensive coverage verification via field study	Yes
	RF exposure measurements	Yes
	Additional Field Engineering Service	No
	Number of Days	N/A
	Justification	N/A

Other Professional Services Expenses Not Listed Professional Services roostsided.

Other	Section	Question	Response
Expenses	AM Pattern Disturbance	Is an Impact Study needed?	No
		Is Remediation needed?	No
	Facility Expenses	Name	N/A
		Other Distributed Transmission System Expenses Not listed	N/A
		Name	N/A
		Is Notification of a Medical Facility required as a result of DTV broadcasting?	Yes
	Permit and Filing Costs	Local Zoning	No
		Non-zoning permits	No
		BLM or NFS Coordination	No
		FCC Construction Permit Minor Change	No
		FCC License to Cover Application	No
		FCC Special Temporary Authority Application	No
	Other Miscellaneous Expenses	Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)?	No
		Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs?	Yes
		Does this relocation require Equipment Storage?	Yes
		Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change?	Yes
		Does this relocation require MVPD Notification of a Channel Change?	Yes

Other Expenses Not Listed

Expenses Information not provided.

Transmitters

Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Transmitter EC 702-HP	\$171,000.00	\$109,000.00		\$76,039.68	
Inside RF System	\$6,500.00	\$6,500.00	N/A	N/A	N/A
Proof and Test	\$12,000.00	\$12,000.00	N/A	N/A	N/A
Other Building Addition Size: 400.0	\$6,000.00	\$6,000.00	Building modifications found to be necessary to support the installation of the repack transmitter.	\$729.08	N/A
Other HVAC Service Type: C Size: 1 (Other)	\$6,000.00	\$6,000.00	Bids for the necessary air conditioning to support the repack transmitter were higher than the initial estimate.	N/A	N/A

Other Electrical Service: Modify 50 amp 240 volt service to support additional transmitter and HVAC load. Install 12 kVA generator and supporting infrastructure. This description replaces earlier description to conform to work actually required.	\$14,500.00	\$14,500.00	N/A	\$11,400.00	N/A
UHF - Air Cooled Solid State Transmitter 1 - 2.5 kW	\$126,000.00	\$64,000.00	N/A	\$63,910.60	N/A
Sub-total	\$171,000.00	\$109,000.00	N/A	\$76,039.68	N/A
Total for all systems	\$715,554.00	\$300,775.00	N/A	\$154,194.21	N/A

Actual Information Description	File Name
Inside RF System	Information not provided.
Proof and Test	Information not provided.

Component Description: Amount:	Transmitter building modifications. \$729.08
Information not provided.	
Component Description: Amount:	Electrical system modification and generator installation. \$11,400.00
Component Description:	50% downpayment of replication transmitter; does not include upgrade. See attached explanation. \$31,955.30
Component Description:	This is the second and final payment for the transmitter (there are two invoices, both for \$31955.30). This does not include the cost of the transmitter upgrade.
	Amount: Information not provided. Component Description: Amount: Component Description: Amount:

Antennas

Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Antenna TLP-8M/VP- R BB	\$36,030.00	\$37,400.00		\$14,264.00	
Sweep test of existing antenna	\$6,730.00	\$6,400.00	N/A	\$3,200.00	N/A
UHF - Lower Power Side Mount, Class A One Station antenna basic	\$26,300.00	\$28,000.00	Current antenna is "slot" design; initially proposed replacement was panel, which would cause wind load issues. New replacement, Dielectric TLP=8M/VP- R-BB is slot design.	\$11,064.00	N/A
Side Mount Brackets	\$3,000.00	\$3,000.00	It has been found that it will be necessary to create custom brackets to mount the antenna.	N/A	N/A
Sub-total	\$36,030.00	\$37,400.00	N/A	\$14,264.00	N/A
Total for all systems	\$715,554.00	\$300,775.00	N/A	\$154,194.21	N/A

Description	File Name	
Sweep test of existing		
antenna	Component Description:	This down- payment invoice also includes charges for antenna and
	Amount:	transmission line \$3,200.00
		payment Invoice also for transmission line and sweep. Portion of antenr cost not requeste is for upgrade. See attached
	Amount:	explanation. \$11,064.00
Side Mount Brackets	Information not provided.	

Transmission Line

Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Transmission Line	\$1,584.00	\$6,200.00		\$3,120.84	
Flexible Foam Transmission Line - dielectric, 1 5 /8"	\$1,584.00	\$6,200.00	Catalog of Estimated Cost price of \$23/foot appears to be based on 1,000 ft. lengths and does not scale down to 66 fee with hangers, other accessories, and installation costs.	\$3,120.84	N/A
Sub-total	\$1,584.00	\$6,200.00	N/A	\$3,120.84	N/A
Total for all systems	\$715,554.00	\$300,775.00	N/A	\$154,194.21	N/A

Actual Information	
Description	File Name

Flexible Foam Transmission Line - dielectric, 1 5/8"	Component Description:	This down- payment invoice also includes charges for antenna and sweep.
	Amount:	\$2,615.39
	Component Description:	Additional transmission line parts purchased by Project Manager from Pasternack. Charges passed through without additions. \$505.45

Tower Equipment and Rigging Costs

Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Tower GTOWER	\$268,500.00	\$23,500.00		\$6,154.93	
Short Tower (less than 500')	\$84,200.00	\$9,000.00	Additional costs related to weather during install and the recommendation of the manufacturer to remove the old antenna from the tower after the transition to channel 19.	\$6,154.93	N/A
Tower mapping for an undocumented /poorly documented tower and preparation of documentation necessary for tower load study	\$26,300.00	\$8,500.00	N/A	N/A	N/A
Minor tower reinforcement /modifications	\$158,000.00	\$6,000.00	N/A	N/A	N/A
Sub-total	\$268,500.00	\$23,500.00	N/A	\$6,154.93	N/A
Total for all systems	\$715,554.00	\$300,775.00	N/A	\$154,194.21	N/A

Components

Actual	Information
Descri	ption

File Name

Short Tower (less than 500')		
	Component Description: Amount:	Labor, materials, equipment rental, and mileage for tower rigging and antenna installation. \$6,154.93
Tower mapping for an undocumented/poorly documented tower and preparation of documentation necessary for tower load study	Information not provided.	
Minor tower reinforcement /modifications	Information not provided.	

Outside Professional Services

Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Outside Professional Services	\$212,390.00	\$104,750.00		\$44,675.76	
RF Exposure Measurements	\$21,050.00	\$6,000.00	N/A	N/A	N/A
Comprehensive coverage verification via field study, if needed	\$84,200.00	\$15,000.00	N/A	N/A	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application	\$2,365.00	\$2,250.00	N/A	N/A	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	\$5,260.00	\$5,000.00	N/A	\$5,000.00	N/A
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	\$1,580.00	\$1,500.00	N/A	N/A	N/A

Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	\$3,155.00	\$3,000.00	N/A	\$0.00	N/A
Perform engineering study for new channel assignment and antenna development	\$7,360.00	\$7,000.00	N/A	\$3,500.00	N/A
Address transition timing and coordination issues w/ other stations and wireless	\$2,630.00	\$2,500.00	N/A	N/A	N/A
Prepare and or review reimbursement form	\$2,630.00	\$2,500.00	N/A	\$2,500.00	N/A
Project management of the transition	\$82,160.00	\$60,000.00	N/A	\$33,675.76	N/A
Sub-total	\$212,390.00	\$104,750.00	N/A	\$44,675.76	N/A
Total for all systems	\$715,554.00	\$300,775.00	N/A	\$154,194.21	N/A

Actual Information Description	File Name
RF Exposure Measurements	Information not provided.
Comprehensive coverage verification via field study, if needed	Information not provided.

Attorney Fees -Prepare and File FCC Form 2100 (main), License to Cover Application	Information not provided.	
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	Component Description:	Attorney Fees: prepare and file Construction Permit Applicatior
	Amount:	\$4,950.00
	Component Description:	Attorney Fees: prepare for Construction
	Amount:	Permit application \$50.00
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	Information not provided.	
Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	Information not provided.	

Perform engineering study for new channel assignment and antenna development	Component Description:	Engineering study work for new
	Amount:	channel assignmen \$500.00
	Component Description:	Engineering study work for new channel assignment and antenna development
	Amount:	\$750.00
	Component Description:	Engineering study work for new channel assignment and antenna development
	Amount:	\$375.00
	Component Description:	Engineering study work for new channel assignment and antenna development
	Amount:	\$1,875.00
Address transition timing and coordination issues w/ other stations and wireless	Information not provided.	

Prepare and or review reimbursement form	Component Description: Amount:	Attorney fees: prepare for reimbursement form \$880.00
	Component Description: Amount:	Attorney fees: Prepare and review reimbursement form. \$1,620.00
Project management of the		
transition	Component Description:	Project Management Services: January- February 2019
	Amount:	\$18,476.40
	Component Description:	Project management charges 5/29/2018
	Amount:	- 12/26/2018 \$9,475.23
	Component Description:	Project Management 5/3-5
	Amount:	/26/17 \$2,622.92
	Component Description:	Blair engineering project
	Amount:	management 7-11 /2017 \$3,101.21

Other Expenses

Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Other Expenses	\$26,050.00	\$19,925.00		\$9,939.00	
Equipment Delivery and Handling Charges	\$11,000.00	\$11,000.00	Original equipment delivery costs were underestimated.	\$4,514.00	N/A
MVPD Notification of Channel Change	\$200.00	\$200.00	N/A	N/A	N/A
Develop and air announcement of upcoming channel change	\$2,000.00	\$2,000.00	N/A	N/A	N/A
Equipment Storage	\$1,300.00	\$1,300.00	N/A	N/A	N/A
DTV Medical Facility Notification	\$11,550.00	\$5,425.00	N/A	\$5,425.00	N/A
Sub-total	\$26,050.00	\$19,925.00	N/A	\$9,939.00	N/A
Total for all systems	\$715,554.00	\$300,775.00	N/A	\$154,194.21	N/A

Actual Information	
Description	File Name

Equipment Delivery and		
Handling Charges	Component Description:	Snow plowing and road treatment to allow delivery of transmitter to Lookout Mountain site.
	Amount:	\$1,690.00
	Component Description:	Transport of antenna & line up mountainside and removal of packing material. Paid by Project Manager and passed through without additions.
	Amount:	\$434.00
	Component Description:	Snow plowing and road treatment to allow delivery of antenna to Lookout Mountain site.
	Amount:	\$2,390.00
MVPD Notification of Channel Change	Information not provided.	
Develop and air announcement of upcoming channel change	Information not provided.	
Equipment Storage	Information not provided.	
DTV Medical Facility Notification	Component Description:	Notification of facility changes to
	Amount:	health care facilities \$5,425.00

Cost Information	Grand Total				
		Predetermined Cost Estimate	Estimated Cost	Actual Cost	
	Total for all systems	\$715,554.00	\$300,775.00	\$154,194.21	

Reimbursem	entestiatus	Response
	The facility has ceased operating on its pre- auction channel.	No
	Construction of final facilities or all necessary modifications are complete.	No
	All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator.	No

Certification	Section	Question	Response
	Submission of Estimated Expenses Statements	WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.	
		 The Authorized Person signing below certifies that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. The above-named 	
		entity acknowledges that all certifications and attached documentation are considered material representations.	
		3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.	

- 4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
- 7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

8.	The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.	
an au name	are, under penalty of perjury, that I am thorized representative of the above- d applicant for the Authorization(s) ied above.	Greg Armstrong <i>President</i> <i>and</i> <i>General</i> <i>Manager</i> 03/10/2019

Certification	Section	Question	Response
	Submission of Actual Cost Documentation Statements	WILLFUL FALSE, FRAUDULENT, OR FICTITIOUS STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISIONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE AND/OR FRAUDULENT STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT (U.S. CODE, TITLE 31, SECTIONS 3729-3733).	
		 The Authorized Person signing below certifies and represents that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. 	
		2. The above-named entity certifies that the statements in this form and attached documentation are true, complete, and correct.	
		3. The above-named entity acknowledges that all certifications and attached documentation are considered material representations.	

- 4. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.
- 5. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster **Relocation Fund are** necessary to change channels (full power and Class A stations) and/or otherwise modify a television station's facility as a result of the spectrum repack (LPTV/TV Translator stations); or to minimize service disruption resulting from a repacked television station (FM stations); or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 7. The above-named entity certifies that the cost information /documents submitted reflect costs actually incurred.

	The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a prerequisite for obtaining the payments herein requested.	
an aut name	are, under penalty of perjury, that I am horized representative of the above- d applicant for the Authorization(s) ied above.	David H. Pawlik Legal Counsel
		03/10/2019

Attachments