



(REFERENCE COPY - Not for submission)

FCC Form 399: Reimbursement Request

Facility **168154** | Service: **DCA** | Call **KFDF-CD** | Channel: **25 (UHF)**
ID:
File **0000025227**
Number:
FRN: **0021646880** | Date **03/18**
Submitted: **/2019**

Applicant Information

Applicant Name, Type, and Contact Information

Applicant	Address	Phone	Email	Applicant Type
KTV MEDIA, LLC Doing Business As: KTV MEDIA	Larry Morton 17200 Chenal Parkway Suite 300-267 Little Rock, AR 72223 United States	+1 (501) 476-1507	EQUITYLEM@GMAIL. COM	Limited Liability Company

Reimbursement Contact Information

Reimbursement Contact Name and Information

Applicant	Address	Phone	Email
[Confidential]			

Preparer Contact Information

Preparer Contact Name and Information

Applicant	Address	Phone	Email
Lindsey McGough <i>Lori E. Withrow, P.L.</i> <i>L.C</i>	Lindsey McGough 12410 Cantrell Rd. Little Rock, AR 72223 United States	+1 (501) 227- 2000	lmcgough@allenwithrow. com

**Broadcaster
Information
and
Transition
Plan**

Question		Response
Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information.		No
Briefly describe transition plan		We will be replacing the existing antenna and transmitter to move from Channel 44 to Channel 25. See attached KFDF-CD Project Description. We will operate at an interim site for 2 to 3 months while the current tower is strengthened and KFDF is rebuilt.

Transmitters

Section	Question	Response
Transmitter Related Expenses	Do you have transmitter related expenses?	Yes

**Primary
Transmitter**

Existing Transmitter Information

Section	Question	Response
Existing Transmitter Description	Type of change	Purchase New
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is this transmitter currently shared with another station?	No
	Is this transmitter currently in operating condition?	Yes
Existing Transmitter Manufacturer and Type	Manufacturer	
	Model	UAX
	Year	2009
	Type	Solid State
	Solid State Cooling	Air Cooled
	Solid State Power Capacity	2 kW

**Primary
Transmitter**

New Transmitter Costs

Section	Question	Response
New Transmitter	Use	Primary (Main)
	Change Type	Purchase New
	Is this a request for upgraded equipment?	No
	Manufacturer	
	Model	TRN-5X-U-36D-C
	Transmitter Type	Solid State
	Solid State Cooling	Air Cooled
	Solid State Power capacity	1.6 kW
	Justification for New Transmitter	The old transmitter is difficult to re-tune and modify the filters and the cost would be more than a new transmitter. See attached project description.

**Primary
Transmitter**

Other Transmitter Costs

Section	Question	Response
Electrical Service	Service Entrance (3 phases 800A 208V)	No
	Switchgear (industrial 800 amp)	No
	Transformer (480V)	No
	Power	N/A

	Rigid Conduit and Wiring	No
	Size	N/A
	Length	N/A
	Other Electrical Service	Yes
	Description	Minor electrical wiring in the transmitter building.
HVAC Service	Does the replacement transmitter require HVAC Service?	Yes
	Type	Cooling Only
	Size	Other
	Other Size	1 tons
Transmitter Building Addition/Modification or Leasehold Improvement	Does the Transmitter Building require an addition, modification, other leasehold improvement?	No
	Size	N/A
Channel 14 Costs	Is an RF Consulting Engineer needed?	N/A
	Is a channel 14 Mask Filer needed?	N/A
	Is additional field engineering time needed?	N/A
	Number of Days	N/A

Primary Transmitter **Other Transmitter Cost Not Listed**
Information not provided.

**Interim
Transmitter**

New Transmitter Costs

Section	Question	Response
New Transmitter	Use	Interim
	Description of Use	N/A
	Change Type	Lease New
	Manufacturer	
	Model	TRN-5X-4D-U-C
	Transmitter Type	Solid State
	Solid State Cooling	Air Cooled
	Solid State Power capacity	.5 kW
	Justification for New Transmitter	To keep station operational during construction. See attached project description.

**Interim
Transmitter**

Other Transmitter Costs

Section	Question	Response
Electrical Service	Service Entrance (3 phases 800A 208V)	No
	Switchgear (industrial 800 amp)	No
	Transformer (480V)	No
	Power	N/A
	Rigid Conduit and Wiring	No
	Size	N/A
	Length	N/A
	Other Electrical Service	No

	Description	N/A
HVAC Service	Does the replacement transmitter require HVAC Service?	No
	Type	N/A
	Size	N/A
	Other Size	N/A
Transmitter Building Addition/Modification or Leasehold Improvement	Does the Transmitter Building require an addition, modification, other leasehold improvement?	No
	Size	N/A
Channel 14 Costs	Is an RF Consulting Engineer needed?	N/A
	Is a channel 14 Mask Filer needed?	N/A
	Is additional field engineering time needed?	N/A
	Number of Days	N/A
Inside RF System	Is an additional interior RF system required to support this interim transmitter?	Yes

Interim Transmitter **Other Transmitter Cost Not Listed**
Information not provided.

Antennas

Section	Question	Response
Antenna Related Expenses	Do you have antenna related expenses?	Yes

Primary Antenna

Existing Antenna Information

Section	Question	Response
Existing Antenna Description	Type of change	Purchase New
	Antenna Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing antenna shared with another station or stations?	No
	Is the existing antenna directional?	No
	Is antenna in operating condition?	Yes
	Is antenna located on or in close proximity to an antenna farm?	Yes
Existing Antenna Manufacturer and Type	Class	Class A
	Mounting	Side Mount
	Antenna position in stack	Not in Stack
	Polarization	Horizontal
	Type	Slotted Coaxial
	Number of Stations Supported	N/A
	Number of Panels	N/A
	Design power capacity in use	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power)	4.0 kW

Manufacturer	
Model	SWR- SWLP-08OI
Year	2010

Primary
Antenna

New Antenna Costs

Section	Question	Response
New Antenna Description	Use	Primary (Main)
	Description of Use	N/A
	Change Type	Purchase New
	Is this a request for upgraded equipment?	Yes
	Ownership	Owned
	Owner	N/A
	Is antenna shared?	Yes
	Is antenna directional?	Yes
	Will antenna be located on or in close proximity to an antenna farm?	Yes
New Antenna Manufacturer and Types	Class	Class A
	Mounting	Side Mount
	Antenna position in stack	Not in Stack
	Polarization	Horizontal
	Type	Broadband Slot
	Number of Stations Supported	4
	Number of Panels/Bays	16
	Lower Limit	536.00 MHz
	Upper Limit	542.00 MHz
	Design power capacity in use	25.0 %
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power)	4.0 kW
	Manufacturer	

Model	JA/MS-16 /20-35 SHO
Year	2017
Justification for New Antenna	Current tower is overloaded and we are planning to put up a broadband antenna and share antenna space with at least one other station. Subject to FCC Channel approval KXUN may share space with us. See attached project description.

Primary Antenna

Other Antenna Costs

Section	Question	Response
Combiner for Shared Antenna	Do you need a Combiner for a Shared Antenna?	Yes
	Type	New
	Number of channels supported	2
	Frequencies of channels supported	Upper and lower frequency
	Frequency	512.0 MHz - 602.0 MHz

	Do you need a combiner output splitter /switcher for dual feed lines?	No
Elbow Complex	Do you require the separate purchase of the Elbow Complex?	No
	Broadband or Single Channel?	N/A
	Feed Line Size	N/A
Side Mount Brackets	Do you require the separate purchase of side mount brackets for a high power antenna?	No
Pattern Scatter Analysis	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	No
Sweep Test	Do you require the sweep testing of transmission line and antenna?	Yes

Primary Antenna

Other Antenna Cost Not Listed

Information not provided.

**Interim
Antenna**

New Antenna Costs

Section	Question	Response
New Antenna Description	Use	Interim
	Description of Use	N/A
	Change Type	Purchase New
	Ownership	Owned
	Owner	N/A
	Is antenna shared?	No
	Is antenna directional?	Yes
	Will antenna be located on or in close proximity to an antenna farm?	Yes
New Antenna Manufacturer and Type	Class	Class A
	Mounting	Side Mount
	Antenna position in stack	Not in Stack
	Polarization	Horizontal
	Type	Broadband Panel
	Number of Stations Supported	1
	Number of Panels/Bays	2
	Lower Limit	470.00 MHz
	Upper Limit	862.00 MHz
	Design power capacity in use	50.0 %
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power)	1.0 kW
	Manufacturer	
	Model	K723147 Array
	Year	2017

	Justification for New Antenna	Required to continue operations during construction. See attached project description.
--	-------------------------------	--

Interim Antenna

Other Antenna Costs

Section	Question	Response
Elbow Complex	Do you require the separate purchase of the Elbow Complex?	No
	Broadband or Single Channel?	N/A
	Feed Line Size	N/A
Side Mount Brackets	Do you require the separate purchase of side mount brackets for an antenna?	No
Pattern Scatter Analysis	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	No
Sweep Test	Do you require the sweep testing of transmission line and antenna?	Yes

Interim Antenna

Other Antenna Cost Not Listed

Information not provided.

Transmission Line

Section	Question	Response
Transmission Line Related Expenses	Do you have transmission line related expenses?	Yes

**Primary
Transmission Line**

Existing Transmission Line

Section	Question	Response
Existing Transmission Line Description	Type of change	Purchase New
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing transmission line shared with another station or stations?	No
	Is Transmission Line in operating condition?	Yes
Existing Transmission Line Manufacturer and Type	Manufacturer	
	Type	Flexible Foam
	Diameter	1 5/8 inches
	Other Diameter	N/A
	Segment Length	N/A
	Other Segment Length	N/A
	Number of parallel runs	1
	Length	250 feet per run

Primary
Transmission Line

New Transmission Line

Section	Question	Response
New Transmission Line Costs	Use	Primary (Main)
	Description of Use	N/A
	Change Type	Purchase New
	Is this a request for upgraded equipment?	Yes
	Type	Flexible Air
	Diameter	Other
	Other Diameter	2 1/4 inches
	Segment Length	N/A
	Other Segment Length	N/A
	Number of parallel runs	1
	Length	250 feet per run
	Justification for New Transmission Line	Upgraded line is required to handle the broadband antenna that is being installed. See attached project description.

Primary
Transmission Line

Other Transmission Line Expenses Not Listed

Name	Description
Dehydrator and connectors	Dehydrator to keep moisture out of the line and connectors for the antenna.

Interim **New Transmission Line**
Transmission Line **Section**

	Question	Response
New Transmission Line Costs	Use	Interim
	Description of Use	N/A
	Change Type	Purchase New
	Type	Flexible Foam
	Diameter	1 5/8 inches
	Segment Length	N/A
	Other Segment Length	
	Number of parallel runs	1
	Length	250 feet per run
	Justification for New Transmission Line	Required to continue operations during construction. See attached project description.

Interim **Other Transmission Line Expenses Not Listed**
Transmission Line **Information not provided.**

Tower Equipment And Rigging Costs

Section	Question	Response
Tower Equipment or Rigging Costs Changes	Do you have tower equipment or rigging costs changes?	Yes

Primary Tower

Existing Tower

Section	Question	Response
Existing Tower Description	Type of change	Modify Existing
	Tower Use	Primary (Main)
	Description of Use	N/A
	Ownership	Leased
	Is this tower consider Complex?	No
	Is this tower currently shared with any other stations?	Yes
	One or more FM, AM or TV radio broadcaster(s)	No
	Others Types of Users	Yes
	Is tower documented for structural analysis?	Unknown
	Is tower compliant with Rev G?	Unknown
Existing Tower Structure Registration	Do you have a tower registration number?	Yes
	ASR Number	1236377
Coordinates (NAD83 (North American Datum of 1983))	Latitude (NAD83)	35° 26' 51.3" N-
	Longitude (NAD83)	094° 21' 54.8" W-
	Overall Structure Height	312.99 feet
	Support Structure Height	310.04 feet
	Ground Elevation Above Mean Sea Level (AMSL)	810.03 feet

Structure Type	TOWER - Free Standing or Guyed Structure
Tower Owner	InSite Towers Development
Date Constructed	10/31/2003

Other Types of Users

Users
KXUN-LD

Primary Tower

Tower Modification Costs

Section	Question	Response
Engineering Study	Please what type of engineering study is required, if any:	Study needed for documented tower
Tower Reinforcements	Please select whether tower reinforcements are needed:	Minor Reinforcements needed

Primary Tower

Tower Rigging Costs

Section	Question	Response
Tower Rigging Costs	Complex Tower	N/A
Helicopter Services Required	Are helicopter services required?	No

Primary Tower

Other Tower Expenses Not Listed

Name	Description
------	-------------

Rigging to hang antenna and line	Cost to hang the line and antenna and to dispose of the old antenna.
Tower mapping	To map the tower per owner's request.

**Interim
Tower****Tower Construction Costs**

Section	Question	Response
Construct New Tower	Use	Interim
	Description of Use	N/A
	Height	160.00 feet
	Justification for New Tower	Use an existing tower (ASR-1275837) for an interim site. See attached project description.

**Interim
Tower****Tower Rigging Costs**

Section	Question	Response
Tower Rigging Costs	Complex Tower	N/A
Helicopter Services Required	Are helicopter services required?	No

**Interim
Tower****Other Tower Expenses Not Listed**

Name	Description
Rigging to hang antenna and line	Cost to hang the interim antenna and line.
Tower Mapping	Tower/Foundation Mapping as required be Insite Towers

**Outside
Professional**

Section	Question	Response
Services Costs Outside Project Management Services	Do you require outside project management services?	Yes
	Number of Hours	70
	Explanation	We do not have an engineer on staff and must outsource the planning and construction of this rebuild.
Outside RF consulting Engineering Services	Perform engineering study for new channel assignment and antenna development	Yes
	Prepare engineering section of Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare engineering section of Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	Yes
	Quantity	1
	Do you have Distributed Transmission System engineering services?	N/A
	Critical Facility	N/A
	Terrain-Shielded Facility	N/A
Attorney and Other Outside Consulting Services	Prepare and file Form FCC Construction Permit Application	Yes

	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare and file Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	Yes
	Quantity	1
	NEPA Section 106 environmental review	No
	Environmental Assessment	No
	ASR Modification	No
	FAA Consultation (including preparation of FAA Form 7460)	No
	Negotiation of Lease and other Matter for Shared Locations	Yes
	Prepare or Review FCC Form 399 for Reimbursement	Yes
	Address transition timing and coordination issues w/ other stations and wireless providers	Yes
RF Field Engineering Services	Comprehensive coverage verification via field study	Yes
	RF exposure measurements	No
	Additional Field Engineering Service	Yes
	Number of Days	4

	Justification	To fully check out the transmitter and antenna. Two days for interim site and two days for primary site.
--	---------------	--

Outside Professional Services Costs **Other Professional Services Expenses Not Listed**
Services not provided.

Other Expenses

Section	Question	Response
AM Pattern Disturbance	Is an Impact Study needed?	No
	Is Remediation needed?	No
Facility Expenses	Name	N/A
	Other Distributed Transmission System Expenses Not listed	N/A
	Name	N/A
	Is Notification of a Medical Facility required as a result of DTV broadcasting?	Yes
Permit and Filing Costs	Local Zoning	Yes
	Non-zoning permits	No
	BLM or NFS Coordination	No
	FCC Construction Permit Minor Change	Yes
	FCC License to Cover Application	Yes
	FCC Special Temporary Authority Application	Yes
Other Miscellaneous Expenses	Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)?	Yes
	Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs?	Yes
	Does this relocation require Equipment Storage?	Yes
	Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change?	Yes
	Does this relocation require MVPD Notification of a Channel Change?	Yes

**Other
Expenses**

Other Expenses Not Listed

Name	Description
Contingency	Allowance for missed items and cost changes occurring during the construction period.
Sales tax	Arkansas or other state sales taxes that are not included in the purchase price.
Travel	Expenses in traveling to the site for supervision and monitoring.
Construction Financing	Interest and fees for the construction financing.

Cost Information

Transmitters

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in *italics*).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Interim Transmitter TRN-5X-4D- U-C	\$152,318.00	\$7,903.00		\$7,903.00	
UHF inside RF system including switching	\$147,500.00	\$3,085.00	This item is required to connect to our master control so we can originate programming at the interim site. The cost to connect our interim site to our master control exceeds budget by \$85 due to price increases.	\$3,085.00	This item is required to connect to our master control so we can originate programming on the interim site. The cost to connect our interim site to our master control exceeded budget by \$85.00 due to price increases (\$85.00).

UHF - Air Cooled Solid State Transmitter .5 kW	\$4,818.00	\$4,818.00	To lease a 500-watt transmitter during the construction period. See attached "KFDF Interim Site Memo" to explain the cost increase from \$4,000 to \$4,818.	\$4,818.00	Invoice 3847-03 is for the monthly lease payments (Oct, Nov & Dec) of \$803 for the additional 3 months. Please delete the three monthly individual installments of \$803 for invoice 3847-01 above.
Primary Transmitter TRN-5X-U-36D-C	\$147,500.00	\$84,670.00		\$83,511.88	
Other -- HVAC Service Type: C Size:1 (Other)	\$1,500.00	\$1,500.00	To upgrade air-conditioning in the transmitter building for the new transmitter.	\$1,312.61	N/A

Other Electrical Service: Minor electrical wiring in the transmitter building.	\$20,000.00	\$20,000.00	Structural & electrical wiring required for the transmitter to go inside a building (current transmitter is in a separate, free-standing container with its own air-conditioning). Additional costs due to Flooding. See Attached memo - KFDF-Tower Site Costs	\$19,029.27	N/A
UHF - Air Cooled Solid State Transmitter 1 - 2.5 kW	\$126,000.00	\$63,170.00	N/A	\$63,170.00	N/A
Sub-total	\$299,818.00	\$92,573.00	N/A	\$91,414.88	N/A
Total for all systems			N/A		N/A

Components

Actual Information	
Description	File Name

<p>UHF inside RF system including switching</p>	<table> <tr> <td data-bbox="703 98 1145 584">Component Description:</td><td data-bbox="1145 98 1426 584">IP/RF Connection to KFDF MC. This price exceeds the budget by \$85.00 due to a price increase from when we planned the purchase.</td></tr> <tr> <td data-bbox="703 472 1145 584">Amount:</td><td data-bbox="1145 472 1426 584">\$3,085.00</td></tr> </table>	Component Description:	IP/RF Connection to KFDF MC. This price exceeds the budget by \$85.00 due to a price increase from when we planned the purchase.	Amount:	\$3,085.00																
Component Description:	IP/RF Connection to KFDF MC. This price exceeds the budget by \$85.00 due to a price increase from when we planned the purchase.																				
Amount:	\$3,085.00																				
<p>UHF - Air Cooled Solid State Transmitter .5 kW</p>	<table> <tr> <td data-bbox="703 591 1145 786">Component Description:</td><td data-bbox="1145 591 1426 786">Oct, Nov & Dec Payments</td></tr> <tr> <td data-bbox="703 741 1145 786">Amount:</td><td data-bbox="1145 741 1426 786">\$2,409.00</td></tr> <tr> <td data-bbox="703 875 1145 1032">Component Description:</td><td data-bbox="1145 875 1426 1032">This invoice was replace by Invoice 3847-03</td></tr> <tr> <td data-bbox="703 987 1145 1032">Amount:</td><td data-bbox="1145 987 1426 1032">N/A</td></tr> <tr> <td data-bbox="703 1122 1145 1279">Component Description:</td><td data-bbox="1145 1122 1426 1279">This invoice was replace by Invoice 3847-03</td></tr> <tr> <td data-bbox="703 1234 1145 1279">Amount:</td><td data-bbox="1145 1234 1426 1279">N/A</td></tr> <tr> <td data-bbox="703 1368 1145 1525">Component Description:</td><td data-bbox="1145 1368 1426 1525">This invoice was replace by Invoice 3847-03</td></tr> <tr> <td data-bbox="703 1480 1145 1525">Amount:</td><td data-bbox="1145 1480 1426 1525">N/A</td></tr> <tr> <td data-bbox="703 1615 1145 2103">Component Description:</td><td data-bbox="1145 1615 1426 2103">This is the minimum 3 month lease payment for the KFDF-CD Interim Transmitter. We have paid for and received the Transmitter</td></tr> <tr> <td data-bbox="703 1995 1145 2103">Amount:</td><td data-bbox="1145 1995 1426 2103">\$2,409.00</td></tr> </table>	Component Description:	Oct, Nov & Dec Payments	Amount:	\$2,409.00	Component Description:	This invoice was replace by Invoice 3847-03	Amount:	N/A	Component Description:	This invoice was replace by Invoice 3847-03	Amount:	N/A	Component Description:	This invoice was replace by Invoice 3847-03	Amount:	N/A	Component Description:	This is the minimum 3 month lease payment for the KFDF-CD Interim Transmitter. We have paid for and received the Transmitter	Amount:	\$2,409.00
Component Description:	Oct, Nov & Dec Payments																				
Amount:	\$2,409.00																				
Component Description:	This invoice was replace by Invoice 3847-03																				
Amount:	N/A																				
Component Description:	This invoice was replace by Invoice 3847-03																				
Amount:	N/A																				
Component Description:	This invoice was replace by Invoice 3847-03																				
Amount:	N/A																				
Component Description:	This is the minimum 3 month lease payment for the KFDF-CD Interim Transmitter. We have paid for and received the Transmitter																				
Amount:	\$2,409.00																				

Other -- HVAC Service Type: C Size:1 (Other)	<table> <tr> <td data-bbox="713 174 1023 248">Component Description: Amount:</td><td data-bbox="1157 174 1378 248">A/C units for KFDF \$1,312.61</td></tr> </table>	Component Description: Amount:	A/C units for KFDF \$1,312.61						
Component Description: Amount:	A/C units for KFDF \$1,312.61								
Other Electrical Service: MInor electrical wiring in the transmitter building.	<table> <tr> <td data-bbox="713 389 1023 658">Component Description: Amount:</td><td data-bbox="1157 389 1378 658">Deposit on Building and Electrical work. See KFDF Expense Adjustment memo. \$6,000.00</td></tr> <tr> <td data-bbox="713 770 1023 956">Component Description: Amount:</td><td data-bbox="1157 770 1378 956">Electric work at KFDF Tower. See KFDF Expense Adjustment memo. \$9,004.27</td></tr> <tr> <td data-bbox="713 1068 1023 1254">Component Description: Amount:</td><td data-bbox="1157 1068 1378 1254">Engineering for modifications and wiring the primary transmitter building \$1,625.00</td></tr> <tr> <td data-bbox="713 1366 1023 1512">Component Description: Amount:</td><td data-bbox="1157 1366 1378 1512">Installation of air conditioners and installation of door. \$2,400.00</td></tr> </table>	Component Description: Amount:	Deposit on Building and Electrical work. See KFDF Expense Adjustment memo. \$6,000.00	Component Description: Amount:	Electric work at KFDF Tower. See KFDF Expense Adjustment memo. \$9,004.27	Component Description: Amount:	Engineering for modifications and wiring the primary transmitter building \$1,625.00	Component Description: Amount:	Installation of air conditioners and installation of door. \$2,400.00
Component Description: Amount:	Deposit on Building and Electrical work. See KFDF Expense Adjustment memo. \$6,000.00								
Component Description: Amount:	Electric work at KFDF Tower. See KFDF Expense Adjustment memo. \$9,004.27								
Component Description: Amount:	Engineering for modifications and wiring the primary transmitter building \$1,625.00								
Component Description: Amount:	Installation of air conditioners and installation of door. \$2,400.00								

UHF - Air Cooled Solid
State Transmitter 1 - 2.5 kW

Component Description: This is the second of four installments for the transmitter.

Amount: \$16,372.50

Component Description: This is the 3rd of 4 payments. A payment of 11,025 was made on KKAF-CD.

Amount: \$11,025.00

Component Description: Engineering for transmitter installation

Amount: \$8,375.00

Component Description: This invoice is for 2 transmitters. The total for KFDF is 54,795 and the total for KKAF is 54,795. This amount is the initial down payment to place the order

Amount: \$16,372.50

Component Description: Final Installment payment on the transmitter

Amount: \$11,025.00

Cost Information

Antennas

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Interim Antenna K723147 Array	\$35,550.00	\$6,000.00		\$4,000.00	
Sweep test of existing antenna	\$6,730.00	\$1,000.00	N/A	\$1,000.00	N/A
UHF "Broadband Panel, Side Mount Auxiliary /Interim, 1 horizontally polarized	<i>\$0.00</i>	\$0.00	N/A	N/A	N/A
UHF - Lower Power Side Mount, Class A broadband panel (cost per panel)	\$2,520.00	\$5,000.00	Cost for the interim antenna.- a 2 panel array @ \$2,400 each and a power divider to connect them.	\$3,000.00	N/A
UHF - Lower Power Side Mount, Class A One Station antenna -- basic	\$26,300.00	\$0.00	N/A	N/A	N/A
Primary Antenna JA /MS-16/20-35 SHO	\$110,930.00	\$30,000.00		\$17,280.00	

UHF - Lower Power, Side Mount, Class A, basic slot antenna, 16 bay,, 4 kW input, directional,, horizontally polarized	\$20,000.00	\$20,000.00	Cost exceeds the basic cost for a Class A antenna due to the broadband nature of the antenna, as required by the tower operator.	\$12,280.00	See KFDF-CD Data Request 1-15-18.pdf for detailed explanation of this invoice.
New combiner, cost per channel (without antenna)	\$84,200.00	\$5,000.00	N/A	N/A	N/A
Sweep test of existing antenna	\$6,730.00	\$5,000.00	N/A	\$5,000.00	N/A
Sub-total	\$146,480.00	\$36,000.00	N/A	\$21,280.00	N/A
Total for all systems			N/A		N/A

Components

Actual Information	
Description	File Name
Sweep test of existing antenna	<p>Component Description: Antenna Sweep Interim Site</p> <p>Amount: \$1,000.00</p>
UHF " Broadband Panel, Side Mount Auxiliary/Interim, 1 horizontally polarized	Information not provided.

UHF - Lower Power Side Mount, Class A broadband panel (cost per panel)	<p>Component Description: 2 Bay microlab panel antenna and all mounting hardware and connectors. See KFDF-CD Data Request 1-15-18. pdf</p> <p>Amount: \$3,000.00</p>
UHF - Lower Power Side Mount, Class A One Station antenna -- basic	Information not provided.
UHF - Lower Power, Side Mount, Class A, basic slot antenna, 16 bay,, 4 kW input, directional,, horizontally polarized	<p>Component Description: KFDF SWR Antenna - Primary. See KFDF-CD Data Request 1-15-18. pdf for detailed explanation of this invoice.</p> <p>Amount: \$12,280.00</p>
New combiner, cost per channel (without antenna)	Information not provided.
Sweep test of existing antenna	<p>Component Description: Antenna Sweep for primary site</p> <p>Amount: \$5,000.00</p>

Cost Information

Transmission Line

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Interim Transmission Line	\$6,000.00	\$4,500.00		\$3,748.50	
Flexible Foam Transmission Line - dielectric, 1 5/8"	\$6,000.00	\$4,500.00	N/A	\$3,748.50	See KFDF-CD Data Request 1-15-18.pdf for detailed explanation of this invoice.
Primary Transmission Line	\$14,750.00	\$14,750.00		\$1,744.93	
Flexible Air Transmission Line - dielectric, 2 1/4"	<i>\$9,750.00</i>	\$9,750.00	N/A	N/A	N/A
Dehydrator and connectors	<i>\$5,000.00</i>	\$5,000.00	Dehydrator to maintain the line and connectors & hangers for installation.	\$1,744.93	See KFDF-CD Data Request 1-15-18.pdf for detailed explanation of this invoice.
Sub-total	\$20,750.00	\$19,250.00	N/A	\$5,493.43	N/A
Total for all systems			N/A		N/A

Components

Actual Information Description	File Name
--------------------------------	-----------

<p>Flexible Foam Transmission Line - dielectric, 1 5/8"</p>	<p>Component Description: KFDF Interim Line - SWR. See KFDF-CD Data Request 1-15-18. pdf for detailed explanation of this invoice.</p> <p>Amount: \$3,748.50</p>
<p>Flexible Air Transmission Line - dielectric, 2 1/4"</p>	<p>Information not provided.</p>
<p>Dehydrator and connectors</p>	<p>Component Description: KFDF - Hangers & Connectors - SWR. See KFDF- CD Data Request 1-15-18.pdf for detailed explanation of this invoice.</p> <p>Amount: \$1,744.93</p>

Cost Information

Tower Equipment and Rigging Costs

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Interim Tower	\$110,200.00	\$29,000.00		\$18,000.00	
Short Tower (less than 500')	\$84,200.00	\$3,000.00	Cost to lease space on the tower during the construction period. See New Tower memo. See attached "KFDF Interim Site Memo" to explain the cost increase from \$1,500 to \$3,000.	\$3,000.00	N/A
Rigging to hang antenna and line	<i>\$15,000.00</i>	\$15,000.00	Cost to hang the antenna and line.	\$15,000.00	N/A
Tower Mapping	<i>\$11,000.00</i>	\$11,000.00	Cost to map the tower and foundation per Insite Towers. See Project Narrative.	\$0.00	N/A
New tower	<i>\$0.00</i>	\$0.00	N/A	N/A	N/A
Primary Tower TOWER	\$280,700.00	\$227,400.00		\$174,293.00	

Rigging to hang antenna and line	\$25,000.00	\$25,000.00	Cost to hang antenna and line.	\$22,635.00	See attached file Estimate# 431 - KFDF.pdf which shows the scope and crew hours that were estimated.
Minor tower reinforcement /modifications	\$158,000.00	\$199,000.00	See - KTV Media Tower Cost Modification Memo	\$148,258.00	N/A
Structural engineering tower load study for well documented tower	\$12,600.00	\$2,500.00	See - KTV Media Tower Cost Modification Memo (Exhibit 2) for cost estimate.	\$2,500.00	N/A
Tower mapping	\$900.00	\$900.00	Estimated cost to map the tower as required by owner.	\$900.00	N/A
Short Tower (less than 500')	\$84,200.00	\$0.00	N/A	N/A	N/A
Sub-total	\$390,900.00	\$256,400.00	N/A	\$192,293.00	N/A
Total for all systems			N/A		N/A

Components

Actual Information	
Description	File Name

Short Tower (less than 500')	Component Description: August Rent Amount: \$500.00	
	Component Description: October Rent Amount: \$500.00	
	Component Description: July Rent Amount: \$500.00	
	Component Description: December Rent Amount: \$500.00	
	Component Description: September Rent Amount: \$500.00	
	Component Description: November Rent Amount: \$500.00	
Rigging to hang antenna and line	Component Description: Tower work for the rigging, hanging and installation of the lines and antenna for the interim tower. Amount: \$15,000.00	
Tower Mapping	Information not provided.	
New tower	Information not provided.	

Rigging to hang
antenna and line

Component Description:

See attached KFDF -
Crawford Invoice 1121
Addendum file. Total
invoice of 22,635 is for
the entire tower work.
The reimbursement is
reduced by progress
payments and Invoice
750 previously
reimbursed.

Amount:

\$15,635.00

Component Description:

See attached Estimate
#431 - KFDF which
shows the initial estimate
of the scope and crew
hours. This is the Initial
installment for the KFDF
antenna installation.

Amount:

\$7,000.00

Minor tower reinforcement /modifications	<p>Component Description:</p>	<p>See Tower Cost Payments Memo. This Memo shows the 3 quotes and explains why the middle quote was selected. This is the 1st installment. Upon receipt of payment materials will be ordered. See KFDF-CD Tower Vendor Quotes Memo</p>
	<p>Amount:</p>	<p>\$37,064.50</p>
	<p>Component Description:</p>	<p>Payment #2 to start construction on the tower. See attached Tower Cost Payments Memo</p>
	<p>Amount:</p>	<p>\$74,129.00</p>
	<p>Component Description:</p>	<p>Final Payment on Tower Modifications. See Invoice #50718 for the original Estimates and the Purchase Order.(See TES_Payment_Schedule. PDF)</p>
	<p>Amount:</p>	<p>\$37,064.50</p>
Structural engineering tower load study for well documented tower	<p>Component Description:</p>	<p>See Tower Modification Drawing Memo</p>
	<p>Amount:</p>	<p>\$2,500.00</p>
Tower mapping	<p>Component Description:</p>	<p>KFDF Payment for the Structural Analysis at the primary tower site.</p>
	<p>Amount:</p>	<p>\$900.00</p>

Short Tower (less than 500')	Information not provided.
------------------------------	---------------------------

Cost Information

Outside Professional Services

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Outside Professional Services	\$134,180.00	\$61,750.00		\$35,250.00	
Additional Field Engineering Service, 4 Days	<i>\$4,000.00</i>	\$4,000.00	Four days of field work at the two sites to verify completion per the plans (2 people, one day at each site).	\$4,000.00	N/A
Comprehensive coverage verification via field study, if needed	\$84,200.00	\$20,000.00	N/A	N/A	N/A
Attorney Fees - Prepare and File request for Special Temporary Authorization	\$3,680.00	\$3,000.00	N/A	\$2,500.00	N/A
Attorney Fees - Negotiation of lease and other matters for shared locations	\$4,210.00	\$4,000.00	N/A	N/A	N/A

Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application	\$2,365.00	\$2,000.00	N/A	\$2,000.00	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	\$5,260.00	\$4,250.00	N/A	\$4,250.00	N/A
Prepare request for Special Temporary Authorization	\$2,050.00	\$1,500.00	N/A	\$1,500.00	N/A
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	\$1,580.00	\$1,500.00	N/A	\$1,500.00	N/A
Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	\$3,155.00	\$3,000.00	N/A	\$3,000.00	N/A
Perform engineering study for new channel assignment and antenna development	\$7,360.00	\$7,000.00	N/A	\$7,000.00	N/A

Address transition timing and coordination issues w/ other stations and wireless	\$2,630.00	\$2,000.00	N/A	N/A	N/A
Project management of the transition	\$11,060.00	\$7,000.00	N/A	\$7,000.00	N/A
Prepare and or review reimbursement form	\$2,630.00	\$2,500.00	N/A	\$2,500.00	N/A
Sub-total	\$134,180.00	\$61,750.00	N/A	\$35,250.00	N/A
Total for all systems			N/A		N/A

Components

Actual Information	
Description	File Name
Additional Field Engineering Service, 4 Days	<p>Component Description: Fees for additional engineering services.</p> <p>Amount: \$4,000.00</p>
Comprehensive coverage verification via field study, if needed	Information not provided.
Attorney Fees - Prepare and File request for Special Temporary Authorization	<p>Component Description: KFDF - Legal Fee for filing the Interim site STA.</p> <p>Amount: \$2,500.00</p>
Attorney Fees - Negotiation of lease and other matters for shared locations	Information not provided.

Attorney Fees -Prepare and File FCC Form 2100 (main), License to Cover Application	Component Description: Amount:	Legal Fees for License Application \$2,000.00
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	Component Description: Amount:	KFDF - Withrow Invoice 107 rev 3 for Legal Fees- for filing the CP. This invoice covers these legal fees and the cost the prepare the Form 399 \$4,250.00
Prepare request for Special Temporary Authorization	Component Description: Amount:	KFDF Engineering fees for the Interim Site STA \$1,500.00
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	Component Description: Amount:	Engineering Fee for License Application \$1,500.00
Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	Component Description: Amount:	FCC form 2100 preparation and filing \$3,000.00
Perform engineering study for new channel assignment and antenna development	Component Description: Amount:	Engineering Study Channel 25 Reassignment Antenna Development \$7,000.00

Address transition timing and coordination issues w/ other stations and wireless	Information not provided.	
Project management of the transition	Component Description: Amount:	Engineering Services for Project management. \$7,000.00
Prepare and or review reimbursement form	Component Description: Amount:	KFDF - Withrow Invoice 107 rev 3 for preparing and filing the Form 399. This invoice also covers the legal fees for filing the CP. \$2,500.00

Cost Information

Other Expenses

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Other Expenses	\$76,869.28	\$72,204.28		\$12,538.41	
Construction Financing	<i>\$2,708.33</i>	\$2,708.33	This is the estimated cost for the interest on the construction loan. See attached Construction Loan Memo.	N/A	N/A
Travel	<i>\$3,000.00</i>	\$3,000.00	Expenses of traveling for the site supervision and monitoring. See attached travel memo.	\$1,882.20	N/A
Sales tax	<i>\$30,109.95</i>	\$30,109.95	Estimated Arkansas state sales taxes. See attached Sales Tax Memo.	N/A	N/A
Contingency	<i>\$12,861.00</i>	\$12,861.00	Allowance for unscheduled items and cost changes occurring during the construction period. See attached Contingency Memo.	N/A	N/A

MVPD Notification of Channel Change	\$2,000.00	\$2,000.00	Cost to notify MVPD providers.	N/A	N/A
Develop and air announcement of upcoming channel change	\$2,000.00	\$2,000.00	Cost to develop announcement of upcoming channel change.	N/A	N/A
Equipment Storage	\$2,000.00	\$2,000.00	Cost to hold equipment during construction.	N/A	N/A
Equipment Delivery and Handling Charges	\$5,000.00	\$5,000.00	Cost to deliver equipment to the site, not included in equipment pricing.	\$1,657.61	N/A
Disposal Costs (for equipment and other waste, net of any salvage value)	\$2,000.00	\$2,000.00	Cost to dispose of unusable equipment and supplies, if required.	N/A	N/A
Local Zoning	\$2,000.00	\$2,000.00	N/A	\$940.00	N/A
FCC Filing Fees - Special Temporary Authorization request	\$195.00	\$190.00	N/A	\$190.00	N/A
FCC Filing Fees - Form 2100 license to cover application	\$335.00	\$335.00	This fee was increased by the FCC to \$335 after our initial budget was approved.	\$335.00	N/A
FCC Filing Fees - Form 2100 minor change CP application	\$1,110.00	\$0.00	Not Required.	N/A	N/A

DTV Medical Facility Notification	\$11,550.00	\$8,000.00	N/A	\$7,533.60	N/A
Sub-total	\$76,869.28	\$72,204.28	N/A	\$12,538.41	N/A
Total for all systems			N/A		N/A

Components

Actual Information	
Description	File Name
Construction Financing	Information not provided.
Travel	<div> <div> Component Description: Amount: </div> <div> Travel for the antenna sweeps \$404.20 </div> </div> <div> <div> Component Description: Amount: </div> <div> Travel for installing the transmitter, modifying the building and wiring the transmitter. \$663.13 </div> </div> <div> <div> Component Description: Amount: </div> <div> Travel expenses for Project Management \$499.60 </div> </div> <div> <div> Component Description: Amount: </div> <div> Travel expenses for Additional Site Engineering \$315.27 </div> </div>
Sales tax	Information not provided.
Contingency	Information not provided.

MVPD Notification of Channel Change	Information not provided.
Develop and air announcement of upcoming channel change	Information not provided.
Equipment Storage	Information not provided.
Equipment Delivery and Handling Charges	<div> <div> Component Description: Amount: </div> <div> Shipping Cost for the IP/RF Connection. \$46.45 </div> </div> <div> <div> Component Description: Amount: </div> <div> Shipping for Antenna and Line \$1,611.16 </div> </div>
Disposal Costs (for equipment and other waste, net of any salvage value)	Information not provided.
Local Zoning	<div> <div> Component Description: Amount: </div> <div> Cost of obtaining the permits and approvals. \$940.00 </div> </div>
FCC Filing Fees - Special Temporary Authorization request	<div> <div> Component Description: Amount: </div> <div> KFDF Filing fee for the Interim Site STA \$190.00 </div> </div>
FCC Filing Fees - Form 2100 license to cover application	<div> <div> Component Description: Amount: </div> <div> The FCC Increased the Filing fee for the license application after our original estimate was filed. \$335.00 </div> </div>

FCC Filing Fees - Form 2100 minor change CP application	Information not provided.	
DTV Medical Facility Notification	<p>Component Description:</p> <p>Amount:</p> <p>Component Description:</p> <p>Amount:</p>	<p>Fees for preparing, mailing and filing the medical notification letters. \$7,000.00</p> <p>The postage meter used did not give a receipt for the postage used. The Law Firm provided an affidavit certifying the amount of postage actually used. \$533.60</p>

Cost Information	Grand Total		
	Predetermined Cost Estimate	Estimated Cost	Actual Cost
	Total for all systems		

Reimbursement Status	Question	Response
	The facility has ceased operating on its pre-auction channel.	No
	Construction of final facilities or all necessary modifications are complete.	No
	All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator.	No

Certification	Section	Question	Response
	Submission of Estimated Expenses Statements	<p>WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.</p>	
		<ol style="list-style-type: none"> 1. The Authorized Person signing below certifies that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. 2. The above-named entity acknowledges that all certifications and attached documentation are considered material representations. 3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount. 	

4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
5. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

<p>8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.</p>	
<p>I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.</p>	<p>LARRY MORTON <i>MANAGER</i></p> <p>03/18/2019</p>

Attachments