



(REFERENCE COPY - Not for submission)

# FCC Form 399: Reimbursement Request

Facility **77677** | Service: **DCA** | Call **WAPK-CD** | Channel: **16 (UHF)**  
ID:  
File **0000026125**  
Number:  
FRN: **0001770163** | Date **04/22**  
Submitted: **/2019**

## Applicant Information

### Applicant Name, Type, and Contact Information

Applicant	Address	Phone	Email	Applicant Type
<b>HOLSTON VALLEY BROADCASTING CORPORATION</b> Doing Business As: HOLSTON VALLEY BROADCASTING CORPORATION	Nathan D. Widener 222 COMMERCE ST KINGSPORT, TN 37660 United States	+1 (423) 723-6134	davidw@wtfm.com	Corporation

## Reimbursement Contact Information

### Reimbursement Contact Name and Information

Applicant	Address	Phone	Email
[Confidential]			

## Preparer Contact Information

### Preparer Contact Name and Information

Applicant	Address	Phone	Email
The Preparer is same as the reimbursement contact.			

## Broadcaster Information and Transition Plan

Question	Response
----------	----------

Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information.	Yes
Briefly describe transition plan	tower and building is shared with these stations

## Transmitters

Section	Question	Response
<b>Transmitter Related Expenses</b>	Do you have transmitter related expenses?	Yes

**Primary  
Transmitter**

**Existing Transmitter Information**

Section	Question	Response
<b>Existing Transmitter Description</b>	Type of change	Purchase New
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is this transmitter currently shared with another station?	Yes
	Is this transmitter currently in operating condition?	Yes
<b>Existing Transmitter Manufacturer and Type</b>	Manufacturer	
	Model	TAU 2-5K00AA
	Year	2003
	Type	Solid State
	Solid State Cooling	Air Cooled
	Solid State Power Capacity	1 kW

**Facility ID's and Call Signs of  
all stations with whom the  
transmitter is shared.**

Facility ID	Call Sign
27504	WKPT-TV

**Primary  
Transmitter**

**New Transmitter Costs**

Section	Question	Response
New Transmitter	Use	Primary (Main)
	Change Type	Purchase New
	Is this a request for upgraded equipment?	No
	Manufacturer	
	Model	EC702HP-BB
	Transmitter Type	Solid State
	Solid State Cooling	Air Cooled
	Solid State Power capacity	1.5 kW
	Justification for New Transmitter	We need to keep our existing channel 36 signal on the air while we build out our new assigned channel 16.

**Primary  
Transmitter**

**Other Transmitter Costs**

Section	Question	Response
Electrical Service	Service Entrance (3 phases 800A 208V)	No
	Switchgear (industrial 800 amp)	No
	Transformer (480V)	No
	Power	N/A
	Rigid Conduit and Wiring	No
	Size	N/A

	Length	N/A
	Other Electrical Service	No
	Description	N/A
<b>HVAC Service</b>	Does the replacement transmitter require HVAC Service?	No
	Type	N/A
	Size	N/A
	Other Size	N/A
<b>Transmitter Building Addition/Modification or Leasehold Improvement</b>	Does the Transmitter Building require an addition, modification, other leasehold improvement?	No
	Size	N/A
<b>Channel 14 Costs</b>	Is an RF Consulting Engineer needed?	N/A
	Is a channel 14 Mask Filer needed?	N/A
	Is additional field engineering time needed?	N/A
	Number of Days	N/A

**Primary Transmitter**

**Other Transmitter Cost Not Listed**

Name	Description
<b>Burk Arc Plus Touch V5</b>	Upgrade of remote control system to be compatible with the new Comark transmitter

**Antennas**

Section	Question	Response
Antenna Related Expenses	Do you have antenna related expenses?	Yes

**Primary  
Antenna**

**Existing Antenna Information**

Section	Question	Response
<b>Existing Antenna Description</b>	Type of change	Purchase New
	Antenna Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing antenna shared with another station or stations?	No
	Is the existing antenna directional?	Yes
	Is antenna in operating condition?	Yes
	Is antenna located on or in close proximity to an antenna farm?	Yes
<b>Existing Antenna Manufacturer and Type</b>	Class	Class A
	Mounting	Side Mount
	Antenna position in stack	Middle
	Polarization	Horizontal
	Type	Other
	Number of Stations Supported	N/A
	Number of Panels	N/A
	Design power capacity in use	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Other Antenna Type	6 Parapanel
	ERP: (Effective Radiated Power) .....	15.0 kW

Manufacturer	
Model	SCA-4DR4S
Year	2003



## Primary Antenna

### New Antenna Costs

Section	Question	Response
New Antenna Description	Use	Primary (Main)
	Description of Use	N/A
	Change Type	Purchase New
	Is this a request for upgraded equipment?	No
	Ownership	Owned
	Owner	N/A
	Is antenna shared?	No
	Is antenna directional?	Yes
	Will antenna be located on or in close proximity to an antenna farm?	Yes
New Antenna Manufacturer and Types	Class	Class A
	Mounting	Side Mount
	Antenna position in stack	Middle
	Polarization	Horizontal
	Type	Other
	Number of Stations Supported	N/A
	Number of Panels/Bays	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Design power capacity in use	N/A
	Other Antenna Type	Parapanel
	ERP: (Effective Radiated Power) .....	9.63 kW
	Manufacturer	
	Model	PSILP8-16

Year	2018
Justification for New Antenna	We need a new antenna because they are channel specific and we are moving from 36 to 16.

## Primary Antenna

### Other Antenna Costs

Section	Question	Response
<b>Combiner for Shared Antenna</b>	Do you need a Combiner for a Shared Antenna?	No
	Type	
	Number of channels supported	N/A
	Frequencies of channels supported	N/A
	Frequency	N/A
	Do you need a combiner output splitter /switcher for dual feed lines?	N/A
<b>Elbow Complex</b>	Do you require the separate purchase of the Elbow Complex?	No
	Broadband or Single Channel?	N/A
	Feed Line Size	N/A
<b>Side Mount Brackets</b>	Do you require the separate purchase of side mount brackets for a high power antenna?	No
<b>Pattern Scatter Analysis</b>	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	Yes
<b>Sweep Test</b>	Do you require the sweep testing of transmission line and antenna?	Yes

Primary Antenna	Other Antenna Cost Not Listed Information not provided.
--------------------	------------------------------------------------------------

**Transmission Line**

Section	Question	Response
Transmission Line Related Expenses	Do you have transmission line related expenses?	Yes

**Primary**  
**Transmission Line**

**Existing Transmission Line**

Section	Question	Response
<b>Existing Transmission Line Description</b>	Type of change	Purchase New
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing transmission line shared with another station or stations?	No
	Is Transmission Line in operating condition?	Yes
<b>Existing Transmission Line Manufacturer and Type</b>	Manufacturer	
	Type	Flexible Foam
	Diameter	1 5/8 inches
	Other Diameter	N/A
	Segment Length	N/A
	Other Segment Length	N/A
	Number of parallel runs	1
	Length	185 feet per run

**Primary  
Transmission Line**

**New Transmission Line**

Section	Question	Response
<b>New Transmission Line Costs</b>	Use	Primary (Main)
	Description of Use	N/A
	Change Type	Purchase New
	Is this a request for upgraded equipment?	No
	Type	Flexible Foam
	Diameter	1 5/8 inches
	Other Diameter	N/A
	Segment Length	N/A
	Other Segment Length	N/A
	Number of parallel runs	1
	Length	150 feet per run
	Justification for New Transmission Line	We have to have a new antenna so we will need additional transmission line to keep both channels on air. The new location of the antenna and the transmitter will require additional length of line.

Primary Transmission Line	Other Transmission Line Expenses Not Listed
Information not provided.	

**Interim**  
**Transmission Line**

**New Transmission Line**

Section	Question	Response
<b>New Transmission Line Costs</b>	Use	Interim
	Description of Use	N/A
	Change Type	Purchase New
	Type	Flexible Foam
	Diameter	1 5/8 inches
	Segment Length	N/A
	Other Segment Length	
	Number of parallel runs	1
	Length	310 feet per run
	Justification for New Transmission Line	To serve the existing primary antenna when it is moved to a nearby rental tower for interim operation through the transition

**Interim**  
**Transmission Line**

**Other Transmission Line Expenses Not Listed**

Information not provided.



**Tower  
Equipment  
And  
Rigging  
Costs**

Section	Question	Response
Tower Equipment or Rigging Costs Changes	Do you have tower equipment or rigging costs changes?	Yes

**Primary  
Tower**

**Existing Tower**

Section	Question	Response
Existing Tower Description	Type of change	Move Equipment
	Tower Use	Primary (Main)
	Description of Use	N/A
	Ownership	Leased
	Is this tower consider Complex?	Terrain Constrained
	Is this tower currently shared with any other stations?	Yes
	One or more FM, AM or TV radio broadcaster(s)	Yes
	Others Types of Users	No
	Is tower documented for structural analysis?	Yes
	Is tower compliant with Rev G?	Unknown
Existing Tower Structure Registration	Do you have a tower registration number?	Yes
	ASR Number	1042697
Coordinates (NAD83 (North American Datum of 1983))	Latitude (NAD83)	36° 25' 54.7" N-
	Longitude (NAD83)	082° 08' 15.2" W-
	Overall Structure Height	228.02 feet
	Support Structure Height	174.21 feet
	Ground Elevation Above Mean Sea Level (AMSL)	4159.07 feet

Structure Type	GTOWER - Guyed Structure Used for Communication Purposes
Tower Owner	Nexstar Broadcasting, Inc.
Date Constructed	02/26/2015

**FM, AM or TV radio  
broadcasters. Facility ID's,  
Call Signs and Services of  
other broadcast stations with  
whom the tower is shared**

Facility ID	Call Sign	Service
57826	WJHL-TV	DTV

## Primary Tower

### Tower Rigging Costs

Section	Question	Response
Tower Rigging Costs	Complex Tower	Terrain constrained
Helicopter Services Required	Are helicopter services required?	No

## Primary Tower

### Other Tower Expenses Not Listed

Name	Description
Pipe to pipe clamps	Clamps to mount existing antenna on Interim tower
Tower Lease	Rent for 7 months use of tower for WAPK interim antenna

## Primary Tower

### Add Tower

Section	Question	Response
<b>Existing Tower Description</b>	Type of change	Modify Existing
	Tower Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Is this tower consider Complex?	Terrain Constrained
	Is this tower currently shared with any other stations?	Yes
	One or more FM, AM or TV radio broadcaster(s)	Yes
	Others Types of Users	No
	Is tower documented for structural analysis?	Yes
	Is tower compliant with Rev G?	No
<b>Existing Tower Structure Registration</b>	Do you have a tower registration number?	Yes
	ASR Number	1054538
<b>Coordinates (NAD83 (North American Datum of 1983))</b>	Latitude (NAD83)	36° 25' 53.0" N-
	Longitude (NAD83)	082° 08' 15.0" W-
	Overall Structure Height	225.72 feet
	Support Structure Height	169.29 feet
	Ground Elevation Above Mean Sea Level (AMSL)	4172.85 feet
	Structure Type	TOWER - Free Standing or Guyed Structure
	Tower Owner	HOLSTON VALLEY BROADCASTING CORPORATION
	Date Constructed	10/01/1994

**FM, AM or TV radio  
broadcasters. Facility ID's,  
Call Signs and Services of  
other broadcast stations with  
whom the tower is shared**

Facility ID	Call Sign	Service
27504	WKPT-TV	DTV
27490	WOPI-CD	DTV
27489	WTFM	FM
77676	WAPW-CD	DTV

**Primary  
Tower**

**Tower Modification Costs**

Section	Question	Response
<b>Engineering Study</b>	Please what type of engineering study is required, if any:	Study needed for documented tower
<b>Tower Reinforcements</b>	Please select whether tower reinforcements are needed:	Serious Reinforcements needed

**Primary  
Tower**

**Tower Rigging Costs**

Section	Question	Response
<b>Tower Rigging Costs</b>	Complex Tower	Terrain constrained
<b>Helicopter Services Required</b>	Are helicopter services required?	No

**Primary  
Tower**

**Other Tower Expenses Not Listed**

Information not provided.

**Outside  
Professional Services Costs**

Section	Question	Response
<b>Outside Project Management Services</b>	Do you require outside project management services?	Yes
	Number of Hours	8
	Explanation	To prepare and submit quarterly reports and special progress reports near the end of the phase
<b>Outside RF consulting Engineering Services</b>	Perform engineering study for new channel assignment and antenna development	Yes
	Prepare engineering section of Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare engineering section of Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	No
	Quantity	N/A
	Do you have Distributed Transmission System engineering services?	N/A
	Critical Facility	N/A
	Terrain-Shielded Facility	N/A
<b>Attorney and Other Outside Consulting Services</b>	Prepare and file Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	No

	For Main Facility	Yes
	Prepare and file Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	Yes
	Quantity	1
	NEPA Section 106 environmental review	No
	Environmental Assessment	No
	ASR Modification	Yes
	FAA Consultation (including preparation of FAA Form 7460)	Yes
	Negotiation of Lease and other Matter for Shared Locations	No
	Prepare or Review FCC Form 399 for Reimbursement	Yes
	Address transition timing and coordination issues w/ other stations and wireless providers	No
<b>RF Field Engineering Services</b>	Comprehensive coverage verification via field study	No
	RF exposure measurements	No
	Additional Field Engineering Service	No
	Number of Days	N/A
	Justification	N/A

**Outside Professional Services Costs**

**Other Professional Services Expenses Not Listed**

Name	Description
<b>Other Engineering Services</b>	Engineering services not included in any other Form 399 OPS section

## Other Expenses

Section	Question	Response
<b>AM Pattern Disturbance</b>	Is an Impact Study needed?	No
	Is Remediation needed?	No
<b>Facility Expenses</b>	Name	N/A
	Other Distributed Transmission System Expenses Not listed	N/A
	Name	N/A
	Is Notification of a Medical Facility required as a result of DTV broadcasting?	Yes
<b>Permit and Filing Costs</b>	Local Zoning	No
	Non-zoning permits	No
	BLM or NFS Coordination	No
	FCC Construction Permit Minor Change	No
	FCC License to Cover Application	No
	FCC Special Temporary Authority Application	No
<b>Other Miscellaneous Expenses</b>	Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)?	No
	Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs?	Yes
	Does this relocation require Equipment Storage?	No
	Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change?	Yes
	Does this relocation require MVPD Notification of a Channel Change?	Yes

**Other  
Expenses**

**Other Expenses Not Listed**

Name		Description
FCC License to Cover Filing Fee		FCC License to Cover Filing Fee
Electrical		Electrical



## Cost Information

### Transmitters

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Transmitter EC702HP-BB	\$205,487.26	\$83,828.13		\$83,828.12	
UHF - Air Cooled Solid State Transmitter 1 - 2.5 kW	\$126,000.00	\$4,340.87	Transmitter and Electrical Supplies	\$4,340.87	x
Burk Arc Plus Touch V5	<b>\$160.05</b>	\$160.05	The prior entry for remote control is locked. Adding this item to reflect the difference. The total amount for 50% of the remote control (shared between WAPK and WKPT) will total \$3,201.02 by adding this amount of \$160.05.	\$160.04	N/A

Remote Control Upgrade	<b>\$3,040.97</b>	\$3,040.97	<p>***System Notice: Estimate adjusted and locked because line has been superseded.</p> <p>***50 pct of the cost to upgrade the Burk remote control to be compatible with the new Comark transmitters. Increased to include shipping. See Invoice S10288-1.</p>	\$3,040.97	The sub-total is equal to the Estimated Cost.
------------------------	-------------------	------------	-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------	------------	-----------------------------------------------

UHF - Air Cooled Solid State Transmitter 0.85 kW	<b>\$76,286.24</b>	\$76,286.24	***System Notice: Estimate adjusted and locked because line has been superseded. ***new Comark quote for one-step up transmitter because the existing transmitter has more than 10 pct headroom. Increased estimate 11/22/18 to include sales tax	\$76,286.24	Sales Tax was added after the quote was accepted for the transmitter sale
<b>Sub-total</b>	\$205,487.26	\$83,828.13	N/A	\$83,828.12	N/A
<b>Total for all systems</b>	\$2,236,486.63	\$438,993.30	N/A	\$376,935.46	N/A

## Components

Actual Information	
Description	File Name

UHF - Air Cooled Solid State Transmitter 1 - 2.5 kW	<div> <b>Component Description:</b> Transmitter electric supplies         </div> <div> <b>Amount:</b> \$3.40         </div>
	<div> <b>Component Description:</b> Transmitter electric supplies         </div> <div> <b>Amount:</b> \$58.43         </div>
	<div> <b>Component Description:</b> 50% split for Transmitter Electrical Supplies for WAPK and WKPT         </div> <div> <b>Amount:</b> \$263.98         </div>
	<div> <b>Component Description:</b> Final payment for new transmitter         </div> <div> <b>Amount:</b> \$4,015.06         </div>
Burk Arc Plus Touch V5	<div> <b>Component Description:</b> Final payment for remote control upgrade; cost split between WAPK and WKPT         </div> <div> <b>Amount:</b> \$160.04         </div>

Remote Control Upgrade	<table> <tr> <td data-bbox="724 174 1027 210"><b>Component Description:</b></td><td data-bbox="1161 174 1378 407">WAPK 50% share of 45% progress payment for shared remote control for WKPT and WAPK</td></tr> <tr> <td data-bbox="724 416 836 452"><b>Amount:</b></td><td data-bbox="1161 416 1283 452">\$1,440.46</td></tr> <tr> <td data-bbox="724 555 1027 591"><b>Component Description:</b></td><td data-bbox="1161 555 1347 828">WAPK Share of 50 pct down payment. See cover letter for rounding and splitting calculations</td></tr> <tr> <td data-bbox="724 837 836 873"><b>Amount:</b></td><td data-bbox="1161 837 1283 873">\$1,600.51</td></tr> </table>	<b>Component Description:</b>	WAPK 50% share of 45% progress payment for shared remote control for WKPT and WAPK	<b>Amount:</b>	\$1,440.46	<b>Component Description:</b>	WAPK Share of 50 pct down payment. See cover letter for rounding and splitting calculations	<b>Amount:</b>	\$1,600.51
<b>Component Description:</b>	WAPK 50% share of 45% progress payment for shared remote control for WKPT and WAPK								
<b>Amount:</b>	\$1,440.46								
<b>Component Description:</b>	WAPK Share of 50 pct down payment. See cover letter for rounding and splitting calculations								
<b>Amount:</b>	\$1,600.51								
UHF - Air Cooled Solid State Transmitter 0.85 kW	<table> <tr> <td data-bbox="724 1003 1027 1039"><b>Component Description:</b></td><td data-bbox="1161 1003 1331 1124">45% progress payment for transmitter</td></tr> <tr> <td data-bbox="724 1133 836 1169"><b>Amount:</b></td><td data-bbox="1161 1133 1299 1169">\$36,135.59</td></tr> <tr> <td data-bbox="724 1272 1027 1308"><b>Component Description:</b></td><td data-bbox="1161 1272 1362 1420">50 pct down payment for new transmitter for WAPK</td></tr> <tr> <td data-bbox="724 1429 836 1464"><b>Amount:</b></td><td data-bbox="1161 1429 1299 1464">\$40,150.65</td></tr> </table>	<b>Component Description:</b>	45% progress payment for transmitter	<b>Amount:</b>	\$36,135.59	<b>Component Description:</b>	50 pct down payment for new transmitter for WAPK	<b>Amount:</b>	\$40,150.65
<b>Component Description:</b>	45% progress payment for transmitter								
<b>Amount:</b>	\$36,135.59								
<b>Component Description:</b>	50 pct down payment for new transmitter for WAPK								
<b>Amount:</b>	\$40,150.65								

## Cost Information

### Antennas

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
<b>Primary Antenna PSILP8-16</b>	<b>\$33,030.00</b>	<b>\$13,820.82</b>		<b>\$314.92</b>	
Sweep test of existing antenna	\$6,730.00	\$6,400.00	N/A	N/A	N/A
UHF - Lower Power Side Mount, Class A One Station antenna -- basic	\$26,300.00	\$7,420.82	revised quote from PSI for new LP8 antenna. Price includes deliver. 3-14-19 added elbow for antenna connection.	\$314.92	Please note that the antenna make and model are the same on the quote and invoice (second line under description).
<b>Sub-total</b>	<b>\$33,030.00</b>	<b>\$13,820.82</b>	<b>N/A</b>	<b>\$314.92</b>	<b>N/A</b>
<b>Total for all systems</b>	<b>\$2,236,486.63</b>	<b>\$438,993.30</b>	<b>N/A</b>	<b>\$376,935.46</b>	<b>N/A</b>

### Components

Actual Information	
Description	File Name
Sweep test of existing antenna	Information not provided.

UHF - Lower Power Side Mount, Class A One Station antenna -- basic	<b>Component Description:</b>		Final Payment for Primary Antenna
	<b>Amount:</b>		\$3,767.95
	<b>Component Description:</b>		Down Payment for Primary Antenna
	<b>Amount:</b>		\$3,337.95
	<b>Component Description:</b>		Elbow for primary antenna, including tax and freight
	<b>Amount:</b>		\$314.92

## Cost Information

### Transmission Line

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
<b>Interim Transmission Line</b>	<b>\$7,440.00</b>	<b>\$5,667.34</b>		<b>\$5,667.34</b>	
Flexible Foam Transmission Line - dielectric, 1 5/8"	\$7,440.00	\$5,667.34	N/A	\$5,667.34	x
<b>Primary Transmission Line</b>	<b>\$3,600.00</b>	<b>\$3,646.14</b>		<b>\$3,646.14</b>	
Flexible Foam Transmission Line - dielectric, 1 5/8"	\$3,600.00	\$3,646.14	Total cost of TL includes \$414.34 delivery, which will not be entered into the Other Expenses category. This has caused the total to slightly exceed the Predetermined Cost.	\$3,646.14	N/A
<b>Sub-total</b>	<b>\$11,040.00</b>	<b>\$9,313.48</b>	<b>N/A</b>	<b>\$9,313.48</b>	<b>N/A</b>
<b>Total for all systems</b>	<b>\$2,236,486.63</b>	<b>\$438,993.30</b>	<b>N/A</b>	<b>\$376,935.46</b>	<b>N/A</b>

### Components

Actual Information Description	File Name



Flexible Foam Transmission  
Line - dielectric, 1 5/8"

<b>Component Description:</b>	items needed to clean, prepare and install brass ends on the transmission lines
<b>Amount:</b>	\$48.30

<b>Component Description:</b>	items needed to clean, prepare and install brass ends on the transmission lines
<b>Amount:</b>	\$10.32

<b>Component Description:</b>	items needed to clean, prepare and install brass ends on the transmission lines
<b>Amount:</b>	\$28.02

<b>Component Description:</b>	Tie straps to attach Transmission line to tower
<b>Amount:</b>	\$79.92

<b>Component Description:</b>	items needed to clean, prepare and install brass ends on the transmission lines
<b>Amount:</b>	\$23.36

<b>Component Description:</b>	Interim Transmission Line. See attached Quote for WAPK-CD
<b>Amount:</b>	\$5,400.04

	<b>Component Description:</b>	Components to clean, prep, install Line ends
	<b>Amount:</b>	\$50.56
	<b>Component Description:</b>	Clamps to hang Transmission line
	<b>Amount:</b>	\$26.82
Flexible Foam Transmission Line - dielectric, 1 5/8"	<b>Component Description:</b>	Primary Transmission Line. See attached Quote for WAPK
	<b>Amount:</b>	\$3,646.14

## Cost Information

### Tower Equipment and Rigging Costs

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
<b>Primary Tower TOWER</b>	<b>\$1,485,600.00</b>	<b>\$273,353.50</b>		<b>\$242,683.10</b>	
Serious tower reinforcement /modifications	\$1,052,000.00	\$232,668.00	N/A	\$212,401.20	N/A
Complex Tower (includes, for example, those with candelabras and/or stacked antennas)	\$421,000.00	\$37,935.50	N/A	\$27,531.90	N/A
Structural engineering tower load study for well documented tower	\$12,600.00	\$2,750.00	SA for Interim Leased Tower shared between WAPK and WKPT	\$2,750.00	N/A
<b>Primary Tower GTOWER</b>	<b>\$438,011.60</b>	<b>\$19,011.60</b>		<b>\$10,678.24</b>	
Tower Lease	<b>\$16,666.66</b>	\$16,666.66	Rent for 7 months through Phase 2 for WAPK interim antenna	\$8,333.30	N/A
Pipe to pipe clamps	<b>\$344.94</b>	\$344.94	N/A	\$344.94	N/A

Complex Tower (includes, for example, those with candelabras and/or stacked antennas)	\$421,000.00	\$2,000.00	***System Notice: Estimate adjusted and locked because line has been superseded. ***	\$2,000.00	N/A
<b>Sub-total</b>	\$1,923,611.60	\$292,365.10	N/A	\$253,361.34	N/A
<b>Total for all systems</b>	\$2,236,486.63	\$438,993.30	N/A	\$376,935.46	N/A

## Components

Actual Information	
Description	File Name
Serious tower reinforcement /modifications	<b>Component Description:</b>
	Dug 110 ft ditch to bury overhead electrical lines
	<b>Amount:</b>
	\$3,000.00
	<b>Component Description:</b>
	30 pct down payment for 50 pct of the cost for tower reinforcement modifications
	<b>Amount:</b>
	\$69,800.40
	<b>Component Description:</b>
	Construction services for tower modification and antenna line installation
	<b>Amount:</b>
	\$139,600.80

<p>Complex Tower (includes, for example, those with candelabras and/or stacked antennas)</p>	<table> <tr> <td data-bbox="713 174 1023 210"><b>Component Description:</b></td><td data-bbox="1155 174 1366 405">30 pct down payment of 50 pct of the cost for rigging and antennas line installation</td></tr> <tr> <td data-bbox="713 416 823 452"><b>Amount:</b></td><td data-bbox="1155 416 1273 452">\$9,177.30</td></tr> <tr> <td data-bbox="713 555 1023 591"><b>Component Description:</b></td><td data-bbox="1155 555 1366 748">60 percent progress payment for tower modifications and rigging</td></tr> <tr> <td data-bbox="713 759 823 795"><b>Amount:</b></td><td data-bbox="1155 759 1289 795">\$18,354.60</td></tr> </table>	<b>Component Description:</b>	30 pct down payment of 50 pct of the cost for rigging and antennas line installation	<b>Amount:</b>	\$9,177.30	<b>Component Description:</b>	60 percent progress payment for tower modifications and rigging	<b>Amount:</b>	\$18,354.60
<b>Component Description:</b>	30 pct down payment of 50 pct of the cost for rigging and antennas line installation								
<b>Amount:</b>	\$9,177.30								
<b>Component Description:</b>	60 percent progress payment for tower modifications and rigging								
<b>Amount:</b>	\$18,354.60								
<p>Structural engineering tower load study for well documented tower</p>	<table> <tr> <td data-bbox="713 927 1023 963"><b>Component Description:</b></td><td data-bbox="1155 927 1366 1077">50% split of 50% down payment for Interim Tower structural Analysis</td></tr> <tr> <td data-bbox="713 1088 823 1124"><b>Amount:</b></td><td data-bbox="1155 1088 1273 1124">\$1,375.00</td></tr> <tr> <td data-bbox="713 1227 1023 1263"><b>Component Description:</b></td><td data-bbox="1155 1227 1366 1377">50% split of final 50% payment for Interim Tower structural Analysis</td></tr> <tr> <td data-bbox="713 1388 823 1424"><b>Amount:</b></td><td data-bbox="1155 1388 1273 1424">\$1,375.00</td></tr> </table>	<b>Component Description:</b>	50% split of 50% down payment for Interim Tower structural Analysis	<b>Amount:</b>	\$1,375.00	<b>Component Description:</b>	50% split of final 50% payment for Interim Tower structural Analysis	<b>Amount:</b>	\$1,375.00
<b>Component Description:</b>	50% split of 50% down payment for Interim Tower structural Analysis								
<b>Amount:</b>	\$1,375.00								
<b>Component Description:</b>	50% split of final 50% payment for Interim Tower structural Analysis								
<b>Amount:</b>	\$1,375.00								

Tower Lease	<table> <tr> <td data-bbox="715 174 1023 208"><b>Component Description:</b></td><td data-bbox="1155 174 1358 327">Monthly payment for tower rent for WAPK interim antenna</td></tr> <tr> <td data-bbox="715 338 823 371"><b>Amount:</b></td><td data-bbox="1155 338 1270 371">\$1,666.66</td></tr> <tr> <td data-bbox="715 477 1023 510"><b>Component Description:</b></td><td data-bbox="1155 477 1370 584">Lease payment for tower space for interim antennas</td></tr> <tr> <td data-bbox="715 595 823 629"><b>Amount:</b></td><td data-bbox="1155 595 1270 629">\$1,666.66</td></tr> <tr> <td data-bbox="715 734 1023 768"><b>Component Description:</b></td><td data-bbox="1155 734 1342 801">Share of Interim Tower rent</td></tr> <tr> <td data-bbox="715 813 823 846"><b>Amount:</b></td><td data-bbox="1155 813 1270 846">\$1,666.66</td></tr> <tr> <td data-bbox="715 952 1023 985"><b>Component Description:</b></td><td data-bbox="1155 952 1370 1104">Monthly tower rent payment for WAPK interim antenna</td></tr> <tr> <td data-bbox="715 1115 823 1149"><b>Amount:</b></td><td data-bbox="1155 1115 1270 1149">\$1,666.66</td></tr> <tr> <td data-bbox="715 1254 1023 1288"><b>Component Description:</b></td><td data-bbox="1155 1254 1334 1361">WAPK share of Tower Rent Payment 3</td></tr> <tr> <td data-bbox="715 1373 823 1406"><b>Amount:</b></td><td data-bbox="1155 1373 1270 1406">\$1,666.66</td></tr> </table>	<b>Component Description:</b>	Monthly payment for tower rent for WAPK interim antenna	<b>Amount:</b>	\$1,666.66	<b>Component Description:</b>	Lease payment for tower space for interim antennas	<b>Amount:</b>	\$1,666.66	<b>Component Description:</b>	Share of Interim Tower rent	<b>Amount:</b>	\$1,666.66	<b>Component Description:</b>	Monthly tower rent payment for WAPK interim antenna	<b>Amount:</b>	\$1,666.66	<b>Component Description:</b>	WAPK share of Tower Rent Payment 3	<b>Amount:</b>	\$1,666.66
<b>Component Description:</b>	Monthly payment for tower rent for WAPK interim antenna																				
<b>Amount:</b>	\$1,666.66																				
<b>Component Description:</b>	Lease payment for tower space for interim antennas																				
<b>Amount:</b>	\$1,666.66																				
<b>Component Description:</b>	Share of Interim Tower rent																				
<b>Amount:</b>	\$1,666.66																				
<b>Component Description:</b>	Monthly tower rent payment for WAPK interim antenna																				
<b>Amount:</b>	\$1,666.66																				
<b>Component Description:</b>	WAPK share of Tower Rent Payment 3																				
<b>Amount:</b>	\$1,666.66																				
Pipe to pipe clamps	<table> <tr> <td data-bbox="715 1547 1023 1581"><b>Component Description:</b></td><td data-bbox="1155 1547 1366 1700">Pipe-to-pipe clamps for interim antenna mount on interim tower</td></tr> <tr> <td data-bbox="715 1711 823 1744"><b>Amount:</b></td><td data-bbox="1155 1711 1251 1744">\$344.94</td></tr> </table>	<b>Component Description:</b>	Pipe-to-pipe clamps for interim antenna mount on interim tower	<b>Amount:</b>	\$344.94																
<b>Component Description:</b>	Pipe-to-pipe clamps for interim antenna mount on interim tower																				
<b>Amount:</b>	\$344.94																				

Complex Tower (includes, for example, those with candelabras and/or stacked antennas)		
	<b>Component Description:</b>	One half share of down payment for tower structural analysis for WAPK
	<b>Amount:</b>	\$1,000.00
	<b>Component Description:</b>	One half cost of Balance due of tower Structural Analysis for WAPK
	<b>Amount:</b>	\$1,000.00

## Cost Information

### Outside Professional Services

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
<b>Outside Professional Services</b>	<b>\$43,144.00</b>	<b>\$27,792.00</b>		<b>\$18,590.00</b>	
Other Engineering Services	<i>\$11,640.00</i>	\$11,640.00	Engineering services not included in any other OPS section	\$11,640.00	add
FAA consultant, including cost of preparing FAA Form 7460 (Notice of Proposed Construction), if needed for height increase	\$2,105.00	\$275.00	N/A	\$0.00	N/A
Attorney Fees - Prepare and File request for Special Temporary Authorization	\$3,680.00	\$3,585.00	N/A	\$550.00	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application	\$2,365.00	\$1,000.00	N/A	N/A	N/A



Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	\$5,260.00	\$3,000.00	N/A	\$2,800.00	N/A
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	\$1,580.00	\$1,000.00	N/A	N/A	N/A
ASR modification (prepare FCC Form 854)	\$2,105.00	\$1,500.00	N/A	N/A	N/A
Project management of the transition	\$1,264.00	\$1,232.00	N/A	\$600.00	N/A
Prepare and or review reimbursement form	\$2,630.00	\$2,560.00	N/A	\$1,650.00	N/A
Perform engineering study for new channel assignment and antenna development	\$7,360.00	\$0.00	included in CP application costs	N/A	N/A
Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	\$3,155.00	\$2,000.00	N/A	\$1,350.00	N/A
<b>Sub-total</b>	<b>\$43,144.00</b>	<b>\$27,792.00</b>	<b>N/A</b>	<b>\$18,590.00</b>	<b>N/A</b>

<b>Total for all systems</b>	\$2,236,486.63	\$438,993.30	N/A	\$376,935.46	N/A
------------------------------	----------------	--------------	-----	--------------	-----

## Components

Actual Information	
Description	File Name
Other Engineering Services	
	<b>Component Description:</b> Repack engineering services for November 2018 <b>Amount:</b> \$609.50
	<b>Component Description:</b> Amend 399 for WAPK <b>Amount:</b> \$265.00
	<b>Component Description:</b> 399 Amendment <b>Amount:</b> \$728.75
	<b>Component Description:</b> RF design associated with a revised plan for the channel change leading to a 399 amendment for WAPK <b>Amount:</b> \$3,437.50
	<b>Component Description:</b> Prepare and submit ACI Actual Cost Invoices <b>Amount:</b> \$1,500.00
	<b>Component Description:</b> FCC STA application to operate on Interim tower <b>Amount:</b> \$1,535.00

	<b>Component Description:</b>	FCC Technical portion of STA application for interim operation
	<b>Amount:</b>	\$1,535.00
	<b>Component Description:</b>	Prepare and submit actual cost invoices
	<b>Amount:</b>	\$3,564.25
FAA consultant, including cost of preparing FAA Form 7460 (Notice of Proposed Construction), if needed for height increase	<b>Component Description:</b>	Prep and file FAA 7460-1; cost split between WAPK and WKPT
	<b>Amount:</b>	\$275.00
Attorney Fees - Prepare and File request for Special Temporary Authorization	<b>Component Description:</b>	STA for repack station WAPK interim operation on tower leased from WJHL
	<b>Amount:</b>	\$550.00
Attorney Fees -Prepare and File FCC Form 2100 (main), License to Cover Application	Information not provided.	
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	<b>Component Description:</b>	Reimbursement for part of invoice covering initial CP application July 6 Form 2100
	<b>Amount:</b>	\$2,800.00
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	Information not provided.	

ASR modification (prepare FCC Form 854)	Information not provided.	
Project management of the transition	<b>Component Description:</b> <b>Amount:</b>	Prog Rpt Form 387 3Q2018 \$150.00
	<b>Component Description:</b> <b>Amount:</b>	Prep and submit Form 387 for 10 weeks prior to transition \$150.00
	<b>Component Description:</b> <b>Amount:</b>	Progress Report 4Q18 \$150.00
	<b>Component Description:</b> <b>Amount:</b>	FCC 387 progress report 2Q18 WAPK \$150.00
Prepare and or review reimbursement form	<b>Component Description:</b> <b>Amount:</b>	KGA inv #964-47 AC invs JG Nov 2018 UL20190409jgv1 \$50.00
	<b>Component Description:</b> <b>Amount:</b>	KGA inv #964-46 AC invs JG Mar 2019 UL20190409jgv1 \$150.00
	<b>Component Description:</b> <b>Amount:</b>	KGA inv #964-40 AC invs RG Feb 2019 UL20190409jgv1 \$1,450.00

Perform engineering study for new channel assignment and antenna development	Information not provided.	
Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	<b>Component Description:</b>  <b>Amount:</b>	Engineering for CP application main facility WAPK \$1,350.00

## Cost Information

### Other Expenses

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
<b>Other Expenses</b>	<b>\$20,173.77</b>	<b>\$11,873.77</b>		<b>\$11,527.60</b>	
Electrical	<i>\$5,098.77</i>	\$5,098.77	This expense is for electrical work.	\$5,098.77	N/A
FCC License to Cover Filing Fee	<i>\$335.00</i>	\$335.00	FCC License to Cover Filing Fee	\$335.00	N/A
MVPD Notification of Channel Change	<i>\$2,190.00</i>	\$2,190.00	The station needed to re-send its MVPD notifications to specify the actual Transition date instead of just "Phase 2".	\$2,190.00	N/A
Develop and air announcement of upcoming channel change	<i>\$0.00</i>	\$0.00	N/A	N/A	N/A
Equipment Delivery and Handling Charges	<i>\$1,000.00</i>	\$1,000.00	N/A	\$823.83	N/A
DTV Medical Facility Notification	\$11,550.00	\$3,250.00	N/A	\$3,080.00	N/A

<b>Sub-total</b>	\$20,173.77	\$11,873.77	N/A	\$11,527.60	N/A
<b>Total for all systems</b>	\$2,236,486.63	\$438,993.30	N/A	\$376,935.46	N/A

## Components

Actual Information	
Description	File Name
Electrical	<p><b>Component Description:</b> E Electric inv #201904162019 Electrical work UL20190422jgv1</p> <p><b>Amount:</b> \$5,098.77</p>
FCC License to Cover Filing Fee	<p><b>Component Description:</b> FCC inv #0000070481 Lic to Cover filing fee WAPK UL20190410jgv1</p> <p><b>Amount:</b> \$335.00</p>
MVPD Notification of Channel Change	<p><b>Component Description:</b> Prepare and mail MVPD notifications</p> <p><b>Amount:</b> \$1,660.00</p> <p><b>Component Description:</b> KGA inv #964-39 Revised MVPD notifications resent UL20190326jgv1</p> <p><b>Amount:</b> \$530.00</p>
Develop and air announcement of upcoming channel change	Information not provided.

Equipment Delivery and Handling Charges	<div> <b>Component Description:</b> Stone for road bed, to enable site access</div> <div> <b>Amount:</b> \$531.36 </div>
	<div> <b>Component Description:</b> 50% share of gas fuel for Rental Truck for delivering repack equipment to the site. Shared with WKPT</div> <div> <b>Amount:</b> \$28.45 </div>
	<div> <b>Component Description:</b> Pallet jack for moving equipment during installation and removal</div> <div> <b>Amount:</b> \$136.87 </div>
	<div> <b>Component Description:</b> 50% share of rental truck to deliver repack equipment to the site. Shared with WKPT</div> <div> <b>Amount:</b> \$127.15 </div>
DTV Medical Facility Notification	<div> <b>Component Description:</b> Prepare and mail Medical notifications</div> <div> <b>Amount:</b> \$3,080.00 </div>



<b>Cost Information</b>	<b>Grand Total</b>		
		<b>Predetermined Cost Estimate</b>	<b>Estimated Cost</b>
			<b>Actual Cost</b>
	<b>Total for all systems</b>	\$2,236,486.63	\$438,993.30
			\$376,935.46

<b>Reimbursement Status</b>	<b>Question</b>	<b>Response</b>
	The facility has ceased operating on its pre-auction channel.	No
	Construction of final facilities or all necessary modifications are complete.	No
	All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator.	No

Certification	Section	Question	Response
	Submission of Estimated Expenses Statements	<p>WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.</p>	
		<ol style="list-style-type: none"> <li>1. The Authorized Person signing below certifies that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity.</li> <li>2. The above-named entity acknowledges that all certifications and attached documentation are considered material representations.</li> <li>3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.</li> </ol>	

4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
5. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

<p>8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.</p>	
<p>I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.</p>	<p><b>Jeffrey C Gehman</b>  <i>Engineering Associate</i></p> <p>04/22/2019</p>

Certification	Section	Question	Response
	Submission of Actual Cost Documentation Statements	WILLFUL FALSE, FRAUDULENT, OR FICTITIOUS STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE AND/OR FRAUDULENT STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT (U.S. CODE, TITLE 31, SECTIONS 3729-3733).	
		<ol style="list-style-type: none"> <li>1. The Authorized Person signing below certifies and represents that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity.</li> <li>2. The above-named entity certifies that the statements in this form and attached documentation are true, complete, and correct.</li> <li>3. The above-named entity acknowledges that all certifications and attached documentation are considered material representations.</li> </ol>	

4. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.
5. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (full power and Class A stations) and/or otherwise modify a television station's facility as a result of the spectrum repack (LPTV/TV Translator stations); or to minimize service disruption resulting from a repacked television station (FM stations); or to continue to carry the signal of a broadcaster that changes channels (MVPD) .
6. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
7. The above-named entity certifies that the cost information /documents submitted reflect costs actually incurred.

<p>8. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.</p> <p>9. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a prerequisite for obtaining the payments herein requested.</p>	
<p>I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.</p>	<p><b>Jeffrey C Gehman</b>  <i>Engineering Associate</i></p> <p>04/22/2019</p>

## Attachments