



(REFERENCE COPY - Not for submission)

# FCC Form 399: Reimbursement Request

Facility **29547** | Service: **DCA** | Call **WSBS-CD** | Channel: **19 (UHF)** |  
ID:  
File **0000028488**  
Number:  
FRN: **0014275069** | Date **05/28**  
Submitted: **/2019**

## Applicant Information

### Applicant Name, Type, and Contact Information

| Applicant  | Address  | Phone             | Email                              | Applicant Type |
|--|--|-------------------|------------------------------------|----------------|
| <b>WSBS LICENSING, INC.</b><br>Doing Business As: WSBS LICENSING, INC. | Spanish Broadcasting System, Inc.<br>7007 NW 77TH AVE.<br>MIAMI, FL 33166<br>United States | +1 (305) 441-6901 | licensemanagement@sbscorporate.com | Corporation    |

## Reimbursement Contact Information

### Reimbursement Contact Name and Information

| Applicant      | Address | Phone | Email |
|----------------|---------|-------|-------|
| [Confidential] |         |       |       |

## Preparer Contact Information

### Preparer Contact Name and Information

| Applicant  | Address  | Phone             | Email                 |
|--|--|-------------------|-----------------------|
| <b>Nancy A. Ory , Esq .</b><br><i>Lerman Senter PLLC</i> | Nancy A. Ory<br>2001 L St NW<br>Suite 400<br>Washington, DC 20036<br>United States | +1 (202) 416-6791 | nory@lermansenter.com |

**Broadcaster  
Information  
and  
Transition  
Plan**

| Question   | Response  |
|--|---|
| Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information. | No  |
| Briefly describe transition plan   | WSBS-CD will be re-tuning its main transmitter and replacing the mask filter. An auxiliary transmitter will need to be replaced and a new antenna and line will be required to meet repack assignments and timelines. |

**Transmitters**

| Section                      | Question                                  | Response |
|------------------------------|---|----------|
| Transmitter Related Expenses | Do you have transmitter related expenses? | Yes      |

**Primary  
Transmitter****Existing Transmitter Information**

| Section                                    | Question   | Response        |
|--|--|-----------------|
| Existing Transmitter Description           | Type of change   | Retune Existing |
|  | Use  | Primary (Main)  |
|  | Ownership  | Owned           |
|  | Owner  | N/A             |
|  | Is this transmitter currently shared with another station? | No              |
|  | Is this transmitter currently in operating condition?      | Yes             |
| Existing Transmitter Manufacturer and Type | Manufacturer   | Harris          |
|  | Model  | UAX2500AT       |
|  |  |                 |

|                            |             |
|----------------------------|-------------|
| Year                       | 2010        |
| Type                       | Solid State |
| Solid State Cooling        | Air Cooled  |
| Solid State Power capacity | 2.5 kW      |

**Primary Transmitter**

**Retuning Transmitter Costs**

| Section                | Question                                       | Response                     |
|------------------------|--|------------------------------|
| <b>New IOT Tubes</b>   | Number of Tubes (including accessories) needed | N/A                          |
| <b>New Mask Filter</b> | Power  | 3 kW                         |
|                        | Other Power                                    | N/A                          |
| <b>New Exciter</b>     | Is a new exciter needed?                       | Yes                          |
|                        | Exciter Type                                   | Dual exciter with changeover |

**Primary Transmitter**

**Other Transmitter Costs**

| Section                   | Question                              | Response |
|---------------------------|---------------------------------------|----------|
| <b>Electrical Service</b> | Service Entrance (3 phases 800A 208V) | No       |
|                           | Switchgear (industrial 800 amp)       | No       |
|                           | Transformer (480V)                    | No       |
|                           | Power                                 | N/A      |
|                           | Rigid Conduit and Wiring              | No       |
|                           | Size                                  | N/A      |
|                           | Length                                | N/A      |
|                           | Other Electrical Service              | No       |
|                           | Description                           | N/A      |

|  |   |     |
|--|---|-----|
| <b>HVAC Service</b>  | Does the replacement transmitter require HVAC Service?  | No  |
|  | Type  | N/A |
|  | Size  | N/A |
|  | Other Size  | N/A |
| <b>Transmitter Building Addition/Modification or Leasehold Improvement</b> | Does the Transmitter Building require an addition, modification, other leasehold improvement? | No  |
|  | Size  | N/A |
| <b>Channel 14 Costs</b>  | Is an RF Consulting Engineer needed?  | N/A |
|  | Is a channel 14 Mask Filer needed?  | N/A |
|  | Is additional field engineering time needed?  | N/A |
|  | Number of Days  | N/A |

**Primary Transmitter**

**Other Transmitter Cost Not Listed**

| Name                |  | Description  |
|---------------------|--|--|
| <b>Installation</b> |  | Installation and tuning charges to install new exciters and re-tune transmitter to CH 19 |

**Auxiliary  
Transmitter****Add Transmitter Information**

| Section   | Question   | Response               |
|---|--|------------------------|
| <b>Existing Transmitter<br/>Description</b>           | Type of change   | Purchase<br>New        |
|   | Use  | Auxiliary<br>(Backup)  |
|   | Description of Use   | Back-Up<br>Transmitter |
|   | Ownership  | Owned                  |
|   | Owner  | N/A                    |
|   | Site   | N/A                    |
|   | Is this transmitter currently shared with another station? | No                     |
|   | Is this transmitter currently in operating condition?      | Yes                    |
| <b>Existing Transmitter<br/>Manufacturer and Type</b> | Manufacturer   |                        |
|   | Model  | SSTVU-<br>5000         |
|   | Year   | 1996                   |
|   | Type   | Solid State            |
|   | Solid State Cooling  | Air Cooled             |
|   | Solid State Power Capacity                                 | 5 kW                   |

**Auxiliary  
Transmitter****New Transmitter Costs**

| Section         | Question                                  | Response   |
|-----------------|---|--|
| New Transmitter | Use                                       | Auxiliary<br>(Backup)  |
|                 | Change Type                               | Purchase<br>New  |
|                 | Is this a request for upgraded equipment? | No   |
|                 | Manufacturer                              |  |
|                 | Model                                     | UAXTE-<br>4R37   |
|                 | Transmitter Type                          | Solid State  |
|                 | Solid State Cooling                       | Air Cooled   |
|                 | Solid State Power capacity                | 2.01 kW  |
|                 | Justification for New Transmitter         | Current<br>Auxiliary<br>transmitter<br>will not tune<br>to new CH<br>19<br>assignment. |

**Auxiliary  
Transmitter****Other Transmitter Costs**

| Section            | Question                              | Response |
|--------------------|---------------------------------------|----------|
| Electrical Service | Service Entrance (3 phases 800A 208V) | No       |
|                    | Switchgear (industrial 800 amp)       | No       |
|                    | Transformer (480V)                    | No       |
|                    | Power                                 | N/A      |
|                    | Rigid Conduit and Wiring              | No       |
|                    | Size                                  | N/A      |
|                    | Length                                | N/A      |
|                    | Other Electrical Service              | No       |

|  |   |     |
|--|---|-----|
|  | Description   | N/A |
| <b>HVAC Service</b>  | Does the replacement transmitter require HVAC Service?  | No  |
|  | Type  | N/A |
|  | Size  | N/A |
|  | Other Size  | N/A |
| <b>Transmitter Building Addition/Modification or Leasehold Improvement</b> | Does the Transmitter Building require an addition, modification, other leasehold improvement? | No  |
|  | Size  | N/A |
| <b>Channel 14 Costs</b>  | Is an RF Consulting Engineer needed?  | N/A |
|  | Is a channel 14 Mask Filer needed?  | N/A |
|  | Is additional field engineering time needed?  | N/A |
|  | Number of Days  | N/A |

**Auxiliary  
Transmitter**

**Other Transmitter Cost Not Listed**

Information not provided.

**Antennas**

| Section                  | Question                              | Response |
|--------------------------|---------------------------------------|----------|
| Antenna Related Expenses | Do you have antenna related expenses? | Yes      |



## Primary Antenna

### Existing Antenna Information

| Section                                   | Question   | Response           |
|---|--|--------------------|
| Existing Antenna<br>Description           | Type of change   | Purchase<br>New    |
|   | Antenna Use  | Primary<br>(Main)  |
|   | Description of Use   | N/A                |
|   | Ownership  | Owned              |
|   | Owner  | N/A                |
|   | Site   | N/A                |
|   | Is the existing antenna shared with another station or stations? | No                 |
|   | Is the existing antenna directional?                             | Yes                |
|   | Is antenna in operating condition?                               | Yes                |
|   | Is antenna located on or in close proximity to an antenna farm?  | Yes                |
| Existing Antenna<br>Manufacturer and Type | Class  | Class A            |
|   | Mounting   | Side Mount         |
|   | Antenna position in stack  | Not in Stack       |
|   | Polarization   | Horizontal         |
|   | Type   | Slotted<br>Coaxial |
|   | Number of Stations Supported                                     | N/A                |
|   | Number of Panels   | N/A                |
|   | Design power capacity in use                                     | N/A                |
|   | Lower Limit  | N/A                |
|   | Upper Limit  | N/A                |
|   | Other Antenna Type   | N/A                |
|   | ERP: (Effective Radiated Power)<br>.....                         | 15.0 kW            |
|   |  |                    |

|              |                   |
|--------------|-------------------|
| Manufacturer |                   |
| Model        | ALP16L4-<br>CDP50 |
| Year         | 2007              |

Primary  
Antenna

New Antenna Costs

| Section                            | Question   | Response        |
|------------------------------------|--|-----------------|
| New Antenna Description            | Use  | Primary (Main)  |
|                                    | Description of Use   | N/A             |
|                                    | Change Type  | Purchase New    |
|                                    | Is this a request for upgraded equipment?                            | Yes             |
|                                    | Ownership  | Owned           |
|                                    | Owner  | N/A             |
|                                    | Is antenna shared?   | No              |
|                                    | Is antenna directional?  | Yes             |
|                                    | Will antenna be located on or in close proximity to an antenna farm? | Yes             |
| New Antenna Manufacturer and Types | Class  | Class A         |
|                                    | Mounting   | Top Mount       |
|                                    | Antenna position in stack  | Not in Stack    |
|                                    | Polarization   | Elliptical      |
|                                    | Type   | Slotted Coaxial |
|                                    | Number of Stations Supported   | N/A             |
|                                    | Number of Panels/Bays  | N/A             |
|                                    | Lower Limit  | N/A             |
|                                    | Upper Limit  | N/A             |
|                                    | Design power capacity in use   | N/A             |
|                                    | Other Antenna Type   | N/A             |
|                                    | ERP: (Effective Radiated Power)<br>.....                             | 7.98 kW         |
|                                    | Manufacturer   |                 |
|                                    | Model  | TLP-12J         |

|                               |   |
|-------------------------------|---|
| Year                          | 2018  |
| Justification for New Antenna | Current Antenna is not capable of broadcasting on channel 19. |

## Primary Antenna

### Other Antenna Costs

| Section                            | Question  | Response            |
|------------------------------------|---|---------------------|
| <b>Combiner for Shared Antenna</b> | Do you need a Combiner for a Shared Antenna?  | No                  |
|                                    | Type  |                     |
|                                    | Number of channels supported  | N/A                 |
|                                    | Frequencies of channels supported   | N/A                 |
|                                    | Frequency   | N/A                 |
|                                    | Do you need a combiner output splitter /switcher for dual feed lines?                                       | N/A                 |
| <b>Elbow Complex</b>               | Do you require the separate purchase of the Elbow Complex?  | Yes                 |
|                                    | Broadband or Single Channel?  | Single Channel      |
|                                    | Feed Line Size  | 3 1/8 inches inches |
| <b>Side Mount Brackets</b>         | Do you require the separate purchase of side mount brackets for a high power antenna?                       | No                  |
| <b>Pattern Scatter Analysis</b>    | Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna? | No                  |
| <b>Sweep Test</b>                  | Do you require the sweep testing of transmission line and antenna?  | Yes                 |

**Primary  
Antenna**

**Other Antenna Cost Not Listed**

| Name                      | Description  |
|---------------------------|--|
| On site field engineering | On site field engineering: includes travel, expenses, and report |
| UHF Mid Power Side Mount  | Mid Power Side Mount for Antenna                                 |
| Jumper HJ7-50A            | 20 Ft EIA with 2 1 5/8 Gas Pass Female Connectors                |
| Reducer                   | 3-50 x 1-50 EIA CU   |

**Transmission Line**

| Section                               | Question  | Response |
|---------------------------------------|---|----------|
| Transmission Line<br>Related Expenses | Do you have transmission line related expenses? | Yes      |

**Primary**  
**Transmission Line**

**Existing Transmission Line**

| Section   | Question   | Response         |
|---|--|------------------|
| <b>Existing Transmission Line Description</b>           | Type of change   | Purchase New     |
|   | Use  | Primary (Main)   |
|   | Description of Use   | N/A              |
|   | Ownership  | Owned            |
|   | Owner  | N/A              |
|   | Site   | N/A              |
|   | Is the existing transmission line shared with another station or stations? | No               |
|   | Is Transmission Line in operating condition?                               | Yes              |
| <b>Existing Transmission Line Manufacturer and Type</b> | Manufacturer   |                  |
|   | Type   | Flexible Air     |
|   | Diameter   | 4 inches         |
|   | Other Diameter   | N/A              |
|   | Segment Length   | N/A              |
|   | Other Segment Length   | N/A              |
|   | Number of parallel runs  | 1                |
|   | Length   | 800 feet per run |

**Primary**  
**Transmission Line**

**New Transmission Line**

| Section                            | Question                                  | Response  |
|------------------------------------|---|---|
| <b>New Transmission Line Costs</b> | Use                                       | Primary (Main)  |
|                                    | Description of Use                        | N/A   |
|                                    | Change Type                               | Purchase New  |
|                                    | Is this a request for upgraded equipment? | No  |
|                                    | Type                                      | Flexible Air  |
|                                    | Diameter                                  | 4 inches  |
|                                    | Other Diameter                            | N/A   |
|                                    | Segment Length                            | N/A   |
|                                    | Other Segment Length                      | N/A   |
|                                    | Number of parallel runs                   | 1   |
|                                    | Length                                    | 1000 feet per run   |
|                                    | Justification for New Transmission Line   | Current line need for continued operation on existing channel. New Line will allow for testing and turn-up of Ch19 according to repack timelines. |

**Primary**  
**Transmission Line**

**Other Transmission Line Expenses Not Listed**

| Name                        | Description                                    |
|-----------------------------|--|
| <b>Building Penetration</b> | Costs for building penetration and re-sealing. |



|                              |  |
|------------------------------|--|
| <b>Connector Install Fee</b> | Install Fee for HJ9-50 & HJ11-50                       |
| <b>Flexline Conn 3-50</b>    | Costs for Fem Flexline connector convertad to Gas Pass |

**Tower  
Equipment  
And  
Rigging  
Costs**

| Section                                  | Question  | Response |
|--|---|----------|
| Tower Equipment or Rigging Costs Changes | Do you have tower equipment or rigging costs changes? | Yes      |

**Primary  
Tower**

**Existing Tower**

| Section  | Question  | Response          |
|--|---|-------------------|
| Existing Tower Description                         | Type of change  | Modify Existing   |
|  | Tower Use   | Primary (Main)    |
|  | Description of Use                                      | N/A               |
|  | Ownership   | Leased            |
|  | Is this tower consider Complex?                         | Candelabra        |
|  | Is this tower currently shared with any other stations? | Yes               |
|  | One or more FM, AM or TV radio broadcaster(s)           | Yes               |
|  | Others Types of Users                                   | No                |
|  | Is tower documented for structural analysis?            | Unknown           |
|  | Is tower compliant with Rev G?                          | Unknown           |
| Existing Tower Structure Registration              | Do you have a tower registration number?                | Yes               |
|  | ASR Number  | 1224225           |
| Coordinates (NAD83 (North American Datum of 1983)) | Latitude (NAD83)  | 25° 59' 10.0" N-  |
|  | Longitude (NAD83)                                       | 080° 11' 36.3" W- |
|  | Overall Structure Height                                | 1019.02 feet      |
|  | Support Structure Height                                | 942.90 feet       |
|  | Ground Elevation Above Mean Sea Level (AMSL)            | 11.15 feet        |
|  |   |                   |

|                  |   |
|------------------|---|
| Structure Type   | GTOWER -<br>Guyed<br>Structure Used<br>for<br>Communication<br>Purposes |
| Tower Owner      | American<br>Towers, LLC.  |
| Date Constructed | 10/12/2001  |

**FM, AM or TV radio  
broadcasters. Facility ID's,  
Call Signs and Services of  
other broadcast stations with  
whom the tower is shared**

| Facility ID | Call Sign | Service |
|-------------|-----------|---------|
| 11965       | WBGG-FM   | FM      |
| 64971       | WSCV      | DTV     |
| 41381       | WHYI-FM   | FM      |
| 29567       | WSFS      | FM      |
| 48608       | WPXM-TV   | DTV     |
| 67193       | WMIB      | FM      |
| 60536       | WAMI-DT   | DTV     |
| 51349       | WBEC-TV   | DTV     |
| 51978       | WMIA-FM   | FM      |
| 63154       | WTVJ      | DTV     |
| 51979       | WZTU      | FM      |
| 4366        | WURH-CD   | DTV     |

**Primary  
Tower**

**Tower Modification Costs**

| Section | Question | Response |
|---------|----------|----------|
|---------|----------|----------|

|                             |  |  |
|-----------------------------|--|--|
| <b>Engineering Study</b>    | Please what type of engineering study is required, if any: | Study needed for undocumented /poorly documented tower |
| <b>Tower Reinforcements</b> | Please select whether tower reinforcements are needed:     | Minor Reinforcements needed                            |

**Primary Tower**

**Tower Rigging Costs**

| Section                             | Question                          | Response   |
|-------------------------------------|-----------------------------------|------------|
| <b>Tower Rigging Costs</b>          | Complex Tower                     | Candelabra |
| <b>Helicopter Services Required</b> | Are helicopter services required? | No         |

**Primary Tower**

**Other Tower Expenses Not Listed**

| Name                                       | Description                               |
|--|---|
| <b>Tower Permit Drawing Package</b>        | Generation of permitting drawing package. |
| <b>Tower Modification Project Manager</b>  | Tower Modification Project Management.    |
| <b>Ground and Building Drawing Package</b> | Generation of permitting drawing package. |

**Outside  
Professional Services Costs**

| Section   | Question   | Response   |
|---|--|--|
| <b>Outside Project Management Services</b>        | Do you require outside project management services?                          | Yes  |
|   | Number of Hours  | 100  |
|   | Explanation  | Project management fee for pre-construction services (including initial antenna placement and RF compatibility review, zoning and permitting requirements review; leasing application services) to support the transition of (1) broadcasters. |
| <b>Outside RF consulting Engineering Services</b> | Perform engineering study for new channel assignment and antenna development | Yes  |
|   | Prepare engineering section of Form FCC Construction Permit Application      | Yes  |
|   | For Auxiliary Facility   | No   |
|   | For Main Facility  | Yes  |
|   | Prepare engineering section of Form FCC License to Cover Application         | Yes  |
|   | For Auxiliary Facility   | No   |
|   | For Main Facility  | Yes  |
|   | Prepare request for Special Temporary Authority                              | No   |

|   |  |     |
|---|--|-----|
|   | Quantity   | N/A |
|   | Do you have Distributed Transmission System engineering services?                          | N/A |
|   | Critical Facility  | N/A |
|   | Terrain-Shielded Facility  | N/A |
| <b>Attorney and Other Outside Consulting Services</b> | Prepare and file Form FCC Construction Permit Application                                  | Yes |
|   | For Auxiliary Facility   | No  |
|   | For Main Facility  | Yes |
|   | Prepare and file Form FCC License to Cover Application                                     | Yes |
|   | For Auxiliary Facility   | No  |
|   | For Main Facility  | Yes |
|   | Prepare request for Special Temporary Authority  | No  |
|   | Quantity   | N/A |
|   | NEPA Section 106 environmental review  | No  |
|   | Environmental Assessment   | No  |
|   | ASR Modification   | No  |
|   | FAA Consultation (including preparation of FAA Form 7460)                                  | No  |
|   | Negotiation of Lease and other Matter for Shared Locations                                 | Yes |
|   | Prepare or Review FCC Form 399 for Reimbursement   | Yes |
|   | Address transition timing and coordination issues w/ other stations and wireless providers | Yes |
| <b>RF Field Engineering Services</b>                  | Comprehensive coverage verification via field study  | Yes |
|   | RF exposure measurements   | Yes |
|   | Additional Field Engineering Service   | No  |

|  |                |     |
|--|----------------|-----|
|  | Number of Days | N/A |
|  | Justification  | N/A |

Outside  
Professional

Other Professional Services Expenses Not Listed

Services Costs

| Name                          | Description   |
|-------------------------------|---|
| Site Meetings                 | Coordination and transition planning with all parties onsite and management of the timelines and schedules occurring during the repack. |
| Transition Coordination       | Coordination and transition planning with all parties onsite and management of the timelines and schedules occurring during the repack. |
| Notice of Commencement Filing | Costs related to Filing Notice of Commencement  |

## Other Expenses

| Section                             | Question   | Response |
|-------------------------------------|--|----------|
| <b>AM Pattern Disturbance</b>       | Is an Impact Study needed?   | No       |
|                                     | Is Remediation needed?   | No       |
| <b>Facility Expenses</b>            | Name   | N/A      |
|                                     | Other Distributed Transmission System Expenses Not listed  | N/A      |
|                                     | Name   | N/A      |
|                                     | Is Notification of a Medical Facility required as a result of DTV broadcasting?                                      | Yes      |
| <b>Permit and Filing Costs</b>      | Local Zoning   | Yes      |
|                                     | Non-zoning permits   | Yes      |
|                                     | BLM or NFS Coordination  | No       |
|                                     | FCC Construction Permit Minor Change   | No       |
|                                     | FCC License to Cover Application   | No       |
|                                     | FCC Special Temporary Authority Application  | No       |
| <b>Other Miscellaneous Expenses</b> | Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)?        | Yes      |
|                                     | Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs? | Yes      |
|                                     | Does this relocation require Equipment Storage?  | No       |
|                                     | Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change?     | No       |
|                                     | Does this relocation require MVPD Notification of a Channel Change?  | No       |



**Other  
Expenses**

**Other Expenses Not Listed**

| Name               | Description  |
|--------------------|--|
| Professional Labor | Labor to re-plumb existing RF switch and dummy load to accommodate new line and transmitter. |

## Cost Information

### Transmitters

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description                             | Predetermined Cost Estimate | Estimated Cost      | Estimated Cost Justification  | Actual Cost        | Actual Cost Justification |
|---|-----------------------------|---------------------|---|--------------------|---------------------------|
| <b>Primary Transmitter UAX2500AT</b>    | <b>\$176,705.00</b>         | <b>\$79,400.00</b>  |   | <b>\$19,300.00</b> |                           |
| Installation                            | <i>\$20,000.00</i>          | \$20,000.00         | Installation, configuration, and re-tuning of existing transmitter.                       | \$19,300.00        | N/A                       |
| Dual exciter system with change over    | \$47,350.00                 | \$45,000.00         | N/A   | N/A                | N/A                       |
| 3 kW mask filter                        | \$4,155.00                  | \$4,400.00          | Due to physical location within rack additional hardware needed for correct installation. | N/A                | N/A                       |
| UHF and VHF - minor banding issues      | \$105,200.00                | \$10,000.00         | N/A   | N/A                | N/A                       |
| <b>Auxiliary Transmitter UAXTE-4R37</b> | <b>\$126,000.00</b>         | <b>\$123,584.54</b> |   | <b>\$72,605.76</b> |                           |

|  |                |                |  |              |     |
|--|----------------|----------------|--|--------------|-----|
| UHF - Air Cooled Solid State Transmitter<br>1 - 2.5 kW | \$126,000.00   | \$123,584.54   | Actual Cost is greater than Predetermined costs. See the attached UAXTE-4 Quote and Justification. | \$72,605.76  | N/A |
| <b>Sub-total</b>                                       | \$302,705.00   | \$202,984.54   | N/A  | \$91,905.76  | N/A |
| <b>Total for all systems</b>                           | \$1,381,305.11 | \$1,091,807.41 | N/A  | \$292,971.79 | N/A |

## Components

| Actual Information                   |  |
|--------------------------------------|--|
| Description                          | File Name  |
| Installation                         | <p><b>Component Description:</b> Final Payment of Invoice 923 for transmitter installation.</p> <p><b>Amount:</b> \$6,000.00</p> <p><b>Component Description:</b> First Payment of Invoice 923</p> <p><b>Amount:</b> \$10,500.00</p> <p><b>Component Description:</b> Additional Installation costs invoice 1000.</p> <p><b>Amount:</b> \$2,800.00</p> |
| Dual exciter system with change over | Information not provided.  |
| 3 kW mask filter                     | Information not provided.  |
| UHF and VHF - minor banding issues   | Information not provided.  |

|  |                               |   |
|--|-------------------------------|---|
| UHF - Air Cooled Solid<br>State Transmitter 1 - 2.5 kW |                               |   |
|  | <b>Component Description:</b> | First third of Gates<br>Air Transmitter<br>Invoices                         |
|  | <b>Amount:</b>                | \$37,160.29   |
|  |                               |   |
|  | <b>Component Description:</b> | Gates Air Invoice<br>for first 1/3rd of<br>Aux Transmitter;<br>JW30004537-1 |
|  | <b>Amount:</b>                | \$37,160.29   |
|  |                               |   |
|  | <b>Component Description:</b> | GatesAir Invoice<br>JW30004537-2  |
|  | <b>Amount:</b>                | \$35,445.47   |
|  |                               |   |
|  | <b>Component Description:</b> | Second third of<br>Gates Air<br>Transmitter<br>Invoices                     |
|  | <b>Amount:</b>                | \$35,445.47   |

## Cost Information

### Antennas

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description   | Predetermined Cost Estimate | Estimated Cost      | Estimated Cost Justification                | Actual Cost        | Actual Cost Justification |
|---|-----------------------------|---------------------|---|--------------------|---------------------------|
| <b>Primary Antenna TLP-12J</b>  | <b>\$173,904.80</b>         | <b>\$173,374.80</b> |   | <b>\$24,723.72</b> |                           |
| UHF Mid Power Side Mount  | <i>\$19,172.80</i>          | \$19,172.80         | N/A   | \$17,255.52        | N/A                       |
| On site field engineering   | <i>\$6,400.00</i>           | \$6,400.00          | N/A   | \$5,760.00         | N/A                       |
| Reducer   | <i>\$540.00</i>             | \$540.00            | N/A   | \$486.00           | N/A                       |
| Jumper HJ7-50A  | <i>\$1,358.00</i>           | \$1,358.00          | N/A   | \$1,222.20         | N/A                       |
| UHF - Lower Power, Top Mount, Class A, basic slot antenna, 8 kW input, directional,, elliptically or circularly polarized | <i>\$132,104.00</i>         | \$132,104.00        | \$17,000 additional cost for V-Pol antenna. | \$0.00             | N/A                       |
| Elbow complex, single channel, at antenna input, per 3 1/8. feedline (if needed)  | \$7,600.00                  | \$7,400.00          | N/A   | N/A                | N/A                       |

|                                |                |                |     |              |     |
|--------------------------------|----------------|----------------|-----|--------------|-----|
| Sweep test of existing antenna | \$6,730.00     | \$6,400.00     | N/A | N/A          | N/A |
| <b>Sub-total</b>               | \$173,904.80   | \$173,374.80   | N/A | \$24,723.72  | N/A |
| <b>Total for all systems</b>   | \$1,381,305.11 | \$1,091,807.41 | N/A | \$292,971.79 | N/A |

## Components

| Actual Information       |   |
|--------------------------|---|
| Description              | File Name   |
| UHF Mid Power Side Mount | <p><b>Component Description:</b> Second 45% of UHF Side Mount</p> <p><b>Amount:</b> \$8,627.76</p> <p><b>Component Description:</b> First 45% of UHF Side Mount</p> <p><b>Amount:</b> \$8,627.76</p> <p><b>Component Description:</b> Second 45% of UHF Mid Power Side Mount</p> <p><b>Amount:</b> \$8,627.76</p> <p><b>Component Description:</b> First 45% of UHF Mid Power Side Mount</p> <p><b>Amount:</b> \$8,627.26</p> |

|                           |   |  |
|---------------------------|---|--|
| On site field engineering | <b>Component Description:</b><br><b>Amount:</b> | Second 45% of Repack Sweep<br>\$2,880.00             |
|                           | <b>Component Description:</b><br><b>Amount:</b> | First 45% of Repack Sweep.<br>\$2,880.00             |
|                           | <b>Component Description:</b><br><b>Amount:</b> | Second 45% of onsite field work costs<br>N/A         |
|                           | <b>Component Description:</b><br><b>Amount:</b> | first 45% of One site field work costs<br>\$2,880.00 |
| Reducer                   | <b>Component Description:</b><br><b>Amount:</b> | First 45% of Reducer<br>\$243.00                     |
|                           | <b>Component Description:</b><br><b>Amount:</b> | Second 45% of Reducer<br>\$243.00                    |
|                           | <b>Component Description:</b><br><b>Amount:</b> | Second 45% of reducer costs<br>\$243.00              |
|                           | <b>Component Description:</b><br><b>Amount:</b> | First 45% of Reducer costs<br>\$243.00               |

|   |   |
|---|---|
| Jumper HJ7-50A  | <b>Component Description:</b> First 45% of Jumper Costs<br><b>Amount:</b> \$611.10  |
|   | <b>Component Description:</b> Second 45% of Jumper costs<br><b>Amount:</b> \$611.10 |
|   | <b>Component Description:</b> Second 45% of jumper costs<br><b>Amount:</b> \$611.10 |
|   | <b>Component Description:</b> First 45% of jumper costs<br><b>Amount:</b> \$611.10  |
| UHF - Lower Power, Top Mount, Class A, basic slot antenna, 8 kW input, directional,, elliptically or circularly polarized | Information not provided.   |
| Elbow complex, single channel, at antenna input, per 3 1/8. feedline (if needed)  | Information not provided.   |
| Sweep test of existing antenna  | Information not provided.   |



Cost  
Information

Transmission Line

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description                                     | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification                                      | Actual Cost  | Actual Cost Justification |
|---|-----------------------------|----------------|---|--------------|---------------------------|
| Primary Transmission Line                       | \$81,730.64                 | \$66,573.40    |   | \$56,316.06  |                           |
| Flexible Air Transmission Line - dielectric, 4" | \$74,000.00                 | \$58,842.76    | N/A   | \$52,958.48  | N/A                       |
| Building Penetration                            | <i>\$4,000.00</i>           | \$4,000.00     | Cost for boring through concrete building, flashing, and sealing. | N/A          | N/A                       |
| Connector Install Fee                           | <i>\$170.64</i>             | \$170.64       | N/A   | \$153.58     | N/A                       |
| Flexline Conn 3-50                              | <i>\$3,560.00</i>           | \$3,560.00     | N/A   | \$3,204.00   | N/A                       |
| Sub-total                                       | \$81,730.64                 | \$66,573.40    | N/A   | \$56,316.06  | N/A                       |
| Total for all systems                           | \$1,381,305.11              | \$1,091,807.41 | N/A   | \$292,971.79 | N/A                       |

Components

| Actual Information |           |
|--------------------|-----------|
| Description        | File Name |

|   |  |
|---|--|
| Flexible Air Transmission Line - dielectric, 4" | <div> <b>Component Description:</b> First 45% of Transmission Line Costs         </div> <div> <b>Amount:</b> \$26,479.24         </div>    |
|   | <div> <b>Component Description:</b> Second 45% of Transmission Line Costs         </div> <div> <b>Amount:</b> \$26,479.24         </div>   |
|   | <div> <b>Component Description:</b> Second 45% of transmission line         </div> <div> <b>Amount:</b> \$26,479.24         </div>         |
|   | <div> <b>Component Description:</b> First 45% of flexible transmission line         </div> <div> <b>Amount:</b> \$26,479.24         </div> |
| Building Penetration                            | Information not provided.  |

---

Connector Install Fee

**Component Description:** Second 45% of  
Connector  
Installation Costs  
**Amount:** \$76.79

**Component Description:** First 45% of  
Connector  
Installation Costs  
**Amount:** \$76.79

**Component Description:** Connector  
Installation Fee;  
Second 45%  
**Amount:** \$76.79

**Component Description:** Connector  
Installation fee;  
First 45%  
**Amount:** \$76.79

---

Flexline Conn 3-50

**Component Description:** Second 45% of  
Flexline Costs  
**Amount:** \$1,602.00

**Component Description:** First 45% of  
Flexline Costs  
**Amount:** \$1,602.00

**Component Description:** Second 45% of  
Flexline Connector  
3-50  
**Amount:** \$1,602.00

**Component Description:** First 45% of  
Flexline connector  
3-50  
**Amount:** \$1,602.00

## Cost Information

### Tower Equipment and Rigging Costs

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description  | Predetermined Cost Estimate | Estimated Cost      | Estimated Cost Justification  | Actual Cost         | Actual Justification |
|--|-----------------------------|---------------------|---|---------------------|----------------------|
| <b>Primary Tower</b>   | <b>\$625,300.00</b>         | <b>\$460,000.00</b> |   | <b>\$113,167.41</b> |                      |
| <b>GTOWER</b>  |                             |                     |   |                     |                      |
| Complex Tower<br>(includes, for example, those with candelabras and/or stacked antennas) | \$421,000.00                | \$400,000.00        | N/A   | \$96,045.00         | N                    |
| Minor tower reinforcement /modifications   | \$158,000.00                | \$30,000.00         | N/A   | \$8,375.92          | N                    |
| Tower Permit Drawing Package   | <i>\$5,000.00</i>           | \$5,000.00          | The generation of a permitting drawing package for one (1) broadcasters /customers.   | N/A                 | N                    |
| Tower Modification Project Manager   | <i>\$10,000.00</i>          | \$10,000.00         | Project management fee for pre-construction services (including initial antenna placement and RF compatibility review, zoning and permitting requirements review; leasing application services) to support the transition of (1) broadcasters. 100Hrs @ \$100HR | N/A                 | N                    |

|  |                |                |   |              |   |
|--|----------------|----------------|---|--------------|---|
| Ground and Building Drawing Package  | \$5,000.00     | \$5,000.00     | The generation of a permitting drawing package for one (1) broadcasters /customers. | N/A          | N |
| Tower mapping for an undocumented /poorly documented tower and preparation of documentation necessary for tower load study | \$26,300.00    | \$10,000.00    | N/A   | \$8,746.49   | N |
| <b>Sub-total</b>   | \$625,300.00   | \$460,000.00   | N/A   | \$113,167.41 | N |
| <b>Total for all systems</b>   | \$1,381,305.11 | \$1,091,807.41 | N/A   | \$292,971.79 | N |

## Components

| Actual Information  |   |
|---|---|
| Description   | File Name   |
| Complex Tower (includes, for example, those with candelabras and/or stacked antennas) | <b>Component Description:</b>   |
|   | WSBS-CD - American Tower, structural engineering for candelabra tower. Invoice # 460201552, PO # 516. |
|   | <b>Amount:</b>  |
|   | \$4,750.00  |
|   | <b>Component Description:</b>   |
|   | Tower King Invoice for Tower and Line rigging. See Proposal Attachment #C-19-019                      |
|   | <b>Amount:</b>  |
|   | \$91,295.00   |

|   |  |
|---|--|
| Minor tower reinforcement /modifications  | <p><b>Component Description:</b> ATC Invoice for Capital Contribution_First 25%</p> <p><b>Amount:</b> \$8,375.92</p>                               |
| Tower Permit Drawing Package  | Information not provided.  |
| Tower Modification Project Manager  | Information not provided.  |
| Ground and Building Drawing Package   | Information not provided.  |
| Tower mapping for an undocumented/poorly documented tower and preparation of documentation necessary for tower load study | <p><b>Component Description:</b> WSBS-CD - American Tower, tower mapping cost. Invoice # 460201548, PO # 515.</p> <p><b>Amount:</b> \$8,746.49</p> |

**Cost  
Information**

**Outside Professional Services**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description  | Predetermined<br>Cost Estimate | Estimated<br>Cost   | Estimated Cost<br>Justification  | Actual Cost     | Actual Cost<br>Justification |
|--|--------------------------------|---------------------|--|-----------------|------------------------------|
| <b>Outside<br/>Professional<br/>Services</b>                               | <b>\$156,814.67</b>            | <b>\$148,574.67</b> |  | <b>\$574.67</b> |                              |
| Notice of<br>Commencement<br>Filing  | <i>\$574.67</i>                | \$574.67            | Cost of Filing<br>Notice of<br>Commencement  | \$574.67        | N/A                          |
| Transition<br>Coordination   | <i>\$3,000.00</i>              | \$3,000.00          | Coordination<br>and transition<br>planning with all<br>parties onsite<br>and<br>management of<br>the timelines<br>and schedules<br>occurring during<br>the repack. | N/A             | N/A                          |
| Site Meetings  | <i>\$3,000.00</i>              | \$3,000.00          | Coordination<br>and transition<br>planning with all<br>parties onsite<br>and<br>management of<br>the timelines<br>and schedules<br>occurring during<br>the repack. | N/A             | N/A                          |
| RF Exposure<br>Measurements  | \$21,050.00                    | \$20,000.00         | N/A  | N/A             | N/A                          |
| Comprehensive<br>coverage<br>verification via<br>field study, if<br>needed | \$84,200.00                    | \$80,000.00         | N/A  | N/A             | N/A                          |



|   |             |             |     |        |     |
|---|-------------|-------------|-----|--------|-----|
| Attorney Fees -<br>Negotiation of<br>lease and other<br>matters for<br>shared locations                   | \$4,210.00  | \$4,000.00  | N/A | N/A    | N/A |
| Attorney Fees -<br>Prepare and<br>File FCC Form<br>2100 (main),<br>License to<br>Cover<br>Application     | \$2,365.00  | \$2,250.00  | N/A | N/A    | N/A |
| Project<br>management of<br>the transition  | \$15,800.00 | \$14,250.00 | N/A | N/A    | N/A |
| Prepare and or<br>review<br>reimbursement<br>form   | \$2,630.00  | \$2,500.00  | N/A | N/A    | N/A |
| Address<br>transition timing<br>and<br>coordination<br>issues w/ other<br>stations and<br>wireless        | \$2,630.00  | \$2,500.00  | N/A | N/A    | N/A |
| Perform<br>engineering<br>study for new<br>channel<br>assignment and<br>antenna<br>development            | \$7,360.00  | \$7,000.00  | N/A | \$0.00 | N/A |
| Prepare<br>engineering<br>section of FCC<br>Form 2100<br>(main),<br>Construction<br>Permit<br>Application | \$3,155.00  | \$3,000.00  | N/A | \$0.00 | N/A |

|  |                |                |     |              |     |
|--|----------------|----------------|-----|--------------|-----|
| Prepare engineering section of FCC Form 2100 (main), License to Cover Application      | \$1,580.00     | \$1,500.00     | N/A | N/A          | N/A |
| Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application | \$5,260.00     | \$5,000.00     | N/A | N/A          | N/A |
| <b>Sub-total</b>   | \$156,814.67   | \$148,574.67   | N/A | \$574.67     | N/A |
| <b>Total for all systems</b>   | \$1,381,305.11 | \$1,091,807.41 | N/A | \$292,971.79 | N/A |

## Components

| Actual Information  |   |
|---|---|
| Description   | File Name   |
| Notice of Commencement Filing   | <p><b>Component Description:</b> Cost of Filing the Notice of Commencement; Eagle 1 Inv 1000</p> <p><b>Amount:</b> \$574.67</p> |
| Transition Coordination   | Information not provided.   |
| Site Meetings   | Information not provided.   |
| RF Exposure Measurements  | Information not provided.   |
| Comprehensive coverage verification via field study, if needed              | Information not provided.   |
| Attorney Fees - Negotiation of lease and other matters for shared locations | Information not provided.   |

|  |  |                               |                      |                |            |                               |  |                |            |                               |   |                |            |
|--|--|-------------------------------|----------------------|----------------|------------|-------------------------------|--|----------------|------------|-------------------------------|---|----------------|------------|
| Attorney Fees -Prepare and File FCC Form 2100 (main), License to Cover Application | Information not provided.  |                               |                      |                |            |                               |  |                |            |                               |   |                |            |
| Project management of the transition   | Information not provided.  |                               |                      |                |            |                               |  |                |            |                               |   |                |            |
| Prepare and or review reimbursement form   | Information not provided.  |                               |                      |                |            |                               |  |                |            |                               |   |                |            |
| Address transition timing and coordination issues w/ other stations and wireless   | Information not provided.  |                               |                      |                |            |                               |  |                |            |                               |   |                |            |
| Perform engineering study for new channel assignment and antenna development       | <table> <tr> <td><b>Component Description:</b></td><td>Engineering for WSBS</td></tr> <tr> <td><b>Amount:</b></td><td>\$4,065.00</td></tr> <tr> <td><b>Component Description:</b></td><td>WSBS-CD - perform engineering study; Carl T. Jones invoice #862-41-0009.</td></tr> <tr> <td><b>Amount:</b></td><td>\$4,065.00</td></tr> <tr> <td><b>Component Description:</b></td><td>CTJ Inv for performing engineering studies.</td></tr> <tr> <td><b>Amount:</b></td><td>\$4,065.00</td></tr> </table> | <b>Component Description:</b> | Engineering for WSBS | <b>Amount:</b> | \$4,065.00 | <b>Component Description:</b> | WSBS-CD - perform engineering study; Carl T. Jones invoice #862-41-0009. | <b>Amount:</b> | \$4,065.00 | <b>Component Description:</b> | CTJ Inv for performing engineering studies. | <b>Amount:</b> | \$4,065.00 |
| <b>Component Description:</b>  | Engineering for WSBS   |                               |                      |                |            |                               |  |                |            |                               |   |                |            |
| <b>Amount:</b>   | \$4,065.00   |                               |                      |                |            |                               |  |                |            |                               |   |                |            |
| <b>Component Description:</b>  | WSBS-CD - perform engineering study; Carl T. Jones invoice #862-41-0009.   |                               |                      |                |            |                               |  |                |            |                               |   |                |            |
| <b>Amount:</b>   | \$4,065.00   |                               |                      |                |            |                               |  |                |            |                               |   |                |            |
| <b>Component Description:</b>  | CTJ Inv for performing engineering studies.  |                               |                      |                |            |                               |  |                |            |                               |   |                |            |
| <b>Amount:</b>   | \$4,065.00   |                               |                      |                |            |                               |  |                |            |                               |   |                |            |

|   |  |                               |  |                |            |                               |                                     |                |            |                               |  |                |            |
|---|--|-------------------------------|--|----------------|------------|-------------------------------|-------------------------------------|----------------|------------|-------------------------------|--|----------------|------------|
| <p>Prepare engineering section of FCC Form 2100 (main), Construction Permit Application</p>   | <table> <tr> <td data-bbox="692 100 1114 403"><b>Component Description:</b></td><td data-bbox="1114 100 1428 403">WSBS-CD - prepare construction permit application; Carl T. Jones invoice #862-41-0009.</td></tr> <tr> <td data-bbox="692 403 1114 481"><b>Amount:</b></td><td data-bbox="1114 403 1428 481">\$2,250.00</td></tr> <tr> <td data-bbox="692 481 1114 672"><b>Component Description:</b></td><td data-bbox="1114 481 1428 672">CTJ invoice for Preparing Form 2100</td></tr> <tr> <td data-bbox="692 672 1114 750"><b>Amount:</b></td><td data-bbox="1114 672 1428 750">\$2,250.00</td></tr> <tr> <td data-bbox="692 750 1114 1041"><b>Component Description:</b></td><td data-bbox="1114 750 1428 1041">WSBS-CD - prepare construction permit application; Carl T. Jones invoice #862-41-0009.</td></tr> <tr> <td data-bbox="692 1041 1114 1142"><b>Amount:</b></td><td data-bbox="1114 1041 1428 1142">\$2,250.00</td></tr> </table> | <b>Component Description:</b> | WSBS-CD - prepare construction permit application; Carl T. Jones invoice #862-41-0009. | <b>Amount:</b> | \$2,250.00 | <b>Component Description:</b> | CTJ invoice for Preparing Form 2100 | <b>Amount:</b> | \$2,250.00 | <b>Component Description:</b> | WSBS-CD - prepare construction permit application; Carl T. Jones invoice #862-41-0009. | <b>Amount:</b> | \$2,250.00 |
| <b>Component Description:</b>   | WSBS-CD - prepare construction permit application; Carl T. Jones invoice #862-41-0009.   |                               |  |                |            |                               |                                     |                |            |                               |  |                |            |
| <b>Amount:</b>  | \$2,250.00   |                               |  |                |            |                               |                                     |                |            |                               |  |                |            |
| <b>Component Description:</b>   | CTJ invoice for Preparing Form 2100  |                               |  |                |            |                               |                                     |                |            |                               |  |                |            |
| <b>Amount:</b>  | \$2,250.00   |                               |  |                |            |                               |                                     |                |            |                               |  |                |            |
| <b>Component Description:</b>   | WSBS-CD - prepare construction permit application; Carl T. Jones invoice #862-41-0009.   |                               |  |                |            |                               |                                     |                |            |                               |  |                |            |
| <b>Amount:</b>  | \$2,250.00   |                               |  |                |            |                               |                                     |                |            |                               |  |                |            |
| <p>Prepare engineering section of FCC Form 2100 (main), License to Cover Application</p>      | <p>Information not provided.</p>   |                               |  |                |            |                               |                                     |                |            |                               |  |                |            |
| <p>Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application</p> | <p>Information not provided.</p>   |                               |  |                |            |                               |                                     |                |            |                               |  |                |            |

## Cost Information

### Other Expenses

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description  | Predetermined Cost Estimate | Estimated Cost     | Estimated Cost Justification   | Actual Cost       | Actual Cost Justification |
|--|-----------------------------|--------------------|--|-------------------|---------------------------|
| <b>Other Expenses</b>  | <b>\$40,850.00</b>          | <b>\$40,300.00</b> |  | <b>\$6,284.17</b> |                           |
| Professional Labor   | <i>\$10,000.00</i>          | \$10,000.00        | Labor to re-plumb existing RF switch and dummy load to accommodate new line and transmitter. Labor to assist in installation and removal of heavy broadcast equipment. | N/A               | N/A                       |
| Equipment Delivery and Handling Charges                                  | <i>\$5,000.00</i>           | \$5,000.00         | Fork-Lift Rental and operator for equipment delivery.  | N/A               | N/A                       |
| Disposal Costs (for equipment and other waste, net of any salvage value) | <i>\$5,000.00</i>           | \$5,000.00         | Disposal of old ch 50 antenna, line, and transmitter.  | N/A               | N/A                       |
| DTV Medical Facility Notification  | \$11,550.00                 | \$11,000.00        | N/A  | N/A               | N/A                       |

|                              |                       |                       |   |                     |            |
|------------------------------|-----------------------|-----------------------|---|---------------------|------------|
| Local Zoning                 | <b>\$3,000.00</b>     | \$3,000.00            | Obtain local permits (costs associated with preparation, filing, and fees)  | N/A                 | N/A        |
| Non-zoning permits           | <b>\$6,300.00</b>     | \$6,300.00            | Permits for local municipality for road closures need for tower rigging. Permits for Licenses and Equipment Removal (See Invoice 1000). | \$6,284.17          | N/A        |
| <b>Sub-total</b>             | <b>\$40,850.00</b>    | <b>\$40,300.00</b>    | N/A   | <b>\$6,284.17</b>   | <b>N/A</b> |
| <b>Total for all systems</b> | <b>\$1,381,305.11</b> | <b>\$1,091,807.41</b> | N/A   | <b>\$292,971.79</b> | <b>N/A</b> |

## Components

| Actual Information Description   | File Name                 |
|--|---------------------------|
| Professional Labor   | Information not provided. |
| Equipment Delivery and Handling Charges                                  | Information not provided. |
| Disposal Costs (for equipment and other waste, net of any salvage value) | Information not provided. |
| DTV Medical Facility Notification  | Information not provided. |
| Local Zoning   | Information not provided. |

|                               |  |                               |   |                |            |
|-------------------------------|--|-------------------------------|---|----------------|------------|
| Non-zoning permits            | <table><tr><td data-bbox="724 174 1034 210"><b>Component Description:</b></td><td data-bbox="1166 174 1369 488">Costs for permitting issues related to Equipment removal and electrical licenses. Eagle 1 Invoice 1000.</td></tr><tr><td data-bbox="724 495 836 530"><b>Amount:</b></td><td data-bbox="1166 495 1286 530">\$6,284.17</td></tr></table> | <b>Component Description:</b> | Costs for permitting issues related to Equipment removal and electrical licenses. Eagle 1 Invoice 1000. | <b>Amount:</b> | \$6,284.17 |
| <b>Component Description:</b> | Costs for permitting issues related to Equipment removal and electrical licenses. Eagle 1 Invoice 1000.  |                               |   |                |            |
| <b>Amount:</b>                | \$6,284.17   |                               |   |                |            |

**Cost  
Information**

**Grand Total**

|                              | <b>Predetermined<br/>Cost Estimate</b> | <b>Estimated Cost</b> | <b>Actual Cost</b> |
|------------------------------|--|-----------------------|--------------------|
| <b>Total for all systems</b> | \$1,381,305.11                         | \$1,091,807.41        | \$292,971.79       |

**Reimbursement Status**

| <b>Question</b>  | <b>Response</b> |
|--|-----------------|
| The facility has ceased operating on its pre-auction channel.  | No              |
| Construction of final facilities or all necessary modifications are complete.  | No              |
| All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator. | No              |



| Certification | Section                                     | Question  | Response |
|---------------|---|---|----------|
|               | Submission of Estimated Expenses Statements | <p>WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.</p>   |          |
|               |   | <ol style="list-style-type: none"> <li>1. The Authorized Person signing below certifies that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity.</li> <li>2. The above-named entity acknowledges that all certifications and attached documentation are considered material representations.</li> <li>3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.</li> </ol> |          |

4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
5. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

|   |   |
|---|---|
| <p>8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.</p> |   |
| <p>I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.</p>   | <p><b>Richard<br/>Lara</b><br/><i>Secretary</i></p> <p>05/28/2019</p> |

| Certification | Section  | Question   | Response |
|---------------|--|--|----------|
|               | Submission of Actual Cost Documentation Statements | <p>WILLFUL FALSE, FRAUDULENT, OR FICTITIOUS STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE AND/OR FRAUDULENT STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT (U.S. CODE, TITLE 31, SECTIONS 3729-3733).</p>   |          |
|               |  | <ol style="list-style-type: none"> <li>1. The Authorized Person signing below certifies and represents that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity.</li> <li>2. The above-named entity certifies that the statements in this form and attached documentation are true, complete, and correct.</li> <li>3. The above-named entity acknowledges that all certifications and attached documentation are considered material representations.</li> </ol> |          |

4. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.
5. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (full power and Class A stations) and/or otherwise modify a television station's facility as a result of the spectrum repack (LPTV/TV Translator stations); or to minimize service disruption resulting from a repacked television station (FM stations); or to continue to carry the signal of a broadcaster that changes channels (MVPD) .
6. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
7. The above-named entity certifies that the cost information /documents submitted reflect costs actually incurred.

|  |  |
|--|--|
| <p>8. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.</p> <p>9. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a prerequisite for obtaining the payments herein requested.</p> |  |
| <p>I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.</p>  | <p><b>Richard Lara</b><br/> <i>Secretary</i></p> <p>05/28/2019</p> |

## Attachments