



(REFERENCE COPY - Not for submission)

# FCC Form 399: Reimbursement Request

Facility **167838** | Service: **DCA** | Call **KMMD-CD** | Channel:  
ID: | Sign:  
**28 (UHF)** | File **0000028153**  
Number:  
FRN: **0014625362** | Date **06/12**  
Submitted: **/2019**

## Applicant Information

### Applicant Name, Type, and Contact Information

Applicant	Address	Phone	Email	Applicant Type
<b>CABALLERO ACQUISITION LLC</b>	Randy Nonberg 15200 Sunset Blvd Suite 202 PACIFIC PALISADES, CA 90272 United States	+1 (310) 573-1600	randynonberg@cnzcommunications.com	Limited Liability Company

## Reimbursement Contact Information

### Reimbursement Contact Name and Information

Applicant	Address	Phone	Email
[Confidential]			

## Preparer Contact Information

### Preparer Contact Name and Information

Applicant	Address	Phone	Email
<b>Robert Wayne Jordan , Jordan . Engineer ACME RF INC</b>	Robert Wayne Jordan 9851 CENTER DRIVE VILLA PARK, CA 92861 United States	+1 (714) 412-1951	rjordan@acmerf.com

**Broadcaster  
Information  
and  
Transition  
Plan**

Question	Response
Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information.	No
Briefly describe transition plan	The station will remove and replace equipment as required to accomplish the repack. The station will remain off the air while the work is being completed.

**Transmitters**

Section	Question	Response
Transmitter Related Expenses	Do you have transmitter related expenses?	Yes

**Primary  
Transmitter**

**Existing Transmitter Information**

Section	Question	Response
<b>Existing Transmitter Description</b>	Type of change	Purchase New
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is this transmitter currently shared with another station?	No
	Is this transmitter currently in operating condition?	Yes
<b>Existing Transmitter Manufacturer and Type</b>	Manufacturer	
	Model	ARK 1
	Year	1990
	Type	Solid State
	Solid State Cooling	Air Cooled
	Solid State Power Capacity	1 kW

**Primary  
Transmitter**

**New Transmitter Costs**

Section	Question	Response
New Transmitter	Use	Primary (Main)
	Change Type	Purchase New
	Is this a request for upgraded equipment?	No
	Manufacturer	
	Model	TMU9-3 1.8 kW
	Transmitter Type	Solid State
	Solid State Cooling	Air Cooled
	Solid State Power capacity	1.8 kW
	Justification for New Transmitter	Existing TX is not supported by the manufacture

**Primary  
Transmitter**

**Other Transmitter Costs**

Section	Question	Response
Electrical Service	Service Entrance (3 phases 800A 208V)	Yes
	Switchgear (industrial 800 amp)	No
	Transformer (480V)	No
	Power	N/A
	Rigid Conduit and Wiring	No
	Size	N/A
	Length	N/A
	Other Electrical Service	No
	Description	N/A

<b>HVAC Service</b>	Does the replacement transmitter require HVAC Service?	No
	Type	N/A
	Size	N/A
	Other Size	N/A
<b>Transmitter Building Addition/Modification or Leasehold Improvement</b>	Does the Transmitter Building require an addition, modification, other leasehold improvement?	No
	Size	N/A
<b>Channel 14 Costs</b>	Is an RF Consulting Engineer needed?	N/A
	Is a channel 14 Mask Filer needed?	N/A
	Is additional field engineering time needed?	N/A
	Number of Days	N/A

**Primary Transmitter**      **Other Transmitter Cost Not Listed**  
Information not provided.

**Antennas**

Section	Question	Response
Antenna Related Expenses	Do you have antenna related expenses?	Yes

## Primary Antenna

### Existing Antenna Information

Section	Question	Response
Existing Antenna Description	Type of change	Purchase New
	Antenna Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing antenna shared with another station or stations?	No
	Is the existing antenna directional?	Yes
	Is antenna in operating condition?	Yes
	Is antenna located on or in close proximity to an antenna farm?	No
Existing Antenna Manufacturer and Type	Class	Class A
	Mounting	Side Mount
	Antenna position in stack	Not in Stack
	Polarization	Horizontal
	Type	Slotted Coaxial
	Number of Stations Supported	N/A
	Number of Panels	N/A
	Design power capacity in use	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power) .....	15.0 kW

Manufacturer	
Model	PSILP8AER
Year	1990

---



**Primary  
Antenna**

**New Antenna Costs**

Section	Question	Response
<b>New Antenna Description</b>	Use	Primary (Main)
	Description of Use	N/A
	Change Type	Purchase New
	Is this a request for upgraded equipment?	Yes
	Ownership	Owned
	Owner	N/A
	Is antenna shared?	No
	Is antenna directional?	Yes
	Will antenna be located on or in close proximity to an antenna farm?	No
<b>New Antenna Manufacturer and Types</b>	Class	Class A
	Mounting	Side Mount
	Antenna position in stack	Not in Stack
	Polarization	Elliptical
	Type	Slotted Coaxial
	Number of Stations Supported	N/A
	Number of Panels/Bays	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Design power capacity in use	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power) .....	15.0 kW
	Manufacturer	

Model	ALP8L3-ESR-28
Year	2018
Justification for New Antenna	Existing antenna will not serve new channel assignment

## Primary Antenna

### Other Antenna Costs

Section	Question	Response
<b>Combiner for Shared Antenna</b>	Do you need a Combiner for a Shared Antenna?	No
	Type	
	Number of channels supported	N/A
	Frequencies of channels supported	N/A
	Frequency	N/A
	Do you need a combiner output splitter /switcher for dual feed lines?	N/A
<b>Elbow Complex</b>	Do you require the separate purchase of the Elbow Complex?	No
	Broadband or Single Channel?	N/A
	Feed Line Size	N/A
<b>Side Mount Brackets</b>	Do you require the separate purchase of side mount brackets for a high power antenna?	No
<b>Pattern Scatter Analysis</b>	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	No
<b>Sweep Test</b>	Do you require the sweep testing of transmission line and antenna?	Yes

**Primary  
Antenna**

**Other Antenna Cost Not Listed**  
Information not provided.

**Transmission Line**

Section	Question	Response
Transmission Line Related Expenses	Do you have transmission line related expenses?	No

**Tower Equipment And Rigging Costs**

Section	Question	Response
Tower Equipment or Rigging Costs Changes	Do you have tower equipment or rigging costs changes?	Yes

**Primary Tower****Existing Tower**

Section	Question	Response
Existing Tower Description	Type of change	Modify Existing
	Tower Use	Primary (Main)
	Description of Use	N/A
	Ownership	Leased
	Is this tower consider Complex?	No
	Is this tower currently shared with any other stations?	No
	One or more FM, AM or TV radio broadcaster(s)	N/A
	Others Types of Users	N/A
	Is tower documented for structural analysis?	Yes
Existing Tower Structure Registration	Is tower compliant with Rev G?	Unknown
	Do you have a tower registration number?	Yes
Coordinates (NAD83 ( North American Datum of 1983))	ASR Number	1051048
	Latitude (NAD83)	36° 32' 05.0" N-
	Longitude (NAD83)	121° 37' 12.7" W-

Overall Structure Height	168.96 feet
Support Structure Height	161.74 feet
Ground Elevation Above Mean Sea Level (AMSL)	3379.88 feet
Structure Type	TOWER - Free Standing or Guyed Structure
Tower Owner	American Tower, Inc.
Date Constructed	10/09/1997

## Primary Tower

### Tower Modification Costs

Section	Question	Response
Engineering Study	Please what type of engineering study is required, if any:	Study needed for documented tower
Tower Reinforcements	Please select whether tower reinforcements are needed:	No reinforcements needed

## Primary Tower

### Tower Rigging Costs

Section	Question	Response
Tower Rigging Costs	Complex Tower	N/A
Helicopter Services Required	Are helicopter services required?	No

## Primary Tower

### Other Tower Expenses Not Listed

Information not provided.

**Outside  
Professional**

Section	Question	Response
<b>Services Costs Outside Project Management Services</b>	Do you require outside project management services?	Yes
	Number of Hours	200
	Explanation	Station does not have staff or experience able to support this project
<b>Outside RF consulting Engineering Services</b>	Perform engineering study for new channel assignment and antenna development	Yes
	Prepare engineering section of Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare engineering section of Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	No
	Quantity	N/A
	Do you have Distributed Transmission System engineering services?	N/A
	Critical Facility	N/A
	Terrain-Shielded Facility	N/A
<b>Attorney and Other Outside Consulting Services</b>	Prepare and file Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes

	Prepare and file Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	No
	Quantity	N/A
	NEPA Section 106 environmental review	No
	Environmental Assessment	No
	ASR Modification	No
	FAA Consultation (including preparation of FAA Form 7460)	No
	Negotiation of Lease and other Matter for Shared Locations	Yes
	Prepare or Review FCC Form 399 for Reimbursement	Yes
	Address transition timing and coordination issues w/ other stations and wireless providers	Yes
<b>RF Field Engineering Services</b>	Comprehensive coverage verification via field study	No
	RF exposure measurements	No
	Additional Field Engineering Service	No
	Number of Days	N/A
	Justification	N/A

**Outside Other Professional Services Expenses Not Listed**  
**Professional Services Costs** provided.

## Other Expenses

Section	Question	Response
<b>AM Pattern Disturbance</b>	Is an Impact Study needed?	No
	Is Remediation needed?	No
<b>Facility Expenses</b>	Name	N/A
	Other Distributed Transmission System Expenses Not listed	N/A
	Name	N/A
	Is Notification of a Medical Facility required as a result of DTV broadcasting?	No
<b>Permit and Filing Costs</b>	Local Zoning	Yes
	Non-zoning permits	Yes
	BLM or NFS Coordination	No
	FCC Construction Permit Minor Change	No
	FCC License to Cover Application	No
	FCC Special Temporary Authority Application	No
<b>Other Miscellaneous Expenses</b>	Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)?	Yes
	Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs?	Yes
	Does this relocation require Equipment Storage?	Yes
	Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change?	Yes
	Does this relocation require MVPD Notification of a Channel Change?	No



<b>Other Expenses</b>	<b>Other Expenses Not Listed</b> Information not provided.
-----------------------	---

Cost  
Information

Transmitters

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Transmitter TMU9-3 1.8 kW	\$140,400.00	\$134,050.00		\$102,641.37	
UHF - Air Cooled Solid State Transmitter 1 - 2.5 kW	\$126,000.00	\$120,000.00	N/A	\$102,641.37	N/A
Service entrance 3 phase/800 amp/208 volt	\$14,400.00	\$14,050.00	N/A	N/A	N/A
Sub-total	\$140,400.00	\$134,050.00	N/A	\$102,641.37	N/A
Total for all systems	\$343,520.00	\$327,700.00	N/A	\$232,856.89	N/A

Components

Actual Information	
Description	File Name

UHF - Air Cooled Solid State Transmitter 1 - 2.5 kW	<div> <b>Component Description:</b> Final payment for transmitter.</div> <div> <b>Amount:</b> \$57,412.50 </div>
	<div> <b>Component Description:</b> SJ Ramer invoice 19010 billing KMMD for transmitter installation services.</div> <div> <b>Amount:</b> \$20,275.00 </div>
	<div> <b>Component Description:</b> Sales tax for the transmitter.</div> <div> <b>Amount:</b> \$5,816.37 </div>
	<div> <b>Component Description:</b> Rohde &amp; Schwarz invoice 9500084961 dated 09Aug2018 including Quote 114987.1 and purchase order.</div> <div> <b>Amount:</b> \$19,137.50 </div>
Service entrance 3 phase /800 amp/208 volt	Information not provided.

Cost  
Information

Antennas

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Antenna ALP8L3-ESR-28	\$33,030.00	\$31,400.00		\$24,228.02	
UHF - Lower Power Side Mount, Class A One Station antenna -- basic	\$26,300.00	\$25,000.00	N/A	\$24,228.02	The antenna is an upgrade in equipment. Purchaser will pay for the amount over the estimated cost of the antenna.
Sweep test of existing antenna	\$6,730.00	\$6,400.00	N/A	N/A	N/A
Sub-total	\$33,030.00	\$31,400.00	N/A	\$24,228.02	N/A
Total for all systems	\$343,520.00	\$327,700.00	N/A	\$232,856.89	N/A

Components

Actual Information	
Description	File Name
UHF - Lower Power Side Mount, Class A One Station antenna -- basic	

<b>Component Description:</b>	ERI Invoice KMMD-001C billing the balance of the cost of comparable antenna, including cover memo explaining that the total requested amount (prior FCC reimbursement plus amount of invoice KMMD-001C) is the total cost of comparable antenna.
<b>Amount:</b>	\$11,183.31

<b>Component Description:</b>	ERI Invoice KMMD-001 including a letter from the Engineer. Although total cost of ERI antenna is over the estimated cost, the request for reimbursement will not go over the estimated cost. Purchaser will pay for the difference in cost.
<b>Amount:</b>	\$8,836.69

<b>Component Description:</b>	ERI invoice billing KMMD repack for the 30% of transmission line cost before shipment and freight cost.
<b>Amount:</b>	\$2,319.94

	<b>Component Description:</b>	Deposit for order of transmission line system.
	<b>Amount:</b>	\$944.04
	<b>Component Description:</b>	Additional 30% payment after receipt of order for KMMD repack transmission line system.
	<b>Amount:</b>	\$944.04
Sweep test of existing antenna	Information not provided.	

**Cost Information**      **Transmission Line**  
Information not provided.

**Cost Information**      **Tower Equipment and Rigging Costs**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Tower TOWER	\$96,800.00	\$92,000.00		\$75,975.00	
Structural engineering tower load study for well documented tower	\$12,600.00	\$12,000.00	N/A	\$10,475.00	N/A
Short Tower (less than 500')	\$84,200.00	\$80,000.00	N/A	\$65,500.00	N/A
Sub-total	\$96,800.00	\$92,000.00	N/A	\$75,975.00	N/A
Total for all systems	\$343,520.00	\$327,700.00	N/A	\$232,856.89	N/A

**Components**

Actual Information	
Description	File Name
Structural engineering tower load study for well documented tower	<div>Component Description: American Tower broadcast structural invoice.</div> <div>Amount: \$10,475.00</div>

---

Short Tower (less than 500')

**Component Description:**

Final billing for tower equipment and rigging. Balance of installation and removal. Work complete.

**Amount:**

\$22,500.00

**Component Description:**

ACME RF Inc invoice billing KMMD for tower equipment and rigging. Submitted invoice also includes ACME RF Inc Quote No. 544 dated 01Jan2018.

**Amount:**

\$40,500.00

**Component Description:**

American Tower invoice 460209588 dated 08Feb2019 with description of work done for the KMMD repack.

**Amount:**

\$2,500.00

---



## Cost Information

### Outside Professional Services

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
<b>Outside Professional Services</b>	<b>\$60,790.00</b>	<b>\$57,750.00</b>		<b>\$28,012.50</b>	
Attorney Fees - Negotiation of lease and other matters for shared locations	\$4,210.00	\$4,000.00	N/A	N/A	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application	\$2,365.00	\$2,250.00	N/A	N/A	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	\$5,260.00	\$5,000.00	N/A	N/A	N/A
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	\$1,580.00	\$1,500.00	N/A	\$525.00	N/A

Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	\$3,155.00	\$3,000.00	N/A	\$1,050.00	N/A
Perform engineering study for new channel assignment and antenna development	\$7,360.00	\$7,000.00	N/A	\$1,312.50	N/A
Address transition timing and coordination issues w/ other stations and wireless	\$2,630.00	\$2,500.00	N/A	\$0.00	N/A
Prepare and or review reimbursement form	\$2,630.00	\$2,500.00	N/A	\$525.00	N/A
Project management of the transition	\$31,600.00	\$30,000.00	N/A	\$24,600.00	N/A
<b>Sub-total</b>	<b>\$60,790.00</b>	<b>\$57,750.00</b>	<b>N/A</b>	<b>\$28,012.50</b>	<b>N/A</b>
<b>Total for all systems</b>	<b>\$343,520.00</b>	<b>\$327,700.00</b>	<b>N/A</b>	<b>\$232,856.89</b>	<b>N/A</b>

## Components

Actual Information	
Description	File Name
Attorney Fees - Negotiation of lease and other matters for shared locations	Information not provided.

Attorney Fees -Prepare and File FCC Form 2100 (main), License to Cover Application	Information not provided.
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	Information not provided.
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	<p><b>Component Description:</b> Repack engineering services from 2/2 /19 to 3/31/19; 10-week progress report. License to cover application creation.</p> <p><b>Amount:</b> \$525.00</p>
Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	<p><b>Component Description:</b> Engineering services to prepare construction permit, assist with 399 preparation and review for repacked channel.</p> <p><b>Amount:</b> \$525.00</p> <p><b>Component Description:</b> Engineering services to prepare channel repack plan and construction permit exhibits.</p> <p><b>Amount:</b> \$525.00</p>

Perform engineering study for new channel assignment and antenna development	<b>Component Description:</b>		Repack engineering quarterly report.
	<b>Amount:</b>		\$87.50
	<b>Component Description:</b>		Repack engineering services; quarterly progress report.
	<b>Amount:</b>		\$175.00
	<b>Component Description:</b>		Engineering services through August 1, 2018.
	<b>Amount:</b>		\$262.50
	<b>Component Description:</b>		Engineering repack services; quarterly progress report submittal.
	<b>Amount:</b>		\$87.50
	<b>Component Description:</b>		Engineering services: quote and review for R&S transmitter and ERI antenna.
	<b>Amount:</b>		\$700.00
Address transition timing and coordination issues w/ other stations and wireless	Information not provided.		

<p>Prepare and or review reimbursement form</p>	<table> <tr> <td data-bbox="713 174 1023 210"><b>Component Description:</b></td><td data-bbox="1157 174 1370 445">Engineering repack services: Qtr 4 2018 reports and updated form 399 for revised antenna model and description.</td></tr> <tr> <td data-bbox="713 456 826 488"><b>Amount:</b></td><td data-bbox="1157 456 1254 488">\$525.00</td></tr> </table>	<b>Component Description:</b>	Engineering repack services: Qtr 4 2018 reports and updated form 399 for revised antenna model and description.	<b>Amount:</b>	\$525.00								
<b>Component Description:</b>	Engineering repack services: Qtr 4 2018 reports and updated form 399 for revised antenna model and description.												
<b>Amount:</b>	\$525.00												
<p>Project management of the transition</p>	<table> <tr> <td data-bbox="713 629 1023 665"><b>Component Description:</b></td><td data-bbox="1157 629 1370 976">Repack project management services: research and coordination with engineering, attorney, equipment vendors and site owner.</td></tr> <tr> <td data-bbox="713 987 826 1019"><b>Amount:</b></td><td data-bbox="1157 987 1275 1019">\$1,500.00</td></tr> <tr> <td data-bbox="713 1128 1023 1164"><b>Component Description:</b></td><td data-bbox="1157 1128 1370 1476">Repack project management services: research and coordination with engineering, attorney, equipment vendors and site owner.</td></tr> <tr> <td data-bbox="713 1487 826 1518"><b>Amount:</b></td><td data-bbox="1157 1487 1275 1518">\$2,250.00</td></tr> <tr> <td data-bbox="713 1628 1023 1664"><b>Component Description:</b></td><td data-bbox="1157 1628 1350 2011">Repack project management services. Research and coordinate with engineers, attorney, equipment vendors and site owner.</td></tr> <tr> <td data-bbox="713 2022 826 2054"><b>Amount:</b></td><td data-bbox="1157 2022 1275 2054">\$2,250.00</td></tr> </table>	<b>Component Description:</b>	Repack project management services: research and coordination with engineering, attorney, equipment vendors and site owner.	<b>Amount:</b>	\$1,500.00	<b>Component Description:</b>	Repack project management services: research and coordination with engineering, attorney, equipment vendors and site owner.	<b>Amount:</b>	\$2,250.00	<b>Component Description:</b>	Repack project management services. Research and coordinate with engineers, attorney, equipment vendors and site owner.	<b>Amount:</b>	\$2,250.00
<b>Component Description:</b>	Repack project management services: research and coordination with engineering, attorney, equipment vendors and site owner.												
<b>Amount:</b>	\$1,500.00												
<b>Component Description:</b>	Repack project management services: research and coordination with engineering, attorney, equipment vendors and site owner.												
<b>Amount:</b>	\$2,250.00												
<b>Component Description:</b>	Repack project management services. Research and coordinate with engineers, attorney, equipment vendors and site owner.												
<b>Amount:</b>	\$2,250.00												

<b>Component Description:</b>	ACME RF invoice 1494 billing for repack project management services, research and coordination with engineer, attorney, vendors and owner.
<b>Amount:</b>	\$1,500.00

<b>Component Description:</b>	Repack project management services.
<b>Amount:</b>	\$1,500.00

<b>Component Description:</b>	Repack project management services. Research and coordination with engineers, attorney, equipment vendors and site owner.
<b>Amount:</b>	\$1,500.00

<b>Component Description:</b>	Repack project management services including research and coordination w/rf engineering, attorney and vendors and site owners.
<b>Amount:</b>	\$9,600.00

**Component Description:**

Repack project  
management for  
January 1 to  
January 31, 2019.

**Amount:**

\$1,500.00

**Component Description:**

ACME RF invoice  
billing KMMD for  
project  
management  
services: research  
and coordination w  
/engineers,  
attorney, vendors  
and site owner.

**Amount:**

\$3,000.00

---

Cost  
Information

Other Expenses

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Other Expenses	\$12,500.00	\$12,500.00		\$2,000.00	
Develop and air announcement of upcoming channel change	<i>\$2,500.00</i>	\$2,500.00	N/A	\$2,000.00	N/A
Equipment Storage	<i>\$2,000.00</i>	\$2,000.00	N/A	N/A	N/A
Equipment Delivery and Handling Charges	<i>\$2,000.00</i>	\$2,000.00	N/A	N/A	N/A
Disposal Costs (for equipment and other waste, net of any salvage value)	<i>\$2,000.00</i>	\$2,000.00	N/A	N/A	N/A
Non-zoning permits	<i>\$2,000.00</i>	\$2,000.00	N/A	N/A	N/A
Local Zoning	<i>\$2,000.00</i>	\$2,000.00	N/A	N/A	N/A
Sub-total	\$12,500.00	\$12,500.00	N/A	\$2,000.00	N/A
Total for all systems	\$343,520.00	\$327,700.00	N/A	\$232,856.89	N/A

Components

Actual Information	
Description	File Name



Develop and air announcement of upcoming channel change	<p><b>Component Description:</b></p> <p>Create a custom database to be used to create documents required to notify establishments that offer medical services of upcoming frequency changes.</p> <p><b>Amount:</b></p> <p>\$2,000.00</p>
Equipment Storage	Information not provided.
Equipment Delivery and Handling Charges	Information not provided.
Disposal Costs (for equipment and other waste, net of any salvage value)	Information not provided.
Non-zoning permits	Information not provided.
Local Zoning	Information not provided.

**Cost  
Information****Grand Total**

	<b>Predetermined Cost Estimate</b>	<b>Estimated Cost</b>	<b>Actual Cost</b>
<b>Total for all systems</b>	\$343,520.00	\$327,700.00	\$232,856.89

**Reimbursement Status**

<b>Question</b>	<b>Response</b>
The facility has ceased operating on its pre-auction channel.	No
Construction of final facilities or all necessary modifications are complete.	No
All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator.	No

Certification	Section	Question	Response
	Submission of Estimated Expenses Statements	<p>WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.</p>	
		<ol style="list-style-type: none"> <li>1. The Authorized Person signing below certifies that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity.</li> <li>2. The above-named entity acknowledges that all certifications and attached documentation are considered material representations.</li> <li>3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.</li> </ol>	

4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
5. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

<p>8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.</p>	
<p>I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.</p>	<p><b>Randy E Nonberg</b>  <i>Manger</i></p> <p>06/12/2019</p>

Certification	Section	Question	Response
	Submission of Actual Cost Documentation Statements	<p>WILLFUL FALSE, FRAUDULENT, OR FICTITIOUS STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE AND/OR FRAUDULENT STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT (U.S. CODE, TITLE 31, SECTIONS 3729-3733).</p>	
		<ol style="list-style-type: none"> <li>1. The Authorized Person signing below certifies and represents that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity.</li> <li>2. The above-named entity certifies that the statements in this form and attached documentation are true, complete, and correct.</li> <li>3. The above-named entity acknowledges that all certifications and attached documentation are considered material representations.</li> </ol>	

4. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.
5. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (full power and Class A stations) and/or otherwise modify a television station's facility as a result of the spectrum repack (LPTV/TV Translator stations); or to minimize service disruption resulting from a repacked television station (FM stations); or to continue to carry the signal of a broadcaster that changes channels (MVPD) .
6. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
7. The above-named entity certifies that the cost information /documents submitted reflect costs actually incurred.

<p>8. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.</p> <p>9. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a prerequisite for obtaining the payments herein requested.</p>	
<p>I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.</p>	<p><b>Randy E Nonberg</b>  <i>Manger</i></p> <p>06/12/2019</p>

## Attachments