

Federal Communications Commission

ns	(REFERENCE CO	JPY - Not for s	ubmissior	ר)		
	FCC Form	399:				
	Reimburse	ement Re	eques	t		
	Facility 191822	Service: DCA	Call	WQAV-CD	Channel:	
	ID:		Sign:			
	26 (UHF) File	0000028	262			
	Numb	er:				
	FRN: 0032948127	Date	08/16			
		Submitted:	/2019			

Applicant Name, Type, and Contact Information

Information

Applicant	Address	Phone	Email	Applicant Type
WMT, LLC	5670 WILSHIRE BOULEVARD, SUITE 1620 LOS ANGELES, CA 90036 United States	+1 (323) 904-4090	form399@LOOP. COM	Limited Liability Company

Reimbursement Contact Name and Information Reimbursement Contact Information

Applicant	Address	Phone	Email	
[Confidential]				

Preparer	Preparer Contact Name and Information			
Contact Information	Applicant	Address	Phone	Email
	The Preparer is same as the reimbursement contact.			

Broadcaster Question Response Information and Transition Plan

Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information.	No
Briefly describe transition plan	WQAV is installing on a new tower, as the existing tower is at capacity and not available for the new antenna and line.

Transmitters Section		Question	Response
	Transmitter Related Expenses	Do you have transmitter related expenses?	Yes

Primary	Existing Transmitter Information					
ransmitter	Section	Question	Response			
	Existing Transmitter Description	Type of change	Purchase New			
		Use	Primary (Main)			
		Description of Use	N/A			
		Ownership	Owned			
		Owner	N/A			
		Site	N/A			
		Is this transmitter currently shared with another station?	No			
		Is this transmitter currently in operating condition?	Yes			
	Existing Transmitter	Manufacturer				
	Manufacturer and Type	Model	NV8608			
		Year	2012			
		Туре	Solid State			
		Solid State Cooling	Liquid Cooled			
		Solid State Power Capacity	5 kW			

Existing Transmitter Information

Primary	New Transmitter Costs					
Transmitter	Section	Question	Response			
	New Transmitter	Use	Primary (Main)			
		Change Type	Purchase New			
		Is this a request for upgraded equipment?	No			
		Manufacturer				
		Model	THU9EVO- 4			
		Transmitter Type	Solid State			
		Solid State Cooling	Liquid Cooled			
		Solid State Power capacity	6.5 kW			
		Justification for New Transmitter	A new transmitter is necessary because the existing transmitter does not have sufficient output power to drive the new, lower gain, antenna necessary due to tower structural limitations.			

Electrical Service	Service Entrance (3 phases 800A 208V)	No
	Switchgear (industrial 800 amp)	Yes
	Transformer (480V)	Yes
	Power	150 kVA
	Rigid Conduit and Wiring	Yes
	Size	2 inches
	Length	20.0 feet
	Other Electrical Service	Yes
	Description	The new main transmitter will require reconfiguration of the electrical service on site. The electrical work cost has been estimated based on verbal guidance from local electrical contractors.
HVAC Service	Does the replacement transmitter require HVAC Service?	No
	Туре	N/A
	Size	N/A
	Other Size	N/A
Transmitter Building Addition/Modification or Leasehold	Does the Transmitter Building require an addition, modification, other leashold improvement?	Yes
Improvement	Size	100.0 square feet
Channel 14 Costs	Is an RF Consulting Engineer needed?	N/A

Is additional field engineering time needed?	N/A
Number of Days	N/A

Primary Other Transmitter Cost Not Listed

Transmitter Information not provided.

Antennas Section		Question	Response
Antenna Rela	ated Expenses	Do you have antenna related expenses?	Yes

Primary	Existing Antenna Information					
Antenna	Section	Question	Response			
	Existing Antenna Description	Type of change	Purchase New			
		Antenna Use	Primary (Main)			
		Description of Use	N/A			
		Ownership	Owned			
		Owner	N/A			
		Site	N/A			
		Is the existing antenna shared with another station or stations?	No			
		Is the existing antenna directional?	Yes			
		Is antenna in operating condition?	Yes			
		Is antenna located on or in close proximity to an antenna farm?	No			
	Existing Antenna	Class	Class A			
	Manufacturer and Type	Mounting	Side Mount			
		Antenna position in stack	Not in Stack			
		Polarization	Circular			
		Туре	Slotted Coaxial			
		Number of Stations Supported	N/A			
		Number of Panels	N/A			
		Design power capacity in use	N/A			
		Lower Limit	N/A			
		Upper Limit	N/A			
		Other Antenna Type	N/A			
		ERP: (Effective Radiated Power)	15.0 kW			

Manufacturer	
Model	ALP12M3- CSOC-50
Year	2014

Primary	New Antenna Costs			
Antenna	Section	Question	Response	
	New Antenna Description	Use	Primary (Main)	
		Description of Use	N/A	
		Change Type	Purchase New	
		Is this a request for upgraded equipment?	No	
		Ownership	Owned	
		Owner	N/A	
		Is antenna shared?	No	
		Is antenna directional?	Yes	
New Antenna Manufacturer and Types		Will antenna be located on or in close proximity to an antenna farm?	Yes	
	Class	Class A		
	Manufacturer and Types	Mounting	Side Mount	
		Antenna position in stack	Not in Stack	
		Polarization	Elliptical	
		Туре	Slotted Coaxial	
		Number of Stations Supported	N/A	
		Number of Panels/Bays	N/A	
		Lower Limit	N/A	
		Upper Limit	N/A	
		Design power capacity in use	N/A	
		Other Antenna Type	N/A	
		ERP: (Effective Radiated Power)	15.0 kW	
		Manufacturer		

Model	TLP-8F (SP) OFFSET
Year	2017
Justification for New Antenna	Existing antenna is a single channel antenna and is not capable of operating on the new channel.

Primary Other Antenna Costs

Antenna		Question	Response
	Combiner for Shared Antenna	Do you need a Combiner for a Shared Antenna?	No
		Туре	
		Number of channels supported	N/A
		Frequencies of channels supported	N/A
		Frequency	N/A
		Do you need a combiner output splitter /switcher for dual feed lines?	N/A
	Elbow Complex	Do you require the separate purchase of the Elbow Complex?	No
		Broadband or Single Channel?	N/A
		Feed Line Size	N/A
	Side Mount Brackets	Do you require the separate purchase of side mount brackets for a high power antenna?	No
	Pattern Scatter Analysis	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	Yes

Sweep	Test
-------	------

Primary Other Antenna Cost Not Listed

Antenna Information not provided.

Transmissior	n Seffien	Question	Response
	Transmission Line Related Expenses	Do you have transmission line related expenses?	Yes

Primary	Existing Transmission Line			
Transmissio	n Line Section	Question	Response	
	Existing Transmission Line Description	Type of change	Purchase New	
		Use	Primary (Main)	
		Description of Use	N/A	
		Ownership	Owned	
		Owner	N/A	
Existing Transmission Line Manufacturer and Type		Site	N/A	
		Is the existing transmission line shared with another station or stations?	No	
		Is Transmission Line in operating condition?	Yes	
	-	Manufacturer		
		Туре	Flexible Foam	
		Diameter	1 5/8 inches	
		Other Diameter	N/A	
		Segment Length	N/A	
		Other Segment Length	N/A	
		Number of parallel runs	1	
		Length	441 feet per run	

Primary	New Transmission Line			
Transmissio	n Linen	Question	Response	
	New Transmission Line Costs	Use	Primary (Main)	
		Description of Use	N/A	
		Change Type	Purchase New	
		Is this a request for upgraded equipment?	Yes	
		Туре	Flexible Foam	
		Diameter	1 5/8 inches	
		Other Diameter	N/A	
		Segment Length	N/A	
		Other Segment Length	N/A	
		Number of parallel runs	1	
		Length	1100 feet per run	
		Justification for New Transmission Line	To avoid prolonged off air situation.	

Other Transmission Line Expenses Not Listed Transmission

Tower	Section	Question	Response
Equipment And Rigging Costs	Tower Equipment or Rigging Costs Changes	Do you have tower equipment or rigging costs changes?	Yes

Primary Tower	Add Tower			
	Section	Question	Response	
	Existing Tower	Type of change	Modify Existing	
	Description	Tower Use	Primary (Main)	
		Description of Use	N/A	
		Ownership	Leased	
		Is this tower consider Complex?	No	
		Is this tower currently shared with any other stations?	Yes	
		One or more FM, AM or TV radio broadcaster(s)	Yes	
		Others Types of Users	No	
		Is tower documented for structural analysis?	Yes	
		Is tower compliant with Rev G?	Yes	
	Existing Tower	Do you have a tower registration number?	Yes	
	Structure Registration	ASR Number	1042989	
	Coordinates (NAD83 (Latitude (NAD83)	39° 44' 04.0" N-	
	North American Datum of 1983))	Longitude (NAD83)	074° 50' 27.0" W-	
		Overall Structure Height	931.75 feet	
		Support Structure Height	868.10 feet	
		Ground Elevation Above Mean Sea Level (AMSL)	117.78 feet	

Structure Type	GTOWER - Guyed Structure Used for Communication Purposes
Tower Owner	American Tower, LLC
Date Constructed	01/01/1981

FM, AM or TV radio broadcasters. Facility ID's, Call Signs and Services of other broadcast stations with whom the tower is shared

Facility ID	Call Sign	Service
189358	WACP	DTV
23142	WWSI	DTV

Primary Tower Modification Costs

Tower

Tower

Section	Question	Response
Engineering Study	Please what type of engineering study is required, if any:	Study needed for documented tower
Tower Reinforcements	Please select whether tower reinforcements are needed:	No reinforcements needed

Primary Tower Rigging Costs

Section	Question	Response
Tower Rigging Costs	Complex Tower	N/A
Helicopter Services Required	Are helicopter services required?	No

Primary
TowerOther Tower Expenses Not ListedInformation not provided.

Primary	Existing Tower				
Tower	Section	Question	Response		
	Existing Tower Description	Type of change	Move Equipment		
		Tower Use	Primary (Main)		
		Description of Use	N/A		
		Ownership	Leased		
		Is this tower consider Complex?	No		
		Is this tower currently shared with any other stations?	Yes		
		One or more FM, AM or TV radio broadcaster(s)	Yes		
		Others Types of Users	Yes		
		Is tower documented for structural analysis?	Unknown		
		Is tower compliant with Rev G?	Unknown		
	Existing Tower Structure Registration	Do you have a tower registration number?	Yes		
		ASR Number	1061710		
	Coordinates (<u>NAD83 (</u> North American Datum of 1983))	Latitude (NAD83)	39° 33' 20.3" N-		
		Longitude (NAD83)	074° 44' 46.4" W-		
		Overall Structure Height	485.89 feet		
		Support Structure Height	479.98 feet		
		Ground Elevation Above Mean Sea Level (AMSL)	66.93 feet		
		Structure Type	GTOWER - Guyed Structure Used for Communication Purposes		

Tower Owner	EWING LEASING COMPANY, INC.
Date Constructed	04/21/2017

FM, AM or TV radio broadcasters. Facility ID's, Call Signs and Services of other broadcast stations with whom the tower is shared

Facility ID	Call Sign	Service
191822	WQAV-CD	DTV
122809	WVBV	FM

Other Types of Users

Primary Tower Rigging Costs

SectionQuestionResponseTower Rigging CostsComplex TowerN/AHelicopter Services
RequiredAre helicopter services required?No

Other Tower Expenses Not Listed

Primary Tower

Tower

Information not provided.

Outside	Section	Question	Response
Professional	Services Costs Outside Project Management Services	Do you require outside project management services?	Yes
		Number of Hours	2000
		Explanation	WQAV-CD does not have sufficient resource capacity and expertise in house to handle all of the Project Management related tasks necessary to facility on- time completion of the station's build by the Construction Deadline.
	Outside RF consulting Engineering Services	Perform engineering study for new channel assignment and antenna development	Yes
		Prepare engineering section of Form FCC Construction Permit Application	Yes
		For Auxiliary Facility	No
		For Main Facility	Yes
		Prepare engineering section of Form FCC License to Cover Application	Yes
		For Auxiliary Facility	No
		For Main Facility	Yes
		Prepare request for Special Temporary Authority	No
		Quantity	N/A

	Do you have Distributed Transmission System engineering services?	N/A
	Critical Facility	N/A
	Terrain-Shielded Facility	N/A
Attorney and Other Outside Consulting	Prepare and file Form FCC Construction Permit Application	Yes
Services	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare and file Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	No
	Quantity	N/A
	NEPA Section 106 environmental review	No
	Environmental Assessment	No
	ASR Modification	No
	FAA Consultation (including preparation of FAA Form 7460)	No
	Negotiation of Lease and other Matter for Shared Locations	Yes
	Prepare or Review FCC Form 399 for Reimbursement	Yes
	Address transition timing and coordination issues w/ other stations and wireless providers	Yes
RF Field Engineering Services	Comprehensive coverage verification via field study	Yes
	RF exposure measurements	Yes
	Additional Field Engineering Service	Yes
	Number of Days	8

Justification

RF Project management of tower and transmitter installs

Outside Other Professional Services Expenses Not Listed

Professional Services Costsided.

Other	Section	Question	Response
Expenses	AM Pattern Disturbance	Is an Impact Study needed?	No
		Is Remediation needed?	No
	Facility Expenses	Name	N/A
		Other Distributed Transmission System Expenses Not listed	N/A
		Name	N/A
		Is Notification of a Medical Facility required as a result of DTV broadcasting?	Yes
	Permit and Filing Costs	Local Zoning	Yes
		Non-zoning permits	Yes
		BLM or NFS Coordination	No
		FCC Construction Permit Minor Change	Yes
		FCC License to Cover Application	Yes
		FCC Special Temporary Authority Application	No
	Other Miscellaneous Expenses	Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)?	Yes
		Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs?	Yes
		Does this relocation require Equipment Storage?	Yes
		Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change?	Yes
		Does this relocation require MVPD Notification of a Channel Change?	Yes

Other Expenses Not Listed

Other	Other Expenses Not Listed			
Expenses	Name	Description		
	Vehicle Rentals	Required for equipment delivery.		

Transmitters

Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Transmitter THU9EVO-4	\$379,770.00	\$363,100.00		\$239,233.03	
Other Building Addition Size: 100.0	\$12,000.00	\$12,000.00	N/A	N/A	N/A
Other Electrical Service: The new main transmitter will require reconfiguration of the electrical service on site. The electrical work cost has been estimated based on verbal guidance from local electrical contractors.	\$30,000.00	\$30,000.00	N/A	\$21,350.00	N/A
2" Rigid Conduit and Wiring (Cost per foot)	\$520.00	\$500.00	N/A	N/A	N/A
Transformer 3 phase/480v - 150 KVA	\$25,550.00	\$24,300.00	N/A	N/A	N/A

UHF - Liquid Cooled Solid State Transmitter 4.9 . 6.5 kW	\$273,500.00	\$260,000.00	N/A	\$217,883.03	N/A
Switchgear - industrial 800 amp	\$38,200.00	\$36,300.00	N/A	N/A	N/A
Sub-total	\$379,770.00	\$363,100.00	N/A	\$239,233.03	N/A
Total for all systems	\$1,290,435.00	\$1,212,339.58	N/A	\$306,679.65	N/A

Actual Information Description	File Name		
Other Building Addition Size: 100.0	Information not provided.		
Other Electrical Service: The new main transmitter will require reconfiguration of the electrical service on site. The electrical work cost has been estimated based on verbal guidance from local electrical contractors.	Component Description: Amount:	Install electrical for transmitter. \$21,350.00	
2" Rigid Conduit and Wiring (Cost per foot)	Information not provided.		
Transformer 3 phase/480v - 150 KVA	Information not provided.		
UHF - Liquid Cooled Solid State Transmitter 4.9 . 6.5 kW	Component Description: Amount:	25% Deposit on Transmitter \$51,387.50	
	Component Description: Amount:	75% Balance Payment for Transmitter \$166,495.53	

Switchgear - industrial 800	Information not provided.
amp	

Antennas

Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description Primary Antenna TLP-8F (SP) OFFSET	Predetermined Cost Estimate \$33,030.00	Estimated Cost \$31,400.00	Estimated Cost Justification	Actual Cost \$8,141.09	Actual Cost Justification
Sweep test of existing antenna	\$6,730.00	\$6,400.00	N/A	N/A	N/A
UHF - Lower Power Side Mount, Class A One Station antenna basic	\$26,300.00	\$25,000.00	N/A	\$8,141.09	N/A
Sub-total	\$33,030.00	\$31,400.00	N/A	\$8,141.09	N/A
Total for all systems	\$1,290,435.00	\$1,212,339.58	N/A	\$306,679.65	N/A

Actual Information Description	File Name
Sweep test of existing antenna	Information not provided.

UHF - Lower Power Side Mount, Class A One Station antenna basic	Component Description: Amount:	Antenna \$7,312.50
	Component Description: Amount:	Sales Tax \$828.59
	Component Description: Amount:	Disregard N/A
	Component Description: Amount:	Disregard N/A

Transmission Line

Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Transmission Line	\$26,400.00	\$5,194.58		\$5,194.58	
Flexible Foam Transmission Line - dielectric, 1 5 /8"	\$26,400.00	\$5,194.58	N/A	\$5,194.58	N/A
Sub-total	\$26,400.00	\$5,194.58	N/A	\$5,194.58	N/A
Total for all systems	\$1,290,435.00	\$1,212,339.58	N/A	\$306,679.65	N/A

Actual Information Description	File Name	
Flexible Foam Transmission	Component Description:	Transmission Line
Line - dielectric, 1 5/8"	Amount:	\$5,194.58

Tower Equipment and Rigging Costs

Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Tower GTOWER	\$84,200.00	\$80,000.00		\$0.00	
Short Tower (less than 500')	\$84,200.00	\$80,000.00	N/A	N/A	N/A
Primary Tower GTOWER	\$223,100.00	\$212,000.00		\$27,771.55	
Tall Tower (greater than 500')	\$210,500.00	\$200,000.00	N/A	\$27,771.55	N/A
Structural engineering tower load study for well documented tower	\$12,600.00	\$12,000.00	N/A	N/A	N/A
Sub-total	\$307,300.00	\$292,000.00	N/A	\$27,771.55	N/A
Total for all systems	\$1,290,435.00	\$1,212,339.58	N/A	\$306,679.65	N/A

Actual Information Description	File Name	
Short Tower (less than 500')	Information not provided.	
Tall Tower (greater than 500')		
	Component Description:	60% Deposit for
		Tower Crew.
	Amount:	\$27,771.55

Structural engineering tower load study for well documented tower

Outside Professional Services

Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Outside Professional Services	\$466,440.00	\$443,750.00		\$23,568.48	
Additional Field Engineering Service, 8 Days	\$16,000.00	\$16,000.00	N/A	N/A	N/A
Comprehensive coverage verification via field study, if needed	\$84,200.00	\$80,000.00	N/A	N/A	N/A
Attorney Fees - Negotiation of lease and other matters for shared locations	\$4,210.00	\$4,000.00	N/A	N/A	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application	\$2,365.00	\$2,250.00	N/A	N/A	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	\$5,260.00	\$5,000.00	N/A	N/A	N/A

Prepare engineering section of FCC Form 2100 (main), License to Cover Application	\$1,580.00	\$1,500.00	N/A	N/A	N/A
Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	\$3,155.00	\$3,000.00	N/A	\$2,400.00	N/A
Perform engineering study for new channel assignment and antenna development	\$7,360.00	\$7,000.00	N/A	\$941.00	N/A
Address transition timing and coordination issues w/ other stations and wireless	\$2,630.00	\$2,500.00	N/A	N/A	N/A
Prepare and or review reimbursement form	\$2,630.00	\$2,500.00	N/A	\$494.85	N/A
Project management of the transition	\$316,000.00	\$300,000.00	N/A	\$19,732.63	N/A
RF Exposure Measurements	\$21,050.00	\$20,000.00	N/A	N/A	N/A
Sub-total	\$466,440.00	\$443,750.00	N/A	\$23,568.48	N/A
Total for all systems	\$1,290,435.00	\$1,212,339.58	N/A	\$306,679.65	N/A

Actual Information Description	File Name
Additional Field Engineering Service, 8 Days	Information not provided.
Comprehensive coverage verification via field study, if needed	Information not provided.
Attorney Fees - Negotiation of lease and other matters for shared locations	Information not provided.
Attorney Fees -Prepare and File FCC Form 2100 (main), License to Cover Application	Information not provided.
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	Information not provided.
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	Information not provided.

Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	Component Description:	Preparation of engineering portion of initial FCC Application for Construction Permit for repack facility 50% Prepare engineering section of FCC Form 2100 (main), CP Application.
	Amount:	\$1,750.00
	Component Description:	Disregard this entry. N/A
	Amount.	N/A
	Component Description:	Preparation of revised engineering portion of initial FCC Application for Construction Permit for repack facility. Resubmitted invoice to match proposal. \$650.00
		φ030.00
Perform engineering study for new channel assignment and antenna development	Component Description:	RF Eng - Engineering study for new channel assignment
	Amount:	\$91.00
	Component Description:	Interference study of repack Channel 26 for WQAV-CD
	Amount:	\$850.00

Address transition timing and coordination issues w/ other stations and wireless	Information not provided.	
Prepare and or review reimbursement form	Component Description:	This invoice was resubmitted under another category. Please reject this line item, and
	Amount:	approve the other. N/A
	Component Description:	Budget Review & Form Prep
	Amount:	\$384.60
	Component Description: Amount:	Budget Review \$110.25
Project management of the transition	Component Description:	Draight
	Component Description: Amount:	Project Management \$1,450.85
	Component Description:	Project
	Amount:	management fees. \$760.70
	Component Description:	Project
	Amount:	Management \$1,707.45
	Component Description:	Project Management

Component Description: Amount:	Project Management \$98.00
Component Description: Amount:	Project Management \$26.28
Component Description: Amount:	Re-pack consulting and updating. Setting up orders for 11 transmitters \$75.00
Component Description:	Technical , Consultation and Planning Services. Technical , Consultation and Planning Services with Sam Hariton (Widelity). \$75.00
Component Description:	Technical , Consultation and Planning Services. Review and answering technical questions through a telephone conference call for the follow up report for the Re- pack. \$75.00

Component Description: Amount:	Project Management Fees \$684.20
Component Description: Amount:	Project Management \$2,802.65
Component Description: Amount:	Project Management \$363.75
Component Description: Amount:	Project Management \$1,339.15
Component Description: Amount:	Project Management / Planning \$75.00
Component Description: Amount:	Project Management Fees \$1,000.60
Component Description:	Technical , Consultation and Planning Services. Three conference calls
Amount:	\$75.00
Component Description:	Technical, Consultation and
Amount:	Planning Services. \$54.60

Component Description: Technical, Consultation and Planning Services. \$54.60 Amount: **Component Description:** Project Management Amount: \$98.00 **Component Description:** Project Management Amount: \$1,109.85 **Component Description:** Technical, Consultation and Planning Services. Amount: \$136.50 **Component Description:** Technical, Consultation and Planning Services. Amount: \$54.60 **Component Description:** Project Management Amount: \$1,334.05 **Component Description:** Technical, Consultation and Planning Services. Amount: \$54.60 **Component Description:** Project Management Amount: \$1,582.05

	Component Description: Amount:	Project Management \$1,296.05
	Component Description:	Project
	Amount:	Management \$1,983.60
	Component Description:	Technical, Consultation and
		planning services. Attended a
		Conference at Rohde and
		Schwartz on 3/6 /2017 concerning
	Amount:	the re-pack form 399. \$75.00
RF Exposure Measurements	Information not provided.	

Other Expenses

Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Other Expenses	\$77,495.00	\$76,895.00		\$2,770.92	
Vehicle Rentals	\$5,000.00	\$5,000.00	N/A	N/A	N/A
MVPD Notification of Channel Change	\$2,000.00	\$2,000.00	N/A	N/A	N/A
Develop and air announcement of upcoming channel change	\$15,000.00	\$15,000.00	N/A	N/A	N/A
Equipment Storage	\$10,000.00	\$10,000.00	N/A	N/A	N/A
Equipment Delivery and Handling Charges	\$15,000.00	\$15,000.00	N/A	\$2,770.92	N/A
DTV Medical Facility Notification	\$11,550.00	\$11,000.00	N/A	N/A	N/A
FCC Filing Fees - Form 2100 minor change CP application	\$1,110.00	\$1,070.00	N/A	N/A	N/A
FCC Filing Fees - Form 2100 license to cover application	\$335.00	\$325.00	N/A	N/A	N/A

Local Zoning	\$5,000.00	\$5,000.00	N/A	N/A	N/A
Non-zoning permits	\$2,500.00	\$2,500.00	N/A	N/A	N/A
Disposal Costs (for equipment and other waste, net of any salvage value)	\$10,000.00	\$10,000.00	N/A	N/A	N/A
Sub-total	\$77,495.00	\$76,895.00	N/A	\$2,770.92	N/A
Total for all systems	\$1,290,435.00	\$1,212,339.58	N/A	\$306,679.65	N/A

Components

Actual Information Description	File Name	
Vehicle Rentals	Information not provided.	
MVPD Notification of Channel Change	Information not provided.	
Develop and air announcement of upcoming channel change	Information not provided.	
Equipment Storage	Information not provided.	
Equipment Delivery and Handling Charges	Component Description: Amount:	Sales tax on freight charges. \$172.17
	Component Description: Amount:	Freight charges. \$2,598.75
DTV Medical Facility Notification	Information not provided.	
FCC Filing Fees - Form 2100 minor change CP application	Information not provided.	

FCC Filing Fees - Form 2100 license to cover application	Information not provided.
Local Zoning	Information not provided.
Non-zoning permits	Information not provided.
Disposal Costs (for equipment and other waste, net of any salvage value)	Information not provided.

Cost Information	Grand Total				
		Predetermined Cost Estimate	Estimated Cost	Actual Cost	
	Total for all systems	\$1,290,435.00	\$1,212,339.58	\$306,679.65	

Reimbursem	enrestanus	Response
	The facility has ceased operating on its pre- auction channel.	No
	Construction of final facilities or all necessary modifications are complete.	No
	All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator.	No

Certification	Section	Question	Response
	Submission of Estimated Expenses Statements	WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.	
		 The Authorized Person signing below certifies that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. 	
		2. The above-named entity acknowledges that all certifications and attached documentation are considered material representations.	
		3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.	

- 4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
- 7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.	
I declare, under penalty of perjury, that I am an authorized representative of the above- named applicant for the Authorization(s) specified above.	Andy Wilcoxson General Manager 08/16/2019

Certification	Section	Question	Response
	Submission of Actual Cost Documentation Statements	WILLFUL FALSE, FRAUDULENT, OR FICTITIOUS STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISIONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE AND/OR FRAUDULENT STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT (U.S. CODE, TITLE 31, SECTIONS 3729-3733).	
		 The Authorized Person signing below certifies and represents that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. 	
		2. The above-named entity certifies that the statements in this form and attached documentation are true, complete, and correct.	
		3. The above-named entity acknowledges that all certifications and attached documentation are considered material representations.	

- 4. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.
- 5. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster **Relocation Fund are** necessary to change channels (full power and Class A stations) and/or otherwise modify a television station's facility as a result of the spectrum repack (LPTV/TV Translator stations); or to minimize service disruption resulting from a repacked television station (FM stations); or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 7. The above-named entity certifies that the cost information /documents submitted reflect costs actually incurred.

	The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a prerequisite for obtaining the payments herein requested.	
an aut named	are, under penalty of perjury, that I am chorized representative of the above- d applicant for the Authorization(s) ied above.	Andy Wilcoxson General Manager
		08/16/2019

Attachments