

Federal Communications Commission

## (REFERENCE COPY - Not for submission)

# FCC Form 399: Reimbursement Request

Facility	67022	Service: DCA	Call	W15EB-D	Channel: 15 (UHF)
raciity	0/022	Cervice. DCA	Call	WIJLD-D	
ID:			Sign:		
File	000002	7833			
Number:					
FRN: 002	26907345	Date	10/08		
		Submitted:	/2021		

#### Applicant Name, Type, and Contact Information

## Applicant Information

Applicant	Address	Phone	Email	Applicant Type
HC2 STATION GROUP INC	RENEE ILHARDT 450 PARK AVENUE 29TH FLOOR NEW YORK, NY 10022 United States	+1 (954) 606- 5486	RILHARDT@HC2BROADCASTING. COM	Corporation

#### Reimbursement Contact Name and Information Reimbursement Contact Information

Applicant	Address	Phone	Email
[Confidential]			

Preparer Contact Information	Preparer Contact Name and Information				
	Applicant	Address	Phone	Email	
	The Preparer is same as the reimbursement contact.				

Broadcaster	Question	Response
Information and Transition Plan	Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information.	No
	Briefly describe transition plan	See attached Transition Plan Narrative.

Transmitters	Section	Question	Response
	Transmitter Related Expenses	Do you have transmitter related expenses?	Yes

# Primary Existing Transmitter Information

Transmitter	Section	Question	Response		
	Existing Transmitter Description	Type of change	Retune Existing		
		Use	Primary (Main)		
		Ownership	Owned		
		Owner	N/A		
		Is this transmitter currently shared with another station?	No		
		Is this transmitter currently in operating condition?	Yes		
	Existing Transmitter	Manufacturer	Linear		
	Manufacturer and Type	Model	AT-760P		
		Year	2009		
		Туре	Solid State		

0010	State Cooling	Air Cooled
Solid	State Power capacity	0.06 kW

## Retuning Transmitter Costs

## Primary Transmitter

Section	Question	Response
New IOT Tubes	Number of Tubes (including accessories) needed	N/A
New Mask Filter	Power	1.5 kW
	Other Power	N/A
New Exciter	Is a new exciter needed?	No

# Primary Other Transmitter Costs

Transmitter	Section	Question	Response
	Electrical Service	Service Entrance (3 phases 800A 208V)	No
		Switchgear (industrial 800 amp)	No
		Transformer (480V)	No
		Power	N/A
		Rigid Conduit and Wiring	No
		Size	N/A
		Length	N/A
		Other Electrical Service	No
		Description	N/A
	HVAC Service	Does the replacement transmitter require HVAC Service?	No
		Туре	N/A
		Size	N/A
		Other Size	N/A

Transmitter Building Addition/Modification or Leasehold Improvement	Does the Transmitter Building require an addition, modification, other leashold improvement?	No
	Size	N/A
Channel 14 Costs	Is an RF Consulting Engineer needed?	N/A
	Is a channel 14 Mask Filer needed?	N/A
	Is additional field engineering time needed?	N/A
	Number of Days	N/A

Primary	Other Transmitter Cost Not Listed		
Transmitter	Name	Description	
	UHF Inside RF System Including Switching	UHF Inside RF System Including Switching	

Primary	Existing Transmitter Information			
Transmitter	Section	Question	Response	
	Existing Transmitter Description	Type of change	Purchase New	
		Use	Primary (Main)	
		Description of Use	N/A	
		Ownership	Owned	
		Owner	N/A	
		Site	N/A	
		Is this transmitter currently shared with another station?	No	
		Is this transmitter currently in operating condition?	Yes	
	Existing Transmitter	Manufacturer		
	Manufacturer and Type	Model	AT-760P	
		Year	2009	
		Туре	Solid State	
		Solid State Cooling	Air Cooled	
		Solid State Power Capacity	0.06 kW	

**Existing Transmitter Information** 

Primary Transmitter	New Transmitter Costs			
	Section	Question	Response	
	New Transmitter	Use	Primary (Main)	
		Change Type	Purchase New	
		Is this a request for upgraded equipment?	Yes	
		Manufacturer		
		Model	TRN-U- 3000-FA	
		Transmitter Type	Solid State	
		Solid State Cooling	Air Cooled	
		Solid State Power capacity	3.3 kW	
		Justification for New Transmitter	The old transmitter did not have enough power to run the new antenna so a new transmitter was purchased.	

Primary	Other Transmitter Costs			
Transmitter	Section	Question	Response	
	Electrical Service	Service Entrance (3 phases 800A 208V)	No	
		Switchgear (industrial 800 amp)	No	
		Transformer (480V)	No	
		Power	N/A	
		Rigid Conduit and Wiring	No	
			-	

	Size	N/A
	Length	N/A
	Other Electrical Service	No
	Description	N/A
HVAC Service	Does the replacement transmitter require HVAC Service?	No
	Туре	N/A
	Size	N/A
	Other Size	N/A
Transmitter Building Addition/Modification or Leasehold Improvement	Does the Transmitter Building require an addition, modification, other leashold improvement?	No
	Size	N/A
Channel 14 Costs	Is an RF Consulting Engineer needed?	N/A
	Is a channel 14 Mask Filer needed?	N/A
	Is additional field engineering time needed?	N/A
	Number of Days	N/A

# Primary Other Transmitter Cost Not Listed

**Transmitter** Information not provided.

Interim	New Transmitter Costs		
Transmitter	Section	Question	Response
	New Transmitter	Use	Interim
		Description of Use	N/A
		Change Type	Purchase
		Manufacturer	
		Model	TLU9-50
		Transmitter Type	Solid State
		Solid State Cooling	Air Cooled
		Solid State Power capacity	0.05 kW
		Justification for New Transmitter	The station requires interim facilities in order to avoid prolonged off-air periods during the transition. Comark states that re- channelizing (the AT760P) requires factory modifications and the broadcaster will be off air for a period of time.

Interim	Other Transmitter Costs	
Transmitter	Section	G

Electrical Service	Service Entrance (3 phases 800A 208V)	No
	Switchgear (industrial 800 amp)	No
	Transformer (480V)	No
	Power	N/A
	Rigid Conduit and Wiring	No
	Size	N/A
	Length	N/A
	Other Electrical Service	No
	Description	N/A
HVAC Service	Does the replacement transmitter require HVAC Service?	No
	Туре	N/A
	Size	N/A
	Other Size	N/A
Transmitter Building Addition/Modification or Leasehold Improvement	Does the Transmitter Building require an addition, modification, other leashold improvement?	No
	Size	N/A
Channel 14 Costs	Is an RF Consulting Engineer needed?	N/A
	Is a channel 14 Mask Filer needed?	N/A
	Is additional field engineering time needed?	N/A
	Number of Days	N/A
Inside RF System	Is an additional interior RF system required to support this interim transmitter?	No

# Interim Other Transmitter Cost Not Listed

Transmitter Information not provided.

Antennas Section		Question	Response
Antenna Rela	ated Expenses	Do you have antenna related expenses?	Yes

Primary	Existing Antenna Information			
Antenna	Section	Question	Response	
	Existing Antenna Description	Type of change	Purchase New	
		Antenna Use	Primary (Main)	
		Description of Use	N/A	
		Ownership	Owned	
		Owner	N/A	
		Site	N/A	
		Is the existing antenna shared with another station or stations?	No	
		Is the existing antenna directional?	Yes	
		Is antenna in operating condition?	Yes	
		Is antenna located on or in close proximity to an antenna farm?	No	
	Existing Antenna Manufacturer and Type	Class	Class A	
		Mounting	Side Mount	
		Antenna position in stack	Not in Stack	
		Polarization	Horizontal	
		Туре	Slotted Coaxial	
		Number of Stations Supported	N/A	
		Number of Panels	N/A	
		Design power capacity in use	N/A	
		Lower Limit	N/A	
		Upper Limit	N/A	
		Other Antenna Type	N/A	
		ERP: (Effective Radiated Power)	1.0 kW	

Manufacturer	
Model	JA/LS-OM-8
Year	2009

Primary	New Antenna Costs			
Antenna	Section	Question	Response	
	New Antenna Description	Use	Primary (Main)	
		Description of Use	N/A	
		Change Type	Purchase New	
		Is this a request for upgraded equipment?	No	
		Ownership	Owned	
		Owner	N/A	
		Is antenna shared?	No	
		Is antenna directional?	Yes	
		Will antenna be located on or in close proximity to an antenna farm?	No	
	New Antenna Manufacturer and Types	Class	Class A	
		Mounting	Side Mount	
		Antenna position in stack	Not in Stack	
		Polarization	Horizontal	
		Туре	Broadband Slot	
		Number of Stations Supported	1	
		Number of Panels/Bays	8	
		Lower Limit	476.00 MHz	
		Upper Limit	518.00 MHz	
		Design power capacity in use	0.3 %	
		Other Antenna Type	N/A	
		ERP: (Effective Radiated Power)	0.25 kW	
		Manufacturer		

Model	PSILP8ABF 15
Year	2018
Justification for New Antenna	Please see attached Transition Plan Narrative.

Primary Antenna	Other Antenna Costs			
	Section	Question	Response	
	Combiner for Shared Antenna	Do you need a Combiner for a Shared Antenna?		
		Туре		
		Number of channels supported	N/A	
		Frequencies of channels supported	N/A	
		Frequency	N/A	
		Do you need a combiner output splitter /switcher for dual feed lines?	N/A	
	Elbow Complex	Do you require the separate purchase of the Elbow Complex?	No	
		Broadband or Single Channel?	N/A	
		Feed Line Size	N/A	
	Side Mount Brackets	Do you require the separate purchase of side mount brackets for a high power antenna?	No	
	Pattern Scatter Analysis	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	No	
	Sweep Test	Do you require the sweep testing of transmission line and antenna?	Yes	

#### **Other Antenna Costs**

# Primary Other Antenna Cost Not Listed

Antenna Information not provided.

Transmission <sup>Seffien</sup>	Question	Response
Transmission Line Related Expenses	Do you have transmission line related expenses?	No

Tower	Section	Question	Response
Equipment And Rigging Costs	Tower Equipment or Rigging Costs Changes	Do you have tower equipment or rigging costs changes?	Yes

Primary Tower	Existing Tower			
	Section	Question	Response	
	Existing Tower Description	Type of change	Modify Existing	
		Tower Use	Primary (Main)	
		Description of Use	N/A	
		Ownership	Leased	
		Is this tower consider Complex?	No	
		Is this tower currently shared with any other stations?	Yes	
		One or more FM, AM or TV radio broadcaster(s)	No	
		Others Types of Users	Yes	
		Is tower documented for structural analysis?	Unknown	
		Is tower compliant with Rev G?	Unknown	
	Existing Tower Structure Registration	Do you have a tower registration number?	Yes	
		ASR Number	1226644	
	Coordinates (NAD83 ( North American Datum of 1983))	Latitude (NAD83)	35° 11' 56.3" N-	
		Longitude (NAD83)	080° 52' 35.7" W-	

Overall Structure Height	499.01 feet
Support Structure Height	494.09 feet
Ground Elevation Above Mean Sea Level (AMSL)	690.94 feet
Structure Type	LTOWER - Lattice Tower
Tower Owner	Global Tower, LLC. through American Towers, LLC
Date Constructed	07/10/2001

## Other Types of Users

Users

W289BO 105.7MHz

W243BY 96.5MHz

W262BM 100.3MHz

W277CB 103.3MHz

W234BY 94.7MHz

# Primary Tower Modification Costs

## Tower

Section	Question	Response
Engineering Study	Please what type of engineering study is required, if any:	Study needed for undocumented /poorly documented tower

	Tower Reinforcements	Please select whether tower reinforcements are needed:	No reinforcements needed
--	----------------------	--	--------------------------------

# Primary Tower Section

Section	Question	Response
Tower Rigging Costs	Complex Tower	N/A
Helicopter Services Required	Are helicopter services required?	No

# Primary Tower Angel Content Tower Expenses Not Listed

	Name	Description
	Ground and Building AandE Permit Drawing Package	Generation of a permitting drawing package.
	Tower Permit Drawing Package	Generation of a permitting drawing package.
	Tower Load Study	Structural engineering tower load study for documented tower.

Outside Professional	Section	Question	Response
	Services Costs Outside Project Management Services	Do you require outside project management services?	Yes
		Number of Hours	250
		Explanation	Please see attached Transition Plan Narrative.
	Outside RF consulting Engineering Services	Perform engineering study for new channel assignment and antenna development	Yes
		Prepare engineering section of Form FCC Construction Permit Application	Yes
		For Auxiliary Facility	No
		For Main Facility	Yes
		Prepare engineering section of Form FCC License to Cover Application	Yes
		For Auxiliary Facility	No
		For Main Facility	Yes
		Prepare request for Special Temporary Authority	Yes
		Quantity	1
		Do you have Distributed Transmission System engineering services?	N/A
		Critical Facility	N/A
		Terrain-Shielded Facility	N/A
	Attorney and Other Outside Consulting Services	Prepare and file Form FCC Construction Permit Application	Yes
		For Auxiliary Facility	No
		For Main Facility	Yes
		Prepare and file Form FCC License to Cover Application	Yes

	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	Yes
	Quantity	1
	NEPA Section 106 environmental review	No
	Environmental Assessment	No
	ASR Modification	No
	FAA Consultation (including preparation of FAA Form 7460)	No
	Negotiation of Lease and other Matter for Shared Locations	Yes
	Prepare or Review FCC Form 399 for Reimbursement	Yes
	Address transition timing and coordination issues w/ other stations and wireless providers	Yes
RF Field Engineering Services	Comprehensive coverage verification via field study	No
	RF exposure measurements	No
	Additional Field Engineering Service	No
	Number of Days	N/A
	Justification	N/A

# Outside Other Professional Services Expenses Not Listed

Professional	Services Costs	Description
	Repacking Related Tax Services	Repacking Related Tax Services
	Site Coordination Meeting	Site coordination meetings with all broadcasters, contractors and vendors involved with the site project to jointly define a site action plan and cutover approach to allow for construction activities in alignment with stations constraints (e.g. ratings).

Other	Section	Question	Response
Expenses	AM Pattern Disturbance	Is an Impact Study needed?	No
		Is Remediation needed?	No
	Facility Expenses	Name	N/A
		Other Distributed Transmission System Expenses Not listed	N/A
		Name	N/A
		Is Notification of a Medical Facility required as a result of DTV broadcasting?	Yes
	Permit and Filing Costs	Local Zoning	Yes
		Non-zoning permits	No
		BLM or NFS Coordination	No
		FCC Construction Permit Minor Change	Yes
		FCC License to Cover Application	Yes
		FCC Special Temporary Authority Application	Yes
	Other Miscellaneous Expenses	Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)?	Yes
		Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs?	Yes
		Does this relocation require Equipment Storage?	No
		Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change?	Yes
		Does this relocation require MVPD Notification of a Channel Change?	Yes

# Other Expenses Not Listed

**Expenses** Information not provided.

### Transmitters

### Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Interim Transmitter TLU9-50	\$27,304.00	\$27,304.00		\$1,187.58	
UHF - Air Cooled Solid State Transmitter 0.05 kW	\$27,304.00	\$27,304.00	Transmitter, internal RF, mask filter, and installation.	\$1,187.58	N/A
Primary Transmitter AT-760P	\$1,750.69	\$1,750.69		\$1,750.69	
UHF Inside RF System Including Switching	\$1,750.69	\$1,750.69	***System Notice: Estimate adjusted and locked because line has been superseded.	\$1,750.69	N/A
Primary Transmitter TRN-U-3000- FA	\$155,600.00	\$41,320.00		\$41,320.00	
UHF - Air Cooled Solid State Transmitter 2.501 - 3.999 kW	\$155,600.00	\$41,320.00	N/A	\$41,320.00	N/A
Sub-total	\$184,654.69	\$70,374.69	N/A	\$44,258.27	N/A
Total for all systems	\$454,581.84	\$298,218.03	N/A	\$156,968.95	N/A

Description	File Name	
UHF - Air Cooled Solid State Transmitter 0.05 kW	Component Description: Amount:	Jumper cost. #19423 \$1,187.58
UHF Inside RF System Including Switching	Component Description: Amount:	Connector and access. #21713 \$1,750.69
UHF - Air Cooled Solid State Transmitter 2.501 - 3.999 kW	Component Description: Amount:	Transmitter cost #FA1908-0190 \$41,320.00

### Antennas

### Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Antenna PSILP8ABR- 15	\$33,030.00	\$18,436.19		\$12,036.19	
Sweep test of existing antenna	\$6,730.00	\$6,400.00	N/A	N/A	N/A
UHF - Lower Power Side Mount, Class A One Station antenna basic	\$26,300.00	\$12,036.19	N/A	\$12,036.19	N/A
Sub-total	\$33,030.00	\$18,436.19	N/A	\$12,036.19	N/A
Total for all systems	\$454,581.84	\$298,218.03	N/A	\$156,968.95	N/A

Actual Information Description	File Name	
Sweep test of existing antenna	Information not provided.	
UHF - Lower Power Side Mount, Class A One Station antenna basic	Component Description: Amount:	Antenna cost. #2068 \$12,036.19

# Cost Transmission Line

**Information** Information not provided.

### **Tower Equipment and Rigging Costs**

#### Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification		Actual Cost Justification
Primary Tower LTOWER	\$130,375.00	\$116,220.00		\$53,920.00	
Tower mapping for an undocumented /poorly documented tower and preparation of documentation necessary for tower load study	\$26,300.00	\$16,345.00	N/A	\$16,345.00	N/A
Tower Load Study	\$10,475.00	\$10,475.00	N/A	\$10,475.00	N/A
Ground and Building AandE Permit Drawing Package	\$4,700.00	\$4,700.00	N/A	N/A	N/A
Tower Permit Drawing Package	\$4,700.00	\$4,700.00	N/A	N/A	N/A
Short Tower (less than 500')	\$84,200.00	\$80,000.00	N/A	\$27,100.00	N/A
Sub-total	\$130,375.00	\$116,220.00	N/A	\$53,920.00	N/A
Total for all systems	\$454,581.84	\$298,218.03	N/A	\$156,968.95	N/A

Description	File Name	
Tower mapping for an undocumented/poorly documented tower and preparation of documentation necessary for tower load study	Component Description: Amount:	Tower mapping. #460217967 \$16,345.00
Tower Load Study		
	Component Description:	Structural engineering. #460217965
	Amount:	\$10,475.00
Ground and Building AandE Permit Drawing Package	Information not provided.	
Tower Permit Drawing Package	Information not provided.	
Short Tower (less than 500')		
	Component Description:	Antenna remova /install. #579567
	Amount:	\$27,100.00

### **Outside Professional Services**

### Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Outside Professional Services	\$79,832.15	\$75,662.15		\$44,298.84	
Internal Employee Time Costs	\$2,791.41	\$2,791.41	N/A	\$2,791.24	N/A
Site Coordination Meeting	\$2,500.00	\$2,500.00	N/A	\$2,500.00	N/A
Repacking Related Tax Services	\$120.74	\$120.74	N/A	\$120.74	N/A
Attorney Fees - Prepare and File request for Special Temporary Authorization	\$3,680.00	\$3,500.00	N/A	N/A	N/A
Attorney Fees - Negotiation of lease and other matters for shared locations	\$4,210.00	\$4,000.00	N/A	N/A	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application	\$2,365.00	\$2,250.00	N/A	N/A	N/A

Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	\$5,260.00	\$5,000.00	N/A	\$541.80	N/A
Prepare request for Special Temporary Authorization	\$2,050.00	\$1,500.00	N/A	N/A	N/A
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	\$1,580.00	\$1,500.00	N/A	N/A	N/A
Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	\$3,155.00	\$3,000.00	N/A	\$2,250.00	N/A
Perform engineering study for new channel assignment and antenna development	\$7,360.00	\$7,000.00	N/A	\$1,811.25	N/A
Address transition timing and coordination issues w/ other stations and wireless	\$2,630.00	\$2,500.00	N/A	\$2,500.00	N/A

Total for all	\$454,581.84	\$298,218.03	N/A	\$156,968.95	N/A
Sub-total	\$79,832.15	\$75,662.15	N/A	\$44,298.84	N/A
Project management of the transition	\$39,500.00	\$37,500.00	N/A	\$29,051.61	N/A
Prepare and or review reimbursement form	\$2,630.00	\$2,500.00	N/A	\$2,732.20	The original estimate was only for the consulting engineer and did not include attorney's fees.

Actual Information	
Description	File Name

Costs	Component Description:	Internal time costs IL-HC2-08312020 IM
	Amount:	\$226.86
	Component Description:	Internal time costs IL-HC2-08312020 AG
	Amount:	\$179.91
	Component Description:	Internal time costs IL-HC2-09302021 PD
	Amount:	\$27.04
	Component Description:	Internal time costs IL-HC2-10012021 RI
	Amount:	\$1,837.42
	Component Description:	Internal time costs IL-HC2-08312020 DD
	Amount:	\$217.19
	Component Description:	Internal time costs #IL-W21CK- 10072021-MW
	Amount:	\$302.82
Site Coordination Meeting		
	Component Description:	Site coordination meeting. #460219659
	Amount:	\$2,500.00

Repacking Related Tax Services	Component Description:	Services rendered in relation to discussion and analysis of the tax treatment of invoice related to FCC repacking. #1034466828-9 \$120.74
Attorney Fees - Prepare and File request for Special Temporary Authorization	Information not provided.	
Attorney Fees - Negotiation of lease and other matters for shared locations	Information not provided.	
Attorney Fees -Prepare and File FCC Form 2100 (main), License to Cover Application	Information not provided.	
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	Component Description:	Please refer to line 1-3 on the attached invoice totaling \$602. Less the 10% discount received the amount due is \$541.80. Please note the hours and rates are provided at the bottom of the invoice. \$541.80
Prepare request for Special Temporary Authorization	Information not provided.	
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	Information not provided.	

Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	Component Description:	Please see line 1 of the invoice - Prepare engineering section of FCC form 2100, construction permit application. \$2,250.00
Perform engineering study for new channel assignment and antenna development	Component Description:	Engineering consulting services. #6516
	Amount:	\$951.75
	Component Description:	Please refer to line 9 of the invoice for details
	Amount:	\$125.00
	Component Description:	Consulting engineering services. #6545
	Amount:	\$123.75
	Component Description:	Please refer to line 5 of the invoice for details
	Amount:	\$951.94
	Component Description:	Please refer to line 6 of the invoice for details
	Amount:	\$737.50
	Component Description:	Consulting Engineering services. #6564
	Amount:	\$735.75

Address transition timing and coordination issues w/ other stations and wireless	Component Description: Amount:	Address transition time and coordination issues. #460219659 \$2,500.00
Prepare and or review reimbursement form	Component Description:	Please refer to lines 4 and 5 of the attached invoice totaling \$258. Less the 10% discount received the amount due is \$232.20. Please note the hours and rates are provided at the bottom of the invoice.
	Amount:	\$232.20
	Component Description:	Please see line 2 of the invoice - Prepare and or review reimbursement form. \$2,500.00
Project management of the transition	Component Description:	Portion of general repack matter invoice attributable to this station - divided by 15
	Amount:	stations. #472568 \$985.76

Component Description:	Portion of general repack matter invoice attributable to this station - divided by 15 stations. #471659 \$1,206.00
Component Description:	\$1,399.33 credit to be split across 7 HC2 stations (see attached allocation) reimbursed for invoice 472568 (correct amount is \$821.47). (\$164.29)
Component Description: Amount:	Project management. #364314 \$9,480.00
Component Description:	Portion of general repack matter invoice attributable to this station - divided by 23 stations. #1150 \$630.93
Component Description: Amount:	Portion of general repack matter invoice attributable to this station - divided by 23 stations. #1165 \$497.50

Component Description: Amount:	Portion of general repack matter invoice attributable to this station - divided by 27 stations. #130 \$450.81
Component Description: Amount:	Portion of general repack matter invoice attributable to this station - divided by 27 stations. #115 \$467.12
Component Description: Amount:	Portion of general repack matter invoice attributable to this station - divided by 23 stations. #1158 \$723.06
Component Description: Amount:	Portion of general repack matter invoice attributable to this station - divided by 27 stations. #119 \$271.70
Component Description: Amount:	Portion of general repack matter invoice attributable to this station - divided by 23 stations. #475011 \$1,023.40

Component Description: Amount:	Project management cost. #011 \$1,700.00
Component Description: Amount:	Legal services cost. #474768 \$122.50
Component Description: Amount:	Please refer to line 5 of the invoice for details \$37.50
Component Description: Amount:	Portion of general repack matter invoice attributable to this station - divided by 23 stations. #475439 \$268.86
Component Description: Amount:	Portion of general repack matter invoice attributable to this station - divided by 15 stations. #1104 \$644.80
Component Description: Amount:	Portion of general repack matter invoice attributable to this station - divided by 23 stations. #1163 \$607.03

Component Description: Amount:	Legal services cost. #475050 \$682.00
Component Description:	Portion of general repack matter invoice attributable to this station - divided by 23 stations. #1146 \$888.15
Component Description:	Portion of general repack matter invoice attributable to this station - divided by 15 stations. #1118 \$1,609.03
Component Description: Amount:	Portion of general repack matter invoice attributable to this station - divided by 23 stations. #473451 \$1,054.24
Component Description:	Portion of general repack matter invoice attributable to this station - divided by 23 stations. #474243
Amount:	\$1,304.02

general tter ributable
ion - 15 1096
general tter ributable ion - 23 475948
general tter ributable ion - 23 475439
general tter ributable ion - 15 1116

Component Description: Amount:	Legal services cost. #475477 \$326.00
Component Description:	Portion of general repack matter invoice attributable to this station - divided by 23 stations. #474784 \$374.23
Component Description:	Portion of general repack matter invoice attributable to this station - divided by 15 stations. #1112 \$521.40
Component Description:	Portion of general repack matter invoice attributable to this station - divided by 23 stations. #475439 \$268.86
Component Description: Amount:	Legal services cost. #475987 \$50.00

## **Other Expenses**

## Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Other Expenses	\$26,690.00	\$17,525.00		\$2,455.65	
MVPD Notification of Channel Change	\$1,000.00	\$1,000.00	N/A	N/A	N/A
Equipment Delivery and Handling Charges	\$9,000.00	\$9,000.00	Freight for antenna. Offloading equipment rental and labor.	\$677.88	N/A
Disposal Costs (for equipment and other waste, net of any salvage value)	\$2,500.00	\$2,500.00	N/A	N/A	N/A
Develop and air announcement of upcoming channel change	\$250.00	\$250.00	N/A	N/A	N/A
Local Zoning	\$750.00	\$750.00	N/A	N/A	N/A
FCC Filing Fees - Special Temporary Authorization request	\$195.00	\$190.00	N/A	N/A	N/A
FCC Filing Fees - Form 2100 license to cover application	\$335.00	\$325.00	N/A	N/A	N/A

FCC Filing	\$1,110.00	\$1,070.00	N/A	N/A	N/A
Fees - Form 2100 minor change CP application	<b>(</b> ,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,	¢.,			
DTV Medical Facility Notification	\$11,550.00	\$2,440.00	N/A	\$1,777.77	N/A
Sub-total	\$26,690.00	\$17,525.00	N/A	\$2,455.65	N/A
Total for all systems	\$454,581.84	\$298,218.03	N/A	\$156,968.95	N/A

## Components

Actual Information Description	File Name	
MVPD Notification of Channel Change	Information not provided.	
Equipment Delivery and Handling Charges	Component Description: Amount:	Shipping cost. #6- 752-31608 \$153.19
	Component Description: Amount:	Freight charges. #02631521008 \$369.91
	Component Description: Amount:	Freight charges. #02631520513 \$154.78
Disposal Costs (for equipment and other waste, net of any salvage value)	Information not provided.	
Develop and air announcement of upcoming channel change	Information not provided.	
Local Zoning	Information not provided.	

FCC Filing Fees - Special Temporary Authorization request	Information not provided.	
FCC Filing Fees - Form 2100 license to cover application	Information not provided.	
FCC Filing Fees - Form 2100 minor change CP application	Information not provided.	
DTV Medical Facility Notification	Component Description:	Medical notification services. #INV- 002121
	Amount:	\$1,777.77

Cost Information	Grand Total			
		Predetermined Cost Estimate	Estimated Cost	Actual Cost
	Total for all systems	\$454,581.84	\$298,218.03	\$156,968.95

Reimbursem	envestiatus	Response
	The facility has ceased operating on its pre- auction channel.	Yes
	Construction of final facilities or all necessary modifications are complete.	Yes
	All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator.	No

Certification	Section	Question	Response
	Submission of Estimated Expenses Statements	WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.	
		<ol> <li>The Authorized Person signing below certifies that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity.</li> </ol>	
		2. The above-named entity acknowledges that all certifications and attached documentation are considered material representations.	
		3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.	

- 4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- 5. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
- 7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.	
I declare, under penalty of perjury, that I am an authorized representative of the above- named applicant for the Authorization(s) specified above.	Michael Voge Director of Engineering Operations 10/08/2021

Certification	Section	Question	Response
Certification	Submission of Actual Cost Documentation Statements	WILLFUL FALSE, FRAUDULENT, OR FICTITIOUS STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISIONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE AND/OR FRAUDULENT STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT (U.S. CODE, TITLE 31, SECTIONS 3729-3733).	
		<ol> <li>The Authorized Person signing below certifies and represents that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity.</li> </ol>	
		2. The above-named entity certifies that the statements in this form and attached documentation are true, complete, and correct.	
		3. The above-named entity acknowledges that all certifications and attached documentation are considered material representations.	

- 4. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.
- 5. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster **Relocation Fund are** necessary to change channels (full power and Class A stations) and/or otherwise modify a television station's facility as a result of the spectrum repack (LPTV/TV Translator stations); or to minimize service disruption resulting from a repacked television station (FM stations); or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 7. The above-named entity certifies that the cost information /documents submitted reflect costs actually incurred.

8. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.	
9. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a prerequisite for obtaining the payments herein requested.	
I declare, under penalty of perjury, that I am an authorized representative of the above- named applicant for the Authorization(s) specified above.	Michael Voge Director of Engineering Operations

Certification	Section	Question	Response
Germication	Submission of Final Allocation or Accounting Information Statements	WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.	
		<ol> <li>The Authorized Person signing below certifies and represents that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. The above- named entity acknowledges that all certifications and attached documentation are considered material representations.</li> <li>The above-named</li> </ol>	
		entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.	

3. The above-named entity certifies that all costs identified as "actual costs" herein accurately represent the costs actually paid by the above- named entity, including any discounts, refunds, or rebates.	
4. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.	
5. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.	
6. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.	
I declare, under penalty of perjury, that I am an authorized representative of the above- named applicant for the Authorization(s) specified above.	Michael Voge Director of Engineering Operations
	10/08/2021

## Attachments