

ederal Commu Commi

al unications ission	(REFERENCE COPY - Not for submission) FCC Form 399: Reimbursement Request					
	Facility 191262	Service: DCA	Call	WMJF-CD	Channel:	
	ID:		Sign:			
	23 (UHF) File	00000286	575			
	Numb	er:				
	FRN: 0022314215	Date Submitted:	10/08 /2021			

Applicant Name, Type, and Contact Information Applicant

Information

Applicant	Address	Phone	Email	Applicant Type
HME EQUITY FUND II, LLC Doing Business As: HME EQUITY FUND II, LLC	Seth Ellis 509 West Colonial Drive Suite 100 ORLANDO, FL 32804 United States	+1 (407) 906- 2484	sellis@assurancemezz. com	Limited Liability Company

Reimbursement Contact Name and Information Reimbursement Contact Information

Applicant	Address	Phone	Email
[Confidential]			

Preparer Contact Name and Information Preparer

Contact Information	Applicant	Address	Phone	Email
	Davina Sashkin Fletcher, Heald & Hildreth, PLC	Davina Sashkin Fletcher, Heald & Hildreth, PLC 1300 N. 17th Street, Suite 1100 Arlington, VA 22209 United States	+1 (703) 812- 0400	sashkin@fhhlaw. com

Broadcaster	Question	Response
Information and Transition Plan	Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information.	No
	Briefly describe transition plan	Build according to FCC transition plan.

Transmitters	Section	Question	Response
	Transmitter Related Expenses	Do you have transmitter related expenses?	Yes

Primary	Existing Transmitter Information				
Transmitter	Section	Question	Response		
	Existing Transmitter Description	Type of change	Purchase New		
		Use	Primary (Main)		
		Description of Use	N/A		
		Ownership	Owned		
		Owner	N/A		
		Site	N/A		
		Is this transmitter currently shared with another station?	No		
		Is this transmitter currently in operating condition?	Yes		
	Existing Transmitter	Manufacturer			
	Manufacturer and Type	Model	TMU9-570		
		Year	2013		
		Туре	Solid State		
		Solid State Cooling	Air Cooled		
		Solid State Power Capacity	.6 kW		

Existing Transmitter Information

Primary	New Transmitter Costs				
Transmitter	Section	Question	Response		
	New Transmitter	Use	Primary (Main)		
		Change Type	Purchase New		
		Is this a request for upgraded equipment?	Yes		
		Manufacturer			
		Model	TMU9-4 Evo		
		Transmitter Type	Solid State		
		Solid State Cooling	Air Cooled		
		Solid State Power capacity	1.5 kW		
		Justification for New Transmitter	Can't use current Transmitter so need to purchase a new one, need more power per construction permit approved by FCC		

Other Transmitter Costs

Primary	Other Transmitter Costs				
Transmitter	Section	Question	Response		
	Electrical Service	Service Entrance (3 phases 800A 208V)	Yes		
		Switchgear (industrial 800 amp)	No		
		Transformer (480V)	No		
		Power	N/A		
		Rigid Conduit and Wiring	Yes		
		Size	3 inches		

	Length	100.0 feet
	Other Electrical Service	Yes
	Description	Will need some electrical work to get it up and running, will submit quote from an electrician.
HVAC Service	Does the replacement transmitter require HVAC Service?	Yes
	Туре	Cooling Only
	Size	Other
	Other Size	2 tons
Transmitter Building Addition/Modification or Leasehold Improvement	Does the Transmitter Building require an addition, modification, other leashold improvement?	No
	Size	N/A
Channel 14 Costs	Is an RF Consulting Engineer needed?	N/A
	Is a channel 14 Mask Filer needed?	N/A
	Is additional field engineering time needed?	N/A
	Number of Days	N/A

Primary Transmitter	Other Transmitter Cost Not Listed			
	Name	Description		
	Installation	Cost to Install Transmitter Transmitter Install Quote # 101		
	Removal	Cost to just remove the transmitter from building Transmitter Removal Quote # 102		

Antennas Section		Question	Response
Antenna Rela	ated Expenses	Do you have antenna related expenses?	Yes

Primary Antenna	Existing Antenna Information			
	Section	Question	Response	
	Existing Antenna Description	Type of change	Purchase New	
		Antenna Use	Primary (Main)	
		Description of Use	N/A	
		Ownership	Owned	
		Owner	N/A	
		Site	N/A	
		Is the existing antenna shared with another station or stations?	No	
		Is the existing antenna directional?	Yes	
		Is antenna in operating condition?	Yes	
		Is antenna located on or in close proximity to an antenna farm?	No	
	Existing Antenna Manufacturer and Type	Class	Class A	
		Mounting	Side Mount	
		Antenna position in stack	Not in Stack	
		Polarization	Horizontal	
		Туре	Slotted Coaxial	
		Number of Stations Supported	N/A	
		Number of Panels	N/A	
		Design power capacity in use	N/A	
		Lower Limit	N/A	
		Upper Limit	N/A	
		Other Antenna Type	N/A	
		ERP: (Effective Radiated Power)	5.0 kW	

Manufacturer	
Model	PSILP8BH- 39
Year	2014

Primary	New Antenna Costs			
Antenna	Section	Question	Response	
	New Antenna Description	Use	Primary (Main)	
		Description of Use	N/A	
		Change Type	Purchase New	
		Is this a request for upgraded equipment?	Yes	
		Ownership	Owned	
		Owner	N/A	
		Is antenna shared?	No	
		Is antenna directional?	Yes	
		Will antenna be located on or in close proximity to an antenna farm?	No	
	New Antenna Manufacturer and Types	Class	Class A	
		Mounting	Side Mount	
		Antenna position in stack	Not in Stack	
		Polarization	Elliptical	
		Туре	Slotted Coaxial	
		Number of Stations Supported	N/A	
		Number of Panels/Bays	N/A	
		Lower Limit	N/A	
		Upper Limit	N/A	
		Design power capacity in use	N/A	
		Other Antenna Type	N/A	
		ERP: (Effective Radiated Power)	15.0 kW	
		Manufacturer		
			1	

Model	TLP-8VP-R P300-SP
Year	2020
Justification for New Antenna	Higher power antenna is necessary for modification application parameters (filed in 1st priority window).

Primary Other Antenna Costs

Antenna	Section	Question	Response
	Combiner for Shared Antenna	Do you need a Combiner for a Shared Antenna?	
		Туре	
		Number of channels supported	N/A
		Frequencies of channels supported	N/A
		Frequency	N/A
		Do you need a combiner output splitter /switcher for dual feed lines?	N/A
	Elbow Complex	Do you require the separate purchase of the Elbow Complex?	No
		Broadband or Single Channel?	N/A
		Feed Line Size	N/A
	Side Mount Brackets	Do you require the separate purchase of side mount brackets for a high power antenna?	Yes
	Pattern Scatter Analysis	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	No

Sweep Test	Do you require the sweep testing of
	transmission line and antenna?

Yes

Primary Antenna	Other Antenna Cost Not Listed		
	Name	Description	
	Pipe and Mounting Pieces	Materials and Labor to fabricate custom tower leg transition mounts. Mounts needed to hold a 3 and a half inch OD pipe off the angle tower leg	
	Labor to install Antenna and Disposal Cost	Labor to install Antenna and then remove the old one. This will include travel.	

Transmissior	n Seffien	Question	Response
	Transmission Line Related Expenses	Do you have transmission line related expenses?	Yes

Primary	Existing Transmission Line		
Transmissio	on Line Section	Question	Response
	Existing Transmission Line Description	Type of change	Purchase New
		Use	Primary (Main)
		Description of Use	N/A
		Ownership	Owned
		Owner	N/A
		Site	N/A
		Is the existing transmission line shared with another station or stations?	No
		Is Transmission Line in operating condition?	Yes
	Existing Transmission Line Manufacturer and Type	Manufacturer	
		Туре	Flexible Foam
		Diameter	7/8 inches
		Other Diameter	N/A
		Segment Length	N/A
		Other Segment Length	N/A
		Number of parallel runs	1
		Length	250 feet per run

Existing Transmission Line

Primary	New Transmission Line			
Transmissio	n Line Section	Question	Response	
	New Transmission Line Costs	Use	Primary (Main)	
		Description of Use	N/A	
		Change Type	Purchase New	
		Is this a request for upgraded equipment?	Yes	
		Туре	Flexible Foam	
		Diameter	7/8 inches	
		Other Diameter	N/A	
		Segment Length	N/A	
		Other Segment Length	N/A	
		Number of parallel runs	1	
		Length	250 feet per run	
		Justification for New Transmission Line	Sweep test results will determine need.	

Other Transmission Line Expenses Not Listed Transmission

Tower	Section	Question	Response
Equipment And Rigging Costs	Tower Equipment or Rigging Costs Changes	Do you have tower equipment or rigging costs changes?	Yes

mary	Existing	Tower

Primary	Existing Tower				
Tower	Section	Question	Response		
	Existing Tower Description	Type of change	Modify Existing		
		Tower Use	Primary (Main)		
	Description of Use		N/A		
		Ownership	Leased		
		Is this tower consider Complex?	Located on Building		
		Is this tower currently shared with any other stations?	No		
		One or more FM, AM or TV radio broadcaster(s)	N/A		
		Others Types of Users	N/A		
		Is tower documented for structural analysis?	Yes		
		Is tower compliant with Rev G?	Yes		
	Existing Tower Structure	Do you have a tower registration number?	Yes		
	Registration	ASR Number	1037283		
	Coordinates (NAD83 (North American Datum of	Latitude (NAD83)	39° 24' 10.4" N-		
	1983))	Longitude (NAD83)	076° 36' 10.9" W-		
		Overall Structure Height	279.85 feet		
		Support Structure Height	189.96 feet		

Ground Elevation Above Mean Sea Level (AMSL)	477.03 feet
Structure Type	BTWR - Building with Tower
Tower Owner	Towson City Center, LLC
Date Constructed	06/25/2013

Primary Tower Modification Costs

Tower

Section	Question	Response	
Engineering Study	Please what type of engineering study is required, if any:	Study needed for documented tower	
Tower Reinforcements	Please select whether tower reinforcements are needed:	No reinforcements needed	

Primary Tower Rigging Costs

Tower	Section	Question	Response
	Tower Rigging Costs	Complex Tower	Located on Building
	Helicopter Services Required	Are helicopter services required?	No

Primary Other Tower Expenses Not Listed

Tower Information not provided.

Outside	Section	Question	Response	
Professional	Services Costs Outside Project Management Services	Do you require outside project management services?	Yes	
		Number of Hours	600	
		Explanation	Applicant has no internal resources capable of overseeing, identifying, purchasing, installing and commissioning this repack project. It will rely solely on outside services to manage all work required.	
	Outside RF consulting Engineering Services	Perform engineering study for new channel assignment and antenna development	600 Applicant has no internal resources capable of overseeing, identifying, purchasing, installing and commissioning this repack project. It will rely solely on outside services to manage all	
		assignment and antenna developmentPrepare engineering section of Form FCC Construction Permit ApplicationYes		
		For Auxiliary Facility	600 Applicant has no internal resources capable of overseeing, identifying, purchasing, installing and commissioning this repack project. It will rely solely on outside services to manage all work required. Yes Yes No Yes Yes No Yes No Yes No	
		For Main Facility	Yes	
		Prepare engineering section of Form FCC License to Cover Application	Yes	
		For Auxiliary Facility	No	
		For Main Facility	Yes	
		Prepare request for Special Temporary Authority	No	
		Quantity	N/A	
		Do you have Distributed Transmission System engineering services?	N/A	
		Critical Facility	N/A	

	Terrain-Shielded Facility	N/A
Attorney and Other Outside Consulting Services	Prepare and file Form FCC Construction Permit Application	Yes
Services	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare and file Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	No
	Quantity	N/A
	NEPA Section 106 environmental review	No
	Environmental Assessment	No
	ASR Modification	No
	FAA Consultation (including preparation of FAA Form 7460)	No
	Negotiation of Lease and other Matter for Shared Locations	Yes
	Prepare or Review FCC Form 399 for Reimbursement	Yes
	Address transition timing and coordination issues w/ other stations and wireless providers	No
RF Field Engineering Services	Comprehensive coverage verification via field study	No
	RF exposure measurements	No
	Additional Field Engineering Service	No
	Number of Days	N/A
	Justification	N/A

Outside Other Professional Services Expenses Not Listed

Professional	Services Costs	Description	
	Other Transition- Related Professional Service Costs	Project Management of the transition. Preparation and review of reimbursement form.	
	Quarterly Transition Reports	Quarterly Transition Reports	

Other	Section	Question	Response			
Expenses	AM Pattern Disturbance	Is an Impact Study needed?	No			
		Is Remediation needed?	No			
	Facility Expenses	Name	N/A			
		Other Distributed Transmission System Expenses Not listed	N/A			
		Name	N/A			
		Is Notification of a Medical Facility required as a result of DTV broadcasting?	Impact Study needed?Noemediation needed?Noemediation needed?Noemediation needed?N/Aemediation needed?N/Aemediation famedical Transmission System emess Not listedN/Aemediation of a Medical Facility required result of DTV broadcasting?Yesemediation of a Medical Facility required result of DTV broadcasting?Yesemediation of a Medical Facility required 			
	Permit and Filing Costs	Local Zoning	Yes			
		Non-zoning permits	Yes			
		BLM or NFS Coordination	No			
		FCC Construction Permit Minor Change No				
		FCC License to Cover Application	No			
		FCC Special Temporary Authority Application	N/Asion SystemN/AN/AN/AFacility required sting?YesYesYesYesYesinor ChangeNoinor ChangeNoithorityNothorityYese paying ent and other alue)?YesE Equipment 			
	Other Miscellaneous Expenses	Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)?	Yes			
		Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs?	No No N/A N/A N/A Yes Yes No No Yes No No Yes Yes			
		Does this relocation require Equipment Storage?	Yes			
		Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change?	Yes			
		Does this relocation require MVPD Notification of a Channel Change?	Yes			

Other Expenses Not Listed

Other Expenses	Other Expenses Not Listed		
	Name	Description	
	Other Miscellaneous Expenses	Other Miscellaneous Expenses	
	Travel to Antenna Site	Travel to antenna site to walk the site to see if they can get the antenna on the roof without a crane	

Transmitters

Cost Information

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Transmitter TMU9-4 Evo	\$164,180.00	\$94,442.00		\$72,341.20	
UHF - Air Cooled Solid State Transmitter 1 - 2.5 kW	\$126,000.00	\$57,262.00	Please see document entitled " Updated #2 Narrative for Transmitter Change WMJF-CD" for the cost justification to increase the transmitter amount to now include the sales tax.	\$57,261.20	N/A
Other HVAC Service Type: C Size:2 (Other)	\$2,130.00	\$2,130.00	No quote yet but Licensee is going with a wall unit instead. Total expenses to date in regards to HVAC service is \$2130	\$2,130.00	N/A

Removal	\$3,000.00	\$3,000.00	Removal only of old Transmitter. Transmitter Removal Quote 102 attached.	\$1,000.00	N/A
Service entrance 3 phase/800 amp/208 volt	\$14,400.00	\$13,700.00	N/A	N/A	N/A
Installation	\$11,950.00	\$11,950.00	Cost to install the new transmitter Transmitter Install Quote 101 attached.	\$11,950.00	N/A
3" Rigid Conduit and Wiring (Cost per foot)	\$5,200.00	\$4,900.00	N/A	N/A	N/A
Other Electrical Service: Will need some electrical work to get it up and running, will submit quote from an electrician.	\$1,500.00	\$1,500.00	Waiting on Quotes to submit	N/A	N/A
Sub-total	\$164,180.00	\$94,442.00	N/A	\$72,341.20	N/A
Total for all systems	\$829,983.75	\$588,958.75	N/A	\$347,338.49	N/A

Actual Information Description	File Name	
UHF - Air Cooled Solid State Transmitter 1 - 2.5 kW	Component Description:	Balance of Transmitter equipment invoice. Prorated portion of upgrade taken out of requested reimbursement - please see attached explanation attached to invoice \$5,402.00
	Component Description:	Requesting amount of invoice less prorated portion of upgrade. Invoice has cover letter attached explaining the reimbursement amount. \$32,412.00
	Component Description:	6% sales tax for the transmitter amount allowed
	Amount: Component Description: Amount:	\$3,241.20 This is the first of 3 invoices for the transmitter. There is a cover letter attached to the invoice to explain reimbursement. Quote # 276446.0 has already been submitted with transmitter change narrative. \$16,206.00

Other HVAC Service Type: C Size:2 (Other)	Component Description: Amount:	HVAC consultation and evaluation of system. \$1,130.00
	Component Description: Amount:	Consulting service for updating HVAC in transmitter room \$1,000.00
Removal		
Keniovai	Component Description:	Invoice and revised quote attached for transmitter removal and disposal.
	Amount:	\$1,000.00
Service entrance 3 phase /800 amp/208 volt	Information not provided.	
Installation		
	Component Description: Amount:	Labor for installation of transmitter
	Amount:	\$11,950.00
3" Rigid Conduit and Wiring (Cost per foot)	Information not provided.	
Other Electrical Service: Will need some electrical work to get it up and running, will submit quote from an electrician.	Information not provided.	

Antennas

Cost Information

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Antenna TLP-8VP-R P300-SP	\$51,080.00	\$72,950.00		\$72,520.42	
Labor to install Antenna and Disposal Cost	\$15,000.00	\$15,000.00	See attached narrative	\$14,800.00	N/A
Pipe and Mounting Pieces	\$3,050.00	\$3,050.00	See Narrative	\$3,050.00	N/A
Sweep test of existing antenna	\$6,730.00	\$6,400.00	Quote for this was originally provided in 2017 and since then prices have gone up and the new standard for a sweep test is \$6400 and this is still below the predetermined amount. See line #6 on quote # 900237CMZ-2 from Dielectric	\$6,400.00	N/A

UHF - Lower Power Side Mount, Class A One Station antenna basic	\$26,300.00	\$48,500.00	See document entitled "Narrative for Antenna Estimate Change WMJF-CD" for cost justification and details on corresponding quotes.	\$48,270.42	N/A
Sub-total	\$51,080.00	\$72,950.00	N/A	\$72,520.42	N/A
Total for all systems	\$829,983.75	\$588,958.75	N/A	\$347,338.49	N/A

Actual Information Description	File Name	
Labor to install Antenna and Disposal Cost	Component Description:	Labor to install the Antenna for WMJF per proposal WMJF 35-20-001 Quote is now attached for approval \$14,800.00
Pipe and Mounting Pieces	Component Description: Amount:	Custom mounts, plates, bolts and piping to mount the Antenna legs \$3,050.00

Sweep test of existing		
antenna	Component Description:	Requesting just 1 /2 of the sweep test on this invoice. Please see email attached from vendor stating why their invoices don't foot and that the FCC is fine with their billing process & narrative for why we are requesting less than invoice total
	Amount:	\$3,200.00
	Component Description:	Requesting just 1 /2 of the sweep test on this invoice. Please see email attached from vendor stating why their invoices don't foot and that the FCC is fine with their billing process & narrative for why we are requesting less than invoice total \$3,200.00

Mount, Class A One Station antenna basic	Component Description:	There is a letter
		attached with the
		invoice stating w we are requestin
		less
	Amount:	\$21,591.00
		<i>\</i>
	Component Description:	Sales tax on
		Antenna at 6
		percent,
		requesting less
		because the Vpo
		is not
		reimbursable.
		Sales tax not
		reimbursable
		\$219.36 (3656 x
		06) See attache
		Cover Letter
	Amount:	\$2,590.92
	Component Description:	Freight charge for
		delivering the
		antenna.
	Amount:	\$2,497.50
	Component Description:	There is a letter
		attached with the
		invoice stating w
		we are requestir
		less
	Amount:	\$21,591.00

Transmission Line

Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Transmission Line	\$2,750.00	\$4,000.00		\$0.00	
Flexible Foam Transmission Line - dielectric, 7/8"	\$2,750.00	\$4,000.00	N/A	N/A	N/A
Sub-total	\$2,750.00	\$4,000.00	N/A	\$0.00	N/A
Total for all systems	\$829,983.75	\$588,958.75	N/A	\$347,338.49	N/A

Components

Information not provided.

Tower Equipment and Rigging Costs

Cost Information

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Tower BTWR	\$433,600.00	\$162,000.00		\$0.00	
Structural engineering tower load study for well documented tower	\$12,600.00	\$12,000.00	N/A	N/A	N/A
Complex Tower (includes, for example, those with candelabras and/or stacked antennas)	\$421,000.00	\$150,000.00	Crane required to install antenna, transmitter and HVAC. Phone quote min \$50,000 per day for crane rental and crew, and assuming 2 non- contiguous days (only able to shut down street /building on Sundays). Additional \$50,000 sought to cover tower crew.	N/A	N/A
Sub-total	\$433,600.00	\$162,000.00	N/A	\$0.00	N/A

Total for all	\$829,983.75	\$588,958.75	N/A	\$347,338.49	N/A
systems					

Information not provided.

Outside Professional Services

Cost Information

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual C Justifica
Outside Professional Services	\$132,310.00	\$210,700.00		\$181,731.74	
Quarterly Transition Reports	\$8,450.00	\$8,450.00	see attached quote for preparation and filing of reports by counsel and technical consultant	\$2,655.00	N/A
Other Transition- Related Professional Service Costs	\$2,500.00	\$2,500.00	Prepare and/or review reimbursement form	\$0.00	N/A
Attorney Fees - Negotiation of lease and other matters for shared locations	\$4,210.00	\$15,000.00	Attorneys fees for negotiation of Unable to Construct Channel Resolution Agreement with WETA and MPT, preparation and filing and related CP modification and updated 399.	\$11,006.75	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	\$5,260.00	\$5,000.00	N/A	\$1,610.63	N/A

Prepare engineering section of FCC Form 2100 (main), License to Cover Application	\$1,580.00	\$1,500.00	N/A	N/A	N/A
Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	\$3,155.00	\$3,000.00	N/A	\$2,000.00	N/A
Perform engineering study for new channel assignment and antenna development	\$7,360.00	\$7,000.00	N/A	\$2,625.00	The ac hours the enginee studie came i little hig thar origina estima
Prepare and or review reimbursement form	\$2,630.00	\$7,000.00	Originally best estimates were made off the original cost catalog at the time. As they went thru to complete the form there were a lot of revisions for transmitter&antenna costs that got revised. Repack- 05A and Repack-08 have \$500 more in legal fees	\$6,996.62	N/A

Project management of the transition	\$94,800.00	\$159,000.00	Project management exp- I have attached a narrative and a detailed spreadsheet of the exp that are associated with this cost estimate & why we are requesting more funds. File names are Narrative for Project Management and Data for Narrative for More	\$154,162.74	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application	\$2,365.00	\$2,250.00	N/A	\$675.00	N/A
Sub-total	\$132,310.00	\$210,700.00	N/A	\$181,731.74	N/A
Total for all systems	\$829,983.75	\$588,958.75	N/A	\$347,338.49	N/A

Actual Information Description	File Name	
Quarterly Transition Reports		
	Component Description:	Attorney fees for preparing quarterly transition reports for WMJF-CD for the Baltimore station. The fees are all the ones denoted with the letter A next to them.
	Amount:	\$125.00

Component Description:	Attorney fees for preparing quarterly transition reports for WMJF-CD for the Baltimore station. The fees are all the ones denoted with the letter A next to them. \$777.50
Component Description:	Attorney fees for preparing quarterly transition reports for WMJF-CD for the Baltimore station. The fees are all the ones denoted with the letter A next to them. \$250.00
Component Description:	Attorney fees for preparing quarterly transition reports for WMJF-CD for the Baltimore station. The fees are all the ones denoted with the letter A next to them. \$475.00
Component Description: Amount:	Attorney Fees for preparing quarterly transition reports. \$1,027.50

	Component Description: Amount:	Quarterly Transition report work. \$1,027.50
Other Transition- Related Professional Service Costs	Component Description: Amount:	Entered in this section in error N/A

Attorney Fees - Negotiation of lease and other matters for shared locations	Component Description:	Various Attorney fees for other matters for WMJF- CD for the Baltimore station. The fees are all the ones denoted with the letter B next to them. \$5,125.00
	Component Description:	Various Attorney fees for other matters for WMJF- CD for the Baltimore station. The fees are all the ones denoted with the letter B next to them. \$418.75
	Component Description:	Various Attorney fees for other matters for WMJF- CD for the Baltimore station. The fees are all the ones denoted with the letter B next to them. \$125.00
	Component Description:	Various Attorney fees for other matters for WMJF- CD for the Baltimore station. The fees are all the ones denoted with the letter B next to them. \$5,338.00

Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	Component Description:	Attorney fees for preparing and filing FCC Form 2100 (main), construction permit application for WMJF-CD for the Baltimore station. The fees are all the ones denoted with the letter D next to them.
	Amount:	\$1,298.13
	Component Description:	Attorney fees for preparing and filing FCC Form 2100 (main), construction permit application for WMJF-CD for the Baltimore station. The fees are all the ones denoted with the letter D next to them. \$312.50
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	Information not provided.	
Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	Component Description: Amount:	Engineering work to complete the construction permit application section of form 2100 \$2,000.00
Perform engineering study for new channel assignment and antenna development		

Component Description:	Removing for the time being need clarification from vendor and don't want to hold up other expenses N/A
Component Description:	Removing for the time being need clarification from vendor and don't want to hold up other expenses N/A
Component Description:	Engineering work on new channel assignment and antenna development. No longer over amount allocated other vendor on hold for clarification \$500.00
Component Description:	Engineering study on new channel assignment and antenna development No longer over amount allocated other vendor on hold for clarification \$2,125.00

	Component Description: Amount:	Removing for the time being need clarification from vendor and don't want to hold up other expenses N/A
	Component Description: Amount:	Removing for the time being need clarification from vendor and don't want to hold up other expenses N/A
Prepare and or review reimbursement form	Component Description:	Form 399 Fees are all the ones w/the letter E. This cost is more than the form has but there was not enough info to put an amount other than the one in the cost catalog. The detailed invoice has all the break out on what all the time was spent on.
	Amount:	\$125.00

	Component Description:	Form 399 Fees are all the ones w/the letter E. This cost is more than the
		form has but there was not enough info to put an amount other than the one in the cost
		catalog. The detailed invoice has all the break out on what all the time was spent on.
	Amount:	\$375.00
	Component Description:	Form 399 Fees are all the ones w/the letter E. This cost is more than the
		form has but there was not enough info to put an amount other than
		the one in the cost catalog. The detailed invoice
		has all the break out on what all the time was spent on.
	Amount:	\$6,496.62
Project management of the transition	Component Description:	Project
		management services for
		managing the vendors invoicing
		process and reimbursement
		with the FCC.
		Amount for Baltimore less
		discount
	Amount:	\$1,659.38

Project Transition Management Services March 2020 \$1,250.00
Project management services for engineering portion \$6,343.75
Project management services for managing the vendors invoicing process and reimbursement with the FCC. Amount for Baltimore less discount \$646.88
Project Transition Management Services November 2019
\$1,250.00
Engineering monthly project transition work for 28Oct19 thru 8Apr20 \$12,162.50

Component Description:	Project management services for managing the vendors invoicing process and reimbursement with the FCC. Narrative attached to invoice. \$1,560.94
Component Description: Amount:	Project Transition Management Services for March 2019 \$3,750.00
Component Description:	Project Management Services. Invoice has been revised to include an invoice # and project manager name. Narrative is also attached. \$3,293.66
Component Description: Amount:	Project Transition Management Services July 2020 \$1,250.00
Component Description: Amount:	Project Transition Management Services September 2019 \$1,250.00

Component Description:	Project Transition Management Services January 2019. Put in a narrative as a word doc and excel backup requesting more funds \$5,000.00
Component Description:	Project Transition Management Services October 2018. Put in a narrative as a word doc and excel backup requesting more funds \$5,000.00
Component Description:	Project Transition Management Services December 2018. Put in a narrative as a word doc and excel backup requesting more funds \$5,000.00
Component Description:	Project Transition Management Services August 2018. Put in a narrative as a word doc and excel backup requesting more funds \$5,000.00

Component Description:	Project Transition Management Services July 2018. Put in a narrative as a word doc and excel backup requesting more funds \$5,000.00
Component Description:	Project Transition Management Services February 2018. Put in a narrative as a word doc and excel backup requesting more funds \$5,000.00
Component Description:	Project Transition Management Services February 2019. Put in a narrative as a word doc and excel backup requesting more funds \$5,000.00
Component Description:	This amount is for the supervision for work that was done in the installing and set up of the transmitter and antenna. Attached is a narrative with details. \$2,940.00

Component Description:	Project Transition Management Services March 2018. Put in a narrative as a word doc and excel backup requesting more funds \$5,000.00
Component Description:	Project Transition Management Services January 2018. Put in a narrative as a word doc and excel backup requesting more funds \$5,000.00
Component Description:	Project Transition Management Services April 2018. Put in a narrative as a word doc and excel backup requesting more funds \$5,000.00

Component Description:	Only requesting a partial amount for line totals \$2660, \$650, and \$630 for supervising the install of the antenna and transmitter, working on HVAC consultation and Working on the Antenna Sweep. Balance of bill under Delivery cost \$3,940.00
Component Description:	Project Transition Management Services June 2018. Put in a narrative as a word doc and excel backup requesting more funds \$5,000.00
Component Description:	Project Transition Management Services November 2018. Put in a narrative as a word doc and excel backup requesting more funds \$5,000.00

Component Description:	Project Management services, invoice has been revised to include the needed items. Deducting the Smith and Fischer part from this reimbursement for now. As requested a narrative is attached to this invoice.
Amount:	\$15,750.00
Component Description: Amount:	Project Transition Management Services December 2019 \$1,250.00
Component Description:	Project management services for managing the vendors invoicing process and reimbursement with the FCC. Amount for Baltimore less discount \$590.62
Component Description:	Project Transition Management
Amount:	Services April 2020 \$1,250.00

Component Description: Amount:	Repack project management services - research and coordination with engineering, attorney's and vendors. \$1,500.00
Component Description:	Project management services for managing the vendors invoicing process and reimbursement with the FCC. Amount for Baltimore less discount \$225.00
Component Description: Amount:	Project Transition Management Services for April 2019 \$1,875.00
Component Description:	Project Transition Management Services September 2018. Put in a narrative as a word doc and excel backup requesting more funds \$5,000.00

Component Description:	Project management services. A narrative letter is attached explaining the breakout of the invoice. Expense receipts are attached to the invoice. Also this company does not use specific invoice numbers so I just did a description \$3,293.66
Component Description:	Project management services for managing the vendors invoicing process and reimbursement with the FCC. Amount for Baltimore less discount \$534.37
Component Description:	Project Transition Management Services for May 2019
Amount:	\$1,250.00
Component Description: Amount:	Engineering services for Antenna and Transmitter work. \$8,187.50

Component Description:	Transition Project Management services, receipts for expenses attached to invoice. This company does not use invoice #'s so just did a description. \$18,150.00
Component Description: Amount:	Project Transition Management Services January 2020 \$1,250.00
Component Description:	Project management services for managing the vendors invoicing process and reimbursement with the FCC. Amount for Baltimore less discount \$1,040.63
Component Description:	Project Transition Management Services October 2019
Amount:	\$1,250.00

Component Description:	Project management services for managing the vendors invoicing process and reimbursement with the FCC. Amount for Baltimore less discount \$506.25
Component Description:	Project Transition Management Services May 2018. Put in a narrative as a word doc and excel backup requesting more funds \$5,000.00
Component Description:	Project management services for managing the vendors invoicing process and reimbursement with the FCC. Amount for Baltimore less discount \$703.13
Component Description: Amount:	Project Transition Management Services June 2020 \$1,250.00

Component Description: Amount:	Project Transition Management Services May 2020 \$1,250.00
Component Description: Amount:	Project Management Services Aug19 \$1,250.00
Component Description:	Project Transition Management Services for July 2019
Amount: Component Description:	\$1,250.00 Project Transition Management
Amount:	Services February 2020 \$1,250.00
Component Description:	Project Transition Management Services for June 2019
Amount: Component Description:	\$1,250.00 Supervised install of Antenna and
Amount:	Transmitter, Site Cleanup and Junk removal \$1,890.00

	Component Description:	Project management services for managing the vendors invoicing process and reimbursement with the FCC. Amount for Baltimore less discount \$253.13
Attorney Fees -Prepare and File FCC Form 2100 (main), License to Cover Application	Component Description: Amount:	FCC fee for the License to Cover Application. \$335.00
	Component Description:	Attorney fees for preparing FCC Form 2100 License to Cover Application for WMJF-CD for the Baltimore station. The fees are all the ones denoted with the letter C next to them. \$340.00

Other Expenses

Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Other Expenses	\$46,063.75	\$44,866.75		\$20,745.13	
Travel to Antenna Site	\$2,208.75	\$2,208.75	Legacy EE traveled to Antenna site to meet engineer to walk site to see if they could get the antenna on top of the building without a crane. See attached" Updated Narrative for Antenna Estimate Change WMJF-CD dated 13Oct20" This should be under Antenna	\$2,087.13	N/A
Other Miscellaneous Expenses	\$5,000.00	\$5,000.00	N/A	N/A	N/A
MVPD Notification of Channel Change	\$5,000.00	\$5,000.00	N/A	N/A	N/A

Develop and air announcement of upcoming channel change	\$2,500.00	\$2,500.00	N/A	N/A	N/A
Equipment Storage	\$2,500.00	\$2,500.00	N/A	N/A	N/A
Equipment Delivery and Handling Charges	\$8,305.00	\$8,305.00	Please find attached the document entitled "Narrative for Equipment Delivery and Handling Charges" to request more funds.	\$8,305.00	N/A
Disposal Costs (for equipment and other waste, net of any salvage value)	\$5,000.00	\$5,000.00	N/A	N/A	N/A
Non-zoning permits	\$2,000.00	\$2,000.00	N/A	N/A	N/A
		\$2,000.00	N/A		

DTV Medical Facility Notification	\$11,550.00	\$10,353.00	Adjusting cost to the current market rate for this service, original amount was put in over 2 years ago. Attached is INV- 002398 & EST- 001750	\$10,353.00	N/A
Sub-total	\$46,063.75	\$44,866.75	N/A	\$20,745.13	N/A
Total for all systems	\$829,983.75	\$588,958.75	N/A	\$347,338.49	N/A

Components

Actual Information Description	File Name	
Travel to Antenna Site	Component Description: Amount:	Travel to Antenna site to see if they could get antenna on top of building without having to get a crane. \$2,087.13
Other Miscellaneous Expenses	Information not provided.	
MVPD Notification of Channel Change	Information not provided.	
Develop and air announcement of upcoming channel change	Information not provided.	
Equipment Storage	Information not provided.	

Component Description: Amount: Component Description:	This invoice is for all the work involved in delivery and handling of the antenna and transmitter. \$5,900.00 A partial amount of \$2,405 (Line totals \$1105,\$1300)is the amount being requested for this reimbursement line as it pertains to hiring, transporting, actual movers for
Component Description:	\$2,405 (Line totals \$1105,\$1300)is the amount being requested for this reimbursement line as it pertains to hiring, transporting,
Component Description:	\$2,405 (Line totals \$1105,\$1300)is the amount being requested for this reimbursement line as it pertains to hiring, transporting,
Amount:	the equipment. The balance of the invoice will be submitted under Project Management. \$2,405.00
Information not provided.	
Information not provided.	
Information not provided.	
Component Description: Amount:	Service fee to do the Notification of Medical Facilities for Baltimore. \$10,353.00
1	nformation not provided. Information not provided. Information not provided.

Cost Information	Grand Total			
		Predetermined Cost Estimate	Estimated Cost	Actual Cost
	Total for all systems	\$829,983.75	\$588,958.75	\$347,338.49

Reimbursem	envestianus	Response
	The facility has ceased operating on its pre- auction channel.	No
	Construction of final facilities or all necessary modifications are complete.	No
	All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator.	No

Certification	Section	Question	Response
	Submission of Estimated Expenses Statements	WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.	
		 The Authorized Person signing below certifies that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. The above-named 	
		entity acknowledges that all certifications and attached documentation are considered material representations.	
		3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.	

- 4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
- 7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.	
I declare, under penalty of perjury, that I am an authorized representative of the above- named applicant for the Authorization(s) specified above.	Ann Olsen Consultant 10/08/2021

Certification	Section	Question	Response
	Submission of Actual Cost Documentation Statements	WILLFUL FALSE, FRAUDULENT, OR FICTITIOUS STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISIONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE AND/OR FRAUDULENT STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT (U.S. CODE, TITLE 31, SECTIONS 3729-3733).	
		 The Authorized Person signing below certifies and represents that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. 	
		2. The above-named entity certifies that the statements in this form and attached documentation are true, complete, and correct.	
		3. The above-named entity acknowledges that all certifications and attached documentation are considered material representations.	

- 4. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.
- 5. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster **Relocation Fund are** necessary to change channels (full power and Class A stations) and/or otherwise modify a television station's facility as a result of the spectrum repack (LPTV/TV Translator stations); or to minimize service disruption resulting from a repacked television station (FM stations); or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 7. The above-named entity certifies that the cost information /documents submitted reflect costs actually incurred.

8.	The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.	
9.	The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a prerequisite for obtaining the payments herein requested.	
an au	are, under penalty of perjury, that I am thorized representative of the above- d applicant for the Authorization(s)	Ann Olsen Consultant

Attachments