



(REFERENCE COPY - Not for submission)

# FCC Form 399: Reimbursement Request

Facility **61026** | Service: **DCA** | Call **WJDE-CD** | Channel: **23 (UHF)** |  
ID:  
File **0000028038**  
Number:  
FRN: **0005869664** | Date **04/06**  
Submitted: **/2021**

## Applicant Information

### Applicant Name, Type, and Contact Information

| Applicant                                                                                    | Address                                                                       | Phone             | Email          | Applicant Type |
|----------------------------------------------------------------------------------------------|-------------------------------------------------------------------------------|-------------------|----------------|----------------|
| <b>WORD BROADCASTING NETWORK, INC.</b><br>Doing Business As: WORD BROADCASTING NETWORK, INC. | Tom Fawbush<br>3701 FERN VALLEY ROAD<br>LOUISVILLE, KY 40219<br>United States | +1 (502) 964-2121 | TOM@WBNA21.COM | Not-for-Profit |

## Reimbursement Contact Information

### Reimbursement Contact Name and Information

| Applicant      | Address | Phone | Email |
|----------------|---------|-------|-------|
| [Confidential] |         |       |       |

## Preparer Contact Information

### Preparer Contact Name and Information

| Applicant                                          | Address | Phone | Email |
|----------------------------------------------------|---------|-------|-------|
| The Preparer is same as the reimbursement contact. |         |       |       |

## Broadcaster Information and Transition Plan

| Question | Response |
|----------|----------|
|----------|----------|

|                                                                                                                                                                                                                                                                                                                                                              |                                                                                                                                                                                                                            |
|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information. | No                                                                                                                                                                                                                         |
| Briefly describe transition plan                                                                                                                                                                                                                                                                                                                             | We are going to transition to our post auction assigned channel by moving our transmission facility to ASR # 1023532. We will then decommission our existing facility following testing and licensing at the new facility. |

## Transmitters

| Section                      | Question                                  | Response |
|------------------------------|-------------------------------------------|----------|
| Transmitter Related Expenses | Do you have transmitter related expenses? | Yes      |

**Primary  
Transmitter**

**Existing Transmitter Information**

| Section                                               | Question                                                   | Response          |
|-------------------------------------------------------|------------------------------------------------------------|-------------------|
| <b>Existing Transmitter<br/>Description</b>           | Type of change                                             | Purchase<br>New   |
|                                                       | Use                                                        | Primary<br>(Main) |
|                                                       | Description of Use                                         | N/A               |
|                                                       | Ownership                                                  | Owned             |
|                                                       | Owner                                                      | N/A               |
|                                                       | Site                                                       | N/A               |
|                                                       | Is this transmitter currently shared with another station? | No                |
|                                                       | Is this transmitter currently in operating condition?      | Yes               |
| <b>Existing Transmitter<br/>Manufacturer and Type</b> | Manufacturer                                               |                   |
|                                                       | Model                                                      | SCA132UB          |
|                                                       | Year                                                       | 2008              |
|                                                       | Type                                                       | Solid State       |
|                                                       | Solid State Cooling                                        | Air Cooled        |
|                                                       | Solid State Power Capacity                                 | 2.0 kW            |

**Primary  
Transmitter**

**New Transmitter Costs**

| Section         | Question                                  | Response                                                                                                                                                                                                                                                        |
|-----------------|-------------------------------------------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| New Transmitter | Use                                       | Primary (Main)                                                                                                                                                                                                                                                  |
|                 | Change Type                               | Purchase New                                                                                                                                                                                                                                                    |
|                 | Is this a request for upgraded equipment? | No                                                                                                                                                                                                                                                              |
|                 | Manufacturer                              |                                                                                                                                                                                                                                                                 |
|                 | Model                                     | ULXTE-4                                                                                                                                                                                                                                                         |
|                 | Transmitter Type                          | Solid State                                                                                                                                                                                                                                                     |
|                 | Solid State Cooling                       | Liquid Cooled                                                                                                                                                                                                                                                   |
|                 | Solid State Power capacity                | 2.88 kW                                                                                                                                                                                                                                                         |
|                 | Justification for New Transmitter         | We will need a new transmitter because we are moving to a new location and existing transmitter is on the roof of a high-rise building and moving it for testing is problematic. Transmitter is as close of a match to current as we could get from manufacture |

**Primary  
Transmitter**

**Other Transmitter Costs**

| Section                                                                    | Question                                                                                      | Response                                                                                                |
|----------------------------------------------------------------------------|-----------------------------------------------------------------------------------------------|---------------------------------------------------------------------------------------------------------|
| <b>Electrical Service</b>                                                  | Service Entrance (3 phases 800A 208V)                                                         | Yes                                                                                                     |
|                                                                            | Switchgear (industrial 800 amp)                                                               | No                                                                                                      |
|                                                                            | Transformer (480V)                                                                            | No                                                                                                      |
|                                                                            | Power                                                                                         | N/A                                                                                                     |
|                                                                            | Rigid Conduit and Wiring                                                                      | No                                                                                                      |
|                                                                            | Size                                                                                          | N/A                                                                                                     |
|                                                                            | Length                                                                                        | N/A                                                                                                     |
|                                                                            | Other Electrical Service                                                                      | Yes                                                                                                     |
|                                                                            | Description                                                                                   | Wiring for backup generator to replace existing existing backup generator at prior transmitter location |
| <b>HVAC Service</b>                                                        | Does the replacement transmitter require HVAC Service?                                        | Yes                                                                                                     |
|                                                                            | Type                                                                                          | Cooling Only                                                                                            |
|                                                                            | Size                                                                                          | 10 tons                                                                                                 |
|                                                                            | Other Size                                                                                    | N/A                                                                                                     |
| <b>Transmitter Building Addition/Modification or Leasehold Improvement</b> | Does the Transmitter Building require an addition, modification, other leasehold improvement? | Yes                                                                                                     |
|                                                                            | Size                                                                                          | 100.0 square feet                                                                                       |
| <b>Channel 14 Costs</b>                                                    | Is an RF Consulting Engineer needed?                                                          | N/A                                                                                                     |
|                                                                            | Is a channel 14 Mask Filer needed?                                                            | N/A                                                                                                     |
|                                                                            | Is additional field engineering time needed?                                                  | N/A                                                                                                     |

|  |                |     |
|--|----------------|-----|
|  | Number of Days | N/A |
|--|----------------|-----|

Primary  
Transmitter

Other Transmitter Cost Not Listed

| Name                              | Description                                                         |
|-----------------------------------|---------------------------------------------------------------------|
| Primary Transmitter - Ice Bridges | Primary Transmitter - Ice Bridges                                   |
| Backup Generator                  | Replacement for existing backup generator at prior transmitter site |

**Antennas**

| Section                  | Question                              | Response |
|--------------------------|---------------------------------------|----------|
| Antenna Related Expenses | Do you have antenna related expenses? | Yes      |

**Primary  
Antenna**

**Add Antenna Information**

| Section                                | Question                                                        | Response           |
|----------------------------------------|-----------------------------------------------------------------|--------------------|
| Existing Antenna Description           | Type of change                                                  | Purchase<br>New    |
|                                        | Antenna Use                                                     | Primary<br>(Main)  |
|                                        | Description of Use                                              | N/A                |
|                                        | Ownership                                                       | Owned              |
|                                        | Owner                                                           | N/A                |
|                                        | Site                                                            | N/A                |
|                                        | Is this antenna currently shared with any other stations?       | No                 |
|                                        | Is this antenna directional?                                    | No                 |
|                                        | Is antenna in operating condition?                              | Yes                |
|                                        | Is antenna located on or in close proximity to an antenna farm? | No                 |
| Existing Antenna Manufacturer and Type | Class                                                           | Class A            |
|                                        | Mounting                                                        | Side Mount         |
|                                        | Antenna position in stack                                       | Not in Stack       |
|                                        | Polarization                                                    | Circular           |
|                                        | Type                                                            | Slotted<br>Coaxial |
|                                        | Number of Stations Supported                                    | N/A                |
|                                        | Number of Panels                                                | N/A                |
|                                        | Design power capacity in use                                    | N/A                |
|                                        | Lower Limit                                                     | N/A                |
|                                        | Upper Limit                                                     | N/A                |
|                                        | Other Antenna Type                                              | N/A                |
|                                        | ERP: (Effective Radiated Power)<br>.....                        | 5.3 kW             |
|                                        |                                                                 |                    |

|              |      |
|--------------|------|
| Manufacturer |      |
| Model        | SL8  |
| Year         | 2001 |

Primary  
Antenna

New Antenna Costs

| Section                            | Question                                                             | Response        |
|------------------------------------|----------------------------------------------------------------------|-----------------|
| New Antenna Description            | Use                                                                  | Primary (Main)  |
|                                    | Description of Use                                                   | N/A             |
|                                    | Change Type                                                          | Purchase New    |
|                                    | Is this a request for upgraded equipment?                            | No              |
|                                    | Ownership                                                            | Owned           |
|                                    | Owner                                                                | N/A             |
|                                    | Is antenna shared?                                                   | No              |
|                                    | Is antenna directional?                                              | Yes             |
|                                    | Will antenna be located on or in close proximity to an antenna farm? | No              |
| New Antenna Manufacturer and Types | Class                                                                | Class A         |
|                                    | Mounting                                                             | Side Mount      |
|                                    | Antenna position in stack                                            | Not in Stack    |
|                                    | Polarization                                                         | Elliptical      |
|                                    | Type                                                                 | Slotted Coaxial |
|                                    | Number of Stations Supported                                         | N/A             |
|                                    | Number of Panels/Bays                                                | N/A             |
|                                    | Lower Limit                                                          | N/A             |
|                                    | Upper Limit                                                          | N/A             |
|                                    | Design power capacity in use                                         | N/A             |
|                                    | Other Antenna Type                                                   | N/A             |
|                                    | ERP: (Effective Radiated Power)<br>.....                             | 15.0 kW         |
|                                    | Manufacturer                                                         |                 |
|                                    |                                                                      |                 |

|                               |                                                                                     |
|-------------------------------|-------------------------------------------------------------------------------------|
| Model                         | ATC-BCE38C4S-V2-23                                                                  |
| Year                          | 2019                                                                                |
| Justification for New Antenna | We will need a new antenna tuned to the new channel position we have been assigned. |

## Primary Antenna

### Other Antenna Costs

| Section                            | Question                                                                                                    | Response |
|------------------------------------|-------------------------------------------------------------------------------------------------------------|----------|
| <b>Combiner for Shared Antenna</b> | Do you need a Combiner for a Shared Antenna?                                                                |          |
|                                    | Type                                                                                                        |          |
|                                    | Number of channels supported                                                                                | N/A      |
|                                    | Frequencies of channels supported                                                                           | N/A      |
|                                    | Frequency                                                                                                   | N/A      |
|                                    | Do you need a combiner output splitter /switcher for dual feed lines?                                       | N/A      |
| <b>Elbow Complex</b>               | Do you require the separate purchase of the Elbow Complex?                                                  | No       |
|                                    | Broadband or Single Channel?                                                                                | N/A      |
|                                    | Feed Line Size                                                                                              | N/A      |
| <b>Side Mount Brackets</b>         | Do you require the separate purchase of side mount brackets for a high power antenna?                       | No       |
| <b>Pattern Scatter Analysis</b>    | Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna? | No       |

|                   |                                                                    |     |
|-------------------|--------------------------------------------------------------------|-----|
| <b>Sweep Test</b> | Do you require the sweep testing of transmission line and antenna? | Yes |
|-------------------|--------------------------------------------------------------------|-----|

**Primary  
Antenna**

**Other Antenna Cost Not Listed**

Information not provided.

**Transmission Line**

| Section                               | Question                                        | Response |
|---------------------------------------|-------------------------------------------------|----------|
| Transmission Line<br>Related Expenses | Do you have transmission line related expenses? | Yes      |

**Primary**  
**Transmission Line**

**Existing Transmission Line**

| Section                                                 | Question                                                                   | Response         |
|---------------------------------------------------------|----------------------------------------------------------------------------|------------------|
| <b>Existing Transmission Line Description</b>           | Type of change                                                             | Purchase New     |
|                                                         | Use                                                                        | Primary (Main)   |
|                                                         | Description of Use                                                         | N/A              |
|                                                         | Ownership                                                                  | Owned            |
|                                                         | Owner                                                                      | N/A              |
|                                                         | Site                                                                       | N/A              |
|                                                         | Is the existing transmission line shared with another station or stations? | No               |
|                                                         | Is Transmission Line in operating condition?                               | Yes              |
| <b>Existing Transmission Line Manufacturer and Type</b> | Manufacturer                                                               |                  |
|                                                         | Type                                                                       | Flexible Air     |
|                                                         | Diameter                                                                   | 1 5/8 inches     |
|                                                         | Other Diameter                                                             | N/A              |
|                                                         | Segment Length                                                             | N/A              |
|                                                         | Other Segment Length                                                       | N/A              |
|                                                         | Number of parallel runs                                                    | 1                |
|                                                         | Length                                                                     | 200 feet per run |

**Primary** **New Transmission Line**  
**Transmission Line**

| Section                            | Question                                  | Response                                              |
|------------------------------------|-------------------------------------------|-------------------------------------------------------|
| <b>New Transmission Line Costs</b> | Use                                       | Primary (Main)                                        |
|                                    | Description of Use                        | N/A                                                   |
|                                    | Change Type                               | Purchase New                                          |
|                                    | Is this a request for upgraded equipment? | No                                                    |
|                                    | Type                                      | Flexible Foam                                         |
|                                    | Diameter                                  | 1 5/8 inches                                          |
|                                    | Other Diameter                            | N/A                                                   |
|                                    | Segment Length                            | N/A                                                   |
|                                    | Other Segment Length                      | N/A                                                   |
|                                    | Number of parallel runs                   | 1                                                     |
|                                    | Length                                    | 550 feet per run                                      |
|                                    | Justification for New Transmission Line   | Moving to new location and will have a new cable run. |

**Primary** **Other Transmission Line Expenses Not Listed**  
**Transmission Line**

Information not provided.

**Tower  
Equipment  
And  
Rigging  
Costs**

| Section                                  | Question                                              | Response |
|------------------------------------------|-------------------------------------------------------|----------|
| Tower Equipment or Rigging Costs Changes | Do you have tower equipment or rigging costs changes? | Yes      |

**Primary  
Tower**

**Add Tower**

| Section                                             | Question                                                | Response          |
|-----------------------------------------------------|---------------------------------------------------------|-------------------|
| Existing Tower Description                          | Type of change                                          | Modify Existing   |
|                                                     | Tower Use                                               | Primary (Main)    |
|                                                     | Description of Use                                      | N/A               |
|                                                     | Ownership                                               | Leased            |
|                                                     | Is this tower consider Complex?                         | No                |
|                                                     | Is this tower currently shared with any other stations? | Yes               |
|                                                     | One or more FM, AM or TV radio broadcaster(s)           | No                |
|                                                     | Others Types of Users                                   | Yes               |
|                                                     | Is tower documented for structural analysis?            | Unknown           |
|                                                     | Is tower compliant with Rev G?                          | Unknown           |
| Existing Tower Structure Registration               | Do you have a tower registration number?                | Yes               |
|                                                     | ASR Number                                              | 1023532           |
| Coordinates (NAD83 ( North American Datum of 1983)) | Latitude (NAD83)                                        | 36° 14' 07.0" N-  |
|                                                     | Longitude (NAD83)                                       | 086° 45' 18.0" W- |
|                                                     | Overall Structure Height                                | 474.08 feet       |
|                                                     | Support Structure Height                                | 474.08 feet       |
|                                                     | Ground Elevation Above Mean Sea Level (AMSL)            | 574.14 feet       |

|  |                  |                                          |
|--|------------------|------------------------------------------|
|  | Structure Type   | TOWER - Free Standing or Guyed Structure |
|  | Tower Owner      | 3201 Dickerson Properties LLC            |
|  | Date Constructed | 04/19/1996                               |

### Other Types of Users

#### Users

W286CY FX

### Primary Tower

### Tower Modification Costs

| Section              | Question                                                   | Response                                               |
|----------------------|------------------------------------------------------------|--------------------------------------------------------|
| Engineering Study    | Please what type of engineering study is required, if any: | Study needed for undocumented /poorly documented tower |
| Tower Reinforcements | Please select whether tower reinforcements are needed:     | No reinforcements needed                               |

### Primary Tower

### Tower Rigging Costs

| Section                      | Question                          | Response |
|------------------------------|-----------------------------------|----------|
| Tower Rigging Costs          | Complex Tower                     | N/A      |
| Helicopter Services Required | Are helicopter services required? | No       |

Primary  
Tower

Other Tower Expenses Not Listed

| Name                       | Description                                                                 |
|----------------------------|-----------------------------------------------------------------------------|
| Interim Dual Lease Expense | Lease on new tower location while building out facility prior to licensing. |

**Primary  
Tower**

**Existing Tower**

| Section                                                   | Question                                                | Response              |
|-----------------------------------------------------------|---------------------------------------------------------|-----------------------|
| <b>Existing Tower Description</b>                         | Type of change                                          | Move Equipment        |
|                                                           | Tower Use                                               | Primary (Main)        |
|                                                           | Description of Use                                      | N/A                   |
|                                                           | Ownership                                               | Leased                |
|                                                           | Is this tower consider Complex?                         | Located on Building   |
|                                                           | Is this tower currently shared with any other stations? | Yes                   |
|                                                           | One or more FM, AM or TV radio broadcaster(s)           | No                    |
|                                                           | Others Types of Users                                   | Yes                   |
|                                                           | Is tower documented for structural analysis?            | Unknown               |
|                                                           | Is tower compliant with Rev G?                          | Unknown               |
| <b>Existing Tower Structure Registration</b>              | Do you have a tower registration number?                | Yes                   |
|                                                           | ASR Number                                              | 1044629               |
| <b>Coordinates (NAD83 (North American Datum of 1983))</b> | Latitude (NAD83)                                        | 36° 09' 49.0" N-      |
|                                                           | Longitude (NAD83)                                       | 086° 46' 45.0" W-     |
|                                                           | Overall Structure Height                                | 607.93 feet           |
|                                                           | Support Structure Height                                | 607.93 feet           |
|                                                           | Ground Elevation Above Mean Sea Level (AMSL)            | 489.17 feet           |
|                                                           | Structure Type                                          | B - Building          |
|                                                           | Tower Owner                                             | 401 CHURCH STREET LLC |

|  |                  |            |
|--|------------------|------------|
|  | Date Constructed | 09/01/1983 |
|--|------------------|------------|

**Other Types of Users**

|               |
|---------------|
| <b>Users</b>  |
| Two way radio |

**Primary  
Tower**

**Tower Rigging Costs**

| Section                      | Question                          | Response            |
|------------------------------|-----------------------------------|---------------------|
| Tower Rigging Costs          | Complex Tower                     | Located on Building |
| Helicopter Services Required | Are helicopter services required? | No                  |

**Primary  
Tower**

**Other Tower Expenses Not Listed**

| Name                      | Description                  |
|---------------------------|------------------------------|
| Lease Termination Expense | Early lease termination fee. |

**Outside  
Professional**

| Section                                                           | Question                                                                     | Response                                                                        |
|-------------------------------------------------------------------|------------------------------------------------------------------------------|---------------------------------------------------------------------------------|
| <b>Services Costs<br/>Outside Project<br/>Management Services</b> | Do you require outside project management services?                          | Yes                                                                             |
|                                                                   | Number of Hours                                                              | 595                                                                             |
|                                                                   | Explanation                                                                  | Pattern analysis, transmitter spec, antenna spec, installation and supervision. |
| <b>Outside RF consulting<br/>Engineering Services</b>             | Perform engineering study for new channel assignment and antenna development | Yes                                                                             |
|                                                                   | Prepare engineering section of Form FCC Construction Permit Application      | Yes                                                                             |
|                                                                   | For Auxiliary Facility                                                       | No                                                                              |
|                                                                   | For Main Facility                                                            | Yes                                                                             |
|                                                                   | Prepare engineering section of Form FCC License to Cover Application         | Yes                                                                             |
|                                                                   | For Auxiliary Facility                                                       | No                                                                              |
|                                                                   | For Main Facility                                                            | Yes                                                                             |
|                                                                   | Prepare request for Special Temporary Authority                              | No                                                                              |
|                                                                   | Quantity                                                                     | N/A                                                                             |
|                                                                   | Do you have Distributed Transmission System engineering services?            | N/A                                                                             |
|                                                                   | Critical Facility                                                            | N/A                                                                             |
|                                                                   | Terrain-Shielded Facility                                                    | N/A                                                                             |
| <b>Attorney and Other<br/>Outside Consulting<br/>Services</b>     | Prepare and file Form FCC Construction Permit Application                    | Yes                                                                             |
|                                                                   | For Auxiliary Facility                                                       | No                                                                              |
|                                                                   | For Main Facility                                                            | Yes                                                                             |

|                                      |                                                                                            |     |
|--------------------------------------|--------------------------------------------------------------------------------------------|-----|
|                                      | Prepare and file Form FCC License to Cover Application                                     | Yes |
|                                      | For Auxiliary Facility                                                                     | No  |
|                                      | For Main Facility                                                                          | Yes |
|                                      | Prepare request for Special Temporary Authority                                            | Yes |
|                                      | Quantity                                                                                   | 1   |
|                                      | NEPA Section 106 environmental review                                                      | No  |
|                                      | Environmental Assessment                                                                   | No  |
|                                      | ASR Modification                                                                           | No  |
|                                      | FAA Consultation (including preparation of FAA Form 7460)                                  | No  |
|                                      | Negotiation of Lease and other Matter for Shared Locations                                 | Yes |
|                                      | Prepare or Review FCC Form 399 for Reimbursement                                           | Yes |
|                                      | Address transition timing and coordination issues w/ other stations and wireless providers | Yes |
| <b>RF Field Engineering Services</b> | Comprehensive coverage verification via field study                                        | Yes |
|                                      | RF exposure measurements                                                                   | No  |
|                                      | Additional Field Engineering Service                                                       | Yes |
|                                      | Number of Days                                                                             | 5   |
|                                      |                                                                                            |     |

|  |               |                                                                                                                                                                                                  |
|--|---------------|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
|  | Justification | These costs were incurred as the tower crew required management of WJDE antenna removal from L&C Building in Nashville, TN to arrange required permits and for tower crew safety during removal. |
|--|---------------|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|

Outside Professional Services Costs

Other Professional Services Expenses Not Listed

| Name               | Description        |
|--------------------|--------------------|
| RF Switch Plumbing | RF Switch Plumbing |

**Other  
Expenses**

| Section                             | Question                                                                                                             | Response |
|-------------------------------------|----------------------------------------------------------------------------------------------------------------------|----------|
| <b>AM Pattern Disturbance</b>       | Is an Impact Study needed?                                                                                           | No       |
|                                     | Is Remediation needed?                                                                                               | No       |
| <b>Facility Expenses</b>            | Name                                                                                                                 | N/A      |
|                                     | Other Distributed Transmission System Expenses Not listed                                                            | N/A      |
|                                     | Name                                                                                                                 | N/A      |
|                                     | Is Notification of a Medical Facility required as a result of DTV broadcasting?                                      | Yes      |
| <b>Permit and Filing Costs</b>      | Local Zoning                                                                                                         | Yes      |
|                                     | Non-zoning permits                                                                                                   | Yes      |
|                                     | BLM or NFS Coordination                                                                                              | No       |
|                                     | FCC Construction Permit Minor Change                                                                                 | No       |
|                                     | FCC License to Cover Application                                                                                     | No       |
|                                     | FCC Special Temporary Authority Application                                                                          | No       |
| <b>Other Miscellaneous Expenses</b> | Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)?        | Yes      |
|                                     | Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs? | Yes      |
|                                     | Does this relocation require Equipment Storage?                                                                      | Yes      |
|                                     | Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change?     | Yes      |
|                                     | Does this relocation require MVPD Notification of a Channel Change?                                                  | Yes      |

**Other  
Expenses**

**Other Expenses Not Listed**

| Name                 | Description                                                                              |
|----------------------|------------------------------------------------------------------------------------------|
| In House Labor       | 160 Hours of Labor by senior management at \$60 an hour. Total estimated cost of \$9600. |
| Studio Transfer Link | Other Expenses - Studio Transfer Link required for repack                                |

## Cost Information

### Transmitters

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description                            | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification                                                                   | Actual Cost  | Actual Cost Justification |
|----------------------------------------|-----------------------------|----------------|------------------------------------------------------------------------------------------------|--------------|---------------------------|
| Primary Transmitter ULXTE-4            | \$299,110.68                | \$289,510.68   |                                                                                                | \$246,784.89 |                           |
| Backup Generator                       | <i>\$6,521.82</i>           | \$6,521.82     | Please see Estimated Cost Justification WJDE-110-1st Primary Transmitter - Backup Generator V0 | \$6,521.82   | N/A                       |
| Primary Transmitter - Ice Bridges      | <i>\$6,709.73</i>           | \$6,709.73     | Please see Valmont quote for order number 0729779                                              | \$6,709.71   | N/A                       |
| Other -- Building Addition Size: 100.0 | <i>\$16,200.00</i>          | \$16,200.00    | Please see WJDE TV HILLTOP EXCAVATING Quote                                                    | \$14,350.00  | N/A                       |
| 10 Ton system                          | \$38,900.00                 | \$30,000.00    | N/A                                                                                            | \$0.00       | N/A                       |

|                                                                                                                                   |                     |              |                                                                                                             |              |     |
|-----------------------------------------------------------------------------------------------------------------------------------|---------------------|--------------|-------------------------------------------------------------------------------------------------------------|--------------|-----|
| Other Electrical Service: Wiring for backup generator to replace existing existing backup generator at prior transmitter location | <b>\$2,000.00</b>   | \$2,000.00   | Wiring needed to connect transmitter to new backup generator                                                | \$1,819.85   | N/A |
| Service entrance 3 phase/800 amp/208 volt                                                                                         | \$14,400.00         | \$13,700.00  | N/A                                                                                                         | \$3,004.40   | N/A |
| UHF - Liquid Cooled Solid State Transmitter 2.88 kW                                                                               | <b>\$214,379.13</b> | \$214,379.13 | see Estimated Cost Justification WJDE-110-1st Primary Transmitter - UHF Air-Cooled Solid State, 1-2.5 kW V1 | \$214,379.11 | N/A |
| <b>Sub-total</b>                                                                                                                  | \$299,110.68        | \$289,510.68 | N/A                                                                                                         | \$246,784.89 | N/A |
| <b>Total for all systems</b>                                                                                                      | \$1,195,492.00      | \$995,356.45 | N/A                                                                                                         | \$531,960.47 | N/A |

## Components

| Actual Information<br>Description | File Name |
|-----------------------------------|-----------|
|-----------------------------------|-----------|

|                                                                                                                                      |                               |  |                                                                         |
|--------------------------------------------------------------------------------------------------------------------------------------|-------------------------------|--|-------------------------------------------------------------------------|
| Backup Generator                                                                                                                     | <b>Component Description:</b> |  | 20kW Generac Centurion Standby Generator (LP gas)                       |
|                                                                                                                                      | <b>Amount:</b>                |  | \$5,000.00                                                              |
|                                                                                                                                      | <b>Component Description:</b> |  | Trip Fee day of installation of the generator.                          |
|                                                                                                                                      | <b>Amount:</b>                |  | \$1,521.82                                                              |
| Primary Transmitter - Ice Bridges                                                                                                    | <b>Component Description:</b> |  | 8' x 12' Cover w/ 4 Support Post, w/ Bracing                            |
|                                                                                                                                      | <b>Amount:</b>                |  | \$6,709.71                                                              |
| Other -- Building Addition<br>Size: 100.0                                                                                            | <b>Component Description:</b> |  | Supply and install prefabricated 10x12 storage shed on 4x6 pressure     |
|                                                                                                                                      | <b>Amount:</b>                |  | \$14,350.00                                                             |
| 10 Ton system                                                                                                                        | Information not provided.     |  |                                                                         |
| Other Electrical Service:<br>Wiring for backup generator to replace existing existing backup generator at prior transmitter location | <b>Component Description:</b> |  | Wire: 12 THHN 18-2 Shielded Comm Wire, 2" weatherproof knock out filler |
|                                                                                                                                      | <b>Amount:</b>                |  | \$431.44                                                                |
|                                                                                                                                      | <b>Component Description:</b> |  | Minimum Charge                                                          |
|                                                                                                                                      | <b>Amount:</b>                |  | \$1,388.41                                                              |

|                                                        |                               |                                                               |
|--------------------------------------------------------|-------------------------------|---------------------------------------------------------------|
| Service entrance 3 phase<br>/800 amp/208 volt          | <b>Component Description:</b> | Trip Fee                                                      |
|                                                        | <b>Amount:</b>                | \$1,029.40                                                    |
|                                                        | <b>Component Description:</b> | Permit Fee; Install<br>service on pole                        |
|                                                        | <b>Amount:</b>                | \$1,975.00                                                    |
| UHF - Liquid Cooled Solid<br>State Transmitter 2.88 kW | <b>Component Description:</b> | Labor and<br>Supplies                                         |
|                                                        | <b>Amount:</b>                | \$2,664.15                                                    |
|                                                        | <b>Component Description:</b> | Trip Fee, Labor<br>and Hourly Rate,<br>20A 250V<br>Receptacle |
|                                                        | <b>Amount:</b>                | \$206.44                                                      |
|                                                        | <b>Component Description:</b> | Furnish all<br>materials and<br>labor to complete<br>work     |
|                                                        | <b>Amount:</b>                | \$5,250.00                                                    |
|                                                        | <b>Component Description:</b> | A. Transmitter                                                |
|                                                        | <b>Amount:</b>                | \$87,790.88                                                   |
|                                                        | <b>Component Description:</b> | Transmitter                                                   |
|                                                        | <b>Amount:</b>                | \$59,233.82                                                   |
|                                                        | <b>Component Description:</b> | Transmitter                                                   |
|                                                        | <b>Amount:</b>                | \$59,233.82                                                   |

## Cost Information

### Antennas

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description                                                        | Predetermined Cost Estimate | Estimated Cost      | Estimated Cost Justification                                                                                        | Actual Cost         | Actual Cost Justification |
|--------------------------------------------------------------------|-----------------------------|---------------------|---------------------------------------------------------------------------------------------------------------------|---------------------|---------------------------|
| <b>Primary Antenna ATC-BCE38C4S-V2-23</b>                          | <b>\$33,030.00</b>          | <b>\$18,315.00</b>  |                                                                                                                     | <b>\$18,315.00</b>  |                           |
| UHF - Lower Power Side Mount, Class A One Station antenna -- basic | \$26,300.00                 | \$12,015.00         | see Estimated Cost Justification WJDE-210-Primary Antenna - Alive Telecom ATC-BCE38C4S-V2-23 Side Mount, Class A v0 | \$12,015.00         | N/A                       |
| Sweep test of existing antenna                                     | \$6,730.00                  | \$6,300.00          | Please see WJDE-CD Sweep Test Revision Justification Cover Letter                                                   | \$6,300.00          | N/A                       |
| <b>Sub-total</b>                                                   | <b>\$33,030.00</b>          | <b>\$18,315.00</b>  | N/A                                                                                                                 | <b>\$18,315.00</b>  | N/A                       |
| <b>Total for all systems</b>                                       | <b>\$1,195,492.00</b>       | <b>\$995,356.45</b> | N/A                                                                                                                 | <b>\$531,960.47</b> | N/A                       |

### Components

| Actual Information Description | File Name |
|--------------------------------|-----------|
|--------------------------------|-----------|

|                                                                           |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                           |                               |                                                 |                |            |                               |                    |                |            |
|---------------------------------------------------------------------------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------------------------|-------------------------------------------------|----------------|------------|-------------------------------|--------------------|----------------|------------|
| <p>UHF - Lower Power Side Mount, Class A One Station antenna -- basic</p> | <table> <tr> <td data-bbox="722 174 1029 208"><b>Component Description:</b></td><td data-bbox="1163 174 1342 324">H-Pol Antenna, V2 Cardioid Pattern, Slot Covers</td></tr> <tr> <td data-bbox="722 336 831 369"><b>Amount:</b></td><td data-bbox="1163 336 1281 369">\$7,015.00</td></tr> <tr> <td data-bbox="722 477 1029 510"><b>Component Description:</b></td><td data-bbox="1163 477 1369 544">ATC-BCH38C4S-V2-23</td></tr> <tr> <td data-bbox="722 555 831 589"><b>Amount:</b></td><td data-bbox="1163 555 1281 589">\$5,000.00</td></tr> </table> | <b>Component Description:</b> | H-Pol Antenna, V2 Cardioid Pattern, Slot Covers | <b>Amount:</b> | \$7,015.00 | <b>Component Description:</b> | ATC-BCH38C4S-V2-23 | <b>Amount:</b> | \$5,000.00 |
| <b>Component Description:</b>                                             | H-Pol Antenna, V2 Cardioid Pattern, Slot Covers                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                           |                               |                                                 |                |            |                               |                    |                |            |
| <b>Amount:</b>                                                            | \$7,015.00                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                |                               |                                                 |                |            |                               |                    |                |            |
| <b>Component Description:</b>                                             | ATC-BCH38C4S-V2-23                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                        |                               |                                                 |                |            |                               |                    |                |            |
| <b>Amount:</b>                                                            | \$5,000.00                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                |                               |                                                 |                |            |                               |                    |                |            |
| <p>Sweep test of existing antenna</p>                                     | <table> <tr> <td data-bbox="722 728 1029 761"><b>Component Description:</b></td><td data-bbox="1163 728 1305 761">Sweep Test</td></tr> <tr> <td data-bbox="722 772 831 806"><b>Amount:</b></td><td data-bbox="1163 772 1281 806">\$6,300.00</td></tr> </table>                                                                                                                                                                                                                                                                                            | <b>Component Description:</b> | Sweep Test                                      | <b>Amount:</b> | \$6,300.00 |                               |                    |                |            |
| <b>Component Description:</b>                                             | Sweep Test                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                |                               |                                                 |                |            |                               |                    |                |            |
| <b>Amount:</b>                                                            | \$6,300.00                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                |                               |                                                 |                |            |                               |                    |                |            |

Cost  
Information

Transmission Line

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description                                          | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification                                                                   | Actual Cost  | Actual Cost Justification |
|------------------------------------------------------|-----------------------------|----------------|------------------------------------------------------------------------------------------------|--------------|---------------------------|
| Primary Transmission Line                            | \$13,200.00                 | \$16,100.00    |                                                                                                | \$7,225.00   |                           |
| Flexible Foam Transmission Line - dielectric, 1 5/8" | \$13,200.00                 | \$16,100.00    | Verified Budget Increase Justification uploaded - request will be uploaded with invoice 460124 | \$7,225.00   | N/A                       |
| Sub-total                                            | \$13,200.00                 | \$16,100.00    | N/A                                                                                            | \$7,225.00   | N/A                       |
| Total for all systems                                | \$1,195,492.00              | \$995,356.45   | N/A                                                                                            | \$531,960.47 | N/A                       |

Components

| Actual Information                                   |                                                |
|------------------------------------------------------|------------------------------------------------|
| Description                                          | File Name                                      |
| Flexible Foam Transmission Line - dielectric, 1 5/8" | Component Description:                         |
|                                                      | Invoice moved to new category per NMI message. |
|                                                      | Amount:                                        |
|                                                      | N/A                                            |
|                                                      | Component Description:                         |
|                                                      | Transmission Line<br>Transmission Line         |
|                                                      | Amount:                                        |
|                                                      | \$7,225.00                                     |

## Cost Information

### Tower Equipment and Rigging Costs

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description                                                                           | Predetermined Cost Estimate | Estimated Cost      | Estimated Cost Justification                                                                       | Actual Cost        | Actual Cost Justification |
|---------------------------------------------------------------------------------------|-----------------------------|---------------------|----------------------------------------------------------------------------------------------------|--------------------|---------------------------|
| <b>Primary Tower B</b>                                                                | <b>\$435,201.04</b>         | <b>\$314,201.04</b> |                                                                                                    | <b>\$33,041.04</b> |                           |
| Lease Termination Expense                                                             | <i>\$14,201.04</i>          | \$14,201.04         | see Estimated Cost Justification WJDE-460- Existing Alternate Tower - Lease Termination Expense v0 | \$14,201.04        | N/A                       |
| Complex Tower (includes, for example, those with candelabras and/or stacked antennas) | \$421,000.00                | \$300,000.00        | N/A                                                                                                | \$18,840.00        | N/A                       |
| <b>Primary Tower TOWER</b>                                                            | <b>\$125,310.52</b>         | <b>\$106,810.52</b> |                                                                                                    | <b>\$40,185.52</b> |                           |
| Interim Dual Lease Expense                                                            | <i>\$14,810.52</i>          | \$14,810.52         | see Estimated Cost Justification WJDE-410- Existing Primary Tower - Interim Dual Lease Expense v0  | \$14,810.52        | N/A                       |

|                                                                                                                            |                |              |     |              |     |
|----------------------------------------------------------------------------------------------------------------------------|----------------|--------------|-----|--------------|-----|
| Tower mapping for an undocumented /poorly documented tower and preparation of documentation necessary for tower load study | \$26,300.00    | \$20,000.00  | N/A | \$0.00       | N/A |
| Short Tower (less than 500')                                                                                               | \$84,200.00    | \$72,000.00  | N/A | \$25,375.00  | N/A |
| <b>Sub-total</b>                                                                                                           | \$560,511.56   | \$421,011.56 | N/A | \$73,226.56  | N/A |
| <b>Total for all systems</b>                                                                                               | \$1,195,492.00 | \$995,356.45 | N/A | \$531,960.47 | N/A |

## Components

| Actual Information        |                                                                                                                     |
|---------------------------|---------------------------------------------------------------------------------------------------------------------|
| Description               | File Name                                                                                                           |
| Lease Termination Expense | <div> <div>Component Description:</div> <div>Termination Fee</div> <div>Amount:</div> <div>\$14,201.04</div> </div> |

|                                                                                       |                               |                                                                  |
|---------------------------------------------------------------------------------------|-------------------------------|------------------------------------------------------------------|
| Complex Tower (includes, for example, those with candelabras and/or stacked antennas) |                               |                                                                  |
|                                                                                       | <b>Component Description:</b> | WJDE-460-Existing Alternate Tower - Tower Rigging, Complex Tower |
|                                                                                       | <b>Amount:</b>                | \$8,170.00                                                       |
|                                                                                       |                               |                                                                  |
|                                                                                       | <b>Component Description:</b> | Spent The Day Isolating The Proper Line,                         |
|                                                                                       | <b>Amount:</b>                | \$2,500.00                                                       |
| Interim Dual Lease Expense                                                            |                               |                                                                  |
|                                                                                       | <b>Component Description:</b> | WJDE-460-Existing Alternate Tower - Tower Rigging, Complex Tower |
|                                                                                       | <b>Amount:</b>                | \$8,170.00                                                       |
|                                                                                       |                               |                                                                  |
|                                                                                       | <b>Component Description:</b> | Pre-Existing REN                                                 |
|                                                                                       | <b>Amount:</b>                | \$2,028.73                                                       |
|                                                                                       |                               |                                                                  |
|                                                                                       | <b>Component Description:</b> | Pre-Existing REN                                                 |
|                                                                                       | <b>Amount:</b>                | \$2,028.73                                                       |
|                                                                                       |                               |                                                                  |
|                                                                                       | <b>Component Description:</b> | Utilities Reimbu                                                 |
|                                                                                       | <b>Amount:</b>                | \$173.90                                                         |
|                                                                                       |                               |                                                                  |
|                                                                                       | <b>Component Description:</b> | TN1008-T4 Oct Rent                                               |
|                                                                                       | <b>Amount:</b>                | \$1,500.00                                                       |
|                                                                                       |                               |                                                                  |
|                                                                                       | <b>Component Description:</b> | TN1008 July Rent                                                 |
|                                                                                       | <b>Amount:</b>                | \$1,500.00                                                       |

|                                                                                                                           |                                                                                  |
|---------------------------------------------------------------------------------------------------------------------------|----------------------------------------------------------------------------------|
|                                                                                                                           | <b>Component Description:</b> TN1008-T4 Aug<br><b>Amount:</b> Rent<br>\$1,500.00 |
|                                                                                                                           | <b>Component Description:</b> Utilities Reimbu<br><b>Amount:</b> \$173.90        |
|                                                                                                                           | <b>Component Description:</b> Pre-Existing REN<br><b>Amount:</b> \$2,028.73      |
|                                                                                                                           | <b>Component Description:</b> Pre-Existing REN<br><b>Amount:</b> \$2,028.73      |
|                                                                                                                           | <b>Component Description:</b> Utilities Reimbu<br><b>Amount:</b> \$173.90        |
|                                                                                                                           | <b>Component Description:</b> Jan Rent<br><b>Amount:</b> \$1,500.00              |
|                                                                                                                           | <b>Component Description:</b> Utilities Reimbu<br><b>Amount:</b> \$173.90        |
| Tower mapping for an undocumented/poorly documented tower and preparation of documentation necessary for tower load study | Information not provided.                                                        |

---

Short Tower (less than 500')

**Component Description:** Mobilized To Site  
**Amount:** \$2,500.00

**Component Description:** WJDE-LD..FAC-  
ID..61026Install  
New Antenna &  
Line @ 3201  
Dickerson Pike  
Nashville TN  
**Amount:** \$11,437.50

**Component Description:** Install New  
Antenna & Line @  
3201 Dickerson  
Pike Nashville TN  
**Amount:** \$11,437.50

---

Cost  
Information

Outside Professional Services

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description                                                    | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification                                                             | Actual Cost  | Actual Cost Justification |
|----------------------------------------------------------------|-----------------------------|----------------|------------------------------------------------------------------------------------------|--------------|---------------------------|
| Outside Professional Services                                  | \$217,655.00                | \$180,984.45   |                                                                                          | \$146,940.70 |                           |
| RF Switch Plumbing                                             | <i>\$2,575.00</i>           | \$2,575.00     | Please see WJDE RF Switch Plumbing Revision Justification Cover Letter                   | \$2,575.00   | N/A                       |
| Additional Field Engineering Service, 5 Days                   | <i>\$4,000.00</i>           | \$4,000.00     | Please see WJDE-CD RF Eng - 5 Additional Field Days Budget Revision Justification Letter | \$4,000.00   | N/A                       |
| Comprehensive coverage verification via field study, if needed | \$84,200.00                 | \$40,000.00    | N/A                                                                                      | \$30,000.00  | N/A                       |

|                                                                                                          |            |             |                                                                                                                                                                                                                                                               |             |     |
|----------------------------------------------------------------------------------------------------------|------------|-------------|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------|-----|
| Attorney Fees -<br>Prepare and<br>File request for<br>Special<br>Temporary<br>Authorization              | \$3,680.00 | \$357.50    | Please see<br>WJDE-CD<br>Attorney -<br>Special<br>Temporary<br>Authorization<br>Budget<br>Revision<br>Justification<br>Letter. The<br>estimated cost<br>has been<br>adjusted to<br>include all<br>invoices<br>submitted for<br>reimbursement<br>at this time. | \$357.50    | N/A |
| Attorney Fees -<br>Negotiation of<br>lease and other<br>matters for<br>shared<br>locations               | \$4,210.00 | \$10,626.95 | The estimated<br>cost has been<br>adjusted to<br>include all<br>invoices<br>submitted for<br>reimbursement<br>at this time.                                                                                                                                   | \$10,626.95 | N/A |
| Attorney Fees -<br>Prepare and<br>File FCC Form<br>2100 (main),<br>License to<br>Cover<br>Application    | \$2,365.00 | \$2,250.00  | N/A                                                                                                                                                                                                                                                           | \$220.00    | N/A |
| Attorney Fees -<br>Prepare and<br>File FCC Form<br>2100 (main),<br>Construction<br>Permit<br>Application | \$5,260.00 | \$5,000.00  | N/A                                                                                                                                                                                                                                                           | \$0.00      | N/A |
| Prepare<br>engineering<br>section of FCC<br>Form 2100<br>(main), License<br>to Cover<br>Application      | \$1,580.00 | \$1,500.00  | N/A                                                                                                                                                                                                                                                           | \$765.00    | N/A |

|                                                                                      |                |              |                                                  |              |                                                                                                       |
|--------------------------------------------------------------------------------------|----------------|--------------|--------------------------------------------------|--------------|-------------------------------------------------------------------------------------------------------|
| Prepare engineering section of FCC Form 2100 (main), Construction Permit Application | \$3,155.00     | \$3,000.00   | N/A                                              | \$0.00       | N/A                                                                                                   |
| Perform engineering study for new channel assignment and antenna development         | \$7,360.00     | \$7,000.00   | N/A                                              | \$1,945.00   | N/A                                                                                                   |
| Address transition timing and coordination issues w/ other stations and wireless     | \$2,630.00     | \$2,500.00   | N/A                                              | \$247.50     | N/A                                                                                                   |
| Prepare and or review reimbursement form                                             | \$2,630.00     | \$2,500.00   | N/A                                              | \$837.50     | Staff request for change in category of reimbursement resulted in additional expense in this category |
| Project management of the transition                                                 | \$94,010.00    | \$99,675.00  | Please see WDJE Widelity Strategic Support Quote | \$95,366.25  | N/A                                                                                                   |
| <b>Sub-total</b>                                                                     | \$217,655.00   | \$180,984.45 | N/A                                              | \$146,940.70 | N/A                                                                                                   |
| <b>Total for all systems</b>                                                         | \$1,195,492.00 | \$995,356.45 | N/A                                              | \$531,960.47 | N/A                                                                                                   |

## Components

**Actual Information**  
**Description**

**File Name**

|                                                                              |                                                                                                                                                                                                                                                                                                                                                    |
|------------------------------------------------------------------------------|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| RF Switch Plumbing                                                           | <b>Component Description:</b> Switch Plumbing<br><b>Amount:</b> \$2,575.00                                                                                                                                                                                                                                                                         |
| Additional Field Engineering Service, 5 Days                                 | <b>Component Description:</b> Management of WJDE antenna removal from L&C Building<br><b>Amount:</b> \$4,000.00                                                                                                                                                                                                                                    |
| Comprehensive coverage verification via field study, if needed               | <b>Component Description:</b> Engineering Services Comprehensive coverage verification via field study<br><b>Amount:</b> \$30,000.00                                                                                                                                                                                                               |
| Attorney Fees - Prepare and File request for Special Temporary Authorization | <b>Component Description:</b> WJDE-550-Attorney - Special Temporary Authorization<br><b>Amount:</b> \$357.50                                                                                                                                                                                                                                       |
| Attorney Fees - Negotiation of lease and other matters for shared locations  | <b>Component Description:</b> WJDE (AUCTION REIMBURSEABLE) memo to Tom regarding upcoming quarterly progress report in LMS for WJDE.<br><b>Amount:</b> \$2,035.00<br><br><b>Component Description:</b> "Review and analysis of multiple FCC releases on Incentive Auctions, multiple teleconfs Tom, Pastor Bob, etc."<br><b>Amount:</b> \$8,591.95 |

|                                                                                        |                                                                                                                  |
|----------------------------------------------------------------------------------------|------------------------------------------------------------------------------------------------------------------|
| Attorney Fees -Prepare and File FCC Form 2100 (main), License to Cover Application     | <b>Component Description:</b> WJDE-550-Attorney - License to Cover Application (Main)<br><b>Amount:</b> \$220.00 |
| Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application | <b>Component Description:</b> Preparation for and completion of CP Application<br><b>Amount:</b> \$4,500.00      |
| Prepare engineering section of FCC Form 2100 (main), License to Cover Application      | <b>Component Description:</b> License to cover<br><b>Amount:</b> \$765.00                                        |
| Prepare engineering section of FCC Form 2100 (main), Construction Permit Application   | <b>Component Description:</b> Prepare Engineering Section Form 2100<br><b>Amount:</b> \$765.00                   |

|                                                                              |                               |                                                                                   |
|------------------------------------------------------------------------------|-------------------------------|-----------------------------------------------------------------------------------|
| Perform engineering study for new channel assignment and antenna development |                               |                                                                                   |
|                                                                              | <b>Component Description:</b> | FCC Study                                                                         |
|                                                                              | <b>Amount:</b>                | \$1,045.00                                                                        |
|                                                                              |                               |                                                                                   |
|                                                                              | <b>Component Description:</b> | Invoice moved to correct budget category.                                         |
|                                                                              | <b>Amount:</b>                | N/A                                                                               |
|                                                                              |                               |                                                                                   |
|                                                                              | <b>Component Description:</b> | This was re-entered under the correct invoice # 008454                            |
|                                                                              | <b>Amount:</b>                | N/A                                                                               |
|                                                                              |                               |                                                                                   |
|                                                                              | <b>Component Description:</b> | Study                                                                             |
|                                                                              | <b>Amount:</b>                | \$900.00                                                                          |
|                                                                              |                               |                                                                                   |
|                                                                              | <b>Component Description:</b> | Hours dedicated to the repack process by WJDE General Manager from Jan - Nov 2017 |
|                                                                              | <b>Amount:</b>                | \$3,600.00                                                                        |
|                                                                              |                               |                                                                                   |
|                                                                              | <b>Component Description:</b> | Second of several studies for the WJDE repack move                                |
|                                                                              | <b>Amount:</b>                | \$900.00                                                                          |
|                                                                              |                               |                                                                                   |
|                                                                              | <b>Component Description:</b> | First consultation and study for the WJDE repack                                  |
|                                                                              | <b>Amount:</b>                | \$1,045.00                                                                        |

|                                                                                  |                                                                                                                                                   |
|----------------------------------------------------------------------------------|---------------------------------------------------------------------------------------------------------------------------------------------------|
| Address transition timing and coordination issues w/ other stations and wireless | <div> <b>Component Description:</b> WJDE-590-Transition Timing and Coordination         </div> <div> <b>Amount:</b> \$247.50         </div>       |
| Prepare and or review reimbursement form                                         | <div> <b>Component Description:</b> Prepare or review Reimbursement Form         </div> <div> <b>Amount:</b> \$185.00         </div>              |
|                                                                                  | <div> <b>Component Description:</b> WJDE-590-Prepare and/or Review Reimbursement Form         </div> <div> <b>Amount:</b> \$467.50         </div> |
|                                                                                  | <div> <b>Component Description:</b> 399 Updates         </div> <div> <b>Amount:</b> \$185.00         </div>                                       |
|                                                                                  | <div> <b>Component Description:</b> Review and preparation of reimbursement process         </div> <div> <b>Amount:</b> \$2,500.00         </div> |
| Project management of the transition                                             | <div> <b>Component Description:</b> Project management         </div> <div> <b>Amount:</b> \$6,362.90         </div>                              |
|                                                                                  | <div> <b>Component Description:</b> Project management         </div> <div> <b>Amount:</b> \$4,942.55         </div>                              |
|                                                                                  | <div> <b>Component Description:</b> Project management         </div> <div> <b>Amount:</b> \$5,605.60         </div>                              |
|                                                                                  | <div> <b>Component Description:</b> Project management         </div> <div> <b>Amount:</b> \$1,716.95         </div>                              |

|                               |                    |
|-------------------------------|--------------------|
| <b>Component Description:</b> | Project management |
| <b>Amount:</b>                | \$2,367.50         |

|                               |                    |
|-------------------------------|--------------------|
| <b>Component Description:</b> | Project management |
| <b>Amount:</b>                | \$2,509.20         |

|                               |                    |
|-------------------------------|--------------------|
| <b>Component Description:</b> | Project management |
| <b>Amount:</b>                | \$2,406.25         |

|                               |                    |
|-------------------------------|--------------------|
| <b>Component Description:</b> | Project management |
| <b>Amount:</b>                | \$1,625.70         |

|                               |                    |
|-------------------------------|--------------------|
| <b>Component Description:</b> | Project management |
| <b>Amount:</b>                | \$2,142.80         |

|                               |                    |
|-------------------------------|--------------------|
| <b>Component Description:</b> | Project management |
| <b>Amount:</b>                | \$3,910.20         |

|                               |                    |
|-------------------------------|--------------------|
| <b>Component Description:</b> | Project management |
| <b>Amount:</b>                | \$2,800.40         |

|                               |                    |
|-------------------------------|--------------------|
| <b>Component Description:</b> | Project management |
| <b>Amount:</b>                | \$2,681.70         |

|                               |                    |
|-------------------------------|--------------------|
| <b>Component Description:</b> | Project Management |
| <b>Amount:</b>                | \$6,339.20         |

|                               |                    |
|-------------------------------|--------------------|
| <b>Component Description:</b> | Project management |
| <b>Amount:</b>                | \$10,986.05        |

|                               |                    |
|-------------------------------|--------------------|
| <b>Component Description:</b> | Project management |
| <b>Amount:</b>                | \$3,486.40         |

|                               |                    |
|-------------------------------|--------------------|
| <b>Component Description:</b> | Project Management |
| <b>Amount:</b>                | \$3,658.70         |

|                               |                    |
|-------------------------------|--------------------|
| <b>Component Description:</b> | Project management |
| <b>Amount:</b>                | \$3,046.65         |

|                               |                    |
|-------------------------------|--------------------|
| <b>Component Description:</b> | Project management |
| <b>Amount:</b>                | \$3,507.85         |

|                               |                    |
|-------------------------------|--------------------|
| <b>Component Description:</b> | Project management |
| <b>Amount:</b>                | \$101.25           |

|                               |                    |
|-------------------------------|--------------------|
| <b>Component Description:</b> | Project Management |
| <b>Amount:</b>                | \$1,547.60         |

|                               |                                                                |
|-------------------------------|----------------------------------------------------------------|
| <b>Component Description:</b> | Project Management<br>Hours for Tom<br>Fawbush, GM of<br>WJDE. |
| <b>Amount:</b>                | \$17,700.00                                                    |

|                               |                    |
|-------------------------------|--------------------|
| <b>Component Description:</b> | Project management |
| <b>Amount:</b>                | \$1,306.10         |

|                               |                    |
|-------------------------------|--------------------|
| <b>Component Description:</b> | Project management |
| <b>Amount:</b>                | \$2,497.30         |

|                               |                    |
|-------------------------------|--------------------|
| <b>Component Description:</b> | Project management |
| <b>Amount:</b>                | \$5,818.90         |

|                               |                    |
|-------------------------------|--------------------|
| <b>Component Description:</b> | Project management |
| <b>Amount:</b>                | \$1,587.35         |

|                               |                    |
|-------------------------------|--------------------|
| <b>Component Description:</b> | Project management |
| <b>Amount:</b>                | \$1,940.60         |

|                               |                    |
|-------------------------------|--------------------|
| <b>Component Description:</b> | Project Management |
| <b>Amount:</b>                | \$41.25            |

|                               |                    |
|-------------------------------|--------------------|
| <b>Component Description:</b> | Project management |
| <b>Amount:</b>                | \$4,462.10         |

|                               |                    |
|-------------------------------|--------------------|
| <b>Component Description:</b> | Project management |
| <b>Amount:</b>                | \$1,520.40         |

|                               |                    |
|-------------------------------|--------------------|
| <b>Component Description:</b> | Project management |
| <b>Amount:</b>                | \$4,446.80         |

|                               |                                       |
|-------------------------------|---------------------------------------|
| <b>Component Description:</b> | Coordination of<br>transition project |
| <b>Amount:</b>                | \$1,591.95                            |

---

## Cost Information

### Other Expenses

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description                                             | Predetermined Cost Estimate | Estimated Cost     | Estimated Cost Justification                                             | Actual Cost        | Actual Cost Justification |
|---------------------------------------------------------|-----------------------------|--------------------|--------------------------------------------------------------------------|--------------------|---------------------------|
| <b>Other Expenses</b>                                   | <b>\$71,984.76</b>          | <b>\$69,434.76</b> |                                                                          | <b>\$39,468.32</b> |                           |
| Studio Transfer Link                                    | <i>\$16,230.89</i>          | \$16,230.89        | Please see Estimated Cost Justification WJDE-610-Studio Transfer Link v0 | \$16,230.89        | x                         |
| In House Labor                                          | <i>\$22,903.87</i>          | \$22,903.87        | Please see Estimated Cost Justification WJDE-610-In House Labor v0       | \$22,903.87        | N/A                       |
| MVPD Notification of Channel Change                     | <i>\$5,000.00</i>           | \$5,000.00         | N/A                                                                      | N/A                | N/A                       |
| Develop and air announcement of upcoming channel change | <i>\$4,500.00</i>           | \$4,500.00         | N/A                                                                      | N/A                | N/A                       |
| Equipment Storage                                       | <i>\$5,000.00</i>           | \$5,000.00         | N/A                                                                      | N/A                | N/A                       |
| Equipment Delivery and Handling Charges                 | <i>\$1,800.00</i>           | \$1,800.00         | N/A                                                                      | \$278.56           | N/A                       |

|                                                                          |                   |              |     |              |     |
|--------------------------------------------------------------------------|-------------------|--------------|-----|--------------|-----|
| Disposal Costs (for equipment and other waste, net of any salvage value) | <b>\$1,000.00</b> | \$1,000.00   | N/A | N/A          | N/A |
| Non-zoning permits                                                       | <b>\$2,000.00</b> | \$2,000.00   | N/A | N/A          | N/A |
| Local Zoning                                                             | <b>\$2,000.00</b> | \$2,000.00   | N/A | N/A          | N/A |
| DTV Medical Facility Notification                                        | \$11,550.00       | \$9,000.00   | N/A | \$55.00      | N/A |
| <b>Sub-total</b>                                                         | \$71,984.76       | \$69,434.76  | N/A | \$39,468.32  | N/A |
| <b>Total for all systems</b>                                             | \$1,195,492.00    | \$995,356.45 | N/A | \$531,960.47 | N/A |

## Components

| Actual Information   |                                             |
|----------------------|---------------------------------------------|
| Description          | File Name                                   |
| Studio Transfer Link |                                             |
|                      | <b>Component Description:</b>               |
|                      | DVP-10S w/42Mb Protected Bitrate            |
|                      | <b>Amount:</b>                              |
|                      | \$14,987.20                                 |
|                      |                                             |
|                      | <b>Component Description:</b>               |
|                      | Remove decommissioned assets from STL tower |
|                      | <b>Amount:</b>                              |
|                      | \$1,243.69                                  |
|                      |                                             |
|                      | <b>Component Description:</b>               |
|                      | DVP-10S w/42Mb Protected Bitrate            |
|                      | <b>Amount:</b>                              |
|                      | \$59,948.81                                 |

|                                                                          |                                                                                                                                                     |
|--------------------------------------------------------------------------|-----------------------------------------------------------------------------------------------------------------------------------------------------|
| In House Labor                                                           | <p><b>Component Description:</b> Expenses incurred for In House Labor by Station General Manager, Tom Fawbush</p> <p><b>Amount:</b> \$22,903.87</p> |
| MVPD Notification of Channel Change                                      | Information not provided.                                                                                                                           |
| Develop and air announcement of upcoming channel change                  | Information not provided.                                                                                                                           |
| Equipment Storage                                                        | Information not provided.                                                                                                                           |
| Equipment Delivery and Handling Charges                                  | <p><b>Component Description:</b> Travel expense</p> <p><b>Amount:</b> \$278.56</p>                                                                  |
| Disposal Costs (for equipment and other waste, net of any salvage value) | Information not provided.                                                                                                                           |
| Non-zoning permits                                                       | Information not provided.                                                                                                                           |
| Local Zoning                                                             | Information not provided.                                                                                                                           |
| DTV Medical Facility Notification                                        | <p><b>Component Description:</b> WJDE-610-Medical Facility Notification</p> <p><b>Amount:</b> \$55.00</p>                                           |

|                  |                       |                             |                |              |
|------------------|-----------------------|-----------------------------|----------------|--------------|
| Cost Information | Grand Total           |                             |                |              |
|                  |                       | Predetermined Cost Estimate | Estimated Cost | Actual Cost  |
|                  | Total for all systems | \$1,195,492.00              | \$995,356.45   | \$531,960.47 |

|                      |                                                                                                                                                                                                                    |          |
|----------------------|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|----------|
| Reimbursement Status | Question                                                                                                                                                                                                           | Response |
|                      | The facility has ceased operating on its pre-auction channel.                                                                                                                                                      | No       |
|                      | Construction of final facilities or all necessary modifications are complete.                                                                                                                                      | No       |
|                      | All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator. | No       |

| Certification | Section                                     | Question                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                        | Response |
|---------------|---------------------------------------------|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|----------|
|               | Submission of Estimated Expenses Statements | <p>WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.</p>                                                                                                                                                       |          |
|               |                                             | <ol style="list-style-type: none"> <li>1. The Authorized Person signing below certifies that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity.</li> <li>2. The above-named entity acknowledges that all certifications and attached documentation are considered material representations.</li> <li>3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.</li> </ol> |          |

4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
5. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

|                                                                                                                                                                                                                                   |                                                                         |
|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------------------------------------------------------------------|
| <p>8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.</p> |                                                                         |
| <p>I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.</p>                                                                         | <p><b>Tom Fawbush</b><br/> <i>General Manager</i></p> <p>04/06/2021</p> |

| Certification | Section                                            | Question                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                 | Response |
|---------------|----------------------------------------------------|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|----------|
|               | Submission of Actual Cost Documentation Statements | <p>WILLFUL FALSE, FRAUDULENT, OR FICTITIOUS STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE AND/OR FRAUDULENT STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT (U.S. CODE, TITLE 31, SECTIONS 3729-3733).</p>                                                         |          |
|               |                                                    | <ol style="list-style-type: none"> <li>1. The Authorized Person signing below certifies and represents that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity.</li> <li>2. The above-named entity certifies that the statements in this form and attached documentation are true, complete, and correct.</li> <li>3. The above-named entity acknowledges that all certifications and attached documentation are considered material representations.</li> </ol> |          |

4. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.
5. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (full power and Class A stations) and/or otherwise modify a television station's facility as a result of the spectrum repack (LPTV/TV Translator stations); or to minimize service disruption resulting from a repacked television station (FM stations); or to continue to carry the signal of a broadcaster that changes channels (MVPD) .
6. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
7. The above-named entity certifies that the cost information /documents submitted reflect costs actually incurred.

|                                                                                                                                                                                                                                                                                                                                                                    |                                                    |
|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|----------------------------------------------------|
| <p>8. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.</p> <p>9. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a prerequisite for obtaining the payments herein requested.</p> |                                                    |
| <p>I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.</p>                                                                                                                                                                                                          | <p><b>Tom Fawbush</b><br/>GM</p> <p>04/06/2021</p> |

## Attachments