

(REFERENCE COPY - Not for submission)

FCC Form 399: Reimbursement Request

Facility 5319 Service: DCA Call KUVN-CD Channel:

ID:

Sign:

11 (High VHF) File 0000028204

Number:

FRN: **0007997810** Date **05/03**

Submitted: /2021

Applicant Information

Applicant Name, Type, and Contact Information

Applicant	Address	Phone	Email	Applicant Type
KUVN LICENSE PARTNERSHIP, L.P. Doing Business As: KUVN LICENSE PARTNERSHIP, L.P.	Christopher G. Wood 5999 CENTER DRIVE LOS ANGELES, CA 90045 United States	+1 (310) 348- 3600	CWOOD@UNIVISION. NET	Limited Partnership

Reimbursement Contact Name and Information Reimbursement Contact Information

Applicant	Address	Phone	Email
[Confidential]			

Preparer Contact Information

Preparer Contact Name and Information

Applicant	Address	Phone	Email
Theodore Stoner VP Distribution Technology	Theodore Stoner 9405 NW 41st	+1 (513) 608- 0308	tstoner@univision.
Strategy	Street		
Univision Management Company	Miami , FL 33178 United States		

Broadcaster Information and Transition Plan

Question	Response	
Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information.	No	
Briefly describe transition plan	Replace antenna and mask filter; use existing transmitter and transmission line; conduct proof of performance measurements on transmitter.	

Transmitters

Section	Question	Response
Transmitter Related Expenses	Do you have transmitter related expenses?	Yes

Primary Transmitter

Existing Transmitter Information

Section	Question	Response
Existing Transmitter Description	Type of change	Purchase New
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is this transmitter currently shared with another station?	No
	Is this transmitter currently in operating condition?	Yes
Existing Transmitter	Manufacturer	
Manufacturer and Type	Model	SX800 /VH620A2
	Year	2013
	Туре	Solid State
	Solid State Cooling	Air Cooled
	Solid State Power Capacity	0.13 kW

Primary Transmitter

New Transmitter Costs

Section	Question	Response
New Transmitter	Use	Primary (Main)
	Change Type	Purchase New
	Is this a request for upgraded equipment?	Yes
	Manufacturer	
	Model	TMV9-2
	Transmitter Type	Solid State
	Solid State Cooling	Air Cooled
	Solid State Power capacity	1.45 kW
	Justification for New Transmitter	The station is moving to a new tower as per the Univision design. Purchasing a new transmitter rather than moving the old as it allows for the new power level as per the expansion CP.

Primary Transmitter

Other Transmitter Costs

Section	Question	Response
Electrical Service	Service Entrance (3 phases 800A 208V)	No
	Switchgear (industrial 800 amp)	No

	Transformer (480V)	No
	Power	N/A
	Rigid Conduit and Wiring	No
	Size	N/A
	Length	N/A
	Other Electrical Service	No
	Description	N/A
HVAC Service	Does the replacement transmitter require HVAC Service?	No
	Туре	N/A
	Size	N/A
	Other Size	N/A
Transmitter Building Addition/Modification or Leasehold Improvement	Does the Transmitter Building require an addition, modification, other leashold improvement?	No
	Size	N/A
Channel 14 Costs	Is an RF Consulting Engineer needed?	N/A
	Is a channel 14 Mask Filer needed?	N/A
	Is additional field engineering time needed?	N/A
	Number of Days	N/A

Primary Transmitter **Other Transmitter Cost Not Listed**

Transmitter Information not provided.

Antennas

Section	Question	Response
Antenna Related Expenses	Do you have antenna related expenses?	Yes

Existing Antenna Information

Section	Question	Response
Existing Antenna Description	Type of change	Purchase New
	Antenna Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing antenna shared with another station or stations?	No
	Is the existing antenna directional?	Yes
	Is antenna in operating condition?	Yes
	Is antenna located on or in close proximity to an antenna farm?	No
Existing Antenna	Class	Class A
Manufacturer and Type	Mounting	Side Mount
	Antenna position in stack	Not in Stack
	Polarization	Horizontal
	Туре	Slotted Coaxial
	Number of Stations Supported	N/A
	Number of Panels	N/A
	Design power capacity in use	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power)	1.0 kW

Manufacturer	
Model	SWLP08MC
Year	2001

New Antenna Costs

Section	Question	Response
New Antenna Description	Use	Primary (Main)
	Description of Use	N/A
	Change Type	Purchase New
	Is this a request for upgraded equipment?	Yes
	Ownership	Owned
	Owner	N/A
	Is antenna shared?	No
	Is antenna directional?	Yes
	Will antenna be located on or in close proximity to an antenna farm?	No
New Antenna	Class	Class A
Manufacturer and Types	Mounting	Side Mount
	Antenna position in stack	Not in Stack
	Polarization	Elliptical
	Туре	Slotted Coaxial
	Number of Stations Supported	N/A
	Number of Panels/Bays	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Design power capacity in use	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power)	2.0 kW
	Manufacturer	
		1

Model	ATC- BCE4M-V3- 11
Year	2018
Justification for New Antenna	Existing channel 47 antenna is single channel model not capable of operation on assigned channel 11.

Other Antenna Costs

Section	Question	Response
Combiner for Shared Antenna	Do you need a Combiner for a Shared Antenna?	No
	Туре	
	Number of channels supported	N/A
	Frequencies of channels supported	N/A
	Frequency	N/A
	Do you need a combiner output splitter /switcher for dual feed lines?	N/A
Elbow Complex	Do you require the separate purchase of the Elbow Complex?	No
	Broadband or Single Channel?	N/A
	Feed Line Size	N/A
Side Mount Brackets	Do you require the separate purchase of side mount brackets for a high power antenna?	No
Pattern Scatter Analysis	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	No

Sweep Test	Do you require the sweep testing of	Yes
	transmission line and antenna?	

Other Antenna Cost Not Listed

Information not provided.

Transmission	effien	Question	Response
	Transmission Line Related Expenses	Do you have transmission line related expenses?	No

Tower
Equipment
And
Rigging
Costs

Section	Question	Response
Tower Equipment or Rigging Costs Changes	Do you have tower equipment or rigging costs changes?	Yes

Primary Tower

Existing Tower

Section	Question	Response
Existing Tower Description	Type of change	Move Equipment
	Tower Use	Primary (Main)
	Description of Use	N/A
	Ownership	Leased
	Is this tower consider Complex?	Located on Building
	Is this tower currently shared with any other stations?	Yes
	One or more FM, AM or TV radio broadcaster(s)	No
	Others Types of Users	Yes
	Is tower documented for structural analysis?	Unknown
	Is tower compliant with Rev G?	Unknown
Existing Tower Structure	Do you have a tower registration number?	Yes
Registration	ASR Number	1052655
Coordinates (NAD83 (North American Datum	Latitude (NAD83)	32° 45' 01.0" N-
of 1983))		

Longitude (NAD83)	097° 20' 04.0" W-
Overall Structure Height	583.98 feet
Support Structure Height	561.02 feet
Ground Elevation Above Mean Sea Level (AMSL)	612.20 feet
Structure Type	BANT - Building with an Antenna
Tower Owner	BURNETT PLAZA ASSOCIATES
Date Constructed	08/15/1994

Other Types of Users

Users	
K225BR	
KBFW-LP	

Primary Tower

Tower Rigging Costs

Section	Question	Response
Tower Rigging Costs	Complex Tower	Located on Building
Helicopter Services Required	Are helicopter services required?	No

Primary Tower

Other Tower Expenses Not Listed

Name	Description
Structural Analysis	Structural Analysis

Outside Professional

Section	Question	Response
Services Costs Outside Project Management Services	Do you require outside project management services?	Yes
	Number of Hours	595
	Explanation	Please attached quote from Widelity.
Outside RF consulting Engineering Services	Perform engineering study for new channel assignment and antenna development	Yes
	Prepare engineering section of Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare engineering section of Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	No
	Quantity	N/A
	Do you have Distributed Transmission System engineering services?	N/A
	Critical Facility	N/A
	Terrain-Shielded Facility	N/A
Attorney and Other Outside Consulting	Prepare and file Form FCC Construction Permit Application	Yes
Services	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare and file Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No

	For Main Facility	Yes
	Prepare request for Special Temporary Authority	Yes
	Quantity	1
	NEPA Section 106 environmental review	No
	Environmental Assessment	No
	ASR Modification	No
	FAA Consultation (including preparation of FAA Form 7460)	No
	Negotiation of Lease and other Matter for Shared Locations	Yes
	Prepare or Review FCC Form 399 for Reimbursement	Yes
	Address transition timing and coordination issues w/ other stations and wireless providers	No
RF Field Engineering Services	Comprehensive coverage verification via field study	No
	RF exposure measurements	No
	Additional Field Engineering Service	No
	Number of Days	N/A
	Justification	N/A

Outside
Outside
Professional Services Expenses Not Listed
Professional Services ©pstsided.

Other Expenses

Section	Question	Response
AM Pattern Disturbance	Is an Impact Study needed?	No
	Is Remediation needed?	No
Facility Expenses	Name	N/A
	Other Distributed Transmission System Expenses Not listed	N/A
	Name	N/A
	Is Notification of a Medical Facility required as a result of DTV broadcasting?	No
Permit and Filing Costs	Local Zoning	No
	Non-zoning permits	No
	BLM or NFS Coordination	No
	FCC Construction Permit Minor Change	No
	FCC License to Cover Application	Yes
	FCC Special Temporary Authority Application	No
Other Miscellaneous Expenses	Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)?	No
	Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs?	No
	Does this relocation require Equipment Storage?	No
	Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change?	No
	Does this relocation require MVPD Notification of a Channel Change?	No

Other Expenses

Other Expenses Not Listed

Name	Description	
Notification Management	Notification Management	
610-Internal Labor	Internal Univision Labor directly associated with Repack	

Cost Information

Transmitters

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description Primary Transmitter TMV9-2	Predetermined Cost Estimate \$278,500.00	Estimated Cost \$5,674.00	Estimated Cost Justification	Actual Cost \$5,674.00	Actual Cost Justification
High VHF - Air Cooled Solid State Transmitter 1.1 . 4.4 kW	\$152,500.00	\$0.00	N/A	N/A	N/A
UHF - Air Cooled Solid State Transmitter 1 - 2.5 kW	\$126,000.00	\$5,674.00	***System Notice: Estimate adjusted and locked because line has been superseded. ***Please see Rohde & Schwartz Quote 143932.2 KUVN-CD. pdf	\$5,674.00	N/A
Sub-total	\$278,500.00	\$5,674.00	N/A	\$5,674.00	N/A
Total for all systems	\$908,517.00	\$666,085.55	N/A	\$241,923.24	N/A

Components

Actual Information Description	File Name
High VHF - Air Cooled Solid State Transmitter 1.1 . 4.4 kW	Information not provided.

UHF - Air Cooled Solid State Transmitter 1 - 2.5 kW

Component Description: DP

Amount: \$1,915.55

Component Description: TMV9-2

transmitter

Amount: \$1,641.90

Component Description: 35% final

payment

Amount: \$2,116.55

Cost Information

Antennas

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Antenna ATC-BCE4M- V3-11	\$60,930.00	\$40,750.00		\$35,750.00	
UHF - Lower Power Side Mount, Class A One Station antenna basic	\$26,300.00	\$35,750.00	***System Notice: Estimate adjusted and locked because line has been superseded. ***per Alive Telecom invoice 2050	\$35,750.00	N/A
Sweep test of existing antenna	\$6,730.00	\$5,000.00	N/A	\$0.00	N/A
High-VHF, Low Power, Class A basic slot antenna . side mount, elliptically or circularly polarized	\$27,900.00	\$0.00	N/A	N/A	N/A

High VHF - Lower Power, Side Mount, Class A, basic slot antenna, 2 kW input, directional,, elliptically or circularly polarized	\$0.00	\$0.00	N/A	N/A	N/A
Sub-total	\$60,930.00	\$40,750.00	N/A	\$35,750.00	N/A
Total for all systems	\$908,517.00	\$666,085.55	N/A	\$241,923.24	N/A

Components

Actual Information Description	File Name	
UHF - Lower Power Side Mount, Class A One Station antenna basic	Component Description:	ATC-BCH4O-11 Ch 11 H-Pol Coaxial Slot
	Amount:	Antenna \$16,875.00
	Component Description: Amount:	ATC-BCH40-11 H-Pole Coaxial Slot Antenna \$18,875.00
Sweep test of existing antenna	Information not provided.	
High-VHF, Low Power, Class A basic slot antenna . side mount, elliptically or circularly polarized	Information not provided.	

High VHF - Lower Power, Side Mount, Class A, basic slot antenna, 2 kW input, directional,, elliptically or circularly polarized Information not provided.

Cost Transmission Line

Information Information not provided.

Cost Information

Tower Equipment and Rigging Costs

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Tower BANT	\$429,000.00	\$417,500.00		\$8,000.00	
Structural Analysis	\$8,000.00	\$8,000.00	Per American Tower Inv A184079	\$8,000.00	
Complex Tower (includes, for example, those with candelabras and/or stacked antennas)	\$421,000.00	\$409,500.00	N/A	N/A	N/A
Sub-total	\$429,000.00	\$417,500.00	N/A	\$8,000.00	N/A
Total for all systems	\$908,517.00	\$666,085.55	N/A	\$241,923.24	N/A

Components

Actual Information		
Description	File Name	

Structural Analysis		
	Component Description:	KUVN-CD
		Channel 11
		Customer
		Structural
	Amount:	\$1,500.00
	Component Description:	Perform a
		Structural
		Analysis for
		referenced
		project. Prepare
		an Engineering
	A ma a country	Report.
	Amount:	\$6,500.00
Complex Tower (includes,	Information not provided.	
for example, those with candelabras and/or stacked		
antennas)		

Cost Information

Outside Professional Services

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Outside Professional Services	\$124,250.00	\$186,324.55		\$176,665.30	
Attorney Fees - Prepare and File request for Special Temporary Authorization	\$3,680.00	\$2,370.15	Please see KUVN-CD Attorney STA Budget Revision Justification Letter. The estimated cost has been adjusted to include all invoices submitted for reimbursement at this time.	\$2,370.15	N/A
Attorney Fees - Negotiation of lease and other matters for shared locations	\$4,210.00	\$1,004.40	The estimated cost has been adjusted to include all invoices submitted for reimbursement at this time.	\$1,004.40	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application	\$2,365.00	\$2,250.00	N/A	N/A	N/A

Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	\$5,260.00	\$2,500.00	N/A	\$136.80	N/A
Project management of the transition	\$94,010.00	\$166,400.00	The estimated cost has been adjusted to include all invoices submitted for reimbursement at this time.	\$166,353.95	N/A
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	\$1,580.00	\$1,500.00	N/A	N/A	N/A
Prepare and or review reimbursement form	\$2,630.00	\$2,500.00	N/A	N/A	N/A
Perform engineering study for new channel assignment and antenna development	\$7,360.00	\$4,800.00	Please see Estimated Cost Justification KUVN-CD-590- Outside RF consulting Engineering Services v0	\$4,800.00	N/A
Prepare engineering section of FCC Form 2100 (main), Construction Permit	\$3,155.00	\$3,000.00	N/A	\$2,000.00	N/A
Application					

Total for all	\$908,517.00	\$666,085.55	N/A	\$241,923.24	N/A
systems					

Components

Actual Information Description	File Name	
Attorney Fees - Prepare and File request for Special Temporary Authorization	Component Description: Amount:	Legal Services \$255.15
	Component Description: Amount:	Legal Services \$35.55
	Component Description: Amount:	KUVN-CD-550- Attorney- STA \$478.80
	Component Description: Amount:	Legal Services \$71.10
	Component Description: Amount:	Legal Services \$1,529.55

Attorney Fees - Negotiation of lease and other matters	Component Description:	Legal Services
or shared locations	Amount:	\$687.15
	Component Description:	KUVN-CD-550- Attorney - Negotiate Lease
	Amount:	and Other Matters \$142.20
	Component Description: Amount:	Legal Services \$32.85
	Component Description: Amount:	Legal Services \$71.10
	Component Description: Amount:	Legal Services \$71.10
Attorney Fees -Prepare and File FCC Form 2100 (main), License to Cover Application	Information not provided.	
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	Component Description: Amount:	Legal Services \$136.80
Project management of the transition	Component Description:	Project Management
	Amount:	\$469.64
	Component Description:	Trip to KUVN - CD tower site and meeting with ATC Neil Searls on site review
	Amount:	\$225.00

management \$1,290.90

Amount: \$1,290.90

Component Description: Project

management

services

Amount: \$62.50

Component Description: Project

Management

Services

Amount: \$305.00

Component Description: Project

management

services

Amount: \$75.00

Component Description: Project

management

Services

Amount: \$326.25

Component Description: Project

Management

Services

Amount: \$660.45

Component Description: Project

management

Services

Amount: \$230.75

Component Description: 12/3/19 Trip to

KUVN CD

Amount: \$900.00

management \$3,183.80

Amount:

Component Description: Project

management Services

Amount:

\$470.00

Component Description:

Project

management

Amount:

\$450.00

Component Description:

Project

Management

Services

Amount:

\$1,095.45

Component Description:

Project

Management

Amount:

\$4,333.45

Component Description:

Project

Amount:

Management \$3,233.65

Component Description: Project

Component Description:

Management

Services

Amount: \$81.25

Project

management

Services

Amount: \$403.75

Management

Amount: Services \$973.75

Component Description: Project

Management

Amount: \$1,903.60

Component Description: Project

Management

Amount: \$1,111.50

Component Description: Project

Management Services, including:

supervision

Amount: \$265.50

Component Description: Project

management

Services

Amount: \$260.00

Component Description: Project

Management

Amount: \$4,878.10

Component Description: Project

Management

Amount: \$296.18

Component Description: Project

management

Amount: \$1,696.80

Management \$978.00

Amount: \$9

Component Description: Project

management

Amount: \$2,658.15

Component Description: Trip to KUVN CD

site to review suite

condition and

provide

Amount: \$975.00

Component Description: Project

management

services

Amount: \$48.75

Component Description: Project

management

Services

Amount: \$313.75

Component Description: Project

Management

Services

Amount: \$168.00

Component Description: Project

Management

Amount: \$1,384.50

Component Description: Project

Management

Services

Amount: \$48.00

Component Description: K. Lahm - Project

management consultations

Amount: \$112.50

Component Description: Project

Management

Services

Amount: \$1,221.00

Component Description: Project

management

Services

Amount: \$542.50

Component Description: Project

management

Services

Amount: \$368.75

Component Description: Project

management

Services

Amount: \$83.85

Component Description: Project

Management

Services

Amount: \$365.00

Component Description: Project

Management

Services

Amount: \$822.46

Management Services

Amount: \$280.00

Component Description: Project

management

Services

Amount: \$386.25

Component Description: Project

Management

Services

Amount: \$1,413.00

Component Description: Invoice revisions

to meet FCC submittal requirements

Amount: \$22.50

Component Description: Project

Management

Amount: \$3,986.20

Component Description: Project

management

Services

Amount: \$268.75

Component Description: Project

management

Services

Amount: \$283.75

Component Description: Project

Management

Amount: \$4,250.30

management Services

Amount: \$142.35

Component Description: Project

Management

Services

Amount: \$268.75

Component Description: Project

Management

Amount: \$3,279.20

Component Description: Project

Management

Services

Amount: \$52.50

Component Description: Project

Management

Services

Amount: \$396.50

Component Description: Project

Management

Services

Amount: \$1,152.00

Component Description: Project

management

Services

Amount: \$351.25

Component Description: Project

Management

Services

Amount: \$590.00

Management \$2,949.35

Component Description:

Amount:

Management

Services

Project

Amount: \$820.50

Component Description: Project

Management

Services,

Amount: \$977.04

Component Description: Project

Management

Services

Amount: \$1,600.50

Component Description: Project

Management

Amount: \$2,603.40

Component Description: Coordinated with

AT&T to inspect the KUVN-CD Site

Amount: \$750.00

Component Description: Project

management

Services

Amount: \$291.25

Component Description: Project

Management

Services

Amount: \$861.25

Management \$3,405.90

Amount: \$3,

Component Description: Project

Amount:

Amount:

management

Services \$556.25

Component Description: 10/1/19 Trip to

KUVN CD for review of aircondition installation

Amount: \$1,725.00

Component Description: Project

management

Services

Amount: \$428.75

Component Description: Project

Management

Services

Amount: \$538.08

Component Description: Project

management

Services \$380.00

Component Description: Project

Management

Services

Amount: \$315.06

management Services

Amount: \$372.50

Component Description: 2/6/19 Conference

call pertaining to

KUVN CD

Amount: \$37.50

Component Description: Project

management

services

Amount: \$73.50

Component Description: Project

management

services

Amount: \$222.00

Component Description: Project

management

Services

Amount: \$717.50

Component Description: Project

management

Services

Amount: \$235.00

Component Description: Project

Management

Amount: \$1,604.80

Component Description: Project

Management

Services

Amount: \$229.50

Management

Amount: \$3

\$39.00

Component Description: Project

Management

Amount:

\$2,955.00

Component Description: Pi

Project

Amount:

Management \$3,687.70

Component Description:

Project

Amount:

Management \$4,255.30

Component Description:

Project

Management

Services

Amount:

\$900.00

Component Description:

Project

Management

Amount:

\$4,105.50

Component Description: Project

Management

Services

Amount: \$739.50

Component Description:

Project

Management

Services

Amount: \$347.50

Management

Amount:

\$63.00

Component Description: Project

management

Services

Amount: \$284.70

Component Description: Project

Management

Services

Amount: \$156.00

Component Description: Project

management

services

Amount: \$1,413.00

Component Description: Project

management

Services

Amount: \$201.25

Component Description: Project

Management

Services

Amount: \$1,594.50

Component Description: Project

management

services

Amount: \$52.50

Component Description: Project

management

Services

Amount: \$243.75

management

Amount:

\$270.40

Component Description: Project

Management

Amount: \$573.48

Component Description: Project

Management

Services

Amount: \$130.50

Component Description: Project

Management

Services

Amount: \$103.50

Component Description: Project

Management

Services

Amount: \$156.65

Component Description:

Project

Management

Services

Amount: \$423.75

Component Description: Project

Management

Services

Amount: \$65.00

Component Description: Project

Management

Amount: \$4,026.80

management Services

Amount: \$243.75

Component Description: Project

Management

Services

Amount: \$529.50

Component Description: Project

Management

Services

Amount: \$362.70

Component Description: Project

Management

Amount: \$4,891.25

Component Description: Project

Management

Services

Amount: \$308.10

Component Description: Project

Management

Services

Amount: \$193.05

Component Description: Project

management

Services

Amount: \$457.50

Component Description: Project

Management

Amount: \$3,828.70

Management

Services

Amount: \$1,305.00

Component Description: Project

Management

Amount: \$3,229.55

Component Description: Conference call Tx

sites KUVN CD

Amount: \$1,812.00

Component Description: Project

management

service

Amount: \$1,600.50

Component Description: Review of meeting

schedule for the re-

pack installation

Amount: \$1,425.00

Component Description: Trip to Euless site

for KUVN CD pre

installation installation

Amount: \$2,100.00

Component Description: Project

Management

Amount: \$3,225.45

Component Description: Project

Management

Services

Amount: \$62.50

management

Services

Amount: \$336.05

Component Description: Project

Management

Services

Amount: \$222.00

Component Description: Project

management

services

Amount: \$111.00

Component Description: Work on Electrical

requirements for KUVN - CD site & meeting with contractor at this

site

Amount: \$1,350.00

Component Description: Project

management

Services

Amount: \$202.15

Component Description: Project

management

Services

Amount: \$269.75

Component Description: Project

management

services

Amount: \$820.50

Management

\$3,797.65 Amount:

Component Description: Project

Management

Amount: \$3,224.60

Component Description: Project

Management

Amount: \$34.50

Component Description: Project

management

Services

Amount: \$272.35

Component Description: Project

management

Services

Amount: \$312.50

Component Description: Project

Management Services

Amount: \$454.30

Component Description: Project

Management

Amount: \$3,275.00

Project **Component Description:**

Management

Amount: \$566.40

Management Services

Amount: \$432.00

Component Description: Project

management

Services

Amount: \$284.70

Component Description: Project

Management

Services

Amount: \$102.00

Component Description: Project

Management

Amount: \$3,054.35

Component Description: Project

management

Services

Amount: \$468.00

Component Description: Project

Management

Services

Amount: \$57.00

Component Description: Project

Management

Services

Amount: \$760.50

Component Description: Project

Management

Services

Amount: \$81.25

Management

Services,

Amount: \$897.98

Component Description: Project

management

services

Amount: \$900.00

Component Description: Project

Management

Services

Amount: \$96.00

Component Description: work on parts list

for T/L, work on T
/L connectors,
installed T/L
connector

Amount: \$1,950.00

Component Description: Project

Management

Services

Amount: \$130.00

Component Description: Project

management Services

Amount: \$449.80

Component Description: Project

management

Amount: \$202.80

Management Services

Amount: \$723.34

Component Description: Project

Management

Services

Amount: \$988.50

Component Description: Project

Management

Amount: \$4,100.75

Component Description: Project

Management

Services

Amount: \$177.00

Component Description: Project

Management

Amount: \$2,764.15

Component Description: Project

Management

Amount: \$7,291.60

Component Description: Project

Management

Services

Amount: \$306.80

Component Description: Project

Management

Services

Amount: \$428.34

Component Description: Project
Management

Amount: \$462.00

Component Description: Project

management

Services

Amount: \$497.50

Component Description: Project

Amount:

Management

Services \$91.50

Component Description: Project

Management

Services

Amount: \$265.50

Component Description: Project

management

services

Amount: \$325.65

Component Description: Project

management

Services

Amount: \$365.00

Component Description: Project

Management

Services

Amount: \$281.45

Prepare engineering section of FCC Form 2100 (main), License to Cover Application

Information not provided.

Prepare and or review reimbursement form	Information not provided.	
Perform engineering study for new channel assignment and antenna development	Component Description:	Antenna & aperture consultations
	Amount:	\$112.50
	Component Description:	K. Lahm - TPO calculation update - 1/11/2019
	Amount:	\$62.50
	Component Description:	"Engineering study work for new channel assignment and antenna development (Off- the-shelf Antenna)"
	Amount:	\$125.00
	Component Description:	Conduct a search for an alternate core-band channel for KUVN-CD.
	Amount:	\$3,250.00
	Component Description:	Transmission facility analysis & design- alternative site study
	Amount:	\$1,000.00
	Component Description:	Antenna proposal requests & evaluation
	Amount:	evaluation \$250.00

Prepare engineering section of FCC Form 2100 (main), Construction Permit Application

Component Description: "Engineering study

work for new

channel

assignment and

antenna

development (Off-

the-shelf

Antenna)"

Amount: \$2,000.00

Cost Information

Other Expenses

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Other Expenses	\$15,837.00	\$15,837.00		\$15,833.94	
610-Internal Labor	\$14,260.00	\$14,260.00	N/A	\$14,256.94	N/A
FCC Filing Fees - Form 2100 license to cover application	\$335.00	\$335.00	N/A	\$335.00	N/A
Notification Management	\$1,242.00	\$1,242.00	Please see Covington and Burling LLP invoice #60779697	\$1,242.00	N/A
Sub-total	\$15,837.00	\$15,837.00	N/A	\$15,833.94	N/A
Total for all systems	\$908,517.00	\$666,085.55	N/A	\$241,923.24	N/A

Components

Actual Information		
Description	File Name	

610-Internal Labor		
	Component Description:	Internal Labor
		2017
	Amount:	\$350.83
	Component Description:	Internal Labor
		2020
	Amount:	\$2,104.00
	Component Description:	Internal Labor
		2018
	Amount:	\$1,327.23
	Component Description:	Internal Labor
		2021
	Amount:	\$3,157.15
	Component Description:	Internal Labor
	Amount:	2019 \$7,217,72
	Amount:	\$7,317.73
FCC Filing Fees - Form		
2100 license to cover	Component Description:	License to Cover
application	Amount:	\$335.00
		4-3-3-3
Notification Management		
	Component Description:	KUVN-CD-610-
		Notification
		Management
	Amount:	\$1,242.00

Cost Information

Grand Total

	Predetermined Cost Estimate	Estimated Cost	Actual Cost
Total for all systems	\$908,517.00	\$666,085.55	\$241,923.24

Reimbursem	envestiatus	Response
	The facility has ceased operating on its pre- auction channel.	No
	Construction of final facilities or all necessary modifications are complete.	No
	All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator.	No

Section Question Response

Submission of Estimated Expenses Statements

WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.

- 1. The Authorized
 Person signing
 below certifies that he
 /she is authorized to
 submit this TV
 Broadcaster
 Relocation Fund
 Reimbursement
 Form on behalf of
 the above-named
 entity.
- 2. The above-named entity acknowledges that all certifications and attached documentation are considered material representations.
- 3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.

- 4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- 5. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
- 7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the abovenamed applicant for the Authorization(s) specified above. Jose Franchi, Franchi.

05/03/2021

Section Question Response

Submission of Actual Cost Documentation Statements

WILLFUL FALSE, FRAUDULENT, OR FICTITIOUS STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISIONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE AND/OR FRAUDULENT STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT (U.S. CODE, TITLE 31, SECTIONS 3729-3733).

- 1. The Authorized
 Person signing
 below certifies and
 represents that he
 /she is authorized to
 submit this TV
 Broadcaster
 Relocation Fund
 Reimbursement
 Form on behalf of
 the above-named
 entity.
- The above-named entity certifies that the statements in this form and attached documentation are true, complete, and correct.
- The above-named entity acknowledges that all certifications and attached documentation are considered material representations.

- 4. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.
- 5. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (full power and Class A stations) and/or otherwise modify a television station's facility as a result of the spectrum repack (LPTV/TV Translator stations); or to minimize service disruption resulting from a repacked television station (FM stations); or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- 6. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 7. The above-named entity certifies that the cost information /documents submitted reflect costs actually incurred.

- 8. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.
- 9. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a prerequisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the abovenamed applicant for the Authorization(s) specified above. Jose Franchi, Franchi. VP Finance

05/03/2021

Attachments