

(REFERENCE COPY - Not for submission)

FCC Form 399: Reimbursement Request

Facility 23960 Service: DTV Call WSB-TV Channel: 32 (UHF)

ID: Sign:

ID: File

0000027561

Number:

FRN: **0022439848** Date **07/10**

Submitted: /2017

Applicant Information

Applicant Name, Type, and Contact Information

| Applicant | Address | Phone | Email | Applicant Type |
|--|--|-----------------------------|-----------------------------|---------------------------------|
| GEORGIA TELEVISION, LLC Doing Business As: GEORGIA TELEVISION, LLC | General Manager 1601 WEST PEACHTREE STREET, N.E. ATLANTA, GA 30309 United States | +1 (404) 897- 7000 | tim. mcvay@wsbtv. com | Limited Liability Company |

Reimbursement Contact Name and Information Reimbursement Contact Information

| Applicant | Address | Phone | Email |
|----------------|---------|-------|-------|
| [Confidential] | | | |

Preparer Contact Information

Preparer Contact Name and Information

| Applicant | Address | Phone | Email |
|--|---|----------------------|----------------------------------|
| Gary Alexander Director of Engineering Georgia Television Company, LLC | Gary Alexander 1601 West Peachtree Street, N.E. Atlanta, GA 30309 United States | +1 (404) 897-2210 | gary. alexander@wsbtv. com |

Broadcaster Information and Transition Plan

| Question | Response |
|--|---|
| Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information. | No |
| Briefly describe transition plan | Move to American Tower interim site at 1800 Briarcliff road Go on the air on our new frequency. Prepare our Willoughby Way tower and install new transmission equipment on primary Willoughby Way site and tower. |

Transmitters

| rs | Section | Question | Response |
|----|------------------------------|---|----------|
| | Transmitter Related Expenses | Do you have transmitter related expenses? | Yes |

Auxiliary Transmitter

Existing Transmitter Information

| Section | Question | Response |
|----------------------------------|--|------------------------------------|
| Existing Transmitter Description | Type of change | Purchase New |
| | Use | Auxiliary (Backup) |
| | Description of Use | used for maintenance outages |
| | Ownership | Owned |
| | Owner | N/A |
| | Site | N/A |
| | Is this transmitter currently shared with another station? | No |
| | Is this transmitter currently in operating condition? | Yes |
| Existing Transmitter | Manufacturer | |
| Manufacturer and Type | Model | diamond |
| | Year | 2006 |
| | Туре | Solid State |
| | Solid State Cooling | Air Cooled |
| | Solid State Power Capacity | 14 kW |

Auxiliary Transmitter

New Transmitter Costs

| Section | Question | Response |
|-----------------|---|--|
| New Transmitter | Use | Auxiliary (Backup) |
| | Change Type | Purchase New |
| | Is this a request for upgraded equipment? | No |
| | Manufacturer | |
| | Model | ULXTE- 20AT |
| | Transmitter Type | Solid State |
| | Solid State Cooling | Liquid Cooled |
| | Solid State Power capacity | 16.1 kW |
| | Justification for New Transmitter | Our current auxiliary transmitter cannot be re-tuned to the new frequency. We are proposing a new transmitter. |

Auxiliary Transmitter

Other Transmitter Costs

| Section | Question | Response |
|--------------------|---------------------------------------|----------|
| Electrical Service | Service Entrance (3 phases 800A 208V) | No |
| | Switchgear (industrial 800 amp) | Yes |
| | Transformer (480V) | Yes |
| | Power | 150 kVA |
| | Rigid Conduit and Wiring | Yes |
| | | |

| | Size | 3 inches |
|---|--|---|
| | Length | 50.0 feet |
| | Other Electrical Service | Yes |
| | Description | Panel and breakers for new 208vac service |
| HVAC Service | Does the replacement transmitter require HVAC Service? | No |
| | Туре | N/A |
| | Size | N/A |
| | Other Size | N/A |
| Transmitter Building Addition/Modification or Leasehold Improvement | Does the Transmitter Building require an addition, modification, other leashold improvement? | No |
| | Size | N/A |
| Channel 14 Costs | Is an RF Consulting Engineer needed? | N/A |
| | Is a channel 14 Mask Filer needed? | N/A |
| | Is additional field engineering time needed? | N/A |
| | Number of Days | N/A |

Auxiliary Transmitter

Other Transmitter Cost Not Listed

| • | Name | Description |
|---|------------------------|--|
| | Mask Filter | New 8 pole mask filter |
| | Remove old transmitter | Remove air cooled transmitter, mask filter, and dummy load |

Primary Transmitter

Add Transmitter Information

| Section | Question | Response |
|----------------------------------|--|--------------------------|
| Existing Transmitter Description | Type of change | Purchase New |
| | Use | Primary (Main) |
| | Description of Use | N/A |
| | Ownership | Owned |
| | Owner | N/A |
| | Site | N/A |
| | Is this transmitter currently shared with another station? | No |
| | Is this transmitter currently in operating condition? | Yes |
| Existing Transmitter | Manufacturer | |
| Manufacturer and Type | Model | CD-2 |
| | Year | 1998 |
| | Туре | Inductive Output Tube |
| | IOT Power Type | Two |
| | Power Capacity | 50 kW |

Primary Transmitter

New Transmitter Costs

| Section | Question | Response |
|-----------------|---|---|
| New Transmitter | Use | Primary (Main) |
| | Change Type | Purchase New |
| | Is this a request for upgraded equipment? | Yes |
| | Manufacturer | |
| | Model | ULXTE-90 |
| | Transmitter Type | Solid State |
| | Solid State Cooling | Liquid Cooled |
| | Solid State Power capacity | 53 kW |
| | Justification for New Transmitter | Current Tube transmitter cannot be re-tuned. Although tube transmitters are available, they are far more expensive to purchase and install. The attached quote from Comark doesn't include spare parts kits |

Primary Transmitter

Other Transmitter Costs

| Section | Question | Response |
|---|--|---------------------------------|
| Electrical Service | Service Entrance (3 phases 800A 208V) | Yes |
| | Switchgear (industrial 800 amp) | Yes |
| | Transformer (480V) | Yes |
| | Power | 300 kVA |
| | Rigid Conduit and Wiring | Yes |
| | Size | 3 inches |
| | Length | 50.0 feet |
| | Other Electrical Service | Yes |
| | Description | 208VAC breakers and panel |
| HVAC Service | Does the replacement transmitter require HVAC Service? | No |
| | Туре | N/A |
| | Size | N/A |
| | Other Size | N/A |
| Transmitter Building Addition/Modification or Leasehold Improvement | Does the Transmitter Building require an addition, modification, other leashold improvement? | Yes |
| | Size | 250.0 square feet |
| Channel 14 Costs | Is an RF Consulting Engineer needed? | N/A |
| | Is a channel 14 Mask Filer needed? | N/A |
| | Is additional field engineering time needed? | N/A |
| | Number of Days | N/A |

Primary Transmitter

Other Transmitter Cost Not Listed

| • | Name | Description |
|---|------|-------------|
| | | • |

| Transmitter removal | Removal of transmitter, mask filter, reject load, dummy load, cooling pipes, pump modules, flow meters, regulators, and dry coolers |
|---------------------|---|
| Mask Filter | New 8 pole mask filter for transmitter |

Interim Transmitter

New Transmitter Costs

| Section | Question | Response |
|-----------------|-----------------------------------|--|
| New Transmitter | Use | Interim |
| | Description of Use | N/A |
| | Change Type | Purchase |
| | Manufacturer | |
| | Model | ULXT-60 |
| | Transmitter Type | Solid State |
| | Solid State Cooling | Liquid Cooled |
| | Solid State Power capacity | 60 kW |
| | Justification for New Transmitter | New transmitter is needed while our facility is being rebuilt. |

Interim Transmitter

Other Transmitter Costs

| Section | Question | Response |
|--------------------|---------------------------------------|-----------|
| Electrical Service | Service Entrance (3 phases 800A 208V) | Yes |
| | Switchgear (industrial 800 amp) | Yes |
| | Transformer (480V) | Yes |
| | Power | 300 kVA |
| | Rigid Conduit and Wiring | Yes |
| | Size | 3 inches |
| | Length | 75.0 feet |
| | Other Electrical Service | Yes |
| | | , |

| | Description | Electrical for pump modules, HVAC, Loads, Generator, lighting, and UPS |
|---|--|---|
| HVAC Service | Does the replacement transmitter require HVAC Service? | Yes |
| | Туре | Cooling Only |
| | Size | 30 tons |
| | Other Size | N/A |
| Transmitter Building Addition/Modification or Leasehold Improvement | Does the Transmitter Building require an addition, modification, other leashold improvement? | Yes |
| | Size | 250.0 square feet |
| Channel 14 Costs | Is an RF Consulting Engineer needed? | N/A |
| | Is a channel 14 Mask Filer needed? | N/A |
| | Is additional field engineering time needed? | N/A |
| | Number of Days | N/A |
| Inside RF System | Is an additional interior RF system required to support this interim transmitter? | Yes |

Interim Transmitter

Other Transmitter Cost Not Listed

| Name | Description |
|--|---|
| Lease for interim facility | Mandatory 5 year lease for interim facility |
| Building improvements for Interim facility | Ice Bridge, concrete pad, utility outlets |
| Inner city relay | To get the signal from the studio to the new interim transmitter site a new inner city relay will be needed |
| Project management | 150 / hour 160 hours |

| Remote control and monitoring | Statmon remote control |
|-------------------------------|--|
| 90kw mask filter | New mask filter will be needed |
| Legal form 2100 | CP application 2100 2100 license to cover app 2250 Prepare STA 3500 Filing fee 2100 \$325 Filing fee STA 190 |

Antennas

| Section | Question | Response |
|--------------------------|---------------------------------------|----------|
| Antenna Related Expenses | Do you have antenna related expenses? | Yes |

Existing Antenna Information

| Section | Question | Response |
|------------------------------|--|-----------------------|
| Existing Antenna Description | Type of change | Purchase New |
| | Antenna Use | Auxiliary (Backup) |
| | Description of Use | Standby antenna |
| | Ownership | Owned |
| | Owner | N/A |
| | Site | N/A |
| | Is the existing antenna shared with another station or stations? | No |
| | Is the existing antenna directional? | Yes |
| | Is antenna in operating condition? | Yes |
| | Is antenna located on or in close proximity to an antenna farm? | No |
| Existing Antenna | Class | Full Power |
| Manufacturer and Type | Mounting | Side Mount |
| | Antenna position in stack | Not in Stack |
| | Polarization | Horizontal |
| | Туре | Slotted Coaxial |
| | Number of Stations Supported | N/A |
| | Number of Panels | N/A |
| | Design power capacity in use | N/A |
| | Lower Limit | N/A |
| | Upper Limit | N/A |
| | Other Antenna Type | N/A |
| | ERP: (Effective Radiated Power) | 1000.0 kW |

| Manufacturer | |
|--------------|-----------------------|
| Model | TFU- 30DSC-R O4 |
| Year | 1998 |

New Antenna Costs

| Section | Question | Response |
|-------------------------|--|-----------------------|
| New Antenna Description | Use | Auxiliary (Backup) |
| | Description of Use | Standby antenna |
| | Change Type | Purchase New |
| | Is this a request for upgraded equipment? | No |
| | Ownership | Owned |
| | Owner | N/A |
| | Is antenna shared? | No |
| | Is antenna directional? | Yes |
| | Will antenna be located on or in close proximity to an antenna farm? | Yes |
| New Antenna | Class | Full Power Side Mount |
| Manufacturer and Types | Mounting | Side Mount |
| | Antenna position in stack | Not in Stack |
| | Polarization | Horizontal |
| | Туре | Slotted Coaxial |
| | Number of Stations Supported | N/A |
| | Number of Panels/Bays | N/A |
| | Lower Limit | N/A |
| | Upper Limit | N/A |
| | Design power capacity in use | N/A |
| | Other Antenna Type | N/A |
| | ERP: (Effective Radiated Power) | 1000.0 kW |
| | Manufacturer | |
| | | 1 |

| Model | ATW24HS3- HTO-32H |
|-------------------------------|--|
| Year | 2017 |
| Justification for New Antenna | Our current single channel slotted antenna is not tunable. It is only good for channel 39. |

Other Antenna Costs

| Section | Question | Response |
|--------------------------------|---|---------------------|
| Combiner for Shared Antenna | Do you need a Combiner for a Shared Antenna? | No |
| | Туре | |
| | Number of channels supported | N/A |
| | Frequencies of channels supported | N/A |
| | Frequency | N/A |
| | Do you need a combiner output splitter /switcher for dual feed lines? | N/A |
| Elbow Complex | Do you require the separate purchase of the Elbow Complex? | Yes |
| | Broadband or Single Channel? | Single Channel |
| | Feed Line Size | 6 1/8 inches inches |
| Side Mount Brackets | Do you require the separate purchase of side mount brackets for a high power antenna? | Yes |
| Pattern Scatter Analysis | Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna? | Yes |

| Sweep Test | Do you require the sweep testing of | Yes |
|------------|-------------------------------------|-----|
| | transmission line and antenna? | |

Other Antenna Cost Not Listed

Information not provided.

Existing Antenna Information

| Section | Question | Response |
|------------------------------|--|--------------------|
| Existing Antenna Description | Type of change | Purchase New |
| | Antenna Use | Primary (Main) |
| | Description of Use | N/A |
| | Ownership | Owned |
| | Owner | N/A |
| | Site | N/A |
| | Is the existing antenna shared with another station or stations? | No |
| | Is the existing antenna directional? | No |
| | Is antenna in operating condition? | Yes |
| | Is antenna located on or in close proximity to an antenna farm? | No |
| Existing Antenna | Class | Full Power |
| Manufacturer and Type | Mounting | Top Mount |
| | Antenna position in stack | Not in Stack |
| | Polarization | Horizontal |
| | Туре | Slotted Coaxial |
| | Number of Stations Supported | N/A |
| | Number of Panels | N/A |
| | Design power capacity in use | N/A |
| | Lower Limit | N/A |
| | Upper Limit | N/A |
| | Other Antenna Type | N/A |
| | ERP: (Effective Radiated Power) | 1000.0 kW |

| Manufacturer | |
|--------------|--------------------------|
| Model | TFU- 30GTH-R O4D39 |
| Year | 1996 |

New Antenna Costs

| Section | Question | Response |
|-------------------------|--|--------------------|
| New Antenna Description | Use | Primary (Main) |
| | Description of Use | N/A |
| | Change Type | Purchase New |
| | Is this a request for upgraded equipment? | No |
| | Ownership | Owned |
| | Owner | N/A |
| | Is antenna shared? | No |
| | Is antenna directional? | Yes |
| | Will antenna be located on or in close proximity to an antenna farm? | No |
| New Antenna | Class | Full Power |
| Manufacturer and Types | Mounting | Top Mount |
| | Antenna position in stack | Not in Stack |
| | Polarization | Horizontal |
| | Туре | Slotted Coaxial |
| | Number of Stations Supported | N/A |
| | Number of Panels/Bays | N/A |
| | Lower Limit | N/A |
| | Upper Limit | N/A |
| | Design power capacity in use | N/A |
| | Other Antenna Type | N/A |
| | ERP: (Effective Radiated Power) | 1000.0 kW |
| | Manufacturer | |
| | | |

| Model | ATW24HS3- HTO-32H |
|-------------------------------|--|
| Year | 2017 |
| Justification for New Antenna | Our current single channel slotted antenna is not tunable. It is only good for channel 39. |

Other Antenna Costs

| Section | Question | Response |
|--------------------------------|---|---------------------|
| Combiner for Shared Antenna | Do you need a Combiner for a Shared Antenna? | No |
| | Туре | |
| | Number of channels supported | N/A |
| | Frequencies of channels supported | N/A |
| | Frequency | N/A |
| | Do you need a combiner output splitter /switcher for dual feed lines? | N/A |
| Elbow Complex | Do you require the separate purchase of the Elbow Complex? | Yes |
| | Broadband or Single Channel? | Single Channel |
| | Feed Line Size | 6 1/8 inches inches |
| Side Mount Brackets | Do you require the separate purchase of side mount brackets for a high power antenna? | No |
| Pattern Scatter Analysis | Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna? | No |

| Sweep Test | Do you require the sweep testing of | Yes |
|------------|-------------------------------------|-----|
| | transmission line and antenna? | |

Other Antenna Cost Not Listed

Information not provided.

Interim Antenna

New Antenna Costs

| Section | Question | Response |
|-------------------------|--|------------------------------|
| New Antenna Description | Use | Interim |
| | Description of Use | N/A |
| | Change Type | Lease New |
| | Ownership | Leased |
| | Owner | American Tower |
| | Is antenna shared? | Yes |
| | Is antenna directional? | No |
| | Will antenna be located on or in close proximity to an antenna farm? | Yes |
| New Antenna | Class | Full Power |
| Manufacturer and Type | Mounting | Top Mount |
| | Antenna position in stack | Тор |
| | Polarization | Elliptical |
| | Туре | Broadband Panel |
| | Number of Stations Supported | 4 |
| | Number of Panels/Bays | 14 |
| | Lower Limit | 430.00 MHz |
| | Upper Limit | 600.00 MHz |
| | Design power capacity in use | 69.0 % |
| | Other Antenna Type | N/A |
| | ERP: (Effective Radiated Power) | 1000.0 kW |
| | Manufacturer | |
| | Model | TUM-AP- O4-14/56H- 2-T |

| Year | 2017 |
|-------------------------------|---|
| Justification for New Antenna | Minimizing OTA disruption for the nine existing and one new TV customer operating on the Briarcliff 2 site, ensuring that we meet the Phase 5 cut-over completion date, and minimizing the overall project costs. |

Interim Antenna

Other Antenna Costs

| Section | Question | Response |
|--------------------------------|---|------------|
| Combiner for Shared Antenna | Do you need a Combiner for a Shared Antenna? | Yes |
| | Туре | New |
| | Number of channels supported | 4 |
| | Frequencies of channels supported | RF channel |
| | Frequency | N/A |
| | Do you need a combiner output splitter /switcher for dual feed lines? | No |
| Elbow Complex | Do you require the separate purchase of the Elbow Complex? | Yes |
| | Broadband or Single Channel? | В |
| | | 1 |

| | Feed Line Size | 8 3/16 inches |
|--------------------------|---|---------------|
| Side Mount Brackets | Do you require the separate purchase of side mount brackets for an antenna? | No |
| Pattern Scatter Analysis | Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna? | No |
| Sweep Test | Do you require the sweep testing of transmission line and antenna? | Yes |

Enter a list of RF channel numbers.

| RF Channel Number | |
|-------------------|--|
| 36 | |
| 19 | |
| 18 | |
| 32 | |

Interim Antenna

Other Antenna Cost Not Listed

| Name | Description |
|-----------------------|---|
| Combiner Installation | Removal and installation of new combiner module |

| Transmission ^{Seffien} | Question | Response |
|------------------------------------|---|----------|
| Transmission Line Related Expenses | Do you have transmission line related expenses? | Yes |

Interim Transmissio

New Transmission Line

| Section | Question | Response |
|--------------------------------|---|---|
| New Transmission Line Costs | Use | Interim |
| | Description of Use | N/A |
| | Change Type | Purchase New |
| | Туре | Rigid |
| | Diameter | 8 3/16 inches |
| | Segment Length | 20' |
| | Other Segment Length | |
| | Number of parallel runs | 2 |
| | Length | 1275 feet per run |
| | Justification for New Transmission Line | 2550 Refurbished line with connectors replaced. This will serve as input to new broad band antenna being installed for repacked broadcaster |

Interim

Other Transmission Line Expenses Not Listed

| Transmission Line | | Description | |
|-------------------|-------------------------|--|--|
| | Refurbish existing line | Refurbish (new connectors existing line) | |

Tower Equipment And Rigging Costs

| Section | Question | Response |
|---|---|----------|
| Tower Equipment or Rigging Costs Changes | Do you have tower equipment or rigging costs changes? | Yes |

Primary Tower

Existing Tower

| Section | Question | Response |
|---|---|----------------------|
| Existing Tower Description | Type of change | Modify Existing |
| | Tower Use | Primary (Main) |
| | Description of Use | N/A |
| | Ownership | Owned |
| | Is this tower consider Complex? | No |
| | Is this tower currently shared with any other stations? | Yes |
| | One or more FM, AM or TV radio broadcaster(s) | Yes |
| | Others Types of Users | Yes |
| | Is tower documented for structural analysis? | Yes |
| | Is tower compliant with Rev G? | No |
| Existing Tower Structure | Do you have a tower registration number? | Yes |
| Registration | ASR Number | 1031790 |
| Coordinates (NAD83 (North American Datum of 1983)) | Latitude (NAD83) | 33° 45' 51.7" N- |
| | Longitude (NAD83) | 084° 21' 41.7" W- |
| | Overall Structure Height | 1074.79 fe |
| | Support Structure Height | 898.94 fee |
| | Ground Elevation Above Mean Sea Level (AMSL) | 973.09 fee |

| Structure Type | TOWER - Free Standing or Guyed Structure |
|------------------|--|
| Tower Owner | Georgia Television, LLC |
| Date Constructed | 03/31/1957 |

FM, AM or TV radio broadcasters. Facility ID's, Call Signs and Services of other broadcast stations with whom the tower is shared

| Facility ID | Call Sign | Service |
|-------------|-----------|---------|
| 73978 | WSB-FM | FM |

Other Types of Users

| Users | |
|--------------|--|
| ATT cellular | |

Primary Tower

Tower Modification Costs

| Section | Question | Response |
|----------------------|--|---|
| Engineering Study | Please what type of engineering study is required, if any: | Study needed for undocumented /poorly documented tower |
| Tower Reinforcements | Please select whether tower reinforcements are needed: | Major Reinforcements needed |

Primary Tower

Tower Rigging Costs

| Section | Question | Response |
|---------------------------------|-----------------------------------|----------|
| Tower Rigging Costs | Complex Tower | N/A |
| Helicopter Services Required | Are helicopter services required? | No |

Primary Tower

Other Tower Expenses Not Listed

| Name | Description |
|---------------------------------|---|
| Reinforce guy anchors | The soil around the guy anchors is not sufficiently dense to support a "G" rated tower. |
| Replace Mast | Replace field welded mast to a "lattice" type to reduce wind loading |
| Structural mods | Horizontal girts, diagonals and over 200 bolts and holes. Reinforce guy stations, replace Mast. |
| Antenna removal and replacement | Rig tower remove antennas and replace with new antennas |

Outside Professional

| Section | Question | Response |
|--|--|--|
| Services Costs Outside Project Management Services | Do you require outside project management services? | Yes |
| | Number of Hours | 200 |
| | Explanation | Supervisor for 5 weeks to oversee the interim transmission site and main site projects. |
| Outside RF consulting Engineering Services | Perform engineering study for new channel assignment and antenna development | Yes |
| | Prepare engineering section of Form FCC Construction Permit Application | Yes |
| | For Auxiliary Facility | Yes |
| | For Main Facility | Yes |
| | Prepare engineering section of Form FCC License to Cover Application | Yes |
| | For Auxiliary Facility | Yes |
| | For Main Facility | Yes |
| | Prepare request for Special Temporary Authority | Yes |
| | Quantity | 1 |
| | Do you have Distributed Transmission System engineering services? | N/A |
| | Critical Facility | N/A |
| | Terrain-Shielded Facility | N/A |
| Attorney and Other Outside Consulting Services | Prepare and file Form FCC Construction Permit Application | Yes |
| | For Auxiliary Facility | Yes |
| | For Main Facility | Yes |

| | Prepare and file Form FCC License to Cover Application | Yes |
|----------------------------------|--|---|
| | For Auxiliary Facility | Yes |
| | For Main Facility | Yes |
| | Prepare request for Special Temporary Authority | Yes |
| | Quantity | 1 |
| | NEPA Section 106 environmental review | Yes |
| | Environmental Assessment | Yes |
| | ASR Modification | No |
| | FAA Consultation (including preparation of FAA Form 7460) | No |
| | Negotiation of Lease and other Matter for Shared Locations | Yes |
| | Prepare or Review FCC Form 399 for Reimbursement | Yes |
| | Address transition timing and coordination issues w/ other stations and wireless providers | Yes |
| RF Field Engineering Services | Comprehensive coverage verification via field study | Yes |
| | RF exposure measurements | Yes |
| | Additional Field Engineering Service | Yes |
| | Number of Days | 5 |
| | Justification | Interference studies for adjacent channel market (Macon) |

Outside
Professional Services Costs

Other Professional Services Expenses Not Listed

Vices Costs Description

| Cor | sultant services | Consultant services to recommend and |
|-----|------------------|--|
| | | determine antenna, transmitter, antenna, |
| | | interference and coverage areas |
| | | |

Other Expenses

| Section | Question | Response |
|---------------------------------|--|----------|
| AM Pattern Disturbance | Is an Impact Study needed? | No |
| | Is Remediation needed? | No |
| Facility Expenses | Name | N/A |
| | Other Distributed Transmission System Expenses Not listed | N/A |
| | Name | N/A |
| | Is Notification of a Medical Facility required as a result of DTV broadcasting? | Yes |
| Permit and Filing Costs | Local Zoning | Yes |
| | Non-zoning permits | Yes |
| | BLM or NFS Coordination | No |
| | FCC Construction Permit Minor Change | Yes |
| | FCC License to Cover Application | Yes |
| | FCC Special Temporary Authority Application | Yes |
| Other Miscellaneous Expenses | Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)? | Yes |
| | Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs? | Yes |
| | Does this relocation require Equipment Storage? | Yes |
| | Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change? | Yes |
| | Does this relocation require MVPD Notification of a Channel Change? | Yes |

Other Expenses

Other Expenses Not Listed

| Name | Description |
|--|--|
| Interim delivery and handling fees | Interim cost provided by American Tower and represent a fraction shared by 4 tenants. This could cover forklifts, labor and costs incurred for the unloading of line, antenna delivery and/or other building material. |
| Interim site security and theft prevention | Interim cost provided by American Tower and represent a fraction shared by 4 tenants. Site security for installation and storage of Transmission line and materials for 9 days X 12 hours. This is due to the material value |
| Interim system waste management | Interim cost provided by American Tower and represent a fraction shared by 4 tenants. Dumpster fees for construction waste |
| Interim ground and building permits | Interim cost provided by American Tower and represent a fraction shared by 4 tenants. The generation of a permitting drawing package for one (1) broadcasters /customers. |
| Interim Tower permit drawing package | The generation of a permitting drawing package for one (1) broadcasters /customers. |
| Interim site RF system test | Testing of the combiner to ensure all frequencies are tuned for optimal patterns. |
| Interim site coordination meeting | Interim cost provided by American Tower and represent a fraction shared by 4 tenants. Site coordination meetings with all broadcasters, contractors and vendors involved with the site project. |
| Interim Project management | Interim cost provided by American Tower and represent a fraction shared by 4 tenants. Project management fee for preconstruction services |

| Interim tower load study | Interim cost provided by American Tower and represent a fraction shared by 4 tenants. Structural analysis to access the structural capacity and modifications needed to accommodate the repacked equipment. |
|--|---|
| Interim tower mapping | Interim cost provided by American Tower and represent a fraction shared by 4 tenants. Tower mapping for an undocumented/poorly documented tower and preparation of documentation necessary for tower load study |
| Interim tower reinforcement | Interim cost provided by American Tower and represent a fraction shared by 4 tenants for tower reinforcement |
| Interim transmission line sweep | Interim cost provided by American Tower and represent a fraction shared by 4 tenants. RF system testing for two (2) transmission lines. |
| Interim transistion timing cooridnation | Interim cost provided by American Tower and represent a fraction shared by 4 tenants. Coordination and transition planning with all parties onsite and management of the timelines and schedules occurring during the repack. |
| Interim engineering study for channel assignment | Interim cost provided by American Tower and represent a fraction shared by 4 tenants. Perform engineering study for new channel assignment and antenna development |
| Interim RF exposure measurements | Interim cost provided by American Tower and represent a fraction shared by 4 tenants Post-construction measurements have customarily been required or conducted. |
| Interim construction manager | Interim cost provided by American Tower and represent a fraction shared by 4 tenants. (80) hours on Modification project management and RF installation project management for a total of twenty (30) days. |

Transmitters

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|--|-----------------------------|-------------------|---|----------------|------------------------------|
| Interim Transmitter ULXT-60 | \$3,100,593.00 | \$2,228,303.89 | | \$0.00 | |
| 3" Rigid Conduit and Wiring (Cost per foot) | \$3,900.00 | \$3,675.00 | N/A | N/A | N/A |
| Remote control and monitoring | \$14,843.00 | \$14,843.00 | N/A | N/A | N/A |
| Transformer 3 phase/480v - 300 KVA | \$36,800.00 | \$0.00 | included in transmitter estimate | N/A | N/A |
| UHF inside RF system including switching | \$147,500.00 | \$140,000.00 | N/A | N/A | N/A |
| Other Building Addition Size: 250.0 | \$10,000.00 | \$10,000.00 | Drywall, ceiling, lighting | N/A | N/A |
| Lease for interim facility | \$570,000.00 | \$570,000.00 | 9500 per month to American Tower Corp. for interim facility at Briarcliff. Minimum 5 year lease | N/A | N/A |
| Other HVAC Service Type: C Size:30 (Other) | \$87,000.00 | \$87,000.00 | widelity estimate for 25 tons of ac at interim site | N/A | N/A |

| Building improvements for Interim facility | \$85,000.00 | \$85,000.00 | Paint, drywall work, ice bridge, concrete pad for transformers, generators, and dry coolers | N/A | N/A |
|--|----------------|--------------|---|-----|-----|
| Inner city relay | \$90,000.00 | \$90,000.00 | Monthly cost spread out over the term of the lease using a ATT fiber feed | N/A | N/A |
| Project management | \$24,000.00 | \$24,000.00 | N/A | N/A | N/A |
| 90kw mask filter | \$90,000.00 | \$90,000.00 | A new mask filter will be needed | N/A | N/A |
| Legal form 2100 | \$7,250.00 | \$7,250.00 | N/A | N/A | N/A |
| UHF - Liquid Cooled Solid State Transmitter 52 - 61 kW | \$1,788,000.00 | \$962,835.89 | N/A | N/A | N/A |
| Service entrance 3 phase/800 amp /208 volt | \$14,400.00 | \$13,700.00 | Trenching, conduit and hook up to main transformer | N/A | N/A |
| Switchgear - industrial 800 amp | \$38,200.00 | \$36,300.00 | N/A | N/A | N/A |

| Other Electrical Service: Electrical for pump modules, HVAC, Loads, Generator, lighting, and UPS | \$93,700.00 | \$93,700.00 | N/A | N/A | N/A |
|--|----------------|----------------|-------------------------|--------|-----|
| Primary Transmitter ULXTE-90 | \$1,998,000.00 | \$1,729,481.76 | | \$0.00 | |
| Service entrance 3 phase/800 amp /208 volt | \$14,400.00 | \$13,700.00 | N/A | N/A | N/A |
| Switchgear - industrial 800 amp | \$38,200.00 | \$36,300.00 | N/A | N/A | N/A |
| UHF - Liquid Cooled Solid State Transmitter 52 - 61 kW | \$1,788,000.00 | \$1,559,031.76 | Quote from Gates Air | N/A | N/A |
| Transmitter removal | \$5,000.00 | \$5,000.00 | N/A | N/A | N/A |
| 3" Rigid Conduit and Wiring (Cost per foot) | \$2,600.00 | \$2,450.00 | N/A | N/A | N/A |
| Other Electrical Service: 208VAC breakers and panel | \$8,000.00 | \$8,000.00 | N/A | N/A | N/A |
| Other Building Addition Size: 250.0 | \$15,000.00 | \$15,000.00 | N/A | N/A | N/A |
| Mask Filter | \$90,000.00 | \$90,000.00 | N/A | N/A | N/A |

| Transformer 3 phase/480v - 300 KVA | \$36,800.00 | \$0.00 | N/A | N/A | N/A |
|--|-----------------|----------------|-----|--------|-----|
| Auxiliary Transmitter ULXTE-20AT | \$809,210.00 | \$687,842.00 | | \$0.00 | |
| Transformer 3 phase/480v - 150 KVA | \$25,550.00 | \$0.00 | N/A | N/A | N/A |
| Mask Filter | \$31,000.00 | \$31,000.00 | N/A | N/A | N/A |
| Remove old transmitter | \$2,500.00 | \$2,500.00 | N/A | N/A | N/A |
| Switchgear - industrial 800 amp | \$38,200.00 | \$36,300.00 | N/A | N/A | N/A |
| Other Electrical Service: Panel and breakers for new 208vac service | \$25,360.00 | \$25,360.00 | N/A | N/A | N/A |
| 3" Rigid Conduit and Wiring (Cost per foot) | \$2,600.00 | \$2,450.00 | N/A | N/A | N/A |
| UHF - Liquid Cooled Solid State Transmitter 14.2 - 20 kW | \$684,000.00 | \$590,232.00 | N/A | N/A | N/A |
| Sub-total | \$5,907,803.00 | \$4,645,627.65 | N/A | \$0.00 | N/A |
| Total for all systems | \$10,216,756.00 | \$6,881,320.65 | N/A | \$0.00 | N/A |

Antennas

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|---|--------------------------------|-------------------|------------------------------------|----------------|------------------------------|
| Interim Antenna TUM-AP-O4-14 /56H-2-T | \$1,209,780.00 | \$164,290.00 | | \$0.00 | |
| New combiner, cost per channel (without antenna) | \$84,200.00 | \$66,000.00 | N/A | N/A | N/A |
| Elbow complex, broadband, at antenna input, per 8 3/16. feedline (if needed) | \$18,950.00 | \$18,000.00 | N/A | N/A | N/A |
| UHF - High Power Top Mount (200- 1000 kW), Four Station broadband panel antenna, elliptically or circularly polarized | \$1,090,000.00 | \$65,390.00 | N/A | N/A | N/A |
| Combiner Installation | \$9,900.00 | \$9,900.00 | N/A | N/A | N/A |
| Sweep test of existing antenna | \$6,730.00 | \$5,000.00 | N/A | N/A | N/A |
| Primary Antenna ATW24HS3- HTO-32H | \$266,030.00 | \$224,100.00 | | \$0.00 | |

| Elbow complex, single channel, at antenna input, per 6 1/8. feedline (if needed) | \$12,300.00 | \$11,700.00 | N/A | N/A | N/A |
|--|--------------|--------------|-----|--------|-----|
| UHF - High Power Top Mount (200- 1000 kW), One station antenna, horizontally polarized | \$247,000.00 | \$206,000.00 | N/A | N/A | N/A |
| Sweep test of existing antenna | \$6,730.00 | \$6,400.00 | N/A | N/A | N/A |
| Auxiliary Antenna ATW24HS3- HTO-32H | \$253,440.00 | \$251,100.00 | | \$0.00 | |
| Pattern scatter analysis for side mount high/med power antennas (if not included in antenna base cost) | \$5,260.00 | \$5,000.00 | N/A | N/A | N/A |
| UHF - High Power, Side Mount, basic slot antenna, 1000 kW input, directional,, horizontally polarized | \$206,000.00 | \$206,000.00 | N/A | N/A | N/A |
| Sweep test of existing antenna | \$6,730.00 | \$6,400.00 | N/A | N/A | N/A |
| Elbow complex, single channel, at antenna input, per 6 1/8. feedline (if needed) | \$12,300.00 | \$11,700.00 | N/A | N/A | N/A |

| Side mount brackets for high power antennas (if not included in antenna base cost) | \$23,150.00 | \$22,000.00 | N/A | N/A | N/A |
|--|-----------------|----------------|-----|--------|-----|
| Sub-total | \$1,729,250.00 | \$639,490.00 | N/A | \$0.00 | N/A |
| Total for all systems | \$10,216,756.00 | \$6,881,320.65 | N/A | \$0.00 | N/A |

Transmission Line

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|--|-----------------------------|-------------------|------------------------------------|----------------|------------------------------|
| Interim Transmission Line | \$950,850.00 | \$66,000.00 | | \$0.00 | |
| Rigid Transmission Line - copper, 8 3/16" | \$884,850.00 | \$0.00 | N/A | N/A | N/A |
| Refurbish existing line | \$66,000.00 | \$66,000.00 | N/A | N/A | N/A |
| Sub-total | \$950,850.00 | \$66,000.00 | N/A | \$0.00 | N/A |
| Total for all systems | \$10,216,756.00 | \$6,881,320.65 | N/A | \$0.00 | N/A |

Components

Tower Equipment and Rigging Costs

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|--|-----------------------------|-------------------|---|----------------|------------------------------|
| Primary Tower TOWER | \$1,222,801.00 | \$1,190,001.00 | | \$0.00 | |
| Tall Tower (greater than 500') | \$210,500.00 | \$200,000.00 | N/A | N/A | N/A |
| Antenna removal and replacement | \$120,000.00 | \$120,000.00 | Verbal quote from ERI | N/A | N/A |
| Structural mods | \$150,000.00 | \$150,000.00 | New "buried" mast to support antenna will require new tower section and extensive welding | N/A | N/A |
| Tower mapping for an undocumented /poorly documented tower and preparation of documentation necessary for tower load study | \$26,300.00 | \$25,000.00 | N/A | N/A | N/A |
| Major tower reinforcement /modifications | \$421,000.00 | \$400,000.00 | N/A | N/A | N/A |
| Reinforce guy anchors | \$120,000.00 | \$120,000.00 | N/A | N/A | N/A |
| Replace Mast | \$175,001.00 | \$175,001.00 | N/A | N/A | N/A |
| | | | | | |

| Sub-total | \$1,222,801.00 | \$1,190,001.00 | N/A | \$0.00 | N/A |
|-----------------------|-----------------|----------------|-----|--------|-----|
| Total for all systems | \$10,216,756.00 | \$6,881,320.65 | N/A | \$0.00 | N/A |

Outside Professional Services

| | Predetermined | Estimated | Estimated Cost | Actual | Actual Cost |
|---|---------------|--------------|----------------|--------|---------------|
| Description | Cost Estimate | Cost | Justification | Cost | Justification |
| Outside Professional Services | \$230,895.00 | \$165,650.00 | | \$0.00 | |
| RF Consulting Engineer Fees- Aux Antenna: Prepare engineering section of FCC Form 2100, Construction Permit Application | \$2,105.00 | \$2,000.00 | N/A | N/A | N/A |
| RF Exposure Measurements | \$21,050.00 | \$15,000.00 | N/A | N/A | N/A |
| Attorney Fees - Aux Antenna, prepare and File Form 2100 Construction Permit or License Application | \$4,210.00 | \$4,000.00 | N/A | N/A | N/A |
| Consultant services | \$24,400.00 | \$24,400.00 | N/A | N/A | N/A |
| Additional Field Engineering Service, 5 Days | \$10,000.00 | \$10,000.00 | N/A | N/A | N/A |
| Attorney Fees - Negotiation of lease and other matters for shared locations | \$4,210.00 | \$4,000.00 | N/A | N/A | N/A |

| Project management of the transition | \$31,600.00 | \$45,000.00 | N/A | N/A | N/A |
|--|-------------|-------------|-----|-----|-----|
| Address transition timing and coordination issues w/ other stations and wireless | \$2,630.00 | \$2,500.00 | N/A | N/A | N/A |
| Perform engineering study for new channel assignment and antenna development | \$7,360.00 | \$7,000.00 | N/A | N/A | N/A |
| Prepare engineering section of FCC Form 2100 (main), Construction Permit Application | \$3,155.00 | \$3,000.00 | N/A | N/A | N/A |
| Prepare engineering section of FCC Form 2100 (main), License to Cover Application | \$1,580.00 | \$1,500.00 | N/A | N/A | N/A |
| RF Consulting Engineer Fees- Aux Antenna: Prepare engineering section of FCC Form 2100, License to Cover Application | \$1,580.00 | \$1,500.00 | N/A | N/A | N/A |

| Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application \$5,260.00 \$5,000.00 N/A N/A N/A Environmental Assessment, if triggered by NEPA Section 106 review or for certain structures over 450 feet \$2,630.00 \$2,500.00 N/A N/A N/A Prepare and or review reimbursement form \$2,050.00 \$1,500.00 N/A N/A N/A Attorney Fees - Prepare and Eile FCC Form 2100 (main), License to Cover Application \$3,680.00 \$3,500.00 N/A N/A N/A Attorney Fees - Prepare and File request for Special Temporary Authorization \$3,680.00 \$3,500.00 N/A N/A N/A NEPA Section 106 environmental review, if needed \$6,310.00 \$6,000.00 N/A N/A N/A | | | | | | |
|---|--|-------------|-------------|-----|-----|-----|
| Assessment, if triggered by NEPA Section 106 review or for certain structures over 450 feet Prepare and or review reimbursement form Prepare request for Special Temporary Authorization Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application Attorney Fees - \$3,680.00 \$3,500.00 N/A N/A N/A N/A N/A N/A Prepare and File request for Special Temporary Authorization Attorney Fees - \$3,680.00 \$3,500.00 N/A | Prepare and File FCC Form 2100 (main), Construction Permit | \$5,260.00 | \$5,000.00 | N/A | N/A | N/A |
| review reimbursement form Prepare request for Special Temporary Authorization Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application Attorney Fees - S3,680.00 S3,500.00 N/A | Assessment, if triggered by NEPA Section 106 review or for certain structures over | \$10,520.00 | \$10,000.00 | N/A | N/A | N/A |
| for Special Temporary Authorization Attorney Fees - \$2,365.00 \$2,250.00 N/A N/A N/A Prepare and File FCC Form 2100 (main), License to Cover Application Attorney Fees - \$3,680.00 \$3,500.00 N/A N/A N/A Prepare and File request for Special Temporary Authorization NEPA Section \$6,310.00 \$6,000.00 N/A N/A N/A N/A 106 environmental | review reimbursement | \$2,630.00 | \$2,500.00 | N/A | N/A | N/A |
| Prepare and File FCC Form 2100 (main), License to Cover Application Attorney Fees - \$3,680.00 \$3,500.00 N/A N/A N/A Prepare and File request for Special Temporary Authorization NEPA Section \$6,310.00 \$6,000.00 N/A N/A N/A 106 environmental | for Special Temporary | \$2,050.00 | \$1,500.00 | N/A | N/A | N/A |
| Prepare and File request for Special Temporary Authorization NEPA Section \$6,310.00 \$6,000.00 N/A N/A N/A 106 environmental | Prepare and File FCC Form 2100 (main), License to Cover | \$2,365.00 | \$2,250.00 | N/A | N/A | N/A |
| 106 environmental | Prepare and File request for Special Temporary | \$3,680.00 | \$3,500.00 | N/A | N/A | N/A |
| | 106 environmental | \$6,310.00 | \$6,000.00 | N/A | N/A | N/A |

| Comprehensive coverage verification via field study, if | \$84,200.00 | \$15,000.00 | N/A | N/A | N/A |
|---|-----------------|----------------|-----|--------|-----|
| Total for all systems | \$10,216,756.00 | \$6,881,320.65 | N/A | \$0.00 | N/A |

Other Expenses

| | | | Estimated | | |
|--|-----------------------------|-------------------|-----------------------|----------------|------------------------------|
| Description | Predetermined Cost Estimate | Estimated Cost | Cost Justification | Actual Cost | Actual Cost Justification |
| Other Expenses | \$175,157.00 | \$174,552.00 | | \$0.00 | |
| DTV Medical Facility Notification | \$11,550.00 | \$11,000.00 | N/A | N/A | N/A |
| FCC Filing Fees - Form 2100 minor change CP application | \$1,110.00 | \$1,070.00 | N/A | N/A | N/A |
| FCC Filing Fees - Form 2100 license to cover application | \$335.00 | \$325.00 | N/A | N/A | N/A |
| Interim system waste management | \$2,667.00 | \$2,667.00 | ATC estimate | N/A | N/A |
| Interim tower reinforcement | \$35,000.00 | \$35,000.00 | ATC estimate | N/A | N/A |
| Interim transmission line sweep | \$5,000.00 | \$5,000.00 | ATC estimate | N/A | N/A |
| Equipment Storage | \$7,500.00 | \$7,500.00 | N/A | N/A | N/A |
| Interim site security and theft prevention | \$1,800.00 | \$1,800.00 | ATC estimate | N/A | N/A |
| Non-zoning permits | \$1,501.00 | \$1,501.00 | N/A | N/A | N/A |
| Interim tower load study | \$6,517.00 | \$6,517.00 | ATC estimate | N/A | N/A |

| Interim delivery and handling fees | \$8,333.00 | \$8,333.00 | ATC estimate | N/A | N/A |
|---|-------------|-------------|--|-----|-----|
| Equipment Delivery and Handling Charges | \$12,000.00 | \$12,000.00 | N/A | N/A | N/A |
| Develop and air announcement of upcoming channel change | \$15,000.00 | \$15,000.00 | N/A | N/A | N/A |
| Interim transistion timing cooridnation | \$2,500.00 | \$2,500.00 | ATC estimate | N/A | N/A |
| FCC Filing Fees - Special Temporary Authorization request | \$195.00 | \$190.00 | N/A | N/A | N/A |
| Interim ground and building permits | \$4,700.00 | \$4,700.00 | ATC estimate | N/A | N/A |
| Local Zoning | \$1,501.00 | \$1,501.00 | N/A | N/A | N/A |
| Disposal Costs (for equipment and other waste, net of any salvage value) | \$6,000.00 | \$6,000.00 | Construction and electronic disposal and recycle | N/A | N/A |
| MVPD Notification of Channel Change | \$2,001.00 | \$2,001.00 | N/A | N/A | N/A |
| Interim Tower permit drawing package | \$4,700.00 | \$4,700.00 | ATC estimate | N/A | N/A |
| Interim site RF system test | \$5,000.00 | \$5,000.00 | ATC estimate | N/A | N/A |

| Interim site coordination meeting | \$2,500.00 | \$2,500.00 | ATC estimate | N/A | N/A |
|--|-----------------|----------------|-----------------|--------|-----|
| Interim Project management | \$9,480.00 | \$9,480.00 | ATC estimate | N/A | N/A |
| Interim tower mapping | \$8,267.00 | \$8,267.00 | ATC estimate | N/A | N/A |
| Interim engineering study for channel assignment | \$5,000.00 | \$5,000.00 | ATC estimate | N/A | N/A |
| Interim RF exposure measurements | \$5,000.00 | \$5,000.00 | ATC estimate | N/A | N/A |
| Interim construction manager | \$10,000.00 | \$10,000.00 | ATC estimate | N/A | N/A |
| Sub-total | \$175,157.00 | \$174,552.00 | N/A | \$0.00 | N/A |
| Total for all systems | \$10,216,756.00 | \$6,881,320.65 | N/A | \$0.00 | N/A |
| | | | | | |

Grand Total

| | Predetermined Cost Estimate | Estimated Cost | Actual Cost |
|-----------------------|--------------------------------|----------------|-------------|
| Total for all systems | \$10,216,756.00 | \$6,881,320.65 | \$0.00 |

| Reimbursem | envestiatus | Response |
|------------|--|----------|
| | The facility has ceased operating on its pre- auction channel. | No |
| | Construction of final facilities or all necessary modifications are complete. | No |
| | All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator. | No |

Section Question Response

Submission of Estimated Expenses Statements

WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.

- 1. The Authorized
 Person signing
 below certifies that he
 /she is authorized to
 submit this TV
 Broadcaster
 Relocation Fund
 Reimbursement
 Form on behalf of
 the above-named
 entity.
- 2. The above-named entity acknowledges that all certifications and attached documentation are considered material representations.
- 3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.

- 4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- 5. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
- 7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the abovenamed applicant for the Authorization(s) specified above. Arthur Rogers Director of Programming

07/10/2017

Attachments