

Federal Communications Commission

(REFERENCE COPY - Not for submission)

FCC Form 399: Reimbursement Request

| Facility | 29712 | Service: DTV | Call | WCWJ | Channel: 20 (UHF) |
|----------------|----------|--------------|-------|------|-------------------|
| ID: | | | Sign: | | |
| File | 000002 | 7958 | | | |
| Number: | | | | | |
| FRN: 00 | 02161107 | Date | 07/11 | | |
| | | Submitted: | /2017 | | |

Applicant Name, Type, and Contact Information

Information

| Applicant | Address | Phone | Email | Applicant Type |
|--------------------------------------|---------------------------|-------------|----------------------|-------------------|
| GRAHAM MEDIA GROUP, FLORIDA. INC. | 4 BROADCAST PLACE | +1 (904) | jlowery@wjxt. com | Corporation |
| Doing Business As: | JACKSONVILLE, | 393- | | |
| GRAHAM MEDIA GROUP, FLORIDA. INC. | FL 32207 United States | 9871 | | |

Reimbursement Contact Name and Information Reimbursement Contact Information

| Applicant | Address | Phone | Email |
|----------------|---------|-------|-------|
| [Confidential] | | | |

Preparer Ontact Name and Information

| Contact Information | Applicant | Address | Phone | Email |
|------------------------|---|---|----------------------|------------------------------|
| | Robert Gehman ConsultingEngineer Kessler and Gehman Associates, Inc. | Robert Gehman Kessler and Gehman Associates, Inc. 507 NW 60 Street, Suite D Gainesville, FL 32607 United States | +1 (352) 332-3157 | bob@kesslerandgehman. com |

| Broadcaster | Question | Response |
|--|--|--|
| Information and Transition Plan | Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information. | Νο |
| | Briefly describe transition plan | Replace tower, transmitter, antenna and existing line. Mapped, analyzed, designed and must replace tower. Acquire interim antenna, transmitter and line to operate at alternate site during tower replacement to stay on licensed channel throughout phase. |

| Transmitters | Section | Question | Response |
|--------------|---------------------------------|---|----------|
| | Transmitter Related Expenses | Do you have transmitter related expenses? | Yes |

| Auxiliary | Add Transmitter Information | | | | |
|------------|-------------------------------------|--|-----------------------|--|--|
| ransmitter | Section | Question | Response | | |
| | Existing Transmitter Description | Type of change | Purchase New | | |
| | | Use | Auxiliary (Backup) | | |
| | | Description of Use | Auxiliary | | |
| | | Ownership | Owned | | |
| | | Owner | N/A | | |
| | | Site | N/A | | |
| | | Is this transmitter currently shared with another station? | No | | |
| | | Is this transmitter currently in operating condition? | Yes | | |
| | Existing Transmitter | Manufacturer | | | |
| | Manufacturer and Type | Model | Diamond | | |
| | | Year | 2005 | | |
| | | Туре | Solid State | | |
| | | Solid State Cooling | Air Cooled | | |
| | | Solid State Power Capacity | 1.8 kW | | |

Add Transmitter Information

| Auxiliary | New Transmitter Costs | | | | |
|-------------|-----------------------|---|--|--|--|
| Transmitter | Section | Question | Response | | |
| | New Transmitter | Use | Auxiliary (Backup) | | |
| | | Change Type | Purchase New | | |
| | | Is this a request for upgraded equipment? | No | | |
| | | Manufacturer | | | |
| | | Model | TBD | | |
| | | Transmitter Type | Solid State | | |
| | | Solid State Cooling | Air Cooled | | |
| | | Solid State Power capacity | 1.8 kW | | |
| | | Justification for New Transmitter | The manufacturer of the existing transmitter advises that the transmitter cannot be re- tuned to the assigned channel. See attachment. | | |

| Auxiliary Transmitter | Other Transmitter Costs | | | | | |
|--------------------------|-------------------------|---------------------------------------|----------|--|--|--|
| | Section | Question | Response | | | |
| | Electrical Service | Service Entrance (3 phases 800A 208V) | No | | | |
| | | Switchgear (industrial 800 amp) | No | | | |
| | | Transformer (480V) | No | | | |
| | | Power | N/A | | | |
| | | Rigid Conduit and Wiring | No | | | |
| | | | , | | | |

| | Size | N/A |
|---|--|--|
| | Length | N/A |
| | Other Electrical Service | Yes |
| | Description | Disconnect existing transmitter and connect new transmitter after installation |
| HVAC Service | Does the replacement transmitter require HVAC Service? | No |
| | Туре | N/A |
| | Size | N/A |
| | Other Size | N/A |
| Transmitter Building Addition/Modification or Leasehold Improvement | Does the Transmitter Building require an addition, modification, other leashold improvement? | No |
| | Size | N/A |
| Channel 14 Costs | Is an RF Consulting Engineer needed? | N/A |
| | Is a channel 14 Mask Filer needed? | N/A |
| | Is additional field engineering time needed? | N/A |
| | Number of Days | N/A |

Auxiliary Other Transmitter Cost Not Listed

| tter | Name | Description | |
|------|-------------------------------|---|--|
| | Additional Interior RF System | Interior RF System Existing Transmitter to Interim Transmission line | |
| | Standby Exciter and Switch | Standby Exciter with Automatic Change Over Switch | |

| Primary | Existing Transmitter Information | | | | |
|-------------|---|--|--------------------------|--|--|
| Transmitter | Section | Question | Response | | |
| | Existing Transmitter Description | Type of change | Purchase New | | |
| | | Use | Primary (Main) | | |
| | | Description of Use | N/A | | |
| | | Ownership | Owned | | |
| | | Owner | N/A | | |
| | | Site | N/A | | |
| | | Is this transmitter currently shared with another station? | No | | |
| | | Is this transmitter currently in operating condition? | Yes | | |
| | Existing Transmitter Manufacturer and Type | Manufacturer | | | |
| | | Model | Sigma CD3140P2CF | | |
| | | Year | 2008 | | |
| | | Туре | Inductive Output Tube | | |
| | | IOT Power Type | Тwo | | |
| | | Power Capacity | 34 kW | | |

| Primary Transmitter | New Transmitter Costs | | | |
|------------------------|-----------------------|---|--|--|
| | Section | Question | Response | |
| | New Transmitter | Use | Primary (Main) | |
| | | Change Type | Purchase New | |
| | | Is this a request for upgraded equipment? | No | |
| | | Manufacturer | | |
| | | Model | DCX Paragon 2 | |
| | | Transmitter Type | Inductive Output Tube | |
| | | IOT Power Type | Two | |
| | | Power capacity | 50 kW | |
| | | Justification for New Transmitter | The manufacturer of the existing transmitter advises that the transmitter cannot be re- tuned to the assigned channel. See attachment. | |

| Primary Other Transmitter Costs | |
|---------------------------------|--|
|---------------------------------|--|

| Transmitter | Section | Question | Response |
|-------------|--------------------|---------------------------------------|----------|
| | Electrical Service | Service Entrance (3 phases 800A 208V) | No |
| | | Switchgear (industrial 800 amp) | Yes |
| | | Transformer (480V) | Yes |
| | | Power | 150 kVA |
| | | | |

| | Rigid Conduit and Wiring | Yes |
|---|--|-----------------|
| | Size | 3 inches |
| | Length | 100.0 feet |
| | Other Electrical Service | No |
| | Description | N/A |
| HVAC Service | Does the replacement transmitter require HVAC Service? | Yes |
| | Туре | Cooling Only |
| | Size | 10 tons |
| | Other Size | N/A |
| Transmitter Building Addition/Modification or Leasehold Improvement | Does the Transmitter Building require an addition, modification, other leashold improvement? | No |
| | Size | N/A |
| Channel 14 Costs | Is an RF Consulting Engineer needed? | N/A |
| | Is a channel 14 Mask Filer needed? | N/A |
| | Is additional field engineering time needed? | N/A |
| | Number of Days | N/A |

Primary Other Transmitter Cost Not Listed Name

| er | Name | Description |
|----|-------------------------------|---|
| | Standby Exciter and Switch | Standby Exciter with Automatic Change Over Switch |
| | Additional Interior RF System | Interior RF System Existing Transmitter to Interim Transmission line |

| Interim | New Transmitter Costs | | | |
|-------------|-----------------------|-----------------------------------|--|--|
| Transmitter | Section | Question | Response | |
| | New Transmitter | Use | Interim | |
| | | Description of Use | N/A | |
| | | Change Type | Purchase | |
| | | Manufacturer | | |
| | | Model | DCX Paragon 2 | |
| | | Transmitter Type | Inductive Output Tube | |
| | | IOT Power Type | Two | |
| | | Power capacity | 50 kW | |
| | | Justification for New Transmitter | An new transmitter for an interim facility at an alternate site is necessary to keep station on the air while the tower is being replaced and for the duration of the assigned phase. | |

| Interim Transmitter | Other Transmitter Costs | | | |
|------------------------|-------------------------|---------------------------------------|----------|--|
| | Section | Question | Response | |
| | Electrical Service | Service Entrance (3 phases 800A 208V) | Yes | |
| | | | | |

| | Switchgear (industrial 800 amp) | Yes |
|---|--|---|
| | Transformer (480V) | Yes |
| | Power | 150 kVA |
| | Rigid Conduit and Wiring | Yes |
| | Size | 3 inches |
| | Length | 100.0 feet |
| | Other Electrical Service | Yes |
| | Description | Other electrical services will be required in the transmitter building at the alternate site for the interim facility to operate while the tower is being replaced and through the assigned phase. |
| IVAC Service | Does the replacement transmitter require HVAC Service? | Yes |
| | Туре | Cooling Only |
| | Size | 10 tons |
| | Other Size | N/A |
| ransmitter Building Addition/Modification or easehold Improvement | Does the Transmitter Building require an addition, modification, other leashold improvement? | No |
| | Size | N/A |

| Channel 14 Costs | Is an RF Consulting Engineer needed? | N/A |
|------------------|---|-----|
| | Is a channel 14 Mask Filer needed? | N/A |
| | Is additional field engineering time needed? | N/A |
| | Number of Days | N/A |
| Inside RF System | Is an additional interior RF system required to support this interim transmitter? | Yes |

| Interim | Other Transmitter Cost Not Listed | | |
|-------------|-----------------------------------|---|--|
| Transmitter | Name | Description | |
| | Temporary generator | A temporary generator is required at the interim site | |

| Antennas Section | | Question | Response |
|------------------|---------------|---------------------------------------|----------|
| Antenna Rela | ated Expenses | Do you have antenna related expenses? | Yes |

| Primary | Existing Antenna Information | | | |
|---------|---------------------------------|--|--------------------|--|
| Antenna | Section | Question | Response | |
| | Existing Antenna Description | Type of change | Purchase New | |
| | | Antenna Use | Primary (Main) | |
| | | Description of Use | N/A | |
| | | Ownership | Owned | |
| | | Owner | N/A | |
| | | Site | N/A | |
| | | Is the existing antenna shared with another station or stations? | No | |
| | | Is the existing antenna directional? | Yes | |
| | | Is antenna in operating condition? | Yes | |
| | | Is antenna located on or in close proximity to an antenna farm? | Yes | |
| | Existing Antenna | Class | Full Power | |
| | Manufacturer and Type | Mounting | Side Mount | |
| | | Antenna position in stack | Not in Stack | |
| | | Polarization | Horizontal | |
| | | Туре | Slotted Coaxial | |
| | | Number of Stations Supported | N/A | |
| | | Number of Panels | N/A | |
| | | Design power capacity in use | N/A | |
| | | Lower Limit | N/A | |
| | | Upper Limit | N/A | |
| | | Other Antenna Type | N/A | |
| | | ERP: (Effective Radiated Power) | 863.0 kW | |

| Manufacturer | |
|--------------|--------------------------|
| Model | TFU- 28GTH-R 6T170 |
| Year | 2008 |

| Antenna | Section | Question | Response |
|---------|------------------------|--|---------------------|
| | New Antenna | Use | Primary (Main |
| | Description | Description of Use | N/A |
| | | Change Type | Purchase Nev |
| | | Is this a request for upgraded equipment? | No |
| | | Ownership | Owned |
| | | Owner | N/A |
| | | Is antenna shared? | No |
| | | Is antenna directional? | Yes |
| | | Will antenna be located on or in close proximity to an antenna farm? | Yes |
| | New Antenna | Class | Full Power |
| | Manufacturer and Types | s Mounting | Side Mount |
| | | Antenna position in stack | Not in Stack |
| | | Polarization | Horizontal |
| | | Туре | Slotted Coaxial |
| | | Number of Stations Supported | N/A |
| | | Number of Panels/Bays | N/A |
| | | Lower Limit | N/A |
| | | Upper Limit | N/A |
| | | Design power capacity in use | N/A |
| | | Other Antenna Type | N/A |
| | | ERP: (Effective Radiated Power) | 636.0 kW |
| | | Manufacturer | |
| | | Model | TFU-23JTH-F O6SP |

| Year | 2018 |
|-------------------------------|---|
| Justification for New Antenna | The existing primary antenna is a single channel slotted coaxial which cannot accommodate the assigned channel. |

Other Antenna Costs

Primary Antenna

| Section | Question | Response |
|--------------------------------|---|---------------------------|
| Combiner for Shared Antenna | Do you need a Combiner for a Shared Antenna? | No |
| | Туре | |
| | Number of channels supported | N/A |
| | Frequencies of channels supported | N/A |
| | Frequency | N/A |
| | Do you need a combiner output splitter /switcher for dual feed lines? | N/A |
| Elbow Complex | Do you require the separate purchase of the Elbow Complex? | Yes |
| | Broadband or Single Channel? | Single Channel |
| | Feed Line Size | 6 1/8 inches inches |
| Side Mount Brackets | Do you require the separate purchase of side mount brackets for a high power antenna? | Yes |
| Pattern Scatter Analysis | Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna? | Yes |

| Sweep | Test |
|-------|------|
|-------|------|

Primary Other Antenna Cost Not Listed

Antenna Information not provided.

| Interim | New Antenna Costs | | | |
|---------|-------------------------|--|--------------------|--|
| Antenna | Section | Question | Response | |
| | New Antenna Description | Use | Interim | |
| | | Description of Use | N/A | |
| | | Change Type | Purchase New | |
| | | Ownership | Owned | |
| | | Owner | N/A | |
| | | Is antenna shared? | No | |
| | | Is antenna directional? | Yes | |
| | | Will antenna be located on or in close proximity to an antenna farm? | Yes | |
| | New Antenna | Class | Full Power | |
| | Manufacturer and Type | Mounting | Side Mount | |
| | | Antenna position in stack | Not in Stack | |
| | | Polarization | Horizontal | |
| | | Туре | Slotted Coaxial | |
| | | Number of Stations Supported | N/A | |
| | | Number of Panels/Bays | N/A | |
| | | Lower Limit | N/A | |
| | | Upper Limit | N/A | |
| | | Design power capacity in use | N/A | |
| | | Other Antenna Type | N/A | |
| | | ERP: (Effective Radiated Power) | 863.0 kW | |
| | | Manufacturer | | |
| | | Model | TBD | |
| | | Year | 2018 | |
| | | | | |

| Justification for New Antenna | An interim |
|-------------------------------|---------------|
| | antenna is |
| | necessary |
| | to keep |
| | station on |
| | the air at ar |
| | alternate |
| | site while |
| | the tower is |
| | being |
| | replaced |
| | and while |
| | the primary |
| | antenna is |
| | being |
| | replaced fo |
| | duration of |
| | the |
| | assigned |
| | phase. |

| Interim Antenna | | | |
|--------------------|--------------------------|---|--------------|
| | Section | Question | Response |
| | Elbow Complex | Do you require the separate purchase of the Elbow Complex? | Yes |
| | | Broadband or Single Channel? | S |
| | | Feed Line Size | 6 1/8 inches |
| | Side Mount Brackets | Do you require the separate purchase of side mount brackets for an antenna? | Yes |
| | Pattern Scatter Analysis | Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna? | Yes |
| | Sweep Test | Do you require the sweep testing of transmission line and antenna? | Yes |

Interim Other Antenna Cost Not Listed

Other Antenna Costs

Interim

Antenna Information not provided.

| Transmissior | n Seffien | Question | Response |
|--------------|---------------------------------------|---|----------|
| | Transmission Line Related Expenses | Do you have transmission line related expenses? | Yes |

| Primary | Existing Transmission Line | | | |
|-------------|---|--|----------------------|--|
| Transmissio | n Section | Question | Response | |
| | Existing Transmission Line Description | Type of change | Purchase New | |
| | | Use | Primary (Main) | |
| | | Description of Use | N/A | |
| | | Ownership | Owned | |
| | | Owner | N/A | |
| | | Site | N/A | |
| | | Is the existing transmission line shared with another station or stations? | No | |
| | | Is Transmission Line in operating condition? | Yes | |
| | Existing Transmission | Manufacturer | | |
| | Line Manufacturer and Type | Туре | Rigid | |
| | | Diameter | 6 1/8 inches | |
| | | Other Diameter | N/A | |
| | | Segment Length | 19 1/2 inches | |
| | | Other Segment Length | N/A | |
| | | Number of parallel runs | 1 | |
| | | Length | 1005 feet per run | |

| Primary | New Transmission Line | | | |
|-------------|--------------------------------|---|--|--|
| Transmissio | Section | Question | Response | |
| | New Transmission Line Costs | Use | Primary (Main) | |
| | | Description of Use | N/A | |
| | | Change Type | Purchase New | |
| | | Is this a request for upgraded equipment? | No | |
| | | Туре | Rigid | |
| | | Diameter | 6 1/8 inches | |
| | | Other Diameter | N/A | |
| | | Segment Length | 19 1/2 inches | |
| | | Other Segment Length | N/A | |
| | | Number of parallel runs | 1 | |
| | | Length | 1005 feet per run | |
| | | Justification for New Transmission Line | New line is required for the new tower because it is not cost effective to remove and reinstall rigid line. | |

Primary Other Transmission Line Expenses Not Listed Transmission

| Interim | New Transmission Line | | | |
|-------------|-----------------------|---|--|--|
| Transmissio | Section | Question | Response | |
| | New Transmission Line | Use | Interim | |
| | Costs | Description of Use | N/A | |
| | | Change Type | Purchase New | |
| | | Туре | Rigid | |
| | | Diameter | 6 1/8 inches | |
| | | Segment Length | 19 ½ ' | |
| | | Other Segment Length | | |
| | | Number of parallel runs | 1 | |
| | | Length | 1050 feet per run | |
| | | Justification for New Transmission Line | An interim transmission line is necessary for the interim antenna to keep station on the air during primary antenna replacement and for the duration of the assigned phase. This will be at an alternate site since the tower has to be replaced. | |

Other Transmission Line Expenses Not Listed

Transmission not provided.

| Tower | Section | Question | Response |
|--------------------------------------|---|---|----------|
| Equipment And Rigging Costs | Tower Equipment or Rigging Costs Changes | Do you have tower equipment or rigging costs changes? | Yes |

| marv | Existing | Tower |
|------|----------|-------|
|------|----------|-------|

| Primary | Existing Tower | | | | |
|---------|---|---|----------------------|--|--|
| Tower | Section | Question | Response | | |
| | Existing Tower Description | Type of change | Construct New | | |
| | | Tower Use | Primary (Main) | | |
| | | Description of Use | N/A | | |
| | | Ownership | Owned | | |
| | | Is this tower consider Complex? | No | | |
| | | Is this tower currently shared with any other stations? | No | | |
| | | One or more FM, AM or TV radio broadcaster(s) | N/A | | |
| | | Others Types of Users | N/A | | |
| | | Is tower documented for structural analysis? | Yes | | |
| | | Is tower compliant with Rev G? | No | | |
| | Existing Tower Structure | Do you have a tower registration number? | Yes | | |
| | Registration | ASR Number | 1025608 | | |
| | Coordinates (NAD83 (North American Datum of | Latitude (NAD83) | 30° 16' 37.0" N- | | |
| | 1983)) | Longitude (NAD83) | 081° 33' 46.0" W- | | |
| | | Overall Structure Height | 1013.77 feet | | |
| | | Support Structure Height | 944.87 feet | | |
| | | Ground Elevation Above Mean Sea Level (AMSL) | 32.81 feet | | |
| | | | | | |

| Structure Type | TOWER - Free Standing o Guyed Structure |
|------------------|---|
| Tower Owner | Graham Media Group, Florida, Inc |
| Date Constructed | 11/15/1967 |

| Tower | Section | Question | Response |
|-------|---------------------|---|--|
| | Construct New Tower | Use | Primary (Main) |
| | | Description of Use | N/A |
| | | Is this a request for upgraded equipment? | No |
| | | Height | 945.00 feet |
| | | Justification for New Tower | A recent structural analysis indicates that the tower fails when changes are made that invoke EIA-222-G, such as required for this repack The analysis states that tower cannot be upgraded to comply with the standards (see attached structural |

Tower Rigging Costs Primary Tower

| Section | Question | Response |
|---------------------------------|-----------------------------------|----------|
| Tower Rigging Costs | Complex Tower | Other |
| Helicopter Services Required | Are helicopter services required? | Yes |

| Primary Tower | Other Tower Expenses Not Listed | | |
|------------------|---------------------------------|---|--|
| | Name | Description | |
| | Temporary Relocation | Rigging Costs associated with moving to a nearby tall tower during new tower construction and for the duration of the assigned phase. | |

| Outside Professional | Section | Question | Response |
|-------------------------|--|--|---|
| | I Services Costs Outside Project Management Services | Do you require outside project management services? | Yes |
| | | Number of Hours | 1500 |
| | | Explanation | It will be necessary to schedule and coordinate multiple vendors, complete progress reports, and update Schedule 399. Station does not have available personnel or personnel trained in project management for such complex projects. |
| | Outside RF consulting Engineering Services | Perform engineering study for new channel assignment and antenna development | Yes |
| | | Prepare engineering section of Form FCC Construction Permit Application | Yes |
| | | For Auxiliary Facility | No |
| | | For Main Facility | Yes |
| | | Prepare engineering section of Form FCC License to Cover Application | Yes |
| | | For Auxiliary Facility | No |
| | | For Main Facility | Yes |
| | | Prepare request for Special Temporary Authority | Yes |

| | Quantity | 1 |
|--|--|-----|
| | Do you have Distributed Transmission System engineering services? | N/A |
| | Critical Facility | N/A |
| | Terrain-Shielded Facility | N/A |
| Attorney and Other Outside Consulting | Prepare and file Form FCC Construction Permit Application | Yes |
| Services | For Auxiliary Facility | No |
| | For Main Facility | Yes |
| | Prepare and file Form FCC License to Cover Application | Yes |
| | For Auxiliary Facility | No |
| | For Main Facility | Yes |
| | Prepare request for Special Temporary Authority | Yes |
| | Quantity | 1 |
| | NEPA Section 106 environmental review | Yes |
| | Environmental Assessment | Yes |
| | ASR Modification | Yes |
| | FAA Consultation (including preparation of FAA Form 7460) | Yes |
| | Negotiation of Lease and other Matter for Shared Locations | No |
| | Prepare or Review FCC Form 399 for Reimbursement | Yes |
| | Address transition timing and coordination issues w/ other stations and wireless providers | Yes |
| RF Field Engineering Services | Comprehensive coverage verification via field study | Yes |
| | RF exposure measurements | Yes |
| | Additional Field Engineering Service | Yes |

| Number of Days | 45 |
|----------------|---|
| Justification | It will be necessary to survey the site, plan the equipment, develop specifications for purchasing, and oversee multiple vendor RF projects. Station does not have available personnel or personnel trained in such services. |

Other Professional Services Expenses Not Listed Professional Services roostsided.

| Other | Section | Question | Response |
|----------|---------------------------------|--|----------|
| Expenses | AM Pattern Disturbance | Is an Impact Study needed? | No |
| | | Is Remediation needed? | No |
| | Facility Expenses | Name | N/A |
| | | Other Distributed Transmission System Expenses Not listed | N/A |
| | | Name | N/A |
| | | Is Notification of a Medical Facility required as a result of DTV broadcasting? | Yes |
| | Permit and Filing Costs | Local Zoning | Yes |
| | | Non-zoning permits | Yes |
| | | BLM or NFS Coordination | No |
| | | FCC Construction Permit Minor Change | Yes |
| | | FCC License to Cover Application | Yes |
| | | FCC Special Temporary Authority Application | Yes |
| | Other Miscellaneous Expenses | Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)? | Yes |
| | | Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs? | Yes |
| | | Does this relocation require Equipment Storage? | Yes |
| | | Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change? | Yes |
| | | Does this relocation require MVPD Notification of a Channel Change? | Yes |

Other Expenses Not Listed

Expenses Information not provided.

Transmitters

Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|--|--------------------------------|-------------------|------------------------------------|----------------|------------------------------|
| Interim Transmitter DCX Paragon 2 | \$1,293,750.00 | \$1,714,670.00 | | \$0.00 | |
| Transformer 3 phase/480v - 150 KVA | \$25,550.00 | \$24,300.00 | N/A | N/A | N/A |
| 3" Rigid Conduit and Wiring (Cost per foot) | \$5,200.00 | \$4,900.00 | N/A | N/A | N/A |
| Other Electrical Service: Other electrical services will be required in the transmitter building at the alternate site for the interim facility to operate while the tower is being replaced and through the assigned phase. | \$20,000.00 | \$20,000.00 | N/A | N/A | N/A |
| Service entrance 3 phase/800 amp /208 volt | \$14,400.00 | \$13,700.00 | N/A | N/A | N/A |
| Switchgear - industrial 800 amp | \$38,200.00 | \$36,300.00 | N/A | N/A | N/A |
| 10 Ton system | \$38,900.00 | \$37,000.00 | N/A | N/A | N/A |

| Two IOT system (50 kW) | \$954,000.00 | \$1,388,470.00 | This is the cost for a new 2- tube, DCX Paragon-2 MSDC-IOT digital UHF transmitter from the most recent Comark price list. | N/A | N/A |
|---|----------------|----------------|--|--------|-----|
| Temporary generator | \$50,000.00 | \$50,000.00 | Cost for generator rental throughout assigned phase at alternate site while new tower is constructed. | N/A | N/A |
| UHF inside RF system including switching | \$147,500.00 | \$140,000.00 | N/A | N/A | N/A |
| Primary Transmitter DCX Paragon 2 | \$1,226,850.00 | \$1,655,970.00 | | \$0.00 | |
| 3" Rigid Conduit and Wiring (Cost per foot) | \$5,200.00 | \$4,900.00 | N/A | N/A | N/A |
| Standby Exciter and Switch | \$25,000.00 | \$25,000.00 | N/A | N/A | N/A |
| | | | | | |

| - | | | | | | |
|---|---|--------------|----------------|--|--------|-----|
| industrial 800 amp Transformer 3 phase/480v - 150 KVA \$25,550.00 \$24,300.00 N/A N/A N/A 10 Ton system \$38,900.00 \$37,000.00 N/A N/A N/A 10 Ton system \$38,900.00 \$37,000.00 N/A N/A N/A Additional Interior RF System \$140,000.00 \$140,000.00 N/A N/A N/A Auxillary Transmitter TBD \$290,000.00 \$200,000.00 \$0.00 \$0.00 \$0.00 UHF - Air Cooled Solid State Transmitter 1 - 2.5 kW \$126,000.00 \$120,000.00 N/A N/A N/A Standby Exciter and Switch \$25,000.00 \$25,000.00 N/A N/A N/A Other Electrical service: Disconnect existing transmitter and connect new transmitter and connect new transmitter and connect new transmitter after installation \$140,000.00 N/A N/A N/A Additional Interior RF \$140,000.00 \$140,000.00 N/A N/A N/A | - | \$954,000.00 | \$1,388,470.00 | cost for a new 2- tube, DCX Paragon-2 MSDC-IOT digital UHF transmitter from the most recent Comark | N/A | N/A |
| phase/480v - 150 KVAS38,900.00\$37,000.00N/AN/AN/AAdditional Interior RF System\$140,000.00\$140,000.00N/AN/AN/AAuxiliary Transmitter TBD\$296,000.00\$290,000.00\$0.00\$0.00UHF - Air Cooled Solid State Transmitter 1 - 2.5 kW\$126,000.00\$120,000.00N/AN/AN/AStandby Exciter and Switch\$25,000.00\$25,000.00N/AN/AN/AOther Electrical Service: Disconnect existing transmitter and connect new transmitter after installation\$140,000.00N/AN/AN/AAdditional Interior RF\$140,000.00\$140,000.00N/AN/AN/A | industrial 800 | \$38,200.00 | \$36,300.00 | N/A | N/A | N/A |
| Additional Interior RF System\$140,000.00\$140,000.00N/AN/AN/AAuxiliary Transmitter TBD\$296,000.00\$290,000.00\$0.00UHF - Air Cooled Solid State Transmitter 1 - 2.5 kW\$126,000.00\$120,000.00N/AN/AN/AOther Electrical sisting transmitter and connect existing transmitter and connect new transmitter and connect new transmitter and connect new transmitter RF\$140,000.00\$140,000.00N/AN/AN/AAdditional Interior RF\$140,000.00\$140,000.00N/AN/AN/AN/A | phase/480v - | \$25,550.00 | \$24,300.00 | N/A | N/A | N/A |
| Interior RF System\$296,000.00\$290,000.00\$0.00Auxiliary Transmitter TBD\$296,000.00\$290,000.00\$0.00UHF - Air Cooled Solid State Transmitter 1 - 2.5 kW\$126,000.00\$120,000.00N/AN/AN/AStandby Exciter and Switch\$25,000.00\$25,000.00\$25,000.00N/AN/AN/AOther Electrical Service: Disconnect existing transmitter and connect new transmitter and connect new | 10 Ton system | \$38,900.00 | \$37,000.00 | N/A | N/A | N/A |
| Transmitter TBDUHF - Air Cooled Solid State Transmitter 1 - 2.5 kW\$126,000.00\$120,000.00N/AN/AN/AStandby Exciter and Switch\$25,000.00\$25,000.00N/AN/AN/AOther Electrical Service: Disconnect existing transmitter and connect new transmitter after installation\$5,000.00\$5,000.00N/AN/AN/AAdditional Interior RF\$140,000.00\$140,000.00N/AN/AN/A | Interior RF | \$140,000.00 | \$140,000.00 | N/A | N/A | N/A |
| Cooled Solid State Transmitter 1 - 2.5 kW\$\$25,000.00\$\$25,000.00N/AN/AN/AStandby Exciter and Switch\$\$25,000.00\$\$25,000.00N/AN/AN/AOther Electrical Service: Disconnect existing transmitter and connect new transmitter after installation\$\$5,000.00\$\$5,000.00N/AN/AN/AAdditional Interior RF\$\$140,000.00\$140,000.00N/AN/AN/AN/A | Auxiliary Transmitter TBD | \$296,000.00 | \$290,000.00 | | \$0.00 | |
| and SwitchStoppon StopponOther Electrical Service: Disconnect existing | Cooled Solid State Transmitter 1 - | \$126,000.00 | \$120,000.00 | N/A | N/A | N/A |
| Service: Disconnect existing transmitter and connect new transmitter after installationImage: Service of the service of th | Standby Evoitor | | | | | |
| Interior RF | - | \$25,000.00 | \$25,000.00 | N/A | N/A | N/A |
| | and Switch Other Electrical Service: Disconnect existing transmitter and connect new transmitter after | | | | | |

| Sub-total | \$2,816,600.00 | \$3,660,640.00 | N/A | \$0.00 | N/A |
|-----------------------|----------------|----------------|-----|--------|-----|
| Total for all systems | \$8,436,780.00 | \$9,213,735.00 | N/A | \$0.00 | N/A |

Antennas

Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|---|--------------------------------|-------------------|------------------------------------|----------------|------------------------------|
| Interim Antenna TBD | \$282,440.00 | \$280,100.00 | | \$0.00 | |
| Pattern scatter analysis for side mount high/med power antennas (if not included in antenna base cost) | \$5,260.00 | \$5,000.00 | N/A | N/A | N/A |
| Sweep test of existing antenna | \$6,730.00 | \$6,400.00 | N/A | N/A | N/A |
| Elbow complex, single channel, at antenna input, per 6 1/8. feedline (if needed) | \$12,300.00 | \$11,700.00 | N/A | N/A | N/A |
| UHF - High Power, Side Mount, basic slot antenna, 863 kW input, directional,, horizontally polarized | \$235,000.00 | \$235,000.00 | N/A | N/A | N/A |
| Side mount brackets for high power antennas (if not included in antenna base cost) | \$23,150.00 | \$22,000.00 | N/A | N/A | N/A |
| Primary Antenna TFU- 23JTH-R O6SP | \$282,440.00 | \$280,100.00 | | \$0.00 | |

| UHF - High Power, Side Mount, basic slot antenna, 636 kW input, directional,, horizontally polarized | \$235,000.00 | \$235,000.00 | N/A | N/A | N/A |
|---|----------------|----------------|-----|--------|-----|
| Pattern scatter analysis for side mount high/med power antennas (if not included in antenna base cost) | \$5,260.00 | \$5,000.00 | N/A | N/A | N/A |
| Sweep test of existing antenna | \$6,730.00 | \$6,400.00 | N/A | N/A | N/A |
| Elbow complex, single channel, at antenna input, per 6 1/8. feedline (if needed) | \$12,300.00 | \$11,700.00 | N/A | N/A | N/A |
| Side mount brackets for high power antennas (if not included in antenna base cost) | \$23,150.00 | \$22,000.00 | N/A | N/A | N/A |
| Sub-total | \$564,880.00 | \$560,200.00 | N/A | \$0.00 | N/A |
| Total for all systems | \$8,436,780.00 | \$9,213,735.00 | N/A | \$0.00 | N/A |

Transmission Line

Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|---|--------------------------------|-------------------|------------------------------------|----------------|------------------------------|
| Interim Transmission Line | \$212,100.00 | \$201,600.00 | | \$0.00 | |
| Rigid Transmission Line - copper, 6 1/8" | \$212,100.00 | \$201,600.00 | N/A | N/A | N/A |
| Primary Transmission Line | \$203,010.00 | \$192,960.00 | | \$0.00 | |
| Rigid Transmission Line - copper, 6 1/8" | \$203,010.00 | \$192,960.00 | N/A | N/A | N/A |
| Sub-total | \$415,110.00 | \$394,560.00 | N/A | \$0.00 | N/A |
| Total for all systems | \$8,436,780.00 | \$9,213,735.00 | N/A | \$0.00 | N/A |

Components

Tower Equipment and Rigging Costs

Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|--|--------------------------------|-------------------|------------------------------------|----------------|------------------------------|
| Primary Tower TOWER | \$0.00 | \$0.00 | | \$0.00 | |
| Primary Tower | \$3,966,000.00 | \$3,945,000.00 | | \$0.00 | |
| New tower | \$2,845,000.00 | \$2,845,000.00 | N/A | N/A | N/A |
| Temporary Relocation | \$400,000.00 | \$400,000.00 | N/A | N/A | N/A |
| Tower Helicopter Lift | \$300,000.00 | \$300,000.00 | N/A | N/A | N/A |
| Complex Tower (includes, for example, those with candelabras and /or stacked antennas) | \$421,000.00 | \$400,000.00 | N/A | N/A | N/A |
| Sub-total | \$3,966,000.00 | \$3,945,000.00 | N/A | \$0.00 | N/A |
| Total for all systems | \$8,436,780.00 | \$9,213,735.00 | N/A | \$0.00 | N/A |

Components

Outside Professional Services

Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|---|--------------------------------|-------------------|------------------------------------|----------------|------------------------------|
| Outside Professional Services | \$484,000.00 | \$463,750.00 | | \$0.00 | |
| Project management of the transition | \$237,000.00 | \$225,000.00 | N/A | N/A | N/A |
| RF Exposure Measurements | \$21,050.00 | \$20,000.00 | N/A | N/A | N/A |
| NEPA Section 106 environmental review, if needed | \$6,310.00 | \$6,000.00 | N/A | N/A | N/A |
| Prepare and or review reimbursement form | \$2,630.00 | \$2,500.00 | N/A | N/A | N/A |
| Address transition timing and coordination issues w/ other stations and wireless | \$2,630.00 | \$2,500.00 | N/A | N/A | N/A |
| Perform engineering study for new channel assignment and antenna development | \$7,360.00 | \$7,000.00 | N/A | N/A | N/A |

| Prepare engineering section of FCC Form 2100 (main), Construction Permit Application | \$3,155.00 | \$3,000.00 | N/A | N/A | N/A |
|---|------------|------------|-----|-----|-----|
| Prepare engineering section of FCC Form 2100 (main), License to Cover Application | \$1,580.00 | \$1,500.00 | N/A | N/A | N/A |
| Prepare request for Special Temporary Authorization | \$2,050.00 | \$1,500.00 | N/A | N/A | N/A |
| Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application | \$5,260.00 | \$5,000.00 | N/A | N/A | N/A |
| Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application | \$2,365.00 | \$2,250.00 | N/A | N/A | N/A |
| Attorney Fees - Prepare and File request for Special Temporary Authorization | \$3,680.00 | \$3,500.00 | N/A | N/A | N/A |

| Environmental Assessment, if triggered by NEPA Section 106 review or for certain structures over 450 feet | \$10,520.00 | \$10,000.00 | N/A | N/A | N/A |
|--|----------------|----------------|-----|--------|-----|
| ASR modification (prepare FCC Form 854) | \$2,105.00 | \$2,000.00 | N/A | N/A | N/A |
| FAA consultant, including cost of preparing FAA Form 7460 (Notice of Proposed Construction), if needed for height increase | \$2,105.00 | \$2,000.00 | N/A | N/A | N/A |
| Comprehensive coverage verification via field study, if needed | \$84,200.00 | \$80,000.00 | N/A | N/A | N/A |
| Additional Field Engineering Service, 45 Days | \$90,000.00 | \$90,000.00 | N/A | N/A | N/A |
| Sub-total | \$484,000.00 | \$463,750.00 | N/A | \$0.00 | N/A |
| Total for all systems | \$8,436,780.00 | \$9,213,735.00 | N/A | \$0.00 | N/A |

Other Expenses

Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|--|--------------------------------|-------------------|------------------------------------|----------------|------------------------------|
| Other Expenses | \$190,190.00 | \$189,585.00 | | \$0.00 | |
| DTV Medical Facility Notification | \$11,550.00 | \$11,000.00 | N/A | N/A | N/A |
| Local Zoning | \$10,000.00 | \$10,000.00 | N/A | N/A | N/A |
| MVPD Notification of Channel Change | \$2,000.00 | \$2,000.00 | N/A | N/A | N/A |
| FCC Filing Fees - Special Temporary Authorization request | \$195.00 | \$190.00 | N/A | N/A | N/A |
| FCC Filing Fees - Form 2100 minor change CP application | \$1,110.00 | \$1,070.00 | N/A | N/A | N/A |
| FCC Filing Fees - Form 2100 license to cover application | \$335.00 | \$325.00 | N/A | N/A | N/A |
| Non-zoning permits | \$5,000.00 | \$5,000.00 | N/A | N/A | N/A |
| Disposal Costs (for equipment and other waste, net of any salvage value) | \$10,000.00 | \$10,000.00 | N/A | N/A | N/A |
| Equipment Delivery and Handling Charges | \$40,000.00 | \$40,000.00 | N/A | N/A | N/A |

| Equipment Storage | \$10,000.00 | \$10,000.00 | N/A | N/A | N/A |
|--|----------------|----------------|-----|--------|-----|
| Develop and air announcement of upcoming channel change | \$100,000.00 | \$100,000.00 | N/A | N/A | N/A |
| Sub-total | \$190,190.00 | \$189,585.00 | N/A | \$0.00 | N/A |
| Total for all systems | \$8,436,780.00 | \$9,213,735.00 | N/A | \$0.00 | N/A |

| Cost | Grand Total | | | | | | |
|-------------|-----------------------|--------------------------------|----------------|-------------|--|--|--|
| Information | | Predetermined Cost Estimate | Estimated Cost | Actual Cost | | | |
| | Total for all systems | \$8,436,780.00 | \$9,213,735.00 | \$0.00 | | | |

| Reimbursem | entestatus | Response |
|------------|--|----------|
| | The facility has ceased operating on its pre- auction channel. | No |
| | Construction of final facilities or all necessary modifications are complete. | No |
| | All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator. | No |

| Certification | Section | Question | Response |
|---------------|--|---|----------|
| | Submission of Estimated Expenses Statements | WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT. | |
| | | The Authorized Person signing below certifies that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. The above-named | |
| | | entity acknowledges that all certifications and attached documentation are considered material representations. | |
| | | 3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount. | |
| | | | |

- 4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
- 7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

| 8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested. | |
|---|---|
| I declare, under penalty of perjury, that I am an authorized representative of the above- named applicant for the Authorization(s) specified above. | Heidi Schmid Whiting Secretary 07/11/2017 |

Attachments