

(REFERENCE COPY - Not for submission)

# FCC Form 399: Reimbursement Request

Facility 35280 Service: DTV Call KNTV Channel:

ID: Sign: 13 (High VHF) File 0000028170

Number:

FRN: **0019509470** Date **07/11** 

Submitted: /2017

# Applicant Information

#### **Applicant Name, Type, and Contact Information**

| Applicant  | Address   | Phone                       | Email                       | Applicant<br>Type               |
|--|---|-----------------------------|-----------------------------|---------------------------------|
| NBC TELEMUNDO LICENSE LLC Doing Business As: NBC TELEMUNDO LICENSE LLC | Margaret L. Tobey 300 NEW JERSEY AVE, N.W. SUITE 700 WASHINGTON, DC 20001 United States | +1<br>(202)<br>524-<br>6401 | MARGARET. TOBEY@NBCUNI. COM | Limited<br>Liability<br>Company |

# Reimbursement Contact Name and Information Reimbursement Contact Information

| Applicant      | Address | Phone | Email |
|----------------|---------|-------|-------|
| [Confidential] |         |       |       |

#### Preparer Contact Information

#### **Preparer Contact Name and Information**

| Applicant    | Address                                 | Phone | Email |
|--------------|---|-------|-------|
| , ippiiodiii | , |       |       |

The Preparer is same as the reimbursement contact.

## Broadcaster Information and Transition Plan

| Question   | Response   |
|--|--|
| Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information. | No   |
| Briefly describe transition plan   | Retain current transmitter and antenna for interim use. Install new antenna in place formerly used for analog antenna. Install new transmitter for new channel. Remove and dispose of old transmitter. Existing antenna remains to support new channel antenna |

## **Transmitters**

| s | Section                      | Question                                  | Response |
|---|------------------------------|---|----------|
|   | Transmitter Related Expenses | Do you have transmitter related expenses? | Yes      |

# Primary Transmitter

# **Existing Transmitter Information**

| Section                                       | Question   | Response          |
|---|--|-------------------|
| Existing Transmitter Description              | Type of change   | Purchase<br>New   |
|   | Use  | Primary<br>(Main) |
|   | Description of Use   | N/A               |
|   | Ownership  | Owned             |
|   | Owner  | N/A               |
|   | Site   | N/A               |
|   | Is this transmitter currently shared with another station? | No                |
|   | Is this transmitter currently in operating condition?      | Yes               |
| Existing Transmitter<br>Manufacturer and Type | Manufacturer   |                   |
|   | Model  | TDV2 16K0<br>LV   |
|   | Year   | 2005              |
|   | Туре   | Solid State       |
|   | Solid State Cooling  | Liquid<br>Cooled  |
|   | Solid State Power Capacity                                 | 16 kW             |

# Primary Transmitter

## **New Transmitter Costs**

| Section         | Question                                  | Response  |
|-----------------|---|---|
| New Transmitter | Use                                       | Primary<br>(Main)   |
|                 | Change Type                               | Purchase<br>New   |
|                 | Is this a request for upgraded equipment? | No  |
|                 | Manufacturer                              |   |
|                 | Model                                     | THU9-10   |
|                 | Transmitter Type                          | Solid State   |
|                 | Solid State Cooling                       | Liquid<br>Cooled  |
|                 | Solid State Power capacity                | 15.5 kW   |
|                 | Justification for New Transmitter         | Current transmitter is no longer supported by the vendor and will be used to maintain coverage during transition. |

# Primary Transmitter

# **Other Transmitter Costs**

| • | Section            | Question                              | Response |
|---|--------------------|---------------------------------------|----------|
|   | Electrical Service | Service Entrance (3 phases 800A 208V) | No       |
|   |                    | Switchgear (industrial 800 amp)       | No       |
|   |                    | Transformer (480V)                    | No       |
|   |                    | Power                                 | N/A      |
|   |                    | Rigid Conduit and Wiring              | No       |
|   |                    | Size                                  | N/A      |
|   |                    |                                       |          |

|   | Length   | N/A                                       |
|---|--|---|
|   | Other Electrical Service   | Yes                                       |
|   | Description  | Electrical Connection to new transmitter. |
| HVAC Service  | Does the replacement transmitter require HVAC Service?                                       | No  |
|   | Туре   | N/A                                       |
|   | Size   | N/A                                       |
|   | Other Size   | N/A                                       |
| Transmitter Building Addition/Modification or Leasehold Improvement | Does the Transmitter Building require an addition, modification, other leashold improvement? | No  |
|   | Size   | N/A                                       |
| Channel 14 Costs  | Is an RF Consulting Engineer needed?   | N/A                                       |
|   | Is a channel 14 Mask Filer needed?   | N/A                                       |
|   | Is additional field engineering time needed?   | N/A                                       |
|   | Number of Days   | N/A                                       |

Primary

**Other Transmitter Cost Not Listed** 

Transmitter Information not provided.

#### **Antennas**

| Section                  | Question                              | Response |
|--------------------------|---------------------------------------|----------|
| Antenna Related Expenses | Do you have antenna related expenses? | Yes      |

# **Existing Antenna Information**

| Section                      | Question   | Response           |
|------------------------------|--|--------------------|
| Existing Antenna Description | Type of change   | Purchase<br>New    |
|                              | Antenna Use  | Primary<br>(Main)  |
|                              | Description of Use   | N/A                |
|                              | Ownership  | Owned              |
|                              | Owner  | N/A                |
|                              | Site   | N/A                |
|                              | Is the existing antenna shared with another station or stations? | No                 |
|                              | Is the existing antenna directional?                             | Yes                |
|                              | Is antenna in operating condition?                               | Yes                |
|                              | Is antenna located on or in close proximity to an antenna farm?  | Yes                |
| Existing Antenna             | Class  | Full Power         |
| Manufacturer and Type        | Mounting   | Top Mount          |
|                              | Antenna position in stack  | Bottom             |
|                              | Polarization   | Elliptical         |
|                              | Туре   | Slotted<br>Coaxial |
|                              | Number of Stations Supported                                     | N/A                |
|                              | Number of Panels   | N/A                |
|                              | Design power capacity in use                                     | N/A                |
|                              | Lower Limit  | N/A                |
|                              | Upper Limit  | N/A                |
|                              | Other Antenna Type   | N/A                |
|                              | ERP: (Effective Radiated Power)                                  | 103.1 kW           |

| Manufacturer |                                |
|--------------|--------------------------------|
| Model        | THV-6A12<br>VP-R<br>C150SP (S) |
| Year         | 2005                           |

## **New Antenna Costs**

| Section                 | Question   | Response           |
|-------------------------|--|--------------------|
| New Antenna Description | Use  | Primary<br>(Main)  |
|                         | Description of Use   | N/A                |
|                         | Change Type  | Purchase<br>New    |
|                         | Is this a request for upgraded equipment?                            | No                 |
|                         | Ownership  | Owned              |
|                         | Owner  | N/A                |
|                         | Is antenna shared?   | No                 |
|                         | Is antenna directional?  | Yes                |
|                         | Will antenna be located on or in close proximity to an antenna farm? | Yes                |
| New Antenna             | Class  | Full Power         |
| Manufacturer and Types  | Mounting   | Top Mount          |
|                         | Antenna position in stack  | Тор                |
|                         | Polarization   | Elliptical         |
|                         | Туре   | Slotted<br>Coaxial |
|                         | Number of Stations Supported   | N/A                |
|                         | Number of Panels/Bays  | N/A                |
|                         | Lower Limit  | N/A                |
|                         | Upper Limit  | N/A                |
|                         | Design power capacity in use   | N/A                |
|                         | Other Antenna Type   | N/A                |
|                         | ERP: (Effective Radiated Power)                                      | 103.0 kW           |
|                         | Manufacturer   |                    |
|                         |  | '                  |

| Model                         | THV-11A13<br>/VP-R<br>C150SP (S)                                       |
|-------------------------------|--|
| Year                          | 2020   |
| Justification for New Antenna | Current antenna is channelized and will not worn on new Chanel (ch 13) |

## **Other Antenna Costs**

| Section                        | Question  | Response             |
|--------------------------------|---|----------------------|
| Combiner for Shared<br>Antenna | Do you need a Combiner for a Shared Antenna?  | No                   |
|                                | Туре  |                      |
|                                | Number of channels supported  | N/A                  |
|                                | Frequencies of channels supported   | N/A                  |
|                                | Frequency   | N/A                  |
|                                | Do you need a combiner output splitter /switcher for dual feed lines?                                       | N/A                  |
| Elbow Complex                  | Do you require the separate purchase of the Elbow Complex?  | Yes                  |
|                                | Broadband or Single Channel?  | Single<br>Channel    |
|                                | Feed Line Size  | 4 1/16 inches inches |
| Side Mount Brackets            | Do you require the separate purchase of side mount brackets for a high power antenna?                       | No                   |
| Pattern Scatter Analysis       | Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna? | No                   |

| Sweep Test | Do you require the sweep testing of transmission line and antenna? | No |
|------------|--|----|
|------------|--|----|

## **Other Antenna Cost Not Listed**

| Name                      | Description  |
|---------------------------|--|
| Input Complex Feed System | Necessary components to feed the antenna at top of stack |

| Transmission <sup>Seffien</sup>    | Question  | Response |
|------------------------------------|---|----------|
| Transmission Line Related Expenses | Do you have transmission line related expenses? | Yes      |

# Primary Transmission Line

# **Existing Transmission Line**

| n Line<br>Section                      | Question   | Response            |
|--|--|---------------------|
| Existing Transmission Line Description | Type of change   | Purchase<br>New     |
|  | Use  | Primary<br>(Main)   |
|  | Description of Use   | N/A                 |
|  | Ownership  | Owned               |
|  | Owner  | N/A                 |
|  | Site   | N/A                 |
|  | Is the existing transmission line shared with another station or stations? | No                  |
|  | Is Transmission Line in operating condition?                               | Yes                 |
| Existing Transmission                  | Manufacturer   |                     |
| Line Manufacturer and Type             | Туре   | Rigid               |
|  | Diameter   | 3 1/8 inches        |
|  | Other Diameter   | N/A                 |
|  | Segment Length   | 20 inches           |
|  | Other Segment Length   | N/A                 |
|  | Number of parallel runs  | 1                   |
|  | Length   | 400 feet<br>per run |

#### **New Transmission Line**

| Primary            |
|--------------------|
| <b>Transmissio</b> |

| Settion                        | Question                                  | Response  |
|--------------------------------|---|---|
| New Transmission Line<br>Costs | Use                                       | Primary<br>(Main)   |
|                                | Description of Use                        | N/A   |
|                                | Change Type                               | Purchase<br>New   |
|                                | Is this a request for upgraded equipment? | No  |
|                                | Туре                                      | Rigid   |
|                                | Diameter                                  | 3 1/8 inches  |
|                                | Other Diameter                            | N/A   |
|                                | Segment Length                            | Broadband   |
|                                | Other Segment Length                      | N/A   |
|                                | Number of parallel runs                   | 1   |
|                                | Length                                    | 400 feet<br>per run   |
|                                | Justification for New Transmission Line   | New line required so that we can build out the new facility and maintain coverage without building an interim facility. |

Primary Other Transmission Line Expenses Not Listed

Transmission Line tion not provided.

# Tower Equipment And Rigging Costs

| Section                                     | Question  | Response |
|---|---|----------|
| Tower Equipment or<br>Rigging Costs Changes | Do you have tower equipment or rigging costs changes? | Yes      |

# Primary Tower

# **Existing Tower**

| Section   | Question  | Response               |
|---|---|------------------------|
| Existing Tower Description                                | Type of change  | Modify<br>Existing     |
|   | Tower Use   | Primary<br>(Main)      |
|   | Description of Use                                      | N/A                    |
|   | Ownership   | Leased                 |
|   | Is this tower consider Complex?                         | Terrain<br>Constrained |
|   | Is this tower currently shared with any other stations? | No                     |
|   | One or more FM, AM or TV radio broadcaster(s)           | N/A                    |
|   | Others Types of Users                                   | N/A                    |
|   | Is tower documented for structural analysis?            | No                     |
|   | Is tower compliant with Rev G?                          | No                     |
| Existing Tower Structure                                  | Do you have a tower registration number?                | Yes                    |
| Registration  | ASR Number  | 1010567                |
| Coordinates (NAD83 (<br>North American Datum of<br>1983)) | Latitude (NAD83)  | 37° 41'<br>06.5" N-    |
|   | Longitude (NAD83)                                       | 122° 26'<br>04.6" W-   |
|   | Overall Structure Height                                | 288.05 feet            |
|   | Support Structure Height                                | 183.07 feet            |

| Ground Elevation Above Mean Sea Level (AMSL) | 1253.92 feet                 |
|--|------------------------------|
| Structure Type                               | LTOWER -<br>Lattice<br>Tower |
| Tower Owner                                  | American<br>Towers,<br>LLC.  |
| Date Constructed                             | 12/09/1999                   |

# Primary Tower

## **Tower Modification Costs**

| Section              | Question   | Response   |
|----------------------|--|--|
| Engineering Study    | Please what type of engineering study is required, if any: | Study needed for undocumented /poorly documented tower |
| Tower Reinforcements | Please select whether tower reinforcements are needed:     | Serious<br>Reinforcements<br>needed                    |

# Primary Tower

# **Tower Rigging Costs**

| Section                         | Question                          | Response            |
|---------------------------------|-----------------------------------|---------------------|
| Tower Rigging Costs             | Complex Tower                     | Terrain constrained |
| Helicopter Services<br>Required | Are helicopter services required? | No                  |

## Primary Tower

# Other Tower Expenses Not Listed

## Outside Professional

| Section  | Question   | Response   |
|--|--|--|
| Services Costs Outside Project Management Services | Do you require outside project management services?                          | Yes  |
|  | Number of Hours  | 1040   |
|  | Explanation  | Project oversight of transmitter install, electrical connectivity, tower work, and antenna installation. Additional time will be spent tracking financial and legal process and coordinating with other broadcasters |
| Outside RF consulting<br>Engineering Services      | Perform engineering study for new channel assignment and antenna development | No   |
|  | Prepare engineering section of Form FCC Construction Permit Application      | No   |
|  | For Auxiliary Facility   | N/A  |
|  | For Main Facility  | N/A  |
|  | Prepare engineering section of Form FCC License to Cover Application         | No   |
|  | For Auxiliary Facility   | N/A  |
|  | For Main Facility  | N/A  |
|  | Prepare request for Special Temporary Authority                              | No   |
|  | Quantity   | N/A  |

|                                       | Do you have Distributed Transmission System engineering services?                          | N/A |
|---------------------------------------|--|-----|
|                                       | Critical Facility  | N/A |
|                                       | Terrain-Shielded Facility  | N/A |
| Attorney and Other Outside Consulting | Prepare and file Form FCC Construction Permit Application                                  | Yes |
| Services                              | For Auxiliary Facility   | No  |
|                                       | For Main Facility  | Yes |
|                                       | Prepare and file Form FCC License to Cover Application                                     | Yes |
|                                       | For Auxiliary Facility   | No  |
|                                       | For Main Facility  | Yes |
|                                       | Prepare request for Special Temporary Authority  | Yes |
|                                       | Quantity   | 1   |
|                                       | NEPA Section 106 environmental review  | No  |
|                                       | Environmental Assessment   | No  |
|                                       | ASR Modification   | No  |
|                                       | FAA Consultation (including preparation of FAA Form 7460)                                  | No  |
|                                       | Negotiation of Lease and other Matter for Shared Locations                                 | No  |
|                                       | Prepare or Review FCC Form 399 for Reimbursement   | Yes |
|                                       | Address transition timing and coordination issues w/ other stations and wireless providers | No  |
| RF Field Engineering<br>Services      | Comprehensive coverage verification via field study  | Yes |
|                                       | RF exposure measurements   | Yes |
|                                       | Additional Field Engineering Service   | Yes |
|                                       | Number of Days   | 10  |
|                                       |  |     |

|  | Justification | Ground<br>level RF<br>engineering |
|--|---------------|-----------------------------------|
|--|---------------|-----------------------------------|

Outside
Professional Services Expenses Not Listed
Professional Services Costsided.

# Other Expenses

| Section                         | Question   | Response |
|---------------------------------|--|----------|
| AM Pattern Disturbance          | Is an Impact Study needed?   | No       |
|                                 | Is Remediation needed?   | No       |
| Facility Expenses               | Name   | N/A      |
|                                 | Other Distributed Transmission System<br>Expenses Not listed   | N/A      |
|                                 | Name   | N/A      |
|                                 | Is Notification of a Medical Facility required as a result of DTV broadcasting?                                      | Yes      |
| Permit and Filing Costs         | Local Zoning   | Yes      |
|                                 | Non-zoning permits   | Yes      |
|                                 | BLM or NFS Coordination  | No       |
|                                 | FCC Construction Permit Minor Change   | No       |
|                                 | FCC License to Cover Application   | Yes      |
|                                 | FCC Special Temporary Authority Application  | Yes      |
| Other Miscellaneous<br>Expenses | Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)?        | Yes      |
|                                 | Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs? | Yes      |
|                                 | Does this relocation require Equipment Storage?  | Yes      |
|                                 | Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change?     | Yes      |
|                                 | Does this relocation require MVPD  Notification of a Channel Change?   | Yes      |

Other Expenses Not Listed

**Expenses** Information not provided.

#### **Transmitters**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description   | Predetermined<br>Cost Estimate | Estimated<br>Cost | Estimated<br>Cost<br>Justification                        | Actual<br>Cost | Actual Cost<br>Justification |
|---|--------------------------------|-------------------|---|----------------|------------------------------|
| Primary<br>Transmitter<br>THU9-10                                   | \$369,538.00                   | \$369,538.00      |   | \$0.00         |                              |
| - Liquid Cooled<br>Solid State<br>Transmitter 15.5<br>kW            | \$356,210.00                   | \$356,210.00      | Cost for transmitter including RF filter and installation | N/A            | N/A                          |
| Other Electrical Service: Electrical Connection to new transmitter. | \$13,328.00                    | \$13,328.00       | see<br>attached<br>electrical<br>proposal                 | N/A            | N/A                          |
| Sub-total   | \$369,538.00                   | \$369,538.00      | N/A   | \$0.00         | N/A                          |
| Total for all systems   | \$2,667,331.25                 | \$2,016,968.75    | N/A   | \$0.00         | N/A                          |

# Components

#### **Antennas**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description   | Predetermined<br>Cost Estimate | Estimated<br>Cost | Estimated<br>Cost<br>Justification                     | Actual<br>Cost | Actual Cost<br>Justification |
|---|--------------------------------|-------------------|--|----------------|------------------------------|
| Primary<br>Antenna THV-<br>11A13/VP-R<br>C150SP (S)   | \$372,908.25                   | \$371,393.25      |  | \$0.00         |                              |
| Input Complex<br>Feed System  | \$16,725.00                    | \$16,725.00       | see<br>Dielectric<br>proposal<br>attached              | N/A            | N/A                          |
| - High Power, Top Mount, basic slot antenna, 103 kW input, directional,, elliptically or circularly polarized | \$346,613.25                   | \$346,613.25      | See cost<br>proposal<br>from<br>Dielectric<br>Attached | N/A            | N/A                          |
| Elbow complex,<br>single channel,<br>at antenna<br>input, per 4 1<br>/16. feedline (if<br>needed)             | \$9,570.00                     | \$8,055.00        | N/A  | N/A            | N/A                          |
| Sub-total   | \$372,908.25                   | \$371,393.25      | N/A  | \$0.00         | N/A                          |
| Total for all systems   | \$2,667,331.25                 | \$2,016,968.75    | N/A  | \$0.00         | N/A                          |

# Components

#### **Transmission Line**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description   | Predetermined<br>Cost Estimate | Estimated<br>Cost | Estimated<br>Cost<br>Justification | Actual<br>Cost | Actual Cost<br>Justification |
|---|--------------------------------|-------------------|------------------------------------|----------------|------------------------------|
| Primary<br>Transmission<br>Line                             | \$48,000.00                    | \$38,272.50       |                                    | \$0.00         |                              |
| Rigid<br>Transmission<br>Line - copper, 3<br>1/8" broadband | \$48,000.00                    | \$38,272.50       | N/A                                | N/A            | N/A                          |
| Sub-total   | \$48,000.00                    | \$38,272.50       | N/A                                | \$0.00         | N/A                          |
| Total for all systems                                       | \$2,667,331.25                 | \$2,016,968.75    | N/A                                | \$0.00         | N/A                          |

## Components

# **Tower Equipment and Rigging Costs**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description  | Predetermined Cost Estimate | Estimated<br>Cost | Estimated<br>Cost<br>Justification |        | Actual Cost<br>Justification |
|--|-----------------------------|-------------------|------------------------------------|--------|------------------------------|
| Primary Tower<br>LTOWER  | \$1,499,300.00              | \$915,000.00      |                                    | \$0.00 |                              |
| Tower mapping for an undocumented /poorly documented tower and preparation of documentation necessary for tower load study | \$26,300.00                 | \$15,000.00       | N/A                                | N/A    | N/A                          |
| Serious tower reinforcement /modifications   | \$1,052,000.00              | \$500,000.00      | N/A                                | N/A    | N/A                          |
| Complex Tower<br>(includes, for<br>example, those<br>with<br>candelabras and<br>/or stacked<br>antennas)                   | \$421,000.00                | \$400,000.00      | N/A                                | N/A    | N/A                          |
| Sub-total  | \$1,499,300.00              | \$915,000.00      | N/A                                | \$0.00 | N/A                          |
| Total for all systems  | \$2,667,331.25              | \$2,016,968.75    | N/A                                | \$0.00 | N/A                          |

#### Components

## **Outside Professional Services**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description  | Predetermined Cost Estimate | Estimated<br>Cost | Estimated<br>Cost<br>Justification | Actual<br>Cost | Actual Cost<br>Justification |
|--|-----------------------------|-------------------|------------------------------------|----------------|------------------------------|
| Outside<br>Professional<br>Services  | \$293,505.00                | \$239,250.00      |                                    | \$0.00         |                              |
| Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application | \$5,260.00                  | \$5,000.00        | N/A                                | N/A            | N/A                          |
| Prepare and or review reimbursement form   | \$2,630.00                  | \$2,500.00        | N/A                                | N/A            | N/A                          |
| Comprehensive coverage verification via field study, if needed                         | \$84,200.00                 | \$40,000.00       | N/A                                | N/A            | N/A                          |
| RF Exposure<br>Measurements  | \$21,050.00                 | \$20,000.00       | N/A                                | N/A            | N/A                          |
| Project<br>management of<br>the transition   | \$164,320.00                | \$156,000.00      | N/A                                | N/A            | N/A                          |
| Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application    | \$2,365.00                  | \$2,250.00        | N/A                                | N/A            | N/A                          |
| Additional Field<br>Engineering<br>Service, 10 Days                                    | \$10,000.00                 | \$10,000.00       | N/A                                | N/A            | N/A                          |

| Attorney Fees -            | \$3,680.00     | \$3,500.00     | N/A | N/A    | N/A |
|----------------------------|----------------|----------------|-----|--------|-----|
| Prepare and File           |                |                |     |        |     |
| request for                |                |                |     |        |     |
| Special                    |                |                |     |        |     |
| Temporary<br>Authorization |                |                |     |        |     |
| Sub-total                  | \$293,505.00   | \$239,250.00   | N/A | \$0.00 | N/A |
| Total for all systems      | \$2,667,331.25 | \$2,016,968.75 | N/A | \$0.00 | N/A |

# Components

## **Other Expenses**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description  | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual<br>Cost | Actual Cost Justification |
|--|-----------------------------|----------------|------------------------------|----------------|---------------------------|
| Other Expenses   | \$84,080.00                 | \$83,515.00    |                              | \$0.00         |                           |
| Develop and air announcement of upcoming channel change                              | \$25,000.00                 | \$25,000.00    | N/A                          | N/A            | N/A                       |
| DTV Medical<br>Facility<br>Notification  | \$11,550.00                 | \$11,000.00    | N/A                          | N/A            | N/A                       |
| FCC Filing Fees - Form 2100 license to cover application                             | \$335.00                    | \$325.00       | N/A                          | N/A            | N/A                       |
| FCC Filing Fees - Special Temporary Authorization request                            | \$195.00                    | \$190.00       | N/A                          | N/A            | N/A                       |
| Local Zoning   | \$2,500.00                  | \$2,500.00     | N/A                          | N/A            | N/A                       |
| Non-zoning permits   | \$2,500.00                  | \$2,500.00     | N/A                          | N/A            | N/A                       |
| Disposal Costs<br>(for equipment<br>and other waste,<br>net of any<br>salvage value) | \$20,000.00                 | \$20,000.00    | N/A                          | N/A            | N/A                       |
| Equipment Delivery and Handling Charges  | \$5,000.00                  | \$5,000.00     | N/A                          | N/A            | N/A                       |
| Equipment<br>Storage   | \$5,000.00                  | \$5,000.00     | N/A                          | N/A            | N/A                       |

| MVPD<br>Notification of<br>Channel Change | \$12,000.00    | \$12,000.00    | N/A | N/A    | N/A |
|---|----------------|----------------|-----|--------|-----|
| Sub-total                                 | \$84,080.00    | \$83,515.00    | N/A | \$0.00 | N/A |
| Total for all systems                     | \$2,667,331.25 | \$2,016,968.75 | N/A | \$0.00 | N/A |

# Components

## **Grand Total**

|                       | Predetermined<br>Cost Estimate | Estimated Cost | Actual Cost |
|-----------------------|--------------------------------|----------------|-------------|
| Total for all systems | \$2,667,331.25                 | \$2,016,968.75 | \$0.00      |

| Reimbursem | entestiatus  | Response |
|------------|--|----------|
|            | The facility has ceased operating on its pre-<br>auction channel.  | No       |
|            | Construction of final facilities or all necessary modifications are complete.  | No       |
|            | All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator. | No       |

Section Question Response

# Submission of Estimated Expenses Statements

WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.

- 1. The Authorized
  Person signing
  below certifies that he
  /she is authorized to
  submit this TV
  Broadcaster
  Relocation Fund
  Reimbursement
  Form on behalf of
  the above-named
  entity.
- 2. The above-named entity acknowledges that all certifications and attached documentation are considered material representations.
- 3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.

- 4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- 5. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
- 7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the abovenamed applicant for the Authorization(s) specified above. Margaret
L. Tobey
Assistant
Secretary

07/11/2017

#### **Attachments**