



(REFERENCE COPY - Not for submission)

# FCC Form 399: Reimbursement Request

Facility **32326** | Service: **DTV** | Call **WCNC-TV** | Channel: **24 (UHF)** |  
ID:  
File **0000028031**  
Number:  
FRN: **0003594918** | Date **08/16**  
Submitted: **/2017**

## Applicant Information

### Applicant Name, Type, and Contact Information

Applicant	Address	Phone	Email	Applicant Type
<b>WCNC-TV, INC.</b>	TEGNA, Inc. 7950 Jones Branch Drive McLean, VA 22107 United States	+1 (703) 873-6600	LAWDEPT@TEGNA.com	Corporation

## Reimbursement Contact Information

### Reimbursement Contact Name and Information

Applicant	Address	Phone	Email
[Confidential]			

## Preparer Contact Information

### Preparer Contact Name and Information

Applicant	Address	Phone	Email
<b>Jeffrey Johnson</b> <i>Vice President Projects</i> <i>TEGNA</i>	Jeffrey Johnson 7950 Jones Branch Drive McLean, VA 22102 United States	+1 (703) 873-6736	jsjohnson@tegna.com

**Broadcaster  
Information  
and  
Transition  
Plan**

Question		Response
Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information.		No
Briefly describe transition plan		WCNC will moving from channel 22 to channel 24. This will require a new antenna, transmission transmitter and interim facility while these modifications take place.

**Transmitters**

Section	Question	Response
Transmitter Related Expenses	Do you have transmitter related expenses?	Yes

**Primary  
Transmitter**

**Existing Transmitter Information**

Section	Question	Response
<b>Existing Transmitter Description</b>	Type of change	Purchase New
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is this transmitter currently shared with another station?	No
	Is this transmitter currently in operating condition?	Yes
<b>Existing Transmitter Manufacturer and Type</b>	Manufacturer	
	Model	CD3200 P2 Sigma
	Year	2003
	Type	Inductive Output Tube
	IOT Power Type	Two
	Power Capacity	50 kW

**Primary  
Transmitter**

**New Transmitter Costs**

Section	Question	Response
New Transmitter	Use	Primary (Main)
	Change Type	Purchase New
	Is this a request for upgraded equipment?	Yes
	Manufacturer	
	Model	ULXTE 90
	Transmitter Type	Solid State
	Solid State Cooling	Liquid Cooled
	Solid State Power capacity	53 kW
	Justification for New Transmitter	Harris Sigma no longer supported for re-tuning.

**Primary  
Transmitter**

**Other Transmitter Costs**

Section	Question	Response
Electrical Service	Service Entrance (3 phases 800A 208V)	No
	Switchgear (industrial 800 amp)	No
	Transformer (480V)	No
	Power	N/A
	Rigid Conduit and Wiring	No
	Size	N/A
	Length	N/A
	Other Electrical Service	No

	Description	N/A
<b>HVAC Service</b>	Does the replacement transmitter require HVAC Service?	No
	Type	N/A
	Size	N/A
	Other Size	N/A
<b>Transmitter Building Addition/Modification or Leasehold Improvement</b>	Does the Transmitter Building require an addition, modification, other leasehold improvement?	No
	Size	N/A
<b>Channel 14 Costs</b>	Is an RF Consulting Engineer needed?	N/A
	Is a channel 14 Mask Filer needed?	N/A
	Is additional field engineering time needed?	N/A
	Number of Days	N/A

**Primary  
Transmitter**

**Other Transmitter Cost Not Listed**

Information not provided.

**Antennas**

Section	Question	Response
Antenna Related Expenses	Do you have antenna related expenses?	Yes

## Primary Antenna

### Existing Antenna Information

Section	Question	Response
Existing Antenna Description	Type of change	Purchase New
	Antenna Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing antenna shared with another station or stations?	No
	Is the existing antenna directional?	Yes
	Is antenna in operating condition?	Yes
	Is antenna located on or in close proximity to an antenna farm?	No
Existing Antenna Manufacturer and Type	Class	Full Power
	Mounting	Top Mount
	Antenna position in stack	Not in Stack
	Polarization	Horizontal
	Type	Slotted Coaxial
	Number of Stations Supported	N/A
	Number of Panels	N/A
	Design power capacity in use	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power)	828.0 kW

Manufacturer	
Model	TFU24JTH /VP-R 4C170 (SP)
Year	2017

Primary  
Antenna

New Antenna Costs

Section	Question	Response
New Antenna Description	Use	Primary (Main)
	Description of Use	N/A
	Change Type	Purchase New
	Is this a request for upgraded equipment?	No
	Ownership	Owned
	Owner	N/A
	Is antenna shared?	No
	Is antenna directional?	Yes
	Will antenna be located on or in close proximity to an antenna farm?	No
New Antenna Manufacturer and Types	Class	Full Power
	Mounting	Top Mount
	Antenna position in stack	Not in Stack
	Polarization	Horizontal
	Type	Slotted Coaxial
	Number of Stations Supported	N/A
	Number of Panels/Bays	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Design power capacity in use	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power) .....	828.0 kW
	Manufacturer	

Model	TFU-24JTH /VP- R4C170 (SP)
Year	2018
Justification for New Antenna	Old antenna cannot be re-tuned

## Primary Antenna

### Other Antenna Costs

Section	Question	Response
<b>Combiner for Shared Antenna</b>	Do you need a Combiner for a Shared Antenna?	No
	Type	
	Number of channels supported	N/A
	Frequencies of channels supported	N/A
	Frequency	N/A
	Do you need a combiner output splitter /switcher for dual feed lines?	N/A
<b>Elbow Complex</b>	Do you require the separate purchase of the Elbow Complex?	Yes
	Broadband or Single Channel?	Single Channel
	Feed Line Size	7 3/16 inches inches
<b>Side Mount Brackets</b>	Do you require the separate purchase of side mount brackets for a high power antenna?	No
<b>Pattern Scatter Analysis</b>	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	No
<b>Sweep Test</b>	Do you require the sweep testing of transmission line and antenna?	Yes

**Primary  
Antenna**

**Other Antenna Cost Not Listed**

Information not provided.

**Interim  
Antenna**

**New Antenna Costs**

Section	Question	Response
<b>New Antenna Description</b>	Use	Interim
	Description of Use	N/A
	Change Type	Purchase New
	Ownership	Owned
	Owner	N/A
	Is antenna shared?	No
	Is antenna directional?	Yes
	Will antenna be located on or in close proximity to an antenna farm?	No
<b>New Antenna Manufacturer and Type</b>	Class	Full Power
	Mounting	Side Mount
	Antenna position in stack	Not in Stack
	Polarization	Horizontal
	Type	Other
	Number of Stations Supported	N/A
	Number of Panels/Bays	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Design power capacity in use	N/A
	Other Antenna Type	Broadband
	ERP: (Effective Radiated Power) .....	248.0 kW
	Manufacturer	
	Model	TFU-8WB- R C160
	Year	2018

	Justification for New Antenna	Per Dielectric interim antennas will not be available for rental during the repacking process.
--	-------------------------------	--

## Interim Antenna

### Other Antenna Costs

Section	Question	Response
<b>Elbow Complex</b>	Do you require the separate purchase of the Elbow Complex?	Yes
	Broadband or Single Channel?	S
	Feed Line Size	4 1/16 inches
<b>Side Mount Brackets</b>	Do you require the separate purchase of side mount brackets for an antenna?	Yes
<b>Pattern Scatter Analysis</b>	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	Yes
<b>Sweep Test</b>	Do you require the sweep testing of transmission line and antenna?	Yes

## Interim Antenna

### Other Antenna Cost Not Listed

Information not provided.

**Transmission Line**

Section	Question	Response
Transmission Line Related Expenses	Do you have transmission line related expenses?	Yes

**Primary  
Transmission Line**

**Existing Transmission Line**

Section	Question	Response
<b>Existing Transmission Line Description</b>	Type of change	Purchase New
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing transmission line shared with another station or stations?	No
	Is Transmission Line in operating condition?	Yes
<b>Existing Transmission Line Manufacturer and Type</b>	Manufacturer	
	Type	Rigid
	Diameter	7 3/16 inches
	Other Diameter	N/A
	Segment Length	20 inches
	Other Segment Length	N/A
	Number of parallel runs	1
	Length	2100 feet per run

**Primary** **New Transmission Line**  
**Transmission Line**

Section	Question	Response
<b>New Transmission Line Costs</b>	Use	Primary (Main)
	Description of Use	N/A
	Change Type	Purchase New
	Is this a request for upgraded equipment?	No
	Type	Rigid
	Diameter	7 3/16 inches
	Other Diameter	N/A
	Segment Length	20 inches
	Other Segment Length	N/A
	Number of parallel runs	1
	Length	2100 feet per run
	Justification for New Transmission Line	Old Transmission line will not work on new channel assignment.

**Primary** **Other Transmission Line Expenses Not Listed**  
**Transmission Line**

Information not provided.

**Interim**  
**Transmission Line**

**New Transmission Line**

Section	Question	Response
<b>New Transmission Line Costs</b>	Use	Interim
	Description of Use	N/A
	Change Type	Purchase New
	Type	Rigid
	Diameter	6 1/8 inches
	Segment Length	Broadband
	Other Segment Length	
	Number of parallel runs	1
	Length	1950 feet per run
	Justification for New Transmission Line	new line for interim facility

**Interim**  
**Transmission Line**

**Other Transmission Line Expenses Not Listed**

Information not provided.

**Tower Equipment And Rigging Costs**

Section	Question	Response
Tower Equipment or Rigging Costs Changes	Do you have tower equipment or rigging costs changes?	Yes

**Primary Tower**

**Existing Tower**

Section	Question	Response
Existing Tower Description	Type of change	Move Equipment
	Tower Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Is this tower consider Complex?	No
	Is this tower currently shared with any other stations?	No
	One or more FM, AM or TV radio broadcaster(s)	N/A
	Others Types of Users	N/A
	Is tower documented for structural analysis?	Yes
	Is tower compliant with Rev G?	Yes
Existing Tower Structure Registration	Do you have a tower registration number?	Yes
	ASR Number	1001294
Coordinates (NAD83 (North American Datum of 1983))	Latitude (NAD83)	35° 20' 49.4" N-
	Longitude (NAD83)	081° 10' 14.2" W-
	Overall Structure Height	1968.48 feet
	Support Structure Height	1915.99 feet
	Ground Elevation Above Mean Sea Level (AMSL)	786.08 feet

Structure Type	TOWER - Free Standing or Guyed Structure
Tower Owner	WCNC-TV, Inc
Date Constructed	08/27/1992

**Primary Tower**

**Tower Rigging Costs**

Section	Question	Response
Tower Rigging Costs	Complex Tower	N/A
Helicopter Services Required	Are helicopter services required?	No

**Primary Tower**

**Other Tower Expenses Not Listed**

Information not provided.

**Outside  
Professional**

Section	Question	Response
<b>Services Costs Outside Project Management Services</b>	Do you require outside project management services?	Yes
	Number of Hours	100
	Explanation	Oversight of on site processes during construction.
<b>Outside RF consulting Engineering Services</b>	Perform engineering study for new channel assignment and antenna development	Yes
	Prepare engineering section of Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	Yes
	For Main Facility	Yes
	Prepare engineering section of Form FCC License to Cover Application	Yes
	For Auxiliary Facility	Yes
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	Yes
	Quantity	2
	Do you have Distributed Transmission System engineering services?	N/A
	Critical Facility	N/A
	Terrain-Shielded Facility	N/A
<b>Attorney and Other Outside Consulting Services</b>	Prepare and file Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	Yes
	For Main Facility	Yes
	Prepare and file Form FCC License to Cover Application	Yes

	For Auxiliary Facility	Yes
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	Yes
	Quantity	2
	NEPA Section 106 environmental review	No
	Environmental Assessment	No
	ASR Modification	No
	FAA Consultation (including preparation of FAA Form 7460)	No
	Negotiation of Lease and other Matter for Shared Locations	No
	Prepare or Review FCC Form 399 for Reimbursement	Yes
	Address transition timing and coordination issues w/ other stations and wireless providers	No
<b>RF Field Engineering Services</b>	Comprehensive coverage verification via field study	Yes
	RF exposure measurements	Yes
	Additional Field Engineering Service	No
	Number of Days	N/A
	Justification	N/A

**Outside Professional Services Costs**

**Other Professional Services Expenses Not Listed**

Name	Description
<b>Pre filing site review</b>	Outside engineering fir review of each facility

## Other Expenses

Section	Question	Response
<b>AM Pattern Disturbance</b>	Is an Impact Study needed?	No
	Is Remediation needed?	No
<b>Facility Expenses</b>	Name	N/A
	Other Distributed Transmission System Expenses Not listed	N/A
	Name	N/A
	Is Notification of a Medical Facility required as a result of DTV broadcasting?	Yes
<b>Permit and Filing Costs</b>	Local Zoning	Yes
	Non-zoning permits	No
	BLM or NFS Coordination	No
	FCC Construction Permit Minor Change	No
	FCC License to Cover Application	Yes
	FCC Special Temporary Authority Application	Yes
<b>Other Miscellaneous Expenses</b>	Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)?	No
	Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs?	No
	Does this relocation require Equipment Storage?	Yes
	Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change?	Yes
	Does this relocation require MVPD Notification of a Channel Change?	Yes

**Other  
Expenses**

**Other Expenses Not Listed**

Name		Description
Interim Facility Rigging		Rig Tall tower for Interim antenna and line
Internal labor		Local and Corporate labor

Cost  
Information

Transmitters

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Transmitter ULXTE 90	\$1,788,000.00	\$1,637,978.00		\$0.00	
UHF - Liquid Cooled Solid State Transmitter 52 - 61 kW	\$1,788,000.00	\$1,637,978.00	Transmitter cannot be re-tuned. Re-tune option no longer available for transmitter.	N/A	N/A
Sub-total	\$1,788,000.00	\$1,637,978.00	N/A	\$0.00	N/A
Total for all systems	\$4,015,480.00	\$3,195,048.30	N/A	\$0.00	N/A

Components

Information not provided.

## Cost Information

### Antennas

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
<b>Interim Antenna TFU-8WB-R C160</b>	<b>\$234,210.00</b>	<b>\$86,557.00</b>		<b>\$0.00</b>	
Sweep test of existing antenna	\$6,730.00	\$6,400.00	Per Dielectric	N/A	N/A
UHF - Lower Power Side Mount, One station - 200-500 kW, horizontally polarized	\$189,500.00	\$44,925.00	N/A	N/A	N/A
Elbow complex, single channel, at antenna input, per 4 1/16. feedline (if needed)	\$9,570.00	\$8,232.00	N/A	N/A	N/A
Side mount brackets for high power antennas (if not included in antenna base cost)	\$23,150.00	\$22,000.00	N/A	N/A	N/A
Pattern scatter analysis for side mount high/med power antennas (if not included in antenna base cost)	\$5,260.00	\$5,000.00	Per Widelity estimate	N/A	N/A
<b>Primary Antenna TFU-24JTH/VP-R4C170 (SP)</b>	<b>\$267,630.00</b>	<b>\$186,880.00</b>		<b>\$0.00</b>	

Sweep test of existing antenna	\$6,730.00	\$6,400.00	Per Dielectric	N/A	N/A
Elbow complex, single channel, at antenna input, per 7 3 /16. feedline (if needed)	\$13,900.00	\$8,055.00	Per Dielectric	N/A	N/A
UHF - High Power Top Mount (200-1000 kW), One station antenna, horizontally polarized	\$247,000.00	\$172,425.00	Per Dielectric quote	N/A	N/A
<b>Sub-total</b>	\$501,840.00	\$273,437.00	N/A	\$0.00	N/A
<b>Total for all systems</b>	\$4,015,480.00	\$3,195,048.30	N/A	\$0.00	N/A

## Components

Information not provided.

Cost  
Information

Transmission Line

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Interim Transmission Line	\$452,400.00	\$285,648.30		\$0.00	
Rigid Transmission Line - copper, 6 1/8" broadband	\$452,400.00	\$285,648.30	N/A	N/A	N/A
Primary Transmission Line	\$609,000.00	\$353,865.00		\$0.00	
Rigid Transmission Line - copper, 7 3/16"	\$609,000.00	\$353,865.00	Per Dielectric quote	N/A	N/A
Sub-total	\$1,061,400.00	\$639,513.30	N/A	\$0.00	N/A
Total for all systems	\$4,015,480.00	\$3,195,048.30	N/A	\$0.00	N/A

Components

Information not provided.

Cost  
Information

Tower Equipment and Rigging Costs

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Tower TOWER	\$210,500.00	\$200,000.00		\$0.00	
Tall Tower (greater than 500')	\$210,500.00	\$200,000.00	per Widelity estimate	N/A	N/A
Sub-total	\$210,500.00	\$200,000.00	N/A	\$0.00	N/A
Total for all systems	\$4,015,480.00	\$3,195,048.30	N/A	\$0.00	N/A

Components

Information not provided.

## Cost Information

### Outside Professional Services

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
<b>Outside Professional Services</b>	<b>\$185,755.00</b>	<b>\$176,700.00</b>		<b>\$0.00</b>	
Pre filing site review	<i>\$23,000.00</i>	\$23,000.00	N/A	N/A	N/A
RF Exposure Measurements	\$21,050.00	\$20,000.00	Per Widely estimate	N/A	N/A
Comprehensive coverage verification via field study, if needed	\$84,200.00	\$80,000.00	Per Widely Estimate	N/A	N/A
Attorney Fees - Prepare and File request for Special Temporary Authorization	\$7,360.00	\$7,000.00	Per Widely estimate	N/A	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application	\$2,365.00	\$2,200.00	Per Widely estimate	N/A	N/A
Attorney Fees - Aux Antenna, prepare and File Form 2100 Construction Permit or License Application	\$4,210.00	\$4,000.00	Per Widely estimate	N/A	N/A

Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	\$5,260.00	\$5,000.00	per Widelity estimate	N/A	N/A
Prepare request for Special Temporary Authorization	\$4,100.00	\$3,000.00	Per Widelity estimate	N/A	N/A
RF Consulting Engineer Fees- Aux Antenna: Prepare engineering section of FCC Form 2100, License to Cover Application	\$1,580.00	\$1,500.00	Per Widelity Estimate	N/A	N/A
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	\$1,580.00	\$1,500.00	per Widelity estimate	N/A	N/A
RF Consulting Engineer Fees- Aux Antenna: Prepare engineering section of FCC Form 2100, Construction Permit Application	\$2,105.00	\$2,000.00	Per Widelity estimate	N/A	N/A
Project management of the transition	\$15,800.00	\$15,000.00	Oversight for construction at transmitter site during the transition.	N/A	N/A

Prepare and or review reimbursement form	\$2,630.00	\$2,500.00	per Widely estimate	N/A	N/A
Perform engineering study for new channel assignment and antenna development	\$7,360.00	\$7,000.00	Per Widely estimate	N/A	N/A
Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	\$3,155.00	\$3,000.00	Per Widely estimate	N/A	N/A
<b>Sub-total</b>	\$185,755.00	\$176,700.00	N/A	\$0.00	N/A
<b>Total for all systems</b>	\$4,015,480.00	\$3,195,048.30	N/A	\$0.00	N/A

## Components

Information not provided.

## Cost Information

### Other Expenses

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
<b>Other Expenses</b>	<b>\$267,985.00</b>	<b>\$267,420.00</b>		<b>\$0.00</b>	
Internal labor	<i>\$23,405.00</i>	\$23,405.00	N/A	N/A	N/A
MVPD Notification of Channel Change	<i>\$6,000.00</i>	\$6,000.00	Hire third party to notify all MVPD's of upcoming changes.	N/A	N/A
Develop and air announcement of upcoming channel change	<i>\$6,000.00</i>	\$6,000.00	150 per hour t for 40 hours to write, shoot and produce audience information.	N/A	N/A
Interim Facility Rigging	<i>\$200,000.00</i>	\$200,000.00	Per Widely Estimate	N/A	N/A
Equipment Storage	<i>\$20,000.00</i>	\$20,000.00	6 months at \$240 per week for antenna and line on 2 flat bed storage. 10K each	N/A	N/A
Local Zoning	<i>\$500.00</i>	\$500.00	Local permitting estimate	N/A	N/A

FCC Filing Fees - Special Temporary Authorization request	\$195.00	\$190.00	Per Widely Estimate	N/A	N/A
FCC Filing Fees - Form 2100 license to cover application	\$335.00	\$325.00	Per Widely Estimate	N/A	N/A
DTV Medical Facility Notification	\$11,550.00	\$11,000.00	Per Widely estimate	N/A	N/A
<b>Sub-total</b>	\$267,985.00	\$267,420.00	N/A	\$0.00	N/A
<b>Total for all systems</b>	\$4,015,480.00	\$3,195,048.30	N/A	\$0.00	N/A

## Components

Information not provided.

Cost Information	Grand Total			
		Predetermined Cost Estimate	Estimated Cost	Actual Cost
	Total for all systems	\$4,015,480.00	\$3,195,048.30	\$0.00

Reimbursement Status	Question	Response
	The facility has ceased operating on its pre-auction channel.	No
	Construction of final facilities or all necessary modifications are complete.	No
	All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator.	No

Certification	Section	Question	Response
	Submission of Estimated Expenses Statements	<p>WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.</p>	
		<ol style="list-style-type: none"> <li>1. The Authorized Person signing below certifies that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity.</li> <li>2. The above-named entity acknowledges that all certifications and attached documentation are considered material representations.</li> <li>3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.</li> </ol>	

4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
5. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

	<p>8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.</p>	
	<p>I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.</p>	<p><b>Ann Bobeck</b> <i>Legal Counsel</i></p> <p>08/16/2017</p>

## Attachments

Information not provided.