

Federal Communications Commission

#### (REFERENCE COPY - Not for submission)

# FCC Form 399: Reimbursement Request

| Facility<br>ID: | 50044    | Service: DTV       | Call<br>Sign:  | KPBT-TV | Channel: 28 (UHF) |
|-----------------|----------|--------------------|----------------|---------|-------------------|
| File<br>Number: | 000002   | 8613               | 9              |         |                   |
| FRN: <b>002</b> | 21001540 | Date<br>Submitted: | 03/28<br>/2018 |         |                   |

#### Applicant Name, Type, and Contact Information

#### Applicant Information

| Applicant   | Address  | Phone                       | Email                    | Applicant<br>Type  |
|---|--|-----------------------------|--------------------------|--------------------|
| PERMIAN BASIN PUBLIC<br>TELECOMMUNICATIONS,<br>INC.<br>Doing Business As: KPBT-TV | Jazmin<br>Shotts<br>P.O. BOX<br>8940<br>MIDLAND,<br>TX 79708<br>United<br>States | +1<br>(432)<br>563-<br>5728 | jshotts@basinpbs.<br>org | Not-for-<br>Profit |

#### Reimbursement Contact Name and Information Reimbursement Contact Information

| Applicant      | Address | Phone | Email |
|----------------|---------|-------|-------|
| [Confidential] |         |       |       |

# Preparer Preparer Contact Name and Information

| Contact<br>Information | Applicant                         | Address   | Phone             | Email             |
|------------------------|-----------------------------------|---|-------------------|-------------------|
|                        | David Sanderford<br>Marsand, Inc. | David Sanderford<br>1957 Reynolds Dr<br>Azle, TX 76020<br>United States | +1 (817) 783-5566 | david@marsand.com |

| Broadcaster                              | Question   | Response                                |
|--|--|---|
| Information<br>and<br>Transition<br>Plan | Will the station be sharing equipment with<br>another broadcast television station or<br>stations (e.g., a shared antenna, co-location<br>on a tower, use of the same transmitter<br>room, multiple transmitters feeding a<br>combiner, etc.)? If yes, enter the facility ID's<br>of the other stations and click 'prefill' to<br>download those stations' licensing<br>information. | No                                      |
|  | Briefly describe transition plan   | See attached Transition Plan Narrative. |

| Transmitters | Section                         | Question                                  | Response |
|--------------|---------------------------------|---|----------|
|              | Transmitter Related<br>Expenses | Do you have transmitter related expenses? | Yes      |

| Primary     | Existing Transmitter Information    |  |                   |  |  |
|-------------|-------------------------------------|--|-------------------|--|--|
| Transmitter | Section                             | Question   | Response          |  |  |
|             | Existing Transmitter<br>Description | Type of change   | Purchase<br>New   |  |  |
|             |                                     | Use  | Primary<br>(Main) |  |  |
|             |                                     | Description of Use   | N/A               |  |  |
|             |                                     | Ownership  | Owned             |  |  |
|             |                                     | Owner  | N/A               |  |  |
|             |                                     | Site   | N/A               |  |  |
|             |                                     | Is this transmitter currently shared with another station? | No                |  |  |
|             |                                     | Is this transmitter currently in operating condition?      | Yes               |  |  |
|             | Existing Transmitter                | Manufacturer   |                   |  |  |
|             | Manufacturer and Type               | Model  | DHD60P2           |  |  |
|             |                                     | Year   | 2001              |  |  |
|             |                                     | Туре   | Solid State       |  |  |
|             |                                     | Solid State Cooling  | Air Cooled        |  |  |
|             |                                     | Solid State Power Capacity                                 | 14 kW             |  |  |

**Existing Transmitter Information** 

| Primary     | New Transmitter Costs |   |  |
|-------------|-----------------------|---|--|
| Transmitter | Section               | Question                                  | Response   |
|             | New Transmitter       | Use                                       | Primary<br>(Main)  |
|             |                       | Change Type                               | Purchase<br>New  |
|             |                       | Is this a request for upgraded equipment? | Yes  |
|             |                       | Manufacturer                              |  |
|             |                       | Model                                     | THU9-<br>12Evo   |
|             |                       | Transmitter Type                          | Solid State  |
|             |                       | Solid State Cooling                       | Liquid<br>Cooled   |
|             |                       | Solid State Power capacity                | 19 kW  |
|             |                       | Justification for New Transmitter         | Solid State<br>Power<br>Capacity is<br>"pre-mask<br>filter". See<br>attached<br>Transition<br>Plan<br>Narrative. |

#### **Other Transmitter Costs**

| Primary     | Other Transmitter Costs |                                       |          |  |  |
|-------------|-------------------------|---------------------------------------|----------|--|--|
| Transmitter | Section                 | Question                              | Response |  |  |
|             | Electrical Service      | Service Entrance (3 phases 800A 208V) | Yes      |  |  |
|             |                         | Switchgear (industrial 800 amp)       | Yes      |  |  |
|             |                         | Transformer (480V)                    | Yes      |  |  |
|             |                         | Power                                 | 300 kVA  |  |  |
|             |                         | Rigid Conduit and Wiring              | Yes      |  |  |
|             |                         | Size                                  | 3 inches |  |  |
|             |                         |                                       |          |  |  |

|   | Length   | 180.0 feet  |
|---|--|---|
|   | Other Electrical Service   | Yes   |
|   | Description  | Build out<br>electrical to<br>accommodate<br>the addition<br>of the existing<br>UPS and<br>generator and<br>then move<br>the UPS and<br>generator<br>after the<br>transition to<br>comply with<br>WARN act. |
| HVAC Service  | Does the replacement transmitter require HVAC Service?                                       | Yes   |
|   | Туре   | Cooling Only  |
|   | Size   | 10 tons   |
|   | Other Size   | N/A   |
| Transmitter Building<br>Addition/Modification or<br>Leasehold Improvement | Does the Transmitter Building require an addition, modification, other leashold improvement? | Yes   |
|   | Size   | 800.0 square<br>feet  |
| Channel 14 Costs  | Is an RF Consulting Engineer needed?   | N/A   |
|   | Is a channel 14 Mask Filer needed?   | N/A   |
|   | Is additional field engineering time needed?   | N/A   |
|   | Number of Days   | N/A   |

# Primary<br/>Transmitter Other Transmitter Cost Not Listed Name Description Remove Existing Equipment Remove pre-auction channel transmitter<br/>and interior RF system.

| Transmitter Installation | Installation, commissioning and proof of |
|--------------------------|--|
|                          | performance documentation.               |

| Antennas Section |               | Question                              | Response |
|------------------|---------------|---------------------------------------|----------|
| Antenna Rela     | ated Expenses | Do you have antenna related expenses? | Yes      |

| Primary | Existing Antenna Information              |  |                    |  |
|---------|---|--|--------------------|--|
| Antenna | Section                                   | Question   | Response           |  |
|         | Existing Antenna<br>Description           | Type of change   | Purchase<br>New    |  |
|         |   | Antenna Use  | Primary<br>(Main)  |  |
|         |   | Description of Use   | N/A                |  |
|         |   | Ownership  | Owned              |  |
|         |   | Owner  | N/A                |  |
|         |   | Site   | N/A                |  |
|         |   | Is the existing antenna shared with another station or stations? | No                 |  |
|         |   | Is the existing antenna directional?                             | No                 |  |
|         |   | Is antenna in operating condition?                               | Yes                |  |
|         |   | Is antenna located on or in close proximity to an antenna farm?  | No                 |  |
|         | Existing Antenna<br>Manufacturer and Type | Class  | Full Power         |  |
|         |   | Mounting   | Side Mount         |  |
|         |   | Antenna position in stack  | Not in Stack       |  |
|         |   | Polarization   | Horizontal         |  |
|         |   | Туре   | Slotted<br>Coaxial |  |
|         |   | Number of Stations Supported                                     | N/A                |  |
|         |   | Number of Panels   | N/A                |  |
|         |   | Design power capacity in use                                     | N/A                |  |
|         |   | Lower Limit  | N/A                |  |
|         |   | Upper Limit  | N/A                |  |
|         |   | Other Antenna Type   | N/A                |  |
|         |   | ERP: (Effective Radiated Power)                                  | 220.0 kW           |  |
|         |   |  |                    |  |

| Manufacturer |                    |
|--------------|--------------------|
| Model        | ATL20H3-<br>HSO-38 |
| Year         | 2001               |

| Primary | New Antenna Costs                     |  |                    |  |  |
|---------|---------------------------------------|--|--------------------|--|--|
| Antenna | Section                               | Question   | Response           |  |  |
|         | New Antenna Description               | Use  | Primary<br>(Main)  |  |  |
|         |                                       | Description of Use   | N/A                |  |  |
|         |                                       | Change Type  | Purchase<br>New    |  |  |
|         |                                       | Is this a request for upgraded equipment?                            | Yes                |  |  |
|         |                                       | Ownership  | Owned              |  |  |
|         |                                       | Owner  | N/A                |  |  |
|         |                                       | Is antenna shared?   | No                 |  |  |
|         |                                       | Is antenna directional?  | Yes                |  |  |
|         |                                       | Will antenna be located on or in close proximity to an antenna farm? | No                 |  |  |
|         | New Antenna<br>Manufacturer and Types | Class  | Full Power         |  |  |
|         |                                       | Mounting   | Side Mount         |  |  |
|         |                                       | Antenna position in stack  | Not in Stack       |  |  |
|         |                                       | Polarization   | Elliptical         |  |  |
|         |                                       | Туре   | Slotted<br>Coaxial |  |  |
|         |                                       | Number of Stations Supported   | N/A                |  |  |
|         |                                       | Number of Panels/Bays  | N/A                |  |  |
|         |                                       | Lower Limit  | N/A                |  |  |
|         |                                       | Upper Limit  | N/A                |  |  |
|         |                                       | Design power capacity in use   | N/A                |  |  |
|         |                                       | Other Antenna Type   | N/A                |  |  |
|         |                                       | ERP: (Effective Radiated Power)                                      | 500.0 kW           |  |  |
|         |                                       | Manufacturer   |                    |  |  |
|         |                                       |  | 1                  |  |  |

| Model                         | SAA28-<br>ATW_P3-<br>J300-ES6F<br>28                |
|-------------------------------|---|
| Year                          | 2018  |
| Justification for New Antenna | See<br>attached<br>Transition<br>Plan<br>Narrative. |

# Primary Other Antenna Costs

### Antenna

| Section                        | Question  | Response |
|--------------------------------|---|----------|
| Combiner for Shared<br>Antenna | Do you need a Combiner for a Shared Antenna?  | No       |
|                                | Туре  |          |
|                                | Number of channels supported  | N/A      |
|                                | Frequencies of channels supported   | N/A      |
|                                | Frequency   | N/A      |
|                                | Do you need a combiner output splitter /switcher for dual feed lines?                                       | N/A      |
| Elbow Complex                  | Do you require the separate purchase of the Elbow Complex?  | No       |
|                                | Broadband or Single Channel?  | N/A      |
|                                | Feed Line Size  | N/A      |
| Side Mount Brackets            | Do you require the separate purchase of side mount brackets for a high power antenna?                       | Yes      |
| Pattern Scatter Analysis       | Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna? | Yes      |
| Sweep Test                     | Do you require the sweep testing of transmission line and antenna?  | Yes      |

# Primary<br/>AntennaOther Antenna Cost Not ListedInformation not provided.

| Transmissior | n Seffien                             | Question  | Response |
|--------------|---------------------------------------|---|----------|
|              | Transmission Line<br>Related Expenses | Do you have transmission line related expenses? | Yes      |

| Primary     | Existing Transmission Line                |  |                     |  |
|-------------|---|--|---------------------|--|
| Transmissio | on Line<br>Section                        | Question   | Response            |  |
|             | Existing Transmission<br>Line Description | Type of change   | Purchase<br>New     |  |
|             |   | Use  | Primary<br>(Main)   |  |
|             |   | Description of Use   | N/A                 |  |
|             |   | Ownership  | Owned               |  |
|             |   | Owner  | N/A                 |  |
|             |   | Site   | N/A                 |  |
|             |   | Is the existing transmission line shared with another station or stations? | No                  |  |
|             |   | Is Transmission Line in operating condition?                               | Yes                 |  |
|             | Existing Transmission                     | Manufacturer   |                     |  |
|             | Line Manufacturer and<br>Type             | Туре   | Flexible Air        |  |
|             |   | Diameter   | 4 inches            |  |
|             |   | Other Diameter   | N/A                 |  |
|             |   | Segment Length   | N/A                 |  |
|             |   | Other Segment Length   | N/A                 |  |
|             |   | Number of parallel runs  | 1                   |  |
|             |   | Length   | 315 feet<br>per run |  |

**Existing Transmission Line** 

| Primary     | New Transmission Line          |   |   |  |
|-------------|--------------------------------|---|---|--|
| Transmissio | n Line<br>Section              | Question                                  | Response  |  |
|             | New Transmission Line<br>Costs | Use                                       | Primary<br>(Main)                                   |  |
|             |                                | Description of Use                        | N/A   |  |
|             |                                | Change Type                               | Purchase<br>New                                     |  |
|             |                                | Is this a request for upgraded equipment? | No  |  |
|             |                                | Туре                                      | Flexible Air  |  |
|             |                                | Diameter                                  | 4 inches  |  |
|             |                                | Other Diameter                            | N/A   |  |
|             |                                | Segment Length                            | N/A   |  |
|             |                                | Other Segment Length                      | N/A   |  |
|             |                                | Number of parallel runs                   | 1   |  |
|             |                                | Length                                    | 900 feet<br>per run                                 |  |
|             |                                | Justification for New Transmission Line   | See<br>attached<br>Transition<br>Plan<br>Narrative. |  |

Other Transmission Line Expenses Not Listed Transmission

| Tower                                | Section                                     | Question  | Response |
|--------------------------------------|---|---|----------|
| Equipment<br>And<br>Rigging<br>Costs | Tower Equipment or<br>Rigging Costs Changes | Do you have tower equipment or rigging costs changes? | Yes      |

| Primary | Add Tower   |   |                      |  |  |
|---------|---|---|----------------------|--|--|
| Tower   | Section   | Question  | Response             |  |  |
|         | Existing Tower<br>Description                                     | Type of change  | Modify<br>Existing   |  |  |
|         |   | Tower Use   | Primary<br>(Main)    |  |  |
|         |   | Description of Use                                      | N/A                  |  |  |
|         |   | Ownership   | Leased               |  |  |
|         |   | Is this tower consider Complex?                         | No                   |  |  |
|         |   | Is this tower currently shared with any other stations? | Yes                  |  |  |
|         |   | One or more FM, AM or TV radio broadcaster(s)           | No                   |  |  |
|         |   | Others Types of Users                                   | Yes                  |  |  |
|         |   | Is tower documented for structural analysis?            | Yes                  |  |  |
|         |   | Is tower compliant with Rev G?                          | No                   |  |  |
|         | Existing Tower Structure  | Do you have a tower registration number?                | Yes                  |  |  |
|         | Registration  | ASR Number  | 1215312              |  |  |
|         | Coordinates ( <u>NAD83</u> (<br>North American Datum of<br>1983)) | Latitude (NAD83)  | 31° 53'<br>50.3" N-  |  |  |
|         |   | Longitude (NAD83)                                       | 102° 20'<br>15.5" W- |  |  |
|         |   | Overall Structure Height                                | 367.78 feet          |  |  |
|         |   | Support Structure Height                                | 350.06 feet          |  |  |
|         |   | Ground Elevation Above Mean Sea Level<br>(AMSL)         | 2917.62 feet         |  |  |
|         |   |   |                      |  |  |

| Structure Type   | MAST -<br>Mast                    |
|------------------|-----------------------------------|
| Tower Owner      | Gray<br>Television<br>Group, Inc. |
| Date Constructed | 12/23/2000                        |

#### Other Types of Users

Users

K238AZ FM Trans

KOSA-TV STL

# Primary Tower Modification Costs

Tower

Tower

| Section              | Question   | Response  |
|----------------------|--|---|
| Engineering Study    | Please what type of engineering study is required, if any: | Study needed<br>for<br>undocumented<br>/poorly<br>documented<br>tower |
| Tower Reinforcements | Please select whether tower reinforcements are needed:     | No<br>reinforcements<br>needed  |

# Primary Tower Rigging Costs

| Section                         | Question                          | Response |
|---------------------------------|-----------------------------------|----------|
| Tower Rigging Costs             | Complex Tower                     | N/A      |
| Helicopter Services<br>Required | Are helicopter services required? | No       |

PrimaryOther Tower Expenses Not ListedTowerInformation not provided.

| Primary | Add Tower                         |   |  |
|---------|-----------------------------------|---|--|
| Tower   | Section                           | Question  | Response   |
|         | Existing Tower                    | Type of change  | Modify Existing  |
|         | Description                       | Tower Use   | Primary (Main)   |
|         |                                   | Description of Use                                      | N/A  |
|         |                                   | Ownership   | Leased   |
|         |                                   | Is this tower consider Complex?                         | No   |
|         |                                   | Is this tower currently shared with any other stations? | Yes  |
|         |                                   | One or more FM, AM or TV radio<br>broadcaster(s)        | Yes  |
|         |                                   | Others Types of Users                                   | No   |
|         |                                   | Is tower documented for structural analysis?            | Yes  |
|         |                                   | Is tower compliant with Rev G?                          | Unknown  |
|         | Existing Tower                    | Do you have a tower registration number?                | Yes  |
|         | Structure<br>Registration         | ASR Number  | 1053361  |
|         | Coordinates (NAD83 (              | Latitude (NAD83)  | 32° 05' 11.0" N-   |
|         | North American<br>Datum of 1983)) | Longitude (NAD83)                                       | 102° 17' 12.0"<br>W-   |
|         |                                   | Overall Structure Height                                | 1131.88 feet   |
|         |                                   | Support Structure Height                                | 1030.17 feet   |
|         |                                   | Ground Elevation Above Mean Sea Level (AMSL)            | 2909.09 feet   |
|         |                                   | Structure Type  | GTOWER -<br>Guyed Structure<br>Used for<br>Communication<br>Purposes |
|         |                                   | Tower Owner   | Subcarrier<br>Communications<br>Inc                                  |

#### FM, AM or TV radio broadcasters. Facility ID's, Call Signs and Services of other broadcast stations with whom the tower is shared

| Facility ID | Call Sign | Service |
|-------------|-----------|---------|
| 9667        | KCRS-FM   | FM      |
| 65306       | КМСМ      | FM      |
| 41856       | KMRK-FM   | FM      |

# Primary Tower Modification Costs

## Tower

| Section              | Question   | Response                                |
|----------------------|--|---|
| Engineering Study    | Please what type of engineering study is required, if any: | Study needed<br>for documented<br>tower |
| Tower Reinforcements | Please select whether tower reinforcements are needed:     | Minor<br>Reinforcements<br>needed       |

# Primary Tower Rigging Costs

#### Tower

| Section                         | Question                          | Response |
|---------------------------------|-----------------------------------|----------|
| Tower Rigging Costs             | Complex Tower                     | N/A      |
| Helicopter Services<br>Required | Are helicopter services required? | No       |

# Primary Other Tower Expenses Not Listed

Tower

Information not provided.

| Outside      | Section  | Question   | Response   |
|--------------|--|--|--|
| Professional | I Services Costs<br>Outside Project<br>Management Services | Do you require outside project management services?                          | Yes  |
|              |  | Number of Hours  | 350  |
|              |  | Explanation  | Please see<br>attached<br>Transition<br>Plan<br>Narrative. |
|              | Outside RF consulting<br>Engineering Services              | Perform engineering study for new channel assignment and antenna development | Yes  |
|              | -  | Prepare engineering section of Form FCC<br>Construction Permit Application   | Yes  |
|              |  | For Auxiliary Facility   | No   |
|              |  | For Main Facility  | Yes  |
|              |  | Prepare engineering section of Form FCC<br>License to Cover Application      | Yes  |
|              |  | For Auxiliary Facility   | No   |
|              |  | For Main Facility  | Yes  |
|              |  | Prepare request for Special Temporary<br>Authority                           | No   |
|              |  | Quantity   | N/A  |
|              |  | Do you have Distributed Transmission<br>System engineering services?         | N/A  |
|              |  | Critical Facility  | N/A  |
|              |  | Terrain-Shielded Facility  | N/A  |
|              | Attorney and Other<br>Outside Consulting                   | Prepare and file Form FCC Construction<br>Permit Application                 | Yes  |
|              | Services   | For Auxiliary Facility   | No   |
|              |  | For Main Facility  | Yes  |
|              |  | Prepare and file Form FCC License to<br>Cover Application                    | Yes  |
|              |  |  |  |

|                                  | For Auxiliary Facility   | No  |
|----------------------------------|--|-----|
|                                  | For Main Facility  | Yes |
|                                  | Prepare request for Special Temporary<br>Authority   | No  |
|                                  | Quantity   | N/A |
|                                  | NEPA Section 106 environmental review  | No  |
|                                  | Environmental Assessment   | No  |
|                                  | ASR Modification   | No  |
|                                  | FAA Consultation (including preparation of FAA Form 7460)                                  | No  |
|                                  | Negotiation of Lease and other Matter for Shared Locations                                 | Yes |
|                                  | Prepare or Review FCC Form 399 for Reimbursement   | Yes |
|                                  | Address transition timing and coordination issues w/ other stations and wireless providers | Yes |
| RF Field Engineering<br>Services | Comprehensive coverage verification via field study  | No  |
|                                  | RF exposure measurements   | No  |
|                                  | Additional Field Engineering Service   | No  |
|                                  | Number of Days   | N/A |
|                                  | Justification  | N/A |

| Outside      | Other Professional Services Expenses Not Listed |  |  |
|--------------|---|--|--|
| Professional | Services Costs                                  | Description  |  |
|              | Site Survey                                     | Required for specifying the final equipment needs and installation planning. |  |

| Other    | Section                         | Question   | Response |
|----------|---------------------------------|--|----------|
| Expenses | AM Pattern Disturbance          | Is an Impact Study needed?   | No       |
|          |                                 | Is Remediation needed?   | No       |
|          | Facility Expenses               | Name   | N/A      |
|          |                                 | Other Distributed Transmission System<br>Expenses Not listed   | N/A      |
|          |                                 | Name   | N/A      |
|          |                                 | Is Notification of a Medical Facility required as a result of DTV broadcasting?  | Yes      |
|          | Permit and Filing Costs         | Local Zoning   | No       |
|          |                                 | Non-zoning permits   | No       |
|          |                                 | BLM or NFS Coordination  | No       |
|          |                                 | FCC Construction Permit Minor Change   | No       |
|          |                                 | FCC License to Cover Application   | No       |
|          |                                 | FCC Special Temporary Authority<br>Application   | No       |
|          | Other Miscellaneous<br>Expenses | Does this relocation require paying<br>Disposal Costs (for equipment and other<br>waste, net of any salvage value)?        | Yes      |
|          |                                 | Does this relocation require Equipment<br>Delivery or Handling Charges not otherwise<br>included in individual item costs? | Yes      |
|          |                                 | Does this relocation require Equipment Storage?  | No       |
|          |                                 | Does this relocation require the<br>Development and Airing of an<br>Announcement regarding an upcoming<br>channel change?  | Yes      |
|          |                                 | Does this relocation require MVPD<br>Notification of a Channel Change?   | Yes      |

#### **Other Expenses Not Listed**

| Other<br>Expenses | Other Expenses Not Listed  |  |  |  |
|-------------------|----------------------------|--|--|--|
|                   | Name                       | Description  |  |  |
|                   | Studio to Transmitter Link | Fiber or microwave radio connection from the studio to the transmitter site. |  |  |

#### Transmitters

#### Cost Information

| Description  | Predetermined<br>Cost Estimate | Estimated<br>Cost | Estimated Cost<br>Justification  | Actual Cost  | Actual Co<br>Justificat |
|--|--------------------------------|-------------------|--|--------------|-------------------------|
| Primary<br>Transmitter<br>THU9-12Evo   | \$1,057,560.00                 | \$795,630.11      |  | \$205,459.15 |                         |
| Transmitter<br>Installation  | \$30,000.00                    | \$30,000.00       | Please see<br>attached<br>transmitter<br>installation<br>quotation.  | N/A          | N/A                     |
| Remove<br>Existing<br>Equipment  | \$15,000.00                    | \$15,000.00       | Dismantle and<br>remove the<br>transmitter and<br>interior RF<br>components.                                       | N/A          | N/A                     |
| Other<br>Building<br>Addition Size:<br>800.0   | \$96,875.00                    | \$96,875.00       | See attached<br>Building<br>Modification<br>quote.   | \$59,787.50  | N/A                     |
| 10 Ton<br>system   | \$38,900.00                    | \$14,645.80       | See attached<br>HVAC quote (6<br>ton system).  | N/A          | N/A                     |
| Other<br>Electrical<br>Service: Build<br>out electrical<br>to<br>accommodate<br>the addition<br>of the existing<br>UPS and<br>generator and<br>then move<br>the UPS and<br>generator<br>after the<br>transition to<br>comply with<br>WARN act. | \$94,025.00                    | \$94,025.00       | Please see<br>attached<br>quotations for<br>generator and<br>UPS<br>decommissioning,<br>move and<br>commissioning. | \$47,685.90  | N/A                     |

| 3" Rigid<br>Conduit and<br>Wiring (Cost<br>per foot)                 | \$9,360.00     | \$8,820.00     | N/A                                       | N/A          | N/A |
|--|----------------|----------------|---|--------------|-----|
| Transformer 3<br>phase/480v -<br>300 KVA                             | \$36,800.00    | \$35,000.00    | N/A                                       | N/A          | N/A |
| Switchgear -<br>industrial 800<br>amp                                | \$38,200.00    | \$36,300.00    | N/A                                       | N/A          | N/A |
| Service<br>entrance 3<br>phase/800<br>amp/208 volt                   | \$14,400.00    | \$13,700.00    | N/A                                       | N/A          | N/A |
| UHF - Liquid<br>Cooled Solid<br>State<br>Transmitter<br>14.2 - 20 kW | \$684,000.00   | \$451,264.31   | See attached<br>transmitter<br>quotation. | \$97,985.75  | N/A |
| Sub-total  | \$1,057,560.00 | \$795,630.11   | N/A                                       | \$205,459.15 | N/A |
| Total for all systems  | \$2,004,640.00 | \$1,622,985.11 | N/A                                       | \$294,972.38 | N/A |

| Actual Information<br>Description | File Name                 |
|-----------------------------------|---------------------------|
| Transmitter Installation          | Information not provided. |
| Remove Existing Equipment         | Information not provided. |

| Size: 800.0   | Component Description:<br>Amount: | Old Doppler Towe<br>Removal at<br>Subcarrier Tower<br>ASR# 1053361<br>\$4,600.00   |
|---|-----------------------------------|--|
|   | Component Description:            | 50% Down<br>Payment for<br>Construction of<br>Generator<br>Enclosure at<br>Subcarrier Tower<br>ASR# 1053361<br>\$55,187.50 |
| 10 Ton system   | Information not provided.         |  |
| Other Electrical Service:<br>Build out electrical to<br>accommodate the addition<br>of the existing UPS and<br>generator and then move<br>the UPS and generator<br>after the transition to<br>comply with WARN act. | Component Description:<br>Amount: | 50% Down<br>Payment for Full<br>Electrical System<br>Installation at<br>Subcarrier Tower<br>ASR# 1053361<br>\$47,685.90    |
| 3" Rigid Conduit and Wiring (Cost per foot)   | Information not provided.         |  |
| Transformer 3 phase/480v -<br>300 KVA   | Information not provided.         |  |
| Switchgear - industrial 800<br>amp  | Information not provided.         |  |
| Service entrance 3 phase<br>/800 amp/208 volt   | Information not provided.         |  |

| UHF - Liquid Cooled Solid<br>State Transmitter 14.2 - 20 | Component Description: | 25%             |
|--|------------------------|-----------------|
| kW   |                        | Downpayment     |
|  |                        | Rohde & Schwarz |
|  |                        | Model THU9-12   |
|  |                        | Evo Quote: 802- |
|  |                        | 0335601.4       |
|  | Amount:                | \$97,985.75     |

#### Antennas

#### Cost Information

| Description  | Predetermined<br>Cost Estimate | Estimated<br>Cost | Estimated<br>Cost<br>Justification       | Actual Cost | Actual Cost<br>Justification |
|--|--------------------------------|-------------------|--|-------------|------------------------------|
| Primary<br>Antenna<br>SAA28-<br>ATW_P3-<br>J300-ES6R-<br>28  | \$177,640.00                   | \$172,350.00      |  | \$0.00      |                              |
| Pattern<br>scatter<br>analysis for<br>side mount<br>high/med<br>power<br>antennas<br>(if not<br>included in<br>antenna<br>base cost) | \$5,260.00                     | \$5,000.00        | N/A                                      | N/A         | N/A                          |
| Side mount<br>brackets<br>for high<br>power<br>antennas<br>(if not<br>included in<br>antenna<br>base cost)                           | \$23,150.00                    | \$18,450.00       | See<br>attached<br>antenna<br>quotation. | N/A         | N/A                          |
| Sweep test<br>of existing<br>antenna   | \$6,730.00                     | \$6,400.00        | N/A                                      | N/A         | N/A                          |

| UHF - High<br>Power,<br>Side<br>Mount,<br>basic slot<br>antenna,<br>500 kW<br>input,<br>directional,,<br>elliptically<br>or circularly<br>polarized | \$142,500.00   | \$142,500.00   | See<br>attached<br>antenna<br>quotation<br>(cost for<br>comparable<br>Hpol only<br>antenna). | N/A          | N/A |
|---|----------------|----------------|--|--------------|-----|
| Sub-total   | \$177,640.00   | \$172,350.00   | N/A  | \$0.00       | N/A |
| Total for<br>all<br>systems   | \$2,004,640.00 | \$1,622,985.11 | N/A  | \$294,972.38 | N/A |

Information not provided.

#### **Transmission Line**

#### Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description  | Predetermined<br>Cost Estimate | Estimated<br>Cost | Estimated<br>Cost<br>Justification       | Actual Cost  | Actual Cost<br>Justification |
|--|--------------------------------|-------------------|--|--------------|------------------------------|
| Primary<br>Transmission<br>Line                          | \$66,600.00                    | \$30,000.00       |  | \$0.00       |                              |
| Flexible Air<br>Transmission<br>Line -<br>dielectric, 4" | \$66,600.00                    | \$30,000.00       | See<br>attached<br>antenna<br>quotation. | N/A          | N/A                          |
| Sub-total  | \$66,600.00                    | \$30,000.00       | N/A                                      | \$0.00       | N/A                          |
| Total for all systems                                    | \$2,004,640.00                 | \$1,622,985.11    | N/A                                      | \$294,972.38 | N/A                          |

#### Components

Information not provided.

#### **Tower Equipment and Rigging Costs**

#### Cost Information

| Description   | Predetermined<br>Cost Estimate | Estimated<br>Cost | Estimated<br>Cost<br>Justification  | Actual Cost | Actual Cost<br>Justification |
|---|--------------------------------|-------------------|---|-------------|------------------------------|
| Primary Tower<br>GTOWER   | \$381,100.00                   | \$362,000.00      |   | \$61,798.23 |                              |
| Minor tower<br>reinforcement<br>/modifications  | \$158,000.00                   | \$150,000.00      | N/A   | \$10,700.75 | N/A                          |
| Structural<br>engineering<br>tower load<br>study for well<br>documented<br>tower  | \$12,600.00                    | \$12,000.00       | N/A   | \$4,000.00  | N/A                          |
| Tall Tower<br>(greater than<br>500')  | \$210,500.00                   | \$200,000.00      | Installation<br>of antenna<br>and<br>transmission<br>line.                      | \$47,097.48 | N/A                          |
| Primary Tower<br>MAST   | \$110,500.00                   | \$56,555.00       |   | \$16,555.00 |                              |
| Tower<br>mapping for<br>an<br>undocumented<br>/poorly<br>documented<br>tower and<br>preparation of<br>documentation<br>necessary for<br>tower load<br>study | \$26,300.00                    | \$16,555.00       | See<br>attached<br>series of<br>invoices<br>labeled<br>Initial Tower<br>Studies | \$16,555.00 | N/A                          |

| Short Tower<br>(less than 500') | \$84,200.00    | \$40,000.00    | This tower is<br>not able to<br>be brought<br>into<br>conformance<br>with the TIA-<br>222-G<br>specification.<br>Existing<br>antenna and<br>transmission<br>line removal<br>only post-<br>transition. | N/A          | N/A |
|---------------------------------|----------------|----------------|---|--------------|-----|
| Sub-total                       | \$491,600.00   | \$418,555.00   | N/A   | \$78,353.23  | N/A |
| Total for all systems           | \$2,004,640.00 | \$1,622,985.11 | N/A   | \$294,972.38 | N/A |

| Actual Information<br>Description                                       | File Name                         |   |
|---|-----------------------------------|---|
| Minor tower reinforcement<br>/modifications                             | Component Description:<br>Amount: | Tower Modification<br>Design Drawing<br>Package<br>\$10,700.75  |
| Structural engineering<br>tower load study for well<br>documented tower | Component Description:            | Tower loading<br>study for initial<br>antenna (PEP8A)<br>and subsequent<br>loading study for<br>final antenna.<br>(SAA28-ATW_P3-<br>J300-ES6R-28)<br>\$4,000.00 |

| Tall Tower (greater than  |                        |  |
|---|------------------------|--|
| 500')   | Component Description: | 30% down<br>payment for all<br>tower modifications<br>and services -<br>ASR# 1053361.<br>Less the amounts<br>for the Application<br>Fee (\$3,000.00),<br>Design Drawing<br>Package<br>(\$10,700.75) and<br>Tower Study 1<br>(\$1500.00) and 2<br>(\$2500.00).<br>\$47,097.48 |
| Tower mapping for an<br>undocumented/poorly<br>documented tower and | Component Description: | KPBT -<br>Remobilization Fee   |
| preparation of<br>documentation necessary<br>for tower load study   | Amount:                | \$1,600.00   |
|   | Component Description: | Three man crew<br>arrived at site<br>ASR# 1233693 to<br>perform tower<br>mapping and<br>inspection. Tower<br>owner rep would<br>not reduce power<br>to a safe limit to<br>perform duties.<br>Invoice is for crew<br>deployment,<br>transportation and<br>lodging.            |
|   | Amount:                | \$2,755.00   |
|   | Component Description: | KPBT - Tower<br>Mapping  |
|   | Amount:                | \$3,500.00   |

|                              | Component Description:<br>Amount: | KPBT - Foundation<br>Mapping<br>\$3,900.00            |
|------------------------------|-----------------------------------|---|
|                              | Component Description:<br>Amount: | KPBT - Structural<br>Analysis<br>\$1,500.00           |
|                              | Component Description:<br>Amount: | KOSA -<br>Remobilization Fee<br>\$2,755.00            |
|                              | Component Description:<br>Amount: | KPBT -<br>Geotechnical<br>Investigation<br>\$3,300.00 |
| Short Tower (less than 500') | Information not provided.         |   |

#### **Outside Professional Services**

#### Cost Information

| Description  | Predetermined<br>Cost Estimate | Estimated<br>Cost | Estimated<br>Cost<br>Justification                  | Actual Cost | Actual Cost<br>Justification |
|--|--------------------------------|-------------------|---|-------------|------------------------------|
| Outside<br>Professional<br>Services  | \$94,490.00                    | \$90,250.00       |   | \$11,160.00 |                              |
| Site Survey  | \$10,000.00                    | \$10,000.00       | Please see<br>attached<br>Site Survey<br>quotation. | \$3,000.00  | N/A                          |
| Attorney Fees<br>- Negotiation<br>of lease and<br>other matters<br>for shared<br>locations               | \$4,210.00                     | \$4,000.00        | N/A   | N/A         | N/A                          |
| Attorney Fees -<br>Prepare and<br>File FCC Form<br>2100 (main),<br>License to<br>Cover<br>Application    | \$2,365.00                     | \$2,250.00        | N/A   | \$1,620.00  | N/A                          |
| Attorney Fees<br>- Prepare and<br>File FCC Form<br>2100 (main),<br>Construction<br>Permit<br>Application | \$5,260.00                     | \$5,000.00        | N/A   | \$690.00    | N/A                          |
| Prepare<br>engineering<br>section of FCC<br>Form 2100<br>(main),<br>License to<br>Cover<br>Application   | \$1,580.00                     | \$1,500.00        | N/A   | N/A         | N/A                          |

| Prepare<br>engineering<br>section of FCC<br>Form 2100<br>(main),<br>Construction<br>Permit<br>Application | \$3,155.00     | \$3,000.00     | N/A   | N/A          | N/A |
|---|----------------|----------------|---|--------------|-----|
| Perform<br>engineering<br>study for new<br>channel<br>assignment<br>and antenna<br>development            | \$7,360.00     | \$7,000.00     | N/A   | \$5,850.00   | N/A |
| Address<br>transition<br>timing and<br>coordination<br>issues w/<br>other stations<br>and wireless        | \$2,630.00     | \$2,500.00     | N/A   | N/A          | N/A |
| Project<br>management<br>of the transition  | \$55,300.00    | \$52,500.00    | Please see<br>attached<br>Project<br>Management<br>quotation. | N/A          | N/A |
| Prepare and<br>or review<br>reimbursement<br>form   | \$2,630.00     | \$2,500.00     | N/A   | N/A          | N/A |
| Sub-total   | \$94,490.00    | \$90,250.00    | N/A   | \$11,160.00  | N/A |
| Total for all systems   | \$2,004,640.00 | \$1,622,985.11 | N/A   | \$294,972.38 | N/A |

| Actual Information |           |
|--------------------|-----------|
| Description        | File Name |

| Site Survey   |                                   |  |
|---|-----------------------------------|--|
|   | Component Description:            | Non refundable<br>application fee to<br>initiate lease<br>negotiations - |
|   | Amount:                           | ASR# 1053361.<br>\$3,000.00  |
| Attorney Fees - Negotiation<br>of lease and other matters<br>for shared locations             | Information not provided.         |  |
| Attorney Fees -Prepare and<br>File FCC Form 2100 (main),<br>License to Cover Application      | Component Description:<br>Amount: | Repack Services<br>\$120.00  |
|   | Component Description:            | Attorney Fees<br>Form 2100 Form<br>399 STA                               |
|   | Amount:                           | \$1,500.00   |
| Attorney Fees - Prepare and<br>File FCC Form 2100 (main),<br>Construction Permit              | Component Description:            | Television<br>Repacking  |
| Application   | Amount:                           | Services<br>\$690.00   |
|   | Component Description:            | Television<br>Repacking<br>Services- Billed<br>Thru October 31,<br>2017  |
|   | Amount:                           | \$359.25   |
| Prepare engineering section<br>of FCC Form 2100 (main),<br>License to Cover Application       | Information not provided.         |  |
| Prepare engineering section<br>of FCC Form 2100 (main),<br>Construction Permit<br>Application | Information not provided.         |  |

| Perform engineering study<br>for new channel assignment<br>and antenna development     | Component Description:<br>Amount: | Engineering<br>services<br>\$1,631.25 |
|--|-----------------------------------|---------------------------------------|
|  | Component Description:            | Initial RF<br>Coverage                |
|  | Amount:                           | Scenarios<br>\$4,218.75               |
| Address transition timing<br>and coordination issues w/<br>other stations and wireless | Information not provided.         |                                       |
| Project management of the transition   | Information not provided.         |                                       |
| Prepare and or review reimbursement form   | Information not provided.         |                                       |

#### **Other Expenses**

#### Cost Information

| Description   | Predetermined<br>Cost Estimate | Estimated<br>Cost | Estimated<br>Cost<br>Justification   | Actual Cost | Actual Cost<br>Justification |
|---|--------------------------------|-------------------|--|-------------|------------------------------|
| Other<br>Expenses   | \$116,750.00                   | \$116,200.00      |  | \$0.00      |                              |
| MVPD<br>Notification of<br>Channel<br>Change  | \$1,200.00                     | \$1,200.00        | N/A  | N/A         | N/A                          |
| Develop and<br>air<br>announcement<br>of upcoming<br>channel<br>change                  | \$6,000.00                     | \$6,000.00        | N/A  | N/A         | N/A                          |
| Equipment<br>Delivery and<br>Handling<br>Charges  | \$23,000.00                    | \$23,000.00       | Freight for<br>antenna and<br>transmission<br>line.<br>Offloading<br>equipment<br>rental and<br>labor. | N/A         | N/A                          |
| Disposal<br>Costs (for<br>equipment and<br>other waste,<br>net of any<br>salvage value) | \$15,000.00                    | \$15,000.00       | Disposal of<br>old<br>transmitter,<br>antenna,<br>line and<br>misc.<br>electrical.                     | N/A         | N/A                          |

| Studio to<br>Transmitter<br>Link        | \$60,000.00    | \$60,000.00    | Construct<br>fiber "last<br>mile"<br>connection<br>for STL link<br>(preferred).<br>Microwave<br>radio link is<br>more<br>expensive. | N/A          | N/A |
|---|----------------|----------------|---|--------------|-----|
| DTV Medical<br>Facility<br>Notification | \$11,550.00    | \$11,000.00    | N/A   | N/A          | N/A |
| Sub-total                               | \$116,750.00   | \$116,200.00   | N/A   | \$0.00       | N/A |
| Total for all systems                   | \$2,004,640.00 | \$1,622,985.11 | N/A   | \$294,972.38 | N/A |

Information not provided.

| Cost<br>Information | Grand Total           |                                |                |              |  |
|---------------------|-----------------------|--------------------------------|----------------|--------------|--|
|                     |                       | Predetermined<br>Cost Estimate | Estimated Cost | Actual Cost  |  |
|                     | Total for all systems | \$2,004,640.00                 | \$1,622,985.11 | \$294,972.38 |  |

| Reimbursem | entestiatus  | Response |
|------------|--|----------|
|            | The facility has ceased operating on its pre-<br>auction channel.  | No       |
|            | Construction of final facilities or all necessary modifications are complete.  | No       |
|            | All receipts for reimbursement have been<br>submitted no further costs are expected to<br>be incurred. Note this will lock the Form 399<br>from further editing and begin close-out<br>procedures with the Fund Administrator. | No       |

| Certification | Section  | Question  | Response |
|---------------|--|---|----------|
|               | Submission of Estimated<br>Expenses Statements | WILLFUL FALSE STATEMENTS ON THIS<br>FORM ARE PUNISHABLE BY FINE AND<br>/OR IMPRISONMENT (U.S. CODE, TITLE<br>18, SECTION 1001), AND/OR<br>REVOCATION OF ANY STATION<br>LICENSE OR CONSTRUCTION PERMIT<br>(U.S. CODE, TITLE 47, SECTION 312(a)<br>(1), AND/OR FORFEITURE (U.S. CODE,<br>TITLE 47, SECTION 503), AND ANY<br>FALSE STATEMENTS COULD SUBJECT<br>THIS ENTITY TO LIABILITY UNDER THE<br>FALSE CLAIMS ACT. |          |
|               |  | <ol> <li>The Authorized<br/>Person signing<br/>below certifies that he<br/>/she is authorized to<br/>submit this TV<br/>Broadcaster<br/>Relocation Fund<br/>Reimbursement<br/>Form on behalf of<br/>the above-named<br/>entity.</li> <li>The above-named<br/>entity acknowledges<br/>that all certifications<br/>and attached<br/>documentation are</li> </ol>  |          |
|               |  | considered material<br>representations.<br>3. The above-named<br>entity acknowledges<br>the submission of the<br>information herein<br>creates no obligation<br>on the part of the<br>government to pay<br>any amount.  |          |
|               |  |   |          |

- 4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
- 7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

| 8. The above-named<br>entity certifies that it<br>is in full compliance<br>with all statutes,<br>rules, regulations<br>and governmental<br>requirements for<br>which compliance is<br>a pre-requisite for<br>obtaining the<br>payments herein<br>requested. |  |
|---|--|
| I declare, under penalty of perjury, that I am<br>an authorized representative of the above-<br>named applicant for the Authorization(s)<br>specified above.  | Jazmin<br>Shotts<br>Interim GM<br>03/28/2018 |

\_\_\_\_

| Certification | Section  | Question   | Response |
|---------------|--|--|----------|
|               | Submission of Actual<br>Cost Documentation<br>Statements | WILLFUL FALSE, FRAUDULENT, OR<br>FICTITIOUS STATEMENTS ON THIS<br>FORM ARE PUNISHABLE BY FINE AND<br>/OR IMPRISIONMENT (U.S. CODE, TITLE<br>18, SECTION 1001), AND/OR<br>REVOCATION OF ANY STATION<br>LICENSE OR CONSTRUCTION PERMIT<br>(U.S. CODE, TITLE 47, SECTION 312(a)<br>(1), AND/OR FORFEITURE (U.S. CODE,<br>TITLE 47, SECTION 503), AND ANY<br>FALSE AND/OR FRAUDULENT<br>STATEMENTS COULD SUBJECT THIS<br>ENTITY TO LIABILITY UNDER THE<br>FALSE CLAIMS ACT (U.S. CODE, TITLE<br>31, SECTIONS 3729-3733). |          |
|               |  | <ol> <li>The Authorized<br/>Person signing<br/>below certifies and<br/>represents that he<br/>/she is authorized to<br/>submit this TV<br/>Broadcaster<br/>Relocation Fund<br/>Reimbursement<br/>Form on behalf of<br/>the above-named<br/>entity.</li> </ol>  |          |
|               |  | 2. The above-named<br>entity certifies that<br>the statements in this<br>form and attached<br>documentation are<br>true, complete, and<br>correct.   |          |
|               |  | 3. The above-named<br>entity acknowledges<br>that all certifications<br>and attached<br>documentation are<br>considered material<br>representations.   |          |
|               |  |  |          |

- 4. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.
- 5. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster **Relocation Fund are** necessary to change channels (full power and Class A stations) and/or otherwise modify a television station's facility as a result of the spectrum repack (LPTV/TV Translator stations); or to minimize service disruption resulting from a repacked television station (FM stations); or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 7. The above-named entity certifies that the cost information /documents submitted reflect costs actually incurred.

| 8.            | The above-named<br>entity acknowledges<br>that overpayments or<br>payments in error<br>must be promptly<br>refunded to the<br>Commission.   |  |
|---------------|---|--|
| 9.            | The above-named<br>entity certifies that it<br>is in full compliance<br>with all statutes,<br>rules, regulations<br>and governmental<br>requirements for<br>which compliance is<br>a prerequisite for<br>obtaining the<br>payments herein<br>requested. |  |
| an au<br>name | are, under penalty of perjury, that I am<br>thorized representative of the above-<br>d applicant for the Authorization(s)<br>ried above.  | Jazmin<br>Shotts<br>Interim GM<br>03/28/2018 |

#### Attachments