

Federal Communications Commission

(REFERENCE COPY - Not for submission)

FCC Form 399: Reimbursement Request

Facility ID: File	22108 000002	Service: DTV 7861	Call Sign:	WFWA	Channel: 18 (UHF)
Number:					
FRN: 000	07158843	Date	04/04		
		Submitted:	/2018		

Applicant Name, Type, and Contact Information

Applicant Information

Applicant	Address	Phone	Email	Аррі Туре
FORT WAYNE PUBLIC TELEVISION, INC. Doing Business As: FORT WAYNE PUBLIC TELEVISION, INC.	2501 EAST COLISEUM BOULEVARD FORT WAYNE, IN 46805 United States	+1 (260) 484- 8839	brucehaines@wfwa. org	Not-I Profi

Reimbursement Contact Name and Information Reimbursement Contact Information

Applicant	Address	Phone	Email
[Confidential]			

Preparer Contact Name and Information

Preparer Contact Information

on	Applicant	Address	Phone	Email
	Robert Gehman ConsultingEngineer Kessler and Gehman Associates, Inc.	Robert Gehman 507 NW 60 Street Suite D Gainesville, FL	+1 (352) 332- 3157	bob@kesslerandgehı com
		32607 United States		

Broadcaster	Question	Response
Information and Transition Plan	Will the station be sharing equipment with another broadcast television station or stations (e. g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information.	No
	Briefly describe transition plan	Map & analyze tower; modify if needed. Repl transmitter and antenna. Acquire interim ante system to keep station on air while replacing antenna and for the duration of the phase. Se attached Transition Plan.

Transmitters	Section	Question	Response
	Transmitter Related Expenses	Do you have transmitter related expenses?	Yes

Primary	Existing Transmitter Infor	mation			
Transmitter	Section	Question	Response		
	Existing Transmitter Description	Type of change	Purchase Ne		
		Use	Primary (Mai		
		Description of Use	N/A		
		Ownership	Owned		
	_	Owner	N/A		
		Site	N/A		
		Is this transmitter currently shared with another station? Is this transmitter currently in operating condition?	No		
			Yes		
	Existing Transmitter	Manufacturer			
	Manufacturer and Type	Model	DTT5CSWU		
		Year	2013		
		Туре	Solid State		
		Solid State Cooling	Liquid Coole		
		Solid State Power Capacity	9.6 kW		

Primary	New Transmitter Costs			
Transmitter	Section New Transmitter	Question	Response	
		Use	Primary (Mai	
		Change Type	Purchase Ne	
		Is this a request for upgraded equipment?	No	
		Manufacturer		
		Model	TBD	
		Transmitter Type	Solid State	
		Solid State Cooling	Liquid Coole	
		Solid State Power capacity	10 kW	
		Justification for New Transmitter	Manufacture existing transmitter is of business a no support is available for existing transmitter.	

Other Transmitter Costs

Other Transmitter Costs	osts			
SectionQuestionElectrical ServiceService Entrance (3 phases 800A 2 Switchgear (industrial 800 amp)Transformer (480V)Transformer (480V)PowerRigid Conduit and WiringSizeSizeLengthOther Electrical ServiceDescription	Question	Response		
	Service Entrance (3 phases 800A 208V)	No		
	Switchgear (industrial 800 amp)	Yes		
	Transformer (480V)	Yes		
	Power	150 kVA		
	Rigid Conduit and Wiring	Yes		
	Size	3 inches		
	Length	100.0 feet		
	Other Electrical Service	No		
	Description	N/A		
	Section	SectionQuestionElectrical ServiceService Entrance (3 phases 800A 208V)Switchgear (industrial 800 amp)Transformer (480V)PowerRigid Conduit and WiringSizeLengthOther Electrical Service		

HVAC Service	Does the replacement transmitter require HVAC Service?	No
	Туре	N/A
	Size	N/A
	Other Size	N/A
Transmitter Building Addition/Modification or Leasehold Improvement	Does the Transmitter Building require an addition, modification, other leashold improvement?	No
	Size	N/A
Channel 14 Costs	Is an RF Consulting Engineer needed?	N/A
	Is a channel 14 Mask Filer needed?	N/A
	Is additional field engineering time needed?	N/A
	Number of Days	N/A

Primary Transmitter Other Transmitter Cost Not Listed Name Description Additional Interior RF System Additional Interior RF System for new transm Standby Exciter and Switch Standby Exciter with Automatic Change Over Switch

Antennas	Section	Question	Response
	Antenna Related Expenses	Do you have antenna related expenses?	Yes

Add Antenna Information Primary Antenna Section Question Response **Existing Antenna** Type of change Purchase Ne Description Antenna Use Primary (Mai Description of Use N/A Ownership Owned Owner N/A Site N/A Is this antenna currently shared with any other No stations? Is this antenna directional? No Is antenna in operating condition? Yes Is antenna located on or in close proximity to an No antenna farm? **Existing Antenna** Class **Full Power** Manufacturer and Type Mounting **Top Mount** Antenna position in stack Not in Stack Polarization Horizontal Туре Slotted Coax Number of Stations Supported N/A Number of Panels N/A Design power capacity in use N/A Lower Limit N/A Upper Limit N/A N/A Other Antenna Type ERP: (Effective Radiated Power) 152.8 kW Manufacturer

Model	TFU-28GTH 04 DC
 Year	2004

Primary	New Antenna Costs			
Antenna	Section	Question	Response	
	New Antenna Description	Use	Primary (Mai	
		Description of Use	N/A	
		Change Type	Purchase Ne	
		Is this a request for upgraded equipment?	No	
		Ownership	Owned	
		Owner	N/A	
		Is antenna shared?	No	
		Is antenna directional?	No	
		Will antenna be located on or in close proximity to an antenna farm?	No	
	New Antenna	Class	Full Power	
	Manufacturer and Types	Mounting	Top Mount	
		Antenna position in stack	Not in Stack	
		Polarization	Horizontal	
		Туре	Slotted Coax	
		Number of Stations Supported	N/A	
		Number of Panels/Bays	N/A	
		Lower Limit	N/A	
		Upper Limit	N/A	
		Design power capacity in use	N/A	
		Other Antenna Type	N/A	
		ERP: (Effective Radiated Power)	109.0 kW	
		Manufacturer		
		Model	TBD	
		Year	2018	

Justification for New Antenna	The existing primary ante is a single channel slott coaxial which cannot
	cannot accommodat the assigned channel.

Primary Antenna Section Question Response **Combiner for Shared** Do you need a Combiner for a Shared Antenna? No Antenna Туре Number of channels supported N/A N/A Frequencies of channels supported Frequency N/A Do you need a combiner output splitter/switcher N/A for dual feed lines? **Elbow Complex** Do you require the separate purchase of the Yes Elbow Complex? Broadband or Single Channel? Single Chanı Feed Line Size 6 1/8 inches inches **Side Mount Brackets** No Do you require the separate purchase of side mount brackets for a high power antenna? Pattern Scatter Analysis Do you require separate purchase of pattern No scatter analysis for a side mount high or medium power antenna? Sweep Test Do you require the sweep testing of transmission Yes line and antenna?

Other Antenna Costs

PrimaryOther Antenna Cost Not ListedAntennaInformation not provided.

Interim	New Antenna Costs			
Antenna	Section	Question	Response	
	New Antenna Description	Use	Interim	
		Description of Use	N/A	
		Change Type	Purchase Ne	
		Ownership	Owned	
		Owner	N/A	
		Is antenna shared?	No	
		Is antenna directional?	No	
		Will antenna be located on or in close proximity to an antenna farm?	No	
	New Antenna Manufacturer and Type	Class	Full Power	
		Mounting	Side Mount	
		Antenna position in stack	Not in Stack	
		Polarization	Horizontal	
		Туре	Slotted Coax	
		Number of Stations Supported	N/A	
		Number of Panels/Bays	N/A	
		Lower Limit	N/A	
		Upper Limit	N/A	
		Design power capacity in use	N/A	
		Other Antenna Type	N/A	
		ERP: (Effective Radiated Power)	152.8 kW	
		Manufacturer		
		Model	TBD	
		Year	2018	

Justification for New Antenna	An interim
	antenna is
	necessary
	keep statio
	the air durir
	primary ant
	replacemer
	for the dura
	of the assig
	phase.

Interim Antenna	Other Antenna Costs			
	Section	Question	Response	
	Elbow Complex	Do you require the separate purchase of the Elbow Complex?	Yes	
		Broadband or Single Channel?	S	
		Feed Line Size	6 1/8 inches	
	Side Mount Brackets	Do you require the separate purchase of side mount brackets for an antenna?	Yes	
	Pattern Scatter Analysis	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	Yes	
	Sweep Test	Do you require the sweep testing of transmission line and antenna?	Yes	

Interim Other Antenna Cost Not Listed

Antenna

Information not provided.

Transmission	Section	Question	Response
Line	Transmission Line Related Expenses	Do you have transmission line related expenses?	Yes

Primary Transmission Line	Existing Transmission Line		
	Section	Question	Response
	Existing Transmission	Type of change	Utilize Existir
	Line Description	Use	Primary (Mai
		Description of Use	N/A
		Ownership	Owned
		Owner	N/A
		Site	N/A
		Is the existing transmission line shared with another station or stations?	No
		Is Transmission Line in operating condition?	Yes
	Existing Transmission Line Manufacturer and Type	Manufacturer	Dielectric
		Туре	Rigid
		Diameter	6 1/8 inches
		Other Diameter	N/A
		Segment Length	20 inches
		Other Segment Length	N/A
		Number of parallel runs	1
		Length	770 feet per

Primary	Other Transmission Line Expenses Not Listed	
Transmission Line	Name	Description
	Primary Line Sweep	Sweep line to confirm operation on new chan

Interim	New Transmission Line		
Transmission Line	Section	Question	Response
Line	New Transmission Line Costs	Use	Interim
	00313	Description of Use	N/A
		Change Type	Purchase Ne
		Туре	Flexible Air
		Diameter	3 inches
		Segment Length	N/A
		Other Segment Length	
		Number of parallel runs	1
		Length	550 feet per
		Justification for New Transmission Line	An interim transmission is necessary the interim antenna to k station on the during prima antenna replacement for the durati of the assign phase.

Interim Other Transmission Line Expenses Not Listed Transmission Information not provided. Line

Tower	Section	Question	Response
Equipment And Rigging Costs	Tower Equipment or Rigging Costs Changes	Do you have tower equipment or rigging costs changes?	Yes

Primary	Existing Tower				
Tower	Section	Question	Response		
	Existing Tower	Type of change	Modify Existi		
	Description	Tower Use	Primary (Mai		
		Description of Use	N/A		
		Ownership	Owned		
		Is this tower consider Complex?	No		
		Is this tower currently shared with any other stations?	Yes		
		One or more FM, AM or TV radio broadcaster(s)	Yes		
		Others Types of Users	Yes		
		Is tower documented for structural analysis?	No		
		Is tower compliant with Rev G?	No		
	Existing Tower Structure Registration	Do you have a tower registration number?	Yes		
		ASR Number	1030891		
	Coordinates (NAD83 (North American Datum of 1983))	Latitude (NAD83)	41° 06' 13.0"		
		Longitude (NAD83)	085° 11' 28.(
		Overall Structure Height	747.04 feet		
		Support Structure Height	695.53 feet		
		Ground Elevation Above Mean Sea Level (AMSL)	813.64 feet		
		Structure Type	TOWER - Fr Standing or Guyed Struc		

Tower Owner	FORT WAYN PUBLIC TELEVISION
Date Constructed	07/01/1988

FM, AM or TV radio broadcasters. Facility ID's, Call Signs and Services of other broadcast stations with whom the tower is shared

Facility ID	Call Sign	Service
59132	WAJI	FM

Other Types of Users

Users	
FBI	
INDDC	
NOAA	
DEA	
ATF	
WINM	

Primary Tower

Tower Modification Costs

Section	Question	Response
Engineering Study	Please what type of engineering study is required, if any:	Study neede undocumente /poorly documented tower
Tower Reinforcements	Please select whether tower reinforcements are needed:	Major Reinforceme needed

Primary Tower	Tower Rigging Costs			
	Section	Question	Response	
	Tower Rigging Costs	Complex Tower	N/A	
	Helicopter Services Required	Are helicopter services required?	No	

Other Tower Expenses Not Listed

PrimaryOther Tower ExpenseTowerInformation not provided.

Outside	Section	Question	Response
Professional Services Costs	Outside Project Management Services	Do you require outside project management services?	Yes
		Number of Hours	183
		Explanation	It will be necessary to schedule and coordinate multiple vend complete progress rep and update Schedule 39 Station does have availab personnel or personnel trained in pro managemen such comple projects.
	Outside RF consulting Engineering Services	Perform engineering study for new channel assignment and antenna development	Yes
		Prepare engineering section of Form FCC Construction Permit Application	Yes
		For Auxiliary Facility	No
		For Main Facility	Yes
		Prepare engineering section of Form FCC License to Cover Application	Yes
		For Auxiliary Facility	No
		For Main Facility	Yes
		Prepare request for Special Temporary Authority	Yes
		Quantity	1
		Do you have Distributed Transmission System engineering services?	N/A
		Critical Facility	N/A

	Terrain-Shielded Facility	N/A
Attorney and Other Outside Consulting	Prepare and file Form FCC Construction Permit Application	Yes
Services	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare and file Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	Yes
	Quantity	1
	NEPA Section 106 environmental review	No
	Environmental Assessment	No
	ASR Modification	Yes
	FAA Consultation (including preparation of FAA Form 7460)	Yes
	Negotiation of Lease and other Matter for Shared Locations	No
	Prepare or Review FCC Form 399 for Reimbursement	Yes
	Address transition timing and coordination issues w/ other stations and wireless providers	Yes
RF Field Engineering Services	Comprehensive coverage verification via field study	Yes
	RF exposure measurements	No
	Additional Field Engineering Service	Yes
	Number of Days	22

Justification	It will be
	necessary to
	survey the s
	plan the
	equipment,
	develop
	specification
	purchasing,
	oversee mu
	vendor RF
	projects. St
	does not ha
	available
	personnel c
	personnel
	trained in su
	services.

Outside Professional Information not provided. Services Costs

Other	Section	Question	Response
Expenses	AM Pattern Disturbance	Is an Impact Study needed?	No
		Is Remediation needed?	No
	Facility Expenses	Name	N/A
		Other Distributed Transmission System Expenses Not listed	N/A
		Name	N/A
		Is Notification of a Medical Facility required as a result of DTV broadcasting?	Yes
	Permit and Filing Costs	Local Zoning	No
		Non-zoning permits	Yes
		BLM or NFS Coordination	No
		FCC Construction Permit Minor Change	No
		FCC License to Cover Application	No
		FCC Special Temporary Authority Application	No
	Other Miscellaneous Expenses	Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)?	Yes
		Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs?	Yes
		Does this relocation require Equipment Storage?	Yes
		Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change?	Yes
		Does this relocation require MVPD Notification of a Channel Change?	Yes

Other	Other Expenses Not Listed	
Expenses	Name	Description

Transmitters

Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual (Justific
Primary Transmitter TBD	\$728,450.00	\$700,500.00		\$0.00	
UHF - Liquid Cooled Solid State Transmitter 8.2 - 13 kW	\$494,500.00	\$470,000.00	N/A	N/A	N//
Switchgear - industrial 800 amp	\$38,200.00	\$36,300.00	N/A	N/A	N/#
Transformer 3 phase/480v - 150 KVA	\$25,550.00	\$24,300.00	N/A	N/A	N/#
3" Rigid Conduit and Wiring (Cost per foot)	\$5,200.00	\$4,900.00	N/A	N/A	N/#
Additional Interior RF System	\$140,000.00	\$140,000.00	N/A	N/A	N/#
Standby Exciter and Switch	\$25,000.00	\$25,000.00	N/A	N/A	N//
Sub-total	\$728,450.00	\$700,500.00	N/A	\$0.00	N/#
Total for all systems	\$2,093,554.00	\$2,003,100.00	N/A	\$171,943.82	N//

Components

Information not provided.

Antennas

Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

	Predetermined	Estimated	Estimated Cost		
Description	Cost Estimate	Cost	Justification	Actual Cost	Justific
Interim Antenna TBD	\$136,840.00	\$130,100.00		\$0.00	
Pattern scatter analysis for side mount high/med power antennas (if not included in antenna base cost)	\$5,260.00	\$5,000.00	N/A	N/A	N/ł
UHF - Lower Power Side Mount, One station antenna - medium power (50-200 kW), horizontally polarized	\$89,400.00	\$85,000.00	N/A	N/A	N/ł
Sweep test of existing antenna	\$6,730.00	\$6,400.00	N/A	\$0.00	N/#
Elbow complex, single channel, at antenna input, per 6 1/8. feedline (if needed)	\$12,300.00	\$11,700.00	N/A	N/A	N//
Side mount brackets for high power antennas (if not included in antenna base cost)	\$23,150.00	\$22,000.00	N/A	N/A	N//
Primary Antenna TBD	\$266,030.00	\$253,100.00		\$104,625.00	
Sweep test of existing antenna	\$6,730.00	\$6,400.00	N/A	N/A	N//

Elbow complex, single channel, at antenna input, per 6 1/8. feedline (if needed)	\$12,300.00	\$11,700.00	N/A	N/A	N/#
UHF - High Power Top Mount (200- 1000 kW), One station antenna, horizontally polarized	\$247,000.00	\$235,000.00	N/A	\$104,625.00	N/#
Sub-total	\$402,870.00	\$383,200.00	N/A	\$104,625.00	N//
Total for all systems	\$2,093,554.00	\$2,003,100.00	N/A	\$171,943.82	N//

Components

Actual Information Description	File Name
Pattern scatter analysis for side mount high/med power antennas (if not included in antenna base cost)	Information not provided.
UHF - Lower Power Side Mount, One station antenna - medium power (50-200 kW), horizontally polarized	Information not provided.
Sweep test of existing antenna	Information not provided.
Elbow complex, single channel, at antenna input, per 6 1/8. feedline (if needed)	Information not provided.
Side mount brackets for high power antennas (if not included in antenna base cost)	Information not provided.
Sweep test of existing antenna	Information not provided.
Elbow complex, single channel, at antenna input, per 6 1/8. feedline (if needed)	Information not provided.

Amount: \$104,625.00	UHF - High Power Top Mount (200-1000 kW), One station antenna, horizontally polarized	Component Description:	Down payment for Primary Antenna WFWA
		Amount:	\$104,625.00

Transmission Line

Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Justific
Interim Transmission Line	\$32,450.00	\$30,800.00		\$0.00	
Flexible Air Transmission Line - dielectric, 3"	\$32,450.00	\$30,800.00	N/A	N/A	N/#
Primary Transmission Line	\$6,400.00	\$6,400.00		\$0.00	
Primary Line Sweep	\$6,400.00	\$6,400.00	Sweep needed to confirm acceptability of existing line on assigned channel.	N/A	N//
Sub-total	\$38,850.00	\$37,200.00	N/A	\$0.00	N//
Total for all systems	\$2,093,554.00	\$2,003,100.00	N/A	\$171,943.82	N//

Components

Information not provided.

Tower Equipment and Rigging Costs

Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Justific
Primary Tower TOWER	\$657,800.00	\$625,000.00		\$10,750.00	
Tower mapping for an undocumented /poorly documented tower and preparation of documentation necessary for tower load study	\$26,300.00	\$25,000.00	N/A	\$10,750.00	N//
Major tower reinforcement /modifications	\$421,000.00	\$400,000.00	N/A	N/A	N//
Tall Tower (greater than 500')	\$210,500.00	\$200,000.00	N/A	N/A	N//
Sub-total	\$657,800.00	\$625,000.00	N/A	\$10,750.00	N//
Total for all systems	\$2,093,554.00	\$2,003,100.00	N/A	\$171,943.82	N//

Components

Actual Information Description File Name

Tower mapping for an undocumented/poorly documented tower and preparation of documentation necessary for tower load study	Component Description:	Balance due for Tow Structural Analysis. See WFWA Structura Analysis - Quote, attached. \$2,000.00
	Component Description:	50 percent down payment for Structura Analysis and Report. See WFWA Structura Analysis - Quote, attached. \$2,000.00
	Component Description: Amount:	Tower Mapping and Assessment \$6,750.00
Major tower reinforcement /modifications	Information not provided.	
Tall Tower (greater than 500')	Information not provided.	

Outside Professional Services

Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

	Predetermined	Estimated	Estimated Cost		
Description	Cost Estimate	Cost		Actual Cost	Actual Cost
Outside Professional Services	\$192,034.00	\$184,200.00		\$55,068.82	
Additional Field Engineering Service, 22 Days	\$44,000.00	\$44,000.00	N/A	\$6,974.98	
Comprehensive coverage verification via field study, if needed	\$84,200.00	\$80,000.00	N/A	\$33,486.84	
FAA consultant, including cost of preparing FAA Form 7460 (Notice of Proposed Construction), if needed for height increase	\$2,105.00	\$2,000.00	N/A	N/A	
ASR modification (prepare FCC Form 854)	\$2,105.00	\$2,000.00	N/A	N/A	
Attorney Fees - Prepare and File request for Special Temporary Authorization	\$3,680.00	\$3,500.00	N/A	N/A	

Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application	\$2,365.00	\$2,250.00	N/A	\$0.00	
Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	\$3,155.00	\$3,000.00	N/A	\$2,095.00	WFWA_KG <i>i</i> fo
Perform engineering study for new channel assignment and antenna development	\$7,360.00	\$7,000.00	N/A	\$3,500.00	WFWA_KG/ fo
Prepare and or review reimbursement form	\$2,630.00	\$2,500.00	N/A	\$2,500.00	
Address transition timing and coordination issues w/ other stations and wireless	\$2,630.00	\$2,500.00	N/A	N/A	
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	\$1,580.00	\$1,500.00	N/A	N/A	
Prepare request for Special Temporary Authorization	\$2,050.00	\$1,500.00	N/A	N/A	

Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	\$5,260.00	\$5,000.00	N/A	\$0.00	
Project management of the transition	\$28,914.00	\$27,450.00	N/A	\$6,512.00	
Sub-total	\$192,034.00	\$184,200.00	N/A	\$55,068.82	
Total for all systems	\$2,093,554.00	\$2,003,100.00	N/A	\$171,943.82	

Components

Actual Information Description	File Name	
Additional Field Engineering Service, 22 Days	Component Description: Amount:	On Site Equipment Inventory and Facilities survey WFWA \$3,934.98
	Component Description: Amount:	RF Field Engineering Services, Design of transmitter facilities \$600.00
	Component Description: Amount:	TPO calculations, layor of transmitter and RF system for WFWA \$2,440.00
	Component Description: Amount:	On Site Equipment Inv and Facility Survey \$3,934.98

Comprehensive coverage verification via field study, if needed	Component Description: Amount:	Field Services for WFV \$3,000.00
	Component Description: Amount:	RF Field Engineering Services \$30,486.84
FAA consultant, including cost of preparing FAA Form 7460 (Notice of Proposed Construction), if needed for height increase	Information not provided.	
ASR modification (prepare FCC Form 854)	Information not provided.	
Attorney Fees - Prepare and File request for Special Temporary Authorization	Information not provided.	
Attorney Fees -Prepare and File FCC Form 2100 (main), License to Cover Application	Information not provided.	
Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	Component Description: Amount:	Form 2100 \$95.00
	Component Description:	Engineering section of Form FCC Construction Permit Application Main
	Amount:	Facility WFWA \$2,000.00
Perform engineering study for new channel assignment and antenna development	Component Description:	Engineering study for new channel assignme and antenna
	Amount:	development WFWA \$3,500.00

Prepare and or review reimbursement form	Component Description:	Outside Professional Services and Prepare and Review FCC Form 399 for reimbursement
	Amount:	\$2,500.00
Address transition timing and coordination issues w/ other stations and wireless	Information not provided.	
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	Information not provided.	
Prepare request for Special Temporary Authorization	Information not provided.	
Attorney Fees - Prepare and File FCC Form 2100 (main),		
Construction Permit Application	Component Description: Amount:	Form 2100 \$145.50
Project management of the transition	Component Description:	Legal consultation
		related to Quarterly Reports for WFWA
	Amount:	\$50.50
	Component Description:	Review FCC channel assignment and Form 1876
	Amount:	\$101.00
	Component Description:	Email regarding WFW/ channel reassignment
	Amount:	\$202.00
	Component Description:	Legal - Re Filing Form 399
	Amount:	\$1,967.50

Component Description: Amount:	Outside Project Management Services, Form 399 Actual Cost information for WFWA \$300.00
Component Description: Amount:	Review FCC Procedure \$56.00
Component Description: Amount:	Review FCC Decision \$56.00
Component Description: Amount:	Review FCC Public Notice \$56.00
Component Description: Amount:	Outside Project Management Services, Form 387 Progress Report 4Q2017 \$225.00
Component Description:	Legal services - Reviev
Amount:	Public Notice on reimbursement \$112.00
Component Description: Amount:	Email regarding FCC webinar \$50.50
Component Description: Amount:	Review FCC Public Notice \$56.00

Component Description: Amount:	Outside Project Management Services, Form 387 Progress Report \$300.00
Component Description: Amount:	Review and email re FCC Public Notice \$56.00
Component Description: Amount:	Legal Billing - Progress \$1,568.00
Component Description: Amount:	FCC construction perm \$468.00
Component Description: Amount:	Project management and preparation and submission of From 38 for 4Q2017 WFWA \$1,005.00
Component Description: Amount:	Email regarding TV incentive auction \$50.50
Component Description: Amount:	Email regarding FCC Auction Closing \$50.50
Component Description: Amount:	Review Correspondend re filing date. \$39.00

Other Expenses

Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Justific
Other Expenses	\$73,550.00	\$73,000.00		\$1,500.00	
Bank Fee	\$5,000.00	\$5,000.00	Item does not have a predetermined cost	\$1,500.00	N/#
MVPD Notification of Channel Change	\$2,000.00	\$2,000.00	Research and notify MVPDs of the channel change carrying station programming	N/A	N//
Develop and air announcement of upcoming channel change	\$0.00	\$0.00	N/A	N/A	N/#
Equipment Storage	\$10,000.00	\$10,000.00	N/A	N/A	N//
Equipment Delivery and Handling Charges	\$25,000.00	\$25,000.00	Shipping from factory to site for transmitter, primary antenna and interim antenna system.	N/A	N/#
Disposal Costs (for equipment and other waste, net of any salvage value)	\$15,000.00	\$15,000.00	N/A	N/A	N/#
DTV Medical Facility Notification	\$11,550.00	\$11,000.00	N/A	N/A	N/#

Non-zoning permits	\$5,000.00	\$5,000.00	Local building permits for electrical work and tower modification work.	N/A	N//
Sub-total	\$73,550.00	\$73,000.00	N/A	\$1,500.00	N//
Total for all systems	\$2,093,554.00	\$2,003,100.00	N/A	\$171,943.82	N//

Components

Actual Information Description	File Name	
Bank Fee	Component Description:	The is the amount o a debit memo to pay the bank fee for WFWA
	Amount:	\$1,500.00
MVPD Notification of Channel Change	Information not provided.	
Develop and air announcement of upcoming channel change	Information not provided.	
Equipment Storage	Information not provided.	
Equipment Delivery and Handling Charges	Information not provided.	
Disposal Costs (for equipment and other waste, net of any salvage value)	Information not provided.	
DTV Medical Facility Notification	Information not provided.	
Non-zoning permits	Information not provided.	

Grand Total

Cost Information

า		Predetermined Cost Estimate	Estimated Cost	Actual Cost
	Total for all systems	\$2,093,554.00	\$2,003,100.00	\$171,943.82

The facility has ceased operating on its pre- auction channel. No Construction of final facilities or all necessary modifications are complete. No	Reimburseme	nP 5984itts	Response
			No
		•	No
All receipts for reimbursement have beenNosubmitted no further costs are expected to beincurred. Note this will lock the Form 399 fromfurther editing and begin close-out procedureswith the Fund Administrator.		submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures	No

Certification	Section	Question	Response
	Submission of Estimated Expenses Statements	WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND/OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312 (a)(1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.	
		 The Authorized Person signing below certifies that he/she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity acknowledges that all certifications and attached documentation are considered material representations. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD). 	

5.	The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.	
6.	The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.	
7.	The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.	
8.	The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre- requisite for obtaining the payments herein requested.	
author	are, under penalty of perjury, that I am an rized representative of the above-named ant for the Authorization(s) specified above.	Robert Gehı Consulting Engineer
		04/04/2018

Attachments