

Federal Communications Commission

(REFERENCE COPY - Not for submission)

FCC Form 399: Reimbursement Request

| Facility ID: | 29712 | Service: DTV | Call Sign: | WCM1 | Channel: 20 (UHF) |
|-----------------|----------|--------------------|----------------|------|-------------------|
| File Number: | 000002 | 7958 | - | | |
| FRN: 00 | 02161107 | Date Submitted: | 06/08 /2018 | | |

Applicant Name, Type, and Contact Information

Information

| Applicant | Address | Phone | Email | Applicant Type |
|--|--|-----------------------------|----------------------|-------------------|
| GRAHAM MEDIA GROUP, FLORIDA. INC. Doing Business As: GRAHAM MEDIA GROUP, FLORIDA. INC. | James Lowery 4 BROADCAST PLACE JACKSONVILLE, FL 32207 United States | +1 (904) 393- 9871 | jlowery@wjxt. com | Corporation |

Reimbursement Contact Name and Information Reimbursement Contact Information

| Applicant | Address | Phone | Email |
|----------------|---------|-------|-------|
| [Confidential] | | | |

Preparer Contact Name and Information Preparer Contact Applicant Address Phone Email Information William T Godfrey, William T. Godfrey, Jr. jeff@kesslerandgehman. +1 (352) Jr. . Kessler and Gehman 332-3157 com Consulting Engineers Associates, Inc. Kessler and Gehman 507-D NW 60th Street Associates, Inc. Gainesville, FL 32607 United States

| Broadcaster | Question | Response |
|--|--|--|
| Information and Transition Plan | Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information. | Yes |
| | Briefly describe transition plan | The WCWJ tower must be replaced due to the repack. Instead of building a new tower, it will be dismantled & WCWJ will collocate with WJXT. An interim antenna, transmitter & line are required to operate at alternate site during dismantle of WCWJ tower. |

| Transmitters | Section | Question | Response |
|--------------|---------------------------------|---|----------|
| | Transmitter Related Expenses | Do you have transmitter related expenses? | Yes |

| uxiliary | Add Transmitter Information | | | |
|------------|-------------------------------------|--|-----------------------|--|
| ransmitter | Section | Question | Response | |
| | Existing Transmitter Description | Type of change | Purchase New | |
| | | Use | Auxiliary (Backup) | |
| | | Description of Use | Auxiliary | |
| | | Ownership | Owned | |
| | | Owner | N/A | |
| | | Site | N/A | |
| | | Is this transmitter currently shared with another station? | No | |
| | | Is this transmitter currently in operating condition? | Yes | |
| | Existing Transmitter | Manufacturer | | |
| | Manufacturer and Type | Model | Diamond | |
| | | Year | 2005 | |
| | | Туре | Solid State | |
| | | Solid State Cooling | Air Cooled | |
| | | Solid State Power Capacity | 1.8 kW | |

Add Transmitter Information

| Auxiliary | New Transmitter Costs | | | |
|-------------|-----------------------|---|--|--|
| Transmitter | Section | Question | Response | |
| | New Transmitter | Use | Auxiliary (Backup) | |
| | | Change Type | Purchase New | |
| | | Is this a request for upgraded equipment? | No | |
| | | Manufacturer | | |
| | | Model | TMU9 | |
| | | Transmitter Type | Solid State | |
| | | Solid State Cooling | Air Cooled | |
| | | Solid State Power capacity | 1.8 kW | |
| | | Justification for New Transmitter | The manufacturer of the existing transmitter advises that the transmitter cannot be re- tuned to the assigned channel. See attachment. | |

| Auxiliary Transmitter | Other Transmitter Costs | S | | | |
|--------------------------|-------------------------|---------------------------------------|----------|--|--|
| | Section | Question | Response | | |
| | Electrical Service | Service Entrance (3 phases 800A 208V) | No | | |
| | | Switchgear (industrial 800 amp) | No | | |
| | | Transformer (480V) | No | | |
| | | Power | N/A | | |
| | | Rigid Conduit and Wiring | Yes | | |
| | | | • | | |

| | Size | 3 inches |
|---|--|--|
| | Length | 100.0 feet |
| | Other Electrical Service | Yes |
| | Description | Disconnect existing transmitter and connect new transmitter after installation |
| HVAC Service | Does the replacement transmitter require HVAC Service? | No |
| | Туре | N/A |
| | Size | N/A |
| | Other Size | N/A |
| Transmitter Building Addition/Modification or Leasehold Improvement | Does the Transmitter Building require an addition, modification, other leashold improvement? | No |
| | Size | N/A |
| Channel 14 Costs | Is an RF Consulting Engineer needed? | N/A |
| | Is a channel 14 Mask Filer needed? | N/A |
| | Is additional field engineering time needed? | N/A |
| | Number of Days | N/A |

Auxiliary Other Transmitter Cost Not Listed

| tter | Name | Description |
|------|-------------------------------|--|
| | Additional Interior RF System | Interior RF System Existing Transmitter to Interim Transmission line. |
| | Standby Exciter and Switch | Standby Exciter with Automatic Change Over Switch. |

| Primary | Existing Transmitter Information | | | | |
|-------------|-------------------------------------|--|--------------------------|--|--|
| Transmitter | Section | Question | Response | | |
| | Existing Transmitter Description | Type of change | Purchase New | | |
| | | Use | Primary (Main) | | |
| | | Description of Use | N/A | | |
| | | Ownership | Owned | | |
| | | Owner | N/A | | |
| | | Site | N/A | | |
| | | Is this transmitter currently shared with another station? | No | | |
| | | Is this transmitter currently in operating condition? | Yes | | |
| | Existing Transmitter | Manufacturer | | | |
| | Manufacturer and Type | Model | Sigma CD3140P2CF | | |
| | | Year | 2008 | | |
| | | Туре | Inductive Output Tube | | |
| | | IOT Power Type | Тwo | | |
| | | Power Capacity | 34.0 kW | | |

| Primary | New Transmitter Costs | | | | |
|-------------|-----------------------|---|--|--|--|
| Transmitter | Section | Question | Response | | |
| | New Transmitter | Use | Primary (Main) | | |
| | | Change Type | Purchase New | | |
| | | Is this a request for upgraded equipment? | Yes | | |
| | | Manufacturer | | | |
| | | Model | THU9EVO- 40 | | |
| | | Transmitter Type | Solid State | | |
| | | Solid State Cooling | Liquid Cooled | | |
| | | Solid State Power capacity | 61.0 kW | | |
| | | Justification for New Transmitter | ERP: 1000 kW (1st Priority Station) RMS Gain: 18.9 Azimuth Gain: 1.39 TX Line Loss: 0.812 Mask Filter Loss: 0.931 Combiner Loss: 0.933 H-pol Only TPO: 54.0 kW (THU9EVO- 36) 1 Step Up: THU9EVO- 40 Upgrade: THU9EVO- 48 | | |

| Primary | Other Transmitter Costs | | | | |
|-------------|---|--|--|--|--|
| Transmitter | Section | Question | Response | | |
| | Electrical Service | Service Entrance (3 phases 800A 208V) | No | | |
| | | Switchgear (industrial 800 amp) | Yes | | |
| | | Transformer (480V) | Yes | | |
| | | Power | 300 kVA | | |
| | | Rigid Conduit and Wiring | Yes | | |
| | | Size | 3 inches | | |
| | | Length | 500.0 feet | | |
| | | Other Electrical Service | Yes | | |
| | | Description | Other electrical services required since WCWJ is moving to the WJXT site and will have to be interfaces with the electrical in the WJXT transmitter building. | | |
| | HVAC Service | Does the replacement transmitter require HVAC Service? | Yes | | |
| | | Туре | Cooling Only | | |
| | | Size | 10 tons | | |
| | | Other Size | N/A | | |
| | Transmitter Building Addition/Modification or Leasehold Improvement | Does the Transmitter Building require an addition, modification, other leashold improvement? | No | | |
| | | Size | N/A | | |

| Channel 14 Costs | Is an RF Consulting Engineer needed? | N/A |
|------------------|--|-----|
| | Is a channel 14 Mask Filer needed? | N/A |
| | Is additional field engineering time needed? | N/A |
| | Number of Days | N/A |

Other Transmitter Cost Not Listed Primary Transmitter Name Description Switch Switch to Combiner Interconnect 8-3/16" 75 ohm. Outside heat exchanger kit: \$4,812.50. See 50 kW Reject Load Rohde & Schwarz quote. 8-Pole Mask Filter WCWJ-D20 is located less than 1 km from WJAX-D19 (1st adjacent stations). **Standby Exciter and Switch** Standby Exciter with Automatic Change Over Switch.

| Interim | New Transmitter Costs | | | | | |
|-------------|-----------------------|-----------------------------------|------------------|--|--|--|
| Transmitter | Section | Question | Response | | | |
| | New Transmitter | Use | Interim | | | |
| | | Description of Use | N/A | | | |
| | | Change Type | Purchase | | | |
| | | Manufacturer | | | | |
| | | Model | THU9EVO- 20 | | | |
| | | Transmitter Type | Solid State | | | |
| | | Solid State Cooling | Liquid Cooled | | | |
| | | Solid State Power capacity | 31.0 kW | | | |
| | | Justification for New Transmitter | Cooled | | | |

Other Transmitter Costs

Interim

| Transmitter | Section | Question | Response |
|-------------|--------------------|--|---|
| | Electrical Service | Service Entrance (3 phases 800A 208V) | Yes |
| | | Switchgear (industrial 800 amp) | Yes |
| | | Transformer (480V) | Yes |
| | | Power | 500 kVA |
| | | Rigid Conduit and Wiring | Yes |
| | | Size | 3 inches |
| | | Length | 500.0 feet |
| | | Other Electrical Service | Yes |
| | | Description | Other electrical services will be required for transmitter building at the alternate site for the interim facility to operate while the tower is being dismantled and through the assigned phase. See lease, bldg & elec quotes. |
| | HVAC Service | Does the replacement transmitter require HVAC Service? | Yes |
| | | Туре | Cooling Only |

| | Size | 10 tons |
|---|--|----------------------|
| | Other Size | N/A |
| Transmitter Building Addition/Modification or Leasehold Improvement | Does the Transmitter Building require an addition, modification, other leashold improvement? | Yes |
| | Size | 450.0 square feet |
| Channel 14 Costs | Is an RF Consulting Engineer needed? | N/A |
| | Is a channel 14 Mask Filer needed? | N/A |
| | Is additional field engineering time needed? | N/A |
| | Number of Days | N/A |
| Inside RF System | Is an additional interior RF system required to support this interim transmitter? | Yes |

Other Transmitter Cost Not Listed

Interim Transmitter

| Name | Description |
|----------------------------|---|
| Additional RF Components | Required to split cabinets in order to meet spacing requirements in transmitter building. |
| Cooling Pumps Stacking Kit | Required to meet spacing requirements in transmitter building. |
| Transmitter Interconnect | TX output to container in antenna interconnect kit 6-50: \$9,600. See Rohde & Schwarz quote. |
| 50 kW Reject Load | Outside heat exchanger kit: \$10,112.50. See Rohde & Schwarz quote. |
| Required Extra Glycose | Extra glycose and hose accessories kit - 30 meters. |
| Split Configuration | Transmitter split configuration kit to provide required space in in interim container. Cost is \$3,950.00. See Rohde & Schwarz quote. |
| Back-up Generator | A temporary generator is required at the interim site while the WCWJ tower is being dismantled. |

| Antennas Section | | Question | Response |
|------------------|---------------|---------------------------------------|----------|
| Antenna Rela | ated Expenses | Do you have antenna related expenses? | Yes |

| Primary | Existing Antenna Information | | | | | |
|---------|---------------------------------|--|--------------------|--|--|--|
| Antenna | Section | Question | Response | | | |
| | Existing Antenna Description | Type of change | Purchase New | | | |
| | | Antenna Use | Primary (Main) | | | |
| | | Description of Use | N/A | | | |
| | | Ownership | Owned | | | |
| | | Owner | N/A | | | |
| | | Site | N/A | | | |
| | | Is the existing antenna shared with another station or stations? | No | | | |
| | | Is the existing antenna directional? | Yes | | | |
| | | Is antenna in operating condition? | Yes | | | |
| | | Is antenna located on or in close proximity to an antenna farm? | Yes | | | |
| | Existing Antenna | Class | Full Power | | | |
| | Manufacturer and Type | Mounting | Side Mount | | | |
| | | Antenna position in stack | Not in Stack | | | |
| | | Polarization | Horizontal | | | |
| | | Туре | Slotted Coaxial | | | |
| | | Number of Stations Supported | N/A | | | |
| | | Number of Panels | N/A | | | |
| | | Design power capacity in use | N/A | | | |
| | | Lower Limit | N/A | | | |
| | | Upper Limit | N/A | | | |
| | | Other Antenna Type | N/A | | | |
| | | ERP: (Effective Radiated Power) | 863.0 kW | | | |

| Manufacturer | |
|--------------|--------------------------|
| Model | TFU- 28GTH-R 6T170 |
| Year | 2008 |

| tenna | Section | Question | Response |
|--------|---------------------------------------|--|-------------------------------|
| | New Antenna | Use | Primary (Mair |
| Descri | Description | Description of Use | N/A |
| | | Change Type | Purchase Nev |
| | | Is this a request for upgraded equipment? | Yes |
| | | Ownership | Owned |
| | | Owner | N/A |
| | | Is antenna shared? | Yes |
| | | Is antenna directional? | Yes |
| | | Will antenna be located on or in close proximity to an antenna farm? | Yes |
| | New Antenna Manufacturer and Types | Class | Full Power |
| | | Mounting | Top Mount |
| | | Antenna position in stack | Тор |
| | | Polarization | Elliptical |
| | | Туре | Broadband Slot |
| | | Number of Stations Supported | 2 |
| | | Number of Panels/Bays | 24 |
| | | Lower Limit | 497.00 MHz |
| | | Upper Limit | 509.00 MHz |
| | | Design power capacity in use | 60.0 % |
| | | Other Antenna Type | N/A |
| | | ERP: (Effective Radiated Power) | 1000.0 kW |
| | | Manufacturer | |
| | | Model | TFU-24GTH /VP-R TC O6SP |

| Year | 2018 |
|-------------------------------|---|
| Justification for New Antenna | The existing main antenna is a single channel slotted coaxial which cannot accommodate the assigned channel. The antenna is an upgrade; however, it will result in an overall system savings for the FCC since it will be shared with WJXT. |

Other Antenna Costs

Primary

| Jthe | er p | Inte | enn | ia (| JOS | τs |
|------|------|------|-----|------|-----|----|
| | | | | | | |

Antenna

| Section | Question | Response |
|--------------------------------|---|----------------------------|
| Combiner for Shared Antenna | Do you need a Combiner for a Shared Antenna? | Yes |
| | Туре | New |
| | Number of channels supported | 2 |
| | Frequencies of channels supported | RF channel |
| | Frequency | N/A |
| | Do you need a combiner output splitter /switcher for dual feed lines? | No |
| Elbow Complex | Do you require the separate purchase of the Elbow Complex? | Yes |
| | Broadband or Single Channel? | Broadband |
| | Feed Line Size | 8 3/16 inches inches |

| Side Mount Brackets | Do you require the separate purchase of side mount brackets for a high power antenna? | No |
|--------------------------|---|-----|
| Pattern Scatter Analysis | Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna? | No |
| Sweep Test | Do you require the sweep testing of transmission line and antenna? | Yes |

Enter a list of RF channel numbers.

| RF Channel Number |
|-------------------|
| 18 |
| 20 |

Other Antenna Cost Not Listed

| Primary | Other Antenna Cost Not Listed | | |
|---------|-------------------------------|---|--|
| Antenna | Name | Description | |
| | Shipping | Shipping Cost: \$9,800 | |
| | Extension Pole | MOUNTING POLE FOR TOP MOUNTING ANTENNA IN ORDER TO MAINTAIN FAA HEIGHT. | |
| | Antenna adapter | ANTENNA WEDDING CAKE MOUNTING ADAPTER. | |

| Interim | New Antenna Costs | | | |
|---------|-------------------------|--|---------------------------|--|
| Antenna | Section | Question | Response | |
| | New Antenna Description | Use | Interim | |
| | | Description of Use | N/A | |
| | | Change Type | Purchase New | |
| | | Ownership | Owned | |
| | | Owner | N/A | |
| | | Is antenna shared? | No | |
| | | Is antenna directional? | Yes | |
| | | Will antenna be located on or in close proximity to an antenna farm? | Yes | |
| | New Antenna | Class | Full Power | |
| | Manufacturer and Type | Mounting | Top Mount | |
| | | Antenna position in stack | Not in Stack | |
| | | Polarization | Horizontal | |
| | | Туре | Slotted Coaxial | |
| | | Number of Stations Supported | N/A | |
| | | Number of Panels/Bays | N/A | |
| | | Lower Limit | N/A | |
| | | Upper Limit | N/A | |
| | | Design power capacity in use | N/A | |
| | | Other Antenna Type | N/A | |
| | | ERP: (Effective Radiated Power) | 863.0 kW | |
| | | Manufacturer | | |
| | | Model | TFU- 25ETT-R O6T170 | |

| Year | 2018 |
|-------------------------------|--|
| Justification for New Antenna | An interim antenna is necessary to keep station on the air at an alternate site while the WCWJ tower is being dismantled and while the primary antenna is built-out and throughout duration of assigned phase. |

Oth Δnt Interim

| ther | Antenna | Costs |
|------|---------|-------|
| | | |

| Section | Question | Response |
|--------------------------|---|--------------|
| Elbow Complex | Do you require the separate purchase of the Elbow Complex? | Yes |
| | Broadband or Single Channel? | S |
| | Feed Line Size | 6 1/8 inches |
| Side Mount Brackets | Do you require the separate purchase of side mount brackets for an antenna? | No |
| Pattern Scatter Analysis | Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna? | No |
| Sweep Test | Do you require the sweep testing of transmission line and antenna? | Yes |

| Interim | Other Antenna Cost Not Listed | | |
|---------|-------------------------------|------------------------|--|
| Antenna | Name | Description | |
| | Shipping | Shipping Cost: \$9,800 | |

| Transmissior | n Seffien | Question | Response |
|--------------|---------------------------------------|---|----------|
| | Transmission Line Related Expenses | Do you have transmission line related expenses? | Yes |

| Primary | Existing Transmission Line | | | |
|-------------|---|--|----------------------|--|
| Transmissio | n Section | Question | Response | |
| | Existing Transmission Line Description | Type of change | Purchase New | |
| | | Use | Primary (Main) | |
| | | Description of Use | N/A | |
| | | Ownership | Owned | |
| | | Owner | N/A | |
| | | Site | N/A | |
| | | Is the existing transmission line shared with another station or stations? | No | |
| | | Is Transmission Line in operating condition? | Yes | |
| | Existing Transmission | Manufacturer | | |
| | Line Manufacturer and Type | Туре | Rigid | |
| | | Diameter | 6 1/8 inches | |
| | | Other Diameter | N/A | |
| | | Segment Length | 19 1/2 inches | |
| | | Other Segment Length | N/A | |
| | | Number of parallel runs | 1 | |
| | | Length | 1005 feet per run | |

| Transmission | n Line Section | Question | Response |
|--------------|--------------------------------|---|----------------------|
| | New Transmission Line Costs | Use | Primary (Main) |
| | | Description of Use | N/A |
| | | Change Type | Purchase New |
| | | Is this a request for upgraded equipment? | Yes |
| | | Туре | Rigid |
| | | Diameter | 8 3/16 inches |
| | | Other Diameter | N/A |
| | | Segment Length | Broadband |
| | | Other Segment Length | N/A |
| | | Number of parallel runs | 1 |
| | | Length | 1155 feet per run |

| Justification for New Transmission Line | The power |
|---|----------------|
| | rating for 7 |
| | 3/16" line is |
| | not capable |
| | of handling |
| | the power |
| | required fo |
| | WJXT and |
| | WCWJ |
| | shared |
| | operation. |
| | The line is |
| | considered |
| | an |
| | upgrade; |
| | however, it |
| | will result in |
| | an overall |
| | system |
| | savings |
| | since |
| | WCWJ and |
| | WJXT |
| | stations wil |
| | share the |
| | costs. |

| Primary Transmissio | Other Transmission Line Expenses No | t Listed |
|------------------------|-------------------------------------|------------------------|
| | n Line | Description |
| | Shipping | Shipping Cost: \$9,800 |

| Interim | New Transmission Line | | | | | |
|-------------|-----------------------|---|---|--|--|--|
| Transmissio | section | Question | Response | | | |
| | New Transmission Line | Use | Interim | | | |
| | Costs | Description of Use | N/A | | | |
| | | Change Type | Purchase New | | | |
| | | Туре | Rigid | | | |
| | | Diameter | 6 1/8 inches | | | |
| | | Segment Length | 19 ½ ' | | | |
| | | Other Segment Length | | | | |
| | | Number of parallel runs | 1 | | | |
| | | Length | 1100 feet per run | | | |
| | | Justification for New Transmission Line | Interim transmission line is necessary in order to keep WCWJ on the air during primary antenna replacement and for the duration of the assigned phase. This will be at an alternate site since the tower has to be dismantled. | | | |

| Interim | Other Transmission Line Expenses No | t Listed |
|-------------|-------------------------------------|------------------------|
| Transmissio | n Line | Description |
| | Shipping | Shipping Cost: \$5,400 |

| Tower | Section | Question | Response |
|--------------------------------------|---|---|----------|
| Equipment And Rigging Costs | Tower Equipment or Rigging Costs Changes | Do you have tower equipment or rigging costs changes? | Yes |

| Auxiliary Tower | Add Tower | | | | | |
|--------------------|---|---|------------------------------|--|--|--|
| | Section | Question | Response | | | |
| | Existing Tower Description | Type of change | Modify Existing | | | |
| | | Tower Use | Auxiliary (Backup) | | | |
| | | Description of Use | Interim Tower (InSite) | | | |
| | | Ownership | Leased | | | |
| | | Is this tower consider Complex? | No | | | |
| | | Is this tower currently shared with any other stations? | No | | | |
| | | One or more FM, AM or TV radio broadcaster(s) | N/A | | | |
| | | Others Types of Users | N/A | | | |
| | | Is tower documented for structural analysis? | No | | | |
| | | Is tower compliant with Rev G? | No | | | |
| | Existing Tower Structure | Do you have a tower registration number? | Yes | | | |
| | Registration | ASR Number | 1016457 | | | |
| | Coordinates (NAD83 (North American Datum of | Latitude (NAD83) | 30° 16' 36.0" N- | | | |
| | 1983)) | Longitude (NAD83) | 081° 33' 57.0" W- | | | |
| | | Overall Structure Height | 1001.63 feet | | | |
| | | Support Structure Height | 950.78 feet | | | |
| | | | | | | |

| Ground Elevation Above Mean Sea Level (AMSL) | 25.92 feet |
|---|---|
| Structure Type | TOWER - Free Standing o Guyed Structure |
| Tower Owner | IWG Towers Assets II, LLC |
| Date Constructed | 07/01/1988 |

Tower Modification Costs Auxiliary

| — | |
|----------|--|
| lower | |
| 101101 | |

| Section | Question | Response |
|----------------------|--|---|
| Engineering Study | Please what type of engineering study is required, if any: | Study needed for undocumented /poorly documented tower |
| Tower Reinforcements | Please select whether tower reinforcements are needed: | Minor Reinforcements needed |

Tower Rigging Costs Auxiliary

| - | - | - | | | - | |
|---|----|---|------|---|---|--|
| ٦ | Ε. | | | ~ | | |

| Tower | |
|-------|--|
|-------|--|

| Section | Question | Response |
|---------------------------------|-----------------------------------|----------|
| Tower Rigging Costs | Complex Tower | N/A |
| Helicopter Services Required | Are helicopter services required? | No |

| Auxiliary | Other Tower Expenses Not Listed | |
|-----------|---------------------------------|-------------|
| Tower | Name | Description |

| Remove Interim Equipment | Interim tower must be rigged a second time after assigned phase is complete to have the interim antenna, interim line, STL dish and waveguide removed from tower and disposed. Old pre-auction top-mount antenna reinstalled for FAA height. |
|--------------------------|---|
| Interim Tower Lease | Monthly lease expenses at alternate site (InSite Tower) to support the top-mount interim antenna, TX line and STL for up to 21 months (see attached quote). |

| Primary | Existing Tower | | | | |
|---------|---|---|--|--|--|
| Tower | Section | Question | Response | | |
| | Existing Tower Description | Type of change | Modify Existing | | |
| | | Tower Use | Primary (Main) | | |
| | | Description of Use | N/A | | |
| | | Ownership | Owned | | |
| | | Is this tower consider Complex? | Terrain Constrained | | |
| | | Is this tower currently shared with any other stations? | No | | |
| | | One or more FM, AM or TV radio broadcaster(s) | N/A | | |
| | | Others Types of Users | N/A | | |
| | | Is tower documented for structural analysis? | Yes | | |
| | | Is tower compliant with Rev G? | No | | |
| | Existing Tower Structure | Do you have a tower registration number? | Yes | | |
| | Registration | ASR Number | 1025608 | | |
| | Coordinates (<u>NAD83</u> (North American Datum of 1983)) | Latitude (NAD83) | 30° 16' 37.0" N- | | |
| | | Longitude (NAD83) | 081° 33' 46.0" W- | | |
| | | Overall Structure Height | 1013.77 feet | | |
| | | Support Structure Height | 944.87 feet | | |
| | | Ground Elevation Above Mean Sea Level (AMSL) | 32.81 feet | | |
| | | Structure Type | TOWER - Free Standing or Guyed Structure | | |
| | | | | | |

| Tower Owner | Graham Media Group, Florida, Inc. |
|------------------|--|
| Date Constructed | 11/15/1967 |

Primary Tower Modification Costs

Tower

Tower

| Sect | tion | Question | Response |
|------|--------------------|--|---|
| Eng | gineering Study | Please what type of engineering study is required, if any: | Study needed for undocumented /poorly documented tower |
| Том | ver Reinforcements | Please select whether tower reinforcements are needed: | Major Reinforcements needed |

Primary Tower Rigging Costs

| Section | Question | Response |
|---------------------------------|-----------------------------------|------------------------|
| Tower Rigging Costs | Complex Tower | Terrain constrained |
| Helicopter Services Required | Are helicopter services required? | Yes |

Primary Tower Angel State Not Listed

| Name | Description |
|-------------------------------------|---|
| Helicopter Site Staging Requirement | Erickson Incorporated requires a 200 x 200 ft staging area for the helicopter lift. See attached quote to clear the site. |
| Foundation Expansion | In order to support the loading for WCWJ to collocate with WJXT on the WJXT tower, the guy wire anchor foundations must be reinforced (expanded). |

| Primary | Existing Tower | | | | |
|---------|---|---|--|--|--|
| Tower | Section | Question | Response | | |
| | Existing Tower Description | Type of change | Modify Existing | | |
| | | Tower Use | Primary (Main) | | |
| | | Description of Use | N/A | | |
| | | Ownership | Owned | | |
| | | Is this tower consider Complex? | Terrain Constrained | | |
| | | Is this tower currently shared with any other stations? | No | | |
| | | One or more FM, AM or TV radio broadcaster(s) | N/A | | |
| | | Others Types of Users | N/A | | |
| | | Is tower documented for structural analysis? | Yes | | |
| | | Is tower compliant with Rev G? | No | | |
| | Existing Tower Structure | Do you have a tower registration number? | Yes | | |
| | Registration | ASR Number | 1025608 | | |
| | Coordinates (<u>NAD83</u> (North American Datum of 1983)) | Latitude (NAD83) | 30° 16' 37.0" N- | | |
| | | Longitude (NAD83) | 081° 33' 46.0" W- | | |
| | | Overall Structure Height | 1013.77 feet | | |
| | | Support Structure Height | 944.87 feet | | |
| | | Ground Elevation Above Mean Sea Level (AMSL) | 32.81 feet | | |
| | | Structure Type | TOWER - Free Standing or Guyed Structure | | |
| | | | | | |

| Tower Owner | Graham Media Group, Florida, Inc. |
|------------------|--|
| Date Constructed | 11/15/1967 |

| Tower | Section | Question | Response |
|-------|---------------------|---|--|
| | Construct New Tower | Use | Primary (Main) |
| | | Description of Use | N/A |
| | | Is this a request for upgraded equipment? | No |
| | | Height | 945.00 feet |
| | | Justification for New Tower | A recent structural analysis indicates that the tower fails when changes are made that invoke EIA-222-G, such as required for this repack The analysis states that tower cannot be upgraded to comply with the standards (see attached structural |

Tower Rigging Costs Primary Tower

| Section | Question | Response |
|---------------------------------|-----------------------------------|----------|
| Tower Rigging Costs | Complex Tower | Other |
| Helicopter Services Required | Are helicopter services required? | Yes |

| Primary | Other Tower Expenses Not Listed | | |
|---------|-------------------------------------|---|--|
| Tower | Name | Description | |
| | Tower Mapping | Tower mapping cost shared with WJXT related to WCWJ moving to the WJXT tower | |
| | Helicopter Site Staging Requirement | See attached quotes. Erickson Inc. requires a 200 x 200 ft clearing for lifts and the only way to achieve this is to have the area clear- cut and also requires a Strong Plank Steel Mat. | |

Other Tower Expenses Not Listed

| Outside | Section | Question | Response |
|--------------|--|--|---|
| Professional | Services Costs Outside Project Management Services | Do you require outside project management services? | Yes |
| | | Number of Hours | 850 |
| | | Explanation | It will be necessary to schedule and coordinate multiple vendors, complete progress reports, and update Schedule 399. Station does not have available personnel or personnel trained in project management for such complex projects. |
| | Outside RF consulting Engineering Services | Perform engineering study for new channel assignment and antenna development | Yes |
| | | Prepare engineering section of Form FCC Construction Permit Application | Yes |
| | | For Auxiliary Facility | No |
| | | For Main Facility | Yes |
| | | Prepare engineering section of Form FCC License to Cover Application | Yes |
| | | For Auxiliary Facility | No |
| | | For Main Facility | Yes |
| | | Prepare request for Special Temporary Authority | Yes |

| uuantity o you have Distributed Transmission ystem engineering services? ritical Facility errain-Shielded Facility repare and file Form FCC Construction ermit Application or Auxiliary Facility | 1 N/A N/A N/A Yes |
|--|---|
| ystem engineering services? ritical Facility errain-Shielded Facility repare and file Form FCC Construction ermit Application | N/A N/A |
| errain-Shielded Facility repare and file Form FCC Construction ermit Application | N/A |
| repare and file Form FCC Construction ermit Application | |
| ermit Application | Yes |
| or Auxiliary Facility | |
| | No |
| or Main Facility | Yes |
| repare and file Form FCC License to over Application | Yes |
| or Auxiliary Facility | No |
| or Main Facility | Yes |
| repare request for Special Temporary uthority | Yes |
| uantity | 1 |
| EPA Section 106 environmental review | Yes |
| nvironmental Assessment | Yes |
| SR Modification | Yes |
| AA Consultation (including preparation of AA Form 7460) | Yes |
| egotiation of Lease and other Matter for hared Locations | Yes |
| repare or Review FCC Form 399 for eimbursement | Yes |
| ddress transition timing and coordination sues w/ other stations and wireless roviders | Yes |
| omprehensive coverage verification via eld study | Yes |
| F exposure measurements | Yes |
| dditional Field Engineering Service | Yes |
| | repare and file Form FCC License to over Application or Auxiliary Facility or Main Facility repare request for Special Temporary uthority uantity EPA Section 106 environmental review nvironmental Assessment SR Modification AA Consultation (including preparation of AA Form 7460) egotiation of Lease and other Matter for hared Locations repare or Review FCC Form 399 for eimbursement ddress transition timing and coordination sues w/ other stations and wireless roviders omprehensive coverage verification via eld study F exposure measurements |

| Number of Days | 45 |
|----------------|---|
| Justification | It will be necessary to survey the site, plan the equipment, develop specifications for purchasing, and oversee multiple vendor RF projects. Station does not have available personnel trained in such services. |

Outside Other Professional Services Expenses Not Listed Professional Services Costs

| al Services Costs | Description |
|---|--|
| Environmental Impact Study | Study conducted due to presence of visible mold in existing interim building. Building determined to be uninhabitable (shared cost with WJXT). |
| Geotechnical Report | Required for new interim transmitter building container (shared cost with WJXT). |
| Intermod Study at Interim Site | Tower owner requires an intermod study (see attached quote from InSite Towers, LLC) |
| Osborn Engineering Examination of Interim Site | Professional Services - review existing drawings, design interim transmitter building, prepare conceptual site plan layout, prepare construction documents, provide construction administration services (shared cost with WJXT). |

| Osborn Engineering Main Transmitter Facility | Professional Services - main transmitter facility site assessment consisting of on-site laser scanning of both the interior and exterior of the WJXT main transmitter facility (shared costs with WJXT). |
|---|--|
| Topographic Survey | Required for new interim transmitter building container (shared cost with WJXT). |
| Other Engineering Services | Fewer Project Management "PM" tasks are required & Other Engineering Services "OES" are required, therefore the PM total has been reduced to 850 hrs (\$127,500 at \$150/hr), & a new OES category has been created & funded with the money removed from PM. |

| Other | Section | Question | Response |
|-------------------|---------------------------------|--|----------|
| Other Expenses | AM Pattern Disturbance | Is an Impact Study needed? | No |
| | | Is Remediation needed? | No |
| | Facility Expenses | Name | N/A |
| | | Other Distributed Transmission System Expenses Not listed | N/A |
| | | Name | N/A |
| | | Is Notification of a Medical Facility required as a result of DTV broadcasting? | Yes |
| | Permit and Filing Costs | Local Zoning | Yes |
| | | Non-zoning permits | Yes |
| | | BLM or NFS Coordination | No |
| | | FCC Construction Permit Minor Change | No |
| | | FCC License to Cover Application | No |
| | | FCC Special Temporary Authority Application | Yes |
| | Other Miscellaneous Expenses | Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)? | Yes |
| | | Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs? | Yes |
| | | Does this relocation require Equipment Storage? | Yes |
| | | Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change? | Yes |
| | | Does this relocation require MVPD Notification of a Channel Change? | Yes |

Other Expenses Not Listed

| Expenses Name STL System | Other Expenses Not Listed | | | | |
|-----------------------------|---------------------------|--|--|--|--|
| STL System | | Description | | | |
| | | Microwave dish required for interim studio to transmitter link (STL) to be operated up to 21 months. Receiver, waveguide, licensing, etc. required for interim STL. See attached STL quotes. | | | |

Transmitters

Cost Information

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|--------------------------------------|--------------------------------|-------------------|--|-------------|------------------------------|
| Interim Transmitter THU9EVO-20 | \$1,728,256.00 | \$1,595,356.03 | | \$0.00 | |
| Back-up Generator | \$132,500.00 | \$132,500.00 | Back-up generator to be shared at interim site with WCWJ and WJXT. Cost of back- up generator is \$265,00; however, shared cost is \$132,500 (see attached back-up generator quote from Olympian Generators) | N/A | N/A |
| Split Configuration | \$3,950.00 | \$3,950.00 | See attached Rohde & Schwarz quote | N/A | N/A |
| Required Extra Glycose | \$12,000.00 | \$12,000.00 | See Rohde & Schwarz quote for WCWJ interim transmitter. | N/A | N/A |

| 50 kW Reject Load | \$10,112.50 | \$10,112.50 | See attached Rohde & Schwarz quote | N/A | N/A |
|---|--------------|--------------|--|-----|-----|
| Transmitter Interconnect | \$9,600.00 | \$9,600.00 | See attached Rohde & Schwarz quote | N/A | N/A |
| Cooling Pumps Stacking Kit | \$2,500.00 | \$2,500.00 | Required to meet space requirements in interim transmitter container (building). See Rohde & Schwarz quotes for WCWJ interim transmitter. | N/A | N/A |
| Additional RF Components | \$17,550.00 | \$17,550.00 | RF Components for 2+2 cabinets to meet space requirements in interim transmitter container (building). See Rohde & Schwarz quotes for WCWJ interim transmitter. | N/A | N/A |
| UHF inside RF system including switching | \$147,500.00 | \$140,000.00 | N/A | N/A | N/A |

| Other Building Addition Size: 450.0 | \$254,643.50 | \$254,643.50 | Attached letter from InSite Tower (interim tower) states that new building must be provided. Attached quotes from Osborn Engineering & Advantage Structures for a new 450 sq ft building is \$509,287 (\$444,940 + \$64,347). Shared costs equates to \$254,643.50. | N/A | N/A |
|--|--------------|--------------|---|-----|-----|
| 10 Ton system | \$38,900.00 | \$37,000.00 | N/A | N/A | N/A |

| Other | \$25,000.00 | \$25,000.00 | Jacksonville | N/A | N/A |
|---------------|-------------|-------------|--------------|-----|-----|
| Electrical | | | Electric | | |
| Service: | | | Authority | | |
| Other | | | (JEA) | | |
| electrical | | | services | | |
| services will | | | must be | | |
| be required | | | retained in | | |
| for | | | order to | | |
| transmitter | | | modify on- | | |
| building at | | | site | | |
| the alternate | | | transformer | | |
| site for the | | | to provide | | |
| interim | | | required | | |
| facility to | | | service to | | |
| operate | | | new interim | | |
| while the | | | building | | |
| tower is | | | (container). | | |
| being | | | · · · · · | | |
| dismantled | | | | | |
| and through | | | | | |
| the assigned | | | | | |
| phase. See | | | | | |
| lease, bldg | | | | | |
| & elec | | | | | |
| quotes. | | | | | |
| 3" Rigid | \$26,000.00 | \$24,500.00 | N/A | N/A | N/A |
| Conduit and | | | | | |
| Wiring (Cost | | | | | |
| per foot) | | | | | |
| Transformer | \$48,400.00 | \$46,000.00 | N/A | N/A | N/A |
| 3 phase | | | | | |
| /480v - 500 | | | | | |
| KVA | | | | | |
| Switchgear - | \$38,200.00 | \$36,300.00 | N/A | N/A | N/A |
| industrial | | | | | |
| 800 amp | | | | | |
| Service | \$14,400.00 | \$13,700.00 | N/A | N/A | N/A |
| entrance 3 | | | | | |
| phase/800 | | | | | |
| amp/208 volt | | | | | |

| UHF - Liquid Cooled Solid State Transmitter 21 - 31 kW | \$947,000.00 | \$830,000.03 | See attached Rohde & Schwarz quote. See justification box in transmitter section for TPO calculations and transmitter selection justification. | N/A | N/A |
|--|----------------|----------------|--|--------|-----|
| Primary Transmitter THU9EVO-40 | \$2,189,912.50 | \$1,663,212.50 | | \$0.00 | |
| Standby Exciter and Switch | \$25,000.00 | \$25,000.00 | N/A | N/A | N/A |
| 8-Pole Mask Filter | \$177,200.00 | \$177,200.00 | 8-pol mask filter required due to 1st- adjacent station issue. See attached Rohde & Schwarz quote. | N/A | N/A |
| 50 kW Reject Load | \$4,812.50 | \$4,812.50 | Outside heat exchanger kit: \$4,812.50. See Rohde & Schwarz quote. | N/A | N/A |
| Switch | \$30,000.00 | \$30,000.00 | N/A | N/A | N/A |
| 10 Ton system | \$38,900.00 | \$37,000.00 | N/A | N/A | N/A |
| | | | | | |

| Other Electrical Service: Other electrical services required since WCWJ is moving to the WJXT site and will have to be interfaces with the electrical in the WJXT transmitter building. | \$25,000.00 | \$25,000.00 | N/A | N/A | N/A |
|---|----------------|----------------|--|-----|-----|
| 3" Rigid Conduit and Wiring (Cost per foot) | \$26,000.00 | \$24,500.00 | N/A | N/A | N/A |
| Transformer 3 phase /480v - 300 KVA | \$36,800.00 | \$20,000.00 | See attached Rohde & Schwarz quote. | N/A | N/A |
| UHF - Liquid Cooled Solid State Transmitter 52 - 61 kW | \$1,788,000.00 | \$1,283,400.00 | See attached Rohde & Schwarz quote. See justification box in transmitter section for TPO calculations and transmitter selection justification. | N/A | N/A |
| Switchgear - industrial 800 amp | \$38,200.00 | \$36,300.00 | N/A | N/A | N/A |

| Auxiliary Transmitter TMU9 | \$301,200.00 | \$249,465.01 | | \$0.00 | |
|--|----------------|----------------|---|--------------|-----|
| UHF - Air Cooled Solid State Transmitter 1 - 2.5 kW | \$126,000.00 | \$74,565.01 | See attached Rohde & Schwarz quote. | N/A | N/A |
| 3" Rigid Conduit and Wiring (Cost per foot) | \$5,200.00 | \$4,900.00 | N/A | N/A | N/A |
| Other Electrical Service: Disconnect existing transmitter and connect new transmitter after installation | \$5,000.00 | \$5,000.00 | N/A | N/A | N/A |
| Additional Interior RF System | \$140,000.00 | \$140,000.00 | N/A | N/A | N/A |
| Standby Exciter and Switch | \$25,000.00 | \$25,000.00 | N/A | N/A | N/A |
| Sub-total | \$4,219,368.50 | \$3,508,033.54 | N/A | \$0.00 | N/A |
| Total for all systems | \$9,412,533.88 | \$7,561,044.62 | N/A | \$177,878.63 | N/A |

Information not provided.

Antennas

Cost Information

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|---|--------------------------------|-------------------|---|-------------|------------------------------|
| Interim Antenna TFU-25ETT- R O6T170 | \$275,830.00 | \$221,912.00 | | \$95,450.40 | |
| Elbow complex, single channel, at antenna input, per 6 1/8. feedline (if needed) | \$12,300.00 | \$10,984.00 | See attached Dielectric Quote. | \$4,942.80 | N/A |
| Sweep test of existing antenna | \$6,730.00 | \$6,400.00 | N/A | \$2,880.00 | N/A |
| UHF - High Power Top Mount (200-1000 kW), One station antenna, horizontally polarized | \$247,000.00 | \$194,728.00 | See attached Dielectric Quote. | \$87,627.60 | N/A |
| Shipping | \$9,800.00 | \$9,800.00 | N/A | N/A | N/A |
| Primary Antenna TFU-24GTH /VP-R TC O6SP | \$376,877.50 | \$319,077.50 | | \$0.00 | |

| Antenna adapter | \$10,736.00 | \$10,736.00 | Cost: \$21,472; however, it is shared cost with WJXT, therefore, cost for WCWJ is \$10,736. See attached Dielectric Quote. | N/A | N/A |
|--------------------|-------------|-------------|---|-----|-----|
| Extension Pole | \$76,315.00 | \$76,315.00 | Cost: \$152,630; however, it is shared cost with WJXT, therefore, cost for WCWJ is \$76,315. See attached Dielectric Quote. | N/A | N/A |
| Shipping | \$4,900.00 | \$4,900.00 | Cost: \$9,800; however, it is shared cost with WJXT therefore, cost for WCWJ is \$4,900. See attached Dielectric Quote. | N/A | N/A |

| Total for all systems | \$9,412,533.88 | \$7,561,044.62 | N/A | \$177,878.63 | N/A |
|-----------------------------|----------------|----------------|-----------------------------|--------------|------|
| Sub-total | \$652,707.50 | \$540,989.50 | N/A | \$95,450.40 | N/A |
| | | | Quote. | | |
| | | | Dielectric | | |
| | | | attached | | |
| | | | \$8,880. See | | |
| needed) | | | WCWJ is | | |
| feedline (if | | | cost for | | |
| 3/16. | | | therefore, | | |
| input, per 8 | | | with WJXT, | | |
| at antenna | | | shared cost | | |
| broadband, | | | \$17,760; however, it is | | |
| Elbow complex, | \$18,950.00 | \$8,880.00 | Cost: | N/A | N/A |
| | ¢10.050.00 | ¢0,000,00 | Cast | NI/A | N1/A |
| (without antenna) | | | | | |
| cost per channel | | | | | |
| combiner, | | | with WJXT | | |
| New | \$84,200.00 | \$40,000.00 | Shared cost | N/A | N/A |
| antenna | | | | | |
| of existing | | | with WJXT | | |
| Sweep test | \$6,730.00 | \$3,200.00 | Shared cost | N/A | N/A |
| | | | Quote. | | |
| | | | Dielectric | | |
| | | | attached | | |
| | | | See | | |
| polarized | | | \$175,046.50. | | |
| circularly | | | WCWJ is | | |
| or | | | cost for | | |
| elliptically | | | therefore, | | |
| antenna | | | with WJXT, | | |
| Station | | | shared cost | | |
| Mount Two | | | however, it is | | |
| UHF - High Power Top | \$175,046.50 | \$175,046.50 | \$350,093; | | |

Actual Information
Description File Name

| Elbow complex, single channel, at antenna input, per 6 1/8. feedline (if needed) | Component Description: | Inv MAN00266 WCWJ Interim elbow complex 45% down payment UL20180503jgv1 \$4,942.80 |
|--|---------------------------|---|
| Sweep test of existing antenna | Component Description: | Inv MAN00266 WCWJ Interim sweep test 45% down payment |
| | Amount: | UL20180503jgv1 \$2,880.00 |
| UHF - High Power Top Mount (200-1000 kW), One station antenna, horizontally polarized | Component Description: | Inv MAN00266 WCWJ Interim TX antenna 45% down payment |
| | Amount: | UL20180503jgv1 \$87,627.60 |
| Shipping | Information not provided. | |
| Antenna adapter | Information not provided. | |
| Extension Pole | Information not provided. | |
| Shipping | Information not provided. | |
| UHF - High Power Top Mount Two Station antenna elliptically or circularly polarized | Information not provided. | |
| Sweep test of existing antenna | Information not provided. | |
| New combiner, cost per channel (without antenna) | Information not provided. | |
| Elbow complex, broadband, at antenna input, per 8 3/16. feedline | Information not provided. | |

Transmission Line

Cost Information

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|---|--------------------------------|-------------------|--|-------------|------------------------------|
| Interim Transmission Line | \$227,600.00 | \$167,515.50 | | \$72,951.98 | |
| Shipping | \$5,400.00 | \$5,400.00 | N/A | N/A | N/A |
| Rigid Transmission Line - copper, 6 1/8" | \$222,200.00 | \$162,115.50 | See Dielectric quote for WCWJ interim facility. | \$72,951.98 | N/A |
| Primary Transmission Line | \$465,745.00 | \$150,537.20 | | \$0.00 | |
| Shipping | \$4,900.00 | \$4,900.00 | Shipping Cost is \$9,800; however, it is a shared expense with WJXT; therefore, WCWJ shipping cost is | N/A | N/A |
| Rigid Transmission Line - copper, 8 3 /16" broadband | \$460,845.00 | \$145,637.20 | Cost: \$291,274.40; however, it is shared cost with WJXT, therefore, cost for WCWJ is \$145,637.20. See attached Dielectric Quote. | N/A | N/A |

| Sub-total | \$693,345.00 | \$318,052.70 | N/A | \$72,951.98 | N/A |
|-----------------------|----------------|----------------|-----|--------------|-----|
| Total for all systems | \$9,412,533.88 | \$7,561,044.62 | N/A | \$177,878.63 | N/A |

| Actual Information Description | File Name | |
|--|-----------------------------------|--|
| Shipping | Information not provided. | |
| Rigid Transmission Line - copper, 6 1/8" | Component Description: Amount: | Inv MAN00266 WCWJ Interim line 45% down payment UL20180503jgv1 \$72,951.98 |
| Shipping | Information not provided. | |
| Rigid Transmission Line - copper, 8 3/16" broadband | Information not provided. | |

Tower Equipment and Rigging Costs

Cost Information

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|---|--------------------------------|-------------------|---|-------------|------------------------------|
| Primary Tower TOWER | \$1,259,128.00 | \$1,209,176.00 | | \$5,218.75 | |
| Tower Mapping | \$25,000.00 | \$25,000.00 | N/A | \$5,218.75 | N/A |
| Helicopter Site Staging Requirement | \$75,000.00 | \$75,000.00 | Clearing required in preparation to dismantlement of the WCWJ tower (instead of building a new tower). | N/A | N/A |
| New tower | \$0.00 | \$0.00 | Cost of new replacement tower for WCWJ is \$2,586,115.00 (see ERI quote). WCWJ tower will be dismantled and WCWJ will collocate with WJXT providing significant cost-savings to the FCC. | N/A | N/A |

| Auxiliary Fower TOWER | \$775,400.00 | \$557,500.00 | | \$2,000.00 | |
|--------------------------|--------------|---------------------|--|--------------|--------------|
| | | | guy wires that cross residential streets. | | |
| | | | radius and | | |
| | | | percent guy | | |
| | | | has a 37 | | |
| | | | tower which | | |
| | | | (17 days) to dismantle the | | |
| | | | lifts required | | |
| | | | the helicopter | | |
| | | | This cost is for | | |
| | | | ERI quote. | | |
| | | | dismantled. See attached | | |
| | | | will be | | |
| | | | WCWJ tower | | |
| | | | tower, the | | |
| Tower Helicopter Lift | \$738,128.00 | \$738,128.00 | Instead of building a new | N/A | N/A |
| τ | | # 700 400 00 | | N 1/A | N 1/2 |
| | | | quote. | | |
| | | | dismantled. See ERI | | |
| | | | be | | |
| | | | tower, it will | | |
| | | | building a new | | |
| | | | Instead of | | |
| | | | to comply with the standards. | | |
| | | | be upgraded | | |
| | | | tower cannot | | |
| | | | states that | | |
| antennasy | | | analysis | | |
| antennas) | | | 222-G. The | | |
| and/or stacked | | | are made that invoke EIA- | | |
| candelabras | | | when changes | | |
| those with | | | the tower fails | | |
| example, | | | indicates that | | |
| Tower (includes, for | | | analysis | | |
| | | | structural | | |

| Remove Interim Equipment | \$200,000.00 | \$200,000.00 | Interim tower must be rigged after assigned phase is complete in order to have interim antenna, line, STL & waveguide removed from tower and disposed. Old pre-auction top-mount antenna belonging to tower owner must be reinstalled to maintain FAA height. | N/A | N/A |
|---|--------------|--------------|---|-----|-----|
| Tall Tower (greater than 500') | \$210,500.00 | \$100,000.00 | Shared expense with WJXT | N/A | N/A |
| Minor tower reinforcement /modifications | \$158,000.00 | \$75,000.00 | Shared cost with WJXT | N/A | N/A |
| Tower mapping for an undocumented /poorly documented tower and preparation of documentation necessary for tower load study | \$26,300.00 | \$12,500.00 | Shared cost with WJXT | N/A | N/A |

| Interim Tower | \$168,000.00 | \$168,000.00 | See attached | N/A | N/A |
|---------------------------|----------------|--------------|----------------------------|------------|-----|
| Lease | | φ100,000.00 | InSite Tower LLC quote. | N/A | N/A |
| | | | Costs are | | |
| | | | based on | | |
| | | | leasing space | | |
| | | | on the interim | | |
| | | | tower for 21 | | |
| | | | months at | | |
| | | | \$8,000 per month. | | |
| | | | montin. | | |
| Structural | \$12,600.00 | \$2,000.00 | ***System | \$2,000.00 | N/A |
| engineering | | | Notice: | | |
| tower load | | | Estimate | | |
| study for well documented | | | adjusted and locked | | |
| tower | | | because line | | |
| | | | has been | | |
| | | | superseded. | | |
| | | | *** | | |
| Primary Tower | \$1,070,942.00 | \$711,465.00 | | \$0.00 | |
| Tower | \$73,500.00 | \$73,500.00 | See attached | N/A | N/A |
| Helicopter Lift | | | Erickson | | |
| | | | quote for | | |
| | | | \$147,000. The | | |
| | | | WJXT tower | | |
| | | | has history of | | |
| | | | using helicopter lifts | | |
| | | | since it is a | | |
| | | | complex | | |
| | | | candelabra. | | |
| | | | Shared | | |
| | | | expense with | | |
| | | | WJXT; | | |
| | | | therefore cost | | |
| | | | is \$73,500. | | |
| Foundation | \$91,642.00 | \$91,642.00 | Quote is for | N/A | N/A |
| Expansion | | | \$183,284. | | |
| | | | Shared | | |
| | | | expense with | | |
| | | | | | |
| | | | | | |
| | | | WCWJ cost is \$91642. | | |
| Expansion | | | Shared | | |

| Helicopter Site Staging Requirement | \$37,500.00 | \$37,500.00 | See attached clearing quote for \$75,000. Erickson Inc. requires a 200 x 200 ft clearing for lifts and the only way to achieve this is to have the area clear-cut and also requires a Strong Plank Steel Mat. Shared expense with WJXT is \$37,500. | N/A | N/A |
|---|--------------|--------------|--|-----|-----|
| ower apping for adocumented oorly ocumented wer and eparation of ocumentation ecessary for wer load udy | \$26,300.00 | \$25,000.00 | N/A | N/A | N/A |
| Complex Tower includes, for example, hose with candelabras and/or stacked antennas) | \$421,000.00 | \$283,823.00 | Actual costs: \$477,646 for main antenna install. Since main antenna is shared with WJXT, the main antenna install cost for WCWJ is \$238,823. See attached ERI quote. | N/A | N/A |

| Major tower reinforcement /modifications | \$421,000.00 | \$200,000.00 | Costs for WCWJ tower mods are a shared expense with WJXT. | N/A | N/A |
|--|----------------|----------------|--|--------------|-----|
| Sub-total | \$3,105,470.00 | \$2,478,141.00 | N/A | \$7,218.75 | N/A |
| Total for all systems | \$9,412,533.88 | \$7,561,044.62 | N/A | \$177,878.63 | N/A |

| Actual Information Description | File Name | |
|--|-----------------------------------|---|
| Tower Mapping | Component Description: Amount: | Inv: WCWJ Tower mapping UL20180227 50% to WCWJ 50% to WJXT \$3,687.50 |
| | Component Description: Amount: | Inv FL952GRA1422873 WCWJ Climbing Inspection UL20180605jgv2 50% to WCWJ 50% to WJXT \$1,531.25 |
| Helicopter Site Staging Requirement | Information not provided. | |
| New tower | Information not provided. | |
| Complex Tower (includes, for example, those with candelabras and/or stacked antennas) | Information not provided. | |
| Tower Helicopter Lift | Information not provided. | |
| Remove Interim Equipment | Information not provided. | |

| Tall Tower (greater than 500') | Information not provided. | |
|--|---------------------------|---|
| Minor tower reinforcement /modifications | Information not provided. | |
| Tower mapping for an undocumented/poorly documented tower and preparation of documentation necessary for tower load study | Information not provided. | |
| Interim Tower Lease | Information not provided. | |
| Structural engineering tower load study for well documented tower | Component Description: | Inv FL952GRARADIO WJXT Structural Analysis UL20180521jgv2 50% to WJXT 50% to WCWJ |
| Tower Holiconter Lift | Amount: | \$2,000.00 |
| Tower Helicopter Lift | Information not provided. | |
| Foundation Expansion | Information not provided. | |
| Helicopter Site Staging Requirement | Information not provided. | |
| Tower mapping for an | Information not provided. | |
| undocumented/poorly documented tower and preparation of documentation necessary for tower load study | | |
| documented tower and preparation of documentation necessary | Information not provided. | |

Outside Professional Services

Cost Information

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justificatior |
|--|--------------------------------|-------------------|--|-------------|------------------------------|
| Outside Professional Services | \$549,135.00 | \$523,875.00 | | \$2,257.50 | |
| Other Engineering Services | \$97,500.00 | \$97,500.00 | Fewer Project Management "PM" tasks are required & Other Engineering Services "OES" are required, therefore the PM total has been reduced to 850 hrs (\$127,500 at \$150/hr), & a new OES category has been created & funded with the money removed from PM. | N/A | N/A |
| Topographic Survey | \$870.00 | \$870.00 | Shared cost with WJXT | N/A | N/A |
| Osborn Engineering Main Transmitter Facility | \$8,590.00 | \$8,590.00 | Shared cost with WJXT. | N/A | N/A |

| Osborn Engineering Examination of Interim Site | \$51,710.00 | \$51,710.00 | Shared cost with WJXT. See attached Osborn Engineering quote. | N/A | N/A |
|--|-------------|-------------|---|-----|-----|
| Intermod Study at Interim Site | \$500.00 | \$500.00 | See attached InSite Tower LLC quote for required study. Shared cost with WJXT. | N/A | N/A |
| Geotechnical Report | \$2,035.00 | \$2,035.00 | Shared cost with WJXT | N/A | N/A |
| Environmental Impact Study | \$2,420.00 | \$2,420.00 | Shared cost with WJXT | N/A | N/A |
| Additional Field Engineering Service, 45 Days | \$90,000.00 | \$90,000.00 | N/A | N/A | N/A |
| RF Exposure Measurements | \$21,050.00 | \$10,000.00 | Shared expense with WJXT | N/A | N/A |
| Comprehensive coverage verification via field study, if needed | \$84,200.00 | \$80,000.00 | N/A | N/A | N/A |
| FAA consultant, including cost of preparing FAA Form 7460 (Notice of Proposed Construction), if needed for | \$2,105.00 | \$2,000.00 | N/A | N/A | N/A |

| ASR modification (prepare FCC Form 854) | \$2,105.00 | \$2,000.00 | N/A | N/A | N/A |
|--|-------------|-------------|-----|-----|-----|
| Environmental Assessment, if triggered by NEPA Section 106 review or for certain structures over 450 feet | \$10,520.00 | \$10,000.00 | N/A | N/A | N/A |
| NEPA Section 106 environmental review, if needed | \$6,310.00 | \$6,000.00 | N/A | N/A | N/A |
| Attorney Fees - Prepare and File request for Special Temporary Authorization | \$3,680.00 | \$3,500.00 | N/A | N/A | N/A |
| Attorney Fees - Negotiation of lease and other matters for shared locations | \$4,210.00 | \$4,000.00 | N/A | N/A | N/A |
| Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application | \$2,365.00 | \$2,250.00 | N/A | N/A | N/A |
| Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application | \$5,260.00 | \$5,000.00 | N/A | N/A | N/A |

| Prepare request for | \$2,050.00 | \$1,500.00 | N/A | N/A | N/A |
|------------------------|------------|------------|-----|-----|-----|
| Special | | | | | |
| Temporary | | | | | |
| Authorization | | | | | |
| Prepare | \$1,580.00 | \$1,500.00 | N/A | N/A | N/A |
| engineering | | | | | |
| section of FCC | | | | | |
| Form 2100 | | | | | |
| (main), License | | | | | |
| to Cover | | | | | |
| Application | | | | | |
| Prepare | \$3,155.00 | \$3,000.00 | N/A | N/A | N/A |
| engineering | | | | | |
| section of FCC | | | | | |
| Form 2100 | | | | | |
| (main), | | | | | |
| Construction | | | | | |
| Permit | | | | | |
| Application | | | | | |
| Perform | \$7,360.00 | \$7,000.00 | N/A | N/A | N/A |
| engineering | | | | | |
| study for new | | | | | |
| channel | | | | | |
| assignment | | | | | |
| and antenna | | | | | |
| development | | | | | |
| Address | \$2,630.00 | \$2,500.00 | N/A | N/A | N/A |
| transition | | | | | |
| timing and | | | | | |
| coordination | | | | | |
| issues w/ other | | | | | |
| stations and | | | | | |
| wireless | | | | | |

| Project management of | \$134,300.00 | \$127,500.00 | Fewer Project | \$2,257.50 | N/A |
|---|----------------|----------------|------------------|--------------|-----|
| the transition | | | Management | | |
| | | | "PM" tasks | | |
| | | | are required | | |
| | | | & Outside | | |
| | | | Engineering | | |
| | | | Services | | |
| | | | "OES" are | | |
| | | | required, | | |
| | | | therefore the | | |
| | | | PM total has | | |
| | | | been | | |
| | | | reduced to | | |
| | | | 850 hrs | | |
| | | | (\$127,500 at | | |
| | | | \$150/hr), & a | | |
| | | | new OES | | |
| | | | category has | | |
| | | | been | | |
| | | | created & | | |
| | | | funded with | | |
| | | | the money | | |
| | | | removed | | |
| | | | from PM. | | |
| Prepare and or review reimbursement | \$2,630.00 | \$2,500.00 | N/A | N/A | N/A |
| form | | | | | |
| Sub-total | \$549,135.00 | \$523,875.00 | N/A | \$2,257.50 | N/A |
| Total for all systems | \$9,412,533.88 | \$7,561,044.62 | N/A | \$177,878.63 | N/A |

| Actual Information Description | File Name |
|---|---------------------------|
| Other Engineering Services | Information not provided. |
| Topographic Survey | Information not provided. |
| Osborn Engineering Main Transmitter Facility | Information not provided. |
| Osborn Engineering Examination of Interim Site | Information not provided. |

| Intermod Study at Interim Site | Information not provided. |
|--|---------------------------|
| Geotechnical Report | Information not provided. |
| Environmental Impact Study | Information not provided. |
| Additional Field Engineering Service, 45 Days | Information not provided. |
| RF Exposure Measurements | Information not provided. |
| Comprehensive coverage verification via field study, if needed | Information not provided. |
| FAA consultant, including cost of preparing FAA Form 7460 (Notice of Proposed Construction), if needed for height increase | Information not provided. |
| ASR modification (prepare FCC Form 854) | Information not provided. |
| Environmental Assessment, if triggered by NEPA Section 106 review or for certain structures over 450 feet | Information not provided. |
| NEPA Section 106 environmental review, if needed | Information not provided. |
| Attorney Fees - Prepare and File request for Special Temporary Authorization | Information not provided. |
| Attorney Fees - Negotiation of lease and other matters for shared locations | Information not provided. |
| Attorney Fees -Prepare and File FCC Form 2100 (main), License to Cover Application | Information not provided. |
| Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application | Information not provided. |

| Prepare request for Special Temporary Authorization | Information not provided. |
|---|---|
| Prepare engineering section of FCC Form 2100 (main), License to Cover Application | Information not provided. |
| Prepare engineering section of FCC Form 2100 (main), Construction Permit Application | Information not provided. |
| Perform engineering study for new channel assignment and antenna development | Information not provided. |
| Address transition timing and coordination issues w/ other stations and wireless | Information not provided. |
| Project management of the transition | Component Description:Inv: WCWJ Project Management UL20180227 50% to WCWJ 50% to WJXTAmount:\$2,257.50 |
| Prepare and or review reimbursement form | Information not provided. |

Other Expenses

Cost Information

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Co Justificati |
|--|--------------------------------|-------------------|---|-------------|--------------------------|
| Other Expenses | \$192,507.88 | \$191,952.88 | | \$0.00 | |
| STL System | \$43,762.88 | \$43,762.88 | STL required at interim site. See attached STL quotes from Vernick Technology, Inc. and Data Flow Communications. Costs are \$87,525.75 (\$51,930.75 + \$35,595 - see attached quotes). Shared cost for WCWJ and WJXT is \$43,762.75. | N/A | N/A |
| MVPD Notification of Channel Change | \$2,000.00 | \$2,000.00 | N/A | N/A | N/A |
| Develop and air announcement of upcoming channel change | \$10,000.00 | \$10,000.00 | N/A | N/A | N/A |
| Equipment Storage | \$25,000.00 | \$25,000.00 | N/A | N/A | N/A |
| Equipment Delivery and Handling Charges | \$25,000.00 | \$25,000.00 | N/A | N/A | N/A |

| Disposal Costs (for equipment and other waste, net of any salvage value) | \$25,000.00 | \$25,000.00 | N/A | N/A | N/A |
|---|----------------|----------------|-----|--------------|-----|
| Non-zoning permits | \$25,000.00 | \$25,000.00 | N/A | N/A | N/A |
| Local Zoning | \$25,000.00 | \$25,000.00 | N/A | N/A | N/A |
| FCC Filing Fees - Special Temporary Authorization request | \$195.00 | \$190.00 | N/A | N/A | N/A |
| DTV Medical Facility Notification | \$11,550.00 | \$11,000.00 | N/A | N/A | N/A |
| Sub-total | \$192,507.88 | \$191,952.88 | N/A | \$0.00 | N/A |
| Total for all systems | \$9,412,533.88 | \$7,561,044.62 | N/A | \$177,878.63 | N/A |

Information not provided.

| Cost Information | Grand Total | | | | | |
|---------------------|-----------------------|--------------------------------|----------------|--------------|--|--|
| | | Predetermined Cost Estimate | Estimated Cost | Actual Cost | | |
| | Total for all systems | \$9,412,533.88 | \$7,561,044.62 | \$177,878.63 | | |

| Reimbursem | enrestatus | Response |
|------------|--|----------|
| | The facility has ceased operating on its pre- auction channel. | No |
| | Construction of final facilities or all necessary modifications are complete. | No |
| | All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator. | No |

| Certification | Section | Question | Response |
|---------------|--|---|----------|
| | Submission of Estimated Expenses Statements | WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT. | |
| | | The Authorized Person signing below certifies that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. | |
| | | 2. The above-named entity acknowledges that all certifications and attached documentation are considered material representations. | |
| | | 3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount. | |
| | | | |

- 4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- 5. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
- 7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

| 8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested. | |
|---|---|
| I declare, under penalty of perjury, that I am an authorized representative of the above- named applicant for the Authorization(s) specified above. | Jeffrey C Gehman Engineering Associate |

Attachments