

(REFERENCE COPY - Not for submission)

FCC Form 399: Reimbursement Request

74070 Service: DTV Call WSOC-TV Channel: 19 (UHF) Facility Sign:

ID:

File 0000027842

Number:

FRN: 0001842491 Date 07/11

> Submitted: /2018

Applicant Information

Applicant Name, Type, and Contact Information

| Applicant | Address | Phone | Email | Applicant Type |
|--|---|--------------------------|-----------------------|---------------------------------|
| WSOC TELEVISION, LLC Doing Business As: WSOC TELEVISION, LLC | Director of Engineering /Operations 1901 North Tryon Street CHARLOTTE, NC 28206 United States | +1 (704) 335- 4732 | ted. hand@coxinc. com | Limited Liability Company |

Reimbursement Contact Name and Information Reimbursement Contact Information

| Applicant | Address | Phone | Email | |
|----------------|---------|-------|-------|--|
| [Confidential] | | | | |

Preparer Contact Information

Preparer Contact Name and Information

| Applicant | Address | Phone | Email |
|---|---|-----------------------|-------------------------|
| Ted Hand Director of Engineering Operations WSOC Television, LLC | Ted Hand 1901 North Tryon Street Charlotte, NC 28206 United States | +1 (704) 335- 4732 | ted.hand@coxinc. com |

Broadcaster Information and Transition Plan

| Question | Response |
|--|--|
| Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information. | Yes |
| Briefly describe transition plan | WSOC will install main transmitter first while operating on the auxiliary transmitter /antenna, then install the auxiliary system. |

Transmitters

| rs | Section | Question | Response |
|----|------------------------------|---|----------|
| | Transmitter Related Expenses | Do you have transmitter related expenses? | Yes |

Auxiliary Transmitter

Existing Transmitter Information

| Section | Question | Response |
|----------------------------------|--|-----------------------|
| Existing Transmitter Description | Type of change | Purchase New |
| | Use | Auxiliary (Backup) |
| | Description of Use | backup to main |
| | Ownership | Owned |
| | Owner | N/A |
| | Site | N/A |
| | Is this transmitter currently shared with another station? | No |
| | Is this transmitter currently in operating condition? | Yes |
| Existing Transmitter | Manufacturer | |
| Manufacturer and Type | Model | DHD60P2 |
| | Year | 2009 |
| | Туре | Solid State |
| | Solid State Cooling | Air Cooled |
| | Solid State Power Capacity | 15 kW |

Auxiliary Transmitter

New Transmitter Costs

| Section | Question | Response |
|-----------------|---|---|
| New Transmitter | Use | Auxiliary (Backup) |
| | Change Type | Purchase New |
| | Is this a request for upgraded equipment? | No |
| | Manufacturer | |
| | Model | ULXTE-30 |
| | Transmitter Type | Solid State |
| | Solid State Cooling | Liquid Cooled |
| | Solid State Power capacity | 19.2 kW |
| | Justification for New Transmitter | Current transmitter will not tune to channel 19 |

Auxiliary Transmitter

Other Transmitter Costs

| Section | Question | Response |
|--------------------|---------------------------------------|------------|
| Electrical Service | Service Entrance (3 phases 800A 208V) | No |
| | Switchgear (industrial 800 amp) | No |
| | Transformer (480V) | No |
| | Power | N/A |
| | Rigid Conduit and Wiring | Yes |
| | Size | 2 inches |
| | Length | 250.0 feet |
| | Other Electrical Service | Yes |

| | Description | Wiring for water pumps and mask filter blowers |
|---|--|--|
| HVAC Service | Does the replacement transmitter require HVAC Service? | No |
| | Туре | N/A |
| | Size | N/A |
| | Other Size | N/A |
| Transmitter Building Addition/Modification or Leasehold Improvement | Does the Transmitter Building require an addition, modification, other leashold improvement? | No |
| | Size | N/A |
| Channel 14 Costs | Is an RF Consulting Engineer needed? | N/A |
| | Is a channel 14 Mask Filer needed? | N/A |
| | Is additional field engineering time needed? | N/A |
| | Number of Days | N/A |

Auxiliary Transmitter

Other Transmitter Cost Not Listed

| Name | Description |
|-------------|--|
| Coax Switch | Coaxial switch use to switch from main to aux |
| Combiner | Use to combine WSOC Aux with WAXN Aux. Shared with WAXN-TV |

Primary Transmitter

Existing Transmitter Information

| Section | Question | Response |
|----------------------------------|--|--------------------------|
| Existing Transmitter Description | Type of change | Purchase New |
| | Use | Primary (Main) |
| | Description of Use | N/A |
| | Ownership | Owned |
| | Owner | N/A |
| | Site | N/A |
| | Is this transmitter currently shared with another station? | No |
| | Is this transmitter currently in operating condition? | Yes |
| Existing Transmitter | Manufacturer | |
| Manufacturer and Type | Model | CD3200P2 Sigma |
| | Year | 1999 |
| | Туре | Inductive Output Tube |
| | IOT Power Type | Three |
| | Power Capacity | 55 kW |

Primary Transmitter

New Transmitter Costs

| Section | Question | Response |
|-----------------|---|--|
| New Transmitter | Use | Primary (Main) |
| | Change Type | Purchase New |
| | Is this a request for upgraded equipment? | Yes |
| | Manufacturer | |
| | Model | ULXTE-72 |
| | Transmitter Type | Solid State |
| | Solid State Cooling | Liquid Cooled |
| | Solid State Power capacity | 47.2 kW |
| | Justification for New Transmitter | Current transmitter is tuned for channel 34 and will not tuned to channel 19 |

Primary Transmitter

Other Transmitter Costs

| Section | Question | Response |
|--------------------|---------------------------------------|------------|
| Electrical Service | Service Entrance (3 phases 800A 208V) | No |
| | Switchgear (industrial 800 amp) | No |
| | Transformer (480V) | Yes |
| | Power | 500 kVA |
| | Rigid Conduit and Wiring | Yes |
| | Size | 2 inches |
| | Length | 250.0 feet |
| | Other Electrical Service | Yes |

| | Description | Wiring for water pumps and mask filter blowers |
|---|--|--|
| HVAC Service | Does the replacement transmitter require HVAC Service? | Yes |
| | Туре | Cooling Only |
| | Size | 15 tons |
| | Other Size | N/A |
| Transmitter Building Addition/Modification or Leasehold Improvement | Does the Transmitter Building require an addition, modification, other leashold improvement? | Yes |
| | Size | 320.0 square feet |
| Channel 14 Costs | Is an RF Consulting Engineer needed? | N/A |
| | Is a channel 14 Mask Filer needed? | N/A |
| | Is additional field engineering time needed? | N/A |
| | Number of Days | N/A |

Primary Transmitter

Other Transmitter Cost Not Listed

| Name | Description |
|---------------------|---|
| Plumbing Supplies | Plumbing supplies for liquid cooled transmitter |
| RF Hanging Supplies | Equipment to hang new mask filters and wave guide |
| Distilled Water | Distilled water for cooling system |
| RF Equipment | RF elbows, hangers, flanges, hardware kits |

Antennas

| Section | Question | Response |
|--------------------------|---------------------------------------|----------|
| Antenna Related Expenses | Do you have antenna related expenses? | Yes |

Existing Antenna Information

| Section | Question | Response |
|------------------------------|--|--------------------|
| Existing Antenna Description | Type of change | Purchase New |
| | Antenna Use | Primary (Main) |
| | Description of Use | N/A |
| | Ownership | Owned |
| | Owner | N/A |
| | Site | N/A |
| | Is the existing antenna shared with another station or stations? | No |
| | Is the existing antenna directional? | No |
| | Is antenna in operating condition? | Yes |
| | Is antenna located on or in close proximity to an antenna farm? | No |
| Existing Antenna | Class | Full Power |
| Manufacturer and Type | Mounting | Top Mount |
| | Antenna position in stack | Bottom |
| | Polarization | Horizontal |
| | Туре | Broadband Panel |
| | Number of Stations Supported | 1 |
| | Number of Panels | 48 |
| | Design power capacity in use | 65.0 % |
| | Lower Limit | 470.00 MHz |
| | Upper Limit | 608.00 MHz |
| | Other Antenna Type | N/A |
| | ERP: (Effective Radiated Power) | 1000.0 kW |

| Manufacturer | |
|--------------|------------|
| Model | TQP-0412-1 |
| Year | 1999 |

New Antenna Costs

| Section | Question | Response |
|-------------------------|--|--------------------|
| New Antenna Description | Use | Primary (Main) |
| | Description of Use | N/A |
| | Change Type | Purchase New |
| | Is this a request for upgraded equipment? | No |
| | Ownership | Owned |
| | Owner | N/A |
| | Is antenna shared? | No |
| | Is antenna directional? | No |
| | Will antenna be located on or in close proximity to an antenna farm? | No |
| New Antenna | Class | Full Power |
| Manufacturer and Types | Mounting | Top Mount |
| | Antenna position in stack | Bottom |
| | Polarization | Horizontal |
| | Туре | Broadband Panel |
| | Number of Stations Supported | 1 |
| | Number of Panels/Bays | 48 |
| | Lower Limit | 470.00 MHz |
| | Upper Limit | 608.00 MHz |
| | Design power capacity in use | 100.0 % |
| | Other Antenna Type | N/A |
| | ERP: (Effective Radiated Power) | 1000.0 kW |
| | Manufacturer | |
| | | 1 |

| Model | TFU-31EBT /VP-R |
|-------------------------------|---|
| Year | 2019 |
| Justification for New Antenna | Current antenna will not tune to channel 19. Current antenna will not support top mounted WAXN's antenna. |

Other Antenna Costs

| Section | Question | Response |
|--------------------------------|---|----------------------|
| Combiner for Shared Antenna | Do you need a Combiner for a Shared Antenna? | No |
| | Туре | |
| | Number of channels supported | N/A |
| | Frequencies of channels supported | N/A |
| | Frequency | N/A |
| | Do you need a combiner output splitter /switcher for dual feed lines? | N/A |
| Elbow Complex | Do you require the separate purchase of the Elbow Complex? | Yes |
| | Broadband or Single Channel? | Single Channel |
| | Feed Line Size | 7 3/16 inches inches |
| Side Mount Brackets | Do you require the separate purchase of side mount brackets for a high power antenna? | No |

| Pattern Scatter Analysis | Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna? | No |
|--------------------------|---|-----|
| Sweep Test | Do you require the sweep testing of transmission line and antenna? | Yes |

Other Antenna Cost Not Listed

Information not provided.

| Transmission ^{Seffien} | Question | Response |
|------------------------------------|---|----------|
| Transmission Line Related Expenses | Do you have transmission line related expenses? | Yes |

Existing Transmission Line

Auxiliary Transmission

| n Line Section | Question | Response |
|--|--|-----------------------|
| Existing Transmission Line Description | Type of change | Purchase New |
| | Use | Auxiliary (Backup) |
| | Description of Use | backup to main |
| | Ownership | Owned |
| | Owner | N/A |
| | Site | N/A |
| | Is the existing transmission line shared with another station or stations? | Yes |
| | Is Transmission Line in operating condition? | Yes |
| Existing Transmission | Manufacturer | |
| Line Manufacturer and Type | Туре | Rigid |
| | Diameter | 6 1/8 inches |
| | Other Diameter | N/A |
| | Segment Length | 19 1/2 inches |
| | Other Segment Length | N/A |
| | Number of parallel runs | 1 |
| | Length | 585 feet per run |

Facility ID's and Call Signs of all stations with whom the transmission line is shared.

| Facility ID | Call Sign |
|-------------|-----------|
| 12793 | WAXN-TV |

Auxiliary Transmis

New Transmission Line

| ınsmissioı | n Section | Question | Response |
|--------------------------------|-----------|---|--|
| New Transmission Line Costs | | Use | Auxiliary (Backup) |
| | | Description of Use | backup to main |
| | | Change Type | Purchase New |
| | | Is this a request for upgraded equipment? | No |
| | | Туре | Rigid |
| | | Diameter | 6 1/8 inches |
| | | Other Diameter | N/A |
| | | Segment Length | 20 inches |
| | | Other Segment Length | N/A |
| | | Number of parallel runs | 1 |
| | | Length | 585 feet per run |
| | | Justification for New Transmission Line | current line will not work at new channel 19 |

Other Transmission Line Expenses Not Listed Auxiliary Other Transmission
Transmission to inetion not provided.

Primary Transmission Line

Existing Transmission Line

| n Line Section | Question | Response |
|--|--|----------------------|
| Existing Transmission Line Description | Type of change | Purchase New |
| | Use | Primary (Main) |
| | Description of Use | N/A |
| | Ownership | Owned |
| | Owner | N/A |
| | Site | N/A |
| | Is the existing transmission line shared with another station or stations? | No |
| | Is Transmission Line in operating condition? | Yes |
| Existing Transmission | Manufacturer | |
| Line Manufacturer and Type | Туре | Rigid |
| | Diameter | 7 3/16 inches |
| | Other Diameter | N/A |
| | Segment Length | 19 1/2 inches |
| | Other Segment Length | N/A |
| | Number of parallel runs | 1 |
| | Length | 1050 feet per run |

Primary Transmi

New Transmission Line

| smissio | n Line Section | Question | Response |
|---------|--------------------------------|---|---|
| | New Transmission Line Costs | Use | Primary (Main) |
| | | Description of Use | N/A |
| | | Change Type | Purchase New |
| | | Is this a request for upgraded equipment? | No |
| | | Туре | Rigid |
| | | Diameter | 7 3/16 inches |
| | | Other Diameter | N/A |
| | | Segment Length | 20 inches |
| | | Other Segment Length | N/A |
| | | Number of parallel runs | 1 |
| | | Length | 1050 feet per run |
| | | Justification for New Transmission Line | Current line is 19 1/2' and will not work for new channel 19 |

Primary Other Transmission Line Expenses Not Listed

Transmission Line tion not provided.

Tower Equipment And Rigging Costs

| Section | Question | Response |
|---|---|----------|
| Tower Equipment or Rigging Costs Changes | Do you have tower equipment or rigging costs changes? | Yes |

Primary Tower

Existing Tower

| Section | Question | Response |
|--|---|----------------------|
| Existing Tower Description | Type of change | Move Equipment |
| | Tower Use | Primary (Main) |
| | Description of Use | N/A |
| | Ownership | Leased |
| | Is this tower consider Complex? | No |
| | Is this tower currently shared with any other stations? | Yes |
| | One or more FM, AM or TV radio broadcaster(s) | Yes |
| | Others Types of Users | No |
| | Is tower documented for structural analysis? | Yes |
| | Is tower compliant with Rev G? | Yes |
| Existing Tower Structure | Do you have a tower registration number? | Yes |
| Registration | ASR Number | 1004745 |
| Coordinates (NAD83 (North American Datum of | Latitude (NAD83) | 35° 15' 42.0" N- |
| 1983)) | Longitude (NAD83) | 080° 43' 37.0" W- |
| | Overall Structure Height | 1082.01 fee |
| | Support Structure Height | 970.13 feet |
| | Ground Elevation Above Mean Sea Level (AMSL) | 855.96 feet |

| Structure Type | TOWER - Free Standing or Guyed Structure |
|------------------|--|
| Tower Owner | IWG Towers Assets II, LLC |
| Date Constructed | 01/31/2000 |

FM, AM or TV radio broadcasters. Facility ID's, Call Signs and Services of other broadcast stations with whom the tower is shared

| Facility ID | Call Sign | Service |
|-------------|-----------|---------|
| 12793 | WAXN-TV | DTV |

Primary Tower

Tower Rigging Costs

| Section | Question | Response |
|---------------------------------|-----------------------------------|----------|
| Tower Rigging Costs | Complex Tower | N/A |
| Helicopter Services Required | Are helicopter services required? | No |

Primary Tower

Other Tower Expenses Not Listed

Information not provided.

Outside Professional

| Section | Question | Response |
|--|--|---|
| Services Costs Outside Project Management Services | Do you require outside project management services? | Yes |
| | Number of Hours | 25 |
| | Explanation | Project Manager to coordinate crew and materials on site. Design interior RF design |
| Outside RF consulting Engineering Services | Perform engineering study for new channel assignment and antenna development | Yes |
| | Prepare engineering section of Form FCC Construction Permit Application | Yes |
| | For Auxiliary Facility | Yes |
| | For Main Facility | Yes |
| | Prepare engineering section of Form FCC License to Cover Application | Yes |
| | For Auxiliary Facility | Yes |
| | For Main Facility | No |
| | Prepare request for Special Temporary Authority | No |
| | Quantity | N/A |
| | Do you have Distributed Transmission System engineering services? | N/A |
| | Critical Facility | N/A |
| | Terrain-Shielded Facility | N/A |
| Attorney and Other Outside Consulting Services | Prepare and file Form FCC Construction Permit Application | Yes |
| | For Auxiliary Facility | Yes |
| | For Main Facility | Yes |
| | | |

| | Prepare and file Form FCC License to Cover Application | Yes |
|----------------------------------|--|--|
| | For Auxiliary Facility | Yes |
| | For Main Facility | Yes |
| | Prepare request for Special Temporary Authority | No |
| | Quantity | N/A |
| | NEPA Section 106 environmental review | No |
| | Environmental Assessment | No |
| | ASR Modification | No |
| | FAA Consultation (including preparation of FAA Form 7460) | No |
| | Negotiation of Lease and other Matter for Shared Locations | No |
| | Prepare or Review FCC Form 399 for Reimbursement | Yes |
| | Address transition timing and coordination issues w/ other stations and wireless providers | No |
| RF Field Engineering Services | Comprehensive coverage verification via field study | Yes |
| | RF exposure measurements | Yes |
| | Additional Field Engineering Service | Yes |
| | Number of Days | 2 |
| | Justification | Combined Auxiliary antenna will have to be field tuned |

Outside
Outside
Professional Services Expenses Not Listed
Professional Services ©qstsided.

Other Expenses

| Section | Question | Response |
|---------------------------------|--|----------|
| AM Pattern Disturbance | Is an Impact Study needed? | No |
| | Is Remediation needed? | No |
| Facility Expenses | Name | N/A |
| | Other Distributed Transmission System Expenses Not listed | N/A |
| | Name | N/A |
| | Is Notification of a Medical Facility required as a result of DTV broadcasting? | Yes |
| Permit and Filing Costs | Local Zoning | No |
| | Non-zoning permits | No |
| | BLM or NFS Coordination | No |
| | FCC Construction Permit Minor Change | Yes |
| | FCC License to Cover Application | Yes |
| | FCC Special Temporary Authority Application | No |
| Other Miscellaneous Expenses | Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)? | Yes |
| | Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs? | Yes |
| | Does this relocation require Equipment Storage? | Yes |
| | Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change? | Yes |
| | Does this relocation require MVPD Notification of a Channel Change? | Yes |

Other Expenses Not Listed

Expenses Information not provided.

Transmitters

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|---|--------------------------------|-------------------|---|--------------|------------------------------|
| Primary Transmitter ULXTE-72 | \$1,660,900.00 | \$1,637,351.47 | | \$987,094.66 | |
| RF Equipment | \$10,000.00 | \$10,000.00 | Needed to move current aux transmitter to make room for new main transmitter. | \$6,769.85 | N/A |
| Plumbing Supplies | \$3,200.00 | \$3,200.00 | N/A | \$2,803.03 | N/A |
| UHF - Liquid Cooled Solid State Transmitter 35 - 50 kW | \$1,473,000.00 | \$1,493,901.47 | Based on actual Gates Air quote. Attached are quotes from Gates Air and Comark's for an IOT transmitter. Also attached is a letter from Gates Air statement on re tuning of IOT transmitters. | \$951,866.78 | N/A |

| Transformer 3 phase /480v - 500 KVA | \$48,400.00 | \$46,000.00 | N/A | N/A | N/A |
|--|--------------|--------------|--|-------------|-----|
| 2" Rigid Conduit and Wiring (Cost per foot) | \$6,500.00 | \$6,250.00 | N/A | N/A | N/A |
| Other Electrical Service: Wiring for water pumps and mask filter blowers | \$35,600.00 | \$35,600.00 | N/A | N/A | N/A |
| 15 Ton system | \$55,800.00 | \$14,000.00 | Cost to move a HVAC unit. Shared cost with WAXN-TV 12793 | \$13,288.00 | N/A |
| Other Building Addition Size: 320.0 | \$20,600.00 | \$20,600.00 | N/A | \$12,367.00 | N/A |
| RF Hanging Supplies | \$6,500.00 | \$6,500.00 | N/A | N/A | N/A |
| Distilled Water | \$1,300.00 | \$1,300.00 | N/A | N/A | N/A |
| Auxiliary Transmitter ULXTE-30 | \$712,500.00 | \$654,864.87 | | \$0.00 | |
| UHF - Liquid Cooled Solid State Transmitter 14.2 - 20 kW | \$684,000.00 | \$626,614.87 | N/A | \$0.00 | N/A |

| 2" Rigid Conduit and Wiring (Cost per foot) | \$6,500.00 | \$6,250.00 | N/A | N/A | N/A |
|--|----------------|----------------|---|----------------|-----|
| Other Electrical Service: Wiring for water pumps and mask filter blowers | \$10,000.00 | \$10,000.00 | N/A | N/A | N/A |
| Coax Switch | \$4,700.00 | \$4,700.00 | N/A | N/A | N/A |
| Combiner | \$7,300.00 | \$7,300.00 | This is half the cost. Shared with WAXN- TV | N/A | N/A |
| Sub-total | \$2,373,400.00 | \$2,292,216.34 | N/A | \$987,094.66 | N/A |
| Total for all systems | \$3,974,840.00 | \$3,816,028.84 | N/A | \$1,271,118.09 | N/A |

| Actual Information Description | File Name | |
|--------------------------------|------------------------|--|
| RF Equipment | | |
| | Component Description: | RF Equipment, Hangers, Elbows, |
| | Amount: | Hardware Kits, Flangeds \$6,769.85 |
| | | |

| Plumbing Supplies | _ | |
|---|---------------------------|--------------------------------------|
| | Component Description: | Anchors Concrete, pipe |
| | | cutter vise |
| | Amount: | \$647.84 |
| | | |
| | Component Description: | Plumbing |
| | | supplies, concrete anchors, threaded |
| | | rod, unistruit, pipe |
| | | clamps |
| | Amount: | \$1,554.10 |
| | Component Description: | Struct washer, |
| | 23perioni 2000/ipiioni | copper pipe, |
| | | anchors, pipe |
| | Amount: | cutter \$601.09 |
| | | |
| UHF - Liquid Cooled Solid State Transmitter 35 - 50 kW | | |
| Otato Transmitter 60 00 kw | Component Description: | 1/3 Down |
| | | payment due prior to shipment |
| | Amount: | \$453,899.62 |
| | | |
| | Component Description: | 1/3 down |
| | | payment of |
| | | WSOC-TV MAIN transmitter |
| | Amount: | \$497,967.16 |
| | | |
| | Component Description: | Down Payment |
| | | for WSOC Main Transmitter |
| | Amount: | \$497,967.16 |
| | | |
| Transformer 3 phase/480v - 500 KVA | Information not provided. | |
| | | |

| Other Electrical Service: Wiring for water pumps and mask filter blowers | Information not provided. | |
|--|---------------------------|--|
| 15 Ton system | Component Description: | Cost to move a HVAC Condenser, includes new concrete pad and ice bridge. |
| | Amount: | \$13,288.00 |
| Other Building Addition Size: 320.0 | Component Description: | Building Addition Shared cost with WAXN-TV 12793 |
| | Amount: | \$12,367.00 |
| RF Hanging Supplies | Information not provided. | |
| Distilled Water | Information not provided. | |
| UHF - Liquid Cooled Solid State Transmitter 14.2 - 20 kW | Component Description: | 1/3 down payment of WSOC-TV AUX transmitter |
| | Amount: | \$208,871.62 |
| 2" Rigid Conduit and Wiring (Cost per foot) | Information not provided. | |
| Other Electrical Service: Wiring for water pumps and mask filter blowers | Information not provided. | |
| Coax Switch | Information not provided. | |
| Combiner | Information not provided. | |

Antennas

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description Primary Antenna | Predetermined Cost Estimate \$267,630.00 | Estimated Cost \$387,767.50 | Estimated Cost Justification | Actual Cost \$175,494.38 | Actual Cost Justification |
|---|--|-----------------------------|---|-----------------------------|------------------------------|
| TFU-31EBT /VP-R | | | | | |
| Elbow complex, single channel, at antenna input, per 7 3/16. feedline (if needed) | \$13,900.00 | \$12,382.50 | N/A | \$5,572.13 | N/A |
| Sweep test of existing antenna | \$6,730.00 | \$4,180.00 | N/A | \$2,880.00 | N/A |
| UHF - High Power Top Mount (200-1000 kW), One station antenna, horizontally polarized | \$247,000.00 | \$371,205.00 | Based on actual quote from Dielectric LLC | \$167,042.25 | N/A |
| Sub-total | \$267,630.00 | \$387,767.50 | N/A | \$175,494.38 | N/A |
| Total for all systems | \$3,974,840.00 | \$3,816,028.84 | N/A | \$1,271,118.09 | N/A |

| Actual Information | | |
|---------------------------|-----------|--|
| Description | File Name | |

| Elbow complex, single channel, at antenna input, per 7 3/16. feedline (if needed) | Component Description: Amount: | Down payment of elbow complex \$5,572.13 |
|---|--------------------------------|--|
| Sweep test of existing | | |
| antenna | Component Description: | Item #21 Repack |
| | | sweep Redo |
| | | requested 5/9/18 |
| | | per Natasha |
| | | Lamothe |
| | Amount: | \$2,880.00 |
| UHF - High Power Top | | |
| Mount (200-1000 kW), One | Component Description: | Down payment of |
| station antenna, horizontally | | antenna |
| polarized | Amount: | \$167,042.25 |

Transmission Line

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|--|--------------------------------|-------------------|------------------------------------|----------------|------------------------------|
| Primary Transmission Line | \$304,500.00 | \$289,800.00 | | \$90,435.15 | |
| Rigid Transmission Line - copper, 7 3 /16" | \$304,500.00 | \$289,800.00 | N/A | \$90,435.15 | N/A |
| Auxiliary Transmission Line | \$118,170.00 | \$112,320.00 | | \$0.00 | |
| Rigid Transmission Line - copper, 6 1/8" | \$118,170.00 | \$112,320.00 | N/A | N/A | N/A |
| Sub-total | \$422,670.00 | \$402,120.00 | N/A | \$90,435.15 | N/A |
| Total for all | \$3,974,840.00 | \$3,816,028.84 | N/A | \$1,271,118.09 | N/A |

| Actual Information | | |
|--------------------|-----------|--|
| Description | File Name | |

| copper, 7 3/16" | Component Description: | Down payment |
|---------------------------|---------------------------|-------------------|
| | Component Description. | transmission line |
| | | (Item 4) |
| | Amount: | \$84,562.65 |
| | Component Description: | Item #20 Extra 7- |
| | | 75 T/L redo |
| | | requested 5/9/18 |
| | | per Natasha |
| | | Lamothe |
| | Amount: | \$5,872.50 |
| Rigid Transmission Line - | Information not provided. | |

Tower Equipment and Rigging Costs

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|--------------------------------------|--------------------------------|-------------------|---|----------------|------------------------------|
| Primary Tower TOWER | \$210,500.00 | \$200,000.00 | | \$0.00 | |
| Tall Tower (greater than 500') | \$210,500.00 | \$200,000.00 | This is half the cost. The other half is on WAXN- TV's form. | N/A | N/A |
| Sub-total | \$210,500.00 | \$200,000.00 | N/A | \$0.00 | N/A |
| Total for all systems | \$3,974,840.00 | \$3,816,028.84 | N/A | \$1,271,118.09 | N/A |

Components

Information not provided.

Outside Professional Services

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cos |
|--|-----------------------------|-------------------|------------------------------|-------------|---------------|
| Outside Professional Services | \$155,365.00 | \$163,700.00 | Justinication | \$18,093.90 | Justinication |
| Additional Field Engineering Service, 2 Days | \$17,500.00 | \$17,500.00 | N/A | N/A | N/A |
| RF Exposure Measurements | \$21,050.00 | \$20,000.00 | N/A | N/A | N/A |
| Comprehensive coverage verification via field study, if needed | \$84,200.00 | \$80,000.00 | N/A | N/A | N/A |
| Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application | \$2,365.00 | \$2,250.00 | N/A | N/A | N/A |
| Attorney Fees - Aux Antenna, prepare and File Form 2100 Construction Permit or License Application | \$4,210.00 | \$4,000.00 | N/A | \$2,757.50 | N/A |
| Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application | \$5,260.00 | \$5,000.00 | N/A | \$4,813.40 | N/A |

| Project management of the transition | \$3,950.00 | \$3,750.00 | N/A | N/A | N/A |
|---|------------|-------------|--|-------------|--|
| Prepare and or review reimbursement form | \$2,630.00 | \$2,500.00 | N/A | N/A | N/A |
| Perform engineering study for new channel assignment and antenna development | \$7,360.00 | \$22,200.00 | Actual Engineering Cost. See attached. | \$10,523.00 | Actual is less than Estimated This invoice is for work with WSOC an WAXN. Requestin 50% for WSOC |
| Prepare engineering section of FCC Form 2100 (main), Construction Permit Application | \$3,155.00 | \$3,000.00 | N/A | N/A | N/A |
| RF Consulting Engineer Fees- Aux Antenna: Prepare engineering section of FCC Form 2100, Construction Permit Application | \$2,105.00 | \$2,000.00 | N/A | N/A | N/A |

| RF Consulting Engineer Fees- Aux Antenna: Prepare engineering section of FCC Form 2100, License to Cover Application | \$1,580.00 | \$1,500.00 | N/A | N/A | N/A |
|--|----------------|----------------|-----|----------------|-----|
| Sub-total | \$155,365.00 | \$163,700.00 | N/A | \$18,093.90 | N/A |
| Total for all systems | \$3,974,840.00 | \$3,816,028.84 | N/A | \$1,271,118.09 | N/A |

| Actual Information Description | File Name |
|--|---------------------------|
| Additional Field Engineering Service, 2 Days | Information not provided. |
| RF Exposure Measurements | Information not provided. |
| Comprehensive coverage verification via field study, if needed | Information not provided. |
| Attorney Fees -Prepare and File FCC Form 2100 (main), License to Cover Application | Information not provided. |

Attorney Fees - Aux Antenna, prepare and File Form 2100 Construction Permit or License Application

Component Description: Full payment of

invoice for legal services for

WSOC-TV repack.

Amount: \$1,336.30

Component Description: Full payment of

invoice for legal services for

WSOC-TV repack.

Amount: \$1,421.20

Component Description: Full payment of

invoice for legal services for

WSOC-TV repack.

Amount: \$419.80

Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application

Component Description: Full payment of

invoice for legal services for

WSOC-TV repack.

Amount: \$1,933.50

Component Description: Full Payment of

invoice for legal services for WSOC-TV

repack. #The is a redo, correcting the wrong amount of invoice 5/8/18 #

Amount: \$2,521.80

Component Description: Full payment of

invoice for legal services for

WSOC-TV repack.

Amount: \$358.10

| Project management of the transition | Information not provided. | |
|---|--------------------------------|--|
| Prepare and or review reimbursement form | Information not provided. | |
| Perform engineering study for new channel assignment and antenna development | Component Description: Amount: | Requesting 50% of invoice WSO0 \$10,523.00 |
| Prepare engineering section of FCC Form 2100 (main), Construction Permit Application | Information not provided. | |
| RF Consulting Engineer Fees- Aux Antenna: Prepare engineering section of FCC Form 2100, Construction Permit Application | Information not provided. | |
| RF Consulting Engineer Fees- Aux Antenna: Prepare engineering section of FCC Form 2100, License to Cover Application | Information not provided. | |

Other Expenses

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|--|--------------------------------|-------------------|------------------------------------|-------------|------------------------------|
| Other Expenses | \$27,695.00 | \$27,095.00 | | \$0.00 | |
| DTV Medical Facility Notification | \$11,550.00 | \$11,000.00 | N/A | N/A | N/A |
| FCC Filing Fees - Form 2100 minor change CP application | \$1,110.00 | \$1,070.00 | N/A | N/A | N/A |
| FCC Filing Fees - Form 2100 license to cover application | \$335.00 | \$325.00 | N/A | N/A | N/A |
| Disposal Costs (for equipment and other waste, net of any salvage value) | \$3,500.00 | \$3,500.00 | N/A | N/A | N/A |
| Equipment Delivery and Handling Charges | \$0.00 | \$0.00 | N/A | \$0.00 | N/A |
| Equipment Storage | \$2,600.00 | \$2,600.00 | N/A | N/A | N/A |
| Develop and air announcement of upcoming channel change | \$1,100.00 | \$1,100.00 | N/A | N/A | N/A |

| MVPD Notification of Channel Change | \$7,500.00 | \$7,500.00 | N/A | N/A | N/A |
|--|----------------|----------------|-----|----------------|-----|
| Sub-total | \$27,695.00 | \$27,095.00 | N/A | \$0.00 | N/A |
| Total for all systems | \$3,974,840.00 | \$3,816,028.84 | N/A | \$1,271,118.09 | N/A |

Components

Information not provided.

Grand Total

| | Predetermined Cost Estimate | Estimated Cost | Actual Cost |
|-----------------------|--------------------------------|----------------|----------------|
| Total for all systems | \$3,974,840.00 | \$3,816,028.84 | \$1,271,118.09 |

| Reimbursem | entestiatus | Response |
|------------|--|----------|
| | The facility has ceased operating on its pre- auction channel. | No |
| | Construction of final facilities or all necessary modifications are complete. | No |
| | All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator. | No |

Section Question Response

Submission of Estimated Expenses Statements

WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.

- 1. The Authorized
 Person signing
 below certifies that he
 /she is authorized to
 submit this TV
 Broadcaster
 Relocation Fund
 Reimbursement
 Form on behalf of
 the above-named
 entity.
- 2. The above-named entity acknowledges that all certifications and attached documentation are considered material representations.
- 3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.

- 4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- 5. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
- 7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the abovenamed applicant for the Authorization(s) specified above. **Ted Hand**Director of
Engineering
/Operations

07/11/2018

Attachments