

Federal Communications Commission

(REFERENCE COPY - Not for submission)

FCC Form 399: Reimbursement Request

| Facility | 64549 | Service: DTV | Call | WXOW | Channel: 28 (UHF) |
|---------------|----------|--------------|-------|------|-------------------|
| ID: | | | Sign: | | |
| File 00000274 | | 27498 | | | |
| Number: | | | | | |
| FRN: 00: | 30885057 | Date | 10/11 | | |
| | | Submitted: | /2018 | | |

Applicant Name, Type, and Contact Information

Applicant Information

| Applicant | Address | Phone | Email | Applicant Type |
|--|--|--------------------------|-------------------------------|---------------------------------|
| WXOW-WQOW License, LLC Doing Business As: WXOW-WQOW License, LLC | P.O. Box 909 Quincy, IL 62306 United States | +1 (217) 223- 5100 | bdreasler@quincymedia. com | Limited Liability Company |

Reimbursement Contact Name and Information Reimbursement Contact Information

| Applicant | Address | Phone | Email |
|----------------|---------|-------|-------|
| [Confidential] | | | |

| Preparer | Preparer Contact Name and Information | | | |
|------------------------|--|---|-----------------------|--------------------|
| Contact Information | Applicant | Address | Phone | Email |
| | Tony zumMallen QCommunications, LLC | Tony zumMallen 705B SE Melody LN #314 Lees Summit, MO 64063 United States | +1 (816) 729- 1177 | tony@qcom1. com |

| Broadcaster | Question | Response |
|--|--|---|
| Information and Transition Plan | Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information. | No |
| | Briefly describe transition plan | Transition from ch48 to ch28 will require a new top mount antenna, line and transmitter. An interim system will be required to provide market coverage during the transition. |

| Transmitters | Section | Question | Response |
|--------------|---------------------------------|---|----------|
| | Transmitter Related Expenses | Do you have transmitter related expenses? | Yes |

| Primary | Existing Transmitter Information | | | | |
|------------|-------------------------------------|--|-------------------|--|--|
| ransmitter | Section | Question | Response | | |
| | Existing Transmitter Description | Type of change | Purchase New | | |
| | | Use | Primary (Main) | | |
| | | Description of Use | N/A | | |
| | | Ownership | Owned | | |
| | | Owner | N/A | | |
| | | Site | N/A | | |
| | | Is this transmitter currently shared with another station? | No | | |
| | | Is this transmitter currently in operating condition? | Yes | | |
| | Existing Transmitter | Manufacturer | | | |
| | Manufacturer and Type | Model | Atlas | | |
| | | Year | 2004 | | |
| | | Туре | Solid State | | |
| | | Solid State Cooling | Liquid Cooled | | |
| | | Solid State Power Capacity | 13 kW | | |

Existing Transmitter Information

| Primary | New Transmitter Costs | | | | |
|-------------|-----------------------|---|---|--|--|
| Transmitter | Section | Question | Response | | |
| | New Transmitter | Use | Primary (Main) | | |
| | | Change Type | Purchase New | | |
| | | Is this a request for upgraded equipment? | No | | |
| | | Manufacturer | | | |
| | | Model | ULXTE-40 | | |
| | | Transmitter Type | Solid State | | |
| | | Solid State Cooling | Liquid Cooled | | |
| | | Solid State Power capacity | 25 kW | | |
| | | Justification for New Transmitter | Existing transmitter is not tunable per the manufacturer. | | |

Primary Other Transmitter Costs

| Transmitter | Section | Question | Response |
|-------------|--------------------|---------------------------------------|------------|
| | Electrical Service | Service Entrance (3 phases 800A 208V) | Yes |
| | | Switchgear (industrial 800 amp) | Yes |
| | | Transformer (480V) | Yes |
| | | Power | 300 kVA |
| | | Rigid Conduit and Wiring | Yes |
| | | Size | 2 inches |
| | | Length | 200.0 feet |
| | | Other Electrical Service | No |
| | | Description | N/A |

| HVAC Service | Does the replacement transmitter require HVAC Service? | Yes |
|---|--|-----------------|
| | Туре | Cooling Only |
| | Size | 25 tons |
| | Other Size | N/A |
| Transmitter Building Addition/Modification or Leasehold Improvement | Does the Transmitter Building require an addition, modification, other leashold improvement? | No |
| | Size | N/A |
| Channel 14 Costs | Is an RF Consulting Engineer needed? | N/A |
| | Is a channel 14 Mask Filer needed? | N/A |
| | Is additional field engineering time needed? | N/A |
| | Number of Days | N/A |

Primary Transmitter Mame

| Name | Description |
|--|---|
| Disconnect existing Transmitter | Disconnect transmitter and components from existing configuration and move within building |
| Transmitter Site Preparation | Site prep for installation of the interim and main transmitters and RF components not part of Installation SOW. |
| Transmitter Training | Transmitter training - offsite - 1 week in duration at mfg site. |
| FRIEGHT | FREIGHT FROM MFG TO STAGING AREA |
| Sales Tax | Sales tax for eq |
| Plumbing of the new transmitter cooling systems | new transmitter cooling systems needs to be installed and decommed |
| Electrical systems installation for new transmitters | Electrician required to provide and install the equipment in preparation of the new transmitters electrical requirements. |

Site Survey - TX

Site survey is required to be performed before the new transmitter and components installation plan can be finalized.

| Interim Transmitter | New Transmitter Costs | | |
|------------------------|-----------------------|-----------------------------------|---|
| | Section | Question | Response |
| | New Transmitter | Use | Interim |
| | | Description of Use | N/A |
| | | Change Type | Purchase |
| | | Manufacturer | |
| | | Model | ULXTE-20 |
| | | Transmitter Type | Solid State |
| | | Solid State Cooling | Liquid Cooled |
| | | Solid State Power capacity | 12 kW |
| | | Justification for New Transmitter | Interim facility is required to avoid prolonged period of station silence during transition, and station currently has no aux facility to use for interim operation. Extended silent period during transition to new channel is unreasonable. |

| Interim | Other Transmitter Costs | | | |
|-------------|-------------------------|---------------------------------------|----------|--|
| Transmitter | Section | Question | Response | |
| | Electrical Service | Service Entrance (3 phases 800A 208V) | No | |
| | | | | |

| | Switchgear (industrial 800 amp) | Yes |
|---|--|-----------------|
| | Transformer (480V) | No |
| | Power | N/A |
| | Rigid Conduit and Wiring | Yes |
| | Size | 2 inches |
| | Length | 200.0 feet |
| | Other Electrical Service | No |
| | Description | N/A |
| HVAC Service | Does the replacement transmitter require HVAC Service? | Yes |
| | Туре | Cooling Only |
| | Size | 15 tons |
| | Other Size | N/A |
| Transmitter Building Addition/Modification or Leasehold Improvement | Does the Transmitter Building require an addition, modification, other leashold improvement? | No |
| | Size | N/A |
| Channel 14 Costs | Is an RF Consulting Engineer needed? | N/A |
| | Is a channel 14 Mask Filer needed? | N/A |
| | Is additional field engineering time needed? | N/A |
| | Number of Days | N/A |
| Inside RF System | Is an additional interior RF system required to support this interim transmitter? | Yes |

| Interim Transmitter | Other Transmitter Cost Not Listed | | |
|------------------------|-----------------------------------|-------------------------|--|
| | Name | Description | |
| | Sales tax | sales tax for equipment | |

| Transmitter Site Preparation | Site prep for installation of the interim and main transmitters and RF components not part of Installation SOW. |
|------------------------------|---|
| FRIEGHT | FREIGHT FROM MFG TO STAGING AREA |

| Antennas Section | | Question | Response |
|------------------|---------------|---------------------------------------|----------|
| Antenna Rela | ated Expenses | Do you have antenna related expenses? | Yes |

| Primary | Add Antenna Information | | | |
|---------|---|---|--------------------|--|
| Antenna | Section | Question | Response | |
| | Existing Antenna Description | Type of change | Purchase New | |
| | | Antenna Use | Primary (Main) | |
| | | Description of Use | N/A | |
| | | Ownership | Owned | |
| | | Owner | N/A | |
| | | Site | N/A | |
| | | Is this antenna currently shared with any other stations? | No | |
| | | Is this antenna directional? | Yes | |
| | | Is antenna in operating condition? | Yes | |
| | | Is antenna located on or in close proximity to an antenna farm? | No | |
| | Existing Antenna Manufacturer and Type | Class | Full Power | |
| | | Mounting | Top Mount | |
| | | Antenna position in stack | Not in Stack | |
| | | Polarization | Horizontal | |
| | | Туре | Slotted Coaxial | |
| | | Number of Stations Supported | N/A | |
| | | Number of Panels | N/A | |
| | | Design power capacity in use | N/A | |
| | | Lower Limit | N/A | |
| | | Upper Limit | N/A | |
| | | Other Antenna Type | N/A | |
| | | ERP: (Effective Radiated Power) | 371.0 kW | |
| | | | | |

| Manufacturer | |
|--------------|---------|
| Model | TWS-30T |
| Year | 1989 |

| Primary Antenna | New Antenna Costs | | | |
|--------------------|---------------------------------------|--|-------------------|--|
| | Section | Question | Response | |
| | New Antenna Description | Use | Primary (Main) | |
| | | Description of Use | N/A | |
| | | Change Type | Purchase New | |
| | | Is this a request for upgraded equipment? | Yes | |
| | | Ownership | Owned | |
| | | Owner | N/A | |
| | | Is antenna shared? | No | |
| | | Is antenna directional? | Yes | |
| | | Will antenna be located on or in close proximity to an antenna farm? | No | |
| | New Antenna Manufacturer and Types | Class | Full Power | |
| | | Mounting | Top Mount | |
| | | Antenna position in stack | Not in Stack | |
| | | Polarization | Elliptical | |
| | | Туре | Broadband Slot | |
| | | Number of Stations Supported | 1 | |
| | | Number of Panels/Bays | 18 | |
| | | Lower Limit | 470.00 MHz | |
| | | Upper Limit | 698.00 MHz | |
| | | Design power capacity in use | 50.0 % | |
| | | Other Antenna Type | N/A | |
| | | ERP: (Effective Radiated Power) | 251.0 kW | |
| | | Manufacturer | | |
| | | Model | TFU-18GTH | |
| | | | | |

| Year | 2017 |
|-------------------------------|---|
| Justification for New Antenna | Existing antenna is not tunable to new channel assignment. Adding Vertical component to Primary antenna and do not know of any upgraded pricing as of time of filing. |

| Primary Antenna | Other Antenna Costs | | | |
|--------------------|--------------------------------|--|----------------------------|--|
| | Section | Question | Response | |
| | Combiner for Shared Antenna | Do you need a Combiner for a Shared Antenna? | No | |
| | | Туре | | |
| | | Number of channels supported | N/A | |
| | | Frequencies of channels supported | N/A | |
| | | Frequency | N/A | |
| | | Do you need a combiner output splitter /switcher for dual feed lines? | N/A | |
| | Elbow Complex | Do you require the separate purchase of the Elbow Complex? | Yes | |
| | | Broadband or Single Channel? | Broadband | |
| | | Feed Line Size | 4 1/16 inches inches | |
| | Side Mount Brackets | Do you require the separate purchase of side mount brackets for a high power | No | |

antenna?

| Pattern Scatter Analysis | Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna? | No |
|--------------------------|---|-----|
| Sweep Test | Do you require the sweep testing of transmission line and antenna? | Yes |

Primary
AntennaOther Antenna Cost Not ListedInformation not provided.

| Interim Antenna | New Antenna Costs | | | |
|--------------------|--------------------------------------|--|-------------------|--|
| | Section | Question | Response | |
| | New Antenna Description | Use | Interim | |
| | | Description of Use | N/A | |
| | | Change Type | Purchase New | |
| | | Ownership | Owned | |
| | | Owner | N/A | |
| | | Is antenna shared? | Yes | |
| | | Is antenna directional? | Yes | |
| | | Will antenna be located on or in close proximity to an antenna farm? | No | |
| | New Antenna Manufacturer and Type | Class | Full Power | |
| | | Mounting | Side Mount | |
| | | Antenna position in stack | Not in Stack | |
| | | Polarization | Horizontal | |
| | | Туре | Broadband Slot | |
| | | Number of Stations Supported | 1 | |
| | | Number of Panels/Bays | 8 | |
| | | Lower Limit | 470.00 MHz | |
| | | Upper Limit | 698.00 MHz | |
| | | Design power capacity in use | 75.0 % | |
| | | Other Antenna Type | N/A | |
| | | ERP: (Effective Radiated Power) | 20.0 kW | |
| | | Manufacturer | | |
| | | Model | TFU-8WB | |
| | | Year | 2017 | |
| | | | | |

| Justification for New Antenna | Interim |
|-------------------------------|-----------------|
| | facility is |
| | required to |
| | avoid |
| | prolonged |
| | period of |
| | station |
| | silence |
| | during |
| | transition, |
| | and station |
| | currently has |
| | no aux |
| | facility to use |
| | for interim |
| | operation. |
| | Extended |
| | silent period |
| | during |
| | transition to |
| | new channel |
| | is |
| | unreasonable |

Interim Antenna Section Question

Other Antenna Costs

| Section | Question | Response |
|--------------------------------|---|------------------|
| Combiner for Shared Antenna | Do you need a Combiner for a Shared Antenna? | Yes |
| | Туре | New |
| | Number of channels supported | 2 |
| | Frequencies of channels supported | RF channe |
| | Frequency | N/A |
| | Do you need a combiner output splitter /switcher for dual feed lines? | Yes |
| Elbow Complex | Do you require the separate purchase of the Elbow Complex? | Yes |
| | Broadband or Single Channel? | В |
| | Feed Line Size | 4 1/16 inches |

| Side Mount Brackets | Do you require the separate purchase of side mount brackets for an antenna? | Yes |
|--------------------------|---|-----|
| Pattern Scatter Analysis | Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna? | Yes |
| Sweep Test | Do you require the sweep testing of transmission line and antenna? | Yes |

Enter a list of RF channel numbers.

| RF Channel Number | |
|-------------------|--|
| 50 | |
| 48 | |

| Interim Antenna | Other Antenna Cost Not Listed | | |
|--------------------|-------------------------------|--|--|
| | Name | Description | |
| | FREIGHT | FREIGHT FOR DELIVERY TO STAGING AREA OR STATION | |

| Transmissior | n Seffien | Question | Response |
|--------------|---------------------------------------|---|----------|
| | Transmission Line Related Expenses | Do you have transmission line related expenses? | Yes |

| Primary | Existing Transmission Line | | | |
|-------------|---|--|---------------------|--|
| Transmissio | n Line Section | Question | Response | |
| | Existing Transmission Line Description | Type of change | Purchase New | |
| | | Use | Primary (Main) | |
| | | Description of Use | N/A | |
| | | Ownership | Owned | |
| | | Owner | N/A | |
| | | Site | N/A | |
| | | Is the existing transmission line shared with another station or stations? | No | |
| | | Is Transmission Line in operating condition? | Yes | |
| | Existing Transmission | Manufacturer | | |
| | Line Manufacturer and Type | Туре | Rigid | |
| | | Diameter | 4 1/16 inches | |
| | | Other Diameter | N/A | |
| | | Segment Length | 19 1/2 inches | |
| | | Other Segment Length | N/A | |
| | | Number of parallel runs | 1 | |
| | | Length | 900 feet per run | |

| Primary Transmissio | New Transmission Line | | | |
|------------------------|--------------------------------|---|--|--|
| | n Line Section | Question | Response | |
| | New Transmission Line Costs | Use | Primary (Main) | |
| | | Description of Use | N/A | |
| | | Change Type | Purchase New | |
| | | Is this a request for upgraded equipment? | No | |
| | | Туре | Rigid | |
| | | Diameter | 4 1/16 inches | |
| | | Other Diameter | N/A | |
| | | Segment Length | 20 inches | |
| | | Other Segment Length | N/A | |
| | | Number of parallel runs | 1 | |
| | | Length | 900 feet per run | |
| | | Justification for New Transmission Line | Required to make the channel reassignment change over. | |

Other Transmission Line Expenses Not Listed Primary Transmission Description Securirty - Site This site requires security once the new transmission line and equipment arrive on site to be installed. Estimated length of 4-6 weeks. **Disconnect existing Interior RF** Disconnect interior transmission line and filters from existing configuration and move components within the building.

| Interim | New Transmission Line | | |
|-------------|-----------------------|---|---|
| Transmissio | n Line Section | Question | Response |
| | New Transmission Line | Use | Interim |
| | Costs | Description of Use | N/A |
| | | Change Type | Purchase New |
| | | Туре | Rigid |
| | | Diameter | 4 1/16 inches |
| | | Segment Length | 20' |
| | | Other Segment Length | |
| | | Number of parallel runs | 1 |
| | | Length | 900 feet per run |
| | | Justification for New Transmission Line | Interim facility is required to avoid prolonged period of station silence during transition, and station currently has no aux facility to use for interim operation. Extended silent period during transition to new channel is unreasonable. |

Other Transmission Line Expenses Not Listed

Transmission not provided.

| Tower | Section | Question | Response |
|--------------------------------------|---|---|----------|
| Equipment And Rigging Costs | Tower Equipment or Rigging Costs Changes | Do you have tower equipment or rigging costs changes? | Yes |

| marv | Existing | Tower |
|------|----------|-------|
|------|----------|-------|

| Primary | Existing Tower | | | |
|---------|---|---|----------------------|--|
| Tower | Section | Question | Response | |
| | Existing Tower Description | Type of change | Modify Existing | |
| | | Tower Use | Primary (Main) | |
| | | Description of Use | N/A | |
| | | Ownership | Owned | |
| | | Is this tower consider Complex? | No | |
| | | Is this tower currently shared with any other stations? | Yes | |
| | | One or more FM, AM or TV radio broadcaster(s) | Yes | |
| | | Others Types of Users | Yes | |
| | | Is tower documented for structural analysis? | Yes | |
| | | Is tower compliant with Rev G? | Unknown | |
| | Existing Tower Structure | Do you have a tower registration number? | Yes | |
| | Registration | ASR Number | 1035149 | |
| | Coordinates (NAD83 (North American Datum of 1983)) | Latitude (NAD83) | 43° 48' 23.0" N- | |
| | | Longitude (NAD83) | 091° 22' 03.0" W- | |
| | | Overall Structure Height | 819.22 feet | |
| | | Support Structure Height | 763.44 feet | |
| | | Ground Elevation Above Mean Sea Level (AMSL) | 1225.71 feet | |
| | | | | |

| Structure Type | TOWER - Free Standing or Guyed Structure |
|------------------|--|
| Tower Owner | WXOW- WQOW Television, Inc. |
| Date Constructed | 10/23/1982 |

FM, AM or TV radio broadcasters. Facility ID's, **Call Signs and Services of** other broadcast stations with whom the tower is shared

Facility ID Service Call Sign 20665 WIZM-FM FΜ

Other Types of Users

Users

2-Way service

Tower Modification Costs Primary

Tower

| Section | Question | Response |
|----------------------|--|---|
| Engineering Study | Please what type of engineering study is required, if any: | Study needed for documented tower |
| Tower Reinforcements | Please select whether tower reinforcements are needed: | Minor Reinforcements needed |

Tower Rigging Costs Primary

| Tower | Section | Question | Response |
|-------|---------------------|---------------|----------|
| | Tower Rigging Costs | Complex Tower | N/A |

Other Tower Expenses Not Listed Primary Tower

Information not provided.

| Outside | Section | Question | Response |
|--------------|--|--|---|
| Professional | I Services Costs Outside Project Management Services | Do you require outside project management services? | Yes |
| | | Number of Hours | 1301 |
| | | Explanation | Scope & significance of project (QMI has multiple stations repacked) require outside management services to augment existing internal personnel to assist turnkey management of and ensure timely and safe execution of channel relocation. |
| | Outside RF consulting Engineering Services | Perform engineering study for new channel assignment and antenna development | Yes |
| | | Prepare engineering section of Form FCC Construction Permit Application | Yes |
| | | For Auxiliary Facility | No |
| | | For Main Facility | Yes |
| | | Prepare engineering section of Form FCC License to Cover Application | Yes |
| | | For Auxiliary Facility | No |
| | | For Main Facility | Yes |

| | Prepare request for Special Temporary Authority | Yes |
|--|--|-----|
| | Quantity | 2 |
| | Do you have Distributed Transmission System engineering services? | N/A |
| | Critical Facility | N/A |
| | Terrain-Shielded Facility | N/A |
| Attorney and Other Outside Consulting | Prepare and file Form FCC Construction Permit Application | Yes |
| Services | For Auxiliary Facility | No |
| | For Main Facility | Yes |
| | Prepare and file Form FCC License to Cover Application | Yes |
| | For Auxiliary Facility | No |
| | For Main Facility | Yes |
| | Prepare request for Special Temporary Authority | Yes |
| | Quantity | 2 |
| | NEPA Section 106 environmental review | No |
| | Environmental Assessment | No |
| | ASR Modification | No |
| | FAA Consultation (including preparation of FAA Form 7460) | No |
| | Negotiation of Lease and other Matter for Shared Locations | No |
| | Prepare or Review FCC Form 399 for Reimbursement | Yes |
| | Address transition timing and coordination issues w/ other stations and wireless providers | Yes |
| RF Field Engineering Services | Comprehensive coverage verification via field study | Yes |
| | | I |

| RF exposure measurements | No |
|--------------------------------------|-----|
| Additional Field Engineering Service | No |
| Number of Days | N/A |
| Justification | N/A |

Outside Professional Services Expenses Not Listed Services Costs Description General Repack Attorney See uploaded memo-QMI Repack Invoice Memo for Shared Legal Expenses (Matter 104411 00054) for Form 399 Quarterly reporting -Atty Preparation and submittal of the FCC required quarterly report 387 by the attorney. PM Reimbursable expenses Expenses in quotes that are reimbursable for travel and in field Per Diem

| Other | Section | Question | Response |
|----------|---------------------------------|--|----------|
| Expenses | AM Pattern Disturbance | Is an Impact Study needed? | No |
| | | Is Remediation needed? | No |
| | Facility Expenses | Name | N/A |
| | | Other Distributed Transmission System Expenses Not listed | N/A |
| | | Name | N/A |
| | | Is Notification of a Medical Facility required as a result of DTV broadcasting? | Yes |
| | Permit and Filing Costs | Local Zoning | No |
| | | Non-zoning permits | No |
| | | BLM or NFS Coordination | No |
| | | FCC Construction Permit Minor Change | No |
| | | FCC License to Cover Application | Yes |
| | | FCC Special Temporary Authority Application | Yes |
| | Other Miscellaneous Expenses | Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)? | Yes |
| | | Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs? | Yes |
| | | Does this relocation require Equipment Storage? | Yes |
| | | Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change? | Yes |
| | | Does this relocation require MVPD Notification of a Channel Change? | Yes |

Other Expenses Not Listed

Expenses Information not provided.

Transmitters

Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description Interim Transmitter ULXTE-20 | Predetermined Cost Estimate \$786,663.12 | Estimated Cost \$749,763.12 | Estimated Cost Justification | Actual Cost \$548,942.03 | Actual Cost Justification |
|--|--|-----------------------------------|--|-----------------------------|------------------------------|
| Sales tax | \$33,651.83 | \$33,651.83 | sales tax calc per mfg quote and inv - 10-11-18- ACTUAL BILLED PER STATE TAX RATE 6.875 | \$33,651.83 | N/A |
| FRIEGHT | \$6,811.29 | \$6,811.29 | Freight from mfg to staging per Q- 61103 - 10- 11-18- ACTUAL INVOICED | \$6,811.29 | N/A |
| Switchgear - industrial 800 amp | \$38,200.00 | \$36,300.00 | N/A | \$9,316.75 | N/A |
| UHF - Liquid Cooled Solid State Transmitter 8.2 - 13 kW | \$494,500.00 | \$470,000.00 | N/A | \$461,538.57 | N/A |

| Transmitter Site Preparation | \$5,000.00 | \$5,000.00 | Site prep for installation of the interim and main transmitters and RF components not part of Installation SOW. | \$4,000.00 | N/A |
|---|----------------|----------------|--|--------------|-----|
| UHF inside RF system including switching | \$147,500.00 | \$140,000.00 | N/A | \$33,623.59 | N/A |
| 15 Ton system | \$55,800.00 | \$53,000.00 | N/A | N/A | N/A |
| 2" Rigid Conduit and Wiring (Cost per foot) | \$5,200.00 | \$5,000.00 | N/A | N/A | N/A |
| Primary Transmitter ULXTE-40 | \$1,384,504.33 | \$1,328,404.33 | | \$970,614.19 | |
| Disconnect existing Transmitter | \$25,000.00 | \$25,000.00 | Disconnect transmitter and components from existing configuration and move within building to make way for | \$23,500.00 | N/A |

| Electrical systems installation for new transmitters | \$102,984.00 | \$102,984.00 | Electrician required to provide and install the equipment in preparation of the new transmitters electrical requirements. per po20228 | \$82,298.00 | N/A |
|--|--------------|--------------|---|-------------|-----|
| Site Survey - TX | \$25,000.00 | \$25,000.00 | Site survey and report are required to be performed before the new transmitter and components installation plan can be finalized. | \$14,500.00 | N/A |
| Plumbing of the new transmitter cooling systems | \$22,570.00 | \$22,570.00 | plumber required to install the new transmitter cooling systems per PO20217 | \$17,318.81 | N/A |
| Sales Tax | \$59,650.33 | \$59,650.33 | Sales tax est on mfg invoice | \$54,447.16 | N/A |
| FRIEGHT | \$5,900.00 | \$5,900.00 | FREIGHT- PER INV US0314196 | \$5,641.63 | N/A |
| 2" Rigid Conduit and Wiring (Cost per foot) | \$5,200.00 | \$5,000.00 | N/A | N/A | N/A |

| Transformer 3 phase /480v - 300 KVA | \$36,800.00 | \$35,000.00 | N/A | \$5,697.50 | N/A |
|---|----------------|----------------|--|----------------|-----|
| Switchgear - industrial 800 amp | \$38,200.00 | \$36,300.00 | N/A | \$17,059.47 | N/A |
| Service entrance 3 phase/800 amp/208 volt | \$14,400.00 | \$13,700.00 | N/A | N/A | N/A |
| UHF - Liquid Cooled Solid State Transmitter 21 - 31 kW | \$947,000.00 | \$900,000.00 | N/A | \$743,651.62 | N/A |
| Transmitter Site Preparation | \$7,000.00 | \$7,000.00 | Site prep for installation of the interim and main transmitters and RF components not part of Gates SOW. | \$6,500.00 | N/A |
| Transmitter Training | \$3,300.00 | \$3,300.00 | Transmitter training - offsite - 1 week in duration at mfg site. | N/A | N/A |
| 25 Ton system | \$91,500.00 | \$87,000.00 | N/A | N/A | N/A |
| Sub-total | \$2,171,167.45 | \$2,078,167.45 | N/A | \$1,519,556.22 | N/A |
| Total for all | \$3,865,023.45 | \$3,808,208.45 | N/A | \$2,420,062.33 | N/A |

Components

| Actual Information Description | File Name | |
|-----------------------------------|------------------------|-------------------------------------|
| Sales tax | Component Description: | WXOW-GATES- INT INV |
| | | US0316088 LINE TAX |
| | Amount: | \$22,561.29 |
| | Component Description: | WXOW-GATES- |
| | | TAX-INV- US0314197 |
| | Amount: | \$19,785.63 |
| | Component Description: | WXOW- SALES |
| | | tax - 33 percent |
| | | payment per Q- |
| | | 61103. march 5th- |
| | | Rounding error |
| | | added 1 cent to request to match |
| | | the INV request. |
| | Amount: | \$11,090.54 |
| FRIEGHT | | |
| | Component Description: | WXOW-GATES- |
| | | |
| | | US0316088 LINE FREIGHT |
| | Amount: | \$6,811.29 |
| | | |
| | Component Description: | WXOW-GATES- |
| | | FREIGHT-INV- |
| | | US314197 |
| | Amount: | \$5,400.00 |

| Switchgear - industrial 800 amp | Component Description: | WXOW-GATES- |
|---|------------------------|---------------------------------|
| | | INT- INV |
| | | US0316088 LINE |
| | | DELEC |
| | Amount: | \$2,228.77 |
| | Component Description: | WXOW-GATES- |
| | | INV-US0314197- |
| | | LINE D |
| | Amount: | \$22.90 |
| | Component Description: | Gates-quote Q- |
| | eempenen zeempnem | 61103-INT |
| | | Electrical switching- |
| | | LINE D. 1/3 deposit |
| | | per inv. |
| | Amount: | \$3,532.54 |
| | Component Description: | Gates-quote Q- |
| | | 61103-INT |
| | | Electrical switching- |
| | | LINE D. 2nd 1/3 |
| | Amount: | payment \$3,532.54 |
| | Amount. | ф 3, 332.34 |
| UHF - Liquid Cooled Solid State Transmitter 8.2 - 13 | | |
| kW | Component Description: | WXOW-GATES- |
| | | INV US316088- LINE E INSTALL |
| | Amount: | \$11,547.56 |
| | | ¥11,011.00 |
| | Component Description: | WXOW-GATES- |
| | | TX-INV- |
| | | US0314197- LINE |
| | Amount: | A,B \$135,028.97 |
| | | ψ100,020.37 |
| | | |
| | | |
| | | |

| | Component Description: | 1/3 DOWN FOR INTERIM TX PER VALIDATED 399- Quote-Q-61103 Lines-(A B and E) Total is \$439,729.57. Which is below \$470k allotment. \$146,576.52 |
|------------------------------|-----------------------------------|---|
| | Component Description: | 2nd 1/3 payment FOR INTERIM TX PER VALIDATED 399-Quote-Q- 61103 Lines-(A B and E) Total is \$439,729.57. Which is below \$470k allotment. \$146,576.52 |
| | Component Description: Amount: | WXOW- CORY- MASK FILTER STAND-INV-18-451 \$2,150.00 |
| | Component Description: Amount: | WXOW-BORTON- CHILLER INV- 4805 - REMOVE VARIANCE \$19,659.00 |
| Transmitter Site Preparation | | |
| | Component Description: | WXOW- QCOMM - SITE PREP-INV QC18-034 - INT |
| | Amount: | \$4,000.00 |

| UHF inside RF system | | |
|--|---------------------------|---|
| including switching | Component Description: | WXOW-RF Switching Gates Quote G-61103 LINE C. RF Accessories- 2nd |
| | Amount: | inv 1/3 \$11,207.86 |
| | Component Description: | WXOW-GATES- INV-US0314197- LINE C |
| | Amount: | \$11,207.87 |
| | Component Description: | WXOW-RF Switching Gates Quote G-61103 LINE C. RF Accessories- dep |
| | Amount: | inv 1/3 \$11,207.86 |
| 15 Ton system | Information not provided. | |
| 2" Rigid Conduit and Wiring (Cost per foot) | Information not provided. | |
| Disconnect existing Transmitter | Component Description: | |
| | Component Description: | WXOW- DECOM- TX-INV QC18-058 |

| Electrical systems installation for new | Component Description: | WXOW- PAND T |
|---|-------------------------------|--------------------|
| transmitters | | ELECTRIC - TX- |
| | | INV 15885 - 10-11- |
| | | 18 MATRIX AND |
| | | NAME |
| | Amount: | \$4,680.00 |
| | Component Description: | WXOW-P&T |
| | | ELECTRICAL FOR |
| | | TX - INV15770 - |
| | | 10-11-18 - |
| | | MATRIX AND |
| | | NAME |
| | Amount: | \$77,618.00 |
| Site Survey - TX | | |
| | Component Description: | WXOW- QCOMM |
| | | SURVEY INV- |
| | | QC18-028 |
| | Amount: | \$14,500.00 |
| Plumbing of the new | | |
| transmitter cooling systems | Component Description: | WXOW-BERNIE- |
| | | PLUMBING FOR |
| | | TX COOLERS- |
| | | INV856698 |
| | Amount: | \$17,318.81 |

| Sales Tax | | |
|--|-----------------------------------|--|
| | Component Description: | WXOW- GATES_MAIN-TX SALES TAX see inv and Q-61102 3- 30-added 1 cent to sales tax due to rounding error. Please delete the duplicate request. 4-2- please disregard or delete this submittal. |
| | Amount: | N/A |
| | Component Description: | WXOW-GATES- MAIN-INV- US0314196-TAX |
| | Amount: | \$34,563.72 |
| | Component Description: | WXOW- GATES_MAIN-TX SALES TAX see inv and Q-61102. -3-30- USE THIS submittal. FINAL ANSWER3:41pm 4-2 corrected inv \$ amount Use this submittal and delete the other. \$19,883.44 |
| FRIEGHT | | |
| - | Component Description: Amount: | WXOW-GATES- FREIGHT-INV- US314196 \$5,641.63 |
| 2" Rigid Conduit and Wiring (Cost per foot) | Information not provided. | |

| | 1 | |
|---------------------------------------|------------------------|--|
| Transformer 3 phase/480v - 300 KVA | | |
| | Component Description: | WXOW-GATES- MAIN-INV- |
| | Amount: | US0314196-LINE D \$2,848.75 |
| | Component Description: | GATES-MAIN TX- WXOW -See quote Q-61102 LINE D is ELECTRIC parts. 1 /3 deposit required. |
| | Amount: | \$2,848.74 |
| | Component Description: | 2ND PAYMENT- GATES-MAIN TX- WXOW -See quote Q-61102 LINE D is ELECTRIC parts. 3- 30-added 1 cent to sales tax due to rounding error. Please delete the duplicate request. 4-2 - zeroed out. please delete this request. N/A |
| | Component Description: | GATES-MAIN TX- WXOW -See quote Q-61102 LINE D is ELECTRIC parts. 4- 3- Process this corrected submittal. UPLOADED QUOTE AND INV ZEROED BAD REQUEST |
| | Amount: | \$2,848.75 |
| | | |

| Switchgear - industrial 800 amp | Component Description: | GATES-MAIN TX RF Switching- quote Q-61102 - LINE is C or 2nd payment 4-3- Process this corrected submittal. UPLOADED QUOTE AND INV ZEROED BAD REQUEST \$17,059.47 |
|---|-----------------------------------|---|
| | Component Description: Amount: | -4-2- please delete this request N/A |
| | Component Description: Amount: | GATES-MAIN TX RF Switching- quote Q-61102 - LINE is C or 1/3 deposit required. \$17,059.47 |
| Service entrance 3 phase /800 amp/208 volt | Information not provided. | |

| UHF - Liquid Cooled Solid State Transmitter 21 - 31 | | |
|--|---------------------------|------------------------------------|
| kW | Component Description: | WXOW -MAIN TX. |
| | | 4-2- please use other submittal |
| | Amount: | N/A |
| | | |
| | Component Description: | 2nd Payment - |
| | Component Description. | WXOW -MAIN TX. |
| | | QUOTE- Q-61102- |
| | | LINES A,B and E |
| | | is \$269,305.46 4-3- |
| | | please use this |
| | Amount: | submittal \$269,305.46 |
| | | \$200,000.10 |
| | Component Description: | WXOW-GATES- |
| | | MAIN-INV- |
| | | US0314196-LINE |
| | A | A,B |
| | Amount: | \$205,040.70 |
| | Component Description: | 1/3 DEPOSIT |
| | | REQUIRED -MAIN |
| | | TX. QUOTE- Q- |
| | | 61102-LINES A,B |
| | | and E is |
| | Amount: | \$269,305.46 \$269,305.46 |
| | Amount. | \$209,303.40 |
| Transmitter Site Preparation | | |
| | Component Description: | WXOW-QCOMM- |
| | | SITE PREP - INV |
| | Amount | QC18-034 MAIN |
| | Amount: | \$6,500.00 |
| Transmitter Training | Information not provided. | |
| 25 Ton system | Information not provided. | |

Antennas

Cost Information

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|---|--------------------------------|-------------------|------------------------------------|-------------|------------------------------|
| Interim Antenna TFU-8WB | \$322,290.00 | \$306,800.00 | | \$78,453.80 | |
| Elbow complex, broadband, at antenna input, per 4 1/16. feedline (if needed) | \$10,950.00 | \$10,400.00 | N/A | \$8,329.50 | N/A |
| UHF . Broadband Slot, Side Mount, 8 bay, 20 kW input, directional, horizontally polarized | \$60,000.00 | \$57,000.00 | N/A | \$40,432.50 | N/A |
| Sweep test of existing antenna | \$6,730.00 | \$6,400.00 | N/A | N/A | N/A |
| New combiner, cost per channel (without antenna) | \$84,200.00 | \$80,000.00 | N/A | \$24,046.50 | N/A |
| Combiner output splitting /switching for dual feed lines, if applicable | \$126,000.00 | \$120,000.00 | N/A | N/A | N/A |

| Side mount brackets for high power antennas (if not included in antenna base cost) | \$23,150.00 | \$22,000.00 | N/A | N/A | N/A |
|--|--------------|--------------|--|--------------|-----|
| Pattern scatter analysis for side mount high/med power antennas (if not included in antenna base cost) | \$5,260.00 | \$5,000.00 | N/A | N/A | N/A |
| FREIGHT | \$6,000.00 | \$6,000.00 | FREIGHT FROM MFG TO STAGING OR STATION. MAY HAVE MULTIPLE SHIPPERS | \$5,645.30 | N/A |
| Primary Antenna TFU-18GTH | \$287,680.00 | \$286,800.00 | | \$235,444.51 | |

| elliptically or circularly polarized Sweep test of existing antenna | \$6,730.00 | \$6,400.00 | did not auto complete for the Primary antenna. To alleviate the situation add the CofC to the EST cost column. We do not have any upgrade costs at the time of the filing. | \$5,760.00 | N/A |
|---|--------------|--------------|---|--------------|-----|
| Elbow complex, broadband, at antenna input, per 4 1/16. feedline (if needed) | \$10,950.00 | \$10,400.00 | N/A | \$9,110.70 | N/A |
| Sub-total | \$609,970.00 | \$593,600.00 | N/A | \$313,898.31 | N/A |
| | | | | | |

| Actual Information | |
|--------------------|-----------|
| Description | File Name |

| at antenna input, per 4 1/16. | Component Description: | DIELECTRIC- |
|-------------------------------|------------------------|-------------------|
| feedline (if needed) | | WXOW-INTERIM- |
| | | ELBOW- |
| | | BALANCE INV |
| | | LINE 16- 3-28- |
| | | UPLOADED - |
| | | Order Conf |
| | | 405002 - 10-11-18 |
| | | UPLOADED NEW |
| | Amount: | \$925.50 |
| | Component Description: | WXOW-ELBOW- |
| | | line18- 2nd 45 |
| | | percent due- |
| | Amount: | \$4,164.75 |
| | Component Description: | WXOW-INTERIM |
| | | ELBOW DEPOSIT |
| | | LINE #18 |
| | Amount: | \$4,164.75 |

| UHF . Broadband Slot, Side Mount, 8 bay, 20 kW input, | Common and Decovirtions | |
|---|---------------------------|--|
| directional, horizontally polarized | Component Description: | WXOW- DIELECTRIC- INTERIM-INV- 89002-LINE 17 |
| | | ANTENNA- BALANCE -3-28- UPLOADED Order Conf- 405002 - 10- |
| | | 11-18-NEW UPLOAD |
| | Amount: | \$4,492.50 |
| | Component Description: | WXOW - INTERIM ANTENNA 45% DEPOSIT |
| | Amount: | \$20,216.25 |
| | Component Description: | WXOW-ANT- INTERIM-2nd 45 percent -INV |
| | Amount: | MAN00115-line 20 \$20,216.25 |
| Sweep test of existing antenna | Information not provided. | |
| New combiner, cost per channel (without antenna) | Component Description. | |
| | Component Description: | WXOW- DIE- COMBINER INV MAN00400 |
| | Amount: | \$24,046.50 |
| Combiner output splitting /switching for dual feed lines, if applicable | Information not provided. | |
| Side mount brackets for high power antennas (if not included in antenna base cost) | Information not provided. | |

| Pattern scatter analysis for side mount high/med power antennas (if not included in antenna base cost) | Information not provided. | |
|---|-------------------------------|----------------|
| FREIGHT | | |
| | Component Description: | WXOW-DIE- |
| | | FREIGHT - INV |
| | | 170007 |
| | Amount: | \$1,190.30 |
| | Component Description: | WXOW- |
| | | DIELECTRIC- |
| | | INTERIM - |
| | | FREIGHT INV |
| | | 93053 - 3-28- |
| | | uploaded Order |
| | | Confirmation- |
| | | 405002 |
| | Amount: | \$4,455.00 |

| UHF - High Power Top Mount One Station antenna elliptically or circularly polarized | Component Description: | WXOW-MAIN ANTENNA 45 PERCENT INV LINES #1,3, AND 4. 4-5-UPLOADED UPGRADE AND PO 4-17-RFAS- uploaded Cover Letter and PO 19944 and 19952 |
|--|------------------------|--|
| | Amount: | \$111,552.53 |
| | Component Description: | WXOW-MAIN ANTENNA 10 DEPOSIT INV LINES #1,3, AND 4. LINE #2 IS NOT BILLED TO THE FCC FOR IT IS THE V-POL UPGRADE. \$24,226.95 |
| | | |
| | Component Description: | MAIN ANTENNA 35% DEPOSIT INV - LINES #1,3 AND 4. |
| | Amount: | \$84,794.33 |

| Sweep test of existing antenna | Component Description: Amount: | WXOW-SWEEP TEST 10% DEPOSIT INV LINE #26 \$640.00 |
|--------------------------------|-----------------------------------|--|
| | | |
| | Component Description: | SWEEP 35% DEPOSIT INV LINE#26 |
| | Amount: | \$2,240.00 |
| | Component Description: | WXOW-MAIN ANTENNA- SWEEP 45PERCENT INV LINES #26 4-5- UPLOADED UPGRADE AND PO |
| | Amount: | \$2,880.00 |

| Elbow complex, broadband, at antenna input, per 4 1/16. | | |
|---|------------------------|---------------|
| feedline (if needed) | Component Description: | WXOW- |
| , , , , , , , , , , , , , , , , , , , | | DIELECTRIC- |
| | | ELBOW - 45% |
| | | INV LINES # 5 |
| | | AND 6 4-5- |
| | | UPLOADED |
| | | UPGRADE ANI |
| | | PO |
| | Amount: | \$4,555.35 |
| | Component Description: | ELBOW - 35% |
| | | DEPOSIT INV |
| | | LINES # 5 AND |
| | | ONLY |
| | Amount: | \$3,543.05 |
| | Component Description: | WXOW- ELBO |
| | | 10% DEPOSIT |
| | | FOR LINES #5 |
| | | AND 6 |
| | Amount: | \$1,012.30 |

Transmission Line

Cost Information

| Description Interim Transmission Line | Predetermined Cost Estimate \$127,800.00 | Estimated Cost \$121,500.00 | Estimated Cost Justification | Actual Cost \$90,057.94 | Actual Cost Justification |
|--|--|-----------------------------------|--|----------------------------|------------------------------|
| Rigid Transmission Line - copper, 4 1 /16" | \$127,800.00 | \$121,500.00 | N/A | \$90,057.94 | N/A |
| Primary Transmission Line | \$157,800.00 | \$151,500.00 | | \$104,573.24 | |
| Disconnect existing Interior RF components | \$12,500.00 | \$12,500.00 | Disconnect interior transmission line and filters from existing configuration and move within the building to make way for new facilities. | \$12,500.00 | N/A |
| Rigid Transmission Line - copper, 4 1 /16" | \$127,800.00 | \$121,500.00 | N/A | \$92,073.24 | N/A |

| Securirty - Site | \$17,500.00 | \$17,500.00 | This site requires security once the new transmission line and equipment arrive on site to be installed. Estimated length of 4-6 weeks. | N/A | N/A |
|-----------------------|----------------|----------------|--|----------------|-----|
| Sub-total | \$285,600.00 | \$273,000.00 | N/A | \$194,631.18 | N/A |
| Total for all systems | \$3,865,023.45 | \$3,808,208.45 | N/A | \$2,420,062.33 | N/A |

| Actual Information | |
|--------------------|-----------|
| Description | File Name |

| Rigid Transmission Line - copper, 4 1/16" | Component Description: | DIELECTRIC- WXOW-DIGIT LINE- BALANCE INV - LINE 1 - 10-11-18 UPLOADED NEW |
|--|------------------------|---|
| | Amount: | \$7,597.66 |
| | Component Description: | WXOW-INTERIM TX LINE DEPOSIT 45% LINE #2 |
| | Amount: | \$44,458.47 |
| | Component Description: | WXOW-DIE-LINE- SECTION REPLACEMENT- |
| | Amount: | INV-162026 \$1,141.00 |
| | Component Description: | WXOW-INTERIM TX LINE- 2nd 45percent inv - |
| | Amount: | LINE 2 and 21 \$44,458.47 |
| Disconnect existing | | |
| Interior RF components | Component Description: | WXOW- DECOMM RF - INV QC18-058 |
| | Amount: | \$12,500.00 |

| Rigid Transmission Line - | | |
|---------------------------|-------------------------------|------------------|
| copper, 4 1/16" | Component Description: | WXOW- TX LINE |
| | | 10% DEPOSIT |
| | | LINE #26 |
| | Amount: | \$10,230.36 |
| | Component Description: | WXOW- |
| | | DIELECTRIC-TX |
| | | LINE 45% INV FOR |
| | | LINE #7 4-5- |
| | | UPLOADED |
| | | UPGRADE AND PO |
| | Amount: | \$46,036.62 |
| | Component Description: | TX LINE 35% |
| | | DEPOSIT INV FOR |
| | | LINE #7 |
| | Amount: | \$35,806.26 |
| Securirty - Site | Information not provided. | |

Tower Equipment and Rigging Costs

Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|--|--------------------------------|-------------------|---|----------------|------------------------------|
| Primary Tower TOWER | \$381,100.00 | \$464,090.00 | | \$200,460.00 | |
| Tall Tower (greater than 500') | \$210,500.00 | \$302,090.00 | Tool is not accounting for two separate antenna installations. One for the interim and One for the main. \$200k each is the budget on a tall tower. | \$199,260.00 | N/A |
| Structural engineering tower load study for well documented tower | \$12,600.00 | \$12,000.00 | N/A | \$1,200.00 | N/A |
| Minor tower reinforcement /modifications | \$158,000.00 | \$150,000.00 | N/A | N/A | N/A |
| Sub-total | \$381,100.00 | \$464,090.00 | N/A | \$200,460.00 | N/A |
| Total for all systems | \$3,865,023.45 | \$3,808,208.45 | N/A | \$2,420,062.33 | N/A |

| Actual Information | |
|--------------------|-----------|
| Description | File Name |

| Tall Tower (greater than 500') | Component Description: | WXOW-PCI- TOWER DEP REIMBURSABLE NOW THAT CREW ON SITE-INV7240 |
|---|---------------------------|--|
| | Amount: | \$50,000.00 |
| | Component Description: | WXOW-PCI- ON SITE INSTALLING ANT AND LINE - INV 7312 |
| | Amount: | \$49,630.00 |
| | Component Description: | WXOW-PCI- ARRIVAL INV 7330 |
| | Amount: | \$99,630.00 |
| Structural engineering | | |
| tower load study for well documented tower | Component Description: | WXOW-TOWER RIG ANALYSIS- FORD-INV205618 |
| | Amount: | \$1,200.00 |
| Minor tower reinforcement /modifications | Information not provided. | |

Outside Professional Services

Cost Information

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual (Justific |
|--|--------------------------------|-------------------|--|--------------|----------------------|
| Outside Professional Services | \$354,106.00 | \$336,836.00 | | \$188,066.62 | |
| Project management of the transition | \$205,558.00 | \$195,178.00 | CO - DUE TO ADDITIONAL SERVICES FOR INTERIM ENGINEERING DESIGN AND AND PM AND LENGTH OF TIME REQUIRED BY TOWER CREW AND HVAC AND PLUMBING | \$165,187.50 | N/A |
| PM Reimbursable expenses | \$13,408.00 | \$13,408.00 | PM - infield travel and Per Diem reimbursable expenses | \$3,398.42 | N/A |
| Quarterly reporting -Atty | \$4,500.00 | \$4,500.00 | Preparation and submittal of the FCC required quarterly report 387 by the attorney. EST. 6qtrs@\$750 | N/A | N/A |
| Comprehensive coverage verification via field study, if needed | \$84,200.00 | \$80,000.00 | N/A | N/A | N/A |

| Attorney Fees - Prepare and File request for Special Temporary Authorization | \$7,360.00 | \$7,000.00 | We need 1 STA for the initial request and we are budgeting 1 additional STA in case the project requires an addition STA for unforeseen issues during the construction period. | N/A | N/. |
|--|------------|------------|--|------------|-----|
| Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application | \$2,365.00 | \$2,250.00 | N/A | N/A | N/ |
| Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application | \$5,260.00 | \$5,000.00 | N/A | \$4,162.00 | N/ |
| Prepare request for Special Temporary Authorization | \$4,100.00 | \$3,000.00 | We need 1 STA for the initial request and we are budgeting 1 additional STA in case the project requires an addition STA for unforeseen issues during the construction | \$1,100.00 | N/ |

| to Cover | | | | | |
|---|-------------|-------------|--|------------|-----|
| Application | | | | | |
| Address transition timing and coordination issues w/ other stations and wireless | \$2,630.00 | \$2,500.00 | N/A | N/A | N/A |
| Prepare and or review reimbursement form | \$2,630.00 | \$2,500.00 | N/A | N/A | N/A |
| Prepare engineering section of FCC Form 2100 (main), Construction Permit Application | \$3,155.00 | \$3,000.00 | N/A | \$1,970.00 | N/A |
| General Repack Attorney | \$10,000.00 | \$10,000.00 | see uploaded memo from Brooks Pierce- QMI Repack Invoice Memo for Shared Legal Expenses (Matter 104411 00054) for Form 399 | \$8,548.70 | N/A |
| Perform engineering | \$7,360.00 | \$7,000.00 | N/A | \$3,700.00 | N/A |
| study for new channel assignment and antenna development | | | | | |

| Total for all | \$3,865,023.45 | \$3,808,208.45 | N/A | \$2,420,062.33 | N/A |
|---------------|----------------|----------------|-----|----------------|-----|
| systems | | | | | |

| Actual Information Description | File Name | |
|--------------------------------------|------------------------|---|
| Project management of the transition | Component Description: | WXOW-PM 4THRU7 18 INV |
| | Amount: | QC18-068 \$98,730.00 |
| | Component Description: | WXOW-PM-SEPT- DEC-17 - INV- QC18-020 |
| | Amount: | \$18,045.00 |
| | Component Description: | WXOW-QCOMM- PM-INV QC17-145 - REPLACED PREVIOUS SUBMITAL- INV QC17-133 - PLEASE DELETE- THIS IS FOR LINE ITEM 4004 \$17,137,50 |
| | Amount: | \$17,137.50 |
| | Component Description: | WXOW-PM- 1THRU3-18 INVQC18-049 |
| | Amount: | \$31,275.00 |
| | Component Description: | PM - WXOW - 50% DEPOSIT INV-see quote PM QCOMM QC17004 requiring deposit. INV QC17- 133 is paid. |
| | Amount: | \$45,704.00 |

| PM Reimbursable | | |
|---|---------------------------|--|
| expenses | Component Description: | WXOW-PM |
| | | TRAVELEP- |
| | | 1THRU3-18- INV |
| | | QC18-049 |
| | Amount: | \$2,378.42 |
| | Component Description: | WXOW-PM - trave reimbursements- INV QC17-145 |
| | Amount: | \$1,020.00 |
| Quarterly reporting -Atty | Information not provided. | |
| Comprehensive coverage verification via field study, if needed | Information not provided. | |
| Attorney Fees - Prepare and File request for Special Temporary Authorization | Information not provided. | |
| Attorney Fees -Prepare and File FCC Form 2100 (main), License to Cover Application | Information not provided. | |

| Attorney Fees - Prepare | | |
|--|-------------------------------|------------------------------|
| and File FCC Form 2100 | Component Description: | LEGAL WXOW |
| (main), Construction Permit Application | | JUNE 2017 399 |
| | Amount: | \$359.00 |
| | | |
| | Component Description: | LEGAL WXOW APRIL 2017 399 |
| | Amount: | \$517.00 |
| | | |
| | Component Description: | LEGAL WXOW AUG 2017 - 399 |
| | Amount: | \$423.00 |
| | | ΨΤΖΟ.ΟΟ |
| | Component Description: | LEGAL WXOW |
| | | JULY 2017 -399 |
| | Amount: | \$1,846.00 |
| | Component Description: | LEGAL WORK |
| | Component Description. | FOR WXOW SEPT |
| | | 17 |
| | Amount: | \$564.00 |
| | Component Description: | LEGAL WXOW 39 |
| | | MAY 2017 |
| | Amount: | \$453.00 |
| Prepare request for | | |
| Special Temporary Authorization | Component Description: | WXOW-LOHNES- |
| Autionzation | | STA-INV201805- |
| | | 0275-08-64549 |
| | Amount: | \$1,100.00 |
| Prepare engineering | Information not provided. | |
| section of FCC Form 2100 | | |
| (main), License to Cover Application | | |
| | | |
| Address transition timing | Information not provided. | |
| Address transition timing and coordination issues w/ other stations and wireless | Information not provided. | |

| Prepare and or review reimbursement form | Information not provided. | |
|---|-----------------------------------|---|
| Prepare engineering section of FCC Form 2100 (main), Construction Permit Application | Component Description: Amount: | ENGR-WXOW-CP APP- LOHNES \$1,970.00 |
| General Repack Attorney | Component Description: Amount: | WXOW- BROOKS JUL18-INV 3955733 \$1,072.50 |
| | Component Description: Amount: | WXOW-BROOKS- JUNE18- INV3954663 \$1,287.00 |
| | Component Description: Amount: | WXOW-BROOKS- MAY18-INV3953760 \$2,788.50 |
| | Component Description: Amount: | Brooks-WXOW- ATTY fees- SEPT17-inv \$80.57 |
| | Component Description: Amount: | Brooks-WXOW-atty- June17 inv \$266.44 |
| | Component Description: Amount: | WXOW-Brooks-atty -May17 \$190.85 |
| | Component Description: Amount: | WXOW-BROOKS AUG18 INV 3957120 \$49.50 |

| Component Description: Amount: | WXOW-LEGAL INV- 3951197 FOR MAR18 WORK \$792.00 |
|-----------------------------------|--|
| Component Description: Amount: | Brooks -WXOW- NOV17- atty - inv \$221.57 |
| Component Description: Amount: | Brooks-WXOW-atty- July17 inv \$275.00 |
| Component Description: Amount: | WXOW-BROOKS- JAN-18 INV- 3949055 \$49.50 |
| Component Description: Amount: | Brooks-WXOW- AUG17-inv \$117.85 |
| Component Description: Amount: | WXOW-BROOKS - INV3952580- APRIL18 \$1,798.50 |
| Component Description: Amount: | WXOW-LEGAL INV 3950147 FEB 18 WORK \$49.50 |
| Component Description: Amount: | Brooks-WXOW-atty -OCT17-inv \$322.28 |

| Perform engineering study for new channel assignment and antenna development | Component Description: Amount: | ENGR-WXOW- NEW CHANNEL STUDY - 399 \$3,000.00 |
|---|-----------------------------------|--|
| | Component Description: | WXOW-LOHNES- MAP- INV201803- 0275-08-64549 |
| | Amount: | \$700.00 |

Other Expenses

Cost Information

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Co Justificat |
|---|--------------------------------|-------------------|--|-------------|-------------------------|
| Other Expenses | \$63,080.00 | \$62,515.00 | | \$3,450.00 | |
| MVPD Notification of Channel Change | \$5,000.00 | \$5,000.00 | FCC required announcements. | N/A | N/A |
| DTV Medical Facility Notification | \$11,550.00 | \$11,000.00 | N/A | \$2,950.00 | N/A |
| FCC Filing Fees - Form 2100 license to cover application | \$335.00 | \$325.00 | N/A | N/A | N/A |
| FCC Filing Fees - Special Temporary Authorization request | \$195.00 | \$190.00 | N/A | N/A | N/A |
| Disposal Costs (for equipment and other waste, net of any salvage value) | \$10,000.00 | \$10,000.00 | Rent 40 yard dumpster with multiple pickups. Estimated 6- months on site. Potential hazardous waste management issues. | \$0.00 | N/A |

| Total for all systems | \$3,865,023.45 | \$3,808,208.45 | N/A | \$2,420,062.33 | N/A |
|--|----------------|----------------|---|----------------|-----|
| Sub-total | \$63,080.00 | \$62,515.00 | N/A | \$3,450.00 | N/A |
| Equipment Storage | \$13,000.00 | \$13,000.00 | Expecting multiple staggered equipment deliveries from different vendors and need to store and stage new equipment prior to installation date. Anticipate from 6-24 months of storage time. | \$500.00 | N/A |
| Equipment Delivery and Handling Charges | \$8,000.00 | \$8,000.00 | Transport, forklift rental and handling fees from staging area to transmitter site. | \$0.00 | N/A |
| Develop and air announcement of upcoming channel change | \$15,000.00 | \$15,000.00 | Required FCC announcements and good will public relations must we upheld. The production airing and disseminating of these announcements are fundamental to our operations. | N/A | N/A |

| Actual Information Description | File Name |
|--|---------------------------|
| MVPD Notification of Channel Change | Information not provided. |

| DTV Medical Facility Notification | Component Description: Amount: | WXOW- MED NOTICE- INV 1012 \$2,950.00 |
|--|-----------------------------------|---|
| FCC Filing Fees - Form 2100 license to cover application | Information not provided. | |
| FCC Filing Fees - Special Temporary Authorization request | Information not provided. | |
| Disposal Costs (for equipment and other waste, net of any salvage value) | Information not provided. | |
| Develop and air announcement of upcoming channel change | Information not provided. | |
| Equipment Delivery and Handling Charges | Component Description: | WXOW-CASEYS DELIVERY OF EQ FROM STAGING TO STATION INV1011 |
| Equipment Storage | Amount: | \$3,000.00 |
| | Component Description: | WXOW-CASEYS- 1ST QTR- STORAGE AND FORKLIFT - INV 1005 |
| | Amount: | \$2,300.00 |
| | Component Description: | WXOW- CASEYS- FORKLIFT - INV 1010 |
| | Amount: | \$500.00 |

| Cost Information | Grand Total | | | | |
|---------------------|-----------------------|--------------------------------|----------------|----------------|--|
| | | Predetermined Cost Estimate | Estimated Cost | Actual Cost | |
| | Total for all systems | \$3,865,023.45 | \$3,808,208.45 | \$2,420,062.33 | |

| Reimbursem | entestiatus | Response |
|------------|--|----------|
| | The facility has ceased operating on its pre- auction channel. | No |
| | Construction of final facilities or all necessary modifications are complete. | No |
| | All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator. | No |

| Certification | Section | Question | Response |
|---------------|---|---|----------|
| | Submission of Estimated Expenses Statements | WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT. | |
| | | The Authorized Person signing below certifies that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. | |
| | | 2. The above-named entity acknowledges that all certifications and attached documentation are considered material representations. | |
| | | 3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount. | |
| | | | |

- The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
- 7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

| 8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested. | |
|---|---|
| I declare, under penalty of perjury, that I am an authorized representative of the above- named applicant for the Authorization(s) specified above. | BRADY DREASLER CORPORATE DIRECTOR OF ENGINEERING |

| Certification | Section | Question | Response |
|---------------|--|--|----------|
| | Submission of Actual Cost Documentation Statements | WILLFUL FALSE, FRAUDULENT, OR FICTITIOUS STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISIONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE AND/OR FRAUDULENT STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT (U.S. CODE, TITLE 31, SECTIONS 3729-3733). | |
| | | The Authorized Person signing below certifies and represents that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. | |
| | | 2. The above-named entity certifies that the statements in this form and attached documentation are true, complete, and correct. | |
| | | 3. The above-named entity acknowledges that all certifications and attached documentation are considered material representations. | |
| | | | |

- 4. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.
- 5. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster **Relocation Fund are** necessary to change channels (full power and Class A stations) and/or otherwise modify a television station's facility as a result of the spectrum repack (LPTV/TV Translator stations); or to minimize service disruption resulting from a repacked television station (FM stations); or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- 6. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 7. The above-named entity certifies that the cost information /documents submitted reflect costs actually incurred.

| 8. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission. 9. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a prerequisite for obtaining the | |
|--|---|
| payments herein requested. | |
| I declare, under penalty of perjury, that I am an authorized representative of the above- named applicant for the Authorization(s) specified above. | BRADY DREASLER CORPORATE DIRECTOR OF ENGINEERING |

Attachments