

(REFERENCE COPY - Not for submission)

FCC Form 399: Reimbursement Request

Service: DTV Call **KNVA** Channel: 23 (UHF) Facility Sign:

File 0000028705

Number:

ID:

FRN: 0006564959 Date 09/25

> Submitted: /2018

Applicant Information

Applicant Name, Type, and Contact Information

| Applicant | Address | Phone | Email | Applicant Type |
|-----------------------------|--|-----------------------------|-----------------------------------|-------------------|
| 54 BROADCASTING, INC. | Thomas J. Vaughan 901 W. MARTIN LUTHER KING BOULEVARD AUSTIN, TX 78701 United States | +1 (512) 478- 5400 | glenn. richards@pillsburylaw. com | Corporation |

Reimbursement Contact Name and Information Reimbursement Contact Information

| Applicant | Address | Phone | Email |
|----------------|---------|-------|-------|
| [Confidential] | | | |

Preparer Contact Information

Preparer Contact Name and Information

| Applicant | Address | Phone | Email |
|---|---|----------------------|--|
| Jessica Nyman , Esq . FCC Counsel Pillsbury Winthrop Shaw Pittman LLP | Jessica Nyman 1200 Seventeenth Street, NW Washington, DC 20036 United States | +1 (202) 663-8810 | jessica. nyman@pillsburylaw. com |

Broadcaster Information and Transition Plan

| Question | Response |
|--|--|
| Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information. | Yes |
| Briefly describe transition plan | Replace transmitter, antenna, and transmission line. Acquire interim antenna system during construction and duration of the assigned phase. Map and analyze tower; design and implement modifications if required. See attached. |

Transmitters

| Section | Question | Response |
|------------------------------|---|----------|
| Transmitter Related Expenses | Do you have transmitter related expenses? | Yes |

Primary Transmitter

Existing Transmitter Information

| Section | Question | Response |
|--|--|--------------------------|
| Existing Transmitter Description | Type of change | Purchase New |
| | Use | Primary (Main) |
| | Description of Use | N/A |
| | Ownership | Owned |
| | Owner | N/A |
| | Site | N/A |
| | Is this transmitter currently shared with another station? | No |
| | Is this transmitter currently in operating condition? | Yes |
| Existing Transmitter Manufacturer and Type | Manufacturer | |
| | Model | CTT-U-40 DCX-2H |
| | Year | 2000 |
| | Туре | Inductive Output Tube |
| | IOT Power Type | Two |
| | Power Capacity | 40 kW |

Primary Transmitter

New Transmitter Costs

| Section | Question | Response |
|-----------------|---|--|
| New Transmitter | Use | Primary (Main) |
| | Change Type | Purchase New |
| | Is this a request for upgraded equipment? | Yes |
| | Manufacturer | |
| | Model | ULXTE-40 |
| | Transmitter Type | Solid State |
| | Solid State Cooling | Liquid Cooled |
| | Solid State Power capacity | 25.1 kW |
| | Justification for New Transmitter | The manufacturer of the existing IOT transmitter advises that the transmitter cannot be retuned to the assigned channel. A new Comark Paragon MSDC IOT transmitter is the basis for the replacement cost, but the SS is less expensive. See attached quotes. |

Primary Transmitter

Other Transmitter Costs

| Section | Question | Response |
|---|--|------------|
| Electrical Service | Service Entrance (3 phases 800A 208V) | No |
| | Switchgear (industrial 800 amp) | Yes |
| | Transformer (480V) | Yes |
| | Power | 300 kVA |
| | Rigid Conduit and Wiring | Yes |
| | Size | 3 inches |
| | Length | 100.0 feet |
| | Other Electrical Service | No |
| | Description | N/A |
| HVAC Service | Does the replacement transmitter require HVAC Service? | No |
| | Туре | N/A |
| | Size | N/A |
| | Other Size | N/A |
| Transmitter Building Addition/Modification or Leasehold Improvement | Does the Transmitter Building require an addition, modification, other leashold improvement? | No |
| | Size | N/A |
| Channel 14 Costs | Is an RF Consulting Engineer needed? | N/A |
| | Is a channel 14 Mask Filer needed? | N/A |
| | Is additional field engineering time needed? | N/A |
| | Number of Days | N/A |

Primary Transmitter

Other Transmitter Cost Not Listed

| Name | Description |
|-------------------------------|--|
| Additional Interior RF System | Interior RF System Existing Transmitter to Interim Transmission line |

Antennas

| Section | Question | Response |
|--------------------------|---------------------------------------|----------|
| Antenna Related Expenses | Do you have antenna related expenses? | Yes |

Primary Antenna

Existing Antenna Information

| Section | Question | Response |
|---|--|--------------------|
| Existing Antenna Description | Type of change | Purchase New |
| | Antenna Use | Primary (Main) |
| | Description of Use | N/A |
| | Ownership | Owned |
| | Owner | N/A |
| | Site | N/A |
| | Is the existing antenna shared with another station or stations? | No |
| | Is the existing antenna directional? | No |
| | Is antenna in operating condition? | Yes |
| | Is antenna located on or in close proximity to an antenna farm? | Yes |
| Existing Antenna Manufacturer and Type | Class | Full Power |
| | Mounting | Top Mount |
| | Antenna position in stack | Тор |
| | Polarization | Horizontal |
| | Туре | Slotted Coaxial |
| | Number of Stations Supported | N/A |
| | Number of Panels | N/A |
| | Design power capacity in use | N/A |
| | Lower Limit | N/A |
| | Upper Limit | N/A |
| | Other Antenna Type | N/A |
| | ERP: (Effective Radiated Power) | 500.0 kW |

| Manufacturer | |
|--------------|------------------|
| Model | TFU- 30GTH 04 |
| Year | 2000 |

Primary Antenna

New Antenna Costs

| Section | Question | Response |
|------------------------|--|---------------------|
| New Antenna | Use | Primary (Main) |
| Description | Description of Use | N/A |
| | Change Type | Purchase New |
| | Is this a request for upgraded equipment? | Yes |
| | Ownership | Owned |
| | Owner | N/A |
| | Is antenna shared? | No |
| | Is antenna directional? | No |
| | Will antenna be located on or in close proximity to an antenna farm? | Yes |
| New Antenna | Class | Full Power |
| Manufacturer and Types | Mounting | Top Mount |
| | Antenna position in stack | Тор |
| | Polarization | Elliptical |
| | Туре | Slotted Coaxial |
| | Number of Stations Supported | N/A |
| | Number of Panels/Bays | N/A |
| | Lower Limit | N/A |
| | Upper Limit | N/A |
| | Design power capacity in use | N/A |
| | Other Antenna Type | N/A |
| | ERP: (Effective Radiated Power) | 500.0 kW |
| | Manufacturer | |
| | Model | 22GTH/VP-R O6 TC |

| Year | 2019 |
|-------------------------------|---|
| Justification for New Antenna | The existing primary antenna is a single channel slotted coaxial which cannot accommodate the assigned channel. |

Primary Antenna

Other Antenna Costs

| Section | Question | Response |
|--------------------------------|---|----------------------|
| Combiner for Shared Antenna | Do you need a Combiner for a Shared Antenna? | Yes |
| | Туре | New |
| | Number of channels supported | 2 |
| | Frequencies of channels supported | RF channel |
| | Frequency | N/A |
| | Do you need a combiner output splitter /switcher for dual feed lines? | No |
| Elbow Complex | Do you require the separate purchase of the Elbow Complex? | Yes |
| | Broadband or Single Channel? | Broadband |
| | Feed Line Size | 8 3/16 inches inches |
| Side Mount Brackets | Do you require the separate purchase of side mount brackets for a high power antenna? | No |
| Pattern Scatter Analysis | Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna? | No |

| Sweep Test | Do you require the sweep testing of transmission line and antenna? | Yes |
|------------|--|-----|
|------------|--|-----|

Enter a list of RF channel numbers.

| RF Channel Number |
|-------------------|
| 21 |
| 23 |

Primary Antenna

Other Antenna Cost Not Listed

| Name | Description |
|-------------------------------|--|
| ANTENNA SUPPORT POLE | ANTENNA SUPPORT POLE, 57.4 FT. MAINTAINS EXISTING OVERALL STRUCTURE HEIGHT ON TOWER. |
| ANTENNA MOUNTING WEDDING CAKE | ANTENNA MOUNTING WEDDING CAKE ADAPTER, 3 FT. ALLOWS ANTENNA TO MOUNT ON NEW SUPPORT POLE |
| FEED THROUGH COMPONENTS | FEED THROUGH COMPONENTS TO CONNECT ANTENNA INPUT TO ELBOW COMPLEX INSIDE CANDELABRA ARM |

Interim Antenna

New Antenna Costs

| Section | Question | Response |
|-------------------------|--|-------------------|
| New Antenna Description | Use | Interim |
| | Description of Use | N/A |
| | Change Type | Purchase New |
| | Ownership | Owned |
| | Owner | N/A |
| | Is antenna shared? | Yes |
| | Is antenna directional? | Yes |
| | Will antenna be located on or in close proximity to an antenna farm? | Yes |
| New Antenna | Class | Full Power |
| Manufacturer and Type | Mounting | Side Mount |
| | Antenna position in stack | Not in Stack |
| | Polarization | Horizontal |
| | Туре | Broadband Slot |
| | Number of Stations Supported | 2 |
| | Number of Panels/Bays | 24 |
| | Lower Limit | 513.00 MHz |
| | Upper Limit | 530.00 MHz |
| | Design power capacity in use | 50.0 % |
| | Other Antenna Type | N/A |
| | ERP: (Effective Radiated Power) | 950.0 kW |
| | Manufacturer | |
| | Model | TFU-WB-24 C160 |
| | Year | 2019 |

| Justification for New Antenna | An interim |
|-------------------------------|-------------|
| | antenna is |
| | necessary |
| | to keep |
| | station on |
| | the air |
| | during |
| | primary |
| | antenna |
| | replacement |
| | and for the |
| | duration of |
| | the |
| | assigned |
| | phase. |
| | |

Interim Antenna

Other Antenna Costs

| Section | Question | Response |
|--------------------------------|---|--------------|
| Combiner for Shared Antenna | Do you need a Combiner for a Shared Antenna? | Yes |
| | Туре | New |
| | Number of channels supported | 2 |
| | Frequencies of channels supported | RF channel |
| | Frequency | N/A |
| | Do you need a combiner output splitter /switcher for dual feed lines? | No |
| Elbow Complex | Do you require the separate purchase of the Elbow Complex? | Yes |
| | Broadband or Single Channel? | S |
| | Feed Line Size | 6 1/8 inches |
| Side Mount Brackets | Do you require the separate purchase of side mount brackets for an antenna? | Yes |
| Pattern Scatter Analysis | Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna? | Yes |
| Sweep Test | Do you require the sweep testing of transmission line and antenna? | Yes |

Enter a list of RF channel numbers.

| RF Channel Number |
|-------------------|
| 21 |
| 23 |

Interim Antenna

Other Antenna Cost Not Listed

Information not provided.

| Transmission ^{Seffien} | Question | Response |
|------------------------------------|---|----------|
| Transmission Line Related Expenses | Do you have transmission line related expenses? | Yes |

Primary Transmission Line

Existing Transmission Line

| n Line Section | Question | Response |
|--|--|----------------------|
| Existing Transmission Line Description | Type of change | Purchase New |
| | Use | Primary (Main) |
| | Description of Use | N/A |
| | Ownership | Owned |
| | Owner | N/A |
| | Site | N/A |
| | Is the existing transmission line shared with another station or stations? | No |
| | Is Transmission Line in operating condition? | Yes |
| Existing Transmission | Manufacturer | |
| Line Manufacturer and Type | Туре | Rigid |
| | Diameter | 8 3/16 inches |
| | Other Diameter | N/A |
| | Segment Length | 19 3/4 inches |
| | Other Segment Length | N/A |
| | Number of parallel runs | 1 |
| | Length | 1260 feet per run |

Primary Transmission Line

New Transmission Line

| New Transmission Line |
|-----------------------|
| Costs |

| Question | Response |
|---|----------------------|
| Use | Primary (Main) |
| Description of Use | N/A |
| Change Type | Purchase New |
| Is this a request for upgraded equipment? | No |
| Туре | Rigid |
| Diameter | 8 3/16 inches |
| Other Diameter | N/A |
| Segment Length | 19 3/4 inches |
| Other Segment Length | N/A |
| Number of parallel runs | 1 |
| Length | 1300 feet per run |
| | |

| Justification for New Transmission Line | |
|---|--|
| | |
| | |
| | |
| | |
| | |

The line might be compatible with the assigned channel, but a new line is budgeted in case the performance unacceptable on the assigned channel. The station will utilize the existing line if the sweep tests confirm acceptable performance.

Primary Other Transmission Line Expenses Not Listed

Transmission loine tion not provided.

New Transmission Line

| Interim |
|---------|
| Transmi |

| n <mark>Settio</mark> n | Question | Response |
|--------------------------------|---|---|
| New Transmission Line Costs | Use | Interim |
| | Description of Use | N/A |
| | Change Type | Purchase New |
| | Туре | Rigid |
| | Diameter | 6 1/8 inches |
| | Segment Length | 19 ¾ ' |
| | Other Segment Length | |
| | Number of parallel runs | 1 |
| | Length | 1075 feet per run |
| | Justification for New Transmission Line | An interim transmission line is necessary for the interim antenna to keep station on the air during primary antenna replacement and for the duration of the assigned phase. |

Interim Other Transmission Line Expenses Not Listed Transmission Line tion not provided.

Tower Equipment And Rigging Costs

| Section | Question | Response |
|---|---|----------|
| Tower Equipment or Rigging Costs Changes | Do you have tower equipment or rigging costs changes? | Yes |

Primary Tower

Existing Tower

| Section | Question | Response |
|---|---|----------------------|
| Existing Tower Description | Type of change | Modify Existing |
| | Tower Use | Primary (Main) |
| | Description of Use | N/A |
| | Ownership | Leased |
| | Is this tower consider Complex? | Candelabra |
| | Is this tower currently shared with any other stations? | Yes |
| | One or more FM, AM or TV radio broadcaster(s) | Yes |
| | Others Types of Users | Yes |
| | Is tower documented for structural analysis? | No |
| | Is tower compliant with Rev G? | No |
| Existing Tower Structure Registration | Do you have a tower registration number? | Yes |
| | ASR Number | 1050398 |
| Coordinates (NAD83 (North American Datum of 1983)) | Latitude (NAD83) | 30° 19' 34.0" N- |
| | Longitude (NAD83) | 097° 47' 59.0" W- |
| | Overall Structure Height | 1197.49 fee |
| | Support Structure Height | 1079.38 fee |
| | Ground Elevation Above Mean Sea Level (AMSL) | 849.73 feet |

| Structure Type | TOWER - Free Standing or Guyed Structure |
|------------------|--|
| Tower Owner | LIN Television of Texas, L. P. |
| Date Constructed | 09/22/1965 |

FM, AM or TV radio broadcasters. Facility ID's, Call Signs and Services of other broadcast stations with whom the tower is shared

| Facility ID | Call Sign | Service |
|-------------|-----------|---------|
| 35882 | KTFO-CD | DTV |
| 35920 | KXAN-TV | DTV |
| 35918 | KBVO-CD | DTV |

Other Types of Users

| Users |
|-----------------|
| 15 mwave licens |
| 2 RPU licenses |

Primary Tower

Tower Modification Costs

| Section | Question | Response |
|-------------------|--|---|
| Engineering Study | Please what type of engineering study is required, if any: | Study needed for undocumented /poorly documented tower |

| Tower Reinforcements | Please select whether tower reinforcements are needed: | Serious Reinforcements |
|----------------------|--|---------------------------|
| | are riceded. | needed |

Primary Tower

Tower Rigging Costs

| Section | Question | Response |
|---------------------------------|-----------------------------------|------------|
| Tower Rigging Costs | Complex Tower | Candelabra |
| Helicopter Services Required | Are helicopter services required? | No |

Primary Tower

Other Tower Expenses Not Listed

Information not provided.

Outside Professional

| Section | Question | Response |
|--|--|---|
| Services Costs Outside Project Management Services | Do you require outside project management services? | Yes |
| | Number of Hours | 1000 |
| | Explanation | It will be necessary to schedule and coordinate multiple vendors, complete progress reports, and update Schedule 399. Station does not have available personnel or personnel trained in project management for such complex projects. |
| Outside RF consulting Engineering Services | Perform engineering study for new channel assignment and antenna development | Yes |
| | Prepare engineering section of Form FCC Construction Permit Application | Yes |
| | For Auxiliary Facility | No |
| | For Main Facility | Yes |
| | Prepare engineering section of Form FCC License to Cover Application | Yes |
| | For Auxiliary Facility | No |
| | For Main Facility | Yes |
| | Prepare request for Special Temporary Authority | Yes |

| | Quantity | 1 |
|---------------------------------------|--|-----|
| | Do you have Distributed Transmission System engineering services? | N/A |
| | Critical Facility | N/A |
| | Terrain-Shielded Facility | N/A |
| Attorney and Other Outside Consulting | Prepare and file Form FCC Construction Permit Application | Yes |
| Services | For Auxiliary Facility | No |
| | For Main Facility | Yes |
| | Prepare and file Form FCC License to Cover Application | Yes |
| | For Auxiliary Facility | No |
| | For Main Facility | Yes |
| | Prepare request for Special Temporary Authority | Yes |
| | Quantity | 1 |
| | NEPA Section 106 environmental review | No |
| | Environmental Assessment | No |
| | ASR Modification | Yes |
| | FAA Consultation (including preparation of FAA Form 7460) | Yes |
| | Negotiation of Lease and other Matter for Shared Locations | Yes |
| | Prepare or Review FCC Form 399 for Reimbursement | Yes |
| | Address transition timing and coordination issues w/ other stations and wireless providers | Yes |
| RF Field Engineering Services | Comprehensive coverage verification via field study | No |
| | RF exposure measurements | No |
| | Additional Field Engineering Service | Yes |
| | | |

| Number of Days | 20 |
|----------------|---|
| Justification | It will be necessary to survey the site, plan the equipment, develop specifications for purchasing, and oversee multiple vendor RF projects. Station does not have available personnel or personnel trained in such services. |

Outside
Professional Services Expenses Not Listed
Professional Services ©qstsided.

Other Expenses

| Section | Question | Response |
|---------------------------------|--|----------|
| AM Pattern Disturbance | Is an Impact Study needed? | No |
| | Is Remediation needed? | No |
| Facility Expenses | Name | N/A |
| | Other Distributed Transmission System Expenses Not listed | N/A |
| | Name | N/A |
| | Is Notification of a Medical Facility required as a result of DTV broadcasting? | Yes |
| Permit and Filing Costs | Local Zoning | No |
| | Non-zoning permits | Yes |
| | BLM or NFS Coordination | No |
| | FCC Construction Permit Minor Change | No |
| | FCC License to Cover Application | No |
| | FCC Special Temporary Authority Application | No |
| Other Miscellaneous Expenses | Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)? | Yes |
| | Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs? | Yes |
| | Does this relocation require Equipment Storage? | Yes |
| | Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change? | Yes |
| | Does this relocation require MVPD Notification of a Channel Change? | Yes |

Other Expenses Not Listed

Expenses Information not provided.

Cost Information

Transmitters

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|---|--------------------------------|-------------------|---|----------------|------------------------------|
| Primary Transmitter ULXTE-40 | \$1,167,200.00 | \$1,006,930.00 | | \$63,886.50 | |
| 3" Rigid Conduit and Wiring (Cost per foot) | \$5,200.00 | \$5,000.00 | N/A | N/A | N/A |
| Switchgear - industrial 800 amp | \$38,200.00 | \$37,150.00 | N/A | N/A | N/A |
| Transformer 3 phase /480v - 300 KVA | \$36,800.00 | \$35,850.00 | N/A | N/A | N/A |
| Additional Interior RF System | \$140,000.00 | \$140,000.00 | N/A | \$63,886.50 | N/A |
| UHF - Liquid Cooled Solid State Transmitter 21 - 31 kW | \$947,000.00 | \$788,930.00 | Quoted cost is lower than the IOT equivalent. | N/A | N/A |
| Sub-total | \$1,167,200.00 | \$1,006,930.00 | N/A | \$63,886.50 | N/A |
| Total for all systems | \$4,599,332.00 | \$4,065,982.30 | N/A | \$1,076,316.08 | N/A |

Components

| Actual Information | | |
|---------------------------|-----------|--|
| Description | File Name | |

| 3" Rigid Conduit and Wiring (Cost per foot) | Information not provided. | |
|---|---------------------------|---|
| Switchgear - industrial 800 amp | Information not provided. | |
| Transformer 3 phase/480v - 300 KVA | Information not provided. | |
| Additional Interior RF System | | |
| | Component Description: | Three channe combiner, installment #2 |
| | Amount: | \$31,943.25 |
| | Component Description: | Three channe combiner, |
| | Amount: | installment #1 |
| | Amaiint. | \$31,943.25 |

Cost Information

Antennas

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|--|--------------------------------|-------------------|------------------------------------|--------------|------------------------------|
| Interim Antenna TFU- WB-24 C160 | \$282,090.00 | \$276,620.00 | | \$135,405.00 | |
| Side mount brackets for high power antennas (if not included in antenna base cost) | \$23,150.00 | \$22,500.00 | N/A | N/A | N/A |
| Pattern scatter analysis for side mount high /med power antennas (if not included in antenna base cost) | \$5,260.00 | \$5,120.00 | N/A | N/A | N/A |

| Primary Antenna 22GTH VP-R O6 TC | \$557,312.00 | \$455,967.00 | | \$332,475.30 | |
|--|--------------|--------------|---|--------------|-----|
| Elbow complex, single channel, at antenna input, per 6 1 /8. feedline (if needed) | \$12,300.00 | \$12,000.00 | N/A | N/A | N/A |
| Sweep test of existing antenna | \$6,730.00 | \$6,550.00 | N/A | N/A | N/A |
| New combiner, cost per channel (without antenna) | \$84,200.00 | \$80,000.00 | N/A | N/A | N/A |
| | | | with KXAN; however, KXAN is a "Non- Repack" station; therefore, expenses are not shared. Interim antenna is required for stations to remain on- air while main facility is built-out. | | |
| Power, Side Mount, basic slot antenna, 24 bay,, 950 kW input, directional,, horizontally polarized | | | Dielectric Quote Number DMS127-3. KNVA will share interim antenna | | |

| UHF - High Power Top Mount (200- 1000 kW), One station antenna , elliptically or circularly polarized | \$289,500.00 | \$194,835.00 | See Dielectric Quote Number DMS095-2. KNVA will share main antenna with KXAN; however, KXAN is a "Non- Repack" station; therefore, expenses are not shared. Costs for V- pol fill have been | \$175,351.50 | N/A |
|---|--------------|--------------|---|--------------|-----|
| FEED THROUGH COMPONENTS | \$20,588.00 | \$20,588.00 | removed. See Dielectric Quote Number DMS095-2. KNVA will share main antenna with KXAN; however, KXAN is a "Non- Repack" station; therefore, expenses are not shared. | \$18,529.20 | N/A |

| ANTENNA | \$18,300.00 | \$18,300.00 | See | \$16,470.00 | N/A |
|--------------------------------------|--------------|--------------|------------|--------------|-----|
| MOUNTING | | | Dielectric | | |
| WEDDING | | | Quote | | |
| CAKE | | | Number | | |
| | | | DMS095-2. | | |
| | | | KNVA will | | |
| | | | share main | | |
| | | | antenna | | |
| | | | with KXAN; | | |
| | | | however, | | |
| | | | KXAN is a | | |
| | | | "Non- | | |
| | | | Repack" | | |
| | | | station; | | |
| | | | therefore, | | |
| | | | expenses | | |
| | | | are not | | |
| | | | shared. | | |
| | | | onarou. | | |
| ANTENNA | \$119,044.00 | \$119,044.00 | See | \$107,139.60 | N/A |
| SUPPORT | | | Dielectric | | |
| POLE | | | Quote | | |
| | | | Number | | |
| | | | DMS095-2. | | |
| | | | KNVA will | | |
| | | | share main | | |
| | | | antenna | | |
| | | | with KXAN; | | |
| | | | however, | | |
| | | | KXAN is a | | |
| | | | "Non- | | |
| | | | Repack" | | |
| | | | station; | | |
| | | | therefore, | | |
| | | | expenses | | |
| | | | are not | | |
| | | | shared. | | |
| | | | onarea. | | |
| New combiner, cost per channel | \$84,200.00 | \$80,000.00 | N/A | N/A | N/A |

| Elbow | \$18,950.00 | \$16,650.00 | See | \$14,985.00 | N/A |
|--------------------------------|----------------|----------------|------------|----------------|-----|
| complex, | | | Dielectric | | |
| broadband, at | | | Quote | | |
| antenna input, | | | Number | | |
| per 8 3/16. | | | DMS095-2. | | |
| feedline (if | | | KNVA will | | |
| needed) | | | share main | | |
| | | | antenna | | |
| | | | with KXAN; | | |
| | | | however, | | |
| | | | KXAN is a | | |
| | | | "Non- | | |
| | | | Repack" | | |
| | | | station; | | |
| | | | therefore, | | |
| | | | expenses | | |
| | | | are not | | |
| | | | shared. | | |
| Sweep test of existing antenna | \$6,730.00 | \$6,550.00 | N/A | N/A | N/A |
| antonna | | | | | |
| Sub-total | \$839,402.00 | \$732,587.00 | N/A | \$467,880.30 | N/A |
| Total for all systems | \$4,599,332.00 | \$4,065,982.30 | N/A | \$1,076,316.08 | N/A |

Components

| Actual Information Description | File Name |
|--|---------------------------|
| Side mount brackets for high power antennas (if not included in antenna base cost) | Information not provided. |
| Pattern scatter analysis for side mount high/med power antennas (if not included in antenna base cost) | Information not provided. |

| UHF - High Power, Side Mount, basic slot antenna, 24 bay,, 950 kW input, directional,, horizontally polarized | Component Description: | Antenna component, line 1 of invoice, installment #2 \$67,702.50 | |
|---|---------------------------|--|--|
| | Amount: | | |
| | Component Description: | Antenna component, line 1 of invoice, installment #1 | |
| | Amount: | \$67,702.50 | |
| New combiner, cost per channel (without antenna) | Information not provided. | | |
| Sweep test of existing antenna | Information not provided. | | |
| Elbow complex, single channel, at antenna input, per 6 1/8. feedline (if needed) | Information not provided. | | |
| UHF - High Power Top Mount (200-1000 kW), One station antenna , elliptically or circularly polarized | Component Description: | UHF High Power Top Mount, line 1 of invoice, | |
| | Amount: | installment #2 \$87,675.75 | |
| | Component Description: | UHF High Power Top Mount, line 1 | |
| | Amount: | of invoice, installment #1 \$87,675.75 | |

| COMPONENTS | Component Description: Amount: | Feed through component, line 5 of invoice, installment #2 \$9,264.60 |
|----------------------------------|---------------------------------|--|
| | Component Description: Amount: | Feed through components, line 5 of invoice, installment #1 \$9,264.60 |
| ANTENNA MOUNTING WEDDING CAKE | Component Description: | Antenna Mounting component, line 3 of invoice, |
| | Amount: | installment #2 \$8,235.00 |
| | Component Description: | Antenna mounting component, line 3 of invoice, installment #1 |
| | Amount: | \$8,235.00 |
| ANTENNA SUPPORT POLE | Component Description: | Antenna support pole, line 4 of |
| | Amount: | invoice, installment #2 \$53,569.80 |
| | Component Description: | Antenna support pole component, line 4 of invoice, |
| | Amount: | installment #1 \$53,569.80 |
| New combiner, cost per | Information not provided. | |

| Elbow complex, broadband, at antenna input, per 8 3/16. | | |
|---|---------------------------|------------------------------|
| feedline (if needed) | Component Description: | Digitline elbow |
| , | | complex, line 6 of |
| | | invoice, |
| | Amount: | installment #2 \$7,492.50 |
| | | |
| | Component Description: | Digitline elbow |
| | | complex, line 6 of |
| | | invoice, |
| | | installment #1 |
| | Amount: | \$7,492.50 |
| Sweep test of existing | Information not provided. | |
| antenna | | |

Cost Information

Transmission Line

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|---|-----------------------------|-------------------|--|--------------|---------------------------|
| Interim Transmission Line | \$217,150.00 | \$147,251.30 | | \$132,526.18 | |
| Rigid Transmission Line - copper, 6 1/8" | \$217,150.00 | \$147,251.30 | See Dielectric Quote Number DMS127-3. KNVA will share Interim transmission line with KXAN; however, KXAN is a "Non- Repack" station; therefore, expenses are not shared. Interim line is required for stations to remain on-air while main facility is built-out | \$132,526.18 | N/A |
| Primary Transmission Line | \$451,100.00 | \$300,729.00 | | \$270,656.10 | |

| Rigid Transmission Line - copper, 8 3 /16" | \$451,100.00 | \$300,729.00 | See Dielectric Quote Number DMS095-2. KNVA will share main transmission line with KXAN; however, KXAN is a "Non- Repack" station; therefore, expenses are not shared. | \$270,656.10 | N/A |
|--|----------------|----------------|---|----------------|-----|
| Sub-total | \$668,250.00 | \$447,980.30 | N/A | \$403,182.28 | N/A |
| Total for all systems | \$4,599,332.00 | \$4,065,982.30 | N/A | \$1,076,316.08 | N/A |

Components

| Actual Information Description | File Name | |
|--|------------------------|---|
| Rigid Transmission Line - copper, 6 1/8" | Component Description: | Rigid transmission line, line 2 of invoice, |
| | Amount: | installment #2 \$66,263.09 |
| | Component Description: | Rigid transmission line, line 2 of invoice, installment #1 |
| | Amount: | \$66,263.09 |

| Rigid Transmission Line - copper, 8 3/16" | Component Description: | Rigid transmission line, line 7 of invoice, installment #2 |
|---|------------------------|--|
| | Amount: | \$135,328.05 |
| | Component Description: | Rigid transmission line component, line 7 of invoice, installment #1 |

\$135,328.05

Amount:

Cost Information

Tower Equipment and Rigging Costs

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description Primary Tower TOWER | Predetermined Cost Estimate \$1,499,300.00 | Estimated Cost \$1,459,100.00 | Estimated Cost Justification | Actual Cost \$141,367.00 | Actual Cost Justification |
|--|--|-------------------------------------|------------------------------------|-----------------------------|------------------------------|
| Tower mapping for an undocumented /poorly documented tower and preparation of documentation necessary for tower load study | \$26,300.00 | \$25,600.00 | N/A | \$17,500.00 | N/A |
| Complex Tower (includes, for example, those with candelabras and/or stacked antennas) | \$421,000.00 | \$409,500.00 | N/A | N/A | N/A |
| Serious tower reinforcement /modifications | \$1,052,000.00 | \$1,024,000.00 | N/A | \$123,867.00 | N/A |
| Sub-total | \$1,499,300.00 | \$1,459,100.00 | N/A | \$141,367.00 | N/A |
| Total for all systems | \$4,599,332.00 | \$4,065,982.30 | N/A | \$1,076,316.08 | N/A |

Components

| Actual Information | | |
|---------------------------|-----------|--|
| Description | File Name | |

| Tower mapping for an undocumented/poorly documented tower and preparation of documentation necessary for tower load study | Component Description: Amount: | Design structural modifications \$5,000.00 |
|---|--------------------------------|--|
| | Component Description: Amount: | Structural mapping \$6,500.00 |
| | Component Description: Amount: | Structural report \$6,000.00 |
| Complex Tower (includes, for example, those with candelabras and/or stacked antennas) | Information not provided. | |
| Serious tower reinforcement /modifications | Component Description: | Deposit for Antenna replacement |
| | Amount: | services \$31,740.00 |
| | Component Description: | Deposit for Tower Modification |
| | Amount: | Services \$82,127.00 |
| | Component Description: | Deposit for Tower services |
| | | Services |

Cost Information

Outside Professional Services

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| | | | Estimated | | |
|--|-----------------------------|-------------------|-----------------------|-------------|------------------------------|
| Description | Predetermined Cost Estimate | Estimated Cost | Cost Justification | Actual Cost | Actual Cost Justification |
| Outside Professional Services | \$305,130.00 | \$299,635.00 | | \$0.00 | |
| Additional Field Engineering Service, 20 Days | \$108,000.00 | \$108,000.00 | N/A | N/A | N/A |
| FAA consultant, including cost of preparing FAA Form 7460 (Notice of Proposed Construction), if needed for height increase | \$2,105.00 | \$2,050.00 | N/A | N/A | N/A |
| ASR modification (prepare FCC Form 854) | \$2,105.00 | \$2,050.00 | N/A | N/A | N/A |
| Attorney Fees - Prepare and File request for Special Temporary Authorization | \$3,680.00 | \$3,585.00 | N/A | N/A | N/A |
| Attorney Fees - Negotiation of lease and other matters for shared locations | \$4,210.00 | \$4,095.00 | N/A | N/A | N/A |

| Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application | \$2,365.00 | \$2,305.00 | N/A | N/A | N/A |
|--|------------|------------|-----|--------|-----|
| Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application | \$5,260.00 | \$5,120.00 | N/A | N/A | N/A |
| Prepare request for Special Temporary Authorization | \$2,050.00 | \$1,535.00 | N/A | N/A | N/A |
| Prepare engineering section of FCC Form 2100 (main), License to Cover Application | \$1,580.00 | \$1,535.00 | N/A | N/A | N/A |
| Perform engineering study for new channel assignment and antenna development | \$7,360.00 | \$7,170.00 | N/A | \$0.00 | N/A |
| Address transition timing and coordination issues w/ other stations and wireless | \$2,630.00 | \$2,560.00 | N/A | N/A | N/A |
| Prepare and or review reimbursement form | \$2,630.00 | \$2,560.00 | N/A | \$0.00 | N/A |

| Total for all | \$4,599,332.00 | \$4,065,982.30 | N/A | \$1,076,316.08 | N/A |
|--|----------------|----------------|-----|----------------|-----|
| Sub-total | \$305,130.00 | \$299,635.00 | N/A | \$0.00 | N/A |
| Prepare engineering section of FCC Form 2100 (main), Construction Permit Application | \$3,155.00 | \$3,070.00 | N/A | \$0.00 | N/A |
| Project management of the transition | \$158,000.00 | \$154,000.00 | N/A | \$0.00 | N/A |

Components

Information not provided.

Cost Information

Other Expenses

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|--|--------------------------------|-------------------|--|----------------|------------------------------|
| Other Expenses | \$120,050.00 | \$119,750.00 | | \$0.00 | |
| MVPD Notification of Channel Change | \$2,000.00 | \$2,000.00 | N/A | N/A | N/A |
| Develop and air announcement of upcoming channel change | \$6,500.00 | \$6,500.00 | Production time to produce spots and crawls for viewer notification. | \$0.00 | N/A |
| Equipment Storage | \$25,000.00 | \$25,000.00 | N/A | N/A | N/A |
| Equipment Delivery and Handling Charges | \$25,000.00 | \$25,000.00 | N/A | N/A | N/A |
| Disposal Costs (for equipment and other waste, net of any salvage value) | \$25,000.00 | \$25,000.00 | N/A | N/A | N/A |
| Non-zoning permits | \$25,000.00 | \$25,000.00 | N/A | N/A | N/A |
| DTV Medical Facility Notification | \$11,550.00 | \$11,250.00 | N/A | N/A | N/A |
| Sub-total | \$120,050.00 | \$119,750.00 | N/A | \$0.00 | N/A |
| Total for all systems | \$4,599,332.00 | \$4,065,982.30 | N/A | \$1,076,316.08 | N/A |

Components

Information not provided.

Cost Information

Grand Total

| | Predetermined Cost Estimate | Estimated Cost | Actual Cost |
|-----------------------|--------------------------------|----------------|----------------|
| Total for all systems | \$4,599,332.00 | \$4,065,982.30 | \$1,076,316.08 |

| Reimbursem | entestiatus | Response |
|------------|--|----------|
| | The facility has ceased operating on its pre- auction channel. | No |
| | Construction of final facilities or all necessary modifications are complete. | No |
| | All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator. | No |

Section Question Response

Submission of Estimated Expenses Statements

WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.

- 1. The Authorized
 Person signing
 below certifies that he
 /she is authorized to
 submit this TV
 Broadcaster
 Relocation Fund
 Reimbursement
 Form on behalf of
 the above-named
 entity.
- 2. The above-named entity acknowledges that all certifications and attached documentation are considered material representations.
- 3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.

- 4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- 5. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
- 7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the abovenamed applicant for the Authorization(s) specified above. Thomas J. Vaughan President

09/25/2018

Section Question Response

Submission of Actual Cost Documentation Statements

WILLFUL FALSE, FRAUDULENT, OR FICTITIOUS STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISIONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE AND/OR FRAUDULENT STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT (U.S. CODE, TITLE 31, SECTIONS 3729-3733).

- 1. The Authorized
 Person signing
 below certifies and
 represents that he
 /she is authorized to
 submit this TV
 Broadcaster
 Relocation Fund
 Reimbursement
 Form on behalf of
 the above-named
 entity.
- The above-named entity certifies that the statements in this form and attached documentation are true, complete, and correct.
- The above-named entity acknowledges that all certifications and attached documentation are considered material representations.

- 4. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.
- 5. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (full power and Class A stations) and/or otherwise modify a television station's facility as a result of the spectrum repack (LPTV/TV Translator stations); or to minimize service disruption resulting from a repacked television station (FM stations); or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- 6. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 7. The above-named entity certifies that the cost information /documents submitted reflect costs actually incurred.

- 8. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.
- 9. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a prerequisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the abovenamed applicant for the Authorization(s) specified above. Thomas J. Vaughan President

09/25/2018

Attachments