



(REFERENCE COPY - Not for submission)

# FCC Form 399: Reimbursement Request

Facility **73356** | Service: **DTV** | Call **WPXN-TV** | Channel: **34 (UHF)** |  
ID:  
File **0000028629** | Sign:  
Number:  
FRN: **0003720042** | Date **08/17**  
Submitted: **/2018**

## Applicant Information

### Applicant Name, Type, and Contact Information

Applicant	Address	Phone	Email	Applicant Type
<b>ION MEDIA LICENSE COMPANY, LLC</b>	Bianca Frye 601	+1 (561)	BiancaFrye@ionmedia.com	Limited Liability Company
Doing Business As: ION MEDIA LICENSE COMPANY, LLC	Clearwater Park Road West Palm Beach, FL 33401 United States	682- 4110		

## Reimbursement Contact Information

### Reimbursement Contact Name and Information

Applicant	Address	Phone	Email
[Confidential]			

## Preparer Contact Information

### Preparer Contact Name and Information

Applicant	Address	Phone	Email
The Preparer is same as the reimbursement contact.			

## Broadcaster Information and Transition Plan

Question	Response
----------	----------

Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information.	Yes
Briefly describe transition plan	Relocate from current site (ESB) to 1WTC. Will be using the master antenna equipment at the new facility and installing new transmitters and RF systems to the master combiner. See attached Transition Plan Exhibit for more information.

## Transmitters

Section	Question	Response
Transmitter Related Expenses	Do you have transmitter related expenses?	Yes

**Auxiliary  
Transmitter****Add Transmitter Information**

Section	Question	Response
<b>Existing Transmitter Description</b>	Type of change	Purchase New
	Use	Auxiliary (Backup)
	Description of Use	Auxiliary Transmitter
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is this transmitter currently shared with another station?	No
	Is this transmitter currently in operating condition?	Yes
<b>Existing Transmitter Manufacturer and Type</b>	Manufacturer	
	Model	Ultimate
	Year	2002
	Type	Solid State
	Solid State Cooling	Liquid Cooled
	Solid State Power Capacity	10 kW

**Auxiliary  
Transmitter****New Transmitter Costs**

Section	Question	Response
<b>New Transmitter</b>	Use	Auxiliary (Backup)
	Change Type	Purchase New
	Is this a request for upgraded equipment?	No
	Manufacturer	
	Model	THU9-12 EVO
	Transmitter Type	Solid State
	Solid State Cooling	Liquid Cooled
	Solid State Power capacity	19 kW
	Justification for New Transmitter	See attached Ultimate and Optimum Transmitter Exhibit. New location requires additional TPO.

**Auxiliary  
Transmitter****Other Transmitter Costs**

Section	Question	Response
<b>Electrical Service</b>	Service Entrance (3 phases 800A 208V)	No
	Switchgear (industrial 800 amp)	Yes
	Transformer (480V)	Yes
	Power	150 kVA
	Rigid Conduit and Wiring	No

	Size	N/A
	Length	N/A
	Other Electrical Service	Yes
	Description	Electrical and mechanical installation for replacement transmitter.
<b>HVAC Service</b>	Does the replacement transmitter require HVAC Service?	No
	Type	N/A
	Size	N/A
	Other Size	N/A
<b>Transmitter Building Addition/Modification or Leasehold Improvement</b>	Does the Transmitter Building require an addition, modification, other leasehold improvement?	No
	Size	N/A
<b>Channel 14 Costs</b>	Is an RF Consulting Engineer needed?	N/A
	Is a channel 14 Mask Filer needed?	N/A
	Is additional field engineering time needed?	N/A
	Number of Days	N/A

**Auxiliary Transmitter**      **Other Transmitter Cost Not Listed**  
Information not provided.

**Primary  
Transmitter**

**Existing Transmitter Information**

Section	Question	Response
<b>Existing Transmitter Description</b>	Type of change	Purchase New
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is this transmitter currently shared with another station?	No
	Is this transmitter currently in operating condition?	Yes
<b>Existing Transmitter Manufacturer and Type</b>	Manufacturer	
	Model	DCX
	Year	2002
	Type	Inductive Output Tube
	IOT Power Type	Three
	Power Capacity	60 kW

**Primary  
Transmitter**

**New Transmitter Costs**

Section	Question	Response
New Transmitter	Use	Primary (Main)
	Change Type	Purchase New
	Is this a request for upgraded equipment?	Yes
	Manufacturer	
	Model	THU9-16 EVO
	Transmitter Type	Solid State
	Solid State Cooling	Liquid Cooled
	Solid State Power capacity	25.5 kW
	Justification for New Transmitter	We do not agree with your "upgrade" characterization. We have calculated our ERP and headroom requirements in accordance with the reimbursement rules. See attached revised Transmitter Exhibit, including Upgrade Disclaimer.

**Primary  
Transmitter**

**Other Transmitter Costs**

Section	Question	Response
Electrical Service	Service Entrance (3 phases 800A 208V)	No
	Switchgear (industrial 800 amp)	Yes
	Transformer (480V)	Yes

	Power	150 kVA
	Rigid Conduit and Wiring	No
	Size	N/A
	Length	N/A
	Other Electrical Service	Yes
	Description	Electrical and mechanical installation for replacement transmitter.
<b>HVAC Service</b>	Does the replacement transmitter require HVAC Service?	No
	Type	N/A
	Size	N/A
	Other Size	N/A
<b>Transmitter Building Addition/Modification or Leasehold Improvement</b>	Does the Transmitter Building require an addition, modification, other leasehold improvement?	No
	Size	N/A
<b>Channel 14 Costs</b>	Is an RF Consulting Engineer needed?	N/A
	Is a channel 14 Mask Filer needed?	N/A
	Is additional field engineering time needed?	N/A
	Number of Days	N/A

**Primary Transmitter**

**Other Transmitter Cost Not Listed**

Name	Description
<b>Removal of Existing Equipment</b>	Removal of existing transmitters and equipment
<b>RF Interconnect</b>	Interconnect between transmitter and combiner



**Antennas**

Section	Question	Response
Antenna Related Expenses	Do you have antenna related expenses?	Yes

## Primary Antenna

### Existing Antenna Information

Section	Question	Response
Existing Antenna Description	Type of change	Lease New
	Antenna Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing antenna shared with another station or stations?	No
	Is the existing antenna directional?	Yes
	Is antenna in operating condition?	Yes
	Is antenna located on or in close proximity to an antenna farm?	Yes
Existing Antenna Manufacturer and Type	Class	Full Power
	Mounting	Side Mount
	Antenna position in stack	Not in Stack
	Polarization	Elliptical
	Type	Slotted Coaxial
	Number of Stations Supported	N/A
	Number of Panels	N/A
	Design power capacity in use	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power)	180.0 kW
	Manufacturer	

Model	TFU- 24DSC-R CT170 SP- DC
Year	2003

**Primary  
Antenna**

**New Antenna Costs**

Section	Question	Response
<b>New Antenna Description</b>	Use	Primary (Main)
	Description of Use	N/A
	Change Type	Lease New
	Is this a request for upgraded equipment?	No
	Ownership	Leased
	Owner	Durst - 1WTC
	Is antenna shared?	Yes
	Is antenna directional?	No
	Will antenna be located on or in close proximity to an antenna farm?	Yes
<b>New Antenna Manufacturer and Types</b>	Class	Full Power
	Mounting	Top Mount
	Antenna position in stack	Top
	Polarization	Elliptical
	Type	Broadband Panel
	Number of Stations Supported	4
	Number of Panels/Bays	40
	Lower Limit	470.00 MHz
	Upper Limit	698.00 MHz
	Design power capacity in use	35.0 %
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power) .....	100.0 kW
	Manufacturer	
	Model	PEP40E

	Year	2017
	Justification for New Antenna	Current slot antenna can not be re-channelled.

## Primary Antenna

### Other Antenna Costs

Section	Question	Response
<b>Combiner for Shared Antenna</b>	Do you need a Combiner for a Shared Antenna?	Yes
	Type	Additional Module
	Number of channels supported	4
	Frequencies of channels supported	RF channel
	Frequency	N/A
	Do you need a combiner output splitter /switcher for dual feed lines?	No
<b>Elbow Complex</b>	Do you require the separate purchase of the Elbow Complex?	No
	Broadband or Single Channel?	N/A
	Feed Line Size	N/A
<b>Side Mount Brackets</b>	Do you require the separate purchase of side mount brackets for a high power antenna?	No
<b>Pattern Scatter Analysis</b>	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	No
<b>Sweep Test</b>	Do you require the sweep testing of transmission line and antenna?	Yes

Enter a list of RF channel numbers.

RF Channel Number

---

36

---

35

---

34

---

**Primary  
Antenna**

**Other Antenna Cost Not Listed**

Information not provided.

**Interim  
Antenna**

**New Antenna Costs**

Section	Question	Response
<b>New Antenna Description</b>	Use	Interim
	Description of Use	N/A
	Change Type	Lease New
	Ownership	Leased
	Owner	Durst - 1WTC
	Is antenna shared?	Yes
	Is antenna directional?	No
	Will antenna be located on or in close proximity to an antenna farm?	Yes
<b>New Antenna Manufacturer and Type</b>	Class	Full Power
	Mounting	Top Mount
	Antenna position in stack	Middle
	Polarization	Elliptical
	Type	Broadband Panel
	Number of Stations Supported	4
	Number of Panels/Bays	96
	Lower Limit	470.00 MHz
	Upper Limit	698.00 MHz
	Design power capacity in use	35.0 %
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power)	100.0 kW
	Manufacturer	
	Model	PEP96L
	Year	2017

Justification for New Antenna

Required for on-air operation during channels transition.

## Interim Antenna

### Other Antenna Costs

Section	Question	Response
<b>Combiner for Shared Antenna</b>	Do you need a Combiner for a Shared Antenna?	Yes
	Type	Additional Module
	Number of channels supported	4
	Frequencies of channels supported	RF channel
	Frequency	N/A
	Do you need a combiner output splitter /switcher for dual feed lines?	No
<b>Elbow Complex</b>	Do you require the separate purchase of the Elbow Complex?	No
	Broadband or Single Channel?	N/A
	Feed Line Size	N/A
<b>Side Mount Brackets</b>	Do you require the separate purchase of side mount brackets for an antenna?	No
<b>Pattern Scatter Analysis</b>	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	No
<b>Sweep Test</b>	Do you require the sweep testing of transmission line and antenna?	Yes

Enter a list of RF channel numbers.

RF Channel Number



---

34

---

36

---

**Interim  
Antenna**

**Other Antenna Cost Not Listed**

Information not provided.

**Transmission Line**

Section	Question	Response
Transmission Line Related Expenses	Do you have transmission line related expenses?	No

**Tower Equipment And Rigging Costs**

Section	Question	Response
Tower Equipment or Rigging Costs Changes	Do you have tower equipment or rigging costs changes?	Yes

**Primary Tower****Add Tower**

Section	Question	Response
Existing Tower Description	Type of change	Modify Existing
	Tower Use	Primary (Main)
	Description of Use	N/A
	Ownership	Leased
	Is this tower consider Complex?	Located on Building
	Is this tower currently shared with any other stations?	Yes
	One or more FM, AM or TV radio broadcaster(s)	Yes
	Others Types of Users	No
	Is tower documented for structural analysis?	Yes
	Is tower compliant with Rev G?	Yes
Existing Tower Structure Registration	Do you have a tower registration number?	Yes
	ASR Number	1263701
Coordinates (NAD83 ( North American Datum of 1983))	Latitude (NAD83)	40° 42' 46.8" N-

Longitude (NAD83)	074° 00' 47.3" W-
Overall Structure Height	1791.97 feet
Support Structure Height	1334.63 feet
Ground Elevation Above Mean Sea Level (AMSL)	14.11 feet
Structure Type	BTWR - Building with Tower
Tower Owner	Port Authority of New York and New Jersey
Date Constructed	05/10/2013

**FM, AM or TV radio  
broadcasters. Facility ID's,  
Call Signs and Services of  
other broadcast stations with  
whom the tower is shared**

Facility ID	Call Sign	Service
73881	WPIX	DTV
18795	WNET	DTV
1328	WABC-TV	DTV
73333	WNJU	DTV
47535	WNBC	DTV
9610	WCBS-TV	DTV

**Primary  
Tower**

**Tower Modification Costs**

Section	Question	Response
Engineering Study	Please what type of engineering study is required, if any:	No study needed

<b>Tower Reinforcements</b>	Please select whether tower reinforcements are needed:	No reinforcements needed
-----------------------------	--	--------------------------

**Primary  
Tower**

**Tower Rigging Costs**

Section	Question	Response
<b>Tower Rigging Costs</b>	Complex Tower	Located on Building
<b>Helicopter Services Required</b>	Are helicopter services required?	No

**Primary  
Tower**

**Other Tower Expenses Not Listed**

Name	Description
<b>Professional Engineering Services for the Removal of Exterior Systems</b>	Professional Engineering Services for the Removal of Exterior Systems

## Primary Tower

### Existing Tower

Section	Question	Response
Existing Tower Description	Type of change	Move Equipment
	Tower Use	Primary (Main)
	Description of Use	N/A
	Ownership	Leased
	Is this tower consider Complex?	Located on Building
	Is this tower currently shared with any other stations?	Yes
	One or more FM, AM or TV radio broadcaster(s)	Yes
	Others Types of Users	No
	Is tower documented for structural analysis?	Yes
	Is tower compliant with Rev G?	Unknown
Existing Tower Structure Registration	Do you have a tower registration number?	Yes
	ASR Number	1007048
Coordinates (NAD83 (North American Datum of 1983))	Latitude (NAD83)	40° 44' 54.0" N-
	Longitude (NAD83)	073° 59' 09.0" W-
	Overall Structure Height	1453.39 feet
	Support Structure Height	1249.98 feet
	Ground Elevation Above Mean Sea Level (AMSL)	50.85 feet
	Structure Type	B - Building
	Tower Owner	EMPIRE STATE BUILDING COMPANY

Date Constructed

01/01/1931

**FM, AM or TV radio  
broadcasters. Facility ID's,  
Call Signs and Services of  
other broadcast stations with  
whom the tower is shared**

Facility ID	Call Sign	Service
22206	WNYW	DTV
61641	WSKQ-FM	FM
47535	WNBC	DTV
43952	WMBC-TV	DTV
29022	WXNY-FM	FM
58579	WBMP	FM
74215	WXTV-DT	DTV
60555	WFUT-DT	DTV
51663	WPAT-FM	FM
9610	WCBS-TV	DTV
70493	WZME	DTV
23004	WAXQ	FM
9611	WCBS-FM	FM
67846	WFAN-FM	FM
1328	WABC-TV	DTV
59953	WHTZ	FM
67866	WEBR-CD	DTV
6373	WWPR-FM	FM
74197	WWOR-TV	DTV
28203	WBLS	FM
56571	WLTW	FM

19615	WQHT	FM
73887	WPLJ	FM
51249	WBAI	FM
6595	WKTU	FM
63781	WEPN-FM	FM
73355	WNYC-FM	FM
25442	WNEW-FM	FM
46978	WQXR-FM	FM
73333	WNJU	DTV
18795	WNET	DTV

**Primary  
Tower**

**Tower Rigging Costs**

Section	Question	Response
<b>Tower Rigging Costs</b>	Complex Tower	Located on Building
<b>Helicopter Services Required</b>	Are helicopter services required?	No

**Primary  
Tower**

**Other Tower Expenses Not Listed**

Information not provided.

**Outside  
Professional Services Costs**

Section	Question	Response
<b>Outside Project Management Services</b>	Do you require outside project management services?	No
	Number of Hours	N/A
	Explanation	N/A
<b>Outside RF consulting Engineering Services</b>	Perform engineering study for new channel assignment and antenna development	Yes
	Prepare engineering section of Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	Yes
	For Main Facility	Yes
	Prepare engineering section of Form FCC License to Cover Application	Yes
	For Auxiliary Facility	Yes
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	Yes
	Quantity	2
	Do you have Distributed Transmission System engineering services?	N/A
	Critical Facility	N/A
	Terrain-Shielded Facility	N/A
<b>Attorney and Other Outside Consulting Services</b>	Prepare and file Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	Yes
	For Main Facility	Yes
	Prepare and file Form FCC License to Cover Application	Yes
	For Auxiliary Facility	Yes
	For Main Facility	Yes



	Prepare request for Special Temporary Authority	Yes
	Quantity	2
	NEPA Section 106 environmental review	Yes
	Environmental Assessment	Yes
	ASR Modification	Yes
	FAA Consultation (including preparation of FAA Form 7460)	Yes
	Negotiation of Lease and other Matter for Shared Locations	Yes
	Prepare or Review FCC Form 399 for Reimbursement	Yes
	Address transition timing and coordination issues w/ other stations and wireless providers	Yes
<b>RF Field Engineering Services</b>	Comprehensive coverage verification via field study	Yes
	RF exposure measurements	Yes
	Additional Field Engineering Service	No
	Number of Days	N/A
	Justification	N/A

**Outside Professional Services Costs**

**Other Professional Services Expenses Not Listed**

Name	Description
<b>Installation Supervision</b>	management of transmitter installation
<b>Engineering Services</b>	Design and specifying electrical, mechanical and RF systems
<b>Commissioning of combiner</b>	Commissioning of the modules into the combiner for both the main and auxiliary.

## Other Expenses

Section	Question	Response
<b>AM Pattern Disturbance</b>	Is an Impact Study needed?	No
	Is Remediation needed?	No
<b>Facility Expenses</b>	Name	N/A
	Other Distributed Transmission System Expenses Not listed	N/A
	Name	N/A
	Is Notification of a Medical Facility required as a result of DTV broadcasting?	Yes
<b>Permit and Filing Costs</b>	Local Zoning	Yes
	Non-zoning permits	Yes
	BLM or NFS Coordination	No
	FCC Construction Permit Minor Change	Yes
	FCC License to Cover Application	Yes
	FCC Special Temporary Authority Application	Yes
<b>Other Miscellaneous Expenses</b>	Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)?	Yes
	Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs?	Yes
	Does this relocation require Equipment Storage?	Yes
	Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change?	Yes
	Does this relocation require MVPD Notification of a Channel Change?	Yes

<b>Other Expenses</b>	<b>Other Expenses Not Listed</b>
	Information not provided.

**Cost  
Information**

**Transmitters**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Transmitter THU9-16 EVO	\$1,763,996.74	\$1,247,421.00		\$772,324.83	
RF Interconnect	<i>\$118,190.57</i>	\$118,190.57	See attached Myat, Inc. Invoices #00084355, #00084366, #CR00000528, #00084369. Attached BGS Invoice #0406842. Attached RFS invoices #27010377, #27010375, #7240357.	\$118,190.57	N/A
Removal of Existing Equipment	<i>\$475,096.17</i>	\$475,096.17	See attached Interior - Advent Industrial P.O. #'s #1011281, #1011251, #1010822, #1010821. Also see attached Interior - Advent Industrial #5588, #5573.	\$0.00	N/A

Other Electrical Service: Electrical and mechanical installation for replacement transmitter.	<b>\$159,960.00</b>	\$159,960.00	See attached Bel-Air Construction Inc. Invoices #1081-01, #1081-02, #1081-03, #1081-CO3.	\$159,960.00	N/A
UHF - Liquid Cooled Solid State Transmitter 21 - 31 kW	\$947,000.00	\$487,437.26	Estimated cost updated to reflect actual costs. See attached Rohde & Schwarz #9500063568 & Rohde & Schwarz #9500076567.	\$487,437.26	N/A
Switchgear - industrial 800 amp	\$38,200.00	\$0.00	N/A	\$0.00	N/A
Transformer 3 phase /480v - 150 KVA	\$25,550.00	\$6,737.00	Per FCC procedure, as the actual cost for this expense is greater than what was previously estimated, ION has updated the cost estimate to reflect our latest invoices. Please see Feldman Brothers #2369067-00 & Feldman Brothers #2350187-00 attachments.	\$6,737.00	N/A

<b>Auxiliary Transmitter THU9-12 EVO</b>	<b>\$900,034.21</b>	<b>\$517,621.21</b>		<b>\$517,621.21</b>	
UHF - Liquid Cooled Solid State Transmitter 14.2 - 20 kW	\$684,000.00	\$358,600.00	See Rohde & Schwarz Invoices #9500063568 & #9500076567	\$358,600.00	N/A
Switchgear - industrial 800 amp	\$38,200.00	\$0.00	N/A	\$0.00	N/A
Transformer 3 phase /480v - 150 KVA	\$25,550.00	\$6,737.00	Per FCC procedure, as the actual cost for this expense is greater than what was previously estimated, ION has updated the cost estimate to reflect our latest invoice. Please see Feldman Brothers #2369067-00 & Feldman Brothers #2350187-00 attachments.	\$6,737.00	N/A
Other Electrical Service: Electrical and mechanical installation for replacement transmitter.	<b>\$152,284.21</b>	\$152,284.21	Updated to reflect actual costs to date.	\$152,284.21	N/A
<b>Sub-total</b>	<b>\$2,664,030.95</b>	<b>\$1,765,042.21</b>	N/A	<b>\$1,289,946.04</b>	N/A

<b>Total for all systems</b>	\$6,401,755.81	\$5,807,059.05	N/A	\$1,548,729.72	N/A
------------------------------	----------------	----------------	-----	----------------	-----

## Components

Actual Information Description	File Name
RF Interconnect	<p><b>Component Description:</b> Cost of RF Interconnect Components to Join Transmitter with Transmission Line. Supporting documentation attached. This invoice has been paid.</p> <p><b>Amount:</b> \$7,246.13</p> <p><b>Component Description:</b> Cost of RF Interconnect components to self-monitor quality of RF Signal to Transmitter. Supporting documentation attached. This invoice has been paid.</p> <p><b>Amount:</b> \$1,338.02</p> <p><b>Component Description:</b> Credit Memo against Myat, Inc. #00084355 "Cost of RF Interconnect Components to Join Transmitter with Transmission Line". / Approved on 2/24/2018.</p> <p><b>Amount:</b> (\$1,800.00)</p>

<b>Component Description:</b>	Cost of RF Interconnect Air-cooled Motor Flanged Input. Supporting documentation attached. This invoice has been paid.
<b>Amount:</b>	\$17,438.38

<b>Component Description:</b>	Cost of Additional RF Interconnect Components to Join Transmitter with Transmission Line. Supporting documentation attached. This invoice has been paid.
<b>Amount:</b>	\$1,511.04

<b>Component Description:</b>	50% "prior to ship payment" for rigid transmission line patch panel (RF interconnect) to combiner. Detailed cost breakdown and supporting documentation attached. This invoice has been paid.
<b>Amount:</b>	\$46,228.50



	<table> <tr> <td data-bbox="708 98 1107 629"> <p><b>Component Description:</b></p> </td><td data-bbox="1107 98 1426 629"> <p>40% "with order payment" for rigid transmission line patch panel (RF interconnect) to combiner. Detailed cost breakdown and supporting documentation attached. This invoice has been paid.</p> </td></tr> <tr> <td data-bbox="708 629 1107 719"> <p><b>Amount:</b></p> </td><td data-bbox="1107 629 1426 719"> <p>\$36,982.80</p> </td></tr> <tr> <td data-bbox="708 719 1107 1249"> <p><b>Component Description:</b></p> </td><td data-bbox="1107 719 1426 1249"> <p>10% "acceptance payment" for rigid transmission line patch panel (RF interconnect) to combiner. Detailed cost breakdown and supporting documentation attached. This invoice has been paid.</p> </td></tr> <tr> <td data-bbox="708 1249 1107 1339"> <p><b>Amount:</b></p> </td><td data-bbox="1107 1249 1426 1339"> <p>\$9,245.70</p> </td></tr> </table>	<p><b>Component Description:</b></p>	<p>40% "with order payment" for rigid transmission line patch panel (RF interconnect) to combiner. Detailed cost breakdown and supporting documentation attached. This invoice has been paid.</p>	<p><b>Amount:</b></p>	<p>\$36,982.80</p>	<p><b>Component Description:</b></p>	<p>10% "acceptance payment" for rigid transmission line patch panel (RF interconnect) to combiner. Detailed cost breakdown and supporting documentation attached. This invoice has been paid.</p>	<p><b>Amount:</b></p>	<p>\$9,245.70</p>
<p><b>Component Description:</b></p>	<p>40% "with order payment" for rigid transmission line patch panel (RF interconnect) to combiner. Detailed cost breakdown and supporting documentation attached. This invoice has been paid.</p>								
<p><b>Amount:</b></p>	<p>\$36,982.80</p>								
<p><b>Component Description:</b></p>	<p>10% "acceptance payment" for rigid transmission line patch panel (RF interconnect) to combiner. Detailed cost breakdown and supporting documentation attached. This invoice has been paid.</p>								
<p><b>Amount:</b></p>	<p>\$9,245.70</p>								
<p>Removal of Existing Equipment</p>	<table> <tr> <td data-bbox="708 1346 1107 1928"> <p><b>Component Description:</b></p> </td><td data-bbox="1107 1346 1426 1928"> <p>20% startup payment for removal of transmission line, equipment and restoration of Empire State Building facility. Supporting documentation attached. This invoice has been paid.</p> </td></tr> <tr> <td data-bbox="708 1928 1107 2132"> <p><b>Amount:</b></p> </td><td data-bbox="1107 1928 1426 2132"> <p>\$71,061.00</p> </td></tr> </table>	<p><b>Component Description:</b></p>	<p>20% startup payment for removal of transmission line, equipment and restoration of Empire State Building facility. Supporting documentation attached. This invoice has been paid.</p>	<p><b>Amount:</b></p>	<p>\$71,061.00</p>				
<p><b>Component Description:</b></p>	<p>20% startup payment for removal of transmission line, equipment and restoration of Empire State Building facility. Supporting documentation attached. This invoice has been paid.</p>								
<p><b>Amount:</b></p>	<p>\$71,061.00</p>								

<b>Component Description:</b>	Progress payment #1 for removal of equipment from transmitter room at Empire State Building. Supporting documentation attached. This invoice has been paid.
<b>Amount:</b>	\$19,750.95

<b>Component Description:</b>	55% progress payment for AIA /ENG services for permitting necessary for removal of equipment from Empire State Building. Supporting documentation attached. This invoice has been paid.
<b>Amount:</b>	\$27,995.00

<b>Component Description:</b>	25% startup payment for AIA /ENG services for permitting necessary for removal of equipment from Empire State Building. Supporting documentation attached. This invoice has been paid.
<b>Amount:</b>	\$12,725.00

	<table> <tr> <td data-bbox="694 87 1141 593"><b>Component Description:</b></td><td data-bbox="1141 87 1428 593">Progress payment #2 for removal of equipment from transmitter room at Empire State Building. Supporting documentation attached. This invoice has been paid.</td></tr> <tr> <td data-bbox="694 593 1141 705"><b>Amount:</b></td><td data-bbox="1141 593 1428 705">\$9,901.80</td></tr> <tr> <td data-bbox="694 705 1141 1086"><b>Component Description:</b></td><td data-bbox="1141 705 1428 1086">Progress payment #3 for removal of equipment from transmitter room at Empire State Building. Supporting documentation attached.</td></tr> <tr> <td data-bbox="694 1086 1141 1198"><b>Amount:</b></td><td data-bbox="1141 1086 1428 1198">\$36,414.45</td></tr> <tr> <td data-bbox="694 1198 1141 1883"><b>Component Description:</b></td><td data-bbox="1141 1198 1428 1883">20% final payment for AIA/ENG services for permitting necessary for removal of equipment from Empire State Building. Supporting documentation attached. This invoice has been paid.</td></tr> <tr> <td data-bbox="694 1883 1141 2004"><b>Amount:</b></td><td data-bbox="1141 1883 1428 2004">\$10,180.00</td></tr> </table>	<b>Component Description:</b>	Progress payment #2 for removal of equipment from transmitter room at Empire State Building. Supporting documentation attached. This invoice has been paid.	<b>Amount:</b>	\$9,901.80	<b>Component Description:</b>	Progress payment #3 for removal of equipment from transmitter room at Empire State Building. Supporting documentation attached.	<b>Amount:</b>	\$36,414.45	<b>Component Description:</b>	20% final payment for AIA/ENG services for permitting necessary for removal of equipment from Empire State Building. Supporting documentation attached. This invoice has been paid.	<b>Amount:</b>	\$10,180.00
<b>Component Description:</b>	Progress payment #2 for removal of equipment from transmitter room at Empire State Building. Supporting documentation attached. This invoice has been paid.												
<b>Amount:</b>	\$9,901.80												
<b>Component Description:</b>	Progress payment #3 for removal of equipment from transmitter room at Empire State Building. Supporting documentation attached.												
<b>Amount:</b>	\$36,414.45												
<b>Component Description:</b>	20% final payment for AIA/ENG services for permitting necessary for removal of equipment from Empire State Building. Supporting documentation attached. This invoice has been paid.												
<b>Amount:</b>	\$10,180.00												
Other Electrical Service: Electrical and mechanical installation for replacement transmitter.													

<b>Component Description:</b>	Full cost of remaining electrical installation of primary transmitter and RF system. Supporting documentation attached. This invoice has been paid.
<b>Amount:</b>	\$10,368.00

<b>Component Description:</b>	Payment No. 3 for electrical installation of primary transmitter. Detailed cost breakdown and supporting documentation attached. This invoice has been paid.
<b>Amount:</b>	\$15,266.32

<b>Component Description:</b>	Payment No. 1 for electrical installation of primary transmitter. Detailed cost breakdown and supporting documentation attached. This invoice has been paid.
<b>Amount:</b>	\$29,704.75

	<p><b>Component Description:</b></p> <p>Payment No. 2 for electrical installation of primary transmitter. Detailed cost breakdown and supporting documentation attached. This invoice has been paid.</p> <p><b>Amount:</b></p> <p>\$104,620.93</p>
UHF - Liquid Cooled Solid State Transmitter 21 - 31 kW	<p><b>Component Description:</b></p> <p>25% "down-payment" for Rohde &amp; Schwarz Primary Transmitter. Supporting documentation and cost breakdown attached. This invoice has been paid.</p> <p><b>Amount:</b></p> <p>\$121,859.31</p> <p><b>Component Description:</b></p> <p>75% "remaining balance" payment for Rohde &amp; Schawrz primary transmitter. Supporting documentation and cost breakdown attached.</p> <p><b>Amount:</b></p> <p>\$365,577.95</p>
Switchgear - industrial 800 amp	Information not provided.

Transformer 3 phase/480v -  
150 KVA

**Component Description:**

Cost of  
transformers for  
primary transmitter.  
Supporting  
documentation and  
cost breakdown  
attached. This  
invoice has been  
paid.

**Amount:**

\$4,493.58

**Component Description:**

Cost of  
transformers for  
primary transmitter.  
Supporting  
documentation and  
cost breakdown  
attached. This  
invoice has been  
paid.

**Amount:**

\$2,243.42

UHF - Liquid Cooled Solid State Transmitter 14.2 - 20 kW	<div> <div>Component Description:</div> <div>25% "down-payment" for Rohde &amp; Schwarz Auxiliary Transmitter. Supporting documentation and cost breakdown attached. This invoice has been paid.</div> </div> <div> <div>Amount:</div> <div>\$89,650.00</div> </div>
Switchgear - industrial 800 amp	Information not provided.

Transformer 3 phase/480v - 150 KVA	<div> <div>Component Description:</div> <div>Cost of transformers for auxiliary transmitter. Supporting documentation and cost breakdown attached. This invoice has been paid.</div> </div> <div> <div>Amount:</div> <div>\$2,243.42</div> </div>
	<div> <div>Component Description:</div> <div>Cost of transformers for auxiliary transmitter. Supporting documentation and cost breakdown attached. This invoice has been paid.</div> </div> <div> <div>Amount:</div> <div>\$4,493.58</div> </div>
Other Electrical Service: Electrical and mechanical installation for replacement transmitter.	<div> <div>Component Description:</div> <div>Payment No. 1 for electrical installation of auxiliary transmitter. Detailed cost breakdown and supporting documentation attached. This invoice has been paid.</div> </div> <div> <div>Amount:</div> <div>\$29,704.75</div> </div>



**Component Description:**

Payment No. 2 for electrical installation of auxiliary transmitter. Detailed cost breakdown and supporting documentation attached. This invoice has been paid.

**Amount:**

\$104,620.92

**Component Description:**

Full cost to install Air Separator & Drip Pan to keep air out of Auxiliary Transmitter Cooling Lines. Supporting documentation attached. This invoice has been paid.

**Amount:**

\$2,692.21

**Component Description:**

Payment No. 3 for electrical installation of auxiliary transmitter. Detailed cost breakdown and supporting documentation attached. This invoice has been paid.

**Amount:**

\$15,266.33

---

**Cost  
Information**

**Antennas**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
<b>Interim Antenna PEP96L</b>	<b>\$1,180,930.00</b>	<b>\$104,077.34</b>		<b>\$104,077.34</b>	
Adding a module to existing combiner (without antenna)	\$84,200.00	\$100,327.34	See attached Radio Frequency Systems Invoice #27010375, #27010377, #7240357	\$100,327.34	Variance between Actual and Estimated Costs is only 34 cents.
Sweep test of existing antenna	\$6,730.00	\$3,750.00	Updated to reflect actual costs to date.	\$3,750.00	N/A
UHF - High Power Top Mount (200-1000 kW), Four Station broadband panel antenna, elliptically or circularly polarized	\$1,090,000.00	\$0.00	N/A	\$0.00	N/A
<b>Primary Antenna PEP40E</b>	<b>\$1,180,930.00</b>	<b>\$104,077.34</b>		<b>\$104,077.34</b>	

Adding a module to existing combiner (without antenna)	\$84,200.00	\$100,327.34	See attached Radio Frequency Systems Invoice #27010375, #27010377, #7240357	\$100,327.34	Variance for Actual vs. Estimated Costs is only 34 cents.
Sweep test of existing antenna	\$6,730.00	\$3,750.00	Updated to reflect actual costs to date.	\$3,750.00	N/A
UHF - High Power Top Mount (200-1000 kW), Four Station broadband panel antenna, elliptically or circularly polarized	\$1,090,000.00	\$0.00	N/A	\$0.00	N/A
<b>Sub-total</b>	\$2,361,860.00	\$208,154.68	N/A	\$208,154.68	N/A
<b>Total for all systems</b>	\$6,401,755.81	\$5,807,059.05	N/A	\$1,548,729.72	N/A

## Components

**Actual Information**  
**Description**

**File Name**

Adding a module to  
existing combiner (without  
antenna)

**Component Description:**

50% "prior to ship  
payment" for  
interim single  
channel VPT  
combiner system.  
Detailed cost  
breakdown and  
supporting  
documentation  
attached. This  
invoice has been  
paid.

**Amount:**

\$50,163.67

**Component Description:**

40% "with order  
payment" for  
interim single  
channel VPT  
combiner system.  
Detailed cost  
breakdown and  
supporting  
documentation  
attached. This  
invoice has been  
paid.

**Amount:**

\$40,130.93

**Component Description:**

10% "acceptance  
payment" for  
interim single  
channel VPT  
combiner system.  
Detailed cost  
breakdown and  
supporting  
documentation  
attached. This  
invoice has been  
paid.

**Amount:**

\$10,032.74

Sweep test of existing antenna	<div> <div> <b>Component Description:</b> </div> <div> 1/2 of cost of Radio Frequency Systems, Inc. proof of performance for 1WTC combiner and commissioning. Supporting documentation attached. This invoice has been paid. </div> </div> <div> <b>Amount:</b> </div> <div> \$3,750.00 </div>
UHF - High Power Top Mount (200-1000 kW), Four Station broadband panel antenna, elliptically or circularly polarized	Information not provided.

Adding a module to  
existing combiner (without  
antenna)

**Component Description:**

10% "acceptance  
payment" for  
primary single  
channel VPT  
combiner system.  
Detailed cost  
breakdown and  
supporting  
documentation  
attached. This  
invoice has been  
paid.

**Amount:**

\$10,032.73

**Component Description:**

50% "prior to ship  
payment" for  
primary single  
channel VPT  
combiner system.  
Detailed cost  
breakdown and  
supporting  
documentation  
attached. This  
invoice has been  
paid.

**Amount:**

\$50,163.67

**Component Description:**

40% "with order  
payment" for  
primary single  
channel VPT  
combiner system.  
Detailed cost  
breakdown and  
supporting  
documentation  
attached. This  
invoice has been  
paid.

**Amount:**

\$40,130.94

Sweep test of existing antenna	<div> <div>Component Description:</div> <div>1/2 of cost of Radio Frequency Systems, Inc. proof of performance for 1WTC combiner and commissioning. Supporting documentation attached. This invoice has been paid.</div> <div>Amount:</div> <div>\$3,750.00</div> </div>
UHF - High Power Top Mount (200-1000 kW), Four Station broadband panel antenna, elliptically or circularly polarized	Information not provided.

Cost Information

Transmission Line

Information not provided.

Cost Information

Tower Equipment and Rigging Costs

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Tower BTWR	\$460,320.00	\$3,263,508.20		\$0.00	
Professional Engineering Services for the Removal of Exterior Systems	<i>\$39,320.00</i>	\$39,320.00	Professional Design ENG Services for the Preparation and Submission of Applications and Permitting to the NYC Department of Buildings and the NYC Landmark Commission. Please see attached Advent Industrial Quote.	\$0.00	N/A



Complex Tower (includes, for example, those with candelabras and/or stacked antennas)	\$421,000.00	\$3,224,188.20	See attached Advent Industrial Corporation Quote "ION Antenna Removal / Facade Restoration" for \$3,205,076 + Advent Industrial Corporation Invoice #5589 for 19,112.20	N/A	N/A
<b>Primary Tower B</b>	<b>\$421,000.00</b>	<b>\$0.00</b>		<b>\$0.00</b>	
Complex Tower (includes, for example, those with candelabras and/or stacked antennas)	\$421,000.00	\$0.00	N/A	N/A	N/A
<b>Sub-total</b>	<b>\$881,320.00</b>	<b>\$3,263,508.20</b>	<b>N/A</b>	<b>\$0.00</b>	<b>N/A</b>
<b>Total for all systems</b>	<b>\$6,401,755.81</b>	<b>\$5,807,059.05</b>	<b>N/A</b>	<b>\$1,548,729.72</b>	<b>N/A</b>

## Components

Actual Information	
Description	File Name

Professional Engineering  
Services for the Removal of  
Exterior Systems

**Component Description:**

50% deposit for  
ENG services for  
permitting  
necessary for  
removal of exterior  
equipment from  
Empire State  
Building.  
Supporting  
documentation  
attached. This  
invoice has been  
paid.

**Amount:**

\$19,660.00

**Component Description:**

20% final payment  
for ENG Services  
for permitting  
necessary for  
removal of exterior  
equipment from  
Empire State  
Building.  
Supporting  
documentation  
attached. This  
invoice has been  
paid.

**Amount:**

\$7,864.00

**Component Description:**

30% progress  
payment for ENG  
services for  
permitting  
necessary for  
removal of exterior  
equipment from  
Empire State  
Building.  
Supporting  
documentation  
attached. This  
invoice has been  
paid.

**Amount:**

\$11,796.00

Complex Tower (includes, for example, those with candelabras and/or stacked antennas)	Information not provided.
Complex Tower (includes, for example, those with candelabras and/or stacked antennas)	Information not provided.

## Cost Information

### Outside Professional Services

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
<b>Outside Professional Services</b>	<b>\$371,405.86</b>	<b>\$451,389.96</b>		<b>\$28,680.00</b>	
Commissioning of combiner	<i>\$28,680.00</i>	\$28,680.00	See attached Radio Frequency System Invoices #27010375, #27010377, #7232195.	\$28,680.00	N/A
Engineering Services	<i>\$142,890.86</i>	\$142,890.86	See attached Hanson Architects & Engineers Invoices #1061877, #1063493, #1062322, #1063471	\$0.00	N/A
Installation Supervision	<i>\$25,000.00</i>	\$25,000.00	N/A	N/A	N/A
RF Exposure Measurements	\$21,050.00	\$20,000.00	N/A	N/A	N/A
Comprehensive coverage verification via field study, if needed	\$84,200.00	\$80,000.00	N/A	N/A	N/A

FAA consultant, including cost of preparing FAA Form 7460 (Notice of Proposed Construction), if needed for height increase	\$2,105.00	\$0.00	N/A	N/A	N/A
ASR modification (prepare FCC Form 854)	\$2,105.00	\$0.00	N/A	N/A	N/A
Environmental Assessment, if triggered by NEPA Section 106 review or for certain structures over 450 feet	\$10,520.00	\$0.00	N/A	N/A	N/A
NEPA Section 106 environmental review, if needed	\$6,310.00	\$0.00	N/A	N/A	N/A
Attorney Fees - Prepare and File request for Special Temporary Authorization	\$7,360.00	\$3,500.00	N/A	N/A	N/A

Attorney Fees - Negotiation of lease and other matters for shared locations	\$4,210.00	\$74,646.90	Per FCC procedure, as the actual cost for this expense is greater than what was previously estimated, ION has updated the cost estimate to reflect our latest invoice. Please see Cooley #501527-146 for supporting documentation.	\$0.00	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application	\$2,365.00	\$2,250.00	N/A	N/A	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	\$5,260.00	\$14,359.30	Per FCC procedure, as the actual cost for this expense is greater than what was previously estimated, ION has updated the cost estimate to reflect our latest invoice. Please see Cooley #501527-146 for supporting documentation.	\$0.00	N/A

RF Consulting Engineer Fees- Aux Antenna: Prepare engineering section of FCC Form 2100, Construction Permit Application	\$2,105.00	\$2,000.00	N/A	N/A	N/A
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	\$1,580.00	\$1,500.00	N/A	N/A	N/A
RF Consulting Engineer Fees- Aux Antenna: Prepare engineering section of FCC Form 2100, License to Cover Application	\$1,580.00	\$1,500.00	N/A	N/A	N/A
Prepare request for Special Temporary Authorization	\$4,100.00	\$1,500.00	N/A	N/A	N/A
Attorney Fees - Aux Antenna, prepare and File Form 2100 Construction Permit or License Application	\$4,210.00	\$4,000.00	N/A	N/A	N/A

Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	\$3,155.00	\$3,000.00	N/A	N/A	N/A
Perform engineering study for new channel assignment and antenna development	\$7,360.00	\$7,000.00	N/A	N/A	N/A
Address transition timing and coordination issues w/ other stations and wireless	\$2,630.00	\$2,500.00	N/A	N/A	N/A
Prepare and or review reimbursement form	\$2,630.00	\$37,062.90	Per FCC procedure, as the actual cost for this expense is greater than what was previously estimated, ION has updated the cost estimate to reflect our latest invoice. Please see Cooley #501527-146 for supporting documentation.	\$0.00	N/A
<b>Sub-total</b>	\$371,405.86	\$451,389.96	N/A	\$28,680.00	N/A
<b>Total for all systems</b>	\$6,401,755.81	\$5,807,059.05	N/A	\$1,548,729.72	N/A



## Components

Actual Information		
Description	File Name	
Commissioning of combiner		
	<b>Component Description:</b>	50% "prior to ship payment" for commissioning of combiner. Detailed cost breakdown and supporting documentation attached. This invoice has been paid.
	<b>Amount:</b>	\$14,340.00
	<b>Component Description:</b>	10% "acceptance payment" for commissioning of combiner. Detailed cost breakdown and supporting documentation attached. This invoice has been paid.
	<b>Amount:</b>	\$2,868.00
	<b>Component Description:</b>	40% "with order payment" for commissioning of combiner. Detailed cost breakdown and supporting documentation attached. This invoice has been paid.
	<b>Amount:</b>	\$11,472.00
Engineering Services		

<b>Component Description:</b>	20% Payment for Design Coordination, Engineering & Construction Documents, Engineering Services during Construction Phase and Project Expenses. Supporting documentation attached. This invoice has been paid.
<b>Amount:</b>	\$19,378.17

<b>Component Description:</b>	20% Payment for Project Scope of Work, Site Survey and Plans & Specifications for Vacating Empire State Building. Supporting documentation attached. This invoice has been paid.
<b>Amount:</b>	\$9,200.00

	<p><b>Component Description:</b></p> <p>80% Payment for Design Coordination, Engineering &amp; Construction Documents, Engineering Services during Construction Phase and Project Expenses. Supporting documentation attached. This invoice has been paid.</p> <p><b>Amount:</b></p> <p>\$77,512.69</p> <p><b>Component Description:</b></p> <p>80% payment for Project Scope of Work, Site Survey and Plans &amp; Specifications for Vacating Empire State Building. Supporting documentation attached. This invoice has been paid.</p> <p><b>Amount:</b></p> <p>\$36,800.00</p>
Installation Supervision	Information not provided.
RF Exposure Measurements	Information not provided.
Comprehensive coverage verification via field study, if needed	Information not provided.
FAA consultant, including cost of preparing FAA Form 7460 (Notice of Proposed Construction), if needed for height increase	Information not provided.

ASR modification (prepare FCC Form 854)	Information not provided.
Environmental Assessment, if triggered by NEPA Section 106 review or for certain structures over 450 feet	Information not provided.
NEPA Section 106 environmental review, if needed	Information not provided.
Attorney Fees - Prepare and File request for Special Temporary Authorization	Information not provided.
Attorney Fees - Negotiation of lease and other matters for shared locations	<div> <div> <b>Component Description:</b> </div> <div> Attorney fees for services rendered negotiating lease and other matters for shared New York City tower site of ION Media License Company, LLC, WPXN-TV. Hourly supporting documentation attached. This invoice has been paid. </div> </div> <div> <b>Amount:</b> </div> <div> \$74,646.90 </div>
Attorney Fees -Prepare and File FCC Form 2100 (main), License to Cover Application	Information not provided.

Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	<p><b>Component Description:</b></p> <p>Attorney fees for services rendered preparing and filing FCC Form 2100, Construction Permit Application of ION Media License Company, LLC, WPXN-TV. Hourly supporting documentation attached. This invoice has been paid.</p> <p><b>Amount:</b></p> <p>\$14,359.30</p>
RF Consulting Engineer Fees- Aux Antenna: Prepare engineering section of FCC Form 2100, Construction Permit Application	Information not provided.
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	Information not provided.
RF Consulting Engineer Fees- Aux Antenna: Prepare engineering section of FCC Form 2100, License to Cover Application	Information not provided.
Prepare request for Special Temporary Authorization	Information not provided.
Attorney Fees - Aux Antenna, prepare and File Form 2100 Construction Permit or License Application	Information not provided.

Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	Information not provided.
Perform engineering study for new channel assignment and antenna development	Information not provided.
Address transition timing and coordination issues w/ other stations and wireless	Information not provided.
Prepare and or review reimbursement form	<div> <div> <b>Component Description:</b> </div> <div> Attorney fees for preparing, reviewing and revising the Reimbursement Form (FCC Form 2100 Schedule 399) in connection with the expedited relocation from ESB to 1WTC as part of NYC television repack project of ION Media License Company, LLC, WPXN-TV. </div> </div> <div> <div> <b>Amount:</b> </div> <div> \$37,062.90 </div> </div>

Cost  
Information

Other Expenses

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Other Expenses	\$123,139.00	\$118,964.00		\$21,949.00	
MVPD Notification of Channel Change	<i>\$3,000.00</i>	\$3,000.00	N/A	N/A	N/A
Develop and air announcement of upcoming channel change	<i>\$0.00</i>	\$0.00	The amount is yet to be determined (TBD) and ION will submit on-air announcement costs when finalized.	N/A	N/A
Equipment Storage	<i>\$10,000.00</i>	\$10,000.00	N/A	N/A	N/A
Equipment Delivery and Handling Charges	<i>\$21,949.00</i>	\$21,949.00	N/A	\$21,949.00	N/A
Disposal Costs (for equipment and other waste, net of any salvage value)	<i>\$25,000.00</i>	\$25,000.00	N/A	N/A	N/A
Non-zoning permits	<i>\$25,000.00</i>	\$25,000.00	N/A	\$0.00	N/A
Local Zoning	<i>\$25,000.00</i>	\$25,000.00	N/A	N/A	N/A

FCC Filing Fees - Special Temporary Authorization request	\$195.00	\$190.00	N/A	N/A	N/A
DTV Medical Facility Notification	\$11,550.00	\$8,500.00	N/A	N/A	N/A
FCC Filing Fees - Form 2100 minor change CP application	\$1,110.00	\$0.00	N/A	N/A	N/A
FCC Filing Fees - Form 2100 license to cover application	\$335.00	\$325.00	N/A	N/A	N/A
<b>Sub-total</b>	\$123,139.00	\$118,964.00	N/A	\$21,949.00	N/A
<b>Total for all systems</b>	\$6,401,755.81	\$5,807,059.05	N/A	\$1,548,729.72	N/A

## Components

Actual Information	
Description	File Name
MVPD Notification of Channel Change	Information not provided.
Develop and air announcement of upcoming channel change	Information not provided.
Equipment Storage	Information not provided.
Equipment Delivery and Handling Charges	



<b>Component Description:</b>	Cost for Administrative, Logistics, Dock Labor, Freight for Equipment Delivery of Mixed Components. Supporting documentation attached. This invoice has been paid.
<b>Amount:</b>	\$1,850.00

<b>Component Description:</b>	Cost for Administrative, Logistics, Dock Labor, Crate Modification Materials & Freight for Equipment Delivery of Mixed Components. Supporting documentation attached. This invoice has been paid.
<b>Amount:</b>	\$1,869.00

<b>Component Description:</b>	Cost of freight for RFS combiner module system. Detailed cost breakdown and supporting documentation attached. This invoice has been paid.
<b>Amount:</b>	\$10,000.00

	<table> <tr> <td data-bbox="710 98 1109 616"><b>Component Description:</b></td><td data-bbox="1109 98 1428 616">Cost for Administrative, Logistics, Dock Labor, Freight for Equipment Delivery of Mixed Components Supporting documentation attached. This invoice has been paid.</td></tr> <tr> <td data-bbox="710 616 1109 728"><b>Amount:</b></td><td data-bbox="1109 616 1428 728">\$1,180.00</td></tr> <tr> <td data-bbox="710 728 1109 1243"><b>Component Description:</b></td><td data-bbox="1109 728 1428 1243">Cost for Administrative, Logistics, Labor, &amp; Freight for Equipment Delivery of Mixed Components. Supporting documentation attached. This invoice has been paid.</td></tr> <tr> <td data-bbox="710 1243 1109 1346"><b>Amount:</b></td><td data-bbox="1109 1243 1428 1346">\$7,050.00</td></tr> </table>	<b>Component Description:</b>	Cost for Administrative, Logistics, Dock Labor, Freight for Equipment Delivery of Mixed Components Supporting documentation attached. This invoice has been paid.	<b>Amount:</b>	\$1,180.00	<b>Component Description:</b>	Cost for Administrative, Logistics, Labor, & Freight for Equipment Delivery of Mixed Components. Supporting documentation attached. This invoice has been paid.	<b>Amount:</b>	\$7,050.00
<b>Component Description:</b>	Cost for Administrative, Logistics, Dock Labor, Freight for Equipment Delivery of Mixed Components Supporting documentation attached. This invoice has been paid.								
<b>Amount:</b>	\$1,180.00								
<b>Component Description:</b>	Cost for Administrative, Logistics, Labor, & Freight for Equipment Delivery of Mixed Components. Supporting documentation attached. This invoice has been paid.								
<b>Amount:</b>	\$7,050.00								
Disposal Costs (for equipment and other waste, net of any salvage value)	Information not provided.								

Non-zoning permits	<div data-bbox="710 174 1374 645"> <p><b>Component Description:</b> 20% Payment for Tenant Alteration Application (TAA) plus TAA Filing Fee for the Port Authority of NY/NJ. Cost breakdown and supporting documentation attached. This invoice has been paid.</p> <p><b>Amount:</b> \$1,798.41</p> </div> <div data-bbox="710 792 1374 1301"> <p><b>Component Description:</b> 80% Payment for Tenant Alteration Application (TAA) plus TAA Filing Fee for the Port Authority of NY/NJ. Cost breakdown and supporting documentation attached. This invoice has been paid.</p> <p><b>Amount:</b> \$21,193.64</p> </div>
Local Zoning	Information not provided.
FCC Filing Fees - Special Temporary Authorization request	Information not provided.
DTV Medical Facility Notification	Information not provided.
FCC Filing Fees - Form 2100 minor change CP application	Information not provided.
FCC Filing Fees - Form 2100 license to cover application	Information not provided.

<b>Cost Information</b>	<b>Grand Total</b>		
		<b>Predetermined Cost Estimate</b>	<b>Estimated Cost</b>
			<b>Actual Cost</b>
	<b>Total for all systems</b>	\$6,401,755.81	\$5,807,059.05
			\$1,548,729.72

<b>Reimbursement Status</b>	<b>Question</b>	<b>Response</b>
	The facility has ceased operating on its pre-auction channel.	No
	Construction of final facilities or all necessary modifications are complete.	No
	All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator.	No

Certification	Section	Question	Response
	Submission of Estimated Expenses Statements	<p>WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.</p>	
		<ol style="list-style-type: none"> <li>1. The Authorized Person signing below certifies that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity.</li> <li>2. The above-named entity acknowledges that all certifications and attached documentation are considered material representations.</li> <li>3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.</li> </ol>	

4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
5. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

<p>8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.</p>	
<p>I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.</p>	<p><b>Mario Vasquez</b>  <i>Vice President - Finance, Operations</i></p> <p>08/17/2018</p>

Certification	Section	Question	Response
	Submission of Actual Cost Documentation Statements	<p>WILLFUL FALSE, FRAUDULENT, OR FICTITIOUS STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE AND/OR FRAUDULENT STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT (U.S. CODE, TITLE 31, SECTIONS 3729-3733).</p>	
		<ol style="list-style-type: none"> <li>1. The Authorized Person signing below certifies and represents that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity.</li> <li>2. The above-named entity certifies that the statements in this form and attached documentation are true, complete, and correct.</li> <li>3. The above-named entity acknowledges that all certifications and attached documentation are considered material representations.</li> </ol>	



4. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.
5. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (full power and Class A stations) and/or otherwise modify a television station's facility as a result of the spectrum repack (LPTV/TV Translator stations); or to minimize service disruption resulting from a repacked television station (FM stations); or to continue to carry the signal of a broadcaster that changes channels (MVPD) .
6. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
7. The above-named entity certifies that the cost information /documents submitted reflect costs actually incurred.

<p>8. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.</p> <p>9. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a prerequisite for obtaining the payments herein requested.</p>	
<p>I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.</p>	<p><b>Mario Vasquez</b>  <i>Vice President - Finance, Operations</i></p> <p>08/17/2018</p>

## Attachments