



(REFERENCE COPY - Not for submission)

FCC Form 399: Reimbursement Request

Facility **1136** | Service: **DTV** | Call **KUCW** | Channel: **35 (UHF)** |
ID: | Sign:
File **0000028266**
Number:
FRN: **0009961889** | Date **03/04**
Submitted: **/2019**

Applicant Information

Applicant Name, Type, and Contact Information

Applicant	Address	Phone	Email	Applicant Type
NEXSTAR BROADCASTING, INC.	Elizabeth Ryder 545 E. JOHN CARPENTER FREEWAY SUITE 700 IRVING, TX 75062 United States	+1 (972) 373- 8800	eryder@nexstar. tv	Corporation

Reimbursement Contact Information

Reimbursement Contact Name and Information

Applicant	Address	Phone	Email
[Confidential]			

Preparer Contact Information

Preparer Contact Name and Information

Applicant	Address	Phone	Email
Elizabeth Ryder <i>General Counsel</i> <i>Nexstar Broadcasting,</i> <i>Inc.</i>	Elizabeth Ryder 545 E. John Carpenter Freeway Suite 700 Irving, TX 75062 United States	+1 (972) 373- 8800	eryder@nexstar. tv

**Broadcaster
Information
and
Transition
Plan**

Question	Response
Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information.	Yes
Briefly describe transition plan	DTV Utah is a complex site with 8 stations sharing two main antennas as well as aux antenna, combiner system, tower and building. Replacement antenna panels, combiner, and transmitters will be required. DTVU is still finalizing its transition plan.

Transmitters

Section	Question	Response
Transmitter Related Expenses	Do you have transmitter related expenses?	Yes

**Primary
Transmitter**

Existing Transmitter Information

Section	Question	Response
Existing Transmitter Description	Type of change	Purchase New
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is this transmitter currently shared with another station?	No
	Is this transmitter currently in operating condition?	Yes
Existing Transmitter Manufacturer and Type	Manufacturer	
	Model	DCX-1H
	Year	2001
	Type	Inductive Output Tube
	IOT Power Type	Single
	Power Capacity	20 kW

**Primary
Transmitter**

New Transmitter Costs

Section	Question	Response
New Transmitter	Use	Primary (Main)
	Change Type	Purchase New
	Is this a request for upgraded equipment?	Yes
	Manufacturer	
	Model	THU9evo-20
	Transmitter Type	Solid State
	Solid State Cooling	Liquid Cooled
	Solid State Power capacity	31 kW
	Justification for New Transmitter	Existing transmitter is obsolete and can not be re-tuned to the new channel. See attached quotes. Upgrading to a SS at one power step up from the required TPO. Single tube IOT is the max reimbursement, but Gates quote is lower. R&S unit is less cost.

**Primary
Transmitter**

Other Transmitter Costs

Section	Question	Response
Electrical Service	Service Entrance (3 phases 800A 208V)	No
	Switchgear (industrial 800 amp)	Yes
	Transformer (480V)	Yes

	Power	300 kVA
	Rigid Conduit and Wiring	Yes
	Size	3 inches
	Length	200.0 feet
	Other Electrical Service	No
	Description	N/A
HVAC Service	Does the replacement transmitter require HVAC Service?	Yes
	Type	Cooling Only
	Size	30 tons
	Other Size	N/A
Transmitter Building Addition/Modification or Leasehold Improvement	Does the Transmitter Building require an addition, modification, other leasehold improvement?	No
	Size	N/A
Channel 14 Costs	Is an RF Consulting Engineer needed?	N/A
	Is a channel 14 Mask Filer needed?	N/A
	Is additional field engineering time needed?	N/A
	Number of Days	N/A

Primary Transmitter

Other Transmitter Cost Not Listed

Name	Description
Plan Transmitter Layout and Develop Installation Drawings	Develop installation layout. Develop installation drawings
Remote Control Wiring	Wire Up Existing Remote Control
Removal of Existing Equipment	Remove existing equipment from Farnsworth Peak site.

**Interim
Transmitter**

New Transmitter Costs

Section	Question	Response
New Transmitter	Use	Interim
	Description of Use	N/A
	Change Type	Purchase
	Manufacturer	
	Model	ULXTE-20
	Transmitter Type	Solid State
	Solid State Cooling	Liquid Cooled
	Solid State Power capacity	12.9 kW
	Justification for New Transmitter	KUCW Allocated costs for DTV Utah interim transmitter. One transmitter will be used to cycle through transmitter change outs on the site.

**Interim
Transmitter**

Other Transmitter Costs

Section	Question	Response
Electrical Service	Service Entrance (3 phases 800A 208V)	No
	Switchgear (industrial 800 amp)	Yes
	Transformer (480V)	Yes
	Power	300 kVA
	Rigid Conduit and Wiring	Yes

	Size	2 inches
	Length	800.0 feet
	Other Electrical Service	No
	Description	N/A
HVAC Service	Does the replacement transmitter require HVAC Service?	Yes
	Type	Heating and Cooling
	Size	50 tons
	Other Size	N/A
Transmitter Building Addition/Modification or Leasehold Improvement	Does the Transmitter Building require an addition, modification, other leasehold improvement?	No
	Size	N/A
Channel 14 Costs	Is an RF Consulting Engineer needed?	N/A
	Is a channel 14 Mask Filer needed?	N/A
	Is additional field engineering time needed?	N/A
	Number of Days	N/A
Inside RF System	Is an additional interior RF system required to support this interim transmitter?	Yes

Interim Transmitter **Other Transmitter Cost Not Listed**
Information not provided.

Antennas

Section	Question	Response
Antenna Related Expenses	Do you have antenna related expenses?	Yes

**Primary
Antenna**

Existing Antenna Information

Section	Question	Response
Existing Antenna Description	Type of change	Purchase New
	Antenna Use	Primary (Main)
	Description of Use	N/A
	Ownership	Leased
	Owner	DTV Utah
	Site	N/A
	Is the existing antenna shared with another station or stations?	Yes
	Is the existing antenna directional?	Yes
	Is antenna in operating condition?	Yes
	Is antenna located on or in close proximity to an antenna farm?	Yes
Existing Antenna Manufacturer and Type	Class	Full Power
	Mounting	Top Mount
	Antenna position in stack	Top
	Polarization	Horizontal
	Type	Broadband Panel
	Number of Stations Supported	8
	Number of Panels	48
	Design power capacity in use	100.0 %
	Lower Limit	602.00 MHz
	Upper Limit	700.00 MHz
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power)	200.0 kW

	Manufacturer	
	Model	773 928
	Year	1999

**Facility ID's and Call Signs of
all stations with whom the
antenna is shared.**

Facility ID	Call Sign
68889	KTVX
1136	KUCW
35823	KUTV
36607	KJZZ-TV
6359	KSL-TV
6823	KBYU-TV
69396	KUED
69582	KUEN

**Primary
Antenna**

New Antenna Costs

Section	Question	Response
New Antenna Description	Use	Primary (Main)
	Description of Use	N/A
	Change Type	Purchase New
	Is this a request for upgraded equipment?	No
	Ownership	Owned
	Owner	N/A
	Is antenna shared?	Yes
	Is antenna directional?	Yes
	Will antenna be located on or in close proximity to an antenna farm?	Yes
New Antenna Manufacturer and Types	Class	Full Power
	Mounting	Top Mount
	Antenna position in stack	Bottom
	Polarization	Horizontal
	Type	Broadband Panel
	Number of Stations Supported	8
	Number of Panels/Bays	48
	Lower Limit	482.00 MHz
	Upper Limit	608.00 MHz
	Design power capacity in use	50.0 %
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power)	2000.0 kW
	Manufacturer	
	Model	759 25063

Year	2017
Justification for New Antenna	The current panel antenna is finely tuned to a specific band, but cannot be retuned to the new band.

Primary Antenna

Other Antenna Costs

Section	Question	Response
Combiner for Shared Antenna	Do you need a Combiner for a Shared Antenna?	Yes
	Type	New
	Number of channels supported	8
	Frequencies of channels supported	Upper and lower frequency
	Frequency	488.0 MHz - 608.0 MHz
	Do you need a combiner output splitter /switcher for dual feed lines?	Yes
Elbow Complex	Do you require the separate purchase of the Elbow Complex?	Yes
	Broadband or Single Channel?	Broadband
	Feed Line Size	6 1/8 inches
Side Mount Brackets	Do you require the separate purchase of side mount brackets for a high power antenna?	No
Pattern Scatter Analysis	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	No

Sweep Test	Do you require the sweep testing of transmission line and antenna?	Yes
-------------------	--	-----

**Primary
Antenna**

Other Antenna Cost Not Listed

Name	Description
Antenna Installation	Costs for antenna install.

Transmission Line

Section	Question	Response
Transmission Line Related Expenses	Do you have transmission line related expenses?	No

Tower Equipment And Rigging Costs

Section	Question	Response
Tower Equipment or Rigging Costs Changes	Do you have tower equipment or rigging costs changes?	Yes

Primary Tower**Existing Tower**

Section	Question	Response
Existing Tower Description	Type of change	Modify Existing
	Tower Use	Primary (Main)
	Description of Use	N/A
	Ownership	Leased
	Is this tower consider Complex?	Terrain Constrained
	Is this tower currently shared with any other stations?	Yes
	One or more FM, AM or TV radio broadcaster(s)	Yes
	Others Types of Users	Yes
	Is tower documented for structural analysis?	Yes
	Is tower compliant with Rev G?	Yes
Existing Tower Structure Registration	Do you have a tower registration number?	Yes
	ASR Number	1062408
Coordinates (NAD83 (North American Datum of 1983))	Latitude (NAD83)	40° 39' 33.0" N-

Longitude (NAD83)	112° 12' 10.0" W-
Overall Structure Height	308.40 feet
Support Structure Height	308.40 feet
Ground Elevation Above Mean Sea Level (AMSL)	9035.32 feet
Structure Type	TOWER - Free Standing or Guyed Structure
Tower Owner	DTV UTAH, LC
Date Constructed	10/28/1999

**FM, AM or TV radio
broadcasters. Facility ID's,
Call Signs and Services of
other broadcast stations with
whom the tower is shared**

Facility ID	Call Sign	Service
35823	KUTV	DTV
1136	KUCW	DTV
6359	KSL-TV	DTV
36607	KJZZ-TV	DTV
6823	KBYU-TV	DTV
69396	KUED	DTV
68889	KTVX	DTV
69582	KUEN	DTV

Other Types of Users

Users
Multi User Site

**Primary
Tower**

Tower Modification Costs

Section	Question	Response
Engineering Study	Please what type of engineering study is required, if any:	Study needed for documented tower
Tower Reinforcements	Please select whether tower reinforcements are needed:	Major Reinforcements needed

**Primary
Tower**

Tower Rigging Costs

Section	Question	Response
Tower Rigging Costs	Complex Tower	Terrain constrained
Helicopter Services Required	Are helicopter services required?	No

**Primary
Tower**

Other Tower Expenses Not Listed

Information not provided.

**Outside
Professional**

Section	Question	Response
Services Costs Outside Project Management Services	Do you require outside project management services?	Yes
	Number of Hours	800
	Explanation	This extremely complex project requires coordination between 8 different stations and the umbrella organization, DTV Utah.
Outside RF consulting Engineering Services	Perform engineering study for new channel assignment and antenna development	Yes
	Prepare engineering section of Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare engineering section of Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	Yes
	Quantity	2
	Do you have Distributed Transmission System engineering services?	N/A
	Critical Facility	N/A
	Terrain-Shielded Facility	N/A
Attorney and Other Outside Consulting Services	Prepare and file Form FCC Construction Permit Application	Yes

	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare and file Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	Yes
	Quantity	2
	NEPA Section 106 environmental review	No
	Environmental Assessment	No
	ASR Modification	No
	FAA Consultation (including preparation of FAA Form 7460)	No
	Negotiation of Lease and other Matter for Shared Locations	Yes
	Prepare or Review FCC Form 399 for Reimbursement	Yes
	Address transition timing and coordination issues w/ other stations and wireless providers	Yes
RF Field Engineering Services	Comprehensive coverage verification via field study	Yes
	RF exposure measurements	Yes
	Additional Field Engineering Service	Yes
	Number of Days	30
	Justification	On site RF Engineer to supervise construction of station facilities.

Outside **Other Professional Services Expenses Not Listed****Professional Services Costs**

Name	Description
Reimbursement Reviews	Reimbursement Reviews with FCC and Contractors.
Allocation Consulting	DTVU RF Consultant Analysis of Repack Allocations, interference issues, and spectrum issues.
Building Structural Engineering	Structural Engineer to review and analyze building and 2nd floor weights and combiner issues.
Prepare and File FCC Progress Reports	Prepare and file FCC Quarterly Progress Reports
RF Consultant	DTVU RF Consulting Engineer for antenna and combiner system design.

Other Expenses

Section	Question	Response
AM Pattern Disturbance	Is an Impact Study needed?	No
	Is Remediation needed?	No
Facility Expenses	Name	N/A
	Other Distributed Transmission System Expenses Not listed	N/A
	Name	N/A
	Is Notification of a Medical Facility required as a result of DTV broadcasting?	Yes
Permit and Filing Costs	Local Zoning	No
	Non-zoning permits	Yes
	BLM or NFS Coordination	No
	FCC Construction Permit Minor Change	Yes
	FCC License to Cover Application	Yes
	FCC Special Temporary Authority Application	Yes
Other Miscellaneous Expenses	Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)?	Yes
	Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs?	Yes
	Does this relocation require Equipment Storage?	Yes
	Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change?	Yes
	Does this relocation require MVPD Notification of a Channel Change?	Yes

**Other
Expenses**

Other Expenses Not Listed

Name	Description
Site Access and Transportation	Snow Cat; Helicopter site access, road clearing and plowing etc.
Accounting	DTV Utah Accounting and Allocation of Costs to stations.
DTV Utah Operating Agreement Equity Equalization	Per 1988 Operating Agreement. See Exhibit M attached.
KSTU Mask Filter	Adjacent Channel Mask Filter for KSTU. See Exhibit N attached.
Removal and Disposal of Existing Equipment	Removal and Disposal of Common Equipment, Antenna Panels, Combiner, Rigging, Mountain Road access, packing materials
Temporary Sanitation	Required for work on the mountaintop.
Road Maintenance	Showplowing Grating and repairs to existing road to remote mountain top.

Cost Information

Transmitters

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Interim Transmitter ULXTE-20	\$1,003,800.00	\$243,062.67		\$194,847.46	
50 Ton system	\$266,000.00	\$113,000.00	Revised to increase amount to 1/6 vs 1/8 as well as design and engineering changes required due to a new heat exchanger design for the transmitters.	\$111,387.16	Actual design HVAC designs called for more cooling than originally estimated. Additionally, original application included estimated cost at 1/8. Reimbursements are approved to be filed at 1/6 costs.
Switchgear - industrial 800 amp	\$38,200.00	\$5,809.33	Revised to reflect 1/6th of shared cost.	\$0.00	N/A
UHF inside RF system including switching	\$147,500.00	\$23,333.34	1/8 Shared cost, updated to 1/6 Shared cost	N/A	N/A

UHF - Liquid Cooled Solid State Transmitter 8.2 - 13 kW	\$494,500.00	\$94,045.00	1/8 Shared Cost, updated to 1 /6 Shared Cost.	\$83,460.30	Original FCC estimated at 1/ Approval received for 1/ total costs. Please see FCC Incentive Auction Repac Reimbursement Request & Explanation.
2" Rigid Conduit and Wiring (Cost per foot)	\$20,800.00	\$2,500.00	1/8th Shared Cost	N/A	N/A
Transformer 3 phase /480v - 300 KVA	\$36,800.00	\$4,375.00	1/8th shared cost.	N/A	N/A
Primary Transmitter THU9evo-20	\$1,100,900.00	\$866,770.00		\$717,170.00	
UHF - Liquid Cooled Solid State Transmitter 21 - 31 kW	\$947,000.00	\$717,170.00	See attached Rohde & Schwarz quote 802- 049535.1.	\$717,170.00	N/A
Remote Control Wiring	\$3,500.00	\$3,500.00	Wire up existing remote control to new transmitter	N/A	N/A
Plan Transmitter Layout and Develop Installation Drawings	\$15,000.00	\$15,000.00	Develop transmitter layout plan and installation drawings	N/A	N/A

Other -- HVAC Service Type: C Size:30 (Other)	\$25,000.00	\$25,000.00	KUCW Allocated costs for modification of DTV Utah HVAC Systems.	N/A	N/A
3" Rigid Conduit and Wiring (Cost per foot)	\$10,400.00	\$9,800.00	Catalog	N/A	N/A
Transformer 3 phase /480v - 300 KVA	\$36,800.00	\$35,000.00	Catalog	N/A	N/A
Removal of Existing Equipment	\$25,000.00	\$25,000.00	Removal of IOT Transmitter, mask filter, 2 beam supplies, 2 heat exchangers, glycol, and oil from transformers from mountain top.	N/A	N/A
Switchgear - industrial 800 amp	\$38,200.00	\$36,300.00	Catalog	N/A	N/A
Sub-total	\$2,104,700.00	\$1,109,832.67	N/A	\$912,017.46	N/A
Total for all systems	\$4,310,092.58	\$2,516,330.83	N/A	\$1,341,337.50	N/A

Components

Actual Information Description	File Name
50 Ton system	

Component Description:	Progress payment for HVAC work. Please see FCC Incentive Auction Repack Reimbursement Request & Explanation.
Amount:	\$11,163.83

Component Description:	Progress payment for HVAC work. Please see FCC Incentive Auction Repack Reimbursement Request & Explanation.
Amount:	\$14,166.66

Component Description:	Advance payment to secure the equipment and materials before transmitters are installed. Amount specific to KUCW.
Amount:	\$9,357.00

Component Description:	Progress payment for August time spent working on the group HVAC project and station transmitter HVAC. Please see FCC Incentive auction repack reimbursement request and explanation.
Amount:	\$2,118.15

Component Description:	HVAC mechanical and structural work. Please see FCC Incentive Auction Repack Reimbursement Request & Explanation.
Amount:	\$3,652.40

Component Description:	Cooling system evaluation. Please see FCC Incentive Auction Repack Reimbursement Request & Explanation.
Amount:	\$153.79

Component Description:	Progress payment - mechanical design for transmitter HVAC project. Please see FCC Incentive auction repack reimbursement request and explanation.
Amount:	\$933.33

Component Description:	Progress payment for HVAC work. Please see FCC Incentive Auction Repack Reimbursement Request & Explanation.
Amount:	\$18,623.80

Component Description:	Mechanical design for transmitter HVAC project. Please see FCC Incentive Auction Repack Reimbursement Request & Explanation.
Amount:	\$266.66

Component Description:	HVAC mechanical design work for transmitter HVAC project. Please see FCC Incentive Auction Repack Reimbursement Request & Explanation.
Amount:	\$2,400.00

Component Description:	Mechanical design for transmitter HVAC project. Amount requested specific to KUCW.
Amount:	\$6,200.00

Component Description:	Progress payment for HVAC work. Please see FCC Incentive Auction Repack Reimbursement Request & Explanation.
Amount:	\$16,416.66

	<p>Component Description:</p> <p>Amount:</p>	<p>Advance payment to secure the equipment and materials before transmitters are installed. Amount requested specific to KUCW.</p> <p>\$27,022.00</p>
Switchgear - industrial 800 amp	Information not provided.	
UHF inside RF system including switching	Information not provided.	
UHF - Liquid Cooled Solid State Transmitter 8.2 - 13 kW	<p>Component Description:</p> <p>Amount:</p>	<p>Transmitter Prog Pay #3. Please see FCC Incentive Auction Repack Reimbursement Request & Explanation.</p> <p>\$21,682.94</p>
	<p>Component Description:</p> <p>Amount:</p>	<p>Ross Video HD/SD /SDI equipment. Sales tax not charged on shipping charges. Please see FCC Incentive Auction Repack Reimbursement Request & Explanation.</p> <p>\$459.77</p>

Component Description:	Ross 2RU 3G/HD /SD SDI Audio Monitoring Bridge. Sales tax not charged on shipping. Please see FCC Incentive Auction Repack Reimbursement Request & Explanation.
Amount:	\$514.00

Component Description:	Sencore HD/SD /SDI equipment. Sales tax not charged on shipping. Please see FCC Incentive Auction Repack Reimbursement Request & Explanation.
Amount:	\$660.43

Component Description:	Transmitter install. Please see FCC Incentive Auction Repack Reimbursement Request & Explanation.
Amount:	\$5,412.88

Component Description:	Transmitter ProgPay 2 - 1/3 Down Payment. Please see FCC Incentive Auction Repack Reimbursement Request & Explanation.
Amount:	\$27,365.14

	<p>Component Description: Transmitter Prog Pay #1. Please see FCC Incentive Auction Repack Reimbursement Request & Explanation.</p> <p>Amount: \$27,365.14</p>
2" Rigid Conduit and Wiring (Cost per foot)	Information not provided.
Transformer 3 phase/480v - 300 KVA	Information not provided.
UHF - Liquid Cooled Solid State Transmitter 21 - 31 kW	<p>Component Description: Main transmitter, installment #3</p> <p>Amount: \$179,292.52</p> <p>Component Description: Main transmitter, installment #1</p> <p>Amount: \$179,292.48</p> <p>Component Description: Main transmitter, installment #2</p> <p>Amount: \$358,585.00</p> <p>Component Description: Transmitter system 25% down payment</p> <p>Amount: \$179,292.48</p>
Remote Control Wiring	Information not provided.
Plan Transmitter Layout and Develop Installation Drawings	Information not provided.
Other -- HVAC Service Type: C Size:30 (Other)	Information not provided.
3" Rigid Conduit and Wiring (Cost per foot)	Information not provided.

Transformer 3 phase/480v - 300 KVA	Information not provided.
Removal of Existing Equipment	Information not provided.
Switchgear - industrial 800 amp	Information not provided.

Cost Information

Antennas

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Antenna 759 25063	\$589,830.00	\$695,357.24		\$415,804.57	
Sweep test of existing antenna	\$6,730.00	\$3,157.24	Revised to increase to 1/6th of the shared cost.	\$3,157.24	Original estimate submitted at 1/8 costs, reimbursement approved at 1/6 costs. Please see FCC Incentive auction repack reimbursement request and explanation.
Elbow complex, broadband, at antenna input, per 6 1/8. feedline (if needed)	\$13,700.00	\$16,000.00	Revised to increase amount to 1/6 vs 1/8 shared cost, as well as adding for an increase in the elbow complex design caused by the antenna configuration.	\$9,589.88	Original estimate based on 1/6 reimbursement for Transmission line material and installation. SOW: S&I Elbow complex

New combiner, cost per channel (without antenna)	\$84,200.00	\$317,000.00	Revised to increase amount to 1/6 vs 1/8 as well as adding for additional equipment necessary for unanticipated management of the system. See Exhibit E.	\$121,840.10	See in attachment- FCC Incentive Auction Repack Reimbursement Request and Explanation. Original estimated cost for 1/8, approved reimbursement share 1/6.
UHF - High Power Top Mount Eight Station broadband panel antenna horizontally polarized	\$300,000.00	\$300,000.00	Revised to increase amount to 1/6 vs 1/8 as well as adding an increase for the addition of nitrogen generators.	\$230,343.65	Original 399 budget submitted at 1/8 costs. Received approval to submit 1/6 costs.
Antenna Installation	\$59,200.00	\$59,200.00	Revised to increase amount to 1/6 vs 1/8 shared cost, as well as adding for inspection of the transmission line to ensure the integrity of the line after the antenna removal. See Exhibit D.	\$50,873.70	Please see FCC Incentive Auction Repack Reimbursement Request & Explanation. FCC application filed based on 1/8 estimated cost. Approval received for reimbursement at 1/6 costs.

Combiner output splitting /switching for dual feed lines, if applicable	\$126,000.00	\$0.00	Included in combiner costs.	N/A	N/A
Sub-total	\$589,830.00	\$695,357.24	N/A	\$415,804.57	N/A
Total for all systems	\$4,310,092.58	\$2,516,330.83	N/A	\$1,341,337.50	N/A

Components

Actual Information	
Description	File Name
Sweep test of existing antenna	Component Description:
	Rental of impedance transformer used to test the CH.24 system. Please see FCC Incentive auction repack reimbursement request and explanation.
	Amount:
	\$329.16
	Component Description:
	Test existing Kathrein UHF Antenna System. Please see FCC Incentive auction repack reimbursement request and explanation.
	Amount:
	\$2,828.08

<p>Elbow complex, broadband, at antenna input, per 6 1/8. feedline (if needed)</p>	<table> <tr> <td data-bbox="687 87 1086 360">Component Description:</td><td data-bbox="1086 87 1426 360">Progress Invoice - 50% down payment for transmission line material and installation</td></tr> <tr> <td data-bbox="687 360 1086 472">Amount:</td><td data-bbox="1086 360 1426 472">\$4,794.94</td></tr> <tr> <td data-bbox="687 472 1086 891">Component Description:</td><td data-bbox="1086 472 1426 891">Final billing for additional transmission line and installation services. Please see FCC Incentive auction repack reimbursement request and explanation.</td></tr> <tr> <td data-bbox="687 891 1086 1003">Amount:</td><td data-bbox="1086 891 1426 1003">\$4,794.94</td></tr> </table>	Component Description:	Progress Invoice - 50% down payment for transmission line material and installation	Amount:	\$4,794.94	Component Description:	Final billing for additional transmission line and installation services. Please see FCC Incentive auction repack reimbursement request and explanation.	Amount:	\$4,794.94
Component Description:	Progress Invoice - 50% down payment for transmission line material and installation								
Amount:	\$4,794.94								
Component Description:	Final billing for additional transmission line and installation services. Please see FCC Incentive auction repack reimbursement request and explanation.								
Amount:	\$4,794.94								
<p>New combiner, cost per channel (without antenna)</p>	<table> <tr> <td data-bbox="687 1003 1086 1361">Component Description:</td><td data-bbox="1086 1003 1426 1361">Combiner - Prog Pay 3. Please see FCC Incentive Auction Repack Reimbursement Request & Explanation.</td></tr> <tr> <td data-bbox="687 1361 1086 1473">Amount:</td><td data-bbox="1086 1361 1426 1473">\$90,717.49</td></tr> <tr> <td data-bbox="687 1473 1086 1809">Component Description:</td><td data-bbox="1086 1473 1426 1809">Combiner - Prog Payment 2. Please see FCC Incentive Auction Repack Reimbursement Request & Explanation.</td></tr> <tr> <td data-bbox="687 1809 1086 2134">Amount:</td><td data-bbox="1086 1809 1426 2134">\$90,717.50</td></tr> </table>	Component Description:	Combiner - Prog Pay 3. Please see FCC Incentive Auction Repack Reimbursement Request & Explanation.	Amount:	\$90,717.49	Component Description:	Combiner - Prog Payment 2. Please see FCC Incentive Auction Repack Reimbursement Request & Explanation.	Amount:	\$90,717.50
Component Description:	Combiner - Prog Pay 3. Please see FCC Incentive Auction Repack Reimbursement Request & Explanation.								
Amount:	\$90,717.49								
Component Description:	Combiner - Prog Payment 2. Please see FCC Incentive Auction Repack Reimbursement Request & Explanation.								
Amount:	\$90,717.50								

Component Description:

Down Payment #2 -
Combiner
monitoring &
control. Please see
FCC Incentive
Auction Repack
Reimbursement
Request &
Explanation.

Amount:

\$5,123.06

Component Description:

Down Payment # 1
- Combiner
monitoring &
control. Please see
FCC Incentive
Auction Repack
Reimbursement
Request &
Explanation.

Amount:

\$5,123.06

Component Description:

80KW Cooling
System. Please
see FCC Incentive
Auction Repack
Reimbursement
Request &
Explanation.

Amount:

\$3,320.18

	<p>Component Description:</p> <p>Combiner - Prog Pay 1 Down payment. Please see FCC Incentive Auction Repack Reimbursement Request & Explanation: 1/8 - 17,009.53 1/6 - 22,679.37 Each member will request reimbursement of \$22,679.37</p> <p>Amount:</p> <p>\$22,679.37</p>
UHF - High Power Top Mount Eight Station broadband panel antenna horizontally polarized	<p>Component Description:</p> <p>Supply Kathrein Antenna Material - 5% Final Payment. Please see FCC Incentive Auction Repack Reimbursement Request & Explanation.</p> <p>Amount:</p> <p>\$9,575.39</p> <p>Component Description:</p> <p>Antenna Progress Payment 25%. Please see FCC Incentive Auction Repack Reimbursement Request & Explanation.</p> <p>Amount:</p> <p>\$47,876.97</p>

Component Description:	Supply Kathrein Antenna Material - 25% Down Payment. Please see FCC Incentive Auction Repack Reimbursement Request & Explanation.
Amount:	\$47,876.97

Component Description:	Supply Kathrein Antenna Material - 45% Payment. Please see FCC Incentive Auction Repack Reimbursement Request & Explanation.
Amount:	\$86,178.56

Component Description:	Structural 25% Progress Payment. Please see FCC Incentive Auction Repack Reimbursement Request & Explanation.
Amount:	\$6,400.09

Component Description:	Sales tax paid on South-Tek invoice STS87757-1. Please see FCC Incentive Auction Repack Reimbursement Request & Explanation.
Amount:	\$284.98

Component Description:	New antenna system final billing for line items 2, 3, 6 & 7 per quote. Please see FCC Incentive auction repack reimbursement request and explanation.
Amount:	\$7,710.92

Component Description:	Nitrogen Generation. Tax requested separately. Please see FCC Incentive Auction Repack Reimbursement Request & Explanation.
Amount:	\$4,160.41

Component Description:	Antenna Factory Test. Please see FCC Incentive Auction Repack Reimbursement Request & Explanation.
Amount:	\$5,142.50

Component Description:	Antenna 25% Down Payment. Please see FCC Incentive Auction Repack Reimbursement Request & Explanation.
Amount:	\$7,710.92

	<div> <div>Component Description:</div> <div> Anetnna Structural 25% Progress Payment. Please see FCC Incentive Auction Repack Reimbursement Request & Explanation. </div> </div> <div> <div>Amount:</div> <div>\$7,710.92</div> </div>
Antenna Installation	<div> <div>Component Description:</div> <div> Site Survey 25% Down Payment. Please see FCC Incentive Auction Repack Reimbursement Request & Explanation. </div> </div> <div> <div>Amount:</div> <div>\$1,310.83</div> </div> <div> <div>Component Description:</div> <div> Transmission Line final payment. Please see FCC Incentive Auction Repack Reimbursement Request & Explanation. </div> </div> <div> <div>Amount:</div> <div>\$798.45</div> </div> <div> <div>Component Description:</div> <div> Installation Final Payment. Please see FCC Incentive Auction Repack Reimbursement Request & Explanation. </div> </div> <div> <div>Amount:</div> <div>\$11,754.09</div> </div>

	<p>Component Description:</p> <p>Use tax for GTIA-1021 invoice. Please see FCC Incentive Auction Repack Reimbursement Request & Explanation.</p> <p>Amount:</p> <p>\$53.45</p>
	<p>Component Description:</p> <p>Bullet Installation 25% Down Payment. Please see FCC Incentive Auction Repack Reimbursement Request & Explanation.</p> <p>Amount:</p> <p>\$1,748.05</p>
	<p>Component Description:</p> <p>Installation 25% Down Payment. Please see FCC Incentive Auction Repack Reimbursement Request & Explanation.</p> <p>Amount:</p> <p>\$11,754.09</p>
	<p>Component Description:</p> <p>Installation 25% Progress Payment. Please see FCC Incentive Auction Repack Reimbursement Request & Explanation.</p> <p>Amount:</p> <p>\$23,508.19</p>
Combiner output splitting /switching for dual feed lines, if applicable	Information not provided.

Cost Information

Transmission Line

Information not provided.

Cost Information

Tower Equipment and Rigging Costs

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Tower TOWER	\$854,600.00	\$135,333.34		\$226.66	
Complex Tower (includes, for example, those with candelabras and/or stacked antennas)	\$421,000.00	\$66,666.67	Revised to increase amount to 1/6 vs 1/8	N/A	N/A
Major tower reinforcement /modifications	\$421,000.00	\$66,666.67	Revised to increase amount to 1/6 vs 1/8	N/A	N/A
Structural engineering tower load study for well documented tower	\$12,600.00	\$2,000.00	Revised to increase to 1/6 vs 1/8	\$226.66	N/A
Sub-total	\$854,600.00	\$135,333.34	N/A	\$226.66	N/A
Total for all systems	\$4,310,092.58	\$2,516,330.83	N/A	\$1,341,337.50	N/A

Components

Actual Information	
Description	File Name

Complex Tower (includes, for example, those with candelabras and/or stacked antennas)	Information not provided.
Major tower reinforcement /modifications	Information not provided.
Structural engineering tower load study for well documented tower	<div> <div> Component Description: </div> <div> Structural Engineering & Design services - May 2017 </div> </div> <div> <div> Amount: </div> <div> \$226.66 </div> </div>

Cost Information

Outside Professional Services

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Outside Professional Services	\$396,900.00	\$212,350.00		\$8,739.81	
Project management of the transition	\$126,400.00	\$37,500.00	Catalog	\$5,112.00	N/A
Prepare request for Special Temporary Authorization	\$4,100.00	\$3,000.00	Catalog	\$1,000.00	N/A
Attorney Fees - Negotiation of lease and other matters for shared locations	\$4,210.00	\$4,000.00	Catalog	\$2,627.81	N/A
RF Consultant	<i>\$16,000.00</i>	\$16,000.00	KUCW Allocation of costs RF Consulting Engineer for antenna and combiner system design. Vendor specs and system range testing.	N/A	N/A
Prepare and File FCC Progress Reports	<i>\$18,000.00</i>	\$18,000.00	Prepare and file FCC Progress Reports	N/A	N/A

Building Structural Engineering	\$20,000.00	\$20,000.00	KUCW Allocated cost estimate for cost related to structural analysis of building	N/A	N/A
Allocation Consulting	\$15,000.00	\$15,000.00	KUCW Allocation of RF Engineering costs to review channel assignments, allocatoins, interference issues, alternative channels. Support can not construct filings.	N/A	N/A
Reimbursement Reviews	\$10,600.00	\$10,600.00	Reimbursement Reviews with FCC and E&Y	N/A	N/A
Additional Field Engineering Service, 30 Days	\$45,000.00	\$45,000.00	RF Engineer to supervise construction and installation of KUCW equipment	N/A	N/A
RF Exposure Measurements	\$21,050.00	\$2,500.00	1/8 Shared Costs	N/A	N/A
Comprehensive coverage verification via field study, if needed	\$84,200.00	\$10,000.00	1/8 Shared Cost	N/A	N/A
Attorney Fees - Prepare and File request for Special Temporary Authorization	\$7,360.00	\$7,000.00	Catalog	N/A	N/A

Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application	\$2,365.00	\$2,250.00	Catalog	N/A	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	\$5,260.00	\$5,000.00	Catalog	N/A	N/A
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	\$1,580.00	\$1,500.00	Catalog	N/A	N/A
Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	\$3,155.00	\$3,000.00	Catalog	N/A	N/A
Perform engineering study for new channel assignment and antenna development	\$7,360.00	\$7,000.00	Catalog	N/A	N/A
Address transition timing and coordination issues w/ other stations and wireless	\$2,630.00	\$2,500.00	Catalog	N/A	N/A

Prepare and or review reimbursement form	\$2,630.00	\$2,500.00	Catalog	N/A	N/A
Sub-total	\$396,900.00	\$212,350.00	N/A	\$8,739.81	N/A
Total for all systems	\$4,310,092.58	\$2,516,330.83	N/A	\$1,341,337.50	N/A

Components

Actual Information	
Description	File Name
Project management of the transition	<p>Component Description: See cover letter items 1-5 - project management of the transition and progress report preparation including services provided by subcontractor Kessler and Gehman Associates. Station specific costs.</p> <p>Amount: \$3,537.00</p> <p>Component Description: Project Management for Structural Analysis and Tower Modifications. Services from June 30, 2018 through July 27, 2018.</p> <p>Amount: \$225.00</p>

	Component Description:	Project management services 12.1.18 through 12.31.18.
	Amount:	\$225.00
	Component Description:	Project management services 5.26.18 through 6.29.18.
	Amount:	\$450.00
	Component Description:	Project management services 7.28.18 through 9.28.18.
	Amount:	\$675.00
	Component Description:	Project Management for Structural Analysis and Tower Modifications including consultants Kessler and Gehman Associates. Services from January 27, 2018 through February 23, 2018.
	Amount:	\$225.00
Prepare request for Special Temporary Authorization	Component Description:	See cover letter item 6 - Prepare and submit STD filing
	Amount:	\$1,000.00

Attorney Fees - Negotiation of lease and other matters for shared locations	Component Description: Amount:	Legal consulting - lease negotiations \$165.91
	Component Description: Amount:	Legal consulting - lease negotiations \$501.40
	Component Description: Amount:	Legal consulting - lease negotiations \$1,960.50
RF Consultant	Information not provided.	
Prepare and File FCC Progress Reports	Information not provided.	
Building Structural Engineering	Information not provided.	
Allocation Consulting	Information not provided.	
Reimbursement Reviews	Information not provided.	
Additional Field Engineering Service, 30 Days	Information not provided.	
RF Exposure Measurements	Information not provided.	
Comprehensive coverage verification via field study, if needed	Information not provided.	
Attorney Fees - Prepare and File request for Special Temporary Authorization	Information not provided.	
Attorney Fees -Prepare and File FCC Form 2100 (main), License to Cover Application	Information not provided.	
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	Information not provided.	

Prepare engineering section of FCC Form 2100 (main), License to Cover Application	Information not provided.
Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	Information not provided.
Perform engineering study for new channel assignment and antenna development	Information not provided.
Address transition timing and coordination issues w/ other stations and wireless	Information not provided.
Prepare and or review reimbursement form	Information not provided.

Cost Information

Other Expenses

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Other Expenses	\$364,062.58	\$363,457.58		\$4,549.00	
Road Maintenance	<i>\$10,000.00</i>	\$10,000.00	1/8 Cost Share	N/A	N/A
Temporary Sanitation	<i>\$3,000.00</i>	\$3,000.00	1/8 Cost Share	N/A	N/A
Removal and Disposal of Existing Equipment	<i>\$5,000.00</i>	\$5,000.00	Removal and disposal of KUCW equipment and other general garbage down the mountain.	N/A	N/A
KSTU Mask Filter	<i>\$6,756.25</i>	\$6,756.25	1/8 Cost Share. See Exhibit N.	N/A	N/A
DTV Utah Operating Agreement Equity Equalization	<i>\$223,083.00</i>	\$223,083.00	See Exhibit M	N/A	N/A
Develop and air announcement of upcoming channel change	<i>\$3,500.00</i>	\$3,500.00	Production costs to develop and air channel change announcement	N/A	N/A

Equipment Delivery and Handling Charges	\$25,000.00	\$25,000.00	KUCW specific costs plus allocated cost estimate for delivery and handling of equipment up the mountain.	N/A	N/A
Disposal Costs (for equipment and other waste, net of any salvage value)	\$27,500.00	\$27,500.00	KUCW allocated cost estimate for combiner and other common equipment to be removed from building, transported down mountain, and disposed. Rigging.	N/A	N/A
Non-zoning permits	\$5,900.00	\$5,900.00	KUCW allocated cost estimate for permits DTV Utah	N/A	N/A
FCC Filing Fees - Special Temporary Authorization request	\$195.00	\$190.00	Catalog	N/A	N/A
FCC Filing Fees - Form 2100 license to cover application	\$335.00	\$325.00	Catalog	N/A	N/A
FCC Filing Fees - Form 2100 minor change CP application	\$1,110.00	\$1,070.00	Catalog	N/A	N/A

MVPD Notification of Channel Change	\$5,000.00	\$5,000.00	Estimate to notify MVPD of channel change.	N/A	N/A
DTV Medical Facility Notification	\$11,550.00	\$11,000.00	Catalog	\$4,549.00	N/A
Site Access and Transportation	\$25,000.00	\$25,000.00	KUCW specific plus allocated cost estimate for site access and transportation: Snow Cat; Helicopter Access, Road Clearing, Plowing; etc.	N/A	N/A
Accounting	\$5,800.00	\$5,800.00	KUCW allocated costs estimate for DTV Utah cost accounting for project and bookkeeping.	N/A	N/A
Equipment Storage	\$5,333.33	\$5,333.33	1125 per month for 16 months plus pod storage on the mountains. Revised to increase amount to 1/6 vs 1/8	N/A	N/A
Sub-total	\$364,062.58	\$363,457.58	N/A	\$4,549.00	N/A
Total for all systems	\$4,310,092.58	\$2,516,330.83	N/A	\$1,341,337.50	N/A

Components

Actual Information	
Description	File Name
Road Maintenance	Information not provided.
Temporary Sanitation	Information not provided.
Removal and Disposal of Existing Equipment	Information not provided.
KSTU Mask Filter	Information not provided.
DTV Utah Operating Agreement Equity Equalization	Information not provided.
Develop and air announcement of upcoming channel change	Information not provided.
Equipment Delivery and Handling Charges	Information not provided.
Disposal Costs (for equipment and other waste, net of any salvage value)	Information not provided.
Non-zoning permits	Information not provided.
FCC Filing Fees - Special Temporary Authorization request	Information not provided.
FCC Filing Fees - Form 2100 license to cover application	Information not provided.
FCC Filing Fees - Form 2100 minor change CP application	Information not provided.
MVPD Notification of Channel Change	Information not provided.

DTV Medical Facility Notification	<div> <div>Component Description:</div> <div>DTV Notification Service Notification of Medical Facilities for KUCW.</div> <div>Amount:</div> <div>\$2,385.00</div> </div> <div> <div>Component Description:</div> <div>MVPD Notification Services - Notification of Cable and Satellite MVPD Providers of new RF Channel and Transport Stream Parameters on Repack Channel for KUCW</div> <div>Amount:</div> <div>\$2,164.00</div> </div>
Site Access and Transportation	Information not provided.
Accounting	Information not provided.
Equipment Storage	Information not provided.

Cost Information	Grand Total			
		Predetermined Cost Estimate	Estimated Cost	Actual Cost
	Total for all systems	\$4,310,092.58	\$2,516,330.83	\$1,341,337.50

Reimbursement Status	Question	Response
	The facility has ceased operating on its pre-auction channel.	No
	Construction of final facilities or all necessary modifications are complete.	No
	All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator.	No

Certification	Section	Question	Response
	Submission of Estimated Expenses Statements	<p>WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.</p>	
		<ol style="list-style-type: none"> 1. The Authorized Person signing below certifies that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. 2. The above-named entity acknowledges that all certifications and attached documentation are considered material representations. 3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount. 	

4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
5. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.

**Elizabeth
Ryder**
*General
Counsel*

03/04/2019

Certification	Section	Question	Response
	Submission of Actual Cost Documentation Statements	WILLFUL FALSE, FRAUDULENT, OR FICTITIOUS STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE AND/OR FRAUDULENT STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT (U.S. CODE, TITLE 31, SECTIONS 3729-3733).	
		<ol style="list-style-type: none"> 1. The Authorized Person signing below certifies and represents that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. 2. The above-named entity certifies that the statements in this form and attached documentation are true, complete, and correct. 3. The above-named entity acknowledges that all certifications and attached documentation are considered material representations. 	

4. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.
5. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (full power and Class A stations) and/or otherwise modify a television station's facility as a result of the spectrum repack (LPTV/TV Translator stations); or to minimize service disruption resulting from a repacked television station (FM stations); or to continue to carry the signal of a broadcaster that changes channels (MVPD) .
6. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
7. The above-named entity certifies that the cost information /documents submitted reflect costs actually incurred.

<p>8. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.</p> <p>9. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a prerequisite for obtaining the payments herein requested.</p>	
<p>I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.</p>	<p>Elizabeth Ryder <i>General Counsel</i></p> <p>03/04/2019</p>

Attachments