

Federal Communications Commission

(REFERENCE COPY - Not for submission)

FCC Form 399: Reimbursement Request

| Facility | 65670 | Service: DTV | Call | WETA-TV | Channel: 31 (UHF) |
|----------|---------|--------------|-------|---------|-------------------|
| ID: | | | Sign: | | |
| File | 000002 | 8782 | | | |
| Number: | | | | | |
| FRN: 000 | 2107274 | Date | 10/01 | | |
| | | Submitted: | /2018 | | |

Applicant Name, Type, and Contact Information

Information

| Applicant | Address | Phone | Email | Applicant Type |
|---|--|-----------------------------|-----------------------|--------------------|
| GREATER WASHINGTON EDUCATIONAL TELECOMMUNICATIONS ASSOC Doing Business As: GREATER WASHINGTON EDUCATIONAL TELECOMMUNICATIONS ASSOC | Legal & Business Affairs Dept. 3939 Campbell Ave Arlington, VA 22206 United States | +1 (703) 998- 2851 | LDELANEY@WETA. ORG | Not-for- Profit |

Reimbursement Contact Name and Information Reimbursement Contact Information

| Applicant | Address | Phone | Email |
|----------------|---------|-------|-------|
| [Confidential] | | | |

Preparer Preparer Contact Name and Information

| Contact Information | Applicant | Address | Phone | Email |
|------------------------|--|--|-----------------------|--------------------------------|
| | Joseph L. Snelson , Jr . Technical Consultant Meintel, Sgrignoli & Wallace | 1282 Smallwood Drive, Suite 372 Waldorf, MD 20603 United States | +1 (303) 344- 8037 | joe. snelson@mswdtv. com |

| Broadcaster | Question | Response |
|--|--|--|
| Information and Transition Plan | Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information. | Yes |
| | Briefly describe transition plan | WETA proposes to build its repack facility on channel 31 and will be sharing its main antenna, transmission line and combiner with two other parties. See the attached updated narrative for the background and details of its transition plan. |

| Transmitters | Section | Question | Response |
|--------------|---------------------------------|---|----------|
| | Transmitter Related Expenses | Do you have transmitter related expenses? | Yes |

| Auxiliary | Add Transmitter Information | | | | | |
|-------------|-------------------------------------|--|---|--|--|--|
| Transmitter | Section | Question | Response | | | |
| | Existing Transmitter Description | Type of change | Purchase New | | | |
| | | Use | Auxiliary (Backup) | | | |
| | | Description of Use | Alternate Site backup transmitter | | | |
| | | Ownership | Owned | | | |
| | | Owner | N/A | | | |
| | | Site | N/A | | | |
| | | Is this transmitter currently shared with another station? | No | | | |
| | | Is this transmitter currently in operating condition? | Yes | | | |
| | Existing Transmitter | Manufacturer | | | | |
| | Manufacturer and Type | Model | CD100P1 | | | |
| | | Year | 1997 | | | |
| | | Туре | Inductive Output Tube | | | |
| | | IOT Power Type | Single | | | |
| | | Power Capacity | 17.5 kW | | | |

Add Transmitter Information

| Auxiliary | New Transmitter Costs | | | | | |
|-------------|-----------------------|---|---|--|--|--|
| Transmitter | Section | Question | Response | | | |
| | New Transmitter | Use | Auxiliary (Backup) | | | |
| | | Change Type | Purchase New | | | |
| | | Is this a request for upgraded equipment? | Yes | | | |
| | | Manufacturer | | | | |
| | | Model | ULXTE-20 | | | |
| | | Transmitter Type | Solid State | | | |
| | | Solid State Cooling | Liquid Cooled | | | |
| | | Solid State Power capacity | 12.9 kW | | | |
| | | Justification for New Transmitter | See attached letter from manufacturer regarding IOT transmitters. | | | |

| Auxiliary | Other Transmitter Costs | | | | | |
|-------------|-------------------------|---------------------------------------|----------|--|--|--|
| Transmitter | Section | Question | Response | | | |
| | Electrical Service | Service Entrance (3 phases 800A 208V) | No | | | |
| | | Switchgear (industrial 800 amp) | No | | | |
| | | Transformer (480V) | No | | | |
| | | Power | N/A | | | |
| | | Rigid Conduit and Wiring | No | | | |
| | | Size | N/A | | | |
| | | Length | N/A | | | |
| | | Other Electrical Service | Yes | | | |
| | | | | | | |

| | Description | Electrical contractor to connect transmitter into existing electrical panel and wire heat exchanger into transmitter. Includes material and labor. |
|---|--|---|
| HVAC Service | Does the replacement transmitter require HVAC Service? | No |
| | Туре | N/A |
| | Size | N/A |
| | Other Size | N/A |
| Transmitter Building Addition/Modification or Leasehold Improvement | Does the Transmitter Building require an addition, modification, other leashold improvement? | Yes |
| | Size | 600.0 square feet |
| Channel 14 Costs | Is an RF Consulting Engineer needed? | N/A |
| | Is a channel 14 Mask Filer needed? | N/A |
| | Is additional field engineering time needed? | N/A |
| | Number of Days | N/A |

Other Transmitter Cost Not Listed

AuxiliaryOther Transmitter CoTransmitterInformation not provided.

| Auxiliary | Add Transmitter Information | | | | | |
|-------------|-------------------------------------|--|--|--|--|--|
| Transmitter | Section | Question | Response | | | |
| | Existing Transmitter Description | Type of change | Purchase New | | | |
| | | Use | Auxiliary (Backup) | | | |
| | | Description of Use | Used in case of failure of main | | | |
| | | Ownership | Owned | | | |
| | | Owner | N/A | | | |
| | | Site | N/A | | | |
| | | Is this transmitter currently shared with another station? | No | | | |
| | | Is this transmitter currently in operating condition? | Yes | | | |
| | Existing Transmitter | Manufacturer | | | | |
| | Manufacturer and Type | Model | DHD15P1 | | | |
| | | Year | 2003 | | | |
| | | Туре | Solid State | | | |
| | | Solid State Cooling | Air Cooled | | | |
| | | Solid State Power Capacity | 3.6 kW | | | |

| Auxiliary | New Transmitter Costs | | | | | |
|-------------|-----------------------|---|---|--|--|--|
| Transmitter | Section | Question | Response | | | |
| | New Transmitter | Use | Auxiliary (Backup) | | | |
| | | Change Type | Purchase New | | | |
| | | Is this a request for upgraded equipment? | Yes | | | |
| | | Manufacturer | | | | |
| | | Model | ULXTE-90 | | | |
| | | Transmitter Type | Solid State | | | |
| | | Solid State Cooling | Liquid Coolec | | | |
| | | Solid State Power capacity | 56.4 kW | | | |
| | | Justification for New Transmitter | See attached letter from GatesAir regarding inability to retune current transmitter. See revised narrative. Replacement upgrade is part of a multi-station resolution that includes moving WETA's repack channel from 14 to 31 at an ERP of 1000 kW. | | | |

| Auxiliary | Other Transmitter Costs | | | |
|-------------|---|--|------------|--|
| Transmitter | Section | Question | Response | |
| | Electrical Service | Service Entrance (3 phases 800A 208V) | No | |
| | | Switchgear (industrial 800 amp) | No | |
| | | Transformer (480V) | No | |
| | | Power | N/A | |
| | | Rigid Conduit and Wiring | Yes | |
| | | Size | 4 inches | |
| | | Length | 420.0 feet | |
| | | Other Electrical Service | No | |
| | | Description | N/A | |
| | HVAC Service | Does the replacement transmitter require HVAC Service? | No | |
| | | Туре | N/A | |
| | | Size | N/A | |
| | | Type Size Other Size Does the Transmitter Building require an addition, modification, other leashold | N/A | |
| | Transmitter Building Addition/Modification or Leasehold Improvement | | No | |
| | | Size | N/A | |
| | Channel 14 Costs | Is an RF Consulting Engineer needed? | N/A | |
| | | Is a channel 14 Mask Filer needed? | N/A | |
| | | Is additional field engineering time needed? | N/A | |
| | | Number of Days | N/A | |

Other Transmitter Cost Not Listed Auxiliary

Transmitter Information not provided.

| Primary | Existing Transmitter Information | | | |
|-------------|---|--|-------------------|--|
| Transmitter | Section | Question | Response | |
| | Existing Transmitter Description | Type of change | Purchase New | |
| | | Use | Primary (Main) | |
| | | Description of Use | N/A | |
| | | Ownership | Owned | |
| | | Owner | N/A | |
| | | Site | N/A | |
| | | Is this transmitter currently shared with another station? | No | |
| | | Is this transmitter currently in operating condition? | Yes | |
| | Existing Transmitter Manufacturer and Type | Manufacturer | | |
| | | Model | DHD15P1 | |
| | | Year | 2003 | |
| | | Туре | Solid State | |
| | | Solid State Cooling | Air Cooled | |
| | | Solid State Power Capacity | 3.6 kW | |

Existing Transmitter Information

| Primary | New Transmitter Costs | | | |
|-------------|-----------------------|---|--|--|
| Transmitter | Section | Question | Response | |
| | New Transmitter | Use | Primary (Main) | |
| | | Change Type | Purchase New | |
| | | Is this a request for upgraded equipment? | Yes | |
| | | Manufacturer | | |
| | | Model | ULXTE-90 | |
| | | Transmitter Type | Solid State | |
| | | Solid State Cooling | Liquid Cooled | |
| | | Solid State Power capacity | 56.4 kW | |
| | | Justification for New Transmitter | See attached letter from GatesAir regading inability to retune current transmitter. See revised narrative. Replacement upgrade is part of a multi-station resolution that includes moving WETA's repack channel from 14 to 31 at an ERP of 1000 kW. | |

| Primary | Other Transmitter Costs | | | |
|-------------|---|--|---------------------------|--|
| Transmitter | Section | Question | Response | |
| | Electrical Service | Service Entrance (3 phases 800A 208V) | No | |
| | | Switchgear (industrial 800 amp) | Yes | |
| | | Transformer (480V) | Yes | |
| | | Power | 500 kVA | |
| | | Rigid Conduit and Wiring | Yes | |
| | | Size | 4 inches | |
| | | Length | 420.0 feet | |
| | | Other Electrical Service | No | |
| | | Description | N/A | |
| | HVAC Service | Does the replacement transmitter require HVAC Service? | Yes | |
| | | Туре | Heating and Cooling | |
| | | Size | 50 tons | |
| | | Other Size | N/A | |
| | Transmitter Building Addition/Modification or Leasehold Improvement | Does the Transmitter Building require an addition, modification, other leashold improvement? | Yes | |
| | | Size | 1000.0 square feet | |
| | Channel 14 Costs | Is an RF Consulting Engineer needed? | N/A | |
| | | Is a channel 14 Mask Filer needed? | N/A | |
| | | Is additional field engineering time needed? | N/A | |
| | | Number of Days | N/A | |

Description

| Primary | Other Transmitter Cost Not Listed |
|-------------|-----------------------------------|
| Transmitter | Name |

| Pre-installation survey | Site Survey by GatesAir of main and aux transmitter sites for transmitter layout. |
|-------------------------|---|

| Antennas | Section | Question | Response |
|----------|--------------------------|---------------------------------------|----------|
| | Antenna Related Expenses | Do you have antenna related expenses? | Yes |

Existing Antenna Information

Primary

| Antenna | Section | Question | Response |
|---------|---------------------------------|--|---|
| | Existing Antenna Description | Type of change | Retune Existing |
| | | Antenna Use | Primary (Main) |
| | | Description of Use | N/A |
| | | Ownership | Leased |
| | | Owner | District of Columbia Joint Tower Venture |
| | | Site | N/A |
| | | Is the existing antenna shared with another station or stations? | Yes |
| | | Is the existing antenna directional? | No |
| | | Is antenna in operating condition? | Yes |
| | | Is antenna located on or in close proximity to an antenna farm? | Yes |
| | Existing Antenna | Class | Full Power |
| | Manufacturer and Type | Mounting | Top Mount |
| | | Antenna position in stack | Тор |
| | | Polarization | Horizontal |
| | | Туре | Broadband Panel |
| | | Number of Stations Supported | 3 |
| | | Number of Panels | 48 |

| Design power capacity in use | 47.0 % |
|---------------------------------|-----------------|
| Lower Limit | 470.00 MHz |
| Upper Limit | 860.00 MHz |
| Other Antenna Type | N/A |
| ERP: (Effective Radiated Power) | 73.0 kW |
| Manufacturer | DIE |
| Model | TUP-04-12- 2 |
| Year | 1999 |

Facility ID's and Call Signs of all stations with whom the antenna is shared.

| Facility ID | Call Sign |
|-------------|-----------|
| 27772 | WHUT-TV |
| 74091 | WPXW-TV |

Adjustment to Existing Antenna

Primary Antenna

| Section | Question | Response |
|-----------------------------------|---|----------|
| Sweep Test of Existing Antenna | Do you need a sweep test of existing antenna? | Yes |

Primary Other Antenna Costs

| Antenna | Section | Question | Response |
|---------|--------------------------------|--|------------|
| | Combiner for Shared Antenna | Do you need a Combiner for a Shared Antenna? | Yes |
| | | Туре | New |
| | | Number of channels supported | 3 |
| | | Frequencies of channels supported | RF channel |
| | | Frequency | N/A |

Enter a list of RF channel numbers.

| RF Channel Number |
|-------------------|
| 31 |
| 33 |
| 35 |

PrimaryOther Antenna Cost Not ListedAntennaInformation not provided.

| Auxiliary Antenna | | | | |
|----------------------|---|---|--------------------------|--|
| | Section | Question | Response | |
| | Existing Antenna Description | Type of change | Purchase New | |
| | | Antenna Use | Auxiliary (Backup) | |
| | | Description of Use | Alternate site backup | |
| | | Ownership | Owned | |
| | | Owner | N/A | |
| | | Site | N/A | |
| | | Is this antenna currently shared with any other stations? | No | |
| | | Is this antenna directional? | No | |
| | | Is antenna in operating condition? | Yes | |
| | | Is antenna located on or in close proximity to an antenna farm? | No | |
| | Existing Antenna Manufacturer and Type | Class | Full Power | |
| | | Mounting | Side Mount | |
| | | Antenna position in stack | Not in Stack | |
| | | Polarization | Horizontal | |
| | | Туре | Slotted Coaxial | |
| | | Number of Stations Supported | N/A | |
| | | Number of Panels | N/A | |
| | | Design power capacity in use | N/A | |
| | | Lower Limit | N/A | |
| | | Upper Limit | N/A | |
| | | Other Antenna Type | N/A | |
| | | ERP: (Effective Radiated Power) | 30.0 kW | |

Add Antenna Information

| Manufacturer | |
|--------------|------------------|
| Model | TFU-8JST- R03 |
| Year | 1998 |

| Auxiliary Antenna | New Antenna Costs | | | |
|----------------------|---------------------------------------|--|--|--|
| | Section | Question | Response | |
| | New Antenna Description | Use | Auxiliary (Backup) | |
| | | Description of Use | See attached Buget Justification: Auxiliary Transmitter Site | |
| | | Change Type | Purchase New | |
| | | Is this a request for upgraded equipment? | No | |
| | | Ownership | Owned | |
| | | Owner | N/A | |
| | | Is antenna shared? | No | |
| | | Is antenna directional? | No | |
| | | Will antenna be located on or in close proximity to an antenna farm? | No | |
| | New Antenna Manufacturer and Types | Class | Full Power | |
| | | Mounting | Side Mount | |
| | | Antenna position in stack | Not in Stack | |
| | | Polarization | Horizontal | |
| | | Туре | Slotted Coaxial | |
| | | Number of Stations Supported | N/A | |
| | | Number of Panels/Bays | N/A | |
| | | Lower Limit | N/A | |
| | | Upper Limit | N/A | |
| | | Design power capacity in use | N/A | |
| | | Other Antenna Type | N/A | |

| ERP: (Effective Radiated Power) | 240.0 kW |
|---------------------------------|--|
| Manufacturer | |
| Model | TFU-WB |
| Year | 2018 |
| Justification for New Antenna | Current antenna is tuned to channel 27 and cannot be retuned to operate on channel 31. Proposed antenna costs less than exact replacement |

Other Antenna Costs

Auxiliary Antenna

| Section | Question | Response |
|--------------------------------|---|----------------------------|
| Combiner for Shared Antenna | Do you need a Combiner for a Shared Antenna? | No |
| | Туре | |
| | Number of channels supported | N/A |
| | Frequencies of channels supported | N/A |
| | Frequency | N/A |
| | Do you need a combiner output splitter /switcher for dual feed lines? | N/A |
| Elbow Complex | Do you require the separate purchase of the Elbow Complex? | Yes |
| | Broadband or Single Channel? | Single Channel |
| | Feed Line Size | 4 1/16 inches inches |

| Side Mount Brackets | Do you require the separate purchase of side mount brackets for a high power antenna? | No |
|--------------------------|---|-----|
| Pattern Scatter Analysis | Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna? | Yes |
| Sweep Test | Do you require the sweep testing of transmission line and antenna? | Yes |

Other Antenna Cost Not Listed

Auxiliary Antenna Information not provided.

| Transmissior | n Seffien | Question | Response |
|--------------|---------------------------------------|---|----------|
| | Transmission Line Related Expenses | Do you have transmission line related expenses? | Yes |

| Auxiliary Transmissio | Add Transmission Line | | | |
|--------------------------|--|--|----------------------------------|--|
| | n Section | Question | Response | |
| | Existing Transmission Line Description | Type of change | Purchase New | |
| | | Use | Auxiliary (Backup) | |
| | | Description of Use | Alternate Transmitter Site | |
| | | Ownership | Owned | |
| | | Owner | N/A | |
| | | Site | N/A | |
| | | Is this transmission currently shared with any other stations? | No | |
| | | Is Transmission Line in operating condition? | Yes | |
| | Existing Transmission Line Manufacturer and Type | Manufacturer | | |
| | | Туре | Rigid | |
| | | Diameter | 3 1/8 inches | |
| | | Other Diameter | N/A | |
| | | Segment Length | 19 1/2 inches | |
| | | Other Segment Length | N/A | |
| | | Number of parallel runs | 1 | |
| | | Length | 521 feet per run | |

| Auxiliarv | New Transmission Line | | |
|-------------|--------------------------------|---|--|
| Transmissio | on Line Section | Question | Response |
| | New Transmission Line Costs | Use | Auxiliary (Backup) |
| | | Description of Use | Off site Interim |
| | | Change Type | Purchase New |
| | | Is this a request for upgraded equipment? | No |
| | | Туре | Rigid |
| | | Diameter | 4 1/16 inches |
| | | Other Diameter | N/A |
| | | Segment Length | 20 inches |
| | | Other Segment Length | N/A |
| | | Number of parallel runs | 1 |
| | | Length | 550 feet per run |
| | | Justification for New Transmission Line | See revised attached budget narrative. Line is not of standard length. Ability to support temporary operations reliably while main site is being converted to channel 31 is questionable. There is a high risk of failure. |

Other Transmission Line Expenses Not Listed Transmission

| Primary | Add Transmission Line | | | |
|-------------|---|--|---------------------|--|
| Transmissio | n Line Section | Question | Response | |
| | Existing Transmission Line Description | Type of change | Purchase New | |
| | | Use | Primary (Main) | |
| | | Description of Use | N/A | |
| | | Ownership | Owned | |
| | | Owner | N/A | |
| | | Site | N/A | |
| | | Is this transmission currently shared with any other stations? | No | |
| | | Is Transmission Line in operating condition? | Yes | |
| | Existing Transmission | Manufacturer | | |
| | Line Manufacturer and Type | Туре | Rigid | |
| | | Diameter | 3 1/8 inches | |
| | | Other Diameter | N/A | |
| | | Segment Length | 20 inches | |
| | | Other Segment Length | N/A | |
| | | Number of parallel runs | 1 | |
| | | Length | 170 feet per run | |

| Primary | New Transmission Line | | | |
|-------------|--------------------------------|---|---|--|
| Transmissio | n Line Section | Question | Response | |
| | New Transmission Line Costs | Use | Primary (Main) | |
| | | Description of Use | N/A | |
| | | Change Type | Purchase New | |
| | | Is this a request for upgraded equipment? | Yes | |
| | | Туре | Rigid | |
| | | Diameter | 6 1/8 inches | |
| | | Other Diameter | N/A | |
| | | Segment Length | 20 inches | |
| | | Other Segment Length | N/A | |
| | | Number of parallel runs | 1 | |
| | | Length | 170 feet per run | |
| | | Justification for New Transmission Line | Current line will not support higher power level to meet ERP determined from multi- station resolution. | |

| Primary | Other Transmission Line Expenses Not Listed | |
|-------------|---|-------------|
| Transmissio | n Line | Description |

| ssion _l | Line | Description |
|--------------------|--------------|---|
| | Installation | Estimated removal of current line and installation of new. installation |

| Tower | Section | Question | Response |
|--------------------------------------|---|---|----------|
| Equipment And Rigging Costs | Tower Equipment or Rigging Costs Changes | Do you have tower equipment or rigging costs changes? | Yes |

| Auxiliary |
|-----------|
| Towar |

Add Tower

Tower

| Section | Question | Response |
|--|---|-------------------------|
| Existing | Type of change | Modify Existing |
| Tower Description | Tower Use | Auxiliary (Backup) |
| | Description of Use | Alternate site for WETA |
| | Ownership | Owned |
| | Is this tower consider Complex? | No |
| | Is this tower currently shared with any other stations? | Yes |
| | One or more FM, AM or TV radio broadcaster(s) | Yes |
| | Others Types of Users | Yes |
| | Is tower documented for structural analysis? | Yes |
| | Is tower compliant with Rev G? | No |
| Existing Tower Structure Registration | Do you have a tower registration number? | Yes |
| | ASR Number | 1018169 |
| Coordinates | Latitude (NAD83) | 38° 53' 30.0" N- |
| (NAD83 (North | Longitude (NAD83) | 077° 07' 54.0" W- |
| American Datum of 1983)) | Overall Structure Height | 495.40 feet |
| | Support Structure Height | 492.12 feet |
| | Ground Elevation Above Mean Sea Level (AMSL) | 370.07 feet |
| | Structure Type | LTOWER - Lattice Tower |

| Tower Owner | GREATER WASHINGTON EDUCATIONAL TELECOMMUNICATIONS ASSN DBA = WETA FM |
|------------------|--|
| Date Constructed | 02/12/2014 |

FM, AM or TV radio broadcasters. Facility ID's, Call Signs and Services of other broadcast stations with whom the tower is shared

| Facility ID | Call Sign | Service |
|-------------|-----------|---------|
| 4644 | WAVA-FM | FM |
| 12460 | WGTS | FM |
| 65669 | WETA | FM |

Other Types of Users

Users

Trunking

Amateur Radio

Cellular

Auxiliary Tower Modification Costs

Tower

| Section | Question | Response |
|----------------------|--|---|
| Engineering Study | Please what type of engineering study is required, if any: | Study needed for documented tower |
| Tower Reinforcements | Please select whether tower reinforcements are needed: | Minor Reinforcements needed |

| Auxiliary Tower | Tower Rigging Costs | | | |
|--------------------|---------------------------------|-----------------------------------|----------|--|
| | Section | Question | Response | |
| | Tower Rigging Costs | Complex Tower | N/A | |
| | Helicopter Services Required | Are helicopter services required? | No | |

Auxiliary Other Tower Expenses Not Listed

AuxiliaryOther Tower ExpensTowerInformation not provided.

| Outside Professional | Section | Question | Response |
|-------------------------|--|--|--|
| | I Services Costs Outside Project Management Services | Do you require outside project management services? | Yes |
| | | Number of Hours | 1500 |
| | | Explanation | See attached Budget Justification: Outside Professional Services |
| | Outside RF consulting Engineering Services | Perform engineering study for new channel assignment and antenna development | Yes |
| | | Prepare engineering section of Form FCC Construction Permit Application | Yes |
| | | For Auxiliary Facility | Yes |
| | | For Main Facility | Yes |
| | | Prepare engineering section of Form FCC License to Cover Application | Yes |
| | | For Auxiliary Facility | Yes |
| | | For Main Facility | Yes |
| | | Prepare request for Special Temporary Authority | Yes |
| | | Quantity | 2 |
| | | Do you have Distributed Transmission System engineering services? | N/A |
| | | Critical Facility | N/A |
| | | Terrain-Shielded Facility | N/A |
| | Attorney and Other Outside Consulting Services | Prepare and file Form FCC Construction Permit Application | Yes |
| | | For Auxiliary Facility | Yes |
| | | For Main Facility | Yes |
| | | | |

| | Prepare and file Form FCC License to Cover Application | Yes |
|----------------------------------|--|-----|
| | For Auxiliary Facility | Yes |
| | For Main Facility | Yes |
| | Prepare request for Special Temporary Authority | Yes |
| | Quantity | 1 |
| | NEPA Section 106 environmental review | No |
| | Environmental Assessment | No |
| | ASR Modification | No |
| | FAA Consultation (including preparation of FAA Form 7460) | No |
| | Negotiation of Lease and other Matter for Shared Locations | Yes |
| | Prepare or Review FCC Form 399 for Reimbursement | Yes |
| | Address transition timing and coordination issues w/ other stations and wireless providers | Yes |
| RF Field Engineering Services | Comprehensive coverage verification via field study | Yes |
| | RF exposure measurements | Yes |
| | Additional Field Engineering Service | No |
| | Number of Days | N/A |
| | Justification | N/A |

| Outside | Other Professional Services Expenses Not Listed | | |
|--------------|---|--|--|
| Professional | I Services Costs | Description | |
| | Channel change | Engineering services to evaluate coverage and interference moving channel from 14 to 31. | |

| Progress Reporting | Prepare and file 7 required progress reports on FCC Form 2100, Schedule 387 on a quarterly basis with the FCC. |
|------------------------------------|--|
| Site Visits and Surveys | Site visits to establish what equipment is on premises, where new equipment will be located and do equipment inventory for both main and auxiliary sites. |
| Architect and Engineering services | Planning and layout of new equipment to be installed at main and aux transmitter sites. |

| Other | Section | Question | Response |
|------------------|---------------------------------|--|----------|
| Expenses | AM Pattern Disturbance | Is an Impact Study needed? | No |
| | | Is Remediation needed? | No |
| | Facility Expenses | Name | N/A |
| | | Other Distributed Transmission System Expenses Not listed | N/A |
| | | Name | N/A |
| | | Is Notification of a Medical Facility required as a result of DTV broadcasting? | Yes |
| Permit and Filir | Permit and Filing Costs | Local Zoning | No |
| | | Non-zoning permits | Yes |
| | | BLM or NFS Coordination | No |
| | | FCC Construction Permit Minor Change | No |
| | | FCC License to Cover Application | No |
| | | FCC Special Temporary Authority Application | Yes |
| | Other Miscellaneous Expenses | Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)? | Yes |
| | | Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs? | Yes |
| | | Does this relocation require Equipment Storage? | Yes |
| | | Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change? | Yes |
| | | Does this relocation require MVPD Notification of a Channel Change? | Yes |

Other Expenses Not Listed

| Other | Other Expenses Not Listed | | |
|----------|--------------------------------------|---|--|
| Expenses | Name | Description | |
| | Additional Legal Expenses for Repack | Legal work related to WETA repack and reimbursement, including advice on FCC rules, regulations and policies, required FCC filings, reimbursement rules and procedures, and coordination of repack efforts with other site users at multi-party tower site. | |

Transmitters

Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Act Jus |
|---|--------------------------------|-------------------|---|-------------|------------|
| Primary Transmitter ULXTE-90 | \$2,329,335.00 | \$2,276,957.00 | | \$42,315.00 | |
| Other Building Addition Size: 1000.0 | \$126,590.00 | \$126,590.00 | Includes drawing and 3-D laser imaging for initial planning purposes (\$26,590). Includes estimate for structure to be constructed on roof to support transmitter heat exchangers (\$100,000). | \$22,590.00 | |
| 50 Ton system | \$266,000.00 | \$253,000.00 | N/A | N/A | |
| 4" Rigid Conduit and Wiring (Cost per foot) | \$42,420.00 | \$40,320.00 | N/A | N/A | |
| Transformer 3 phase /480v - 500 KVA | \$48,400.00 | \$46,000.00 | N/A | N/A | |
| Switchgear - industrial 800 amp | \$38,200.00 | \$36,300.00 | N/A | N/A | |
| UHF - Liquid Cooled Solid State Transmitter 52 - 61 kW | \$1,788,000.00 | \$1,755,022.00 | See attached quote. NOTE: Quote shows cost of both main and auxiliary transmitters. See revised narrative. | N/A | |
| Pre- installation survey | \$19,725.00 | \$19,725.00 | Pre-installation survey by GatesAir to determine requirements for transmitter installation. | \$19,725.00 | |

| Auxiliary Transmitter ULXTE-20 | \$558,500.00 | \$64,000.00 | | \$358,689.76 |
|--|----------------|----------------|---|--------------|
| Other Electrical Service: Electrical contractor to connect transmitter into existing electrical panel and wire heat exchanger into transmitter. Includes material and labor. | \$14,000.00 | \$14,000.00 | Electrical contractor to connect transmitter into existing electrical panel and wire heat exchanger into transmitter. Includes material and labor. | N/A |
| Other Building Addition Size: 600.0 | \$50,000.00 | \$50,000.00 | See revised narrative. Remodeling needed to accommodate new transmitter and filter while current transmitter remains operational. | N/A |
| UHF - Liquid Cooled Solid State Transmitter 8.2 - 13 kW | \$494,500.00 | \$0.00 | This is an off-site backup to replace what is currently in use. Removed. See narrative weta_budget_rev_070918. pdf. | \$358,689.76 |
| Auxiliary Transmitter ULXTE-90 | \$1,830,420.00 | \$1,795,342.00 | | \$0.00 |
| UHF - Liquid Cooled Solid State Transmitter 52 - 61 kW | \$1,788,000.00 | \$1,755,022.00 | See attached quote. NOTE: Quote shows cost of both main and auxiliary transmitters. See revised narrative. | N/A |

| 4" Rigid Conduit and Wiring (Cost per foot) | \$42,420.00 | \$40,320.00 | N/A | N/A |
|---|----------------|----------------|-----|--------------|
| Sub-total | \$4,718,255.00 | \$4,136,299.00 | N/A | \$401,004.76 |
| Total for all systems | \$5,988,245.00 | \$5,467,057.50 | N/A | \$562,723.14 |

| Actual Information Description | File Name | |
|---|-----------------------------------|--|
| Other Building Addition Size: 1000.0 | Component Description: Amount: | Item A - Drawing and 3D laser imaging for planning purposes \$22,590.00 |
| 50 Ton system | Information not provided. | |
| 4" Rigid Conduit and Wiring (Cost per foot) | Information not provided. | |
| Transformer 3 phase/480v - 500 KVA | Information not provided. | |
| Switchgear - industrial 800 amp | Information not provided. | |
| UHF - Liquid Cooled Solid State Transmitter 52 - 61 kW | Information not provided. | |
| Pre-installation survey | | |
| | Component Description: Amount: | Site survey to determine site conditions, materials and components required for system installation \$19,725.00 |

| Other Electrical Service: Electrical contractor to connect transmitter into existing electrical panel and wire heat exchanger into transmitter. Includes material and labor. | Information not provided. | |
|--|-----------------------------------|--|
| Other Building Addition Size: 600.0 | Information not provided. | |
| UHF - Liquid Cooled Solid State Transmitter 8.2 - 13 kW | Component Description: Amount: | Replace existing auxiliary transmitter with channel 31 transmitter \$358,689.76 |
| UHF - Liquid Cooled Solid State Transmitter 52 - 61 kW | Information not provided. | |
| 4" Rigid Conduit and Wiring (Cost per foot) | Information not provided. | |

Antennas

Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| | | | | | _ |
|--|--------------------------------|-------------------|---|-------------|---------------|
| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actu Justi |
| Primary Antenna TUP-04-12-2 | \$90,930.00 | \$129,039.50 | | \$0.00 | |
| New combiner, cost per channel (without antenna) | \$84,200.00 | \$122,639.50 | WETA Share of a 3 channel combiner. See attached revised narrative: COMBINER as to the overage from catalog cost per station and cost breakout. | N/A | ſ |
| UHF - High Power Top Mount Three Station broadband panel antenna horizontally polarized | \$0.00 | \$0.00 | N/A | N/A | I |
| Sweep test of existing antenna | \$6,730.00 | \$6,400.00 | N/A | N/A | I |
| Auxiliary Antenna TFU-WB | \$211,060.00 | \$63,491.00 | | \$0.00 | |
| Pattern scatter analysis for side mount high/med power antennas (if not included in antenna base cost) | \$5,260.00 | \$4,050.00 | Revised. See narrative weta_budget_rev_070918. pdf. | N/A | I |

| Elbow complex, single channel, at antenna input, per 4 1/16. feedline (if needed) | \$9,570.00 | \$8,116.00 | See narrative weta_budget_rev_070918. pdf | N/A | I |
|--|----------------|----------------|--|--------------|---|
| Sweep test of existing antenna | \$6,730.00 | \$6,400.00 | N/A | N/A | I |
| UHF - Lower Power Side Mount, One station - 200-500 kW, horizontally polarized | \$189,500.00 | \$44,925.00 | See narrative weta_budget_rev_070918. pdf. | N/A | 1 |
| Sub-total | \$301,990.00 | \$192,530.50 | N/A | \$0.00 | I |
| Total for all systems | \$5,988,245.00 | \$5,467,057.50 | N/A | \$562,723.14 | I |

Transmission Line

Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description Primary Transmission Line | Predetermined Cost Estimate \$49,340.00 | Estimated Cost \$47,640.00 | Estimated Cost Justification | Actual Cost \$0.00 | Actual Cost Justification |
|--|---|----------------------------------|--|-----------------------|------------------------------|
| Installation | \$15,000.00 | \$15,000.00 | Estimated replacement to install new 6-1/8" line and remove old 3-1/8" line. | N/A | N/A |
| Rigid Transmission Line - copper, 6 1/8" | \$34,340.00 | \$32,640.00 | N/A | N/A | N/A |
| Auxiliary Transmission Line | \$78,100.00 | \$83,058.00 | | \$0.00 | |
| Rigid Transmission Line - copper, 4 1 /16" | \$78,100.00 | \$83,058.00 | See narrative 070918.pdf. | N/A | N/A |
| Sub-total | \$127,440.00 | \$130,698.00 | N/A | \$0.00 | N/A |
| Total for all systems | \$5,988,245.00 | \$5,467,057.50 | N/A | \$562,723.14 | N/A |

Components

Tower Equipment and Rigging Costs

Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|--|--------------------------------|-------------------|------------------------------------|--------------|------------------------------|
| Auxiliary Tower LTOWER | \$254,800.00 | \$192,000.00 | | \$0.00 | |
| Short Tower (less than 500') | \$84,200.00 | \$80,000.00 | N/A | N/A | N/A |
| Minor tower reinforcement /modifications | \$158,000.00 | \$100,000.00 | N/A | N/A | N/A |
| Structural engineering tower load study for well documented tower | \$12,600.00 | \$12,000.00 | N/A | N/A | N/A |
| Sub-total | \$254,800.00 | \$192,000.00 | N/A | \$0.00 | N/A |
| Total for all systems | \$5,988,245.00 | \$5,467,057.50 | N/A | \$562,723.14 | N/A |

Components

Outside Professional Services

Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justificatior |
|--|--------------------------------|-------------------|---|--------------|------------------------------|
| Outside Professional Services | \$514,615.00 | \$748,750.00 | | \$161,718.38 | |
| Progress Reporting | \$14,000.00 | \$14,000.00 | Prepare and file 7 required progress reports on FCC Form 2100, Schedule 387 on a quarterly basis with the FCC. | \$1,226.55 | N/A |
| Attorney Fees - Negotiation of lease and other matters for shared locations | \$4,210.00 | \$175,000.00 | Fees related to multi-party resolution agreement between 3 parties to accommodate WETA moving from ch 14 to 31, 100,000. Lease mod negotiations for main ant /combiner and bldg. permit app., 50,000. Aux site apps and hearings for bldg expansion 25,000. | \$81,219.93 | N/A |

| Architect and Engineering services | \$19,500.00 | \$19,500.00 | Planning and layout of new equipment to be installed at main and aux transmitter sites. | N/A | N/A |
|---|-------------|--------------|--|-------------|-----|
| Site Visits and Surveys | \$9,000.00 | \$9,000.00 | Site visits to establish what equipment is on premises, where new equipment will be located and do equipment inventory for both main and auxiliary sites. | N/A | N/A |
| Channel change | \$85,000.00 | \$85,000.00 | Engineering services to evaluate coverage and interference moving channel from 14 to 31. | \$53,718.75 | N/A |
| RF Exposure Measurements | \$21,050.00 | \$20,000.00 | N/A | N/A | N/A |
| Comprehensive coverage verification via field study, if needed | \$84,200.00 | \$100,000.00 | \$80,000 for Main transmitter site and \$20,000 for auxiliary site. | N/A | N/A |
| Attorney Fees - Prepare and File request for Special Temporary Authorization | \$3,680.00 | \$7,000.00 | The need for filing two STA's in a project of this magnitude is anticipated. | \$0.00 | N/A |

| Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application | \$2,365.00 | \$2,250.00 | N/A | \$2,511.75 | Actuals a marginal higher tha estimate costs |
|---|------------|------------|---|------------|--|
| Attorney Fees - Aux Antenna, prepare and File Form 2100 Construction Permit or License Application | \$4,210.00 | \$4,000.00 | N/A | \$285.60 | N/A |
| Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application | \$5,260.00 | \$5,000.00 | N/A | N/A | N/A |
| Prepare request for Special Temporary Authorization | \$4,100.00 | \$3,000.00 | Two STA's are anticipated, one for the main site and the other for the auxiliary. | \$328.95 | N/A |
| RF Consulting Engineer Fees- Aux Antenna: Prepare engineering section of FCC Form 2100, License to Cover Application | \$1,580.00 | \$1,500.00 | N/A | N/A | N/A |
| Prepare engineering section of FCC Form 2100 (main), License to Cover Application | \$1,580.00 | \$1,500.00 | N/A | N/A | N/A |

| RF Consulting Engineer Fees- Aux Antenna: Prepare engineering section of FCC Form 2100, Construction Permit Application | \$2,105.00 | \$3,000.00 | Time required will be similar to that required of the main site to prepare this application. | N/A | N/A |
|--|------------|-------------|--|------------|-----|
| Perform engineering study for new channel assignment and antenna development | \$7,360.00 | \$45,000.00 | Extensive study has already been given to searching for a new channel and Land Mobile interference and remediation with WETA on ch. 14. Additional studies for multi-station resolution had to be performed. | \$5,000.00 | N/A |
| Address transition timing and coordination issues w/ other stations and wireless | \$2,630.00 | \$11,000.00 | Coordination with 4 TV stations and 3 FM stations. Cut over must be carefully planned with other two stations. Contacting Land Mobile operators on cutover to ensure no interference by WETA | N/A | N/A |

| Prepare and or review reimbursement form | \$2,630.00 | \$15,000.00 | This is a complex project and requires careful attention to detail in assembling. Substantial time has been placed into the preparation of the form with supporting justification for both main and auxiliary sites. | \$17,426.85 | Actuals are marginally higher than estimated costs. |
|---|----------------|----------------|--|--------------|---|
| Project management of the transition | \$237,000.00 | \$225,000.00 | N/A | N/A | N/A |
| Prepare engineering section of FCC Form 2100 (main), Construction Permit Application | \$3,155.00 | \$3,000.00 | N/A | N/A | N/A |
| Sub-total | \$514,615.00 | \$748,750.00 | N/A | \$161,718.38 | N/A |
| Total for all systems | \$5,988,245.00 | \$5,467,057.50 | N/A | \$562,723.14 | N/A |

| Actual Information | |
|--------------------|-----------|
| Description | File Name |

| Progress Reporting | | |
|---|------------------------|-------------------------------------|
| | Component Description: | Item G - Preparation of |
| | | progress report |
| | Amount: | \$47.60 |
| | Component Description: | Item G - Prepare |
| | | progress report |
| | Amount: | \$893.35 |
| | Component Description: | Item G - |
| | | Preparation and |
| | | submission of |
| | Amount: | progress reports \$285.60 |
| Attorney Fees - Negotiation | | |
| of lease and other matters for shared locations | Component Description: | Item A - |
| | | Negotiation with |
| | | 3rd parties in connection with |
| | | WETA move to Ch. |
| | | 31 |
| | Amount: | \$4,700.00 |
| | Component Description: | Item A - |
| | | Negotiation with |
| | | 3rd parties for WETA move to Ch. |
| | | 31 |
| | Amount: | \$12,350.00 |
| | Component Description: | Item A - Attorney |
| | | fees for discussion |
| | | regarding viability |
| | | of Ch. 14 and |
| | | move to Ch. 31 |
| | Amount: | \$6,822.08 |

| Component Description: Amount: | Item A - Attorney fees related to negotiation of WETA move to Ch. 31 \$17,227.32 |
|-----------------------------------|--|
| Component Description: Amount: | Item A - Attorney fees for various matter relating to channel 14 assignment and channel 31 move \$6,330.80 |
| Component Description: Amount: | Item A - Negotiate with 3rd parties re: move to Ch. 31 and related \$4,093.60 |
| Component Description: Amount: | Negotiating with 3rd parties (interference) for move to Ch. 31 \$476.00 |
| Component Description: Amount: | Item A - Attorney fees for negotiation of move to Channel 31. See attached invoice and items marked as A on page 2 for detail breakout. \$1,190.00 |
| Amount: | breakout. |

| | Component Description: Amount: | Item A - Attorney fees for exploring and negotiating channel alternatives to Ch. 14 \$5,758.86 |
|------------------------------------|-----------------------------------|--|
| | Component Description: | Item A - Attorney fees for exploration and negotiation of Ch. 31 move |
| | Amount: | \$1,626.47 |
| | Component Description: | Item A - Negotiation of move to Ch. 31 and related issues |
| | Amount: | \$20,644.80 |
| Architect and Engineering services | Information not provided. | |
| Site Visits and Surveys | Information not provided. | |
| Channel change | Component Description: | Item A - Channel 14 issues and alternatives. SFN research options. |
| | Amount: | \$4,893.75 |
| | Component Description: | Item B - Land Mobile interference and remediation on Ch. 14 |
| | Amount: | \$4,106.25 |

| Component Description: Amount: | Item A - Auction repack analysis related to WETA Ch. 14 \$10,743.75 |
|-----------------------------------|--|
| Component Description: | Item B - Coverage study and interference maps for various scenarios including Ch. 20 SFN option \$2,868.75 |
| Component Description: Amount: | Item C - RF sweep at transmitter site and UHF panel testing for new repack channel \$1,687.50 |
| Component Description: Amount: | Item A - Auction repack analysis for new Ch 14 assignment \$5,850.00 |
| Component Description: | Item B - Repack research issues related to Land Mobile interference on Ch. 14 |
| Amount: | \$20,362.50 |

| | Component Description: | Item A - Develop new channel options with MPT. Extensive work to obtain a multi- resolution agreement between 3 parties for channel changes for 5 stations so WETA could get ch 31. \$2,193.75 |
|--|---------------------------|--|
| | Component Description: | Item B - TV study for alternative channel assignments. WETA originally assigned channel 14. This was an unworkable channel due to numerous Land Mobile stations in DC. Studies we undertaken to find another channel. WETA ultimately found channel 31. \$1,012.50 |
| RF Exposure Measurements | Information not provided. | |
| Comprehensive coverage verification via field study, if needed | Information not provided. | |
| Attorney Fees - Prepare and File request for Special Temporary Authorization | Information not provided. | |

| Attorney Fees -Prepare and File FCC Form 2100 (main), License to Cover Application | Component Description: | Item B - Preparation of construction permi application and |
|---|---------------------------|---|
| | Amount: | related \$1,618.40 |
| | Component Description: | Item B - Monitor construction permi |
| | Amount: | application \$190.40 |
| | Component Description: | Item B - Work related to construction permi application |
| | Amount: | \$476.00 |
| | Component Description: | Item B - Follow-up work related to CP application |
| | Amount: | \$226.95 |
| Attorney Fees - Aux Antenna, prepare and File Form 2100 Construction Permit or License | Component Description: | Item C - Preparation of CP application for aux |
| Application | Amount: | site \$285.60 |
| Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application | Information not provided. | |

| Prepare request for Special Temporary Authorization | Component Description: Amount: | Item E - Attorney fees related to STA for waiver of repack construction permit app \$328.95 |
|--|-----------------------------------|--|
| RF Consulting Engineer Fees- Aux Antenna: Prepare engineering section of FCC Form 2100, License to Cover Application | Information not provided. | |
| Prepare engineering section of FCC Form 2100 (main), License to Cover Application | Information not provided. | |
| RF Consulting Engineer Fees- Aux Antenna: Prepare engineering section of FCC Form 2100, Construction Permit Application | Information not provided. | |
| Perform engineering study for new channel assignment and antenna development | Component Description: Amount: | Review of Land mobile interference with WETA on Ch. 14 \$5,000.00 |
| Address transition timing and coordination issues w/ other stations and wireless | Information not provided. | |
| Prepare and or review reimbursement form | Component Description: Amount: | Item F - Attorney fees for preparation of Form 399 \$952.00 |

| Item F - Attorney fees for educating WETA staff on reimbursement procedures \$95.20 |
|--|
| Item F - Attorney fees in preparation of Form 399 \$190.40 |
| Item F - Educate WETA staff on reimbursement procedures and processes \$2,760.80 |
| Item F - Educate WETA staff on reimbursement \$238.00 |
| Item F - Attorney fees for preparation of Form 399 \$2,500.00 |
| Item F - Attorney fees related to preparation of Form 399 \$2,943.55 |
| Item F - Attorney fees related to preparation of Form 399 \$1,643.90 |
| |

| | Component Description: | Item F - Attorney fees for preparatio of Form 399 |
|---|---------------------------|---|
| | Amount: | \$5,807.20 |
| | Component Description: | Item F - Educate WETA staff on reimbursement process & procedure and related |
| | Amount: | \$295.80 |
| Project management of the transition | Information not provided. | |
| Prepare engineering section of FCC Form 2100 (main), Construction Permit Application | Information not provided. | |

Other Expenses

Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual C Justifica |
|--|--------------------------------|-------------------|--|-------------|-----------------------|
| Other Expenses | \$71,145.00 | \$66,780.00 | | \$0.00 | |
| Additional Legal Expenses for Repack | \$0.00 | \$0.00 | N/A | N/A | N/A |
| MVPD Notification of Channel Change | \$7,000.00 | \$7,000.00 | Estimated cost of using outside firm to contact MVPD's regarding channel change to repack channel. | N/A | N/A |
| Develop and air announcement of upcoming channel change | \$7,500.00 | \$7,500.00 | Costs for production and airtime of channel change announcements. | N/A | N/A |
| Equipment Storage | \$10,000.00 | \$10,000.00 | See attached Budget Justification: FEES AND MISCELLANEOUS EXPENSES | N/A | N/A |
| Equipment Delivery and Handling Charges | \$28,900.00 | \$28,900.00 | Estimated freight charges for multiple transmitters and auxiliary antenna not included in quotations for equipment from vendors. See transmitter quotes for those estimates. | N/A | N/A |

| Disposal Costs (for equipment and other waste, net of any salvage value) | \$1,000.00 | \$1,000.00 | Some disposal costs are anticipated for old equipment removed from service. This modest amount is proposed for such disposal. | N/A | N/A |
|---|----------------|----------------|---|--------------|-----|
| Non-zoning permits | \$5,000.00 | \$5,000.00 | Estimate of building permit costs to modify auxiliary transmitter site and extensive electrical work at main site. | N/A | N/A |
| FCC Filing Fees - Special Temporary Authorization request | \$195.00 | \$380.00 | Anticipate needing to file two STA's in a project this complex. | N/A | N/A |
| DTV Medical Facility Notification | \$11,550.00 | \$7,000.00 | N/A | N/A | N/A |
| Sub-total | \$71,145.00 | \$66,780.00 | N/A | \$0.00 | N/A |
| Total for all systems | \$5,988,245.00 | \$5,467,057.50 | N/A | \$562,723.14 | N/A |
| | | | | | |

| Cost Information | Grand Total | | | |
|---------------------|-----------------------|--------------------------------|----------------|--------------|
| | | Predetermined Cost Estimate | Estimated Cost | Actual Cost |
| | Total for all systems | \$5,988,245.00 | \$5,467,057.50 | \$562,723.14 |

| Reimbursem | entestiatus | Response |
|------------|--|----------|
| | The facility has ceased operating on its pre- auction channel. | No |
| | Construction of final facilities or all necessary modifications are complete. | No |
| | All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator. | No |

| Certification | Section | Question | Response |
|---------------|--|---|----------|
| | Submission of Estimated Expenses Statements | WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT. | |
| | | The Authorized Person signing below certifies that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. The above-named | |
| | | entity acknowledges that all certifications and attached documentation are considered material representations. | |
| | | 3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount. | |
| | | | |

- 4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
- 7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

| 8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested. | |
|---|--|
| I declare, under penalty of perjury, that I am an authorized representative of the above- named applicant for the Authorization(s) specified above. | Roby Jacob Corporate Controller |
| | 10/01/2018 |

Attachments